

DEC 23 1985

SECRETARY'S OFFICE
Public Utility Commission

PECO STATEMENT NO. 4

12/18/85 Hbg
PG

PENNSYLVANIA PUBLIC UTILITY COMMISSION V.
PHILADELPHIA ELECTRIC COMPANY,
Docket No. R-850152

DIRECT TESTIMONY OF
JAMES J. CLAREY

DOCUMENT
FOLDER

LIMERICK 1 AND COMMON PLANT
CONSTRUCTION SITE MANAGEMENT
PREPARATION OF PECO EXHIBIT 2

DOCKETED
DEC 27 1985

SEPTEMBER 27, 1985

1 Direct Testimony of James J. Clarey

2 Q. Please state your name and business address.

3 A. James J. Clarey, P. O. Box A, Sanatoga Branch, Pottstown,
4 Pennsylvania 19464.

5 Q. By whom are you employed and in what capacity?

6 A. I am employed in the Construction Division of the Philadelphia
7 Electric Company. My position for the last 15 years has been
8 the Project Manager - Construction at the Limerick Generating
9 Station construction site. The title of my position has
10 recently been changed to Superintendent - Limerick Section.

11 Q. Please briefly state your educational and employment background.

12 A. I received my Bachelor of Civil Engineering degree from
13 Villanova University in 1955. Following graduation from
14 college and a relatively short period of field engineering work
15 for a heavy construction contractor, I joined PECO in 1957. In
16 my 28 years with PECO, I have been consistently involved in
17 major construction project management and my responsibilities
18 have included managing overall field construction progress,
19 schedule development, procurement, contract bidding, awarding
20 and administration, estimating and monitoring project costs,
21 quality assurance, acting as coordinator between various PECO
22 divisions and major contractors and reporting regularly to PECO
23 senior management. The major projects in which I have held
24 management positions include construction of Eddystone Station
25 Units 1 and 2 (1957-1962), additions and improvements to PECO's
26 steam heating distribution system (1962-1964), construction of
27 PECO's underground Independence Mall Substation (1964-1965),

1 construction of Muddy Run Pumped-Storage Generating Station
2 (1965-1969) and, since 1969, construction of Limerick
3 Generating Station.

4 Q. Do you belong to any professional societies or organizations?

5 A. Yes. I am a member of the American Society of Civil Engineers
6 and the Project Management Institute. In addition, I am a
7 registered professional engineer in the Commonwealth of
8 Pennsylvania.

9 Q. What is the purpose of your testimony?

10 A. The purpose of my testimony is to describe the construction
11 site management organization established at Limerick, to
12 describe the site management tools used to control cost,
13 schedule, labor effectiveness and quality, and to explain the
14 impact of changing regulatory requirements and other external
15 forces on construction activities. In addition, my testimony
16 will present the results of two studies which I have
17 performed: 1) a comparison of Limerick 1 and common plant
18 costs and schedule duration with similar data for a group of
19 comparable nuclear projects, and 2) a comparison of Limerick 1
20 and common plant commodities and unit rates with data at other
21 plants.

22 1. Limerick Construction Site Management Organization

23 Q. Please briefly describe your role as Project Manager -
24 Construction at the Limerick Project.

25 A. My role encompassed three major categories of activities.
26 First, I was in charge of the day-to-day supervision and
27 direction of the PECO Construction Division team at the

1 Limerick site. Second, I conducted PECO's coordination efforts
2 with the site management teams of Bechtel Power Corporation
3 ("Bechtel") and General Electric Company. Third, I regularly
4 communicated with and reported to PECO senior management and
5 worked with other PECO division personnel represented at the
6 site, including the Station Superintendent, the Quality
7 Assurance Engineer, the Electrical Engineering Division Field
8 Engineer, the Testing Section Engineer, internal auditors and
9 other administrative personnel. As part of my duties, I
10 participated in regular and special PECO management meetings,
11 including the Monthly Project Status Review Meeting chaired by
12 the Vice President for Engineering and Research, and the
13 Monthly Construction Review Meeting with Bechtel Construction
14 which I chaired and which was attended by the General
15 Superintendent of Construction and his assistant.

16 I was also responsible for preparing a number of major
17 reports on the status of construction activities which were
18 submitted for review by senior PECO management. These reports
19 included the Construction Activities Report, the Schedule
20 Analysis Report and the Monthly Cost Report. A further
21 description of these reports and how they were used in managing
22 cost and schedule is set forth later in my testimony.

23 Q. Please briefly describe the history of PECO's Limerick site
24 management organization?

25 A. My field office was established at the Limerick site in 1970
26 and I have worked at the site since that time, with the
27 exception of the period January 1972 to May 1973 when

1 construction was suspended as a result of NRC licensing
2 delays. Prior to the receipt of a construction permit, the
3 Company's site forces were relatively small, consisting of five
4 engineers. The small size of PECO's construction management
5 organization was appropriate since only limited construction
6 activities, such as clearing and site preparation, could be
7 performed at that time. By the time the NRC construction
8 permit was issued in 1974, the site team had grown to 13 PECO
9 engineers and 1 field supervisor. This increase was due
10 primarily to the anticipation of the start of construction
11 activities. As the number and variety of field operations
12 increased (i.e. civil, mechanical, piping, electrical), the
13 staffing, in turn, increased to its peak size of 25 engineers,
14 10 senior mechanical and electrical field construction
15 supervisors and 4 administrative assistants. A chart depicting
16 this site management organization is attached to my testimony
17 as Schedule 1.

18 This site management organization had been successfully
19 used in prior construction projects, including in particular
20 the construction of the Peach Bottom units between 1968 and
21 1975. Our engineers and field construction supervisors were
22 highly experienced in appropriate engineering and construction
23 activities. Much of this experience came from direct
24 involvement with construction at Peach Bottom. Stated broadly,
25 the role of the site team was to assure fulfillment of the
26 Project's cost, schedule, quality and procurement requirements
27 and to assure that contractor activities were carried out in an

1 effective and efficient manner.

2 Q. Describe the roles and responsibilities of the various members
3 of PECO's site management team.

4 A. Referring to Schedule 1, I have labeled the major branches of
5 the organization with five functional headings: Technical
6 Analysis, Schedule and Progress Review, Subcontract Monitoring,
7 Cost Analysis and Quality Control. The activities of these
8 functional groups are described below.

9 Technical Analysis: PECO mechanical, electrical and civil
10 engineers reviewed the Project drawings and specifications,
11 commenting on them or approving them in accordance with
12 responsibilities established by the PECO Project Manager;
13 monitored the construction activities in their discipline;
14 recommended changes to improve the construction process or to
15 enhance quality; and analyzed and responded to NRC inquiries
16 regarding field activities.

17 Schedule and Progress Review: PECO engineers were
18 assigned to complement the Bechtel system of dividing the
19 Project into several geographic areas (hence the name Area
20 Engineer or Area Superintendent) and closely followed field
21 construction activities to assess fulfillment of Project
22 schedule goals, field management effectiveness and the quality
23 and completeness of the various schedules.

24 Subcontract Monitoring: PECO engineers reviewed and
25 approved the various activities leading to award of
26 subcontracts for field construction work not performed by
27 Bechtel, including participation in pre-bid meetings, bid

1 package preparation and selection and approval of bidders.
2 Following award, the administration of the subcontracts and
3 construction progress were closely monitored through to
4 completion. This team was actively involved in reviewing and
5 monitoring change orders and claims resolution.

6 Cost Analysis: PECO engineers reviewed the field labor
7 and material quantities portions of periodic Bechtel cost
8 estimates (called Forecasts), monitored and evaluated field
9 labor performance, and reviewed Bechtel's field procurement
10 practices.

11 Quality Control: A specially established group, using a
12 formal Quality Assurance program developed by PECO management,
13 performed daily inspections of selected construction activities
14 for quality of workmanship and completeness. The scope of their
15 work included inspection of key plant systems which were
16 important to reliable plant operation, thus reducing
17 unscheduled outages for repair of equipment.

18 In summary, the site team monitored and controlled all
19 functional areas of Project construction. Principal regular
20 activities performed by the site management organization
21 included monitoring construction activities for compliance with
22 design requirements, reviewing construction drawings, attending
23 construction meetings, witnessing completion of significant
24 construction activities and assessing the effectiveness of
25 field supervision and manpower utilization. Through the
26 performance of these functions and utilization of the
27 management control processes described later in my testimony,

1 the site organization effectively and efficiently controlled
2 the construction process.

3 2. Cost, Schedule and Labor Control Systems

4 Q. Please describe the control systems employed in managing
5 Limerick's construction.

6 A. The principal systems were the Limerick Resource Management
7 System ("LRMS") and the Forecast and Control Updating System
8 ("FOCUS"). LRMS is a computerized management control system
9 that tracks actual materials and equipment installed and
10 develops projections of required further quantities (i.e. "to
11 go" installations). FOCUS is a computerized labor monitoring
12 system which calculates actual and projected unit rates.

13 LRMS maintains data on quantities installed to-date as
14 well as to-go quantities. It was a unique system and was a
15 fore-runner of the data-tracking systems later developed on
16 other projects. It was first developed by Bechtel with PECO
17 support from experience gained during the construction of Peach
18 Bottom Units 2 and 3. To-date quantities were obtained from
19 weekly construction progress reports prepared by construction
20 supervisors. To-go quantities were developed from engineering
21 drawings and were revised as plant design was refined. In
22 addition, LRMS provided computerized procurement systems for
23 the procurement of major materials, engineered equipment and
24 field purchases of bulk commodities. The information contained
25 in LRMS was updated on a weekly basis and could be recalled in
26 various forms depending upon the users' needs, i.e. total
27 project equipment/commodity installation status, status of a

1 particular commodity or equipment installation or status of
2 equipment/commodity installation at a particular plant location
3 or within a particular startup system.

4 FOCUS combines actual manhours expended in the field as
5 taken from craft time sheets with quantity data obtained from
6 LRMS to develop actual unit installation rates (i.e. manhours
7 per unit of material installed) for each commodity. FOCUS also
8 provides comparisons of actual and budgeted unit rates and
9 projects to-go unit rates for each commodity. The FOCUS
10 program was used by Bechtel at a number of its projects during
11 the same time frame as Limerick and, as discussed later in my
12 testimony, was the major management tool used to monitor and
13 control labor effectiveness.

14 Q. What other control systems were utilized?

15 A. In addition to the above systems, computerized systems for the
16 control of payroll, the payment of invoices for equipment and
17 commodity purchases, and craft manhour expenditures were also
18 maintained.

19 Q. Please describe how construction costs and progress were
20 measured and controlled.

21 A. In order to control costs and measure progress, it is necessary
22 to develop a construction plan. This was accomplished through
23 the Project Forecasts, initially prepared by Bechtel but
24 thoroughly reviewed and approved by PECO management. Both PECO
25 home office and site personnel, drawing upon their experience
26 with oversight and monitoring of actual engineering and
27 construction activities, participated in this review and

1 approval process. Forecasts were developed employing the LRMS
2 and FOCUS. Estimated to-go quantities for each commodity were
3 obtained from LRMS and combined with appropriate unit prices to
4 develop estimated material costs. Forecasted unit rates
5 derived from the FOCUS program were reviewed and adjusted
6 appropriately by construction management, and then applied to
7 the to-go quantities to calculate estimated labor manhours.
8 Total manhours were combined with appropriate wage rates to
9 develop total labor costs. Activities required to install the
10 forecasted commodities were assigned a duration based on labor
11 availability, effective work crew size and other construction
12 practicalities, and were sequenced in a long-term Project
13 schedule. More detailed intermediate and short-term schedules
14 were then developed.

15 Progress against the cost Forecasts and schedules was
16 monitored through a Trend Program, review of FOCUS reports,
17 review of schedule analyses and commodity installation
18 projections, meetings with Bechtel and direct observation of
19 construction activities. The Trend Program was a mechanism by
20 which Bechtel advised us of significant variations of actual
21 design and construction from the Project plan, i.e. variations
22 with a significant likelihood of affecting either total Project
23 cost or schedule. Trend reports were generally supplied
24 monthly and were carefully reviewed both by my organization and
25 by home office personnel. FOCUS reports were supplied weekly.
26 These reports permitted us to evaluate commodities installed,
27 unit rates experienced and other significant measures of

1 construction progress against the Project plan. Often, the
2 variances were the result of regulatory or other uncontrollable
3 factors and could not be corrected. When cost estimate changes
4 were required, the Project plan was revised via approval of a
5 cost trend.

6 One of the functions of my organization was to make a
7 detailed analysis of the field cost portion of each Forecast,
8 monthly trend reports and weekly FOCUS reports. Major items
9 analyzed included material quantities, installation rates, unit
10 rates, distributable manual labor, non-manual labor and
11 contingency allowances. For example, material quantities were
12 reviewed for reasonableness by comparisons with other projects
13 and by consideration of quantities of materials used to-date at
14 Limerick. Similarly, unit installation rates proposed by
15 Bechtel were also compared with industry data as well as with
16 to-date performance at Limerick. Assessments of unit rates
17 necessary for accomplishment of the remaining work were made
18 with consideration given to industry performance data based on
19 the physical completion status of each commodity. Similar
20 evaluations were regularly performed on the remaining field
21 cost categories. The results of the site organization's
22 evaluation of the monthly/weekly cost and scheduledata were
23 supplied to PECO Senior Management in separate monthly cost and
24 schedule reports which I describe further below.

25 Q. Please describe the schedules used by Project management.

26 A. There were three principal types of schedules used to manage
27 construction activities at Limerick. First, at the

1 lowest level, a three to four week rolling schedule was
2 prepared and used by superintendents and area foremen to
3 plan daily activities for their crews. These schedules
4 were extremely detailed, containing specific information at
5 the pipe spool, pipe hanger, etc., level. Their purpose
6 was to insure that activities were statused and scheduled
7 so that craft manpower would be used effectively. These
8 schedules were reviewed and updated at weekly Bechtel field
9 meetings attended by PECO construction engineers at which
10 the discussions would focus on problem resolution,
11 coordination between work crews and ways to improve
12 schedule progress.

13 A second type of schedule was the 12-month schedule
14 prepared by field supervisors and planners in order to
15 provide mid-range planning and coordination of engineering,
16 procurement and construction activities. This schedule was
17 specific to each section of each plant elevation and
18 facility, and was updated every three months to reflect
19 completed items and remove them from the schedule, to
20 reschedule incomplete items and to reflect the latest three
21 months of activities. Each revision of this schedule was
22 distributed throughout the site management organization and
23 was reviewed by PECO Construction Division and compared to
24 the long-term schedule. Progress was monitored by PECO
25 through review of Bechtel prepared reports, i.e. the
26 Monthly Earned Manhour Report, Weekly Bulk Commodity
27 Analysis Report and Monthly Construction Management Report,

1 through weekly and monthly meetings with Bechtel field
2 management, through daily site tours and through informal
3 communication with Bechtel superintendents and field
4 engineers.

5 The final type of schedule employed at Limerick was
6 for long-range planning. During the construction of Peach
7 Bottom, it was recognized that improved schedule control
8 was needed. As a result, we hired a consultant to develop
9 a critical path method ("CPM") schedule for primary
10 containment construction. In addition, we later encouraged
11 and supported Bechtel's use of a computerized critical path
12 scheduling system called Management Scheduling and Control
13 System ("MSCS") at Peach Bottom. We requested that Bechtel
14 use this same scheduling method at Limerick.

15 MSCS was a scheduling program developed by
16 McDonnell-Douglas Company which provided scheduling for
17 3,000 to 4,000 activities on a facility/elevation and
18 systems/commodities basis. Logic diagrams were prepared
19 based on planning by construction supervisors and
20 schedulers. Using the quantity information available from
21 LRMS, the unit rates available from FOCUS and crew sizes
22 and manpower densities established by construction
23 supervisors, the schedulers prepared program input.
24 Through an iterative process, final activity durations and
25 manpower loadings were combined to yield start and
26 completion dates for all construction activities. Further
27 calculation yielded float information, i.e. available slack

1 time for each activity. Activities with the least or no
2 float constituted the critical path. Engineering and
3 procurement activities were separately scheduled based on
4 MSCS need dates, and MSCS construction activities were, in
5 turn, scheduled to meet the requirements of the Project
6 startup schedule. Thus, all phases of the Project were
7 coordinated.

8 As construction shifted to the installation of bulk
9 mechanical and electrical commodities in 1978, we
10 recognized the need for a scheduling method that was more
11 appropriate for this phase of the Project. Working closely
12 with Bechtel, we developed what became known as the
13 Intermediate Construction Schedule ("ICS"), a scheduling
14 methodology better adapted to the dynamic nature of bulk
15 installation activities. Regular monthly review meetings
16 attended by the General Superintendent of PECO's
17 Construction Division or his assistant and my group were
18 held with Bechtel site management to review progress
19 against the MSCS/ICS and 12-month schedules. Moreover,
20 PECO construction engineers monitored bi-weekly Bechtel
21 on-site meetings at which craft supervisory personnel and
22 Bechtel site management discussed the progress of all areas
23 of the Project in detail.

24 When combined with the forecasting program, these
25 schedules completed the overall management system by which
26 construction cost and schedule control was achieved.

27 Q. Please describe in greater detail why you decided to change

1 from MSCS to ICS in 1978.

2 A. MSCS had served the Project well through the
3 civil/structural and major equipment installation phases.
4 However, we recognized that a critical path methodology
5 such as that used by MSCS would not be appropriate in the
6 bulk commodity/system completion phase. The reason for
7 this was the traditional use by CPM of "hard" logic which
8 is inflexible in that it demands a certain sequencing of
9 construction activities. The civil/structural phase of the
10 Project, by its very nature, required that a predetermined
11 construction sequence be followed, i.e. that a certain
12 structure or piece of equipment be installed before
13 another. Therefore, the hard logic underlying the MSCS
14 program was well suited for scheduling this type of work.

15 However, mechanical and electrical commodity
16 installation was not benefitted by this "hard logic, rigid
17 sequence" approach to activity planning. Unlike
18 civil/structural work, there are an infinite variety of
19 methods and sequences for efficient commodity installation
20 with the most efficient often depending upon external
21 forces which cannot be known until construction proceeds.
22 For example, hard planning logic for the installation of
23 piping is not appropriate because it cannot reflect the
24 realities of spool problems, scaffolding, access,
25 deliveries of hangers, fitting and valves, foreman
26 preferences and hundreds of other real-life factors that
27 determine the best method of installation on a day-to-day

1 basis. As a result, MSCS was simply not the best method
2 for scheduling this phase of the Project.

3 Q. What problems would arise from using the hard MSCS logic
4 for the scheduling of bulk commodity installation?

5 A. The most serious problem was that MSCS could not be used
6 to accurately evaluate progress or report Project status.
7 Where departure from the established hard logic was
8 required for proper installation of a particular commodity,
9 the MSCS schedule would often show a negative schedule
10 impact, i.e. negative float, until the logic was revised to
11 reflect this change. If these activities were on or nearly
12 on the critical path, a schedule delay of a Project
13 milestone would be unnecessarily reported. This
14 misinformation interfered with management evaluation of
15 Project status and needs.

16 Q. What was the ICS schedule methodology and why was it more
17 appropriate than MSCS?

18 A. ICS was developed by Bechtel in response to our continuing
19 insistence that a better schedule tool was necessary to
20 plan, schedule, assess and evaluate progress. ICS covered
21 the same scope as MSCS, i.e. construction, testing and
22 startup, and it was similar in format to MSCS in that work
23 was divided by facility/elevation and the commodities in
24 those locations were included. All remaining work was
25 quantified and displayed in a series of line items, similar
26 to bar charts, which had calculated calendar durations.

27 These line item activities had two basic logic ties.

1 First, detailed analyses were performed to schedule
2 commodity completion and testing to support system turnover
3 to startup. Second, analyses of the commodity activities
4 at each location were made so that these activities could
5 be scheduled to reflect interrelationships of space and
6 time. That is "soft", rather than "hard", logic was
7 established, i.e. goals rather than outright demands were
8 stated. At this level of scheduling, direction as to which
9 specific portion of the line items should be installed
10 first, last or otherwise was not stated. Thus,
11 construction supervision had the necessary flexibility to
12 cope with routine day-to-day problems. They did, however,
13 commit to meeting the goals established by the soft logic
14 and were monitored accordingly.

15 In addition, ICS provided a better assessment of
16 progress because it employed the earned value concept of
17 schedule attainment. The earned value method assigns
18 quantity credit on the basis of degree of difficulty and
19 complexity with each major commodity installed to
20 accurately status segments of the job and then the total
21 job on a value-of-work accomplished basis. This concept
22 provided a more accurate picture of actual progress and
23 avoided the illusion of, for instance, faster progress
24 resulting from accomplishment of easier work. Thus, ICS
25 provided management with the ability to better assess
26 electrical/mechanical commodity progress and, on a summary
27 basis, assess total Project progress.

1 Q. Were there any special purpose work schedules employed at
2 Limerick?

3 A. Yes. A number of special purpose work schedules were used
4 to supplement those described above. Where work in a
5 particular area of the plant was especially difficult or
6 critical to meeting the overall Project schedule, a
7 specific schedule for that work was generally prepared.
8 These schedules provided a level of detail similar to that
9 used in the three to four week schedules, but for a
10 substantially longer period of time. Their purpose was to
11 provide additional detailed scheduling for those activities
12 which required a higher level of planning effort in order
13 to ensure that Project completion would not be impacted.
14 Typically, PECO construction engineers were assigned to the
15 items covered by special purpose schedules to monitor
16 progress and ensure that slippages in schedule were
17 promptly addressed by Project management.

18 The most important of the special purpose schedules
19 employed at Limerick was for work performed in the primary
20 containment. Because of the complexity and limited work
21 space in this part of the plant, construction interferences
22 caused by regulatory design changes threatened to slow
23 construction progress and delay overall Project
24 completion. Regulatory changes which impacted the primary
25 containment design and construction included Mark II
26 modifications, Class I seismic requirements, pipe whip
27 restraints and TMI modifications. The primary containment

1 special schedule was used to provide detailed planning of
2 activity sequencing in order to meet major milestones, such
3 as the hydrostatic test of the reactor vessel and
4 connecting piping, the structural integrity tests and the
5 integrated leak rate test.

6 A number of other such schedules were developed,
7 including specific schedules for 1) completion of systems
8 needed for turnover to the startup group which were
9 prepared and updated weekly; 2) systems heavily impacted by
10 regulatory change, including control room panel
11 modifications, installation of interior and exterior
12 security equipment, TMI additions, etc; and 3) other
13 miscellaneous activities, such as control rod drive
14 installation, reactor vessel internals installation,
15 refueling floor construction, thermal insulation of piping
16 and the application of special coatings to walls and floors.

17 Q. Please describe how work force effectiveness was managed.

18 A. As previously discussed, quantities installed, manhours
19 expended and unit rates for all commodities were maintained
20 in LRMS and FOCUS. These data were then summarized and
21 compared with forecasted unit rates through the FOCUS
22 program. Forecasted unit rates for the various commodities
23 were presented in the form of performance curves developed
24 from productivity information at other nuclear construction
25 projects in which Bechtel was involved and to-date
26 performance at Limerick. These curves reflected the
27 relationship between unit rate and completion progress.

1 Unit rate comparisons were the principal tool used to
2 monitor labor effectiveness. These comparisons were
3 reported and summarized in Weekly Labor Cost Reports
4 (produced by FOCUS) which were reviewed by a PECO cost
5 engineer who would then prepare a monthly report to PECO
6 management presenting performance analyses for major
7 commodities on a cumulative, annual and monthly basis. The
8 cost engineer, in concert with the schedule engineers,
9 would also calculate installation performance for the most
10 recent three month period. These data were then compared
11 with forecast unit rates. If significant deviations were
12 revealed, the effect on schedule (i.e. installation
13 durations) was estimated and corrective action was studied.
14 Management was alerted to possible schedule slippage if
15 corrective action could not be taken or was ineffective.

16 In addition, a number of other programs were
17 established in order to enhance worker productivity and
18 morale. A description of the most important of these
19 programs follows.

20 Work Sampling - A special program of field study of
21 work activities was established using statistical sampling
22 to identify nonproductive time, i.e. time not yielding
23 direct or indirect work. Under this program, the plant was
24 divided into survey routes which would take approximately
25 30 minutes to cover, and PECO engineers were assigned to
26 each of the routes to observe and record results on
27 standardized survey forms of the specific activities of

1 workers in various construction areas. The focus of this
2 program shifted to areas of the plant where work was
3 progressively more difficult to perform. Data were
4 compiled, concerns of observers were summarized, and
5 results were reviewed with contractor management on a daily
6 and weekly basis.

7 Production Engineering - Where normal control
8 procedures did not readily produce desired production
9 rates, a group of industrial engineers were assigned to
10 study the problem and recommend corrective action.

11 Industry/Academic Interface - PECO participated in a
12 number of programs sponsored by the academic community to
13 identify areas for improving the construction of nuclear
14 plants. The results and recommendations from these
15 programs were reviewed and analyzed for applicability to
16 Limerick.

17 Employee Suggestion Program - We have always held a
18 strong belief in the value of employee suggestions and have
19 maintained such a program within the Company. During the
20 Limerick Project, a similar program was extended to
21 non-PECO site personnel as well.

22 Quality Circles - Bechtel developed a program under
23 which non-manual employees met weekly to discuss problems
24 and select significant items for referral to management.

25 Finally, PECO attempted to enhance productivity
26 through efforts designed to improve and maintain employee
27 morale. Examples of our efforts in this regard included

1 the publication of a monthly job site newspaper which
2 provided individual recognition of worker performance and
3 human interest stories involving construction personnel; a
4 project open-house which allowed workers to share their
5 accomplishments with their families; and an annual series
6 of afternoon meetings with all craft foremen,
7 superintendents and lead-nonmanual personnel which provided
8 an opportunity to direct questions to upper level PECO
9 management, including the Vice President for Engineering
10 and Research, about Project goals and other matters related
11 to Limerick.

12 Q. Please describe any other management tools used to monitor
13 and control construction costs and schedule.

14 A. The primary tool used to monitor and control all aspects of
15 the Project was the Monthly Project Status Review Meeting.
16 This meeting provided a forum in which the status of each
17 functional area of the Project was communicated to upper
18 management. Information on construction activities was
19 generally provided through two sources. First, the Bechtel
20 Project Construction Manager provided a construction report
21 which explained the status of all construction activities
22 and discussed major construction items in detail. As the
23 representative of the PECO construction site team, I would
24 comment on the various matters presented by the report and
25 provide clarification as to the site team's position on
26 these matters. Second, the PECO site team developed
27 analyses of cost and schedule performance during the

1 previous month which would be given to PECO management in
2 advance and discussed at the meeting as necessary. As a
3 result, potential problems in the construction area were
4 raised and reviewed by all management groups, the impact on
5 other areas of the Project was analyzed, and corrective
6 measures were formulated and implemented.

7 Cost and schedule were also monitored through a
8 number of regular reports prepared under my direction and
9 supervision. One of the most important was the
10 Construction Activities Report which was issued monthly in
11 preparation for the Monthly Project Status Review Meeting.
12 This report informed Construction Division Management in
13 Philadelphia of the site team's immediate efforts and
14 recommendations. Areas of coverage included construction
15 status, subcontracts and procurement, PECO quality control
16 and numerous miscellaneous items. Appendices to the report
17 included a detailed numerical summary of PECO quality
18 control activities and a detailed construction status
19 report which provided completion percentages for major
20 structural components and commodities in each facility.
21 This report was a continuation of a method of regular
22 communication with upper management which was instituted
23 during the construction of Peach Bottom Units 2 and 3 in
24 the early 1970's.

25 A second major report developed by my unit was the
26 Philadelphia Electric Schedule Analysis Report ("PESA").
27 Each month prior to the Project Status Review Meeting, the

1 Construction Division prepared this report, which contained
2 a detailed analysis of construction progress. This report
3 was distributed to the Vice President of Engineering and
4 Research, the Superintendent - Construction Division and
5 the Station Superintendent - Limerick Generating Station.
6 The PESA typically included a statement of Project status,
7 commodity status, facility status, subcontract status,
8 system status, critical path analyses and an areas of
9 concern section. The report was used to provide management
10 with the site team's independent assessment of the Project
11 based on the data received from Bechtel and our continual
12 involvement with work progress. As a result, our
13 management was well-informed of problem areas prior to the
14 Project Status Review Meeting so that proper attention
15 could be focused on major items.

16 The last major report prepared by the site team was
17 the Monthly Cost Report which was developed by the
18 Construction Division Cost Engineer and circulated to the
19 Vice President of Engineering and Research and the
20 Construction Division General and Assistant
21 Superintendents. This report provided a summary of trends
22 since the last Forecast, manual and nonmanual manpower
23 levels, a comparison of actual versus budgeted cash flows
24 and a summary of the unit rate comparisons developed
25 through FOCUS. The report also included a projection of
26 total plant costs based on trend, FOCUS, staffing and cash
27 flow information. The final section of the report was for

1 special studies and covered a wide range of topics, such as
2 potential cost increases not identified by the Trend
3 Program, various alternatives to reduce overall plant costs
4 (i.e. split unit security), analyses of the causes and
5 possible solutions to less than anticipated labor
6 performance, comparisons of Project costs and unit rates
7 with similar data from other plants, analyses of the
8 Project Forecasts, analyses of work sampling results and
9 corrective action to improve labor effectiveness, and
10 miscellaneous reviews of overtime, absenteeism,
11 distributable costs and backcharges.

12 Q. Did the Limerick Project make use of scale models to
13 facilitate design and construction activities?

14 A. Yes. A scale model of the Limerick power block, which
15 included large pipe, HVAC, cable tray, equipment,
16 structural steel, and critical small pipe was built from
17 design drawings in order to locate and correct potential
18 commodity interferences before the design drawings were
19 released for construction. Bechtel's Plant Design Model
20 Shop Group ("PDMSG"), located in San Francisco, coordinated
21 the modelling program. The various design disciplines at
22 Bechtel routed their design drawings to the PDMSG where
23 they were incorporated into the model. When interferences
24 were identified, the PDMSG notified the affected discipline
25 to revise the design drawings to eliminate the
26 interferences. The model was then updated to incorporate
27 the revised design.

1 In addition, photographs of the model taken at various
2 stages of its production were transmitted to the field,
3 where they were used to assist with planning, scheduling
4 and installing large commodities. The photographs were
5 also distributed to the various design groups, where they
6 were used to improve and simplify future design. The
7 photos proved invaluable and saved both time and money.
8 The model itself, which consisted of some ten sections, was
9 then set up in the field for consultation and study by
10 construction personnel.

11 The power block model enhanced all aspects of the
12 project. It improved communication among plant design
13 disciplines and between plant design and field engineering,
14 simplified design - particularly in congested areas,
15 simplified preparation of layout drawings, improved
16 sequencing of commodity installation, aided field
17 scheduling, and, most importantly, the model eliminated
18 more than 4200 interferences. The resulting savings in
19 cost and schedule were significant.

20 Apart from the power block model, several additional
21 structural models were also prepared:

22 - A primary containment reinforcing steel model was
23 developed as a design and constructibility aid.
24 Interferences with primary containment liner plate
25 embedments were identified and resolved. Assembly
26 sequencing was developed and refined during model
27 development and then duplicated during actual construction

1 for optimal schedule and manpower efficiency.

2 - Full scale mock-ups of the primary containment
3 conical wall sections were constructed to trial fit the
4 complex geometric curves of the 2-1/4-inch diameter
5 reinforcing steel prior to actual erection. Fabrication
6 inaccuracies and deformation of prefabricated shapes during
7 shipping were identified early and corrected, thus
8 permitting continuity of the erection sequence.

9 - A scale model of reinforcing steel and sheathing for
10 the post-tensioned fuel pool support girders was
11 constructed to determine optimal assembly sequencing and
12 constructibility. Field supervision and engineering used
13 the model in conjunction with the design drawings to plan
14 and schedule construction activities.

15 These civil engineering/construction models
16 contributed greatly to the superior performance of the
17 Limerick Project in these areas of work.

18 Q. PECO implemented an expanded quality program under which
19 quality inspections of non-safety systems were performed.

20 Would you please describe this program.

21 A. In order to enhance reliability of the plant's non-nuclear
22 systems and components, PECO management directed that a
23 field inspection quality control program similar to the
24 safety-related quality assurance program be developed to
25 perform quality inspections on certain identified
26 non-safety items. Systems and components to be included in
27 the program were identified by PECO engineering. The

1 inspection program was prepared and implemented by PECO
2 construction engineers. Staffing of the program included a
3 Lead Quality Control Engineer, Mechanical and Electrical
4 discipline engineers and, at peak, nine inspectors.
5 Inspection work was performed in accordance with the
6 detailed procedures and checklists developed in the quality
7 assurance program manual and scoped on system drawings.
8 The inspectors were all PECO foremen, each with a minimum
9 of twenty years of construction experience. The experience
10 and training of the inspectors proved invaluable in
11 assisting Bechtel and the craftsmen in efficiently
12 performing their work.

13 As a result of this program, several significant
14 concerns were detected and corrected. For example, during
15 the erection of the main condensers, an inspector
16 recognized a missing vendor shop weld, an item that would
17 normally not be inspected and would not have been
18 discovered until a hydrostatic test was performed during
19 startup. The immediate correction of this item resulted in
20 the savings of hundreds of manhours to perform rework and
21 delays in the testing program. Also, while performing the
22 required cleanliness inspection of the reactor feed pumps,
23 a high wear area identified from previous experience was
24 closely inspected. The inspection revealed linear
25 indications in the casing which would have caused premature
26 maintenance downtime. As a result, the pumps were sent
27 back to the vendor for repair under warranty prior to final

1 installation.

2 Ultimately, the group inspected several thousand
3 hangers, pipe spools, valves and pieces of equipment and
4 thereby substantially assisted in increasing construction
5 efficiency, acceptability of work and system reliability.
6 Nine years after its start, the program was completed with
7 the turnover of systems to plant operations staff. The
8 overwhelming success of the program with minimum manpower
9 and expense was seen in the efficient startup and testing
10 of Unit 1.

11 3. Impact of Changing Regulatory Requirements and
12 Labor Unavailability Upon Construction Activities

13 Q. Please describe how changing regulatory requirements
14 impacted the construction process.

15 A. As a general matter, changing regulatory requirements have
16 made the construction process much more difficult, costly
17 and time consuming. Regulatory imposed design changes have
18 added substantial additional commodities and manhours to
19 the Project. These changes have also added to the
20 complexity of the construction effort and increased the
21 congestion in work areas, which, in turn, has resulted in
22 increased costs, reduced labor effectiveness and schedule
23 delays.

24 Q. An explanation of how regulatory changes adversely impacted
25 the cost and schedule of the Limerick Project is presented
26 in PEOC Exhibit 2. Did you participate in the preparation
27 of that Exhibit?

1 A. Yes, I did. I participated in the preparation of Section
2 III of that Exhibit along with other Company personnel. I
3 provided the description of the effect of the regulatory
4 changes discussed in that Section upon construction and
5 startup activities. Section III has been drafted to be
6 self-explanatory, and I will be happy to answer questions
7 respecting the analyses contained therein.

8 Q. Please summarize your portion of the analyses as presented
9 in Section III of PECO Exhibit 2.

10 A. Section III of PECO Exhibit 2 contains two separate
11 analyses. The first, which is set forth in subsections A
12 and B of Section III, is an analysis of the time durations
13 required to identify, design and construct major plant
14 additions or modifications required by new or changing
15 regulatory requirements. This analysis identifies in
16 detail the additional engineering and construction
17 activities required because of major regulatory changes and
18 their impact upon the project schedule, particularly during
19 the late stages of the project when construction was being
20 completed and startup testing performed. The second
21 analysis is set forth in subsection C and provides
22 additional detail as to increases in project commodities
23 and manhours (i.e. both craft and engineering) required as
24 a result of new or revised regulatory requirements.

25 The preparation of subsections A and B of Section III
26 of PECO Exhibit 2 reflects the combined efforts of several
27 PECO witnesses. I was responsible for providing

1 information on the timing and extent of construction
2 activities required because of regulatory changes. This
3 included detailed information on the duration of
4 construction activities, increases in commodity levels,
5 interferences in the field and disruption of construction
6 sequencing, and the effects of regulatory changes on
7 startup and preoperational testing activities. Detailed
8 information as to the timing and identification of new or
9 revised regulatory requirements and the level and duration
10 of engineering required in response thereto, has been
11 provided by witnesses Boyer, Helwig and Sproat, and is
12 described in greater detail in their testimony. I prepared
13 subsection C and am prepared to answer all questions with
14 respect to its contents.

15 Q. What are your conclusions based on the analyses set forth
16 in Section III of PEO Exhibit 2?

17 A. These analyses demonstrate that new and changing regulatory
18 requirements had a substantial impact upon the project,
19 especially during the construction completion and startup
20 testing phases. Because of the timing of these
21 requirements, substantial additional engineering and
22 construction activities were required at the end of the
23 project to modify existing systems or design and install
24 new systems. These changes substantially increased the
25 level of commodities and manhours beyond that which was
26 originally anticipated. The cumulative effect of these
27 changes was a substantial reduction in labor productivity

1 due to field congestion and installation complexity, and
2 delay in the turnover of completed systems to startup and
3 completion of startup and preoperational testing. As a
4 result, project management could not have completed
5 construction and startup testing activities much earlier
6 than was actually achieved.

7 Q. Please discuss further the higher than expected unit rates
8 experienced at Limerick.

9 A. One of the major effects of regulatory change was higher
10 than projected unit rates, i.e. a measure of labor
11 effectiveness. By this I mean that the amount of labor
12 required to perform specific functions on the Project was
13 greater than anticipated.

14 As a result of monitoring labor effectiveness at other
15 nuclear projects, the construction site team noticed a
16 trend of higher unit rates (i.e. more manhours needed to
17 install one unit of material) in the late 1970s than those
18 budgeted at Limerick. Through analysis of these data, we
19 realized that the budgeted goals used at Limerick, which
20 were based on experience at Peach Bottom and other plants
21 prior to 1975, did not adequately account for the
22 regulatory caused increase in complexity experienced at
23 more modern plants. As a result, the FOCUS system
24 consistently underestimated unit rates, especially for
25 large pipe hangers, small pipe and electrical conduit.

26 To remedy this problem, we requested that Bechtel
27 reevaluate the performance models used in the FOCUS

1 program. This reevaluation disclosed that factors
2 affecting labor effectiveness, i.e. work space, access to
3 work location, number of workers in the same area and
4 congestion with other commodities, all were severely
5 impacted by post-1975 regulatory changes. Those regulatory
6 changes which had the greatest impact on field labor
7 performance included TMI, fire protection requirements,
8 ATWS, ALARA, equipment qualification, seismicity and
9 concrete expansion bolt testing. As demonstrated in
10 Section III of PECO Exhibit 2, these changes required the
11 replacement or modification of commodities and equipment in
12 areas already congested due to the relatively late stage of
13 construction. The cumulative effect of these changes
14 substantially increased the complexity and difficulty of
15 the installation process and caused less than optimal
16 construction sequencing, thus resulting in higher than
17 anticipated unit rates. The performance models were
18 subsequently modified to reflect the current regulatory
19 environment, which enabled management to more accurately
20 estimate unit rates and, therefore, control labor
21 effectiveness.

22 However, even after revising the FOCUS performance
23 models, it was determined that unit rates were still being
24 underestimated as a result of 1) the post-TMI changes and
25 other regulatory requirements which were issued in the
26 1980s, and 2) greater than anticipated adverse effects from
27 earlier changes. As a result, and as shown in Schedule 6

1 of PECO Exhibit 2, we were forced to continually increase
2 our estimates for manual manhours needed to complete
3 construction. This resulted in further adjustments, i.e.
4 increases, to budgeted unit rates reflected in the
5 performance models. In making such adjustments, we
6 recognized that a significantly greater effort (manhours
7 per unit) would be required during the late construction
8 and startup testing period to incorporate final changes on
9 systems which were complete, quality control accepted,
10 as-built, and possibly in the pre-operational testing
11 phase. Access to systems was necessarily delayed while
12 testing was in progress and work on tested systems was
13 hampered as a result of increased documentation and
14 inspection requirements to ensure that work did not cause
15 deterioration of nearby systems. Thus, the combination of
16 increased regulatory requirements and the timing of
17 resolution and implementation of such requirements, i.e.,
18 causing out of sequence construction work, substantially
19 increased unit rates at Limerick. Additional data
20 demonstrating this effect is contained in Section III of
21 PECO Exhibit 2.

22 We recognized this impact and sought to minimize it
23 through detailed scheduling of systems, revised performance
24 models, and programs for improvement of labor
25 effectiveness, all of which I have previously described.

26 Q. Was labor unavailability experienced during the
27 construction of Limerick 1 and, if so, how was the problem

1 resolved?

2 A. During the late 1970s and early 1980s, Limerick, like many
3 other large scale construction projects, experienced
4 several craft labor shortages. The craft shortages were
5 primarily among the mechanical trades, i.e. principally the
6 pipefitter and sheetmetal welders in 1979 and the asbestos
7 workers in 1983.

8 The shortage of qualified pipefitter and sheetmetal
9 welders was unforeseeable and occurred because the
10 increasing construction of oil and petrochemical plants,
11 nuclear power plants, the Atlantic City Casinos and fossil
12 fuel plants resulted in an unprecedented increase in demand
13 for those possessing these skills. For example, major
14 construction projects in Pennsylvania and surrounding
15 states which competed with Limerick for craftsmen included
16 PSE&G's Salem and Hope Creek Stations, major Peach Bottom
17 and Eddystone plant modifications, PP&L's Susquehanna
18 Station and Atlantic Electric's Beasley Point Station.
19 Moreover, six of the major oil refineries located in the
20 New Jersey - Delaware - Pennsylvania area engaged in
21 substantial construction programs during Limerick's
22 construction, and five Atlantic City Casino Hotels were
23 constructed during that period.

24 All of these projects required large numbers of
25 pipefitter and sheetmetal welders. Consequently, the
26 available pool of qualified welder manpower was
27 substantially reduced.

1 In an effort to assist in the orderly and timely
2 manning of the Limerick Project, several innovative plans
3 for addressing the demand for manpower were developed and
4 implemented. These included: 1) development of weekly
5 welder reports which tracked and monitored the number of
6 welders on payroll, the number terminated, the number hired
7 and the estimated manpower needed; 2) advertisements for
8 welders in local/regional newspapers; 3) establishment of
9 programs to train, qualify and upgrade welders for
10 employment at Limerick; 4) daily/weekly communication with
11 the local and international unions concerning this problem;
12 5) use of subjourneymen and non-union welders; 6) increase
13 in travel pay to attract and retain qualified welders; 7)
14 Regional Manpower Surveys conducted to assist in estimating
15 peak levels of manpower availability in a given region
16 during corresponding Limerick manpower requirements; 8)
17 development of a comprehensive file of individuals who
18 participated in the Limerick welder training/upgrading
19 program to ensure a back-up supply of qualified welders
20 should the unions be unable to satisfy manpower
21 requirements; and 9) the use of automatic welding equipment
22 and additional training programs to enhance welder
23 productivity.

24 Beginning in May 1983, Asbestos Workers Local #14 went
25 on strike until September 8, 1983 due to the expiration of
26 its contract. As a result of the strike's duration,
27 coupled with the pressure to meet the fuel load schedule,

1 each contractor at the jobsite employing asbestos workers
2 was forced to increase original manpower estimates. A
3 manpower shortage thus resulted, but was addressed by 1)
4 communication with the local and international unions for
5 assistance in resolving this problem; 2) implementation of
6 two-shift operations, overtime and 10-hour day schedules to
7 avoid schedule impact; and 3) development of daily and
8 weekly manpower activity logs and charts, similar to those
9 established during previous welder shortages, in order to
10 assess the ongoing site manpower requirements in view of
11 the availability of qualified asbestos workers in the
12 region.

13 4. Comparative Cost and Schedule Analyses

14 Q. Have you performed an analysis comparing the cost and
15 schedule of Limerick 1 with plants with similar design and
16 licensing requirements.

17 A. Yes, we have prepared a cost and schedule comparison with
18 all boiling water reactor ("BWR") nuclear generating units
19 which had or will have commercial operation dates in 1982
20 or later. This comparison is set forth in Schedule 2.

21 Q. Please describe this comparison.

22 A. In general, Schedule 2 shows the direct costs and schedule
23 duration for all stand-alone and first unit BWRs with
24 commercial operation dates between January 1, 1982 and
25 December 31, 1989, inclusive. In all cases, each unit
26 includes 100% of the cost of common plant. There are a
27 total of 12 units (including Limerick) in the comparison

1 group. These plants are identified by code letter in
2 column (1). Column (2) shows the NRC region responsible for
3 inspection, design review and final licensing of each
4 plant. The net electrical output of each unit in megawatts
5 is in column (3). Column (4) shows the month/year each
6 plant received its construction permit. The actual or
7 scheduled fuel load for each unit is shown in column (5).
8 Column (6) is the schedule duration, in months, based on
9 the period from issuance of the construction permit to the
10 actual or scheduled fuel load for each unit. The
11 commercial operation date, actual or scheduled, of each
12 unit is shown in column (7). The direct cost of each
13 unit, including 100% of common plant is stated in column
14 (8). This cost is exclusive of AFUDC, general overheads
15 and realty taxes. Finally, Column (9) is the direct cost
16 per kilowatt for each plant. This is derived by dividing
17 column (8) by column (3) and multiplying by 1000. Column
18 (9) is the basis for our comparisons of plant direct costs,
19 while column (6) is the basis for comparing schedule
20 duration.

21 Q. Why have you limited the comparison group to nuclear
22 facilities with boiling water reactors that have actual or
23 anticipated commercial operation dates of 1982 or later?

24 A. The comparison group was so limited to include only those
25 plants with construction costs that were affected by the
26 same factors present at Limerick, i.e. principally plant
27 design and regulatory environment. Only BWRs were included

1 because differences in design have increased their costs
2 relative to plants having a pressurized water reactor
3 ("PWR") design. For example, the BWR containment design
4 has resulted in greater congestion within the primary
5 containment and in more equipment being exposed to
6 radioactive materials.

7 This, in turn, has resulted in higher costs associated
8 with reduced labor effectiveness and additional engineering
9 and materials needed to meet ALARA (i.e. As Low As
10 Reasonably Achievable) radiation concerns. Moreover,
11 design differences have caused BWRs to experience different
12 technical problems, different regulatory-mandated backfits
13 and other changes which have had different effects upon
14 their schedule and costs than upon PWRs. Examples of these
15 BWR-unique technical problems include the Mark II
16 phenomenon and Intergranular Stress Corrosion Cracking.

17 Finally, the time limitation for commercial
18 operation, i.e. the post-1981 period, was chosen because it
19 ensured that all units in the comparison group were
20 affected by approximately the same regulatory changes that
21 impacted Limerick.

22 Q. Please summarize how the cost and schedule of Limerick 1
23 compares with the 11 other BWRs included in your comparison
24 group.

25 A. The cost of Limerick compares very favorably with the other
26 plants. Limerick 1, at \$2,234/kwe, is 4% less expensive
27 than the average of \$2,329/kwe, and is the fifth least

1 expensive of the 12 BWRs in the study. The schedule
2 duration of Limerick 1 at 124 months is only slightly
3 longer (4%) than the average of 119 months.

4 Q. What other comparisons does Schedule 2 permit?

5 A. Analysis of the data shows that plants in the Northeast
6 United States with a cost of \$2,605/kwe are approximately
7 20% more expensive than plants outside that area
8 (\$2,132/kwe). In addition, durations for Northeast plants
9 average 15 months (13%) longer than other non-Northeast
10 plants. A review of similar data for PWRs indicates that
11 Northeast PWRs also cost more to build and take longer to
12 construct than PWRs located elsewhere in the country.

13 Q. Please explain why there are significant differences
14 between plants located in the Northeast and those located
15 in other parts of the country.

16 A. We believe some of the differences are the result of 1)
17 labor rates and conditions in the northeast which result in
18 higher costs, and 2) additional costs associated with
19 winter construction. However, we feel that the major
20 reason for higher costs at Limerick and perhaps other
21 Northeast plants is the regulatory environment. Plants in
22 the Northeast are located closer to major population
23 centers than are plants in other regions, and have
24 therefore received a higher degree of NRC regulatory
25 scrutiny. Moreover, our experience at Limerick and
26 knowledge of other plants indicates that Northeast plants
27 have generally been subjected to a greater level of

1 intervention by opponents to their construction. Such
2 intervention complicates licensing, creates uncertainty,
3 increases pressure for regulatory imposed design changes
4 and lengthens project durations.

5 Q. How does Limerick compare to the other Northeast plants.

6 A. The direct cost of Limerick 1 and common plant of
7 \$2,234/kwe is significantly less (14%) than the average of
8 all 5 Northeast plants at \$2,605/kwe. The Limerick 1
9 schedule is slightly shorter (i.e. 3%) than the average of
10 all Northeast plants. Furthermore, both Limerick's cost and
11 schedule are the second best of the five Northeast BWRs.

12 Q. What conclusions have you drawn based on these comparisons
13 of Limerick 1 to other BWRs of the same vintage?

14 A. Despite adverse conditions specific to BWRs located in the
15 Northeast United States generally, and to Limerick in
16 particular, the direct costs associated with constructing
17 Limerick 1 are lower than the industry average and the
18 schedule is, at worst, only slightly longer than the
19 average for all BWRs in this study. This demonstrates, in
20 my opinion, that when evaluated against projects
21 constructed under similar conditions, we have been able to
22 effectively control cost and schedule, and the management
23 team at Limerick has performed well.

24 Q. Have you prepared a comparison of Limerick 1 and Common
25 Plant commodity quantities and unit rates with industry
26 data?

27 A. Yes, I have. Schedules 3 and 4 present a comparison of

1 Limerick 1 and Common Plant commodity quantities and unit
2 rates with industry data compiled under my supervision.
3 The data in this comparison were compiled from a
4 questionnaire sent to utilities representing 11 single and
5 first unit BWRs with commercial operation dates between
6 1982 and 1989, inclusive. This sample was selected based
7 on regulatory environment and design similarity as I
8 described above. Responses were received for 10 units on a
9 confidential basis. I should note that comparisons such as
10 those presented in these schedules are of limited value in
11 evaluating nuclear plant construction parameters. Although
12 the greatest possible care was taken in obtaining and
13 tabulating the data, differences in plant configuration and
14 utility accounting systems render the data substantially
15 uncomparable. All that can be said of this presentation is
16 that a particular utility's data may be generally within
17 the range of industry experience. This is the case for the
18 Limerick 1 and Common data as Schedules 3 and 4 demonstrate.

19 As these schedules show, Limerick is below or
20 approximately equal to the average for nine of eleven
21 commodity quantity levels and for nine of eleven unit
22 rates. Where Limerick is above the average for these data,
23 the differences can generally be attributed to Limerick
24 unique design requirements and/or differences in site
25 accounting systems.

26 For example, Limerick 1 is above the average for
27 quantities of large and small pipe. There are many reasons

1 for quantity differences between plants such as plant size,
2 location, design preference, operational reliability, unit
3 availability, radiation exposure and maintainability. The
4 design at Limerick incorporated many features which
5 enhanced reliability, availability and maintainability, and
6 reduced radiation exposure (ALARA enhancement), including
7 1) sixth stage feedwater heaters, 2) separate drainage
8 systems for clean and dirty liquid radwaste, 3) a second
9 steam jet air ejector, 4) dual instrument air headers, 5)
10 demineralized water piping to more areas in the plant, and
11 6) more extensive piping of equipment vents and drains.
12 These requirements all resulted in additional piping at
13 Limerick which was not included in the design of all plants
14 in the survey. Thus, while Limerick 1 has higher
15 quantities of pipe, the reliability, availability and
16 maintainability of that unit should be better than
17 average. In addition, radiation exposure to plant workers
18 should be below average.

19 Similarly, unit rates for Limerick 1 are above the
20 average for large pipe hangers and conduit. Differences in
21 large pipe hanger unit rates are the result of several
22 factors, including 1) spacing and complexity of hangers, 2)
23 seismic requirements at each site and the site-specific
24 soil characteristics, and 3) quantity accounting
25 practices. Conduit unit rates are also determined by
26 several factors, including 1) seismic requirements (hangers
27 are included in the unit rate), 2) size of conduit used,

1 and 3) plant complexity and congestion. However, without
2 performing a detailed analysis of each plant's cost
3 tracking system and design criteria, a total explanation of
4 differences in unit rates is not possible.

5 In summary, Schedules 3 and 4 demonstrate that the
6 Limerick 1 quantities are generally less than those of the
7 average BWR designed and constructed under today's
8 regulatory environment. Similarly, Limerick 1's unit rates
9 are generally less than or the same as the average achieved
10 by the other units in the sample. In addition, I should
11 note that this comparison is biased by an indeterminant
12 degree against Limerick. Approximately 25% of the units
13 contained within this comparison have substantial
14 construction yet to be completed. Based on the history of
15 recent nuclear project construction, their total reported
16 commodities are virtually certain to rise and their unit
17 rates increase as they advance towards completion. From a
18 construction standpoint, Limerick is already complete and
19 its data thus already reflects this phenomenon.

20 Q. Does that conclude your testimony?

21 A. Yes, it does.

22

23


24

25

26

27

LINERICK GENERATING STATION




PHILADELPHIA ELECTRIC COMPANY
 ORGANIZATION CHART
 CONSTRUCTION DIVISION
 JUNE 1984

**PHILADELPHIA ELECTRIC COMPANY
LIMERICK GENERATING STATION
CONSTRUCTION DIVISION**


**COMPARISON OF BWRS WITH COMMERCIAL OPERATION DURING 1982 TO 1989
(EXCLUDING AFUDC)**

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
<u>PLANT</u>	<u>NRC REGION</u>	<u>NET MW</u>	<u>DATE CP ISSUED</u>	<u>FUEL LOAD</u>	<u>DURATION C.P. TO F.L. (MONTHS)</u>	<u>C.O.</u>	<u>TOTAL DIRECT COSTS (MILLIONS)</u>	<u>COST PER KW</u>
A	3	1078	9/73	4/82A	103	10/82A	1043	968
B	1	1050	11/73	7/82A	104	6/83A	1611	1534
C	2	1250	9/74	6/82A	93	2ndQTR/85S	2028	1622
D (LIMERICK)	1	1055	6/74	10/84A	124	2/86S	2357	2234
E	3	1139	9/72	3/85A	150	10/85S	2543	2233
F	5	1103	3/73	12/83A	129	12/84A	2500	2267
G	3	1205	5/77	6/85S	97	12/85S	2762	2292
H	3	950	2/76	1/86S	119	7/86S	2502	2634
I	1	1067	11/74	1/86S	134	12/86S	2865	2685
J	4	934	3/77	6/85S	99	12/85S	2720	2912
K	1	809	4/73	11/84A	139	10/85S	2650	3276
L	1	1084	6/74	2/86S	140	10/86S	3570	3293
ALL BWRS			12 PLANTS AVERAGE		1431		29122	27922
					119		2429	2329
NON - NORTHEAST BWRS			7 PLANTS AVERAGE		790		16098	14927
					113		2300	2132
NORTHEAST BWRS			5 PLANTS AVERAGE		641		13024	12995
					128		2611	2605

BMR COMMODITY COMPARISON
(ALL VALUES X 1000)



BAR UNIT RATE COMPARISON



Schedule 4

DEC 23 1985

SECRETARY'S OFFICE
Public Utility Commission

PECO STATEMENT NO. 5

R-850152

12-18-85

MSJ/gak

PENNSYLVANIA PUBLIC UTILITY COMMISSION
v. PHILADELPHIA ELECTRIC COMPANY,
DOCKET NO. R-850152

DIRECT TESTIMONY OF
DAVID R. HELWIG

DOCKETED

DEC 27 1985

DOCUMENT
FOLDER

LIMERICK 1 AND COMMON PLANT
PREPARATION OF PECO EXHIBIT NO. 2

September 27, 1985

TESTIMONY OF DAVID R. HELWIG

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

Q. Please state your name and business address.

A. David R. Helwig, 2301 Market Street, Philadelphia, Pennsylvania 19101.

Q. By whom are you employed and in what capacity?

A. I am Supervising Engineer of the Nuclear Services Branch of the Engineering and Research Department for Philadelphia Electric Company.

Q. What is your educational background?

A. I received my Bachelor of Science Degree in Mechanical Engineering from the University of Delaware in 1973, my Master of Science Degree in Mechanical Engineering from the University of Pennsylvania in 1977, and have currently fulfilled approximately one-half of the academic requirements for a Master of Business Administration Degree at Widener University.

I have also attended and/or run a number of continuing professional education courses in the nuclear-power field, including:

- Nuclear Power Plant Components
- Inservice Inspection for Nuclear Power Plants
- Fire Prevention and Control in Power Plants
- BWR Simulator Training
- Radioactive Waste Management
- Engineering Economics
- Security of Nuclear Facilities
- Qualification of Nuclear Safety-Related Equipment
- Materials for Power Plant Applications

Q. Please describe your work experience at PECO, including your duties and responsibilities in your current position.

1 A. In 1973 I was employed by PECO as an Engineer in the Hydraulics Branch of the
2 Engineering and Research Department where I worked until 1976. In this position, I
3 had direct engineering responsibility for the hydraulic and hydrologic aspects of the
4 Company's fossil, nuclear and hydroelectric generating stations. This included the
5 completion of design work and startup activities for the river water systems at
6 PECO's Eddystone Generating Station Units No. 3 and 4 and Peach Bottom Atomic
7 Power Station Units 2 and 3, as well as technical reviews and studies for the
8 Delaware and Susquehanna River Basin Electric Utilities Groups.
9
10
11
12
13
14
15
16

17 Additionally, I was responsible for the engineering of the various river water
18 systems and the hydraulic and hydrologic aspects of the licensing of the Limerick
19 Generating Station with the Atomic Energy Commission, Delaware River Basin
20 Commission, Pennsylvania Department of Environmental Resources, and the U.S.
21 Army Corps of Engineers. My responsibilities included the review of the design of
22 these facilities, the specification and purchase of all major equipment, system
23 analyses and the development of automatic control schemes for their operation.
24
25
26
27
28
29
30

31 In 1976 I was assigned to the Power Plant Services Section of the
32 Engineering and Research Department. In this position, I had direct engineering
33 responsibility for a significant number of systems at both Peach Bottom and
34 Limerick. These included the gaseous radwaste system, various containment
35 systems, fuel handling and storage equipment, process sampling systems, gas
36 analyzers, emergency diesel generators, service and cooling water systems,
37 instrument air systems, etc. Since 1979, I have supervised an engineering group
38 within the Power Plant Services Section which had responsibility for these areas. In
39 1983, I was made Branch Head of the Nuclear Services Branch which was formed to
40 handle these activities and in 1984 I was promoted to Senior Engineer.
41
42
43
44
45
46
47
48
49
50

1 My specific responsibilities related to Peach Bottom have involved the
2 evaluation of operational problems and new regulatory requirements and the design
3 of modifications which they have required. Work in each of these areas has
4 included responsibility for licensing, safety analysis, conceptual and detailed design,
5 procurement and the direction of installation and testing.
6
7
8
9
10

11 My activities related to Limerick have included review of system design,
12 specification and procurement of major equipment, preparation of Safety Analysis
13 Report Sections, review of the Probabilistic Risk Assessment, specification of
14 startup test requirements and review of test results, preparation of operating
15 procedures, response to NRC questions and resolution of all licensing issues within
16 these areas of responsibility. A major aspect of my design review responsibility
17 was to assure that relevant Peach Bottom operating experience was considered in
18 the design of Limerick. Additionally, I have acted as the point of contact between
19 the Engineering and Startup organizations for all preoperational testing activities,
20 and between the Engineering and Operations organizations for the preparation and
21 review of all operating procedures.
22
23
24
25
26
27
28
29
30
31
32

33 I have been deeply involved in the assessment and resolution of TMI Lessons
34 Learned Requirements for Peach Bottom, Limerick and for Boiling Water Reactors
35 generically. I have been responsible for the development of generic positions,
36 design assessments, licensing and the implementation of modifications or design
37 changes associated with the following TMI requirements:
38
39
40
41
42

43 Short-term Accident Analysis and Procedures Review;

44 Reactor Coolant System Vents;

45 Plant Shielding;

46 Post-Accident Sampling;
47
48
49
50

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

- Dedicated Hydrogen Control Penetrations;
- Containment Isolation Dependability;
- Accident Monitoring Instrumentation;
- Instrumentation for Detection of Inadequate Core Cooling;
- Qualification of Accumulators On ADS Valves;
- Evaluation of Depressurization With Other Than ADS;
- Primary Coolant Outside Containment;
- Control Room Habitability;
- Containment Hydrogen Control; and
- Emergency Procedure Guidelines.

I have also been involved with Peach Bottom and Limerick work in response to other regulatory requirements and changes. The following are examples of such topics with which I have been directly involved for Limerick:

- Assessment of preoperational and startup testing requirements;
- Development of the seismic impact program;
- Evaluation of Mark II mass/energy phenomenon;
- Evaluation of combustible gas hazards;
- Determination of environmental conditions for use in equipment qualification reviews;
- Selection of equipment locations;
- System designs for ALARA considerations;
- Specification of ASME code requirements for equipment procurement, repairs, and periodic inspection;
- Study of IGSCC mitigative measures;
- Reviews of compliance with NRC regulatory guides;
- Preparation of Technical Specifications;

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

Preparation and amendment of the FSAR;

Review of the Probabilistic Risk Analysis;

Design and analysis of the ultimate heat sink;

Implementation of the Quality Assurance Plan, including preparation of the project Q-list;

Review and selection of reactor coolant system leak detection equipment;

Design of containment inerting and post-accident combustible gas control equipment and systems;

Design of the augmented offgas treatment system; and

Review of containment isolation and leak testing provisions.

Q. Do you belong to any professional organizations or have any professional registrations?

A. Yes, I am a Registered Professional Engineer in the Commonwealth of Pennsylvania. I have also worked on committees of and been affiliated with the American Society of Mechanical Engineers, American Nuclear Society, Atomic Industrial Forum and Philadelphia Science Council. A list of these committees and positions held are set forth in Schedule 1.

In addition, I have participated in and chaired committees of the Boiling Water Reactor Owners' Group (BWROG) related to a number of the above and other issues. I served as Vice Chairman and Chairman of the BWROG from August 1982 to October 1983 and October 1983 to November 1984, respectively. In this capacity, I managed the resolution of virtually all TMI items which had generic impacts on BWR's, managed the resolution of other generic BWR issues, and represented the BWR Owners before the NRC Staff and various other industry organizations. I am currently Chairman of the BWROG Regulatory Response Group, Industry Degraded Core Rulemaking Program (IDCOR) Review Committee

1 and Decay Heat Removal Committee.

2
3 Q. Do you have any prior experience in testifying before a regulatory agency?

4
5 A. Yes, I have made presentations to the Delaware River Basin Commission and the
6
7 Susquehanna River Basin Commission on behalf of PECO and the Basin Electric
8
9 Utility Groups. Additionally, I have represented PECO and the BWROG before the
10
11 Advisory Committee on Reactor Safeguards (ACRS) and the NRC on a large number
12
13 of technical issues related to Peach Bottom, Limerick and BWR's in general. These
14
15 have included virtually all of the topics enumerated above.

16
17 Q. What is the purpose of your testimony?

18
19 A. The purpose of my testimony is to describe my role in the development of PECO
20
21 Exhibit 2.

22
23 Q. Please describe your role in developing the analyses set forth in Section II of PECO
24
25 Exhibit 2.

26
27 A. My role in the development of the analysis which supports Section II of PECO
28
29 Exhibit 2 was threefold.

30
31 First, I acted as the single point of contact for TB&A in obtaining project
32
33 documentation and input from Bechtel and PECO. In this capacity, I assured that
34
35 TB&A was afforded access to all relevant project documentation related to cost
36
37 growth and its causes, assisted in the definition of the causation factors, assured
38
39 consistency with project unitization practices, and obtained technical input from
40
41 cognizant PECO and Bechtel personnel. I generally maintained an overview of all
42
43 activities associated with the analysis of Limerick cost growth, commented to
44
45 assure consistent treatment of technical issues, and performed reasonableness
46
47 checks of the results based on my Limerick experience and knowledge of the
48
49 engineering issues which affected BWR's in general.
50

1 Second, I supplied TB&A with data necessary to reconcile the various PECO
2 accounts comprising the total project cost as defined in the Capital Authorization
3 and its Supplements.
4
5

6
7 Third, I performed a detailed review of all materials related to the
8 description, cost, categorization and unitization of all changes which fell under my
9 areas of responsibility as described above. In this regard I acted as one of a number
10 of PECO reviewers each with particular areas of experience and expertise.
11 Further, I coordinated and assisted TB&A in obtaining comments and verification
12 from the other PECO and Bechtel reviewers on specific technical subjects covered
13 in the analysis.
14
15

16
17
18
19
20
21 Q. Please describe in more detail the reconciliation of the PECO accounts.

22
23 A. The charges against each subdivision of the PECO Capital Authorization (C.A.)
24 were examined to determine the cause of their cost growth between the original
25 C.A. in December 1970 and C.A. Supplement 3 in July 1984. In this manner, all
26 increases in PECO costs were identified for TB&A's use in their review of overall
27 project cost growth.
28
29

30
31 The C.A. contains approximately 75 accounts or subdivisions. A number of
32 these accounts pertain to specific areas of activity (e.g. - emergency notification,
33 technical support center), and were thus directly assignable to their causation
34 factor. In a number of other instances, the accounting for particular purchase and
35 change orders was used to identify the cost increases attributable to specific
36 causes. This method of analysis was used in the reconciliation of the nuclear steam
37 supply system, materials procurement, and consulting subdivisions. Other
38 subdivisions were not supported by project records which facilitated the assignment
39 of their costs to specific causes (e.g. - engineering, construction supervision). In
40
41
42
43
44
45
46
47
48
49
50

1 these instances, the cost increases were determined to be a function of the total
2 ongoing level of work and were thus identified to TB&A for inclusion with other
3 indirect and distributable project costs.
4

5
6
7 Q. Based on your role in Section II's preparation as you have described it above, what is
8 your opinion as to the accuracy of the analysis?
9

10
11 A. As explained in TB&A's testimony, an accounting system to precisely track project
12 cost by causation factors was unneeded for project control purposes and would have
13 been burdensome to implement. However, recognizing that accounting precision is
14 not possible, I believe that the quantification of cost increases by regulatory and
15 other causative factors as set forth in Section II is a reasonable estimate of such
16 costs and can be relied upon for making decisions in this proceeding.
17

18
19
20
21
22 Q. Please now describe your role in developing the additional analyses set forth in
23 Section III of PECO Exhibit 2.
24

25
26
27 A. Section III of PECO Exhibit 2 provides engineering and schedular details regarding a
28 number of major regulatory requirements which occurred during the construction of
29 the Limerick project. Because of my involvement with these issues, my involvement
30 with the BWROG, and my position on the PECO management team, I was able to
31 provide perspective on these issues and/or validate the detailed information
32 presented. Where I had a personal knowledge of the subject matter, I provided,
33 reviewed, or verified the accuracy of the description of the nature and timing of
34 the regulatory change, and the accuracy and completeness of the work
35 descriptions. Where I did not have a direct involvement in a particular topic, I
36 obtained the same level of review from other cognizant PECO engineers.
37 Additionally, I reviewed the materials presented for consistency with the findings in
38 Section II of this Exhibit and for reasonableness of the information based on my
39
40
41
42
43
44
45
46
47
48
49
50

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

knowledge of the engineering issues which affected all BWR's during this period. Topics covered in Section III for which I had review responsibility include TMI (including Emergency Response Facilities and Post-Accident Sampling), Fire Protection (including Sprinkler Additions, Structural Steel Coating, and Penetration Sealing Program), Anticipated Transients Without Scram (ATWS), Seismicity, High Energy Line Break (HELB)/Moderate Energy Line Break (MELB), As-Built Piping Reconciliation (I&E Bullentin 79-14), NRC I&E Bullentin 80-11 (Masonry Walls), and ASME Section III Requirements.

Q. Does this conclude your testimony?

A. Yes, it does.

**List Of D.R. Helwig's
Professional Affiliations**

American Society of Mechanical Engineers

- Member 1972 to present
- Committee on Nuclear Air and Gas Treatment, Gas Processing Subcommittee
 - Member 1979 to present
 - Vice Chairman 1981 to 1983
 - Chairman 1983 to present
- Philadelphia Section, Nuclear Engineering Division
 - Member 1973 to present
 - Secretary 1973 to 1976
 - Vice Chairman 1976 to 1977
 - Course Director 1975, 1976, 1979
 - Chairman 1977 to 1978
- Philadelphia Section, Utilities & Industries Section
 - Chairman 1978 to 1979
- Philadelphia Section, Professional Development Committee
 - Chairman 1979 to 1980
- Philadelphia Section, Professional Divisions
 - Chairman 1980 to 1981
- Philadelphia Section, Attendance Committee
 - Chairman 1981 to present

American Nuclear Society

- Member 1972 to present

Philadelphia Science Council

- Board of Directors 1980 to present

Atomic Industrial Forum, IDCOR Committee

- Technical Advisory Group, 1983 to present
- BWR Advisor, 1985

12/18/85 Hbg
PG

RECEIVED

DEC 28 1985

SECRETARY'S OFFICE
Public Utility Commission

PENNSYLVANIA PUBLIC UTILITY COMMISSION v.
PHILADELPHIA ELECTRIC COMPANY,
Docket No. R-850152

DIRECT TESTIMONY OF
EDWARD F. SPROAT, III

LIMERICK 1 AND COMMON PLANT
PREPARATION OF PECO EXHIBIT NO. 2

DOCKETED
DEC 27 1985

DOCUMENT
FOLDE

September 27, 1985

1 DIRECT TESTIMONY OF EDWARD F. SPROAT, III

2 Q. Please state your name and business address.

3 A. Edward F. Sproat, III, 2301 Market Street, Philadelphia, Pa.

4 Q. By whom are you employed and in what capacity?

5 A. I am the Supervising Engineer of the Nuclear Generation
6 Branch of the Electrical Engineering Division in the
7 Engineering and Research Department of Philadelphia Electric
8 Company.

9 Q. What is your educational background?

10 A. I received my Bachelor of Science Degree in Electrical
11 Engineering from the University of Pennsylvania in 1973. I
12 have currently fulfilled approximately one-third of the
13 academic requirements for a Master of Science Degree in
14 Management Science at the University of Pennsylvania.

15 I have also attended a number of continuing
16 professional education courses including:

- 17 - Fundamentals of Nuclear Power
- 18 - Engineering Economics
- 19 - Quality Assurance
- 20 - BWR Simulator Training
- 21 - Qualification of Nuclear Safety-Related Equipment
- 22 - Modern Power Plant Practices

23 Q. Please describe your work experience at PECO, including your
24 duties and responsibilities in your current position.

25 A. I joined PECO in June 1973 as an Assistant Electrical
26 Engineer and was assigned to the Limerick Project Group in
27 the Electrical Engineering Division. In this position,

1 I reviewed and approved electrical schematic and single line
2 diagrams, and specifications and requisitions for certain
3 major Limerick electrical equipment. I also coordinated the
4 in-house review of bid evaluations for these electrical
5 purchase orders, and was responsible for the electrical
6 construction criteria drawings which covered the
7 installation of grounding, raceway, wire and cable,
8 lighting, communications systems and the fire alarm system.
9 In this position, I had extensive communications with the
10 Architect/Engineer (Bechtel) and the Nuclear Steam Supplier
11 (General Electric Company).

12 I continued in this position from 1973 until August
13 1978, during which time, I was responsible for reviewing and
14 developing responses to U.S. Nuclear Regulatory Commission
15 Regulatory Guides which affected the electrical design of
16 the plant. Regulatory Guides which caused extensive
17 redesign in the electrical area during this period and with
18 which I was personally involved included R.G. 1.75,
19 "Physical Independence of Electrical Systems", R.G. 1.47,
20 "Bypassed and Inoperable Status Indication for Nuclear Power
21 Plant Safety Systems", R.G. 1.81, "Shared Emergency and
22 Shutdown Electric Systems for Multi-Unit Nuclear Power
23 Plants", R.G. 1.29, "Seismic Design Classification", R.G.
24 1.89, "Environmental Qualification of Certain Electric
25 Equipment Important to Safety for Nuclear Power Plants," and
26 R.G. 1.106, "Thermal Overload Protection for Electric Motors
27 on Motor-Operated Valves." For each of these Regulatory

1 Guides, I directed the development of electrical design
2 changes required to bring Limerick into compliance with this
3 NRC guidance.

4 From September 1978 to August 1980, I was temporarily
5 assigned to Gas-Cooled Reactor Associates in LaJolla,
6 California. In this position, I performed a number of
7 market and economic analyses of the High Temperature
8 Gas-Cooled Reactor (HTGR). In September 1980, I returned to
9 my former position in the Limerick Project Group. At that
10 time, I was given oversight responsibilities for the
11 development of electrical design changes that were
12 responsive to late regulatory requirements. These areas
13 included Startup Transient Test Monitoring, Plant Security,
14 Emergency Response Facilities and Fire Protection.

15 In February 1982, I was promoted to the position of
16 Limerick Electrical Project Engineer. In this position, I
17 was responsible for the completion and licensing of the
18 electrical design of Limerick and directly supervised four
19 engineers and one technical assistant in the Limerick
20 Project Group. I also coordinated and monitored the
21 activities of approximately fifteen other PECO electrical
22 engineers working on Limerick as well as the efforts of the
23 Bechtel and General Electric engineers working on the
24 electrical design.

25 As part of my responsibilities at PECO, I wrote
26 numerous responses to NRC requests for additional
27 information and conducted several meetings with NRC

1 reviewers and management. These meetings were generally on
2 topics where the Limerick design provided a cost effective
3 alternative to the standard NRC requirements. Specific
4 topics covered by such meetings included fire protection
5 shutdown capability, internal control panel wiring
6 separation and redundant raceway separation criteria. In
7 all of these cases, the PECO alternative was ultimately
8 accepted.

9 In addition to the above licensing activities, I was
10 also directly involved in two major technical areas: Fire
11 Protection Shutdown Capability and Electrical Separation.
12 In both cases, I developed the strategy upon which the
13 Limerick design is based. For the former, I developed the
14 methodology used to determine which cables were to be
15 fireproofed. This resulted in a reduction of approximately
16 9,000 feet in the amount of raceway which would have
17 required fireproofing due to the original Bechtel analysis.
18 For the latter, I developed and managed two test programs
19 which advanced the state of the art in electrical separation
20 criteria and justified the Limerick unique criteria to the
21 NRC, thereby avoiding the rework that would be needed to
22 comply with NRC standard criteria. These test programs have
23 received industry-wide recognition and several utilities
24 have expressed interest in their purchase and use.

25 Finally, in October 1984, I was promoted to my present
26 position of Supervising Engineer of the Nuclear Generation
27 Branch. In this position, I directly supervise fourteen

1 engineers, a technical assistant and one clerk. My
2 responsibilities include supervising the Limerick Electrical
3 Project Engineer and his group, the Peach Bottom Electrical
4 Project Engineer and his group, and the Equipment
5 Environmental Qualification Group.

6 Q. Do you belong to any professional organizations or have any
7 professional registrations?

8 A. I am a Registered Professional Engineer in the Commonwealth
9 of Pennsylvania. I am a member of the Institute of
10 Electrical and Electronics Engineers (IEEE) and three
11 societies of that organization, including:

- 12 - Power Engineering Society (PES)
- 13 - Nuclear and Plasma Sciences Society
- 14 - Engineering Management Society

15 I am also active in the nuclear standards writing
16 activities of the IEEE. I served on the working group which
17 wrote IEEE Standard 649-1980, "Standard for Qualification of
18 Class 1E Motor Control Centers for Nuclear Power Generating
19 Systems." I am currently Chairman of the working group
20 which is revising this standard. I am also a member of the
21 Nuclear Power Engineering Committee (NPEC) of the PES and a
22 member of NPEC Sub-Committee 2, Equipment Qualification.

23 Q. Do you have any prior experience in presenting testimony
24 before the NRC or other regulatory bodies?

25 A. Yes, I testified before the Atomic Safety and Licensing
26 Board (ASLB) during the Limerick Operating License hearings
27 concerning a contention on the adequacy of the Limerick

1 environmental qualification program. The contention was
2 found to be without merit.

3 I have also made a presentation to and answered
4 numerous questions from the Advisory Committee on Reactor
5 Safeguards (ACRS) during its review of the Limerick design.
6 My presentation covered the electrical system designs and
7 their reliability under degraded conditions. The Limerick
8 design was found to address all of the Committee's concerns.

9 I have also made numerous presentations to NRC Staff
10 members in meetings as outlined in my testimony above.

11 Q. What is the purpose of your testimony?

12 A. The purpose is to describe my role in developing the
13 analyses contained in Section III of PECO Exhibit 2.

14 Q. Please describe that role.

15 A. Section III of PECO Exhibit 2 provides engineering and
16 schedule details on major regulatory requirements which
17 occurred late in the construction schedule. Because of my
18 personal involvement with a number of these items and my
19 position on the Project management team, I was able to
20 provide details of the integration of these changes into the
21 existing design and to analyze their effects on overall
22 project schedule. This information was then used in the
23 generation of parts of Section III of PECO Exhibit 2.

24 Q. Please provide a description of the major regulatory
25 requirements listed in PECO Exhibit 2, Section III with
26 which you were involved.

27 A. As Electrical Project Engineer, I was involved in the

1 implementation of all requirements which affected the
2 electrical and control systems of Limerick. As described in
3 PECO Exhibit 2, not only did TMI and many other electrical
4 system regulatory changes occur late in the Project, but
5 some continued to be changed and refined into 1983.

6 After their issuance, PECO analyzed each requirement.
7 Engineering of design changes began immediately and the
8 required number of engineering manhours were estimated. The
9 engineering schedule was coordinated with the construction
10 schedulers so that the final design would arrive at the site
11 in a pre-arranged, optimal sequence along with the required
12 materials. These schedules were met in practically all
13 cases.

14 The specific design changes with which I was most
15 intimately involved are listed below.

16 Emergency Response Facility Data System (ERFDS). I
17 coordinated the selection of the system supplier and design
18 of system installation. The installation was extremely
19 complex and costly because it required connections into
20 several hundred existing instrument loops in numerous
21 panels. Each of these connections required that several
22 drawings be revised.

23 The system was installed primarily in response to
24 NUREG-0737 to provide a Safety Parameter Display System, but
25 it also was utilized to provide the transient recording
26 capability required by Regulatory Guide 1.68. It eliminated
27 the need for a separate startup transient recording system

1 which was estimated to cost several million dollars
2 uninstalled.

3 Fire Protection. I devised the methodology utilized
4 by Bechtel to analyze and document Limerick's compliance
5 with the safe shutdown capability requirements of BTP CMEB
6 9.5-1. My involvement peaked after Bechtel's preliminary
7 analysis showed that approximately 12,000 feet of raceway
8 would require fireproofing. This quantity could not have
9 been completed to support an October 1984 fuel load. As the
10 result of the revised methodology, total fireproofing was
11 reduced to approximately 2,700 feet which was completed in
12 August 1984. The fireproofing cost approximately \$1,000 per
13 foot installed.

14 I also defended the methodology before the NRC during
15 their fire protection audit in August 1984 in which Limerick
16 was found to have no violations of NRC criteria. Limerick
17 was one of the first plants to successfully pass this NRC
18 audit.

19 Control Room Panel Modifications. Panel modifications
20 resulted from a number of late design changes required by
21 regulatory changes, as described in PECO Exhibit 2. The
22 design changes for separation criteria required to
23 comply with Regulatory Guide 1.75 were minimized by PECO's
24 efforts to develop Limerick unique separation criteria
25 through the use of test results and analysis. As mentioned
26 earlier in my testimony, I developed a test program and
27 authored a test report which was accepted by the NRC as an

1 innovative method of justifying lesser separation
2 requirements than those listed in the Regulatory Guide.
3 Compliance with the current NRC requirements would have
4 required essentially a complete redesign of the Control and
5 Auxiliary Equipment Rooms at significant cost and schedule
6 delay. The test methodology and results avoided this.

7 Equipment Qualification (EQ). The EQ effort was
8 managed by PECO Electrical Engineering with work conducted
9 at Bechtel and General Electric. Through our involvement in
10 IEEE Standards activities and our leadership roles in other
11 industry groups, we were able to complete the qualification
12 effort prior to fuel load as compared to numerous operating
13 plants which have still not completed their EQ efforts.
14 This was accomplished through maximizing the use of data
15 bank or shared information with other utilities and by our
16 knowledge of the requirements to eliminate unnecessary
17 testing and analysis. Because this item was the subject of
18 a licensing contention, slippage of this effort most
19 certainly would have caused a delay in issuance of the
20 Operating License. Moreover, by completing this effort, we
21 have eliminated the need for such expenditures after
22 commercial operation as has occurred at some other plants.

23 Other modifications described in PECO Exhibit 2 which
24 I have had experience with and provided information on are
25 those associated with Security, Anticipated Transients
26 Without Scram (ATWS), Safety Relief Valve Position
27 Indication, the Radiation and Meteorological Monitoring

1 System (RMMS) and the electrical aspects of the Emergency
2 Response Facilities. The discussion of these items in PECO
3 Exhibit 2 is fully explanatory, and I am available to answer
4 any questions which relate to these matters.

5 Q. Does this conclude your testimony?

6 A. Yes, it does.

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

RECEIVED

DEC 23 1985

SECRETARY'S OFFICE
Public Utility Commission

PECO STATEMENT NO. 2

*jat 12-18-85
Hbg*

PENNSYLVANIA PUBLIC UTILITY
COMMISSION v. PHILADELPHIA ELECTRIC
COMPANY, Docket No. R-850152

DOCUMENT
FOLDER

DOCKETED
DEC 27 1985

DIRECT TESTIMONY OF
JOHN S. KEMPER

LIMERICK 1 AND COMMON PLANT
PROJECT MANAGEMENT

September 27, 1985

TESTIMONY OF JOHN S. KEMPER

1
2
3
4 Q. Please state your name and business address for the record?

5 A. John S. Kemper, 2301 Market Street, Philadelphia, PA 19103.

6
7 Q. By whom are you employed, Mr. Kemper, and in what capacity?

8
9 A. I am Vice-President of the Engineering and Research Department for Philadelphia
10
11 Electric Company.

12
13 Q. What is your educational background?

14
15 A. I received my Bachelor of Science Degree in Electrical Engineering from the
16
17 University of Pennsylvania in 1950. In 1959, I attended the Nuclear Power Station
18
19 Training Program for Reactor Supervisors at the Shippingsport Atomic Power
20
21 Station in Shippingsport, PA.

22
23 Q. Please describe your work experience prior to your current position.

24
25 A. In 1950, when I joined Philadelphia Electric Company, I was assigned to the
26
27 Southwark Generating Station as a Test Engineer. In late 1950, I was inducted
28
29 into the Army and, after serving for two years, returned to PECO where I was
30
31 assigned to the Schuylkill Generating Station also as a Test Engineer. In this
32
33 position, I performed and evaluated tests on the major equipment and control
34
35 systems at the Schuylkill Station. After almost a year, I was transferred to the
36
37 Cromby Generating Station where two major generating units were under
38
39 construction. At Cromby, I managed construction of the plant's control systems
40
41 and acceptance tests and was promoted to Results Engineer with supervision over
42
43 all Test Engineers in the Station.

44
45 In 1957, I was transferred to the Eddystone Generating Station as Plant
46
47 Engineer and became involved in the construction of that station. My specific
48
49 duties included the development of operator training procedures, alarm lists and
50

1 maintenance and lubrication programs, as well as the supervision of all startup
2 testing activities. Two years later, I was assigned to take the Nuclear Power
3 Station Training Program at the Shippingsport Atomic Power Station. On
4 completion of that program, I was temporarily assigned to the Detroit Edison
5 Company for three years where I worked as a Shift Supervisor at their Enrico
6 Fermi Atomic Power Plant. In 1962, I was transferred to General Atomic
7 Company and while there worked with the designers of the Peach Bottom Atomic
8 Power Station, Unit No. 1.
9
10
11
12
13
14

15 In 1963, I returned to PECO as Plant Superintendent of Peach Bottom Unit 1
16 with complete responsibility for the operation and maintenance of the station,
17 which was nearing completion at that time. While on this assignment, I
18 successfully passed the Atomic Energy Commission's Senior Licensed Operator
19 examination. In 1967, I was transferred to PECO's main offices in Philadelphia
20 and was named Superintendent of the Station Economy Division of the Station
21 Operating Department. In 1968, I was appointed Manager of the Engineering and
22 Research Department and served in that position for 12 years until January of
23 1980, when I was elected Vice-President of that Department.
24
25
26
27
28
29
30
31
32

33 Q. Please describe your experience and responsibilities in your prior position as
34 Manager and your current position as Vice-President of the Engineering and
35 Research Department.
36
37
38

39 A. As detailed above, prior to my appointment as Manager of the Engineering and
40 Research Department, I had direct experience with the engineering, construction,
41 startup testing, operations and maintenance of nuclear, fossil and hydro
42 generating units. As Manager and now as Vice-President of the Engineering and
43 Research Department, I have been generally responsible for the design and
44
45
46
47
48
49
50

1 construction of all of the Company's generating facilities, as well as its Research
2 and Development Program. My experience includes direct management
3 responsibility for design and construction of the Peach Bottom Atomic Power
4 Station - Units 2 and 3, including engineering, construction, procurement, quality
5 assurance, licensing and startup activities. I have been and am similarly
6 responsible for recommending and implementing necessary capital modifications
7 made after the commercial operation of those units. Also, I have had and
8 currently have direct management responsibility for the engineering design and
9 construction of the Limerick Generating Station. All such functional management
10 organizations on the Limerick project operate under my immediate direction and
11 supervision and I in turn report to Senior PECO Management, including the Board
12 of Directors and the President.
13
14
15
16
17
18
19
20
21
22
23
24

25 During the period that I was Manager of the Engineering and Research
26 Department, I shared these responsibilities and reported to the then Vice-
27 President, Mr. Vincent S. Boyer. Since Mr. Boyer's election as Senior Vice-
28 President - Nuclear Power, I have consulted with him in the development of major
29 programs and the resolution of difficulties respecting Limerick licensing,
30 engineering and construction. I have concentrated primarily on direct
31 management of contractors and site activities, while Mr. Boyer has concentrated
32 on the licensing process and relationships with regulatory agencies having
33 jurisdiction over the Project.
34
35
36
37
38
39
40
41
42

43 Q. Have you been active in any professional organizations?

44 A. Yes, I have worked on committees of and been affiliated with the American
45 Nuclear Society, the Electric Power Research Institute, the Institute of Electrical
46 and Electronic Engineers, the Association of Edison Illuminating Companies, the
47
48
49
50

1 Engineers Club of Philadelphia and other organizations. A list of these
2 committees and my positions in them are attached as Schedule 1. I am also a
3 Registered Professional Engineer in the Commonwealth of Pennsylvania.
4
5
6

7 Q. What is the purpose of your testimony?
8

9 A. The purpose of my testimony is to describe the project management organization
10 used at the Limerick Project, to describe the management tools and systems
11 employed to monitor and control cost, schedule and construction quality of the
12 Project, to explain the reasons why Project cost and schedule duration have
13 exceeded our original estimates and to provide an overall assessment of the
14 performance of Project management at Limerick.
15
16
17
18
19
20

21 1. Summary of Limerick Project Management
22

23 Q. Please describe PECO's objective in managing the Limerick Project and whether it
24 achieved that objective.
25

26
27 A. The Company's objective has always been to ensure that a safe, reliable and
28 licensable plant is constructed at a reasonable cost. To achieve this objective, the
29 Company has continuously maintained a substantial and active role in all areas of
30 Project management and in cost and schedule control. Although we have relied on
31 outside consultants to provide both technical expertise and management services,
32 we have always recognized that we must maintain close control and supervision
33 over the Project. In addition, the Company has maintained a high commitment to
34 quality at Limerick in order to ensure plant safety, reliability and licensability.
35
36
37
38
39
40
41
42

43 Although Limerick has cost significantly more and has taken longer than we
44 originally projected, I believe that we have been successful in achieving our
45 objective. In completing the plant and obtaining its license, we have had to
46 overcome a number of unanticipated problems, including NRC-mandated,
47
48
49
50

1 continuous changes in the design requirements for licensing, lower than
2 anticipated cash resources to devote to construction and labor shortages, all of
3 which were beyond our control. These problems and the inter-related and
4 unanticipated impact which they had on the Project made Project management an
5 extremely challenging and, often, very frustrating process. I believe that we have
6 responded to these problems appropriately and have resolved them in an efficient
7 and effective manner. This can be seen by recognizing that, despite these
8 problems, Limerick's cost is no greater than the average plant constructed today.
9 Further, we have avoided the exceedingly high cost levels, or worse yet - the
10 apparent quality failures which will prevent plant completion and operation as
11 have been experienced at several contemporaneous projects. Accordingly, I
12 believe that we have achieved our objective of constructing a safe, reliable and
13 licensable plant at a reasonable cost.
14
15
16
17
18
19
20
21
22
23
24
25
26

27 2. Limerick Project Management Organization.
28

29 Q. Please describe the management organization which you employed at Limerick.
30

31 A. Responsibility for management of the Limerick Project was assigned to the Vice-
32 President of the Engineering and Research Department by Corporate
33 Management. My and my predecessor's role was to manage and coordinate the
34 activities of the various departments at PECO which were charged with the day-
35 to-day management of all functional areas of the Project. These departments
36 included Engineering and Research, Purchasing and General Services, Electric
37 Production, Finance and Accounting, and Legal. The organization chart set forth
38 in Schedule 2 provides an overview of this management organization.
39
40
41
42
43
44
45
46
47
48
49
50

1 Q. Please describe in greater detail your role and responsibilities in managing the
2 Limerick Project.
3

4
5 A. My primary function has been to provide overall guidance and direction for the
6 Limerick Project and day-to-day control over the resolution of significant Project
7 related matters. I have been responsible for making major policy determinations
8 which affect various functional areas of Project management, i.e. construction,
9 engineering, quality assurance, etc. A substantial portion of my time has been
10 devoted solely to managing the Limerick Project. As described below, I have
11 maintained daily communication with the Company's Project Managers,
12 participated in and directed major management meetings and regularly reviewed a
13 substantial number of Project reports in order to obtain necessary information
14 concerning Project status and to provide management direction.
15
16
17
18
19
20
21
22
23
24

25 Q. Please describe the functions of the several Company Departments who
26 participated in the management of the Limerick Project?
27

28
29 A. Following the Limerick commitment decision and the selection of General
30 Electric Company and Bechtel Power Corporation as the major contractors, the
31 Engineering and Research Department created a Project management
32 organization to manage future Limerick planning, design and construction
33 activities. The focal point of this group was the Limerick Project Manager, who
34 was responsible on a day-to-day basis for Project administration and
35 coordination. The Project Manager reported administratively to the Chief
36 Mechanical Engineer, but, as respects significant Limerick Project matters, he
37 communicated directly with me. The Project Manager's responsibilities included
38 the following: 1) coordination of Company groups involved in the design,
39 procurement and construction of Limerick, including groups located both within
40
41
42
43
44
45
46
47
48
49
50

1 and outside of the Engineering and Research Department; 2) coordination of the
2 development of Project schedules, budgets, forecasts, capital authorizations and
3 supplemental capital authorizations; 3) monitoring Project costs, schedules and
4 performance; 4) establishing priorities for review of Project documents; 5)
5 establishing and maintaining an interface between PECO and Bechtel, General
6 Electric and other equipment suppliers; 6) conducting periodic and ad hoc
7 meetings to review Project status and resolve Project difficulties; and 7)
8 preparation of reports, meeting minutes, memoranda and other documents
9 required to keep appropriate PECO personnel abreast of Project status. The
10 Project management group also included the Resident Project Manager, located in
11 Bechtel's San Francisco home office, who provided additional monitoring and
12 control over engineering activities.
13
14
15
16
17
18
19
20
21
22
23
24

25 The Mechanical Engineering Division was responsible for reviewing the
26 mechanical design work of Bechtel and General Electric to ensure a safe,
27 operable, reliable and economical plant. Additionally, the Mechanical Engineering
28 Division was responsible for plant licensing, nuclear fuel procurement and
29 fabrication, and environmental considerations.
30
31
32
33
34

35 The Electrical Engineering Division was responsible for electrical design
36 review and for instrument and control systems review. Such reviews were
37 directed and administered by the Electrical Project Engineer. These reviews
38 entailed a detailed assessment of the plans for safety, system operability,
39 reliability and economy.
40
41
42
43
44

45 The Construction Division, through the Limerick Project Manager -
46 Construction was responsible for monitoring all Limerick site construction
47 activities, including cost and schedule, and for development and implementation
48
49
50

1 of a Quality Control System which was applied to non-nuclear equipment and
2 systems. Actual day-to-day control over construction activities was maintained
3 by the site management team, the organization and responsibilities of which are
4 described at greater length by Mr. Clarey. I communicated with Mr. Clarey on
5 almost a daily basis as to significant Project matters.
6
7
8
9

10
11 The System Planning Division was responsible for issuing periodic reports on
12 costs, preparing and updating budgets, reviewing capacity needs and making
13 economic evaluations related to the generation of electricity by various
14 methods. With input from various Project entities which report costs, this division
15 monitored all billings both by account and in the aggregate and continually made
16 comparisons with budget amounts. The results of these activities were set forth
17 in Monthly Expenditure Reports. In addition, the System Planning Division
18 developed a computer program to calculate taxes, overhead and AFUDC which
19 were necessary for preparation of total Project cost estimates.
20
21
22
23
24
25
26
27
28

29 The Engineering Design Division was responsible for reviewing drawings,
30 maintaining records and files, and receiving the many thousands of drawings at the
31 completion of the Project.
32
33
34

35 The Research and Testing Division served as a consultant on metallurgical
36 and welding concerns and tested and calibrated plant instrumentation.
37
38

39 Finally, the Quality Assurance Section was responsible for ensuring that the
40 design and construction of Limerick met the requirements of 10 CFR 50, Appendix
41 B. In implementing its program, this Section conducted numerous inspections,
42 audits and surveillances of PECO and contractor activities. The results were
43 forwarded to the appropriate Project entity, usually Bechtel or General Electric,
44 under the Project Manager's signature. In the few cases where significant
45
46
47
48
49
50

1 problems were discovered, reverification of the corrective action was performed
2 through the audit process.
3
4

5 The Company's Purchasing and General Services Department was responsible
6 for reviewing and approving recommendations generated by various Project
7 entities for the purchasing of equipment and materials and for the awarding of
8 contracts and subcontracts for services. Insurance requirements as well as stores
9 and salvage needs were also directed to this department. Purchasing personnel
10 have a diversity of technical experience, including engineering, construction,
11 production, and electric and gas distribution, as well as experience in finance and
12 accounting.
13
14
15
16
17
18
19
20

21 The Electric Production Department, through the Station Superintendent,
22 reviewed plant equipment and systems design, as well as arrangements of plant
23 facilities. Based upon his broad operating experience, the Superintendent
24 frequently forwarded comments and recommendations on matters of improved
25 plant safety, reliability and operability through the Project Manager to the
26 appropriate Engineering and Research Department group for action and
27 resolution. In addition, as described further below, the Electric Production
28 Department had primary responsibility for organizing and controlling startup and
29 preoperational testing activities.
30
31
32
33
34
35
36
37
38

39 Finance and Accounting provided accounts payable, plant accounting and
40 internal auditing functions. The Accounts Payable Division was responsible for
41 payment of vendors' invoices after appropriate review and approval by project
42 entities. The Plant Accounting Division was responsible for the proper accounting
43 and record keeping as prescribed by the Federal Energy Regulatory Commission,
44 including the additions made by the Company in plant and equipment for the
45
46
47
48
49
50

1 Limerick Project. The Internal Auditing Division performed audits of Bechtel and
2 vendor billings and subcontract amendments, which entailed detailed verification
3 of reported work completion, material delivery and accuracy of the billings or
4 amendments. These audits were performed by four resident auditors who were
5 stationed at the Limerick site on a full-time basis because of the size and
6 importance of that Project. The auditors performed over 70 detailed audits, the
7 results of which were reported directly to the Manager of Internal Auditing in
8 PECO's Finance and Accounting Department, who in turn submitted monthly
9 reports to PECO's Chairman of the Board and met personally with the Chairman
10 twice a year.
11
12
13
14
15
16
17
18
19
20

21 Finally, the Legal Department served as the interface between PECO and
22 various regulatory agencies with respect to licensing and other matters.
23
24

25 Q. Please describe the use of outside contractors by the Company as part of the
26 Limerick Project management organization.
27

28 A. Outside contractors were hired where it was determined that additional technical
29 expertise or specialized management services were needed that were not available
30 from within the Company. On this basis, the Company hired Bechtel, General
31 Electric and various other subcontractors as needed. Although relying on these
32 outside experts, we have always retained ultimate control over the Project and
33 have closely supervised their activities through an experienced Project
34 management organization and a comprehensive cost and schedule control system.
35 Daily supervision of and communication with these contractors was primarily the
36 responsibility of the Limerick Project Manager, the Resident Project Manager, the
37 Project Manager-Construction and the Startup Director.
38
39
40
41
42
43
44
45
46
47

48 Q. Why did you adopt this organization?
49
50

1 A. First, this organizational approach provided for the creation of centralized,
2 executive responsibility placed upon myself and the Project management team,
3 while at the same time involving in the Project needed expertise from all
4 organizations within the Company. We believe that this approach, used
5 successfully at Peach Bottom, best served Project management needs. Second,
6 this approach maximized the availability of experienced personnel in Company-
7 wide operations. It must be remembered that during Limerick's engineering and
8 construction period, the Company was also completing startup testing, supporting
9 initial operation and, during later periods, making major post-TMI and other NRC-
10 required changes to Peach Bottom. Third, adoption of this structure assured a
11 transfer of knowledge and experience gained from Peach Bottom startup and
12 operations to Limerick. This facilitated the early, low cost correction of
13 potential problems or regulatory backfits at the Limerick plant. Finally, and most
14 importantly, this organizational structure had been successfully used in managing
15 the design and construction of the Peach Bottom units.

16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31 3. Description of Limerick Project Management by Functional Project Area.

32
33 Q. What is the purpose of this section of your testimony?

34
35 A. This section describes specific management tools and processes which we
36 employed to manage major Project areas, i.e. engineering, procurement,
37 construction, licensing, startup and quality assurance.

38
39
40
41 A. Engineering Management

42
43 Q. Please describe those controls and processes used in engineering management.

44
45 A. Throughout the Project, we maintained a competent engineering staff which was
46 responsible for monitoring engineering activities and establishing and maintaining
47 high standards of design quality. Indeed, we directly managed many technical
48
49
50

1 programs, defined requirements, established technical and schedule objectives,
2 monitored engineering costs and progress, and managed consultants with
3 specialized experience in the investigation and resolution of work tasks requiring
4 such experience.
5
6
7
8

9 The conceptual design of the Project, completed in 1969-1971, was
10 developed in conjunction with Bechtel and General Electric. Our original purpose
11 was to duplicate the Peach Bottom design at Limerick with certain modifications
12 to reflect site-specific conditions. This approach was adopted because use of a
13 standardized design would result in a significant reduction in the amount of
14 engineering and original design work to be performed. It was estimated that the
15 design for 33 systems at Peach Bottom could be directly transferred to Limerick,
16 resulting in substantial savings. Further, standardization of our nuclear plant
17 designs would result in significant operating and maintenance cost savings over
18 their lifetime.
19
20
21
22
23
24
25
26
27
28

29 Prior to the receipt of a construction permit in 1974, a significant amount of
30 engineering was performed. During the pre-construction period, engineering
31 management was primarily achieved through quarterly Project status review
32 meetings and reports which began in 1969. These meetings were the predecessors
33 to the Monthly Project Status Review Meetings and Reports discussed later in my
34 testimony, and were used to discuss key events, schedules, procurement,
35 subcontracts, costs and any other subjects that required immediate action or
36 decision. In attendance at these Project status review meetings were myself
37 and/or my predecessor, the division heads of the Engineering and Research
38 Department, the PECO Project Manager and Project Manager - Construction,
39 PECO Quality Assurance management, Bechtel's and General Electric's Project
40
41
42
43
44
45
46
47
48
49
50

1 Managers, Bechtel Engineering and Procurement Management, and Bechtel's Field
2 Management.
3

4
5 Monthly meetings and reports by the PECO Mechanical and Electrical
6 Engineering Divisions were also begun in 1969. These meetings were conducted by
7 the Project Manager or Electrical Project Engineer, and were attended by the
8 Section heads from the Mechanical and Electrical Engineering Divisions and
9 covered a variety of topics, including property acquisition, site investigation,
10 PSAR development, quality assurance, design studies, licensing, procurement,
11 engineering status, construction activities, and cost estimates and control. These
12 meetings, in addition to providing a forum for more detailed discussion and
13 resolution of Project difficulties than was available in the quarterly and later
14 monthly Project meetings, generated data and proposals for consideration at those
15 later meetings. Also, numerous meetings were held between PECO and Bechtel
16 engineers on an as-needed basis to review the design of various systems and
17 components that were of particular concern. Although infrequent in the
18 beginning, these latter meetings were held more often as the plant design
19 progressed and the need for them occurred.
20
21

22
23 Q. Please describe how management of the engineering function evolved after
24 receipt of the construction permit.
25

26
27 A. During the period 1974-1980, the design of the plant became more complete and
28 the engineering forces were faced with the task of analyzing and incorporating the
29 increasing multitude of regulatory imposed design changes.
30

31
32 In response to these needs, the position of Resident Project Manager was
33 established in October 1975. This position formalized a function which had been
34 performed by PECO personnel since 1973. The Resident Project Manager was
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 resident in the Bechtel San Francisco Home Office where the great majority of
2 design work was performed. His function was to provide Bechtel and General
3 Electric with a direct channel of communication to PECO Management, to provide
4 a local source of authoritative guidance as to PECO Management policy, and to
5 monitor Project activities occurring at Bechtel and General Electric home
6 offices. Specifically, the Resident Project Manager participated in substantially
7 all Bechtel engineering meetings and reviewed most of the Bechtel internal
8 engineering reports dealing with engineering staffing, cost and schedule progress,
9 and resolution of technical problems. The Resident Project Manager provided our
10 management with a direct and contemporaneous source of information as to the
11 performance of Bechtel and General Electric engineering forces.
12
13
14
15
16
17
18
19
20
21
22

23 During this period and through the end of the project, overall Project
24 performance was monitored and coordinated through the Monthly Project Status
25 Review Meeting, which is described in greater detail later in my testimony. All
26 major Project organizations participated in this meeting and engineering status
27 was a major topic of discussion. The Limerick Project Manager's Bi-weekly
28 Meeting was a further means of controlling engineering cost, schedule and
29 quality. This meeting was divided into two portions, the Project Manager's Report
30 and the Mechanical Engineering Section Head Reports. Engineering topics
31 covered in this meeting included engineering cost and schedule performance,
32 design change and modification control, NRC concerns and action items identified
33 by the Resident Project Manager or other management groups. Another control
34 tool, initiated in 1982, was a weekly conference between the Project Manager and
35 the Bechtel and General Electric Project Managers located either at the
36 construction site or in San Francisco in order to review engineering progress and
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 any major design problems. As described above, special purpose meetings were
2
3 also held as needed to facilitate Project progress.
4

5 As engineering design was completed, it became necessary to expand our
6
7 design control mechanisms. Accordingly, a special mechanism was created, i.e.
8
9 the Notice of Change in Design ("NCD"), to achieve such control. The NCD was
10
11 used to document changes to the original engineering scope that required
12
13 engineering manhours over and above those budgeted. Significant increases in
14
15 estimated engineering manhours required the approval of the PECO Chief
16
17 Electrical or Mechanical Engineer prior to Bechtel proceeding with the work.
18

19 In 1980, with planned design work approaching completion but with the need
20
21 for substantial additional design efforts to satisfy new regulatory requirements,
22
23 further control efforts were imposed. A policy was established by PECO whereby
24
25 all design changes, regardless of origin, would be minimized through the use of
26
27 detailed categorization, prioritization and approval procedures. As a general
28
29 matter, design changes were proscribed unless required for licensing, or to achieve
30
31 clearly apparent and needed plant safety, operability and reliability benefits.
32
33 Approval for such changes had to be obtained from the Chief Mechanical or
34
35 Electrical Engineer and was subject to my concurrence. In 1982, design changes
36
37 were further scrutinized through the use of the Jobsite Review Board which was
38
39 comprised of representatives from Bechtel field forces, startup and PECO
40
41 construction. The purpose of the Jobsite Review Board was to control
42
43 implementation of all design changes to ensure timely turnover of systems from
44
45 construction to startup. Similar procedures were in existence in the Bechtel
46
47 organization, and significant Bechtel proposed changes were subject to our
48
49 approval.
50

1 Q. How did PECO ensure that adequate technical quality was attained in the design
2 of Limerick?
3

4
5 A. Based on our experience at Peach Bottom and at other projects, we recognized
6 that a high degree of technical quality in engineering design was required to
7 obtain a safe, reliable and licensable plant. To achieve such quality, we developed
8 an extensive design review program which consisted of three levels. At the first
9 level, Bechtel prepared specifications, drawings, procedures and inspection plans
10 to include all applicable regulatory, code and Safety Analysis Report
11 requirements. The preparation of these design documents was closely coordinated
12 so that collectively the documents formed an effective, cohesive program which
13 provided the construction forces with clear and detailed work instructions.
14
15
16
17
18
19
20
21
22

23 The second level consisted of design verification by individuals or groups
24 within Bechtel, other than those who performed the original design. The scope
25 and depth of this design verification by Bechtel was detailed in its quality
26 assurance manuals, which were consistent with our imposed quality
27 requirements. The third level was performed by us. We independently reviewed
28 Bechtel's design documents to assure that they met our stringent quality
29 requirements. This third level of review was, to the best of my knowledge, more
30 extensive than was typical in the industry. I have provided in Schedule 3 a list of
31 the many Bechtel design documents which we reviewed. Through the combined
32 efforts of PECO and Bechtel in the preparation, review and approval of the above
33 documents, I believe that a high degree of quality in engineering design has been
34 attained.
35
36
37
38
39
40
41
42
43
44
45

46
47 Q. Have there been any independent reviews of Limerick engineering management
48 and, if so, what was the result of these reviews?
49
50

1 A. Yes, there have been such reviews. For example, in the November 1984
2 Independent Design Verification of the Limerick 1 core spray system performed by
3 Torrey Pines Technology, it was concluded that "an adequate documented design
4 control procedural system existed for the designers of the Limerick Generating
5 Station Unit No. 1, mainly Bechtel and G.E." (Vol. 2, p. 80). Torrey Pines further
6 concluded that implementation of the design control process was adequate, that
7 construction generally conformed to the requirements of design documents and
8 that an adequate design resulted from the implementation of the design control
9 procedural process.
10
11
12
13
14
15
16
17

18 The Company's efforts to resolve important technical engineering issues
19 were also praised in the NRC's Systematic Assessment of Licensee Performance
20 ("SALP") Report, dated April 18, 1983, as follows:
21
22

23 "Generic re-evaluations of suppression pool hydrodynamic forces identified
24 deficiencies in the design of downcomer supports. The applicant's active
25 participation in the BWR owners group and significant resource allocations
26 to this problem resulted in satisfactory resolution with modifications being
27 completed without major problems. After this assessment, the applicant
28 completed a full scale test of the Unit 1 suppression pool to verify the
29 theoretical analysis of the hydrodynamic forces. This is indicative of the
30 firm management commitment to satisfactory resolution of technical
31 issues." (p. 7)
32
33

34 Similarly, in the next SALP Report, dated January 15, 1984, the NRC
35 concluded:
36
37

38 "The applicant's resolution of technical issues has been demonstrated during
39 this period by a clear understanding of the issues, the election of a
40 conservative approach when the potential for safety significance existed and
41 timely response to issues in most cases. The applicant's approach reflected a
42 sound knowledge of the current industry-wide status of technical issues,
43 usually due to their involvement with the issue on the Peach Bottom
44 operating plant or participation in industry groups seeking a resolution to
45 technical issues (e.g., BWR Owners Group). The applicant's approach re-
46 flected a thorough knowledge of the design of the Limerick plant and the
47 safety significance of issues." (p. 20)
48
49
50

1 B. Procurement Management

2
3 Q. How was the procurement of equipment and materials managed?

4
5 A. Management of procurement was delegated to our Purchasing Department with
6
7 Bechtel serving as procurement agent to take advantage of its substantial
8
9 expertise. The types of purchases made during the Project included bulk
10
11 materials, equipment and various services. The general procedures used for
12
13 procuring materials and equipment were developed early in the Project. Bechtel
14
15 defined material and equipment needs in the form of specifications, developed
16
17 bidders lists and prepared bid analyses and award recommendations. We approved
18
19 all initial purchase orders exceeding \$100,000 and change orders in excess of
20
21 \$25,000. All Bechtel-developed specifications, bidders lists and award
22
23 recommendations also required our review and approval.

24
25 In addition, PECO assumed direct responsibility for handling the purchase of
26
27 certain major pieces of equipment. Based upon our success in managing the
28
29 procurement of equipment at Peach Bottom, we elected to act as our own
30
31 purchasing agent for a number of major items. These are listed on Schedule 4.
32
33 For these major pieces of equipment, Bechtel prepared all necessary material
34
35 requisitions and specifications, performed all engineering analyses and submitted
36
37 bid recommendations to PECO. After PECO approved the recommendation,
38
39 Bechtel then prepared engineering and drawing schedules for the selected bidder
40
41 and forwarded these materials to PECO for inclusion in the purchase order. PECO
42
43 would then issue a revised material requisition for purchase and negotiate any
44
45 differences in the commercial terms and conditions.

46
47 To assist in monitoring and controlling the procurement process, a
48
49 computerized tracking system was developed. This system was patterned after a
50

1 similar system employed at Peach Bottom and was implemented at Limerick in
2
3 1973-1974, or prior to the receipt of a construction permit. This system used a
4
5 comprehensive database which permitted tracking of all engineered plant
6
7 equipment components from purchase order to installation. Our construction site
8
9 management team was responsible for managing the procurement of bulk
10
11 materials and also relied upon several generally accepted state-of-the-art control
12
13 tools, such as construction schedules identifying additional items needed, material
14
15 expediting "buck sheets", management attention lists identifying equipment
16
17 problems that might cause delay, and material receiving reports. The purpose of
18
19 these control tools was to assure that engineered equipment and
20
21 materials/construction supplies were obtained at the lowest reasonable cost level
22
23 and in time to support construction activities. In my opinion, as the result of
24
25 these efforts, no significant procurement problems were experienced at Limerick.
26

27 C. Construction Management
28

29 Q. Please describe the management of construction at Limerick.
30

31 A. In order to manage construction, we established a site management organization
32
33 with extensive construction experience gained in building the Peach Bottom
34
35 Station and other power projects. This site organization monitored and controlled
36
37 costs, schedule and quality through careful review and evaluation of Project data,
38
39 attendance at meetings with contractors and subcontractors (i.e. both meetings
40
41 which we instituted and those held by Bechtel) and by direct observation of
42
43 construction activities. The results of these efforts were reported to me by Mr.
44
45 James J. Clarey, Project Manager - Construction.
46

47 To assist in the management effort, we implemented a comprehensive and
48
49 sophisticated control system. This system included computerized and manual
50

1 databases that permitted the development of materials and manhour forecasts and
2
3 the monitoring of actual performance against those forecasts. In addition, a
4
5 multilevel scheduling program was developed to ensure that construction would be
6
7 supported by other project functions such as engineering and procurement, and
8
9 would be supportive of system turnover and startup testing activities. Variances
10
11 from forecasts and schedules, as well as other problems with a potential cost or
12
13 schedule impact, were identified through the Project Trend Program, meetings
14
15 and reports prepared by both Bechtel and our site organization. Recommended
16
17 solutions were developed by our site team, by contractors and jointly at Project
18
19 construction meetings. The status of any corrective measures underway were
20
21 reported on a regular basis through various reports and at the meetings I have
22
23 described. One of the most important of these reports was the Philadelphia
24
25 Electric Schedule Analysis Report which provided an overview of construction
26
27 progress and was a significant input into the Monthly Project Status Review
28
29 Meeting. As was true with engineering, this monthly meeting was the central
30
31 management tool at which construction status was communicated, problems were
32
33 identified and corrective action was implemented.

34
35 A more detailed description of our site management organization and the
36
37 management tools used to monitor and control the construction process is
38
39 presented by Mr. Clarey.

40
41 D. Startup Testing Management

42
43 Q. Please describe the management of startup testing.

44
45 A. PECO's Limerick Station Superintendent had the overall responsibility for all
46
47 startup activities, reporting to the Vice-President, Electric Production
48
49 Department. PECO's Startup Director, who reported to the Limerick Station
50

1 Superintendent, was responsible for directing and coordinating day-to-day startup
2 activities. Below the Startup Director was an integrated startup organization in
3 excess of 300 PECO and Bechtel personnel at its maximum size. The startup
4 organization was structured to most effectively monitor and manage progress in
5 startup activities through the use of an integrated team approach. It must be
6 noted that although startup was primarily the responsibility of the Electric
7 Production Department, the construction organization played a significant role in
8 ensuring the completion of startup activities on schedule. A particularly useful
9 tool in achieving this objective were completion schedules for individual plant
10 systems whose completion was important to achieving startup milestones.

11
12
13
14
15
16
17
18
19
20
21 Once systems were turned over to the startup organization, a number of
22 management tools were used to manage and control startup activities. Startup
23 management attended the Monthly Project Status Review Meeting and a Startup
24 Status Summary and addendum report was contained in the meeting handouts.
25 Startup management also attended or conducted numerous other meetings to
26 communicate and receive pertinent information. For example, the Assistant
27 Project Startup Engineer conducted daily a "3 day plan of the day" meeting
28 utilized for detailed planning and coordination of working level activities. This
29 meeting was attended by personnel from construction, engineering and operations
30 as well as startup. Management of startup activities also used a variety of
31 computerized and other control processes to manage costs and achieve schedule
32 progress.

33
34
35
36
37
38
39
40
41
42
43
44
45 Q. Did changes in regulatory requirements adversely affect startup activities?

46
47 A. Yes, they did. Regulatory change seriously impacted the Project during the 1979
48 to 1982 time frame, imposing new and unanticipated design and construction
49
50

1 requirements, adversely impacting the cost and rendering more difficult the
2 achievement of startup schedule objectives. This occurred for three reasons: 1)
3 these new requirements, along with other construction activities, delayed the
4 completion of construction, thus compressing the time available for startup and
5 necessitating the use of overtime and increased contractor personnel to maintain
6 schedule; 2) certain retrofits were required to previously tested systems,
7 therefore necessitating retesting of these systems; and 3) certain regulatory
8 changes directly impacted the cost of startup by increasing its complexity and
9 documentation requirements, and requiring procedure redrafting and additional
10 testing time. Examples of regulatory changes which had a significant impact on
11 startup included modifications to fire protection systems, changes resulting from
12 equipment qualification requirements, human factors requirements which resulted
13 from TMI, modifications to the PGCC control panels resulting from TMI, ATWS
14 and Regulatory Guide 1.97, and changes to Regulatory Guide 1.68 which
15 established additional requirements for startup testing procedures and training.
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30

31 Despite these problems, the October 1984 fuel load schedule was
32 maintained. Innovative management efforts which achieved this result included:
33 1) specialists and consultants in various fields were brought to the site to assist in
34 the resolution of special and significant startup problems; 2) the pre-operational
35 test procedure writing effort was moved from San Francisco to the Limerick site;
36 3) a systems completion group and post turnover completion group were organized
37 in the construction organization to minimize startup work lists and construction
38 punch lists at turnover; 4) special training and qualification programs were
39 initiated at appropriate times to maximize startup activity, and improve
40 productivity and quality; 5) portable water demineralizer plants were brought to
41
42
43
44
45
46
47
48
49
50

1 the site and were utilized to supplement installed equipment, speeding completion
2 of the required flushing activities; and 6) integrated Project management teams
3 were formed of construction, startup, operations and scheduling organizations to
4 resolve startup worklist activities. Also, the Superintendent of the Electric
5 Production Department-Nuclear Generation Division, the Bechtel Project Manager
6 and I were in residence at the site during the critical preoperational test interval
7 (i.e. May-October 1984) to assist site management with timely decisions and bring
8 the necessary resources to bear to assure achievement of the fuel load date.
9

10 Through these innovative and extensive efforts, we were successful in
11 overcoming regulatory changes and other problems. PECO succeeded in
12 completing all startup activity from initial equipment energization to fuel load in
13 27 months. This startup duration is among the shortest recently achieved in the
14 industry.
15

16
17
18
19
20
21
22
23
24
25
26
27 Q. Have there been any third party reviews of startup management and, if so, what
28 have been their conclusions?
29

30
31 A. In the 1984 and 1985 SALP Reports, the NRC concluded that:
32

33 "As systems entered their construction completion phase and were
34 subsequently turned over from Construction to the Startup Organization, the
35 two organizations developed controls to effect the turnover in the form of
36 site job rules and administrative procedures. System turnovers are well
37 managed and assured system quality. By established policy and management
38 direction, systems were not accepted unless they were completed to the
39 extent required to support required test activities." (January 16, 1984
40 Report, p. 9).
41

42 "The preoperational test program was completed during this assessment
43 period, with the exception of closing test exceptions. Based on an extensive
44 review of tests and test results by the NRC, it appeared that the test
45 program had been adequately managed to assure satisfactory performance of
46 those plant systems covered by it. Much of the success of the test program
47 was due to the quality, scope and depth of the reviews made by the licensee's
48 Test Review Board which reviewed and approved test procedures and test
49 results, including the closure of all test exceptions." (January 14, 1985
50 Report, p. 12).

1 E. Licensing and Regulatory Relations Management

2
3 Q. Please describe how licensing activities and regulatory relations were managed
4 and controlled.

5
6
7 A. Early in the Project, PECO established an organization to closely monitor and
8 control the licensing process by coordinating, tracking and monitoring the
9 numerous regulatory commitments and proposed requirements. This organization
10 evolved over time to meet the increasing demands placed upon the Project by the
11 regulatory environment.
12
13
14
15

16 During the construction permit application phase, PECO dedicated two full-
17 time engineers from the Mechanical Engineering Division who had previous
18 licensing experience at Peach Bottom to monitor all licensing activities. Bechtel,
19 General Electric and other contractors provided resources to assist in preparing
20 the Preliminary Safety Analysis Report ("PSAR") and developing the licensing
21 schedule.
22
23
24
25
26
27

28 As the level of complexity and number of safety and environmental
29 requirements increased, so did the Company's management efforts. After
30 receiving the construction permit, PECO developed a status summary tracking
31 program for licensing activities. This system tracked NRC I.&E. Bulletins,
32 Circulars and Notices, and findings of NRC site inspections. The system
33 identified the responsible Project organization, the licensing commitment and the
34 response date. Information from this system was widely distributed throughout
35 the Project to attract significant management attention. This system ensured a
36 timely and effective response to an increasingly complex body of regulatory
37 requirements.
38
39
40
41
42
43
44
45
46
47
48
49
50

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

Moreover, between 1974-1981, PECO benefitted significantly from Peach Bottom experience. Normally, a construction permit holder receives little information or guidance from the NRC on new regulatory interpretations during the construction period. It is only when an application for an operating license is filed and the Final Safety Analysis Report ("FSAR") containing the "as-built" description is reviewed by the NRC, that the licensee through questioning becomes fully aware of the extent to which newly generated design criteria or regulatory interpretations must be backfit to the plant. PECO received information from the NRC during this interval because of operation of the Peach Bottom units. PECO continually reviewed this information and guidance for applicability at Limerick.

The operating license phase at Limerick occurred subsequent to the TMI accident in March 1979. As a result of this accident, the NRC Staff did not review any post-TMI operating license applications between March 1979 and early 1981. Thus, when the Limerick application was filed for pre-docketing review in March 1981, it was caught in a backlog of applications. It was not until March 1982, that questions on PECO's docketed FSAR from the NRC Staff branches were received. PECO responded to the questions by providing information in FSAR Revisions. The process of responding to NRC questions through FSAR Revisions continued until December 1982, at which time a majority of the more than 1,200 questions asked by the NRC Staff on Limerick had been received. It was during this time that PECO recognized that some extraordinary steps would have to be taken if the NRC Staff review was to be completed in time to support the scheduled fuel load date.

1 First, a computer program was developed by PECO to replace the manual
2 system of scheduling and tracking the progress of each question. This computer
3 system identified each open question, scheduled the development of responses
4 based on commitment dates, grouped the questions by NRC branch, FSAR
5 Revision and the PECO inter-disciplinary team responsible for providing a
6 response, and identified any potential problem areas. We soon recognized the
7 benefits of this computer program and expanded it to monitor all licensing
8 activities. In addition, Bechtel's home office in San Francisco was provided a
9 terminal to access this system in order to ensure that the current status of all
10 licensing activities was maintained. This computer system enabled PECO to
11 manage the flow of NRC questions and other open licensing items without
12 substantially increasing the personnel devoted solely to licensing activities.
13
14
15
16
17
18
19
20
21
22
23
24

25 Second, PECO recognized that the answers supplied to the NRC Staff had to
26 be fully responsive to the NRC Staff's concerns since the fuel load schedule did
27 not permit an iterative process of NRC letters requesting additional detailed
28 information. Accordingly, licensing management developed an innovative and
29 aggressive program to meet this challenge. To assure accurate and thorough
30 responses to NRC questions, PECO organized inter-disciplinary teams of in-house
31 and contractor licensing and technical experts to prepare the needed responses.
32 The results of these efforts were that over 90% of the responses were accepted by
33 the NRC Staff without further inquiry.
34
35
36
37
38
39
40
41
42

43 Third, PECO's licensing management maintained continuous contact with the
44 NRC Project Manager and Staff reviewers responsible for the Limerick Project.
45 In addition, individuals within the Company's licensing group were assigned to act
46 as liason with each NRC Staff branch to assure timely and complete resolution of
47
48
49
50

1 that branch's concerns. PECO Licensing Coordinators contacted the NRC Staff
2 upon receipt of questions to gain clarification of the precise information that the
3 Staff needed in order to complete their review and to advise the NRC Staff of the
4 PECO schedule for providing information to facilitate scheduling of NRC review
5 efforts.
6
7
8
9

10
11 Fourth, as responses to NRC questions became available for incorporation
12 into an FSAR Revision, a letter was transmitted to the NRC Staff containing the
13 requested material. By providing the Staff with the same information which
14 would appear in a subsequent FSAR Revision, elimination of up to a month delay
15 was achieved. Partial responses to questions were also provided where
16 appropriate, thus enabling partial Staff review while the remainder of requested
17 data was in preparation.
18
19
20
21
22
23

24
25 Finally, meetings were held frequently with various NRC Staff branches for
26 the purpose of resolving differences between the Limerick design and current
27 NRC Staff requirements. PECO, Bechtel and General Electric technical experts,
28 licensing personnel, and Project management attended these meetings. Senior
29 PECO management also attended these meetings when critical path activities
30 were involved. In nearly every instance, licensing issues were resolved in PECO's
31 favor.
32
33
34
35
36
37
38

39 Q. Have the Company's licensing efforts been evaluated by independent third parties
40 and with what result?
41

42 A. The NRC has repeatedly evaluated PECO's licensing management process. For
43 example, it recognized the value of the computer tracking system in its April 18,
44 1983 SALP Report: "For NRC questions and PECO responses, PECO has
45 implemented a computerized tracking system that enhances the ability for
46
47
48
49
50

1 improved responsiveness to NRC initiatives." (p. 17) This report further stated:
2

3 "Management involvement in assuring quality is evidenced by attendance by
4 middle and upper level managers at the appropriate technical meetings, the
5 evidence of prior planning and adequate management review of decisions
6 related to the goals to be attained in these meetings, the generally thorough
7 and technically sound presentations made in these meetings and related
8 submittals, and the high quality of communications from the PECO licensing
9 staff."
10

11 Additionally, the January 16, 1984 SALP report stated, in part:
12

13 "...Management involvement has been evidenced by the appropriate level of
14 management attendance at technical meetings, prior planning and review of
15 the preparations for these meetings, the thorough and technically sound
16 presentations made in related submittals, and in the quality of
17 communications from the PECO licensing staff..." (p. 20)
18

19 ...Staffing has been sufficient to meet the licensing needs for the Limerick
20 plant during this period. The training and qualifications of the applicant's
21 staff in the licensing functional area has resulted in a well prepared and
22 professional organization." (p. 21)
23

24 Similarly, in the January 14, 1985 SALP Report, the NRC stated:
25

26 "The licensee's management participated actively in virtually all licensing
27 activities. This included the attendance of the Senior Vice President for
28 Nuclear Power at several meetings on the probabilistic risk assessment
29 review and at all four ACRS meetings. The Chairman of the Board and at
30 least three Vice Presidents attended the NRC Management Readiness
31 meeting in September 1984. The Vice Presidents for Nuclear Power,
32 Electric Production and Engineering and Research were directly involved in
33 many of the decisions supporting resolution of technical issues during the
34 rating period. The Senior VP for Nuclear Power and the VP for Engineering
35 and Research have also been heavily involved in activities at the plant site
36 during the rating period.
37

* * * *

38 The licensee's management consistently exercised firm control over the
39 licensing activities performed by its contractors and maintained effective
40 communications between its contractors, its own staff, the NRC staff and
41 the NRC staff's contractors.
42

43 The success of the licensee's effort to assure quality is evident in that the
44 many submittals made during this period have been virtually always
45 submitted in a timely manner, have been complete and thorough (requiring
46 very few revisions for correction of errors) and is reflective of a power plant
47 design that is well controlled and verified by licensee personnel prior to
48 submittal to NRC." (p. 31)
49
50

1 F. Quality Assurance and Quality Control

2
3 Q. Please describe the management of quality assurance and quality control.

4
5 A. Philadelphia Electric Company's experience in nuclear construction at Peach
6 Bottom provided the basis upon which the Company established and implemented a
7 quality assurance program for Limerick. The formal PECO nuclear plant quality
8 program started with the construction of Peach Bottom and began evolving before
9 the formalization of quality requirements contained in 10 CFR 50, Appendix B,
10 which became law in 1970. The Company realized that the achievement of plant
11 safety and reliability could be assured only through the imposition of high quality
12 standards, both during the construction process and when the plant became
13 operational.
14
15
16
17
18
19
20
21

22 An indication of PECO's commitment to quality is its development, for
23 Limerick, of an expanded quality program. This expanded program applied to
24 systems and components beyond those which were required by regulation to be
25 covered. The expanded program covered Balance of Plant Systems such as
26 radwaste and other nonsafety systems which could interact with safety systems.
27 It was recognized that, in addition to assuring safe and reliable operations, such a
28 quality assurance program was cost effective because the required quality
29 measures were achieved through prevention rather than the more costly
30 subsequent detection and rework. Further detail as to this program is presented
31 by Mr. Clarey.
32
33
34
35
36
37
38
39
40
41
42

43 In addition to the design review program previously discussed, the Company
44 developed a construction quality assurance/quality control program. This program
45 embraced a "defense in depth" concept and was comprised of three levels. The
46 first level, defined as the quality control inspection function, was performed by
47
48
49
50

1 Bechtel's Quality Control organization, which was independent from its
2 construction forces. Quality Control was responsible for assuring that the final
3 end product met the specified requirements. The second level, defined as the
4 quality assurance surveillance function, included the auditing and/or surveillance
5 performed by Bechtel's Quality Assurance organization, which was independent
6 from the construction and Quality Control forces.
7
8
9
10
11
12

13 The third level, defined as the quality assurance auditing function, was
14 performed by PECO's Quality Assurance organization, which was entirely
15 independent from all Bechtel organizations. This organization was comprised of
16 two groups. First, PECO's home office Quality Assurance group was responsible
17 for the quality of work performed by both its own and the major contractors' home
18 offices, and for audits of vendors which provided equipment or services for the
19 Limerick Project. Second, the Company established a Quality Assurance group at
20 the construction site which was responsible for work performed by PECO, Bechtel
21 and General Electric site forces. Through these organizations, the Company
22 performed quality assurance audits and surveillances to assure that the quality
23 assurance programs of all Project groups were actually functioning as required.
24 Moreover, PECO's Quality Assurance group reviewed specifications, site
25 procedures and other required documents furnished by Bechtel to assure that the
26 necessary quality requirements were incorporated into these documents.
27
28
29
30
31
32
33
34
35
36
37
38
39
40

41 From the program's beginning, PECO has, through the development of
42 quality assurance procedures, ensured that quality personnel would have the power
43 to require that technical requirements be met. In any quality assurance program,
44 it is essential to verify that plant systems are constructed in accordance with the
45 approved design. An effective work product acceptance program was thus
46
47
48
49
50

1 developed at Limerick and resulted in the timely identification of nonconforming
2 conditions which required corrective action. This avoided increased costs
3 resulting from late, unnecessary rework and schedule slippage. In cases where the
4 quality organizations considered an item to be a major problem, they had the
5 authority to issue a "stop work order". Significantly, this action was taken at
6 Limerick only in a relatively few number of limited situations, and it was never
7 necessary to issue a general stop work order that applied to the total Project.
8
9
10
11
12
13
14

15 The results of our dedication to quality are exemplified by the fact that,
16 unlike other nuclear plants, we have experienced no major work interruptions
17 related to quality over the duration of the Project. All allegations of quality
18 deficiencies brought forth by intervenors in public hearings associated with our
19 operating license application have been considered by the NRC Atomic Safety and
20 Licensing Board ("ASLB") and found to be without merit. As a result of this
21 commitment, systems constructed at Limerick have generally performed as they
22 were designed without failure, which in turn has resulted in a very short startup
23 period, thus enabling the Company to achieve fuel load on schedule.
24
25
26
27
28
29
30
31
32

33 Q. How have independent third parties viewed the management of quality assurance
34 at Limerick?
35

36
37 A. The Company's efforts in this area were generally found to be reasonable and
38 appropriate. The NRC Region I Office of Inspection and Enforcement has
39 consistently ranked the quality of construction at Limerick above average.
40 Additional indications of satisfactory quality assurance are the Independent
41 Design Verification Program findings of adequate design processes and a high
42 appraisal of the quality program which consistently appears in the NRC's Limerick
43 SALP Reports. For example, in evaluating the quality of the Company's piping
44
45
46
47
48
49
50

1 system and pipe supports, the January 16, 1984 SALP report concluded:
2

3 "Strong management attention was evident in the resolution of
4 concerns identified by both the licensee and the NRC. The
5 licensee's follow-up in handling of [NRC requirements] is a
6 good example of management's attention and commitment to
7 quality.
8

9 * * *

10
11 "Observation by the resident inspector and the Construction
12 Inspection Team indicated that a strong construction QC
13 program was in place. In addition to the A-E's well-staffed and
14 trained QC organization, the licensee's QA organization is also
15 staffed by well-trained and knowledgeable QA engineers. The
16 resident inspectors have noticed that the licensee's QA
17 engineers have performed more than the required amount of
18 inspections and surveillances in this area." (pp. 12-13).
19

20 Similarly, this report further noted:

21
22 "With other safety-related components, NRC inspections also
23 indicated that the program was well-managed with adequate
24 consideration of quality assurance. The installation of
25 components were well-planned, installation requirements were
26 properly implemented, and inspections were satisfactorily
27 performed.
28

29 The licensee has a strong training and qualification program.
30 Welder qualification has been above Code requirements. Both
31 engineering and craft personnel have a structured program to
32 improve their skills. Additionally, licensee's senior
33 management receive monthly training progress reports. In-
34 process and final quality control inspections have been properly
35 documented and [are] readily retrievable. A large and well-
36 trained staff of QC engineers, technicians, and inspectors also
37 indicated licensee's commitment to the assurance of quality.
38

39 Overall, the licensee has demonstrated continued strong
40 management attention, prompt identification and resolution of
41 problems, ability to initiate and effectively implement long
42 term corrective action and strong QA/QC coverage.
43 Documentation of work has been complete and easily
44 retrievable." (pp. 15-16)
45

46 Q. How have changing regulatory requirements impacted the quality program at
47 Limerick?
48

1 A. Throughout the Project, the stringency of enforcement and interpretation of NRC
2 quality assurance requirements increased dramatically, resulting in substantial
3 increases in quality staffing levels, documentation requirements and the number
4 and intensity of quality inspections. This escalation in quality requirements was
5 primarily the result of operating and construction problems at other plants (i.e.
6 TMI-2, Zimmer, etc), as well as the general proliferation of additional regulatory
7 requirements. This increase is clearly demonstrated by Schedule 5, which provides
8 a summary of increases in quality assurance and quality control staffing levels
9 from 1975 to 1984. As indicated by this Schedule, PECO quality assurance staffing
10 at the site increased by a factor of 5 during this period, while Bechtel quality
11 assurance/quality control field forces more than quadrupled in size.
12
13
14
15
16
17
18
19
20
21
22

23 The increase in the number of NRC site audits and inspections is shown on
24 Schedule 6. While these NRC audits did not add any significant manual labor costs
25 to the Project, the number of audits reflect the increase in the number and
26 intensity of required PECO and contractor-conducted quality inspections over that
27 which was initially anticipated to satisfy NRC requirements. For example, as
28 shown, the number of NRC site audits was 8 in 1974, varied between 16 and 23
29 from 1980 to 1983, and, finally, peaked at 74 in 1984. These audits and the efforts
30 to meet the stricter quality assurance requirements substantially slowed the
31 construction effort.
32
33
34
35
36
37
38
39
40

41 G. Cost and Schedule Control

42
43 Q. Please describe, to the extent you have not already done so, the major
44 management control tools used to monitor and control cost and schedule.
45

46
47 A. Overall cost and schedule planning at Limerick was achieved through the Project
48 Forecasts and Trend Reports. As a general matter, Forecasts incorporated
49
50

1 management's best judgement as to future cost, schedule and cash flow
2 projections in order to provide an overall Project budget. Two important sources
3 of Project data used to develop the Forecasts were the Limerick Resource
4 Management System, a computerized database that maintained current estimates
5 of quantities to be installed, and the Forecast and Control Updating System
6 ("FOCUS"), which developed forecasted manhours and unit rates for each
7 commodity. These Project databases and their use in developing Forecasts are
8 more fully described by Mr. Clarey.
9
10
11
12
13
14
15

16 Information from the Project Forecasts was used in the various cost and
17 schedule control systems as the standard against which actual performance was
18 measured and evaluated. Variations from the Forecasts and other changes in the
19 Project that had a potential cost or schedule impact were identified through the
20 Trend Program. This program was an early warning system through which Project
21 management identified changes at an early stage, prepared order of magnitude
22 estimates of any potential cost or schedule impact, and highlighted these changes
23 for corrective action. These trends were then incorporated into the Forecasts
24 and, where significant even prior to incorporation into the Forecasts, reflected
25 throughout the functional control systems. All Forecasts and Trend Reports were
26 carefully reviewed by PECO's site team and the Limerick Project Manager, and a
27 detailed report of their review was provided to me for further action.
28
29
30
31
32
33
34
35
36
37
38
39

40 A system was also established to control cash flow expenditures on a regular
41 basis. Long-term cash flow projections were developed as part of the forecasting
42 process. These projections were then incorporated into a monthly expenditure
43 report prepared by the System Planning Division which compared actual monthly
44 expenditures to budgeted amounts. Significant deviations were brought to the
45
46
47
48
49
50

1 attention of the Project Manager for corrective action. Review of the major
2 aspects of Bechtel's billing, submitted on a monthly basis, was conducted by
3 on-site representatives of the Plant Accounting and Internal Auditing Divisions.
4 The Project Manager reviewed and approved all billing which was submitted by
5 vendors of equipment which PECO itself had purchased -- most notably the
6 General Electric nuclear steam supply system -- and by consultants directly
7 engaged by PECO. As previously mentioned, the Purchasing Department also
8 reviewed Bechtel recommendations for procurement of equipment, for award of
9 subcontracts and for the issuance of subcontract amendments. Detailed review of
10 all Bechtel and vendor billings was performed by the site management team and
11 by PECO's internal auditors.
12
13
14
15
16
17
18
19
20
21

22 Overall progress of Project activities was monitored and controlled through
23 a comprehensive and integrated scheduling system. At the highest level, Project
24 progress was controlled through a Milestone Summary Schedule which provided a
25 summary overview of major events in engineering, construction and startup. In
26 addition, numerous other schedules were employed within the specific functional
27 areas of Project management. Project schedules and related control systems are
28 more fully discussed by Mr. Clarey. Another important management tool for
29 overall Project direction and control was the Project Status Review Meeting. This
30 meeting was started in 1974 shortly after receipt of the construction permit, and
31 was generally held at the construction site on a monthly basis. This monthly
32 review was conducted under my direction and attendance customarily included the
33 Engineering Division Heads, the Project Manager, the Resident Project Manager,
34 the Project Manager for Construction, the Electrical Engineering Project
35 Engineer, the Quality Assurance Manager, the Station Superintendent and
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 appropriate representatives from Bechtel, General Electric and other
2 contractors. The purpose of this meeting was to provide all management
3 organizations with an update on the status of all key Project matters. Topics
4 discussed typically included a Project Summary, Senior Management Attention
5 Items, an Engineering Report, a Construction Report, a Procurement Report, a
6 Quality Assurance Report and an Action Items Report (i.e. Action Items from the
7 preceding meeting).
8

9 The specific functional reports were usually presented by Bechtel
10 representatives, with appropriate responses, comments or direction provided by
11 the PECO management personnel in attendance. Additional input was provided by
12 PECO functional management groups through the submission of reports prior to
13 the meeting. Action items or problems identified from discussion at these
14 meetings were directed to the appropriate Project entities for resolution. Action
15 items directed to PECO management groups were handled by the Project Manager
16 through his Bi-weekly Meeting. The output of the Monthly Project Status Review
17 Meeting was a comprehensive report which contained all the functional
18 information discussed at the meeting. In addition, numerous other reports were
19 prepared and meetings were held by all Project management organizations in
20 order to further achieve control over the Project.
21

22 Q. Did Senior Management monitor the cost and schedule status of the Limerick
23 Project?
24

25 A. Yes. In addition to monthly meetings at which a presentation was made to Senior
26 Management covering the status and cost expenditures of all projects compared to
27 budget, the Company's Board of Directors received complete reviews of the cost
28 of the Limerick Project on at least two occasions each year. In May, a full
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 presentation was made of major Company projects and their costs (including
2 Limerick) for a five-year forecast period. In January, the projects' costs were
3 updated and presented in written form to the Board. If significant project cost
4 changes were recognized between budget periods, as, for example, when a Bechtel
5 Forecast was revised, the Board of Directors was informed at this time.
6
7
8
9

10
11 Senior Management also participated in major control meetings and received
12 frequent status reports on Project progress. For example, the Chairman of the
13 Board, the President and the Senior Vice President - Nuclear Power periodically
14 attended the Monthly Project Status Review Meeting at which detailed cost and
15 schedule information was discussed. I personally provided a verbal report on cost
16 and schedule progress and any other significant problems at the Chairman's weekly
17 staff meeting. Finally, these senior officials received Project information through
18 review of monthly progress and items of interest reports prepared by Bechtel and
19 the Engineering and Research Department, respectively.
20
21
22
23
24
25
26
27
28

29 Through these meetings and reports, the Company's Senior Management was
30 continually informed of the cost and schedule status of Limerick and actively
31 participated in major decisions affecting the Project.
32
33
34

35 4. Explanation of Reasons for Cost and Schedule Growth.
36

37 Q. Please summarize the reasons for cost and schedule growth at Limerick.
38

39 A. The major reason for increased costs and schedule duration was changing
40 regulatory requirements. Additional costs and schedule duration were incurred
41 because of construction funding restrictions and labor unavailability. In addition,
42 some increased costs were incurred as a result of design changes justified by
43 improvements to plant safety, operability and reliability.
44
45
46
47

48 Q. How did changing regulatory requirements impact the Limerick Project?
49
50

1 A. During the 1970s and early 1980s, the number of NRC safety and environmental
2 requirements and new interpretations of those requirements increased
3 dramatically. These new regulatory standards imposed stricter design,
4 manufacturing and construction requirements and greatly increased the Limerick
5 Project work scope. In many instances, these new requirements were imposed
6 after substantial construction and design had already been completed. This in turn
7 resulted in extensive retrofitting and greatly increased the complexity of the
8 Project and congestion in work areas, thus hindering construction performance. In
9 addition, regulatory changes often imposed increased staffing and documentation
10 requirements which further contributed to higher Project costs.
11
12
13
14
15
16
17
18
19
20

21 The overall result is that regulatory changes and changing regulatory
22 interpretations were by far the single greatest reason for increased costs at the
23 Limerick Project. Direct costs increased because of the additional engineering,
24 equipment, materials, craft manhours and testing needed to meet the increased
25 scope of the Project. Indirect costs resulted from less than optimal activity
26 sequencing and reduced labor effectiveness caused by increased congestion,
27 complexity and additional scope, and from the need to provide increased support
28 services to the Project as the result of the regulatory imposed increased work
29 scope.
30
31
32
33
34
35
36
37
38

39 Q. Please highlight the more significant regulatory changes that impacted the
40 Limerick Project.
41

42
43 A. In 1970, Appendix B of 10CFR50 established eighteen broad criteria which applied
44 to all safety-related items in all phases of nuclear projects from early site
45 investigation to final decommissioning. To provide detail as to acceptable
46 methods of compliance with Appendix B, the NRC issued a series of Quality
47
48
49
50

1 Assurance Documents in 1973-1974. It was not until the late 1970s and early
2 1980s, however, that the tremendous impact of these requirements upon design,
3 procurement, fabrication and construction was recognized. Additional quality
4 inspection and other requirements generated increased documentation
5 requirements. The impact of documentation requirements was additional
6 manhours to develop and process the documentation, additional manhours for
7 training personnel to create the documents, additional hold points for inspections,
8 and additional manhours to prepare already installed components for inspection
9 against changed or more stringent applications of construction and installation
10 criteria.
11
12
13
14
15
16
17
18
19
20

21 In 1971, the Advisory Committee on Reactor Safeguards ("ACRS") imposed a
22 higher seismic criteria than anticipated at Limerick, in the form of a higher
23 design ground acceleration and a modified frequency spectra of seismic events.
24 This increase in seismic requirements resulted in additional engineering and
25 construction manhours, equipment and component congestion and complexity.
26
27
28
29
30

31 In 1975, previously undefined hydrodynamic loads were identified which
32 impacted wetwell structures as the result of Safety Relief Valve discharge and
33 certain postulated Loss of Coolant Accident conditions in the Mark II
34 containment. PECO took a lead role in addressing this problem. However, final
35 resolution of the Mark II new loads was not achieved until 1981-1982, after an
36 extended iterative process of analysis and testing. Although PECO successfully
37 resolved this problem without impacting Project schedule, significant additional
38 engineering manhours and costs were incurred in order to reach a resolution that
39 was satisfactory to both the Company and the NRC.
40
41
42
43
44
45
46
47
48
49
50

1 Also in 1975, a fire at the Browns Ferry Nuclear Plant resulted in extensive
2 damage to electric systems and control cables and ultimately led to increased fire
3 protection requirements. Subsequent NRC regulatory changes such as Branch
4 Technical Position 9.5-1 and Regulatory Guide 1.120 promulgated these
5 requirements. The major modifications required to achieve a higher level of fire
6 protection included increased electrical separation, penetration sealing, fire-
7 proofing of exposed structural steel, additional detection and suppression systems
8 and encapsulation of safety-related electrical cable in certain plant areas.
9

10 Since many of these fire protection changes were identified toward the end
11 of the project during the 1981-1984 time period, there was a substantial possibility
12 that full compliance would impact the schedule. To avoid this schedule impact,
13 PECO initiated several analyses to demonstrate that a safe plant shutdown could
14 be achieved with reduced additional fire protection. The end result of these
15 analyses was a substantial cost savings and minimized schedule impact. However,
16 despite these efforts, substantial costs associated with additional engineering and
17 construction activities were nevertheless incurred.
18

19 During the late 1970s and early 1980s, a number of additional regulatory
20 changes had a substantial impact on the Project. The most significant of all
21 regulatory changes occurred as a result of the accident at Three Mile Island
22 ("TMI") Unit 2 in March 1979. In response to this accident, substantial new
23 regulations were issued which greatly increased the scope of the Project by
24 requiring significant engineering evaluations, hardware additions, related
25 construction activities and other substantial changes. To further exacerbate the
26 impact of TMI, many of these changes were imposed by the NRC late in the
27 Project (i.e. as late as 1981-1982) and severely complicated the project's ability to
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 meet schedule during the early 1980s. Moreover, the TMI accident substantially
2 raised the level of safety consciousness of the NRC which resulted in increased
3 enforcement and more stringent interpretations of numerous regulations unrelated
4 to the accident. TMI requirements also substantially increased the staffing levels
5 and training requirements for operations and startup personnel.
6
7
8
9

10 Regulatory requirements that impacted the later stages of the Project also
11 included Anticipated Transients Without Scram modifications, further additions
12 and changes to seismic requirements, changes in ASME Code requirements, highly
13 disruptive control room panel modifications, increasingly stringent equipment
14 qualification standards to satisfy hydrodynamic, seismic and environmental
15 concerns, ALARA requirements, increased security, high energy line break
16 concerns and others. Moreover, several significant and unanticipated engineering
17 evaluations were required by the NRC as part of Project licensing. For example,
18 in 1980, we were required to perform a Probabilistic Risk Assessment study to
19 assure that the risk of a severe accident occurring and its probable effects were
20 acceptably small. Indeed, this analysis, which had not previously been required by
21 the NRC, established that "accident risks from Limerick are expected to be a
22 small fraction of the risks the general public incurs from other sources." NUREG-
23 0974, p. 5-126 (April 1984). Similarly, in 1984, we were required to perform an
24 independent design verification program to demonstrate that the Limerick design
25 as built complied with the licensing basis of the plant. This too was a new
26 requirement.
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44

45 Finally, disruption of the proper sequencing of work activities and a
46 reduction in labor effectiveness were indirect impacts of regulatory change that
47 resulted in additional costs and delay. A project which can plan its work activities
48
49
50

1 based upon a firm and stable scope of work can complete its work in an economic
2 and efficient manner. However, projects subjected to continuous increases in the
3 scope of work because of regulatory change will find it impossible to complete
4 work within estimated cost and schedule.
5
6
7
8

9 Increases in craft manpower represent a good example of the disruptive
10 influence that regulatory change had on work sequencing at Limerick. When the
11 Project plan called for a reduction in manpower at a certain point in time and an
12 unexpected change created a need for additional manpower, it was often difficult
13 to obtain sufficient, qualified personnel. Moreover, once additional manpower was
14 obtained, a less efficient and more costly plan generally resulted. Construction
15 manpower increases required to implement regulatory required design changes
16 also increased construction congestion. Many of these design changes were
17 located in areas that were already space limited, such as the Reactor and Control
18 buildings, where the most critical schedule activities during the completion of the
19 Project took place. These areas normally had high levels of construction
20 manpower in order to minimize the duration of critical path activities. The design
21 changes further increased the manpower congestion in these areas which resulted
22 in lower than anticipated unit rates.
23
24
25
26
27
28
29
30
31
32
33
34
35
36

37 Q. Have you directed that additional data respecting the effects of regulatory change
38 upon the Limerick Project be prepared and presented for the record?
39

40 A. Yes, I have. This data, which is set forth as Section III of PECO Exhibit 2, has
41 been prepared by and its details are supported by testimony from various Company
42 engineering and construction personnel. My comments above are intended merely
43 as a brief overview of this data.
44
45
46
47
48
49
50

1 Q. What has been the Project management philosophy for non-regulatory imposed
2 design changes.
3

4
5 A. From the start of construction at Limerick, it has been a Project philosophy to
6 minimize non-regulatory design changes. Only those changes that provided cost
7 effective operability, maintainability, reliability and safety enhancements were
8 implemented. All of these changes were justified based on either Peach Bottom
9 or other industry experience. Indeed, our experience in operating the Peach
10 Bottom units has proven extremely valuable in improving the Limerick design.
11

12
13 The Peach Bottom units were placed into commercial operation in 1974.
14 However, it was not until 1977 that the number of modifications at Peach Bottom
15 increased to a significant level. In October 1977, PECO management initiated a
16 program to assure that Bechtel was made aware of operating and/or design
17 improvements being made at Peach Bottom which should be considered in the
18 design of Limerick. For Peach Bottom modifications in progress or completed,
19 Bechtel was directed to review design material provided by PECO. For additional
20 modifications planned at Peach Bottom, PECO engineers submitted information to
21 the Limerick Project Manager who transmitted the information to Bechtel.
22

23
24 In this way, Bechtel engineers had the opportunity to review the Limerick
25 design in light of changes being made at Peach Bottom and to make changes or
26 modifications to the Limerick design when necessary. This timely identification
27 of changes in the Limerick design process minimized the total cost and schedule
28 of Limerick. Examples of non-regulatory design changes include condenser
29 modifications, solid radwaste system changes, and improved reliability and
30 diversity of emergency core cooling systems and supporting systems.
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 Q. Mr. Kemper, have you directed that there be prepared an analysis of the
2 additional cost to the Project of the several reasons for cost and schedule growth
3 which you describe above?
4

5
6
7 A. Yes, I have. This analysis, which is set forth as Section II of PECO Exhibit 2, was
8 prepared by TB&A based upon Project cost documentation (i.e. primarily Project
9 Forecasts and associated documents), with assistance from our and Bechtel's
10 Project personnel. The analysis was reviewed by Dr. Roger J. Mattson, a former
11 NRC official and a witness in this proceeding, to assure the correctness of its
12 treatment of NRC regulations and licensing requirements. I and my staff have
13 also reviewed the analysis and believe it to be accurate.
14
15
16
17
18
19
20

21 Q. Please describe the analysis which you had performed and its result.
22

23 A. The analysis compares our 1970 Capital Authorization cost estimate for the
24 Project, which was used as the basis of our initial capital authorization, with a
25 near final Project cost estimate reflecting a Limerick 1 commercial operation in
26 February 1986. Based on the Project forecast documents, the analysis develops
27 the increase in Project cost which is attributable to specific regulatory and non-
28 regulatory causes. Further details respecting the manner of the analysis
29 preparation are presented by TB&A.
30
31
32
33
34
35
36

37 As shown on Schedule 7, of a total direct cost increase of approximately
38 \$2.005 billion, fully \$1.362 billion or 68%, is due to new or revised regulatory
39 requirements, or to other externally-imposed factors such as new or increased
40 taxes (excluding PURTA), cash constraint or labor unavailability. An additional
41 \$111.9 million or approximately 6% is due to plant design changes made to
42 enhance operability and/or reliability. The great majority of the remainder of the
43 Project's cost increases are due to increases in escalation and AFUDC.
44
45
46
47
48
49
50

1 Q. Mr. Kemper, what do you conclude from your review of this analysis?
2

3 A. In my opinion, this analysis provides a further demonstration of the reasonableness
4 and prudence of our management of Limerick's construction and of the Project's
5 final cost. As I and others have described, we could not prevent the effects of
6 externally imposed forces such as regulatory changes or inadequate cash
7 resources. When confronted with these forces, our only recourse was to react to
8 them with an approach which would limit to the extent reasonably possible their
9 adverse effect upon Project cost and schedule. As indicated in my testimony and
10 that of other witnesses, I believe that we achieved that objective. Accordingly,
11 Limerick 1 and Common Plant's Project management has been reasonable and
12 prudent, and the entirety of its costs should be allowed in rate base.
13
14
15
16
17
18
19
20
21

22 Q. Does this conclude your testimony?
23

24 A. Yes, it does.
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

List of Professional Committees
And Industry Organizations

American Nuclear Society - Member
Standards Steering Com. - Member

ANSI N-45 Ad Hoc Com. on Packaging, Rec. Handling & Storage -
Member

Association of Edison Illuminating Companies - Member
Committee on Electric Power Apparatus - Member; Chairman

Atomic Industrial Forum

Ad Hoc Review Group on 10 CFR Parts 2-50 - Member
Nuclear Materials Safeguards Com. - Member
Reactor Safety Steering Com. - Member

Concord Township Planning Commission - Member; Vice Chairman;
Chairman

EI-AEIC-NEMA Triple Joint Com. on Power Circuit Breakers - Member

EI US/USSR Jt. Working Group on Electric Power Generation and
Transmission - Member

Electric Power Research Institute - Member
Nuclear Power Divisional Committee - Member

Engineers' Club of Philadelphia - Member

Institute of Electrical and Electronics Engineers - Member


Union League of Philadelphia - Member

University of Pennsylvania


Mechanical Engineering and Applied Mechanics Advisory Council -
Chairman

Wharton Center for Risk and Decision Processes - Member

Widener University School of Engineering Board of Advisors



FIGER
NO



**Bechtel Documents Reviewed By PECO
Engineering Personnel Under Design
Review Program**

1. **Basic Design Drawings (But Not Construction)**
2. **Specifications**
3. **Procedures**
4. **Material Requirements**
5. **Selection of Subcontractors and Vendors**
6. **On-Site Administrative Controls**
7. **Material Controls**
8. **Examination Procedures**
9. **Inspection Plans**
10. **Design Calculations**

Major Equipment Procurement
Administered Directly By PECO

I. Electrical Equipment

- A. Transformers, Main Unit, 22-500 kV and 22-230 kV and associated lightning arresters
- B. Transformers, Start-up, and associated lightning arresters
- C. Transformers, Unit Auxiliary
- D. Transformers, Safeguard and Plant Services
- E. Switchgear, 4kV and above
- F. Cable, 600 volt and above
- G. Generator Isolated Phase Bus
- H. Generator Surge Protection Equipment
- I. Disconnect Switches, 230 and 500 kV

II. Mechanical Equipment

- A. Air Compressors
- B. Auxiliary Boilers
- C. Condensers and Air Ejectors
- D. Condenser Tubes
- E. Diesel-Generators
- F. Feedwater Heaters
- G. Nuclear Steam Supply System and Auxiliaries
- H. Pumps - Circulating Water, Condensate, Reactor Feed and Service Water.
- I. Traveling Screens

- J. Turbine-Generator and Auxiliaries
- K. Turbine, Reactor Feed Pumps
- L. Water Treatment - Make-up and Condensate Polishing

Increases In Quality Assurance/Quality
Control Field Staffing Levels

<u>Year</u>	<u>PECO QA</u>	<u>BECHTEL QA</u>	<u>BECHTEL QC</u>
1975	5	5	
1976	5	5	
1977	5	5	66
1989	6	6	66
1980	6	6	67
1981	7	8	72
1982	11	8	117
1983	16	9	150
1984	26 peak	15	210
			265 peak

NRC Site Inspections of Limerick
Generating Station

<u>Year</u>	<u>No. of Inspections</u>
1970	2
1971	3
1972	0
1973	5
1974	8
1975	13
1976	13
1977	15
1978	12
1979	15
1980	21
1981	17
1982	16
1983	23
1984	74
1985 (As of 7/15/85)	27
	<u>264</u>

**Limerick Generating Station
Unit 1 & Common
Cost Reconciliation Summary**

(\$1,000s)

**Original PECO Capital Authorization
Value (Unit 1 & Common)**

\$344,100**Regulatory and Other Externally - Imposed Changes**

- TMI-2	\$ 57,500
- Plant Staffing, Startup and Training	181,600
- Seismicity	119,600
- Mark II	136,100
- Fire Protection & Electrical Separation	65,800
- Equipment Qualification	38,600
- Anticipated Transients Without Scram	20,900
- ALARA & OSHA	39,600
- ASME Code Requirements	20,900
- Security Requirements	43,500
- IGSCC	10,200
- Licensing Costs	62,900
- Miscellaneous Other NRC Regulations	116,300
- Non-NRC Requirements	63,800
- Schedule Delays Due to Licensing Delays and Other Factors	<u>385,100</u>

1,362,400**Design Changes to Facilitate
Operability and Reliability****111,900****Estimate Refinements and Other Causes****208,600****Unanticipated Escalation****322,100****Subtotal****\$2,349,100****AFUDC****1,426,200****Overheads****5,800****Taxes (PURTA)****30,500****Contingency****7,500****RECONCILIATION TOTAL****\$3,819,100**

PECO STATEMENT NO. 7

Jan 12-18-85
169

RECEIVED

DEC 23 1985

PENNSYLVANIA PUBLIC UTILITY
COMMISSION v. PHILADELPHIA ELECTRIC
COMPANY, Docket No. R-850152

SECRETARY'S OFFICE
Public Utility Commission

DIRECT TESTIMONY OF
CHARLES K. SOPPET

JAN 17
FOLDER

DEPOSITED
DEC 27 1985

LIMERICK 1 AND COMMON PLANT
PROJECT ORGANIZATION, EXPERIENCE AND
PROCEDURES OF BECHTEL POWER CORPORATION;
EFFECTS OF NRC CHANGING DESIGN AND QUALITY
ASSURANCE REQUIREMENTS

September 27, 1985

TESTIMONY OF CHARLES K. SOPPET

1
2
3
4
5 Q. Please state your name and business address.

6
7 A. My name is Charles K. Soppet and my business address is 50 Beale Street, San
8
9 Francisco, California, 94105.

10
11 Q. By whom and in what capacity are you employed?

12
13 A. I am employed by the Bechtel Power Corporation ("Bechtel") as a Project
14
15 Manager, and am currently serving as Project Manager for the design and
16
17 construction of the Limerick Generating Station in Limerick, Pennsylvania.

18
19 Q. Please describe your educational background and business experience.

20
21 A. These are set forth in detail in my curriculum vitae which is attached to this
22
23 testimony as Schedule 1. The highlights of my professional career are as follows.

24
25 I graduated from the Michigan State University with a Bachelor of Science
26
27 degree in mechanical engineering in 1950 and since that time I have been
28
29 continuously employed in the nuclear energy field. Upon graduation, I joined the
30
31 Argonne National Laboratory, a national center for nuclear research and
32
33 development, where I was responsible for the design, fabrication and installation
34
35 of nuclear reactor components, fuel and fuel handling equipment.

36
37 In 1958, I accepted a position with the General Nuclear Engineering
38
39 Corporation to manage the design and construction of nuclear research reactors
40
41 and experimental power station reactors. In this capacity, I was responsible for
42
43 directing the design of systems, and managing all construction performed by
44
45 subcontractors and fabrication of vendor-supplied equipment. My duties with
46
47 General Nuclear were similar to my current responsibilities as Project Manager of
48
49 Limerick, although the experimental projects were of a smaller scale.
50

1 In 1962, I joined the Aerojet General Corporation where I was involved in the
2
3 "NERVA" project, a joint Atomic Energy Commission and National Aeronautic and
4
5 Space Administration project, aimed at developing rocket vehicles powered by
6
7 nuclear engines. At Aerojet, I initially served as Nuclear Operations Department
8
9 Design Manager, and I managed the nuclear reactor design and reactor test
10
11 program. Thereafter, I was appointed Manager of Engine Test Operations with
12
13 responsibility for the engine test facility construction, operational modifications
14
15 of that facility including any needed redesign, and the conduct of all test
16
17 operations. I held this position until 1970 when I joined Bechtel as Project
18
19 Manager.

20
21 As Project Manager at Bechtel, I was initially assigned responsibility for the
22
23 design and construction of Limerick Generating Station Units 1 and 2, and I have
24
25 retained responsibility for this project since that time. In addition, in 1973, I was
26
27 appointed Senior Project Manager responsible for all PECO work performed by
28
29 Bechtel in the nuclear energy field.

30
31 Q. Do you belong to any professional organizations or hold any professional
32
33 registrations?

34
35 A. Yes, I am a member of the American Nuclear Society where I serve as Chairman
36
37 of the Standards Committee, as Power Division Secretary and as an Executive
38
39 Committee member. I am also a registered professional engineer in both nuclear
40
41 engineering and quality assurance in the state of California.

42
43 Q. What is the purpose of your testimony?

44
45 A. The purpose of my testimony is to describe the management organization
46
47 employed by Bechtel at the Limerick project and the management tools and
48
49 processes implemented to monitor and control construction quality and project
50

1 cost and schedule. In addition, I will briefly describe and illustrate the effects of
2 NRC requirement changes and quality assurance requirements upon the project.
3

4
5 Q. Please describe Bechtel Power Corporation.

6
7 A. Bechtel Power Corporation, a subsidiary of the Bechtel Group Inc., is a leading
8 company in the worldwide construction of power generating stations, including
9 nuclear, fossil fuel and geothermal power plants, ancillary electrical transmission
10 equipment and distribution facilities. Bechtel Power Corporation employs over
11 6,800 full-time employees in permanent offices in six states of the United States
12 as well as Brazil, Spain, Indonesia, Saudi Arabia, England, Kuwait, Australia,
13 Japan, Mexico, Canada and France. Bechtel's experience in the power industry
14 includes management and performance of engineering and/or construction services
15 for over 300 non-nuclear and 150 nuclear power plants. Of the latter, over 80
16 have been completed.
17
18
19
20
21
22
23
24
25
26

27 Bechtel has engineered and constructed fossil-fueled plants ranging in
28 capacity from 8 to 800 mw, including the first computer-controlled turbine roll of
29 a power plant and the first 1,500 ton per hour automatic coal handling system. In
30 the nuclear generation of power, Bechtel pioneered the application of nuclear
31 energy for the generation of electrical power with the construction, in 1949, of an
32 experimental breeder reactor and the first nuclear reactor from which useful
33 electrical power was produced. In addition, Bechtel constructed Dresden I, the
34 first large-scale commercial nuclear plant in the United States, and San Onofre,
35 one of the largest nuclear power generating stations in the United States today.
36 We are also continuing work in the development of advanced fast breeder and
37 fusion technologies.
38
39
40
41
42
43
44
45
46
47
48
49
50

1 Q. Please describe your position as Project Manager for Limerick.

2
3 A. As Project Manager, I have had and continue to have broad oversight
4 responsibilities for managing, coordinating and administering the project from the
5 conceptual stage through planning, engineering, procurement, contracting,
6 construction, startup and closeout. I discharge these responsibilities subject to
7 the overall direction and control of both my own management and of the
8 Philadelphia Electric Company, our client. I supervised the preparation of project
9 plans, budgets and schedules for submission to Philadelphia Electric personnel for
10 review and approval. Moreover, I monitored project progress and took action to
11 maintain schedules and obtain appropriate staffing to perform the work on budget
12 and within schedule where possible.
13
14
15
16
17
18
19
20
21

22 Q. Please describe the project organization employed by Bechtel at Limerick.

23
24 A. The Bechtel project organization was divided generally into six discrete functional
25 areas: Quality Assurance, Engineering, Construction, Technical Services,
26 Administration and Procurement. Bechtel maintained an organization at both its
27 home office in San Francisco and on-site to attain the objectives of cost effective
28 quality design and construction. At the peak of the project's activity, Bechtel
29 employed approximately 2,800 permanent engineering, clerical and supervisory
30 personnel, with approximately 800 located in San Francisco and 2,000 on-site who
31 were devoted full-time to both units of the Limerick Project. In addition, Bechtel
32 employed slightly in excess of 2,600 manual craft workers on-site during the peak
33 period.
34
35
36
37
38
39
40
41
42
43

44 The Bechtel home office Limerick project organization consisted of five
45 functional groups: Engineering, Technical Services (Cost and Scheduling),
46 Administration, Procurement and Quality Assurance ("QA"). The Project
47
48
49
50

1 Engineering group, which was organized into six areas of responsibility, including
2 management, civil/architectural, mechanical, plant design, quality engineering
3 and electrical/control systems, was responsible for the Limerick design and any
4 needed engineering support of construction functions. The Technical Services
5 group was responsible for planning, scheduling and cost estimating. This group,
6 with input from each Bechtel project functional area, was also responsible for the
7 preparation of project Forecasts and trends. The Administration group maintained
8 all Limerick records and correspondence, and the Procurement group was
9 responsible for bidding, purchasing and subcontracting. The Limerick Quality
10 Assurance (QA) group, located in both the home office and on-site but functionally
11 separated from the rest of the Bechtel Limerick organization, performed or
12 monitored the performance of those functions necessary to comply with the NRC's
13 QA regulatory requirements. Apart from these groups, there were approximately
14 75 additional off-project employees at the home office who, on a part-time basis,
15 provided support services for the design and construction of Limerick.
16
17
18
19
20
21
22
23
24
25
26
27
28
29

30 The on-site Limerick organization was supervised by the Project Field
31 Construction Manager, who had six functional groups reporting to him, including
32 Field Engineering, Construction Superintendents, Services (including Contract
33 Administration), Finance and Accounting, Field Procurement, and Cost and
34 Scheduling. Field Engineering consisted of engineers whose design efforts directly
35 supported construction at Limerick. The Construction Superintendents were in
36 charge of labor relations and general craft labor supervision. The Cost and
37 Scheduling group performed a service similar to that in the home office. Contract
38 Administration managed subcontracts, while Finance and Accounting acted as a
39 local financial agent. Field Procurement purchased field materials and managed
40
41
42
43
44
45
46
47
48
49
50

1 the warehouse and stores. Finally, the Quality Control (QC) group was also
2 located at the site but reported independently to the Bechtel Quality Control
3 organization. This group was responsible for inspecting the safety-related systems
4 at the plant.
5
6
7

8 Bechtel employed a matrix management organization which permitted each
9 of the various project functional groups to receive technical direction and
10 information, based on experience at other Bechtel projects, from the larger
11 functional organizations within Bechtel, while receiving project direction with
12 respect to budget, schedule and project objectives from my project operations
13 organization. An organization chart which illustrates this matrix organization is
14 set forth in Schedule 2.
15
16
17
18
19
20
21

22
23 Q. Please describe the project control system utilized at Limerick.

24
25 A. The project control system consisted of three parts: 1) a project plan
26 communicated throughout the Bechtel and PECO project organizations, reflecting
27 the planned scope, schedule and cost; 2) a monitoring system that measured
28 progress and performance against an established baseline; and 3) a reporting
29 system that identified deviations from the cost and schedule plan and provided
30 analysis to facilitate decisions by the project team, as well as Bechtel and PECO
31 management.
32
33
34
35
36
37
38

39 The project plan defined the technical scope of work and Bechtel's services
40 and responsibilities. Based upon this technical and service scope of work, an
41 estimate and schedule were developed which formed the basis for the project
42 budgets. The monitoring and reporting of progress and performance were
43 achieved through an integrated system of computerized and manual cost and
44
45
46
47
48
49
50

1 schedule programs. Schedule 3 graphically displays the primary components of
2 this cost and schedule control system.
3

4
5 Q. Would you please describe some of the more important cost and schedule control
6 programs shown on Schedule 3.
7

8
9 A. Yes. The following description sets forth those control tools and systems which
10 were the most significant to Bechtel's activities in controlling cost and schedule
11 at Limerick.
12

13
14
15 Estimate and Milestone Summary Schedule
16

17 Estimates of the technical scope and services to be performed were prepared
18 and budgeted in the framework of the approved project code of accounts. The
19 code of accounts categorized and identified all labor, materials and services for
20 the project.
21

22
23
24
25 The milestone summary schedule reflected the project plan in terms of
26 significant schedule dates and established the master schedule for the total
27 project. The more detailed intermediate engineering and construction schedules
28 were developed within the constraints imposed by this schedule. The milestone
29 summary schedule was intended to give a complete yet simple picture of the
30 overall project schedule. It was used to status progress in a summary fashion for
31 both Bechtel and PECO senior management.
32

33
34
35
36
37
38
39 Project Forecasts
40

41 Project forecasting was a technique used to systematically re-evaluate the
42 project plan to avoid cost and schedule surprises, allow replanning of project
43 activities and provide a basis for continuous project control. Forecasting
44 consisted of the identification of actual "to date" costs and a comprehensive
45 evaluation of project "to-go" costs at a detailed level for quantities of bulk
46
47
48
49
50

1 materials, items of equipment, engineering, craft and field non-manual manhours,
2 and a re-evaluation of the schedule in light of any changes in these variables. The
3 forecasted costs of Limerick were divided into six basic categories: 1)
4 engineering and other home office costs, 2) material and subcontract costs, 3)
5 field installation costs, 4) PECO costs, 5) allowance for funds used during
6 construction ("AFUDC"), and 6) overhead and tax costs. Taken together, these
7 components determined the total cost of the project.
8
9

10
11 Estimates of engineering and other home office costs were obtained from a
12 knowledge of the status of engineering design, necessary engineering support to
13 construction activities, and other home office costs. These estimates were based
14 upon Limerick experience to date and Bechtel's experience with similar projects.
15
16

17
18 Material quantities were estimated by reviewing project drawings. These
19 estimates included quantities of pipe, conduit, concrete, reinforcing steel,
20 structural steel, pumps, valves, wire, electrical switchgear, and other materials
21 which had to be installed. Subcontract costs were derived from a review of the
22 specifications controlling the work scope, and our current experience with the
23 costs of similar work at Limerick and at other Bechtel projects. A comparison
24 with other projects was especially necessary during the early stages of the
25 project, because firm "project-unique" costs and experience were not yet
26 available. This comparison with other projects continued throughout the life of
27 the project, but diminished in importance as more Limerick-specific information,
28 developed from on-going project experience, was compiled.
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44

45 Similarly, field manual and non-manual construction costs were estimated
46 from the quantities of material to be installed and the time required for
47 installation, and were based in part on experience at other projects, our Limerick
48
49
50

1 experience and our knowledge of labor conditions at the site. Projections of wage
2 rates in the local construction area over the life of the project were applied to the
3 estimates of construction hours to determine the field construction costs. These
4 costs were added to the home office costs and material quantity costs (which were
5 also adjusted for escalation over the life of the project) to derive Bechtel's
6 "direct" costs. PECO costs, AFUDC, overhead and taxes were developed by PECO
7 and added to Bechtel costs to obtain the total project cost forecast.
8
9

10 Trend Program

11 An integral part of the project control system was the trend program which
12 provided a mechanism for identifying changes in the scope of services to be
13 provided (i.e. changes in design, material quantities, labor productivity, etc.) and
14 the project schedule. The key activities of the trend program included
15 establishing an initial control budget immediately after award of the Limerick
16 contract, holding regularly scheduled project team trend meetings to discuss
17 potential or actual deviations from the plan, documenting all potential or actual
18 deviations through the participation of all project entities, and providing a
19 periodic summary report of all trends. These activities enabled the project team
20 to avoid cost and schedule surprises and minimize plant cost through a continuous
21 review of the project's evolution and its causes. The trend program also
22 continuously analyzed, reported and reviewed project status through the various
23 control systems as design, procurement and construction progressed. Any
24 significant deviation from the established budget was considered a trend and a
25 rough estimate of the cost and schedule impact was determined, as well as any
26 indicated corrective action to eliminate or minimize this impact.
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 Limerick Resource Management System

2 One of the most important components of our project control system was the
3 Limerick Resource Management System ("LRMS"), a computerized system
4 originally developed in the early 1970's and modified throughout the project to
5 reflect changing project needs and technological advances. This system or data
6 base utilizing those home office and field based computers identified discrete
7 work activities (e.g. concrete placements, cable tray runs, etc.) and components
8 (e.g. pumps, valves, equipment, etc.) by individual identifiers or tag numbers, and
9 tracked the status of all necessary design, procurement, installation, and
10 inspection activities associated with each individual activity or component. For
11 example, data associated with a specific pump such as drawing number, purchase
12 order number, installation status, area/elevation and startup system were
13 available within LRMS by tag number. By simply querying LRMS, numerous status
14 reports were generated on a regular basis for use by the various project groups.
15 This system provided the primary source of project data used by all Bechtel and
16 PECO management groups to develop forecasts and monitor and report the status
17 of cost and schedule performance.

18 Quantity Tracking

19 Quantities were the "leading indicators" of the project's status. Quantity
20 tracking was an integral part of the LRMS and was initiated when engineering
21 design parameters were established. This aspect of the system was utilized to
22 identify and quantify equipment and material needs and the progress of their
23 installation, based on data obtained from the LRMS. The quantity estimates and
24 takeoffs were the basis for the project reporting and control system.

1 Permanent plant equipment and uniquely identified bulk materials, such as
2 pipe spools and reinforcing steel, were taken off drawings and tracked from
3 project inception through design, procurement, receipt at the construction site
4 and installation. Estimates of bulk quantities were initially developed in Bechtel's
5 home office based upon historical information, from similar plants or systems, and
6 replaced with actual quantities as the design, procurement and construction
7 progressed. This "offsetting" of estimated quantities with actuals permitted a
8 continuous review of the project's total scope, not just that designed at the time
9 of the review. The major material items tracked were concrete bulks, mechanical
10 equipment, piping, valves, pipe hangers, instruments, electrical equipment and
11 electrical bulks.
12
13
14
15
16
17
18
19
20
21

22 Bulk commodities were the thread that tied the cost and schedule reporting
23 systems together to provide the basis for progress measurement. Each entity of
24 the project team i.e. Engineering, Procurement, Construction, Startup, etc.,
25 required that information be oriented in the manner in which its work was
26 performed. For example, Startup was oriented by startup system, Construction by
27 facility and module, Procurement by specification/purchase order, and
28 Engineering by system and facility.
29
30
31
32
33
34
35

36 Engineering Budget and Schedule Control

37 Limerick's engineering control program provided the project team with
38 specification/drawing status and engineering task information used to develop and
39 update engineering schedules to support construction schedule requirements and to
40 identify internal design restraints. All specification, task, and engineering
41 drawing schedule release dates were derived from the engineering and
42 construction schedules. Thus, engineering schedules were directly tied to the
43
44
45
46
47
48
49
50

1 construction schedules and were responsive to construction/startup needs for
2 materials, procedures, drawings and specifications.
3

4
5 As in the case of construction material and equipment, the number of
6 specifications and drawings to be developed was estimated at the time of project
7 award, using data from similar plants. This early identification of specifications,
8 tasks, or drawings allowed engineering group supervisors to establish priorities
9 within their groups. The use of standard numbering designations facilitated the
10 early identification of specifications and drawings. The project team used the
11 output from the various engineering control system reports to status the
12 engineering schedule. The use of established control points for each type of
13 drawing and specification enabled the team to accurately determine (using earned
14 value techniques) the progress and performance of each engineering activity and
15 identify deviations from the established plan in the cost and schedule trend
16 program.
17
18

19 Procurement Controls 20

21 The procurement group initially utilized "heckle sheets" to track and control
22 procurement and subcontract information. During the project's latter stages,
23 these "heckle sheets" were superseded by the Procurement Status Report ("PSR")
24 or "buck sheet" which gave an expanded picture of the procurement/engineering
25 interface.
26
27

28 The heckle sheet and later buck sheets were issued monthly and were used by
29 supervisors to monitor in detail the various processes required to purchase major
30 equipment, including significant project/vendor milestones and completion data
31 for each procurement package. After purchase orders were placed, fabrication
32 and delivery status was reported on "buck sheets."
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 Field Cost/Schedule Control System
2

3 The Limerick field cost/schedule control system revolved around three main
4 elements: 1) the project forecasts, 2) the LRMS data bases and 3) the Monthly
5 Project Status Review Meeting. Each of these in turn had many interrelated sub-
6 elements which combined to form an integrated project control system.
7
8

9
10 Each forecast contained key base-line data against which construction was
11 managed. These data included the cost projection for each code account including
12 craft hour estimates for the labor accounts. The basis for the cost projections
13 was also provided and included a detailed listing of all bulk commodities and
14 estimates of material pricing and wage rates. Along with the cost data, each
15 forecast contained a summary level schedule describing key dates and installation
16 rate targets for bulk commodity installations. Both the cost projections and
17 schedule were used to develop forecasted cash flows.
18
19

20 The second main element of the control system was the LRMS. Early in the
21 project and partially as a result of experience gained at the Peach Bottom plant,
22 the LRMS was set up to identify and track all material used in constructing the
23 plant. This system contained a series of computer files or data bases that
24 provided a listing of each item of material along with important reference
25 information (i.e. plant location, system designation, cost code, etc.) and current
26 status (i.e. designed, fabricated, installed, etc.). The creation and maintenance of
27 these data established the need for an organization to catalogue and manage all
28 the information and a system to monitor and provide the status on each item as it
29 progressed through the various steps from design to testing.
30
31

32 An organization was set up within project Technical Services in the home
33 office and the Cost and Scheduling group in the field to maintain the accuracy of
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 the files by reviewing revisions to project documents and changing the computer
2 files as needed. A card system, utilizing a field engineer's "sign off" following
3 inspection indicating completion of installation, was used to monitor completion
4 status. As a result, the data base files contained the latest information from
5 drawing inception through construction completion and generated reports
6 displaying current status information at varying levels of detail and
7 summarization up to and including total plant scope. This information was then
8 used to measure schedule progress, control cost and provide forecast information.
9

10
11 The third main element of the field cost/schedule control system was the
12 Monthly Project Status Review Meeting, and additional related meetings. At
13 these meetings project progress was discussed and difficulties were resolved.
14

15
16
17
18
19
20
21
22
23 Q. Were there any other management tools used to control field activities?

24
25 A. Yes. A number of additional cost/schedule control tools were used to manage
26 specific areas of the project from time to time. A brief description of each of the
27 key scheduling tools that were employed during project construction are listed
28 below:
29
30
31

32
33 1. The Management Scheduling and Control System ("MSCS") was a 3000 to
34 4000 activity computerized critical path model ("CPM") schedule used for long-
35 range planning. MSCS provided the overall construction schedule logic for both
36 critical path and non-critical path activities, early and late start dates, and
37 activity float. This schedule provided the basis for the 12-month construction
38 schedule described below.
39

40
41 2. The Intermediate Construction Schedule ("ICS") replaced the MSCS in
42 1978. This schedule consisted of 1500 activities organized by facility/elevation
43 and displayed scheduled construction of major commodities. Starting in mid-1982,
44
45
46
47
48
49
50

1 commodities were grouped by startup system to facilitate the scheduling of
2 completed system turnover to the startup organization. The ICS was similar in
3 function to the MSCS but with the added ability to compare "earned" to "actual"
4 manhours expended.
5
6
7

8
9 3. The construction 12-Month Schedule was a rolling schedule which
10 provided detailed construction logic for the next 12-month period and was updated
11 on a quarterly basis. At each update, the schedule was reviewed and approved by
12 all affected project entities. This schedule was organized by facility/elevation
13 with quantity and duration data shown for all commodities. In mid-1981,
14 commodities were grouped by startup system and provided the basis for manpower
15 histograms and commodity installation curves.
16
17
18
19
20
21

22
23 4. Commodity curves for installation of bulk commodities were also used to
24 show scheduled and actual cumulative monthly installation rates.
25
26

27 Several types of construction detail schedules were also prepared. The 3-
28 week rolling schedule, which was updated weekly, contained detailed planning of
29 work activities for a 3-week period and was used primarily during the bulk
30 commodity installation phase of the project. Work operations were scheduled by
31 craft and components to be worked were identified by spool, valve,
32 equipment/instrument number, etc. This schedule was used by superintendents for
33 coordinating activities between crafts and as notification to field engineering to
34 provide required construction support.
35
36
37
38
39
40
41
42

43 Special topic logic schedules were prepared for various items, such as
44 facility/elevation completion, subcontracts, etc., which required more detailed
45 planning than the 12-month schedule. These schedules generally covered durations
46 of one month to two years and were updated as required. For example, a number
47
48
49
50

1 of special schedules were prepared to facilitate planning of system completion and
2 turnover to the startup organization. Facility and system turnover schedules were
3 prepared and organized by system and facility to show interdiscipline logic and the
4 pacing activities required to complete either or both systems and facilities for
5 turnover. The intermediate startup schedule utilized both a bar chart and
6 computer schedule to detail the individual milestones to be accomplished. The
7 milestones included acceptance of each system by the startup group, preparation
8 and acceptance of startup test procedures, completion of preoperational and
9 acceptance tests, and review and approval of test results packages. Individual
10 detailed schedules were also prepared for each preoperational test describing
11 prerequisites, restraints and test logic. In addition, detailed special schedules
12 were prepared for all major startup tests or plant operations which required
13 coordination of activities between startup, construction and/or engineering
14 activities. Examples include code hydrostatic testing, integrated leak rate
15 testing, loss of air testing, and operational hydrostatic testing.
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30

31 To manage field costs, a number of additional control tools were used. The
32 Weekly Labor Cost Report ("WLCR") was a device used to monitor and control the
33 expenditure of manual craft hours. Craft hours were collected daily through the
34 field labor distribution system. On a weekly basis the hours were grouped by cost
35 code and fed into the Forecast and Control Updating System ("FOCUS"). This
36 program produced a series of productivity reports which compared the manhours
37 expended, quantities installed, and the hours spent per unit of installation, to the
38 original budget and the latest forecast. The reports were generated in cost code
39 sequence and the cost code structure was set so that accounts were grouped to
40 match the project organization structure. This system also produced a series of
41
42
43
44
45
46
47
48
49
50

1 performance, trend projection, and percent complete calculations and reports. A
2 weekly reporting cycle was observed and included a review of problem areas and
3 assignment of corrective actions by site management to the implementing site
4 organizations. As a result of this review cycle, trends or revised craft hour
5 projections for specific accounts were included in the project trend program.
6
7
8
9

10 The control of subcontract costs used an approach similar to that used to
11 control manual craft hours. In addition to a "FOCUS" approach, each subcontract
12 was reviewed for changes as part of the normal trending and forecasting process.
13
14

15 Nonmanual labor was not as directly related to the production measurement
16 goals as was manual labor and, therefore, the cost control approach for these
17 manhours was somewhat different. Each department prepared time oriented bar
18 charts (i.e. "work plans") which displayed the tasks to be performed and the
19 required staffing levels to achieve them. The actual manpower levels were
20 monitored against these plans and deviations were identified and corrective action
21 taken through the monthly meeting reporting process.
22
23
24
25
26
27
28
29

30 Finally, material costs were collected by cost code and controlled through
31 the cost and commitment program. This program formed a part of the forecasting
32 process and established a "forecast" or "budget" value for each account. Actual
33 dollars committed and spent were collected on a monthly basis for each account
34 and were compared to both the total forecast and cash flow forecast for each
35 account. Deviations from either comparison were investigated as part of the
36 monthly reporting and trending cycle and reported to management via the trend
37 program.
38
39
40
41
42
43
44

45
46 Q. Mr. Soppet, please now explain how the implementation of NRC required design
47 changes concurrent with plant construction affects cost and schedule?
48
49
50

1 A. In an ideal engineering and construction sequence, the design information needed
2 for construction is provided early in the project. An ideal sequence permits
3 construction to continue in a straightforward fashion unhampered by missing
4 information or materials. Engineering performed over the last several years of
5 the project following this ideal sequence consists of field support, as-built
6 verification, and support of startup activities. The implementation of new design
7 late in the project disrupts this ideal sequence and thereby adversely effects
8 project cost and schedule.
9

10 The adverse effect on project cost and schedule is due to a variety of
11 factors. Any change to a portion of a system requires that the performance of the
12 entire system be re-evaluated, which may necessitate additional changes to other
13 parts of the existing system. The addition of new systems, or changes to existing
14 systems, late in the project frequently occurs in areas already congested with
15 other systems and components. In these cases, the modifications typically impact
16 the other systems and components in the area, requiring relocation of existing
17 equipment and rework of existing piping, hangers, valves, conduits, etc. Because
18 of the need to design around existing systems, pipe routing, cable routing, etc.,
19 design of the required new system cannot be achieved as efficiently as otherwise
20 would be the case, which results in increased commodity levels and delay. In
21 addition, new core bores through existing walls are frequently required. Electrical
22 changes often necessitate modification of control room panels, which are highly
23 congested. Changes to these panels typically necessitate rewiring of existing
24 circuits to provide room for the added instrumentation and associated circuits.
25 The time required for installation of items such as electrical tray, conduit, and
26 cable is increased due to interferences and congestion in work areas, and the
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 changes frequently disrupt startup activities, resulting in delays in the test
2 program.
3

4
5 The implementation of the new requirements resulting from the Anticipated
6 Transients Without Scram (ATWS) issue at Limerick 1 is an example of a
7 regulatory-mandated design change that disrupted the ideal project sequence. An
8 anticipated transient is an occurrence which is expected to occur once or more
9 during the life of the reactor and to interrupt its normal operation. For some
10 transients it is important that the control rods be rapidly inserted into the reactor
11 core (a reactor scram) to shut down the chain reaction. If there is a potentially
12 severe "anticipated transient" and the reactor shutdown system does not "scram"
13 as desired, then an "anticipated transient without scram," or ATWS, has occurred.
14
15
16
17
18
19
20
21
22

23
24 The ATWS design features at Limerick, adopted as a conceptual design
25 change in late 1980 in response to then still on-going NRC rule-making
26 procedures, are as follows:
27

28
29
30 1. Redundant Reactivity Control System (RRCS)
31

32 The redundant reactivity control system (RRCS) determines that a transient
33 is underway and exceeds expected operating parameters. The RRCS uses
34 transient detection sensors for high vessel dome pressure and low vessel water
35 level and the actuation logic to initiate the ATWS mitigation actions (ARI, RPT,
36 SLC injection, and feedwater runback) discussed below.
37
38
39

40
41 The RRCS consists of two completely redundant divisions. Each division is
42 initiated automatically by the ATWS detection sensors, which are independent of
43 the reactor protection system (RPS) sensors, or manually by switches that require
44 the same type of operator actions as manual scram. Installation of the RRCS
45 required mounting new level and pressure sensors on instrument racks, installing
46
47
48
49
50

1 new instrument cabinets in the already congested auxiliary equipment room,
2 routing cables to maintain adequate separation and control room panel
3 modifications. Also, an uninterruptable power supply had to be added to the
4
5 average power range monitors (APRM) to ensure complete independence from the
6
7 RPS.
8
9

10 2. Alternate Rod Insertion (ARI)

11 The ARI is designed to provide a parallel path for actuation of the scram
12 valves, which results in control rod insertion. ARI consists of the redundant
13 valves on the scram valve pilot air headers that are actuated by the RRCS logic.
14 The RRCS logic is designed so that successful ARI performance will avoid
15 subsequent ATWS mitigation action (feedwater runback and SLCS initiation).
16 Installation of the ARI required mounting new solenoid valves in existing air lines
17 and routing cables between the auxiliary equipment room and the CRD control
18 area.
19

20 3. Recirculation Pump Trip (RPT)

21 The recirculation pump motors are tripped by the RRCS logic. The purpose
22 of the RPT is to reduce core flow and create core voids to decrease power
23 generation, thus reducing the steam discharge to the suppression pool. Installation
24 of the RPT required finding space for additional switchgear cabinets and routing
25 power cables from the motor generator sets to the switchgear, and from the
26 switchgear to the recirculation pump motors.
27

28 4. Feedwater Runback

29 Upon receipt of a high-pressure signal from the RRCS and after a specified
30 time delay, if core power is not reduced as evidenced by the Average Power
31 Range Monitors (APRMs) reading downscale, feedwater flow would be auto-
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 matically limited by the RRCS, thereby reducing power and steam discharge to
2 the suppression pool. The system provides for manual operation to be returned to
3 the operator after a time delay to allow an increase in feedwater flow if needed.
4 Installation of the feedwater runback required routing cable from the RRCS.
5 cabinets to the feedwater control cabinets.
6
7
8
9

10 11 12 5. Standby Liquid Control System

13 The standby liquid control system (SLCS) is automatically actuated by the
14 RRCS or manually initiated by an operator in the main control room upon
15 indication of a failure to scram and in accordance with plant operating
16 procedures. The system is designed to inject sodium pentaborate solution through
17 a core spray sparger. Major modifications of the SLCS system were required to
18 ensure that each pump in the system was as independent as possible. A third SLCS
19 pump was also added, requiring additional power and control cables.
20
21
22
23
24
25
26
27

28 29 6. HPCI Flow Split Modification

30 The HPCI system has been modified to incorporate two injection paths to the
31 reactor vessel. About one-half of the flow goes into the core spray sparger, and
32 the remaining portion is routed to the feedwater sparger. Also, as mentioned
33 above, the SLCS flow is injected via the core spray sparger. The flow split
34 modification maintains proper natural circulation flow mixing within the reactor
35 core during an ATWS event.
36
37
38
39
40
41

42 Installation of the above systems also required the addition of a third
43 standby liquid control pump, valves, major piping and supports, new power
44 supplies, switchgear, control cabinets and instrumentation. It also required
45 modifications to existing piping (i.e., adding a tee and modifying pipe hangers),
46
47
48
49
50

1 power supplies and panels. Possible locations within the plant had to be evaluated
2 to accommodate the additional equipment and piping. Modifications to existing
3 systems were evaluated to identify the options for adding the new ATWS
4 equipment with the least impact to existing systems while complying with design
5 requirements. The effects of potential hazards such as pipe break, fire, radiation
6 and missiles associated with the addition of the new systems and the modification
7 of existing systems were assessed and documented. New foundations for the
8 additional equipment were designed. Routing for the new piping and electrical
9 raceway for both ATWS and existing systems which were affected by the inclusion
10 of ATWS modifications was selected and the design for these commodities was
11 finalized.
12

13 The addition of this new ATWS equipment and associated commodities
14 required that the delivery of the new equipment and access to facilities for its
15 installation be factored into construction planning with consequent construction
16 impact. Installation of the new piping, valves, and hangers also resulted in rework
17 to systems already installed in the affected areas. In addition, the installation of
18 those commodities which occurred late in the construction sequence, such as
19 electrical tray, conduit, cable and terminations, was also adversely impacted in
20 these locations. Greater time was required for such installations due to
21 interferences and congestion in work areas. Moreover, craft manpower had to be
22 obtained and brought back to the project unexpectedly. Delays occurred in
23 fabrication of needed equipment and commodities. In sum, engineering,
24 procurement and construction to satisfy these late imposed regulatory
25 requirements substantially and adversely affected Project cost and schedule,
26 particularly because such activities had to be performed out of the normal
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 construction sequence. This rendered their performance more time consuming and
2 costly, and disrupted the performance of other scheduled activities during the
3 period in which they had to be performed.
4
5

6 In addition to the specifics just discussed, there were peripheral effects
7 associated with the backfit. Various documents had to be revised to identify the
8 new ATWS system, including the Final Safety Analysis Report, drawings and
9 calculations. Also, revisions had to be made to the plant training manuals and
10 startup test and operating procedures, plant operators had to be retrained and
11 testing of the new ATWS system was required.
12
13
14
15
16
17

18 The implementation of new regulatory requirements was not limited to
19 ATWS. Many more regulatory-imposed modifications of similar complexity or
20 scope occurred over the life of the project. As backfits overlapped each other,
21 negative synergistic effects started to appear, especially with respect to common
22 plant support systems such as power supplies, heating and ventilation systems and
23 cooling water systems. These multiple overlapping backfits complicated the
24 design process resulting in the redesign of some already installed primary plant
25 systems and their support systems up to and through the startup phase. The
26 consequent disruption of construction and startup activities as a result of
27 implementing these many new requirements imposed upon Limerick had a serious
28 detrimental impact upon both project cost and schedule.
29
30
31
32
33
34
35
36
37
38
39

40 Q. Please describe the effects of changing NRC quality assurance requirements upon
41 the Limerick project.
42
43

44 A. Of the NRC requirements imposed during the Limerick construction period, the
45 most significant in terms of cost and schedule was the nuclear QA program. The
46 imposition of 10 CFR 50 Appendix B, the NRC Quality Assurance rule, in 1970,
47
48
49
50

1 had a profound effect upon all aspects of the nuclear power industry. Appendix B
2 set forth the criteria which had to be met if acceptable nuclear power plant
3 quality was to be demonstrated. Written in general rather than specific terms,
4 the rule has been subject to increasingly more stringent NRC interpretation since
5 its adoption.
6
7
8
9

10 Limerick was committed to conform to Appendix B, both in its engineering
11 and construction by PECO's executive management, as early as 1971. The project
12 was not only a proponent of quality workmanship, but a leader in complying with
13 regulatory QA mandates. The project consistently received the highest ratings
14 given by NRC inspection and compliance personnel. In short, it is a high quality
15 plant designed and built by people who placed quality at the top of the list. This,
16 however, was not achieved without cost. The escalation of quality-related
17 requirements can be illustrated by a comparison to the earlier and quite
18 acceptable Peach Bottom Project.
19
20
21
22
23
24
25
26
27

28 At Peach Bottom, Quality Control (QC) was the responsibility of field
29 engineering. Five persons were devoted exclusively to QC activities and reported
30 to the project field engineer. After Appendix B was issued, a QC group was
31 established as a separate Peach Bottom entity and was expanded to 55 personnel.
32 Its scope of work was increased to include receipt inspection and subcontractor
33 surveillance as well as responsibility for final installation inspections and product
34 acceptance. The inspections at that time were based on past construction
35 practice and individual judgment and used a minimum of inspection tools. In
36 certain areas, only a simple review of paperwork was required for acceptance.
37
38
39
40
41
42
43
44
45

46 During the time span covered by the construction of Limerick, the number of
47 QA/QC functions and the degree of involvement by QA/QC organizations, in all
48
49
50

1 aspects of the project from initial engineering through final acceptance, greatly
2 increased. This impact was most clearly seen in the number of engineers required
3 to staff and to support the QA and QC functions, the development of extensive
4 training and qualification programs, and the millions of documents which were
5 collected to demonstrate quality.
6
7
8
9

10 In this regard, the QC department at Limerick peaked at 270, compared to
11 the 55-man peak staffing at Peach Bottom Unit 2. The collection and verification
12 of documentation on all nuclear quality related components and construction at
13 Limerick, estimated at three and one quarter million documents, added a workload
14 for all field nonmanual personnel unprecedented at earlier generation plants. The
15 increased level of QA/QC activity also resulted in increased staffing levels in both
16 the design engineering and field engineering functions. To this latter point, the
17 Limerick field engineering forces of approximately 700 contributed 20% of their
18 time to the performance of redundant pre-QC inspections to ensure timely
19 completion of the work under the existing QA rules.
20
21
22
23
24
25
26
27
28
29

30 From a project engineering standpoint, there were more than 10 times the
31 number of calculations at Limerick than at Peach Bottom. In addition, the
32 process of specification preparation underwent periodic redefinition of acceptance
33 standards for the fabrication and installation of components as the NRC
34 acceptance criteria changed. For example, commercial grade specifications on
35 piping or steel fabrication and installation would typically include a statement
36 that excluded weld splatter and arc strikes as a basis for finding workmanship
37 unacceptable. The equivalent nuclear quality related specifications went through
38 several sequential engineering evaluations, each of which defined more precisely
39 and quantitatively the amount of weld splatter and arc strikes that could be
40
41
42
43
44
45
46
47
48
49
50

1 accepted under then-current NRC inspection rules. The thoroughness of the field
2 inspection of installed components was also significantly strengthened in order to
3 demonstrate that the increased or more precisely defined acceptance criteria had
4 been achieved.
5
6
7
8

9 The actual construction process was impacted by the increasing QA/QC level
10 of activity in several ways. The acceptance standards that were imposed
11 exceeded those in all other types of construction and previous nuclear
12 construction experience. This increased the number of field craft hours required
13 to complete a work item to these new standards. Also, the evolving nature of the
14 acceptance criteria resulted in the application of new standards to previously
15 completed work with a consequent expenditure of craft and nonmanual hours to
16 bring previously constructed work into compliance with the latest acceptable
17 criteria. This also caused work to be performed in a less than optimal sequence.
18
19
20
21
22
23
24
25
26

27 In response to these problems, extensive training programs were set up for
28 both craft and nonmanual personnel to instruct them in the standards and to help
29 them develop needed additional skills. The inefficiencies that resulted from this
30 moving quality target significantly impacted the project's ability to maintain a
31 motivated workforce and to achieve projected levels of productivity.
32
33
34
35
36

37 Compliance with mandated changes to design rules in the name of increased
38 safety produced additional complications. For example, more stringent seismic
39 requirements necessitated increased quantities of reinforcing steel in Seismic
40 Category I structures. This quantity increase resulted in more complex designs
41 and installation procedures for Limerick and in more quality control and quality
42 assurance to ensure that the constructed plant reflected the design. As a second
43 example, in 1979, as a part of the project's response to IE Bulletin 79-14, as-built
44
45
46
47
48
49
50

1 drawings and analyses had to be reverified to be in close agreement with very
2 tight installation tolerances. These tight tolerances also required a significant
3 increase in quality control.
4
5

6
7 Q. Does this conclude your testimony?

8
9 A. Yes, it does.
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

PERSONAL RESUME OF CHARLES K. SOPPET

PROFESSIONAL LICENSES AND SOCIETIES

ANS - Power Division Treasurer, Executive Committee and Program Committee, Ch.
Standards Steering Committee
Registered Professional Engineer - State of California

EDUCATION AND PERSONAL DEVELOPMENT PROGRAMS

B.S.M.E. Michigan State University, Mechanical Engineering 1950
Various graduate studies

OTHER SIGNIFICANT INFORMATION

ACHIEVEMENTS:


Three patents for nuclear fuel fabrication and design when
with Argonne - assigned to Government; number of
publications at Argonne and General Nuclear

WORK HISTORY

<u>FROM</u>	<u>DATES</u> <u>TO</u>	<u>COMPANY, DIVISION OR</u> <u>DEPARTMENT, LOCATION</u> <u>AND SUPERIOR</u>	<u>POSITION HELD, SUMMARY OF</u> <u>RESPONSIBILITIES AND</u> <u>SIGNIFICANT ACCOMPLISHMENTS</u>
1950	1957	Argonne National Laboratory	Staff Engineer and Engineering Group Supervisor. Resp. for design and Fab. of reactor internals, control system & fuels
1957	1963	General Nuclear Engineering Corp.	Staff engineer and Project Manager - Directed and managed design and construction of nuclear research reactors and experimental central station nuclear power plants
1963	1970	Aerojet General	Manager Nuclear Operations Dept.; Manager Engine Test Operations; Mgr. New Product Development and Marketing. Directed and managed nuclear activities for both Aerospace and Civilian Commercial application.
3/70	5/70	Power & Industrial Bechtel Corp. - SF H.O. Reinsch	Project Manager
5/70	10/71	Bechtel Power Corp. S. F. Power Division San Francisco R. D. Allen F. A. Hollenbach	Project Manager - Limerick Project
10/71	8/84	Bechtel Power Corp. S.F. Power Division San Francisco, CA F. A. Hollenbach	Lead Project Manager - Peach Bottom and Limerick Projects
9/84	Present	Bechtel Power Corp. Western Power Division San Francisco, CA J. H. Battin	Same as above

LIMERICK GENERATING STATION
JOB 8031

PROJECT MATRIX ORGANIZATION



LIMERICK ST & SCHEDULE CONTROL PROGRAM FLOW DIAGRAM

