

ORIGINAL

PECO STATEMENT NO. 1

RECEIVED

SEP 27 1985

PENNSYLVANIA PUBLIC UTILITY COMMISSION v. SECRETARY'S OFFICE
PHILADELPHIA ELECTRIC COMPANY : Public Utility Commission
Docket No. R-850152

DIRECT TESTIMONY OF
VINCENT S. BOYER

LIMERICK 1 AND COMMON PLANT
OVERVIEW AND DECISIONS
RESPECTING SCHEDULED COMPLETION

September 27, 1985

RECEIVED
R 2 1985

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

TESTIMONY OF VINCENT S. BOYER

Q. Please state your name and address for the record.

A. Vincent S. Boyer, 2301 Market Street, Philadelphia, Pennsylvania.

Q. By whom are you employed, Mr. Boyer, and in what capacity?

A. I am Senior Vice President, Nuclear Power, of Philadelphia Electric Company (PECO).

Q. What is your educational background?

A. I received a Bachelor of Science Degree in Mechanical Engineering from Swarthmore College in 1939. I received a Master of Science Degree in Mechanical Engineering in 1944 from the University of Pennsylvania. I have also taken graduate courses in nuclear reactor engineering and nuclear instrumentation at the University of Pennsylvania and Drexel University.

Q. Please describe your experience prior to your present position.

A. In 1939, I joined PECO as Engineer of Plant Tests in the Electric Operations Department. Following service in the United States Navy from 1944 to 1946, I returned to PECO and served in various supervisory positions in power stations, where I had responsibility for the maintenance and operation of boiler plant equipment. In 1951, I was transferred to the Mechanical Engineering Division, where I was engaged in power station design. I was appointed Assistant Superintendent of the Company's Cromby Station in 1953 and I assisted in directing the operator's training program and in placing the two units of the Cromby Station in service. In 1956, I was appointed Superintendent of the Cromby Station. In 1960, I was designated Superintendent of the Company's Peach Bottom Atomic Power Station, and, in 1963, I was appointed Manager of Nuclear Power in the Electric Operations Department. In January 1965, I was designated Manager of the Electric

1 Operations Department. In October 1968, I was appointed to the position of Vice
2 President, Engineering & Research. I was elected to my present position of Senior
3 Vice President, Nuclear Power in January 1980.
4
5
6

7 Q. Are you active in any professional organizations?
8

9 A. I am a Fellow of the American Society of Mechanical Engineers and past Chairman
10 of its Philadelphia Section. I am a Fellow of the American Nuclear Society, a past
11 President and Director of the Society and have served as Chairman of its Reactor
12 Operations Division. I have also served as President of the Philadelphia Post of the
13 Society of American Military Engineers. I am a registered Professional Engineer
14 and a member of the National Society of Professional Engineers.
15
16
17

18 Q. Have you served or do you presently serve on any industry committees?
19

20 A. Yes. For the Edison Electric Institute, I served as Chairman of the Utility
21 Occupational Radiation Exposure Group and Chairman of the Nuclear Power
22 Executive Advisory Committee. For the Atomic Industrial Forum, I serve as
23 Chairman of the Committee on Three Mile Island Unit 2 Recovery and as a member
24 of the Policy Committee on Nuclear Regulations. For the Gas-Cooled Reactor
25 Associates, I serve as a Chairman of the Management Committee. I was also the
26 American Nuclear Society representative to the Coordinating Committee on Energy
27 of the Association for Cooperation in Engineering and Chairman of the Public
28 Policy Committee, and am presently a member of the Honors and Awards
29 Committee of the Reactor Operations Division. I am a member of the Steering
30 Committee of the BWR Owners Group and a past member of the Mark II Owners
31 Group, and was Chairman of the American Society of Mechanical Engineers
32 Committee on Industry Relations.
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1
2 Q. Have you previously testified in other proceedings?

3
4 A. I testified in every PECO electric rate proceeding conducted before the PUC
5 between the years 1971 and 1977 (i.e. a total of 4 cases). In addition, I presented
6 testimony in the 1980 Limerick Investigation and the current Limerick 2 Show
7 Cause proceeding. My testimony in these proceedings addressed such subjects as
8 the capacity need and economic advantage of completing additional generating
9 capacity including Limerick, the processes employed by the Company to plan
10 additional capacity, the reasons for and process for planning plant retirements,
11 anticipated nuclear plant capacity factors and other similar subjects.
12
13

14
15 Q. What is the purpose of your testimony?

16
17 A. My testimony is divided into three sections:
18

19
20
21 First, I will (a) describe the main characteristics of the Limerick Generating
22 Station, Unit No. 1 and Common Plant which is being included in PECO's rate base
23 for the first time in this proceeding; and (b) summarize PECO's involvement and
24 experience in nuclear power.
25

26
27 Second, I will briefly review the decision to build the Limerick Generating
28 Station both at its inception and in the continued justification analyses performed
29 through the 1970s and early 1980s. I will also explain, from a construction
30 manager's viewpoint, the several scheduled completion dates adopted for the plant
31 during this period.
32

33
34 Finally, I will support the Company's request that all of the Limerick Station
35 Common Plant be included in rate base upon the commercial operation of Unit 1,
36 and will explain the engineering and practical reasons why such plant is used and
37 useful.
38
39
40
41
42
43
44
45
46
47
48
49
50

1 1. DESCRIPTION OF LIMERICK STATION AND PECO NUCLEAR EXPERIENCE

2
3 Q. What has been your involvement with the Limerick Generating Station?

4
5 A. I have been involved in the management decisions concerning the Limerick
6 Generating Station since its inception.

7
8 This project, as well as all nuclear fueled electric generating stations, falls
9 within my area of responsibility as Senior Vice President, Nuclear Power.
10 Additionally, the Engineering & Research Department, which I headed from 1968
11 until January 1980, has cognizance over the design and construction of all new
12 electric generating plants, whether fossil-fueled, nuclear-fueled or hydroelectric.
13
14
15
16
17

18
19 Q. Please describe briefly the Limerick Generating Station.

20
21 A. The Limerick Generating Station consists of two 1055 MW turbine generator units,
22 each of which operates at 1800 rpm and is served by its own nuclear steam supply
23 system - a single cycle, forced circulation, boiling water reactor system - capable
24 of producing 14,156,000 pounds/hour of steam at 1000 psig and 550° F. Unit No. 1
25 is currently undergoing pre-commercial testing and is scheduled to be in
26 commercial operation in the first quarter of 1986. The major features of the
27 station include the main generating station building which houses the turbine
28 generator units, the reactors and their associated equipment, and the
29 administrative and maintenance areas; two cooling towers; a river water intake and
30 pumping structure; and a circulating water pump structure. Adjacent to the
31 generating facilities there are two electric substations, one of 500 kV and the other
32 of 220 kV, each with conventional substation equipment such as circuit breakers,
33 buses and supporting structures, switch gear, transformers, and control buildings.
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

- 1 Q. Mr. Boyer, please describe the water supply system which will be used at Limerick.
2
3 A. The main condenser cooling water system for the Limerick Generating Station is a
4 recirculating, closed system with cooling towers. Makeup rates to replenish cooling
5 tower water lost due to evaporation at the cooling towers must be supplied from an
6 adequate source on a continuous basis during plant operations. The primary source
7 of this makeup water will be the Schuylkill River. However, the Delaware River
8 Basin Commission ("DRBC") has imposed restrictions that limit withdrawal of water
9 from the Schuylkill River during periods of low flow and high river water
10 temperature. Therefore, a supplemental supply is needed to augment water taken
11 from the Schuylkill River to meet these restrictions. This additional water is to be
12 diverted from the Delaware River to the Perkiomen Creek, and then pumped to the
13 Limerick Generating Station through the Perkiomen Pumphouse and Pipeline.
14
15
16
17
18
19
20
21
22
23
24

25 Construction of the water diversion facilities began in January 1983. These
26 facilities were initially scheduled for completion by late July 1984. However,
27 construction has been delayed by litigation. On January 3, 1985, the Court of
28 Common Pleas of Bucks County - Civil ruled that the Company's existing contract
29 rights are enforceable and, therefore, Bucks County is contractually obligated to
30 "operate and maintain the Point Pleasant Pumping Station and combined
31 transmission main." On February 27, 1985 in its Opinion Sur Exception, the Court
32 denied the County's exception to the decision. The Court's decision enables the
33 Company to proceed with the construction of the facilities. The County and other
34 defendants have filed appeals to the appellate court.
35
36
37
38
39
40
41
42
43
44

45 The Company has aggressively sought to enforce its contractual rights and
46 expedite completion of the Point Pleasant facilities. While this litigation
47 continues, PECO is actively pursuing short-term solutions to assure water
48
49
50

1 availability. The Company on March 15, 1985 submitted an application to the
2 DRBC for approval of the temporary substitution of in-stream monitoring of
3 dissolved oxygen levels in the Schuylkill River in place of the 15°C temperature
4 constraint on withdrawals. This request was approved on May 29, 1985.
5
6
7
8

9 In addition, on May 30, 1985, PECO filed with the DRBC an application for
10 the consumptive use of water allocations of Metropolitan Edison's Titus Station
11 Units No. 1, 2 & 3, and PECO's Cromby Station Unit No. 2. This request was
12 approved on August 9, 1985.
13
14
15
16

17 On July 3, 1985, the Company filed with the DRBC an application for
18 temporary withdrawal of water released under a variance from the Beechwood Pit,
19 owned by the Reading Anthracite Company. The water supply from this source
20 alone equals approximately 2.2 billion gallons, and would be a sufficient quantity to
21 meet Limerick's consumptive needs through early commercial operation when the
22 Schuylkill River is otherwise unavailable. On September 20, 1985, the Company
23 filed a letter with the DRBC modifying this request. This request has not yet been
24 acted upon by the DRBC. Finally, also on September 20, 1985, the Company filed
25 an application with the DRBC requesting a modification of the flow restrictions
26 imposed on Schuylkill water use from 530 cfs to 415 cfs. This request has also not
27 yet been acted upon. Additional sources of interim water supply are available and
28 requests for their use can be presented to the DRBC as required. Moreover, the
29 various approvals described above, which are presently limited to 1985 operations,
30 can be extended.
31
32
33
34
35
36
37
38
39
40
41
42
43
44

45 The Company believes that, based upon these and other on-going efforts, an
46 adequate supply of water to permit full commercial operation of Limerick is or will
47 be available.
48
49
50

1 Q. What background and experience does PECO have in the use of nuclear energy for
2 the generation of electricity?
3

4
5 A. PECO has been active in the development of atomic energy generation for over
6 thirty years. In 1952, PECO became a charter member of the Dow Chemical -
7 Detroit Edison Nuclear Power Development Project, which subsequently became
8 Atomic Power Development Association, Incorporated (APDA).
9

10 This organization designed and developed a fast breeder power reactor for
11 the Atomic Energy Commission's ("AEC's") Power Demonstration Program. The
12 Company also participated in the formation of Power Reactor Development
13 Company, which was organized to finance, construct, own and operate the fast
14 breeder reactor designed by APDA for the Enrico Fermi Atomic Power Station.
15 The Company's engineers have participated at various times on a full-time basis in
16 many phases of nuclear projects undertaken by the electric utility industry in the
17 1950s and 1960s, including the development and implementation of plant design and
18 operation.
19

20 In 1958, in response to invitations from the Federal government for the
21 industry to participate in the development of nuclear energy for the generation of
22 electricity, PECO, supported by 52 other electric utilities, submitted a proposal for
23 the construction and operation of the world's first high-temperature, helium-cooled
24 reactor. Following approval of the proposal by the AEC, the plant, now known as
25 Peach Bottom No. 1, was constructed and successfully operated for a period of
26 seven years, during which time 1.2 million net electrical MWh were produced for
27 the PECO grid over a lifetime of 1349 equivalent full-power days. Peach Bottom
28 No. 1 was retired in 1975, having very successfully fulfilled its role as a prototype
29 reactor.
30

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

In 1974, following the appropriate regulatory approvals, we placed in operation Units 2 and 3 at Peach Bottom, each with a design electrical rating of 1065 MW electric. These units, owned jointly with Public Service Electric and Gas Company, Delmarva Power and Light Company, and Atlantic Electric Company, use boiling water reactors and have been providing reliable, low-cost energy for our customers. Together with the three other utilities just mentioned, we are also joint owners of Salem Units 1 and 2. These units, which employ pressurized water reactors and are similar in size to the Peach Bottom Units, are located in Salem County, New Jersey, were placed in service in 1977 and 1981, and are operated by Public Service Electric and Gas Company.

2. INITIAL DECISIONS TO CONSTRUCT, CONTINUED JUSTIFICATION ANALYSES AND SCHEDULED COMPLETION DATES

a. Initial Decisions to Construct

Q. What was the basis for the Company's initial decision to build additional nuclear capacity and to locate such generation at the Limerick site?

A. I responded to that question in detail in the first Limerick Investigation at Docket No. I-80100341. Instead of repeating my answer here, I have attached the pertinent portion of my testimony in that proceeding as Appendix A.

As explained in Appendix A, the load/capacity forecasts, the PJM reserve obligations, and the social and regulatory pressures of the late 1960s prompted the initiation of the Limerick Generating Station. Because the Company had sufficient generation for cycling and peaking service, it was clear that the new facility should be for base-load operation. After careful and repeated analyses of various fuel sources, it was concluded that nuclear generation was the most economic alternative. The Limerick site was chosen after a thorough investigation by PECO

1 and outside consultants of alternatives compared on the basis of economic,
2 environmental and social factors. Selection of the Limerick site curtailed the use
3 of Pennsylvania land resources, avoided adverse environmental impacts, and
4 minimized the capital investment in the project while enhancing overall system
5 reliability and service to the Company's customers.
6
7
8
9

10
11 The PUC, in the first Limerick Investigation, expressly approved the
12 Company's initial determination that additional capacity was needed, its selection
13 of the nuclear alternative and its choice of the Limerick site. The Commission
14 found that "PECO's decision to build a nuclear station at Limerick was reasonable
15 at the time it was made, and was a valid exercise of managerial discretion."
16
17 Further, the PUC stated: "We agree with the finding of the Nuclear Regulatory
18 Commission that the site chosen was the best available." Finally, the Commission
19 noted its prior granting in 1971 of an application for a finding of necessity for
20 certain site construction activities.
21
22
23
24
25
26
27
28

29 After the decision was made to construct a nuclear plant, the Company
30 requested and evaluated bids from NSSS suppliers and Architect-Engineer firms to
31 supply the equipment and assist in the engineering and construction of the plant.
32
33 General Electric was selected as the NSSS supplier based upon cost considerations
34 and our preference for BWR technology. Bechtel Corporation was selected as the
35 A/E because its bid was cost competitive, it was the most experienced firm in the
36 nuclear area and it agreed to transfer experienced engineers from the Peach
37 Bottom Project to the Limerick Project. In addition, as both General Electric and
38 Bechtel had participated in the construction of Peach Bottom, we believed that
39 substantial cost savings would be realized by replication of this prior effort.
40
41
42
43
44
45
46
47
48
49
50

1
2 Q. When was the formal capital authorization for the Limerick plant approved by
3 Company management?
4

5 A. The Limerick project was developed and approved in concept by Corporate
6 Management in the 1968 Construction Budget. Meetings were then held with the
7 AEC, the Pennsylvania PUC and Department of Forests and Waters, the DRBC and
8 various vendor and Architect-Engineer firms leading to a definition of the project
9 with more complete cost estimates. With the award of the design-construction
10 contract to Bechtel, the Preliminary Safety Analysis Report was prepared and
11 submitted to the AEC in February 1970. In June 1970, a request for an
12 Environmental Report was received from the AEC in conformance with the
13 National Environmental Policy Act ("NEPA") of 1969. The formal capital
14 authorization for Limerick's construction was approved by Corporate Management
15 in January 1971.
16
17
18
19
20
21
22
23
24
25
26

27 Q. Was the Construction Permit issued within the time frame originally anticipated by
28 PECO?
29

30 A. No. The issuance of the Construction Permit was substantially delayed because of
31 new environmental evaluations which the AEC was required to make under NEPA
32 and because of an extended hearing process. Consideration of the application was
33 suspended for some time to comply with these requirements which were not
34 considered applicable at the time of its filing. The Construction Permit was not
35 issued until June 1974.
36
37
38
39
40
41
42

43 b. Continued Justification Analyses
44

45 Q. Please describe the analyses which PECO conducted during Limerick's construction
46 to assure that its continuation was justified.
47
48
49
50

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

A. The Company, throughout the 1970's, continuously analyzed the need for the additional generating capacity represented by Limerick through its annual capacity planning process. This process begins with the forecast of future annual sales and peak demands. At least once a year, the sales and peak demands are estimated for up to twenty years into the future. In addition, the reserves necessary to reliably supply these forecasted demands are calculated. The amount of generation reserves required depends on the desired reliability of the system. The PJM Interconnection reliability criterion, which is widely used by many other electric utilities, is that customers will not experience a curtailment in electric service more often than one day every ten years because of an inadequate supply of generation. For Philadelphia Electric Company and other members of the PJM Interconnection, the required reserve generating capacity has been recently calculated to be approximately 25% of the estimated annual peak demand.

The combination of the Company's peak load demand plus reserve requirements yields the total future generation required. This generation requirement is compared to the installed generation, which is calculated by deducting scheduled retirements and adding in commitments to new capacity. When the total forecasted generation requirement exceeds the projected supply, additional capacity is planned. This process is described in greater detail by Mr. Rush.

Table 1 illustrates the results of these annual capacity planning analyses. As shown, in the early 1970s, projected reserves even with the Limerick Units were at or below the target reserve margin required to assure service reliability. Required reserve levels were obtained only by planning and initiating construction of additional major stations, including the Fulton and Summit nuclear stations. As

1 projected load levels declined, these stations as well as proposed coal and oil plants,
2 all of which were substantially less progressed than Limerick, were cancelled. In
3 the later years, the numbers above the line in the Limerick service years indicate
4 what the reserves would have been without the proposed Limerick Units. These
5 reserves are all at or below the current 25% reserve criteria, thus indicating
6 continuing need for both Limerick Units.
7
8
9
10
11
12

13 The Company also continuously examined the economics of nuclear
14 generation against other types of capacity. Both oil and coal-fired generation were
15 compared to nuclear. These analyses, more fully described by Mr. Rush, indicated
16 that nuclear capacity was substantially more economic than fossil for our service
17 territory. In fact, between 1974 and 1978 the average total cost of coal and oil-
18 fired generation exceeded nuclear capacity by 36% and 46% respectively. I should
19 note that these analyses do not reflect the substantial advantage of continuing with
20 the Limerick Project in light of the substantial investment already made in the
21 Project at the time of analysis. The combination of these analyses (i.e. of
22 comparative generation plant economics) and our studies described above showing
23 the need for additional capacity demonstrated to us throughout the late 1970s and
24 early 1980s that continued construction of Limerick was both necessary and
25 desirable.
26
27
28
29
30
31
32
33
34
35
36
37
38

39 In addition to these Company studies, the superiority of nuclear generation
40 was consistently confirmed by independent sources. In 1976, for example, Mr.
41 Leonard Reichle, Senior Vice President of Ebasco Services, Inc., presented a paper
42 on "The Economics of Nuclear Power" in which he compared nuclear and coal-fired
43 generation at a hypothetical 2-unit 2400 MW station in the Central Atlantic region
44 with service dates of 1987 and 1989, and concluded that nuclear power was 27%
45
46
47
48
49
50

1 cheaper than the coal alternative. Another comparative generation study was
2 performed by the National Academy of Sciences in 1979 ("Energy in Transition
3 1985-2010"). This analysis concluded:
4

5 "National policy should support the continued use of nuclear
6 power for the next few decades. The rationale for such
7 support rests on the availability of nuclear power as a domestic
8 energy resource whose risks are at worst comparable to those
9 of other energy sources, its competitive economics, and the
10 undesirability of relying too heavily on coal or nuclear power,
11 to the exclusion of the other, until the risks of each are better
12 understood."
13

14
15 In addition, the Company performed two separate computer analyses in 1979
16 and 1980 which further confirmed the continuing need for and economic desirability
17 of the Limerick capacity. Our 1979 study was performed in response to an analysis
18 presented by the Pennsylvania Consumer Advocate in our 1979 rate case and was
19 itself presented to the Commission in that case. Even employing assumptions
20 suggested by the Advocate, it demonstrated the desirability of continued Limerick
21 construction.
22
23
24
25
26
27
28
29

30 The 1980 study was entitled "Comparison of the Limerick Nuclear Station
31 With Other Alternatives Updated to September 1980", and consisted of a computer
32 based analysis of Limerick's economics under a number of alternative assumptions,
33 including such unfavorable assumptions as
34
35
36

- 37 • zero PECO load growth;
- 38 • reduction of Limerick capacity factor from 70% to 60%;
- 39 • reduction in fossil fuel cost escalation rates from 12% to 8%; and
- 40 • an increase of Limerick nuclear capacity costs of \$1 billion over the
41 then current estimate.
42
43
44
45

46 The 1980 analysis concluded as follows:
47
48
49
50

1 "The Limerick nuclear project should be completed as fast as
2 possible because it is in the national and PECO customers'
3 interest. It will reduce the consumption of oil and will result
4 in lower PECO revenue requirements from its customers than
5 any other alternative available to PECO. The abandonment of
6 the Limerick project will not only leave a large debt to be
7 amortized, but also lose the benefits of oil conservation and
8 lower revenue requirements. Detailed economic analyses have
9 brought out that under reasonable assumptions and unfavorable
10 departures from them, the Limerick nuclear plant will result in
11 lower annual PECO revenue requirements than the following
12 situations:

- 13
- 14 1. PECO had not started Limerick or any other alternative
15 generation plant.
- 16
- 17 2. PECO had not started Limerick and started at the end
18 of 1980 to install an alternative coal generation plant.
- 19
- 20 3. PECO had started at the end of 1980 to convert the
21 Limerick nuclear plant to coal fired operation.
- 22
- 23 4. PECO abandons at the end of 1980 the Limerick nuclear
24 project."
- 25

26 Thus, the Company has conducted a number of analyses throughout the 1970s
27 and early 1980s, all of which have confirmed the continued need for and economic
28 superiority of the Limerick plant.
29

30
31 Q. Did the PUC review the continuing need for the Limerick Generating Station during
32 its construction?
33

34
35 A. Yes. In both the Company's 1979 Rate Case at RID 865 and the first Limerick
36 Investigation at Docket No. I-80100341, the Commission was presented with
37 extensive data indicating that there was a continuing economic justification for the
38 Limerick plant. In the 1980 Limerick Investigation, the ALJ concluded that
39
40
41

42 "(T)here can be no doubt as to the economics of and need for
43 the completion of both Limerick units. There has been no
44 analysis presented which, using plausible assumptions, has
45 shown Limerick to be uneconomic. Rather, all reasonable
46 analyses have shown that Limerick will produce economic
47 benefits to ratepayers over any proposed alternative."
48
49
50

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

Although the Commission ultimately determined that immediate construction of Limerick Unit 2 should not be continued for financial reasons, it found that "customer savings associated with the completion of the units still do exist" and "encourage[d] the Company to complete [Unit 1] as rapidly as possible consistent with the public safety . . . to retain for ratepayers the lower future revenue requirements and customer savings." Requests by opposing parties in each proceeding that the Company be directed to cancel the units were rejected.

c. Scheduled Completion Dates

Q. Mr. Boyer, the Company announced deferrals in the completion of Limerick 1 and Common in 1974, 1976 and 1978. What was the effect of these announcements upon the Limerick Project as perceived by the construction organization which you headed at the time?

A. As construction managers, the role of the E&R Department was to develop construction schedules and programs which would implement management's funding and completion date directives. In performing this function, consistent with management's objectives, we sought: (1) to minimize funding requirements in the early years of construction as required by financial constraints; and (2) to retain the option of accelerated completion of the project as compared to the announced completion dates in the event additional funding became available and such completion were to appear desirable. Of course, we also sought to construct the plant as efficiently and promptly as possible.

In performing our function, we developed construction schedules. These schedules are shown on Table 2 along with the associated announced completion schedules. As there shown, our construction target completion date was almost always earlier than the announced schedule. This reflected two objectives of ours

1 and of Senior Management. First, throughout this period, i.e. the mid and late
2 1970s, we sought to employ the available cash to achieve the greatest overall
3 schedule progress. Further, we developed our construction schedules on the
4 assumption that additional funds would be available in later years to permit the
5 plant's completion as planned. Through this process, we preserved for as long as
6 possible the option of earlier than announced plant completion.
7

8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
Second, we maintained early construction target completion dates in order
to place maximum pressure upon our contractors and their craft laborers to
progress construction efficiently and rapidly. Throughout this period, the projected
completion date as shown in the construction schedule was only deferred after
every attempt had been made to meet the earlier target date. As I explain below,
cash unavailability, recognition of additional work scope due principally to new
NRC requirements, labor unavailability and reduced labor effectiveness were the
principal causes of these schedule extensions.

Q. Please describe in greater detail the effects upon the construction schedule of the
1974 public announcement?

A. As shown in Table 2, we started 1974 with a projected Limerick 1 fuel load date of
January 1979. By mid-year, delay in the receipt of the Construction Permit made
it apparent that fuel load would probably not occur before June 1979, though no
public announcement of this date was made. In September 1974, as described by
Mr. Paquette, the cash budgeted for Limerick in future years was reduced and the
publicly announced fuel load date for Limerick was postponed until October 1980.
Pursuant to the objectives which I have described above, the construction target
fuel load schedule was retained as June 1979. However, by May 1975, lack of
sufficient funds and early recognition of the possible effects of changing NRC

1 regulatory requirements necessitated a construction target fuel load postponement
2 to August 1980.
3
4

5 Q. What were the effects upon the construction schedule of the 1976 public
6 announcement?
7

8
9 A. Throughout 1975 to May 1976, we continually reviewed the need for and financial
10 implications of keeping Limerick 1 on a 1980 fuel load schedule. Due to the
11 Company's poor financial condition, the 1975 budgeted cash for Limerick direct
12 costs was reduced from \$179 million to \$113 million. Maintaining the 1980-81 fuel
13 load dates, it was recognized, would require \$186 million in 1976 and \$251 million in
14 1977. By mid-1975, consideration was being given to reducing Limerick
15 expenditures still further. Contingency plans were thus developed with Bechtel to
16 hold Limerick direct costs at \$125 million per year.
17
18
19
20
21
22
23
24

25 In April 1976, revised PECO forecast plans held 1976 Limerick expenditures
26 to about \$150 million, and overall PECO annual total construction expenditures to
27 about \$400 million. As shown on Table 2, in May of 1976, the Company announced a
28 two-year delay in the Limerick fuel load date, i.e. from October 1980 to October
29 1982. However, again pursuant to the objectives described above, the construction
30 target fuel load date was extended only from August 1980 until October 1981, a
31 period of 14 months.
32
33
34
35
36
37
38

39 Q. Please now describe the effects upon the construction schedule of the 1978 deferral
40 announcement?
41

42
43 A. The 1977 cash budget for Limerick included sufficient funds, i.e. \$155 million, to
44 maintain the then construction target fuel load date, i.e. October 1981. However,
45 our analysis (i.e. in Spring 1977) showed that this fuel load date would require
46 significant increased revenues in the immediate years following the placement of
47
48
49
50

1 the plant in service (i.e. a net of capital charges and fuel savings of \$187 million),
2 which increase would not be offset by savings of advanced plant completion for
3 eight years. Our calculation of net lifetime ratepayer savings of this completion
4 advancement was only \$159 million. A further study made in the fall of 1977
5 produced similar results, i.e. a \$159 million initial net cost penalty of advancement,
6 with a break even point from plant cost savings of 6 years and a total net lifetime
7 ratepayer savings of about \$123 million. Yet a further study, described by Mr.
8 Paquette, was conducted early in 1978 with similar results.

9
10
11
12
13
14
15
16
17 During January 1978, it became apparent that increased funding to meet an
18 October 1981 construction target fuel load date would not be forthcoming, and the
19 target date was slipped to March 1982. In April 1978, a preliminary construction
20 forecast for the years 1978 through 1982 was prepared, on the basis of holding to a
21 construction target fuel load of October 1982. In view of anticipated depressed
22 earnings, a revised forecast with Limerick postponed two years to 1984-1986 fuel
23 load and with a reduction in financing needs of \$139 million in 1979 to 1981 was
24 also prepared. Following extensive analysis, the revised forecast (i.e. 1984-86 fuel
25 load dates) was adopted. This plan minimized the financing requirements in the
26 1978 through 1982 period, and had minimum revenue requirements through the
27 1983-87 period. Thus, in May 1978, PECO publicly announced the stretched out fuel
28 load date of 1984. In conjunction with this announcement, and in recognition of the
29 effects of increased work scope due principally to changed NRC requirements as
30 described below, the construction target fuel load schedule for Limerick 1 was
31 slipped to October 1982.

32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47 Q. Please continue with your discussion of events as they unfolded in 1978 through
48 1980.
49
50

1 A. By mid-1978, we were following a construction cash forecast based on 1984-86
2 Limerick fuel load dates, but with sufficient cash in 1978 to permit a two-year
3 advancement if additional funding were available beginning in 1979. In October,
4 1978, a draft five-year construction forecast was prepared with the Limerick fuel
5 load dates of 1984-86. A back-up forecast was also prepared with 1982-84 fuel load
6 dates.
7
8
9

10 The PECO 1979 cash construction budget was approved in January 1979.
11 This provided for \$118 million for Limerick in 1979. In March 1979, special
12 approval from the Board of Directors was sought and obtained for an additional \$18
13 million so as to be able to maintain the possibility of 1982-84 Limerick fuel load
14 dates. Indeed, throughout the 1978 to 1980 period, this target was the completion
15 date to which we were working. This schedule was viewed as achievable throughout
16 most of this period. However, a number of factors combined such that in 1980 we
17 realized that this schedule could not be achieved. It became clear at that time that
18 manpower availability and labor effectiveness in the installation of bulk
19 commodities such as conduit and pipe were not meeting the target values. The
20 manhours to install the seismic design of pipe hangers and restraints proved greater
21 than estimated, and interferences introduced by these hangers to duct work and
22 cable trays also required additional manhours to resolve. As the NRC action items
23 resulting from Three Mile Island were issued and as additional NRC required design
24 changes were recognized, significant additional manhours of job effort were added
25 such that a lengthened project schedule became necessary. In June 1980, the
26 construction target fuel load date was delayed from October 1982 to October 1983
27 due to the recognition of additional work scope associated with new NRC
28 requirements, the TMI accident and a shortage of pipefitters.
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

In view of this revision in the field construction schedule and an associated cost increase, a meeting was held in Philadelphia with Bechtel Power Corporation at which the background and basis for the revisions were presented and discussed. This meeting was held on July 15, 1980, and in attendance were the Vice Presidents of the Bechtel Power Group, Project Management and Construction as well as their staff representatives. Philadelphia Electric Company was represented by the Senior Vice President, Nuclear Power, the Vice President of Engineering & Research, the Project Manager, and appropriate Construction and Engineering personnel. Immediately following this meeting, a presentation and summary were presented to our President, Mr. Everett.

In October 1980, Forecast 5 was developed and presented to PE by Bechtel. This forecast recommended a fuel load date of October 1984, based on an evaluation of bulk commodity installation rates, required manual staffing levels and the impact of project scope increases caused by regulatory changes. The recommendation for a construction target fuel load date of October 1984 was adopted.

Following the issuance of this Forecast, a complete review of the Limerick costs and schedules was presented by Bechtel and the E&R Department to the Company President and Executive Vice President on December 19, 1980. The meeting was attended by the appropriate PECO Vice Presidents and Project Managers, as well as the Bechtel Project Manager and scheduling personnel. Reasons for the schedule extension and projected plant cost increase were the subject of detailed inquiry.

To emphasize the Company's concern over the schedule extensions and cost increases, in January 1981, the Board of Directors visited Bechtel in San Francisco

1 and General Electric in San Jose. A full day's program was presented to the Board
2 by the responsible personnel of Bechtel, Philadelphia Electric and General
3 Electric. Corporate management of both Bechtel and General Electric participated
4 in the meetings. In addition to a review of the project, the Board received a
5 thorough discussion of the work schedules and costs for the effort remaining to
6 place the plant in commercial operation. Emphasis was placed upon the Company's
7 concern that completion of the project be expedited and that costs be held to the
8 minimum possible level.
9

10
11
12
13
14
15
16
17 Q. Mr. Boyer, at several places in your testimony, you have stated that funding levels
18 were requested to permit earlier than publicly announced Limerick completion
19 (i.e. 1976-1980). In retrospect, with the knowledge that you have gained by
20 completing the construction of the plant, were these funding levels sufficient to
21 permit plant completion upon the proposed dates?
22

23
24
25
26
27 A. No, they were not. Our judgments respecting the cash required for plant
28 completion were based upon our understanding of the Project scope in those years.
29 As I have explained above, and as is explained in greater detail by Mr. Kemper and
30 Mr. Clarey, the Project's scope as we understood it in 1976 to 1980 turned out to be
31 greatly underestimated. Because of new and changed NRC design requirements,
32 the Mark II containment new loads problem, reduced labor effectiveness as
33 compared to our estimates due principally to increased congestion and enhanced
34 QA/QC requirements attributable to new or revised NRC requirements, labor
35 unavailability and other factors, the funding levels provided would not have
36 permitted Project completion by the earlier target dates. Indeed, even as late as
37 1980, we did not fully appreciate the scope of work required on the Project.
38 Substantially greater work has been performed in the last four years of Project
39
40
41
42
43
44
45
46
47
48
49
50

1 construction than we anticipated would be the case in 1980 when the October 1984
2 fuel load schedule was adopted.
3
4

5 Q. Why was the Company unaware in the 1976 to 1980 period of the full scope of work
6 which was ultimately required to complete Limerick 1 and Common Plant's
7 construction?
8
9

10 A. We were unaware of the full scope of work because the plant which we have
11 constructed is not the plant which we had designed or planned to construct during
12 that period. As described in PECO Exhibit 2, which Exhibit will be discussed in
13 detail by others, substantial additional commodities, engineering and craft
14 manhours, additional testing and equipment installation were required principally by
15 changing NRC requirements for the design of a licensable plant. We did not and
16 could not foresee that these requirements would be imposed.
17
18

19 Q. Mr. Boyer, could the Company have completed Limerick 1 and Common Plant any
20 earlier than it did?
21
22

23 A. Obviously, that is a very hypothetical question. My answer is that no, given the
24 circumstances that we faced and the resources that we had available, we could not
25 have completed the plant earlier than we in fact did. As explained by Mr.
26 Paquette, during the early years of the Project the amount of money which we
27 could spend had to be restricted. Moreover, the amount of money which we needed
28 grew substantially because of the NRC-imposed changes in the plant, further
29 exacerbating our cash constraint problems. As described in PECO Exhibit 2, a
30 number of those changes were imposed very late in the Project, in 1980 to as late
31 as 1983. For instance, new NRC requirements resulting from the TMI accident in
32 March of 1979 were issued through May of 1983. Compliance with these
33 requirements delayed engineering completion until mid-1983. Consequently,
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 related construction activities could not be completed until mid-1984. Another
2 example of these late-imposed regulatory changes is the NRC's fire protection
3 requirements. Although some of these requirements were imposed in 1975-1976
4 following the Brown's Ferry fire, the major fire protection regulations such as
5 Appendix R were not issued until 1981. Engineering for these regulatory changes
6 was not completed until mid-1984, while construction of additions and
7 modifications could not be completed until September 1984.
8
9

10 Because of these and other late additions to work scope as a result of NRC
11 requirements, substantial rescheduling had to be done and inefficiencies were
12 generated in startup and system completion activities. In light of all of these
13 factors, many of which are more thoroughly described in other testimony, and
14 including the licensing delay I describe below, I do not believe that we could have
15 significantly shortened the Project's duration.
16

17 Q. Please discuss the delays in the Limerick licensing process and its impact on the
18 project's duration?
19

20 A. A further cause of delay in Limerick 1's commercial operation has been the
21 protracted NRC licensing process. PECO submitted its application for an
22 Operating License for Limerick on March 17, 1981. From July 1981 to mid-1983,
23 PECO responded to more than 1200 questions concerning the environmental and
24 safety aspects of the plant. Hearings on the application commenced in October
25 1982, and were subject to extensive intervention. The hearings were not concluded
26 until July 1985.
27

28 A major cause of the licensing delay was the development of the
29 Radiological Emergency Response Plans (RERP's) for the counties, municipalities
30 and school districts surrounding Limerick, which was not within the control of the
31
32
33
34
35
36
37
38
39
40
41
42
43
44

1 Company. The Company did, however, engage the services of Energy Consultants
2 to assist the responsible governmental units in developing their RERP's. However,
3 the development of these plans was substantially delayed by a number of factors.
4
5

6 First, the state agency responsible for emergency planning -- the
7 Pennsylvania Emergency Management Agency ("PEMA") -- changed its RERP policy
8 which resulted in plan revisions and resultant delays. For example, PEMA was
9 initially undecided regarding acceptable plan formats. In addition, PEMA realized
10 after considerable delay that it was having difficulty fulfilling some of its
11 commitments to RERP development. Energy Consultants and PECO then provided
12 assistance in satisfying the requirements. Moreover, the implementation of new
13 state and federal RERP program guidance increased the scope of the work involved
14 and necessitated plan revisions. For instance, the Commonwealth policy to plan for
15 day care centers necessitated consultant involvement and resulted in significant
16 additional planning requirements. At the federal level, the criteria for developing
17 the RERP's was repeatedly revised by the Federal Emergency Management Agency
18 ("FEMA") during the 1982 to 1984 period. For example, FEMA-43 issued in
19 September of 1983 resulted in substantial additional requirements for offsite
20 emergency planning. Furthermore, disagreements in RERP policy between PEMA
21 and FEMA resulted in additional plan changes. Also, PEMA and FEMA reviews
22 were protracted due to inadequate agency staffing levels.
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40

41 Thus, the development and finalization of the RERP's was substantially
42 delayed by procedural problems at both PEMA and FEMA. It was not until January
43 of 1984 that the Atomic Safety and Licensing Board ("ASLB") issued an order
44 setting a schedule for submittal of Offsite Emergency Planning contentions, and the
45 hearings on the contentions could not commence until November of 1984. These
46
47
48
49
50

1 hearings lasted until the end of January 1985. It was May of 1985 before all of the
2 contentions regarding the RERP's -- excluding the Graterford contentions discussed
3 below -- were resolved.
4
5
6

7 The NRC issuance of a Commercial Operating License for Limerick Unit 1
8 has been further delayed by the specific contentions as to the RERP for the State
9 Correctional Institution of Graterford ("Graterford"). On June 1, 1982, the ASLB
10 admitted the Graterford inmates as a party to the NRC licensing proceeding. On
11 April 20, 1984, the ASLB granted the inmates 20 days after receipt of their RERP
12 to submit specific contentions. Development of the Graterford plan, which was the
13 responsibility of PEMA and the Pennsylvania Bureau of Corrections, was
14 significantly delayed. It was not until December 13, 1984 that the Commonwealth
15 sent counsel for the inmates an expurgated copy of the Graterford RERP. On
16 December 19, 1984, the Graterford inmates moved for an order requiring full
17 disclosure by Pennsylvania of the Graterford Plan. On January 29, 1985, the Board
18 denied this motion and gave the inmates 20 days in which to submit specific
19 contentions.
20
21
22
23
24
25
26
27
28
29
30
31
32

33 Recognizing that the Graterford issues would be the only remaining obstacle
34 to full commercial operation of Limerick 1 and that litigation of these issues could
35 significantly delay such commercial operation, we moved on February 7, 1985 for
36 an exemption from NRC emergency planning regulations to permit issuance of the
37 full power license prior to the litigation of the Graterford issues. This motion was
38 granted by the ASLB on May 24, 1985. However, on June 11, 1985, the NRC
39 ordered the Atomic Safety and Licensing Appeal Board (ASLAB) to expeditiously
40 consider the inmate's appeal of the ASLB's exemption, and on June 17, 1985, the
41 ASLAB vacated the ASLB's May 24 Order.
42
43
44
45
46
47
48
49
50

1 On June 24, 1985, we filed a second request for exemption with the ASLB.
2
3 At the same time, we filed a Petition with the NRC requesting that they either
4 reverse the Appeal Board's June 17 Order and reinstate the earlier exemption or
5 assume jurisdiction and expeditiously grant the requested exemption. The ASLB
6 hearings were held on July 15 - July 17, 1985. On July 22, the ASLB issued its
7 Fourth Partial Initial Decision authorizing the NRC to issue an Operating License
8 to PECO. On August 8, 1985, the NRC issued the Limerick full power Operating
9 License. All of these delays in receipt of our operating license were due to factors
10 which were not within our control.
11
12
13
14
15
16
17
18

19 Q. What role did you play in the preparation of PECO Exhibit 2?

20
21 A. I was responsible for providing information on the project impact of the Mark II
22 phenomenon. This included a description of the development of NRC requirements
23 associated with Mark II, the substantial increase in the design and construction
24 effort resulting from these new requirements, and the impact of these changes on
25 project cost.
26
27
28
29
30
31

32 3. RATE BASE INCLUSION OF COMMON PLANT

33
34 Q. Has the Company included all Limerick "Common Plant" in its rate base claim for
35 Limerick 1?
36
37

38 A. Yes, the Company has included all of Limerick "Common Plant" in rate base for the
39 following reasons: (1) the use of Common Plant at Limerick was a prudent and
40 reasonable decision designed to produce substantial cost savings to ratepayers; (2)
41 the construction and completion of Common Plant was required either for the
42 actual operation of Limerick 1 or for the efficient and cost effective completion of
43 the construction and completion of Common Plant was required either for the
44 actual operation of Limerick 1 or for the efficient and cost effective completion of
45 the construction and completion of Common Plant was required either for the
46 actual operation of Limerick 1 or for the efficient and cost effective completion of
47 the construction and completion of Common Plant was required either for the
48 actual operation of Limerick 1 or for the efficient and cost effective completion of
49 the construction and completion of Common Plant was required either for the
50 actual operation of Limerick 1 or for the efficient and cost effective completion of

1 the plant; and (3) the inclusion of all Common Plant in rate base will reduce the
2 total cost of Limerick.
3

4
5 Q. Why was the Company's decision to employ Common Plant in the construction of
6 Limerick prudent and cost effective?
7

8
9 A. As set forth above in Section 2 of my testimony, the Company requires the capacity
10 of Limerick Units 1 and 2 to meet its future demand for electricity reliably and
11 economically. Once it is determined that two units are required, the use of
12 Common Plant allowed the Company to avoid duplicate construction of numerous
13 facilities, buildings and systems that could be "shared" between the two units.
14 Indeed, as shown in the examples discussed below, a principal advantage of a dual-
15 unit power plant such as Limerick is that the sharing of certain facilities, buildings
16 and systems permits efficiencies which produce a lower cost per unit than would be
17 possible for two single-unit power plants. Various studies and experience have
18 shown that the use of Common Plant is cost effective and can be expected to
19 produce cost savings on the order of 10% in the total cost of a multiple unit plant.
20
21

22
23 Q. Please explain why the Common Plant included in the Company's claim is required
24 either for the actual operation of Limerick 1 or for efficient construction of the
25 project.
26

27
28 A. In this context, Common Plant can be classified into four categories:
29

30
31 First, certain items of the Common Plant will be employed in operating both
32 Limerick Units 1 and 2, but would have been required in the same size, design and
33 cost even if Limerick 1 had been constructed from the start as a single unit plant.
34 These facilities and systems include the Administration Building (including the
35 security facilities), Emergency Public Notification Facility, Sewage Treatment
36 Plant, Exclusion Area, Technical Support Facilities, Clarified Water System,
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 Domestic Water System, and the Generator H2 and CO2 System.

2
3 Second, certain items of Common Plant would have been required to operate
4 a single-unit plant, but could have been designed somewhat smaller and constructed
5 at a somewhat lower cost as part of a single unit facility. However, each of these
6 items will be required to operate Limerick 1, and as set forth above, the use of
7 Common Plant will produce substantial cost savings for PECO's ratepayers. These
8 facilities and systems include the Off-Gas Facility, Circulating Water Pumphouse,
9 Spray Pond Pumphouse, Control Room, RHR Service Water System, Yard Piping,
10 Emergency Service Water System, Cable Spreading Room, Emergency Switchgear
11 and Batteries, and the Liquid and Solid Radioactive Waste Storage Systems.
12
13
14
15
16
17
18
19
20

21 Third, a portion of Common Plant will be used solely for the operation of
22 Limerick 1. These facilities and systems include the Unit 1 portion of the
23 Circulating Water System, Off-Gas System and Service Water System.
24
25
26

27 Fourth, a portion of Common Plant will be used solely for operation of
28 Limerick 2, but installation and completion of these facilities during Limerick 1
29 construction was required to construct and complete the Limerick plant efficiently
30 and cost effectively. These facilities and systems include the Unit 2 Circulating
31 Water System, Off-Gas System, and Service Water System.
32
33
34
35
36

37 The use of the first three types of Common Plant set forth above is
38 necessary for the actual operation of Limerick 1. Completion of the fourth
39 category during Limerick 1 construction was required for the cost effective
40 construction of Limerick for the benefit of ratepayers. Therefore, in my opinion,
41 all of the Company's Common Plant investment is used and useful and should be
42 included in rates.
43
44
45
46
47
48
49
50

1 Q. Have you assessed the costs associated with your second and fourth types of
2 common plant?
3

4
5 A. Yes. We have reviewed facility drawings and piping and instrumentation drawings
6 to identify those portions of the plant which should be considered in these
7 categories and have developed estimates of their cost. The results indicate that
8 only \$15.3 million, or approximately 2% of Common Plant is solely for the
9 operation of Unit 2 and that only \$47 million, or approximately 6% of Common
10 Plant cost is attributable to larger sizing due to construction of Unit 2. Added to
11 these direct costs should be AFUDC, overheads, and taxes in the amounts of \$8.8
12 and \$26.9 million, respectively.
13
14
15
16
17
18
19

20
21 Q. How will the inclusion of Common Plant in rate base reduce the cost of Limerick?
22

23 A. If one-half of Common Plant is excluded from rate base, the Company will continue
24 to accrue AFUDC on this excluded amount until 1990, when Limerick 2 goes into
25 service. These additional AFUDC accruals would add \$330.4 million to the total
26 cost of the Limerick plant. By including all of Common Plant in rate base with
27 Unit 1, this increase in capital cost is avoided, although current rates are increased.
28
29
30
31
32

33 Q. Mr. Boyer, does this conclude your testimony?
34

35 A. Yes, it does.
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

APPENDIX A

EXCERPT FROM THE TESTIMONY OF VINCENT S. BOYER IN DOCKET NO. I-80100341

Q. When did PECO initially project the need for the capacity additions which were subsequently to be provided by the Limerick Generating Station?

A. In 1967.

Q. Please describe in general terms the climate of the electric utility industry during the 1960's and early 1970's.

A. The 1960's and early 1970's were characterized by electrical demand exceeding forecasts, inadequate reserve margins, brownouts and blackouts, expressions of regulatory concern about adequate and reliable electric power systems and power plant siting delays. Electric utilities were and are mandated by statute to provide reliable service and thus to overcome any electric power shortage by installing facilities which will be necessary to meet anticipated customer demand. The Limerick Generating Station was initiated to fulfill PECO's statutory obligation. The load/capacity forecasts, the PJM reserve obligations, and the social and regulatory pressures of the late 1960's prompted the initiation of the Limerick Generating Station.

In the decade 1960-1970, the number of residential customers served by PECO grew some 17 percent from about 913,000 to 1,070,000. Average annual kilowatt-hour consumption per residential customer in the 1960-1970 decade rose by over 77 percent from 3,373 kilowatt-hours per residential customer to 5,990 kilowatt-hours, and total residential consumption grew by over 108 percent. Commercial and industrial use of electricity in the area served by PECO rose 79 percent in the 1960-1970 decade. As described more fully by Mr. Hoch and Mr. Kasum, we anticipated substantial further growth in the 1970-1980 decade.

In the early and mid 1960's, 12 to 15 percent of the estimated annual peak was considered an adequate generation reserve. As a result of the northeast blackout on November 9, 1965, the Pennsylvania Public Utility Commission and the Federal Power Commission stimulated the electric utilities to increase their generation capacity to meet anticipated load growth and future demands. On March 31, 1966, the utilities were told that immediate preparations should be made to increase installed capacity until a reserve of 20% above forecasted annual peak loads was reached. The utilities agreed to accept the Commissions' proposals and institute construction programs that would meet the stated goal. A few of the expressions of concern during this period by the Federal Power Commission and the Pennsylvania Public Utility Commission are set forth in Exhibit VCB-1, Section A. In 1972, the regulatory concern over the continually increasing load growth and the lack of sufficient reliable capacity culminated in the entry of an order by the Pennsylvania Public Utility Commission on March 12, 1972 initiating an investigation to determine the need for additional electric generating and transmission facilities during the next decade.

- Q. What was the basis for the Company's decision that Limerick was needed to provide new capacity?
- A. The Company's decision to build Limerick rested on its determination made in 1967 and 1968 that additional generating capacity would be required beginning in 1975 to meet its customers' needs. The planning process which led to this decision was much the same in 1967 as it is today. Although Mr. Kasum will testify in detail regarding the Company's capacity planning, an overview of the process and the factors influencing the Company's decision in 1968 may be helpful at this juncture.

Generation planning begins with the forecast of future annual sales and peak

demands. At least once a year the sales and peak demands are estimated for up to twenty years into the future. In addition, the reserves necessary to reliably supply these forecasted demands are calculated. The total generation required--peak load demand plus reserve requirements--is compared to the installed generation, which is calculated by deducting scheduled retirements and adding in commitments to new capacity. When the total forecasted generation requirement exceeds the projected supply, additional capacity is planned.

From 1961 through 1969, the Company had witnessed a 5.9% increase per year compounded in residential consumption of electricity, and a 6% increase in commercial and industrial use of electricity. The demand for electricity in fact outstripped available capacity during 1967, 1968, and 1969 which necessitated the voltage reductions and voluntary customer load curtailments experienced during those years.

Thus, when the Company prepared its 1967 and 1968 forecasts of future capacity requirements, it confronted pressures to add capacity both to meet its projected load growth plus the increased reserve target of 20%. Although the Company had planned new generating capacity to come into service between 1971 and 1974, the May 1968 forecast revealed that this new capacity would not be enough to meet the targeted 20% reserve margin beginning in 1975. As is more fully explained by Mr. Kasum, the reserve requirement would have been 11.5% in 1975, 6.0% in 1976, and 0.9% in 1977 unless additional capacity was added in these years.

The alternatives to adding new capacity in 1975 and 1977 were to plan for voltage reductions and/or service curtailments to customers, or to purchase power from other sources. The former option was unacceptable given the Company's

obligation to its customers as a public utility and the pressures then being exerted by regulatory authorities. The purchase of power from other PJM companies similarly was unacceptable because those companies were facing increased demands on their own systems, possible delays in construction of new capacity to meet those demands, and current voltage reductions and load curtailments similar to those being experienced by the Company. Thus, Philadelphia Electric could not reasonably rely on the availability of excess power among PJM members to purchase electricity rather than add its own new capacity.

- Q. What were the alternatives to nuclear generation considered by the Company and why were these alternatives not selected?
- A. Once the need for additional capacity in 1975 had been determined, the Company decided that the new facility should be for base-load operation because the PECO system already had sufficient generation for cycling and peaking service. Peaking capacity of 260 megawatts recently had been added at Conowingo in 1964, an additional 880 megawatts was under construction at Muddy Run in 1969, and an additional 500 megawatts of combustion turbine capacity was also in the process of construction.

Once it was determined that base load generation was required, the selection was limited to nuclear, oil or coal-fired plants (i.e., mine-mouth or local area). Hydroelectric generation was not an available alternative because the only locations capable of significant generation had been or were being fully developed, while natural gas did not present a prudent alternative for economic reasons and due to the then-emerging uncertainties associated with future supply.

Of the fossil fuels, coal was preferred to oil generation in the mid 1960's for several reasons. First, throughout the 20th century coal rather than oil had been

the dominant fuel used by utilities. This historic emphasis on coal produced a highly-refined and efficient coal technology which perpetuated coal as the principal alternative. Furthermore, oil prices in the mid-1960's were slightly higher per million BTUs than coal prices, which made the oil-fired plants more costly to operate even though the capital costs of the plants were comparable. The Company predicted that the disparity in prices between coal and oil would continue, in part because the demand for residential use of oil was increasing and in part because the transport of coal, which constituted nearly half of its price, was becoming cheaper with the introduction of the unit train method of shipment. As a result of these factors, oil was the least preferred alternative for base load generation.

With respect to coal-fired generation, the Company explored the possibility of mine-mouth sites, but rejected this alternative because sites near large coal reserves within reasonable proximity to the Company's service territory were already being developed. Moreover, transmission limitations necessitated the construction of extensive additional transmission facilities to bring the power to the Company's service territory. More distant locations would have necessitated the construction of hundreds of miles of transmission lines with the concomitant costs and environmental problems incurred in obtaining rights-of-way. Accordingly, this alternative also was viewed as being uneconomic.

Given the inappropriateness of these various alternatives, we focused principally on the choice between nuclear and coal generation (i.e., with the latter located in the Company's service territory). A series of studies were performed in the 1965 to 1970 period which established that nuclear represented the more economic alternative. The most detailed of these was conducted jointly in 1965 by Philadelphia Electric and the Public Service Electric and Gas Company prior to the

commitment decisions for the Peach Bottom and Salem units. The specific purpose of this study was to recommend the type, location, and basis of ownership for new generating capacity to be installed jointly by the companies beginning in 1971. Coal and nuclear units of 900 MW net output were compared from the stand-point of reliability and system-wide production cost calculations. The fossil unit did not include the costs of coal and ash handling facilities or stack heights which vary with the location of the plant. Moreover, the extensive environmental equipment which after 1970 began to be required on local generating facilities was, of course, also not considered.

As stated in the report, portions of which are attached as Exhibit VSB-1, Section B, a two-unit 1800 MW nuclear station would provide electricity at a total cost, excluding transmission, of 3.63 mills per kilowatt hour levelized over the 1971 - 1990 period. A fossil fuel plant would provide power at a cost of 4.71 mills per kilowatt hour over the same period. The capital costs of the nuclear units ranged from \$206 to \$230 million, depending upon the location of the facility, while the coal plant capital costs ranged from \$176 to \$205 million. The initially higher capital costs of the nuclear plant would be recaptured within three years because of the operating savings derived from the lower cost of nuclear fuel compared to coal. Over its life, the nuclear plant would produce a levelized annual revenue savings to the ratepayers of \$6,500,000 over the coal alternative.

In further analyzing the nuclear and fossil alternatives during the late 1960's, the Company updated the 1965 analysis to reflect known changes in construction and fuel costs affecting a choice between nuclear and fossil fuel generation. By the end of the decade, as the Company noted in its first Environmental Report submitted in support of its application for the Limerick Construction Permit, the

analyses indicated that oil generation was the preferred fossil fuel alternative to nuclear power because no appropriate sulfur dioxide removal process was available to meet the emerging pollution requirements for coal generation. However, both fossil fuel options reflected higher fuel costs than the nuclear alternative, which continued to make nuclear generation the most economic of the three options.

Q. Please explain the basis for the Company's selection of the Limerick site.

A. The preliminary objective of the site selection process was to locate new generating capacity near the area to be served, thereby minimizing transmission costs and improving overall system reliability by placing generating units close to the load center. In the late 1960's, 48% of the Company's generating capacity was outside or on the periphery of the service area. Moreover, this capacity represented the newer base load generation of the Company. To achieve more balance, the first criterion of the selection process was to locate additional capacity inside the service area.

Within the service territory, nuclear units were planned in the south for capacity additions in 1972 and 1973. The northern portion thus represented the logical location for capacity additions to be provided in 1975 and 1977, especially given the expanding populations in Montgomery and Bucks counties. About nineteen sites were originally considered, but these were quickly reduced to five sites in the desired northern service area: Sanatoga Crossing (Limerick Township), Washington Crossing (Bucks County), Buckingham (Bucks County), Tohican Creek (Bucks County) and Pine Forge (Berks County). (See Exhibit VCB-1, Section C.)

In 1969 Philadelphia Electric hired Gilbert Associates to perform a systematic appraisal of ten alternatives based on these five sites. The Gilbert analysis was supplemented by Company analyses of the same and additional factors

affecting the desirability of these alternatives. These analyses were designed to compare site alternatives on the basis of costs and methods for the development of each site. Factors considered in the detailed evaluation included: topography, access to road and rail facilities, availability of water supply, land procurement costs, general geology and seismology, population density and proximity, meteorology, costs of transmission rights-of-way and facilities, and improvements to roads and bridges necessary for the transport of the reactor vessel and other super-heavy components to the site.

Among the principal advantages of the Limerick site was the existence of a 500 KV transmission line crossing the site. Because additional new transmission rights-of-way would not have to be purchased, the site presented the most economical of the five alternatives from this standpoint. Furthermore, the availability of the transmission line avoided the adverse environmental effects associated with the construction of lines over new rights-of-way which the other sites would have imposed. In the same manner, access to the Limerick site from existing roads and railroad spurs was via significantly shorter routes than most of the other sites considered, which produced corresponding cost savings and environmental benefits favoring the Limerick site. Land procurement cost comparisons were also favorable to selection of the Limerick site.

The issue of the availability of water also was considered by the Company in the 1969 study of possible sites. The analysis of the Sanatoga site in Limerick Township recognized that the water from the Schuylkill River would not supply the total requirements of the generating station. The study considered the possibility that a reliable water supply would depend upon fulfillment of plans by the Delaware River Basin Commission to build dams on the Schuylkill upriver from the plant. To

avoid reliance on the DRBC plans, the study also considered an alternative design which included the costs of an impounding reservoir. Even taking into account the costs of a reservoir, the Limerick site remained the most economical of acceptable sites according to total site costs because of the low transmission costs.

After the preliminary desirability of the Limerick site was determined, Philadelphia Electric again engaged Gilbert Associates to conduct a detailed evaluation of the site and plant design, the summary section of which is attached as Exhibit VCB-1, Section D. This second 1969 study encompassed a more detailed review of the hydrology, water supply facilities, geology, meteorology, land use and recreational activities in the area, population patterns, and manufacturing and commercial uses of the surrounding area. The study found, among other conclusions, that the Limerick topography was ideal, that the geology was favorable to this type of facility, that no major residential, commercial, or manufacturing complexes were closer than 1.5 miles to the site, that the site was removed from heavily traveled highways, and that population density was not a bar to the site's employment.

In short, the Company reached its decision to locate the generating station at Limerick only after thorough investigation of alternatives compared on the basis of economic, environmental, and social factors. The final selection of the Limerick site curtailed the use of Pennsylvania land resources, avoided adverse environmental impacts associated with other sites, and minimized the capital investment in the project while enhancing overall system reliability and service to the Company's customers.

PHILADELPHIA ELECTRIC COMPANY

TABLE 1

Year Est. Prepared	1970	1971	1972	1973	1974	1975	1976	1977	1978	1979	1980	1981	1982	1983	1984	1985	1986	1987	1988	1989	1990
1970	8.2	8.5	10.1	18.2	11.1																
1971		10.7	2.9	-1.4	9.2	20.4	10.6	15.9	19.8	12.4	15.6										
1972			4.6	3.7	4.9	11.3	15.7	20.9	11.3	17.1	11.1	15.2									
1973				6.5	14.3	23.7	14.1	11.3	11.2	15.0	18.8	23.1	17.0								
1974					20.1	15.1	13.2	11.6	11.9	17.7	12.1	17.5	21.6	17.2							
1975						19.6	18.2	17.4	10.2	10.0	4.5	12.5	16.6	11.1	17.0						
1976							34.0	30.8	24.1	24.5	18.3	25.9	18.2	25.0	17.9	24.6					
1977								37.0	30.0	32.0	26.0	20.0	15.0	23.0	19.0	25.0	21.0				
1978									36.0	40.0	36.0	31.0	24.0	23.0	19.0	27.0	24.0	35.0			
1979										36.0	40.0	36.0	31.0	27.0	24.0	34.0	30.0	42.0	38.0		
1980											33.0	36.0	33.0	31.0	29.0	41.0	38.0	40.0	38.0	36.0	

NOTE

20.4 Indicates Limerick 1 in service.

15.9 Indicates Limerick 2 in service.

[] Reserve w/o both units.

TABLE 2

Limerick No. 1 Fuel Load

<u>Date</u>	<u>Construction Target Date</u>	<u>Publicly Announced Date</u>
1/74	1/79	1/79
9/74	6/79	10/80
5/75	8/80	10/80
5/76	10/81	10/82
1/78	3/82	10/82
5/78	10/82	10/84
6/80	10/83	10/84
10/80	10/84	10/84

ORIGINAL

PECO STATEMENT NO. 2

RECEIVED

SEP 28 1985

PENNSYLVANIA PUBLIC UTILITY
COMMISSION v. PHILADELPHIA ELECTRIC
COMPANY, Docket No. R-850152

SECRETARY'S OFFICE
Public Utility Commission

DIRECT TESTIMONY OF
JOHN S. KEMPER

LIMERICK 1 AND COMMON PLANT
PROJECT MANAGEMENT

September 27, 1985



TESTIMONY OF JOHN S. KEMPER

1
2
3
4 Q. Please state your name and business address for the record?

5
6 A. John S. Kemper, 2301 Market Street, Philadelphia, PA 19103.

7
8 Q. By whom are you employed, Mr. Kemper, and in what capacity?

9
10 A. I am Vice-President of the Engineering and Research Department for Philadelphia
11 Electric Company.

12
13 Q. What is your educational background?

14
15 A. I received my Bachelor of Science Degree in Electrical Engineering from the
16 University of Pennsylvania in 1950. In 1959, I attended the Nuclear Power Station
17 Training Program for Reactor Supervisors at the Shippingsport Atomic Power
18 Station in Shippingsport, PA.
19
20
21
22

23
24 Q. Please describe your work experience prior to your current position.

25
26 A. In 1950, when I joined Philadelphia Electric Company, I was assigned to the
27 Southwark Generating Station as a Test Engineer. In late 1950, I was inducted
28 into the Army and, after serving for two years, returned to PECO where I was
29 assigned to the Schuylkill Generating Station also as a Test Engineer. In this
30 position, I performed and evaluated tests on the major equipment and control
31 systems at the Schuylkill Station. After almost a year, I was transferred to the
32 Cromby Generating Station where two major generating units were under
33 construction. At Cromby, I managed construction of the plant's control systems
34 and acceptance tests and was promoted to Results Engineer with supervision over
35 all Test Engineers in the Station.
36
37
38
39
40
41
42
43
44

45
46 In 1957, I was transferred to the Eddystone Generating Station as Plant
47 Engineer and became involved in the construction of that station. My specific
48 duties included the development of operator training procedures, alarm lists and
49
50

1 maintenance and lubrication programs, as well as the supervision of all startup
2 testing activities. Two years later, I was assigned to take the Nuclear Power
3 Station Training Program at the Shippingsport Atomic Power Station. On
4 completion of that program, I was temporarily assigned to the Detroit Edison
5 Company for three years where I worked as a Shift Supervisor at their Enrico
6 Fermi Atomic Power Plant. In 1962, I was transferred to General Atomic
7 Company and while there worked with the designers of the Peach Bottom Atomic
8 Power Station, Unit No. 1.
9
10
11
12
13
14
15
16

17 In 1963, I returned to PECO as Plant Superintendent of Peach Bottom Unit 1
18 with complete responsibility for the operation and maintenance of the station,
19 which was nearing completion at that time. While on this assignment, I
20 successfully passed the Atomic Energy Commission's Senior Licensed Operator
21 examination. In 1967, I was transferred to PECO's main offices in Philadelphia
22 and was named Superintendent of the Station Economy Division of the Station
23 Operating Department. In 1968, I was appointed Manager of the Engineering and
24 Research Department and served in that position for 12 years until January of
25 1980, when I was elected Vice-President of that Department.
26
27
28
29
30
31
32
33
34

35 Q. Please describe your experience and responsibilities in your prior position as
36 Manager and your current position as Vice-President of the Engineering and
37 Research Department.
38
39

40 A. As detailed above, prior to my appointment as Manager of the Engineering and
41 Research Department, I had direct experience with the engineering, construction,
42 startup testing, operations and maintenance of nuclear, fossil and hydro
43 generating units. As Manager and now as Vice-President of the Engineering and
44 Research Department, I have been generally responsible for the design and
45
46
47
48
49
50

1 construction of all of the Company's generating facilities, as well as its Research
2 and Development Program. My experience includes direct management
3 responsibility for design and construction of the Peach Bottom Atomic Power
4 Station - Units 2 and 3, including engineering, construction, procurement, quality
5 assurance, licensing and startup activities. I have been and am similarly
6 responsible for recommending and implementing necessary capital modifications
7 made after the commercial operation of those units. Also, I have had and
8 currently have direct management responsibility for the engineering design and
9 construction of the Limerick Generating Station. All such functional management
10 organizations on the Limerick project operate under my immediate direction and
11 supervision and I in turn report to Senior PECO Management, including the Board
12 of Directors and the President.
13
14
15
16
17
18
19
20
21
22
23
24

25 During the period that I was Manager of the Engineering and Research
26 Department, I shared these responsibilities and reported to the then Vice-
27 President, Mr. Vincent S. Boyer. Since Mr. Boyer's election as Senior Vice-
28 President - Nuclear Power, I have consulted with him in the development of major
29 programs and the resolution of difficulties respecting Limerick licensing,
30 engineering and construction. I have concentrated primarily on direct
31 management of contractors and site activities, while Mr. Boyer has concentrated
32 on the licensing process and relationships with regulatory agencies having
33 jurisdiction over the Project.
34
35
36
37
38
39
40
41
42

43 Q. Have you been active in any professional organizations?

44 A. Yes, I have worked on committees of and been affiliated with the American
45 Nuclear Society, the Electric Power Research Institute, the Institute of Electrical
46 and Electronic Engineers, the Association of Edison Illuminating Companies, the
47
48
49
50

1 Engineers Club of Philadelphia and other organizations. A list of these
2 committees and my positions in them are attached as Schedule 1. I am also a
3 Registered Professional Engineer in the Commonwealth of Pennsylvania.
4
5

6
7 Q. What is the purpose of your testimony?
8

9 A. The purpose of my testimony is to describe the project management organization
10 used at the Limerick Project, to describe the management tools and systems
11 employed to monitor and control cost, schedule and construction quality of the
12 Project, to explain the reasons why Project cost and schedule duration have
13 exceeded our original estimates and to provide an overall assessment of the
14 performance of Project management at Limerick.
15
16
17
18
19

20
21 1. Summary of Limerick Project Management
22

23 Q. Please describe PECO's objective in managing the Limerick Project and whether it
24 achieved that objective.
25

26
27 A. The Company's objective has always been to ensure that a safe, reliable and
28 licensable plant is constructed at a reasonable cost. To achieve this objective, the
29 Company has continuously maintained a substantial and active role in all areas of
30 Project management and in cost and schedule control. Although we have relied on
31 outside consultants to provide both technical expertise and management services,
32 we have always recognized that we must maintain close control and supervision
33 over the Project. In addition, the Company has maintained a high commitment to
34 quality at Limerick in order to ensure plant safety, reliability and licensability.
35
36
37
38
39
40
41
42

43 Although Limerick has cost significantly more and has taken longer than we
44 originally projected, I believe that we have been successful in achieving our
45 objective. In completing the plant and obtaining its license, we have had to
46 overcome a number of unanticipated problems, including NRC-mandated,
47
48
49
50

1 continuous changes in the design requirements for licensing, lower than
2 anticipated cash resources to devote to construction and labor shortages, all of
3 which were beyond our control. These problems and the inter-related and
4 unanticipated impact which they had on the Project made Project management an
5 extremely challenging and, often, very frustrating process. I believe that we have
6 responded to these problems appropriately and have resolved them in an efficient
7 and effective manner. This can be seen by recognizing that, despite these
8 problems, Limerick's cost is no greater than the average plant constructed today.
9 Further, we have avoided the exceedingly high cost levels, or worse yet - the
10 apparent quality failures which will prevent plant completion and operation as
11 have been experienced at several contemporaneous projects. Accordingly, I
12 believe that we have achieved our objective of constructing a safe, reliable and
13 licensable plant at a reasonable cost.

14
15
16
17
18
19
20
21
22
23
24
25
26
27 2. Limerick Project Management Organization.

- 28
29 Q. Please describe the management organization which you employed at Limerick.
30
31 A. Responsibility for management of the Limerick Project was assigned to the Vice-
32 President of the Engineering and Research Department by Corporate
33 Management. My and my predecessor's role was to manage and coordinate the
34 activities of the various departments at PECO which were charged with the day-
35 to-day management of all functional areas of the Project. These departments
36 included Engineering and Research, Purchasing and General Services, Electric
37 Production, Finance and Accounting, and Legal. The organization chart set forth
38 in Schedule 2 provides an overview of this management organization.
39
40
41
42
43
44
45
46
47
48
49
50

1 Q. Please describe in greater detail your role and responsibilities in managing the
2 Limerick Project.
3

4 A. My primary function has been to provide overall guidance and direction for the
5 Limerick Project and day-to-day control over the resolution of significant Project
6 related matters. I have been responsible for making major policy determinations
7 which affect various functional areas of Project management, i.e. construction,
8 engineering, quality assurance, etc. A substantial portion of my time has been
9 devoted solely to managing the Limerick Project. As described below, I have
10 maintained daily communication with the Company's Project Managers,
11 participated in and directed major management meetings and regularly reviewed a
12 substantial number of Project reports in order to obtain necessary information
13 concerning Project status and to provide management direction.
14

15 Q. Please describe the functions of the several Company Departments who
16 participated in the management of the Limerick Project?
17

18 A. Following the Limerick commitment decision and the selection of General
19 Electric Company and Bechtel Power Corporation as the major contractors, the
20 Engineering and Research Department created a Project management
21 organization to manage future Limerick planning, design and construction
22 activities. The focal point of this group was the Limerick Project Manager, who
23 was responsible on a day-to-day basis for Project administration and
24 coordination. The Project Manager reported administratively to the Chief
25 Mechanical Engineer, but, as respects significant Limerick Project matters, he
26 communicated directly with me. The Project Manager's responsibilities included
27 the following: 1) coordination of Company groups involved in the design,
28 procurement and construction of Limerick, including groups located both within
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 and outside of the Engineering and Research Department; 2) coordination of the
2 development of Project schedules, budgets, forecasts, capital authorizations and
3 supplemental capital authorizations; 3) monitoring Project costs, schedules and
4 performance; 4) establishing priorities for review of Project documents; 5)
5 establishing and maintaining an interface between PECO and Bechtel, General
6 Electric and other equipment suppliers; 6) conducting periodic and ad hoc
7 meetings to review Project status and resolve Project difficulties; and 7)
8 preparation of reports, meeting minutes, memoranda and other documents
9 required to keep appropriate PECO personnel abreast of Project status. The
10 Project management group also included the Resident Project Manager, located in
11 Bechtel's San Francisco home office, who provided additional monitoring and
12 control over engineering activities.
13
14
15
16
17
18
19
20
21
22
23
24

25 The Mechanical Engineering Division was responsible for reviewing the
26 mechanical design work of Bechtel and General Electric to ensure a safe,
27 operable, reliable and economical plant. Additionally, the Mechanical Engineering
28 Division was responsible for plant licensing, nuclear fuel procurement and
29 fabrication, and environmental considerations.
30
31
32
33
34

35 The Electrical Engineering Division was responsible for electrical design
36 review and for instrument and control systems review. Such reviews were
37 directed and administered by the Electrical Project Engineer. These reviews
38 entailed a detailed assessment of the plans for safety, system operability,
39 reliability and economy.
40
41
42
43
44

45 The Construction Division, through the Limerick Project Manager -
46 Construction was responsible for monitoring all Limerick site construction
47 activities, including cost and schedule, and for development and implementation
48
49
50

1 of a Quality Control System which was applied to non-nuclear equipment and
2 systems. Actual day-to-day control over construction activities was maintained
3 by the site management team, the organization and responsibilities of which are
4 described at greater length by Mr. Clarey. I communicated with Mr. Clarey on
5 almost a daily basis as to significant Project matters.
6
7
8
9

10 The System Planning Division was responsible for issuing periodic reports on
11 costs, preparing and updating budgets, reviewing capacity needs and making
12 economic evaluations related to the generation of electricity by various
13 methods. With input from various Project entities which report costs, this division
14 monitored all billings both by account and in the aggregate and continually made
15 comparisons with budget amounts. The results of these activities were set forth
16 in Monthly Expenditure Reports. In addition, the System Planning Division
17 developed a computer program to calculate taxes, overhead and AFUDC which
18 were necessary for preparation of total Project cost estimates.
19
20
21
22
23
24
25
26
27
28

29 The Engineering Design Division was responsible for reviewing drawings,
30 maintaining records and files, and receiving the many thousands of drawings at the
31 completion of the Project.
32
33
34

35 The Research and Testing Division served as a consultant on metallurgical
36 and welding concerns and tested and calibrated plant instrumentation.
37
38

39 Finally, the Quality Assurance Section was responsible for ensuring that the
40 design and construction of Limerick met the requirements of 10 CFR 50, Appendix
41 B. In implementing its program, this Section conducted numerous inspections,
42 audits and surveillances of PECO and contractor activities. The results were
43 forwarded to the appropriate Project entity, usually Bechtel or General Electric,
44 under the Project Manager's signature. In the few cases where significant
45
46
47
48
49
50

1 problems were discovered, reverification of the corrective action was performed
2 through the audit process.
3

4
5 The Company's Purchasing and General Services Department was responsible
6 for reviewing and approving recommendations generated by various Project
7 entities for the purchasing of equipment and materials and for the awarding of
8 contracts and subcontracts for services. Insurance requirements as well as stores
9 and salvage needs were also directed to this department. Purchasing personnel
10 have a diversity of technical experience, including engineering, construction,
11 production, and electric and gas distribution, as well as experience in finance and
12 accounting.
13
14

15
16
17
18
19
20
21 The Electric Production Department, through the Station Superintendent,
22 reviewed plant equipment and systems design, as well as arrangements of plant
23 facilities. Based upon his broad operating experience, the Superintendent
24 frequently forwarded comments and recommendations on matters of improved
25 plant safety, reliability and operability through the Project Manager to the
26 appropriate Engineering and Research Department group for action and
27 resolution. In addition, as described further below, the Electric Production
28 Department had primary responsibility for organizing and controlling startup and
29 preoperational testing activities.
30
31
32
33
34
35
36
37
38

39 Finance and Accounting provided accounts payable, plant accounting and
40 internal auditing functions. The Accounts Payable Division was responsible for
41 payment of vendors' invoices after appropriate review and approval by project
42 entities. The Plant Accounting Division was responsible for the proper accounting
43 and record keeping as prescribed by the Federal Energy Regulatory Commission,
44 including the additions made by the Company in plant and equipment for the
45
46
47
48
49
50

1 Limerick Project. The Internal Auditing Division performed audits of Bechtel and
2 vendor billings and subcontract amendments, which entailed detailed verification
3 of reported work completion, material delivery and accuracy of the billings or
4 amendments. These audits were performed by four resident auditors who were
5 stationed at the Limerick site on a full-time basis because of the size and
6 importance of that Project. The auditors performed over 70 detailed audits, the
7 results of which were reported directly to the Manager of Internal Auditing in
8 PECO's Finance and Accounting Department, who in turn submitted monthly
9 reports to PECO's Chairman of the Board and met personally with the Chairman
10 twice a year.
11
12
13
14
15
16
17
18
19
20

21 Finally, the Legal Department served as the interface between PECO and
22 various regulatory agencies with respect to licensing and other matters.
23
24

25 Q. Please describe the use of outside contractors by the Company as part of the
26 Limerick Project management organization.
27

28
29 A. Outside contractors were hired where it was determined that additional technical
30 expertise or specialized management services were needed that were not available
31 from within the Company. On this basis, the Company hired Bechtel, General
32 Electric and various other subcontractors as needed. Although relying on these
33 outside experts, we have always retained ultimate control over the Project and
34 have closely supervised their activities through an experienced Project
35 management organization and a comprehensive cost and schedule control system.
36 Daily supervision of and communication with these contractors was primarily the
37 responsibility of the Limerick Project Manager, the Resident Project Manager, the
38 Project Manager-Construction and the Startup Director.
39
40
41
42
43
44
45
46
47
48

49 Q. Why did you adopt this organization?
50

1 A. First, this organizational approach provided for the creation of centralized,
2 executive responsibility placed upon myself and the Project management team,
3 while at the same time involving in the Project needed expertise from all
4 organizations within the Company. We believe that this approach, used
5 successfully at Peach Bottom, best served Project management needs. Second,
6 this approach maximized the availability of experienced personnel in Company-
7 wide operations. It must be remembered that during Limerick's engineering and
8 construction period, the Company was also completing startup testing, supporting
9 initial operation and, during later periods, making major post-TMI and other NRC-
10 required changes to Peach Bottom. Third, adoption of this structure assured a
11 transfer of knowledge and experience gained from Peach Bottom startup and
12 operations to Limerick. This facilitated the early, low cost correction of
13 potential problems or regulatory backfits at the Limerick plant. Finally, and most
14 importantly, this organizational structure had been successfully used in managing
15 the design and construction of the Peach Bottom units.

16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31 3. Description of Limerick Project Management by Functional Project Area.

32
33 Q. What is the purpose of this section of your testimony?

34
35 A. This section describes specific management tools and processes which we
36 employed to manage major Project areas, i.e. engineering, procurement,
37 construction, licensing, startup and quality assurance.

38
39
40
41 A. Engineering Management

42
43 Q. Please describe those controls and processes used in engineering management.

44
45 A. Throughout the Project, we maintained a competent engineering staff which was
46 responsible for monitoring engineering activities and establishing and maintaining
47 high standards of design quality. Indeed, we directly managed many technical
48
49
50

1 programs, defined requirements, established technical and schedule objectives,
2 monitored engineering costs and progress, and managed consultants with
3 specialized experience in the investigation and resolution of work tasks requiring
4 such experience.
5
6
7
8

9 The conceptual design of the Project, completed in 1969-1971, was
10 developed in conjunction with Bechtel and General Electric. Our original purpose
11 was to duplicate the Peach Bottom design at Limerick with certain modifications
12 to reflect site-specific conditions. This approach was adopted because use of a
13 standardized design would result in a significant reduction in the amount of
14 engineering and original design work to be performed. It was estimated that the
15 design for 33 systems at Peach Bottom could be directly transferred to Limerick,
16 resulting in substantial savings. Further, standardization of our nuclear plant
17 designs would result in significant operating and maintenance cost savings over
18 their lifetime.
19
20
21
22
23
24
25
26
27
28

29 Prior to the receipt of a construction permit in 1974, a significant amount of
30 engineering was performed. During the pre-construction period, engineering
31 management was primarily achieved through quarterly Project status review
32 meetings and reports which began in 1969. These meetings were the predecessors
33 to the Monthly Project Status Review Meetings and Reports discussed later in my
34 testimony, and were used to discuss key events, schedules, procurement,
35 subcontracts, costs and any other subjects that required immediate action or
36 decision. In attendance at these Project status review meetings were myself
37 and/or my predecessor, the division heads of the Engineering and Research
38 Department, the PECO Project Manager and Project Manager - Construction,
39 PECO Quality Assurance management, Bechtel's and General Electric's Project
40
41
42
43
44
45
46
47
48
49
50

1 Managers, Bechtel Engineering and Procurement Management, and Bechtel's Field
2
3 Management.
4

5 Monthly meetings and reports by the PECO Mechanical and Electrical
6
7 Engineering Divisions were also begun in 1969. These meetings were conducted by
8
9 the Project Manager or Electrical Project Engineer, and were attended by the
10
11 Section heads from the Mechanical and Electrical Engineering Divisions and
12
13 covered a variety of topics, including property acquisition, site investigation,
14
15 PSAR development, quality assurance, design studies, licensing, procurement,
16
17 engineering status, construction activities, and cost estimates and control. These
18
19 meetings, in addition to providing a forum for more detailed discussion and
20
21 resolution of Project difficulties than was available in the quarterly and later
22
23 monthly Project meetings, generated data and proposals for consideration at those
24
25 later meetings. Also, numerous meetings were held between PECO and Bechtel
26
27 engineers on an as-needed basis to review the design of various systems and
28
29 components that were of particular concern. Although infrequent in the
30
31 beginning, these latter meetings were held more often as the plant design
32
33 progressed and the need for them occurred.
34

35 Q. Please describe how management of the engineering function evolved after
36
37 receipt of the construction permit.
38

39 A. During the period 1974-1980, the design of the plant became more complete and
40
41 the engineering forces were faced with the task of analyzing and incorporating the
42
43 increasing multitude of regulatory imposed design changes.
44

45 In response to these needs, the position of Resident Project Manager was
46
47 established in October 1975. This position formalized a function which had been
48
49 performed by PECO personnel since 1973. The Resident Project Manager was
50

1 resident in the Bechtel San Francisco Home Office where the great majority of
2 design work was performed. His function was to provide Bechtel and General
3 Electric with a direct channel of communication to PECO Management, to provide
4 a local source of authoritative guidance as to PECO Management policy, and to
5 monitor Project activities occurring at Bechtel and General Electric home
6 offices. Specifically, the Resident Project Manager participated in substantially
7 all Bechtel engineering meetings and reviewed most of the Bechtel internal
8 engineering reports dealing with engineering staffing, cost and schedule progress,
9 and resolution of technical problems. The Resident Project Manager provided our
10 management with a direct and contemporaneous source of information as to the
11 performance of Bechtel and General Electric engineering forces.
12
13
14
15
16
17
18
19
20
21
22

23 During this period and through the end of the project, overall Project
24 performance was monitored and coordinated through the Monthly Project Status
25 Review Meeting, which is described in greater detail later in my testimony. All
26 major Project organizations participated in this meeting and engineering status
27 was a major topic of discussion. The Limerick Project Manager's Bi-weekly
28 Meeting was a further means of controlling engineering cost, schedule and
29 quality. This meeting was divided into two portions, the Project Manager's Report
30 and the Mechanical Engineering Section Head Reports. Engineering topics
31 covered in this meeting included engineering cost and schedule performance,
32 design change and modification control, NRC concerns and action items identified
33 by the Resident Project Manager or other management groups. Another control
34 tool, initiated in 1982, was a weekly conference between the Project Manager and
35 the Bechtel and General Electric Project Managers located either at the
36 construction site or in San Francisco in order to review engineering progress and
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 any major design problems. As described above, special purpose meetings were
2
3 also held as needed to facilitate Project progress.
4

5 As engineering design was completed, it became necessary to expand our
6 design control mechanisms. Accordingly, a special mechanism was created, i.e.
7 the Notice of Change in Design ("NCD"), to achieve such control. The NCD was
8 used to document changes to the original engineering scope that required
9 engineering manhours over and above those budgeted. Significant increases in
10 estimated engineering manhours required the approval of the PECO Chief
11 Electrical or Mechanical Engineer prior to Bechtel proceeding with the work.
12
13
14
15
16
17
18

19 In 1980, with planned design work approaching completion but with the need
20 for substantial additional design efforts to satisfy new regulatory requirements,
21 further control efforts were imposed. A policy was established by PECO whereby
22 all design changes, regardless of origin, would be minimized through the use of
23 detailed categorization, prioritization and approval procedures. As a general
24 matter, design changes were proscribed unless required for licensing, or to achieve
25 clearly apparent and needed plant safety, operability and reliability benefits.
26 Approval for such changes had to be obtained from the Chief Mechanical or
27 Electrical Engineer and was subject to my concurrence. In 1982, design changes
28 were further scrutinized through the use of the Jobsite Review Board which was
29 comprised of representatives from Bechtel field forces, startup and PECO
30 construction. The purpose of the Jobsite Review Board was to control
31 implementation of all design changes to ensure timely turnover of systems from
32 construction to startup. Similar procedures were in existence in the Bechtel
33 organization, and significant Bechtel proposed changes were subject to our
34 approval.
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 Q. How did PECO ensure that adequate technical quality was attained in the design
2 of Limerick?
3

4 A. Based on our experience at Peach Bottom and at other projects, we recognized
5 that a high degree of technical quality in engineering design was required to
6 obtain a safe, reliable and licensable plant. To achieve such quality, we developed
7 an extensive design review program which consisted of three levels. At the first
8 level, Bechtel prepared specifications, drawings, procedures and inspection plans
9 to include all applicable regulatory, code and Safety Analysis Report
10 requirements. The preparation of these design documents was closely coordinated
11 so that collectively the documents formed an effective, cohesive program which
12 provided the construction forces with clear and detailed work instructions.
13

14 The second level consisted of design verification by individuals or groups
15 within Bechtel, other than those who performed the original design. The scope
16 and depth of this design verification by Bechtel was detailed in its quality
17 assurance manuals, which were consistent with our imposed quality
18 requirements. The third level was performed by us. We independently reviewed
19 Bechtel's design documents to assure that they met our stringent quality
20 requirements. This third level of review was, to the best of my knowledge, more
21 extensive than was typical in the industry. I have provided in Schedule 3 a list of
22 the many Bechtel design documents which we reviewed. Through the combined
23 efforts of PECO and Bechtel in the preparation, review and approval of the above
24 documents, I believe that a high degree of quality in engineering design has been
25 attained.
26

27 Q. Have there been any independent reviews of Limerick engineering management
28 and, if so, what was the result of these reviews?
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 A. Yes, there have been such reviews. For example, in the November 1984
2
3 Independent Design Verification of the Limerick 1 core spray system performed by
4
5 Torrey Pines Technology, it was concluded that "an adequate documented design
6
7 control procedural system existed for the designers of the Limerick Generating
8
9 Station Unit No. 1, mainly Bechtel and G.E." (Vol. 2, p. 80). Torrey Pines further
10
11 concluded that implementation of the design control process was adequate, that
12
13 construction generally conformed to the requirements of design documents and
14
15 that an adequate design resulted from the implementation of the design control
16
17 procedural process.

18
19 The Company's efforts to resolve important technical engineering issues
20
21 were also praised in the NRC's Systematic Assessment of Licensee Performance
22
23 ("SALP") Report, dated April 18, 1983, as follows:
24

25 "Generic re-evaluations of suppression pool hydrodynamic forces identified
26
27 deficiencies in the design of downcomer supports. The applicant's active
28
29 participation in the BWR owners group and significant resource allocations
30
31 to this problem resulted in satisfactory resolution with modifications being
32
33 completed without major problems. After this assessment, the applicant
34
35 completed a full scale test of the Unit 1 suppression pool to verify the
36
37 theoretical analysis of the hydrodynamic forces. This is indicative of the
38
39 firm management commitment to satisfactory resolution of technical
40
41 issues." (p. 7)

42
43 Similarly, in the next SALP Report, dated January 16, 1984, the NRC
44
45 concluded:
46

47 "The applicant's resolution of technical issues has been demonstrated during
48
49 this period by a clear understanding of the issues, the election of a
50
conservative approach when the potential for safety significance existed and
timely response to issues in most cases. The applicant's approach reflected a
sound knowledge of the current industry-wide status of technical issues,
usually due to their involvement with the issue on the Peach Bottom
operating plant or participation in industry groups seeking a resolution to
technical issues (e.g., BWR Owners Group). The applicant's approach re-
flected a thorough knowledge of the design of the Limerick plant and the
safety significance of issues." (p. 20)

1 B. Procurement Management

2
3 Q. How was the procurement of equipment and materials managed?

4
5 A. Management of procurement was delegated to our Purchasing Department with
6 Bechtel serving as procurement agent to take advantage of its substantial
7 expertise. The types of purchases made during the Project included bulk
8 materials, equipment and various services. The general procedures used for
9 procuring materials and equipment were developed early in the Project. Bechtel
10 defined material and equipment needs in the form of specifications, developed
11 bidders lists and prepared bid analyses and award recommendations. We approved
12 all initial purchase orders exceeding \$100,000 and change orders in excess of
13 \$25,000. All Bechtel-developed specifications, bidders lists and award
14 recommendations also required our review and approval.
15
16
17
18
19
20
21
22
23
24

25 In addition, PECO assumed direct responsibility for handling the purchase of
26 certain major pieces of equipment. Based upon our success in managing the
27 procurement of equipment at Peach Bottom, we elected to act as our own
28 purchasing agent for a number of major items. These are listed on Schedule 4.
29 For these major pieces of equipment, Bechtel prepared all necessary material
30 requisitions and specifications, performed all engineering analyses and submitted
31 bid recommendations to PECO. After PECO approved the recommendation,
32 Bechtel then prepared engineering and drawing schedules for the selected bidder
33 and forwarded these materials to PECO for inclusion in the purchase order. PECO
34 would then issue a revised material requisition for purchase and negotiate any
35 differences in the commercial terms and conditions.
36
37
38
39
40
41
42
43
44
45
46

47 To assist in monitoring and controlling the procurement process, a
48 computerized tracking system was developed. This system was patterned after a
49
50

1 similar system employed at Peach Bottom and was implemented at Limerick in
2
3 1973-1974, or prior to the receipt of a construction permit. This system used a
4
5 comprehensive database which permitted tracking of all engineered plant
6
7 equipment components from purchase order to installation. Our construction site
8
9 management team was responsible for managing the procurement of bulk
10
11 materials and also relied upon several generally accepted state-of-the-art control
12
13 tools, such as construction schedules identifying additional items needed, material
14
15 expediting "buck sheets", management attention lists identifying equipment
16
17 problems that might cause delay, and material receiving reports. The purpose of
18
19 these control tools was to assure that engineered equipment and
20
21 materials/construction supplies were obtained at the lowest reasonable cost level
22
23 and in time to support construction activities. In my opinion, as the result of
24
25 these efforts, no significant procurement problems were experienced at Limerick.

26
27 C. Construction Management

28
29 Q. Please describe the management of construction at Limerick.

30
31 A. In order to manage construction, we established a site management organization
32
33 with extensive construction experience gained in building the Peach Bottom
34
35 Station and other power projects. This site organization monitored and controlled
36
37 costs, schedule and quality through careful review and evaluation of Project data,
38
39 attendance at meetings with contractors and subcontractors (i.e. both meetings
40
41 which we instituted and those held by Bechtel) and by direct observation of
42
43 construction activities. The results of these efforts were reported to me by Mr.
44
45 James J. Clarey, Project Manager - Construction.

46
47 To assist in the management effort, we implemented a comprehensive and
48
49 sophisticated control system. This system included computerized and manual
50

1 databases that permitted the development of materials and manhour forecasts and
2 the monitoring of actual performance against those forecasts. In addition, a
3 multilevel scheduling program was developed to ensure that construction would be
4 supported by other project functions such as engineering and procurement, and
5 would be supportive of system turnover and startup testing activities. Variances
6 from forecasts and schedules, as well as other problems with a potential cost or
7 schedule impact, were identified through the Project Trend Program, meetings
8 and reports prepared by both Bechtel and our site organization. Recommended
9 solutions were developed by our site team, by contractors and jointly at Project
10 construction meetings. The status of any corrective measures underway were
11 reported on a regular basis through various reports and at the meetings I have
12 described. One of the most important of these reports was the Philadelphia
13 Electric Schedule Analysis Report which provided an overview of construction
14 progress and was a significant input into the Monthly Project Status Review
15 Meeting. As was true with engineering, this monthly meeting was the central
16 management tool at which construction status was communicated, problems were
17 identified and corrective action was implemented.
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34

35 A more detailed description of our site management organization and the
36 management tools used to monitor and control the construction process is
37 presented by Mr. Clarey.
38
39

40
41 D. Startup Testing Management
42

43 Q. Please describe the management of startup testing.
44

45 A. PECO's Limerick Station Superintendent had the overall responsibility for all
46 startup activities, reporting to the Vice-President, Electric Production
47 Department. PECO's Startup Director, who reported to the Limerick Station
48
49
50

1 Superintendent, was responsible for directing and coordinating day-to-day startup
2 activities. Below the Startup Director was an integrated startup organization in
3 excess of 300 PECO and Bechtel personnel at its maximum size. The startup
4 organization was structured to most effectively monitor and manage progress in
5 startup activities through the use of an integrated team approach. It must be
6 noted that although startup was primarily the responsibility of the Electric
7 Production Department, the construction organization played a significant role in
8 ensuring the completion of startup activities on schedule. A particularly useful
9 tool in achieving this objective were completion schedules for individual plant
10 systems whose completion was important to achieving startup milestones.
11
12
13
14
15
16
17
18
19
20

21 Once systems were turned over to the startup organization, a number of
22 management tools were used to manage and control startup activities. Startup
23 management attended the Monthly Project Status Review Meeting and a Startup
24 Status Summary and addendum report was contained in the meeting handouts.
25 Startup management also attended or conducted numerous other meetings to
26 communicate and receive pertinent information. For example, the Assistant
27 Project Startup Engineer conducted daily a "3 day plan of the day" meeting
28 utilized for detailed planning and coordination of working level activities. This
29 meeting was attended by personnel from construction, engineering and operations
30 as well as startup. Management of startup activities also used a variety of
31 computerized and other control processes to manage costs and achieve schedule
32 progress.
33
34
35
36
37
38
39
40
41
42
43
44

45 Q. Did changes in regulatory requirements adversely affect startup activities?

46 A. Yes, they did. Regulatory change seriously impacted the Project during the 1979
47 to 1982 time frame, imposing new and unanticipated design and construction.
48
49
50

1 requirements, adversely impacting the cost and rendering more difficult the
2 achievement of startup schedule objectives. This occurred for three reasons: 1)
3 these new requirements, along with other construction activities, delayed the
4 completion of construction, thus compressing the time available for startup and
5 necessitating the use of overtime and increased contractor personnel to maintain
6 schedule; 2) certain retrofits were required to previously tested systems,
7 therefore necessitating retesting of these systems; and 3) certain regulatory
8 changes directly impacted the cost of startup by increasing its complexity and
9 documentation requirements, and requiring procedure redrafting and additional
10 testing time. Examples of regulatory changes which had a significant impact on
11 startup included modifications to fire protection systems, changes resulting from
12 equipment qualification requirements, human factors requirements which resulted
13 from TMI, modifications to the PGCC control panels resulting from TMI, ATWS
14 and Regulatory Guide 1.97, and changes to Regulatory Guide 1.68 which
15 established additional requirements for startup testing procedures and training.
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30

31 Despite these problems, the October 1984 fuel load schedule was
32 maintained. Innovative management efforts which achieved this result included:
33 1) specialists and consultants in various fields were brought to the site to assist in
34 the resolution of special and significant startup problems; 2) the pre-operational
35 test procedure writing effort was moved from San Francisco to the Limerick site;
36 3) a systems completion group and post turnover completion group were organized
37 in the construction organization to minimize startup work lists and construction
38 punch lists at turnover; 4) special training and qualification programs were
39 initiated at appropriate times to maximize startup activity, and improve
40 productivity and quality; 5) portable water demineralizer plants were brought to
41
42
43
44
45
46
47
48
49
50

1 the site and were utilized to supplement installed equipment, speeding completion
2 of the required flushing activities; and 6) integrated Project management teams
3 were formed of construction, startup, operations and scheduling organizations to
4 resolve startup worklist activities. Also, the Superintendent of the Electric
5 Production Department-Nuclear Generation Division, the Bechtel Project Manager
6 and I were in residence at the site during the critical preoperational test interval
7 (i.e. May-October 1984) to assist site management with timely decisions and bring
8 the necessary resources to bear to assure achievement of the fuel load date.
9

10 Through these innovative and extensive efforts, we were successful in
11 overcoming regulatory changes and other problems. PECO succeeded in
12 completing all startup activity from initial equipment energization to fuel load in
13 27 months. This startup duration is among the shortest recently achieved in the
14 industry.
15

16
17 Q. Have there been any third party reviews of startup management and, if so, what
18 have been their conclusions?
19

20
21 A. In the 1984 and 1985 SALP Reports, the NRC concluded that:
22

23 "As systems entered their construction completion phase and were
24 subsequently turned over from Construction to the Startup Organization, the
25 two organizations developed controls to effect the turnover in the form of
26 site job rules and administrative procedures. System turnovers are well
27 managed and assured system quality. By established policy and management
28 direction, systems were not accepted unless they were completed to the
29 extent required to support required test activities." (January 16, 1984
30 Report, p. 9).
31

32
33 "The preoperational test program was completed during this assessment
34 period, with the exception of closing test exceptions. Based on an extensive
35 review of tests and test results by the NRC, it appeared that the test
36 program had been adequately managed to assure satisfactory performance of
37 those plant systems covered by it. Much of the success of the test program
38 was due to the quality, scope and depth of the reviews made by the licensee's
39 Test Review Board which reviewed and approved test procedures and test
40 results, including the closure of all test exceptions." (January 14, 1985
41 Report, p. 12).
42
43
44
45
46
47
48
49
50

1 E. Licensing and Regulatory Relations Management

2
3 Q. Please describe how licensing activities and regulatory relations were managed
4 and controlled.

5
6
7 A. Early in the Project, PECO established an organization to closely monitor and
8 control the licensing process by coordinating, tracking and monitoring the
9 numerous regulatory commitments and proposed requirements. This organization
10 evolved over time to meet the increasing demands placed upon the Project by the
11 regulatory environment.

12
13 During the construction permit application phase, PECO dedicated two full-
14 time engineers from the Mechanical Engineering Division who had previous
15 licensing experience at Peach Bottom to monitor all licensing activities. Bechtel,
16 General Electric and other contractors provided resources to assist in preparing
17 the Preliminary Safety Analysis Report ("PSAR") and developing the licensing
18 schedule.

19 As the level of complexity and number of safety and environmental
20 requirements increased, so did the Company's management efforts. After
21 receiving the construction permit, PECO developed a status summary tracking
22 program for licensing activities. This system tracked NRC I.&E. Bulletins,
23 Circulars and Notices, and findings of NRC site inspections. The system
24 identified the responsible Project organization, the licensing commitment and the
25 response date. Information from this system was widely distributed throughout
26 the Project to attract significant management attention. This system ensured a
27 timely and effective response to an increasingly complex body of regulatory
28 requirements.

1 Moreover, between 1974-1981, PECO benefitted significantly from Peach
2 Bottom experience. Normally, a construction permit holder receives little
3 information or guidance from the NRC on new regulatory interpretations during
4 the construction period. It is only when an application for an operating license is
5 filed and the Final Safety Analysis Report ("FSAR") containing the "as-built"
6 description is reviewed by the NRC, that the licensee through questioning
7 becomes fully aware of the extent to which newly generated design criteria or
8 regulatory interpretations must be backfit to the plant. PECO received
9 information from the NRC during this interval because of operation of the Peach
10 Bottom units. PECO continually reviewed this information and guidance for
11 applicability at Limerick.
12

13 The operating license phase at Limerick occurred subsequent to the TMI
14 accident in March 1979. As a result of this accident, the NRC Staff did not
15 review any post-TMI operating license applications between March 1979 and early
16 1981. Thus, when the Limerick application was filed for pre-docketing review in
17 March 1981, it was caught in a backlog of applications. It was not until March
18 1982, that questions on PECO's docketed FSAR from the NRC Staff branches were
19 received. PECO responded to the questions by providing information in FSAR
20 Revisions. The process of responding to NRC questions through FSAR Revisions
21 continued until December 1982, at which time a majority of the more than 1,200
22 questions asked by the NRC Staff on Limerick had been received. It was during
23 this time that PECO recognized that some extraordinary steps would have to be
24 taken if the NRC Staff review was to be completed in time to support the
25 scheduled fuel load date.
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 First, a computer program was developed by PECO to replace the manual
2 system of scheduling and tracking the progress of each question. This computer
3 system identified each open question, scheduled the development of responses
4 based on commitment dates, grouped the questions by NRC branch, FSAR
5 Revision and the PECO inter-disciplinary team responsible for providing a
6 response, and identified any potential problem areas. We soon recognized the
7 benefits of this computer program and expanded it to monitor all licensing
8 activities. In addition, Bechtel's home office in San Francisco was provided a
9 terminal to access this system in order to ensure that the current status of all
10 licensing activities was maintained. This computer system enabled PECO to
11 manage the flow of NRC questions and other open licensing items without
12 substantially increasing the personnel devoted solely to licensing activities.
13
14
15
16
17
18
19
20
21
22
23
24

25 Second, PECO recognized that the answers supplied to the NRC Staff had to
26 be fully responsive to the NRC Staff's concerns since the fuel load schedule did
27 not permit an iterative process of NRC letters requesting additional detailed
28 information. Accordingly, licensing management developed an innovative and
29 aggressive program to meet this challenge. To assure accurate and thorough
30 responses to NRC questions, PECO organized inter-disciplinary teams of in-house
31 and contractor licensing and technical experts to prepare the needed responses.
32 The results of these efforts were that over 90% of the responses were accepted by
33 the NRC Staff without further inquiry.
34
35
36
37
38
39
40
41
42

43 Third, PECO's licensing management maintained continuous contact with the
44 NRC Project Manager and Staff reviewers responsible for the Limerick Project.
45 In addition, individuals within the Company's licensing group were assigned to act
46 as liason with each NRC Staff branch to assure timely and complete resolution of
47
48
49
50

1 that branch's concerns. PECO Licensing Coordinators contacted the NRC Staff
2 upon receipt of questions to gain clarification of the precise information that the
3 Staff needed in order to complete their review and to advise the NRC Staff of the
4 PECO schedule for providing information to facilitate scheduling of NRC review
5 efforts.
6
7
8
9

10
11 Fourth, as responses to NRC questions became available for incorporation
12 into an FSAR Revision, a letter was transmitted to the NRC Staff containing the
13 requested material. By providing the Staff with the same information which
14 would appear in a subsequent FSAR Revision, elimination of up to a month delay
15 was achieved. Partial responses to questions were also provided where
16 appropriate, thus enabling partial Staff review while the remainder of requested
17 data was in preparation.
18
19
20
21
22
23
24

25 Finally, meetings were held frequently with various NRC Staff branches for
26 the purpose of resolving differences between the Limerick design and current
27 NRC Staff requirements. PECO, Bechtel and General Electric technical experts,
28 licensing personnel, and Project management attended these meetings. Senior
29 PECO management also attended these meetings when critical path activities
30 were involved. In nearly every instance, licensing issues were resolved in PECO's
31 favor.
32
33
34
35
36
37
38

39 Q. Have the Company's licensing efforts been evaluated by independent third parties
40 and with what result?
41

42
43 A. The NRC has repeatedly evaluated PECO's licensing management process. For
44 example, it recognized the value of the computer tracking system in its April 18,
45 1983 SALP Report: "For NRC questions and PECO responses, PECO has
46 implemented a computerized tracking system that enhances the ability for
47
48
49
50

1 improved responsiveness to NRC initiatives." (p. 17) This report further stated:
2

3 "Management involvement in assuring quality is evidenced by attendance by
4 middle and upper level managers at the appropriate technical meetings, the
5 evidence of prior planning and adequate management review of decisions
6 related to the goals to be attained in these meetings, the generally thorough
7 and technically sound presentations made in these meetings and related
8 submittals, and the high quality of communications from the PECO licensing
9 staff."
10

11 Additionally, the January 16, 1984 SALP report stated, in part:
12

13 "...Management involvement has been evidenced by the appropriate level of
14 management attendance at technical meetings, prior planning and review of
15 the preparations for these meetings, the thorough and technically sound
16 presentations made in related submittals, and in the quality of
17 communications from the PECO licensing staff..." (p. 20)
18

19 ...Staffing has been sufficient to meet the licensing needs for the Limerick
20 plant during this period. The training and qualifications of the applicant's
21 staff in the licensing functional area has resulted in a well prepared and
22 professional organization." (p. 21)
23

24 Similarly, in the January 14, 1985 SALP Report, the NRC stated:
25

26 "The licensee's management participated actively in virtually all licensing
27 activities. This included the attendance of the Senior Vice President for
28 Nuclear Power at several meetings on the probabilistic risk assessment
29 review and at all four ACRS meetings. The Chairman of the Board and at
30 least three Vice Presidents attended the NRC Management Readiness
31 meeting in September 1984. The Vice Presidents for Nuclear Power,
32 Electric Production and Engineering and Research were directly involved in
33 many of the decisions supporting resolution of technical issues during the
34 rating period. The Senior VP for Nuclear Power and the VP for Engineering
35 and Research have also been heavily involved in activities at the plant site
36 during the rating period.
37 * * * *

38 The licensee's management consistently exercised firm control over the
39 licensing activities performed by its contractors and maintained effective
40 communications between its contractors, its own staff, the NRC staff and
41 the NRC staff's contractors.
42

43 The success of the licensee's effort to assure quality is evident in that the
44 many submittals made during this period have been virtually always
45 submitted in a timely manner, have been complete and thorough (requiring
46 very few revisions for correction of errors) and is reflective of a power plant
47 design that is well controlled and verified by licensee personnel prior to
48 submittal to NRC." (p. 31)
49
50

1 F. Quality Assurance and Quality Control

2
3 Q. Please describe the management of quality assurance and quality control.

4
5 A. Philadelphia Electric Company's experience in nuclear construction at Peach
6
7 Bottom provided the basis upon which the Company established and implemented a
8
9 quality assurance program for Limerick. The formal PECO nuclear plant quality
10
11 program started with the construction of Peach Bottom and began evolving before
12
13 the formalization of quality requirements contained in 10 CFR 50, Appendix B,
14
15 which became law in 1970. The Company realized that the achievement of plant
16
17 safety and reliability could be assured only through the imposition of high quality
18
19 standards, both during the construction process and when the plant became
20
21 operational.

22
23 An indication of PECO's commitment to quality is its development, for
24
25 Limerick, of an expanded quality program. This expanded program applied to
26
27 systems and components beyond those which were required by regulation to be
28
29 covered. The expanded program covered Balance of Plant Systems such as
30
31 radwaste and other nonsafety systems which could interact with safety systems.
32
33 It was recognized that, in addition to assuring safe and reliable operations, such a
34
35 quality assurance program was cost effective because the required quality
36
37 measures were achieved through prevention rather than the more costly
38
39 subsequent detection and rework. Further detail as to this program is presented
40
41 by Mr. Clarey.

42
43 In addition to the design review program previously discussed, the Company
44
45 developed a construction quality assurance/quality control program. This program
46
47 embraced a "defense in depth" concept and was comprised of three levels. The
48
49 first level, defined as the quality control inspection function, was performed by
50

1 Bechtel's Quality Control organization, which was independent from its
2 construction forces. Quality Control was responsible for assuring that the final
3 end product met the specified requirements. The second level, defined as the
4 quality assurance surveillance function, included the auditing and/or surveillance
5 performed by Bechtel's Quality Assurance organization, which was independent
6 from the construction and Quality Control forces.
7
8
9
10
11
12

13 The third level, defined as the quality assurance auditing function, was
14 performed by PECO's Quality Assurance organization, which was entirely
15 independent from all Bechtel organizations. This organization was comprised of
16 two groups. First, PECO's home office Quality Assurance group was responsible
17 for the quality of work performed by both its own and the major contractors' home
18 offices, and for audits of vendors which provided equipment or services for the
19 Limerick Project. Second, the Company established a Quality Assurance group at
20 the construction site which was responsible for work performed by PECO, Bechtel
21 and General Electric site forces. Through these organizations, the Company
22 performed quality assurance audits and surveillances to assure that the quality
23 assurance programs of all Project groups were actually functioning as required.
24 Moreover, PECO's Quality Assurance group reviewed specifications, site
25 procedures and other required documents furnished by Bechtel to assure that the
26 necessary quality requirements were incorporated into these documents.
27
28
29
30
31
32
33
34
35
36
37
38
39
40

41 From the program's beginning, PECO has, through the development of
42 quality assurance procedures, ensured that quality personnel would have the power
43 to require that technical requirements be met. In any quality assurance program,
44 it is essential to verify that plant systems are constructed in accordance with the
45 approved design. An effective work product acceptance program was thus
46
47
48
49
50

1 developed at Limerick and resulted in the timely identification of nonconforming
2 conditions which required corrective action. This avoided increased costs
3 resulting from late, unnecessary rework and schedule slippage. In cases where the
4 quality organizations considered an item to be a major problem, they had the
5 authority to issue a "stop work order". Significantly, this action was taken at
6 Limerick only in a relatively few number of limited situations, and it was never
7 necessary to issue a general stop work order that applied to the total Project.
8
9

10 The results of our dedication to quality are exemplified by the fact that,
11 unlike other nuclear plants, we have experienced no major work interruptions
12 related to quality over the duration of the Project. All allegations of quality
13 deficiencies brought forth by intervenors in public hearings associated with our
14 operating license application have been considered by the NRC Atomic Safety and
15 Licensing Board ("ASLB") and found to be without merit. As a result of this
16 commitment, systems constructed at Limerick have generally performed as they
17 were designed without failure, which in turn has resulted in a very short startup
18 period, thus enabling the Company to achieve fuel load on schedule.
19
20
21
22
23
24
25
26
27
28
29
30
31
32

33 Q. How have independent third parties viewed the management of quality assurance
34 at Limerick?
35

36
37 A. The Company's efforts in this area were generally found to be reasonable and
38 appropriate. The NRC Region I Office of Inspection and Enforcement has
39 consistently ranked the quality of construction at Limerick above average.
40 Additional indications of satisfactory quality assurance are the Independent
41 Design Verification Program findings of adequate design processes and a high
42 appraisal of the quality program which consistently appears in the NRC's Limerick
43 SALP Reports. For example, in evaluating the quality of the Company's piping
44
45
46
47
48
49
50

1 system and pipe supports, the January 16, 1984 SALP report concluded:
2

3 "Strong management attention was evident in the resolution of
4 concerns identified by both the licensee and the NRC. The
5 licensee's follow-up in handling of [NRC requirements] is a
6 good example of management's attention and commitment to
7 quality.
8

9 * * *

10
11 "Observation by the resident inspector and the Construction
12 Inspection Team indicated that a strong construction QC
13 program was in place. In addition to the A-E's well-staffed and
14 trained QC organization, the licensee's QA organization is also
15 staffed by well-trained and knowledgeable QA engineers. The
16 resident inspectors have noticed that the licensee's QA
17 engineers have performed more than the required amount of
18 inspections and surveillances in this area." (pp. 12-13).
19

20 Similarly, this report further noted:

21
22 "With other safety-related components, NRC inspections also
23 indicated that the program was well-managed with adequate
24 consideration of quality assurance. The installation of
25 components were well-planned, installation requirements were
26 properly implemented, and inspections were satisfactorily
27 performed.
28

29 The licensee has a strong training and qualification program.
30 Welder qualification has been above Code requirements. Both
31 engineering and craft personnel have a structured program to
32 improve their skills. Additionally, licensee's senior
33 management receive monthly training progress reports. In-
34 process and final quality control inspections have been properly
35 documented and [are] readily retrievable. A large and well-
36 trained staff of QC engineers, technicians, and inspectors also
37 indicated licensee's commitment to the assurance of quality.
38

39 Overall, the licensee has demonstrated continued strong
40 management attention, prompt identification and resolution of
41 problems, ability to initiate and effectively implement long
42 term corrective action and strong QA/QC coverage.
43 Documentation of work has been complete and easily
44 retrievable." (pp. 15-16)
45

46 Q. How have changing regulatory requirements impacted the quality program at
47 Limerick?
48
49
50

1 A. Throughout the Project, the stringency of enforcement and interpretation of NRC
2 quality assurance requirements increased dramatically, resulting in substantial
3 increases in quality staffing levels, documentation requirements and the number
4 and intensity of quality inspections. This escalation in quality requirements was
5 primarily the result of operating and construction problems at other plants (i.e.
6 TMI-2, Zimmer, etc), as well as the general proliferation of additional regulatory
7 requirements. This increase is clearly demonstrated by Schedule 5, which provides
8 a summary of increases in quality assurance and quality control staffing levels
9 from 1975 to 1984. As indicated by this Schedule, PECO quality assurance staffing
10 at the site increased by a factor of 5 during this period, while Bechtel quality
11 assurance/quality control field forces more than quadrupled in size.
12
13
14
15
16
17
18
19
20
21
22

23 The increase in the number of NRC site audits and inspections is shown on
24 Schedule 6. While these NRC audits did not add any significant manual labor costs
25 to the Project, the number of audits reflect the increase in the number and
26 intensity of required PECO and contractor-conducted quality inspections over that
27 which was initially anticipated to satisfy NRC requirements. For example, as
28 shown, the number of NRC site audits was 8 in 1974, varied between 16 and 23
29 from 1980 to 1983, and, finally, peaked at 74 in 1984. These audits and the efforts
30 to meet the stricter quality assurance requirements substantially slowed the
31 construction effort.
32
33
34
35
36
37
38
39
40

41 G. Cost and Schedule Control
42

43 Q. Please describe, to the extent you have not already done so, the major
44 management control tools used to monitor and control cost and schedule.
45
46

47 A. Overall cost and schedule planning at Limerick was achieved through the Project
48 Forecasts and Trend Reports. As a general matter, Forecasts incorporated
49
50

1 management's best judgement as to future cost, schedule and cash flow
2 projections in order to provide an overall Project budget. Two important sources
3 of Project data used to develop the Forecasts were the Limerick Resource
4 Management System, a computerized database that maintained current estimates
5 of quantities to be installed, and the Forecast and Control Updating System
6 ("FOCUS"), which developed forecasted manhours and unit rates for each
7 commodity. These Project databases and their use in developing Forecasts are
8 more fully described by Mr. Clarey.
9

10 Information from the Project Forecasts was used in the various cost and
11 schedule control systems as the standard against which actual performance was
12 measured and evaluated. Variations from the Forecasts and other changes in the
13 Project that had a potential cost or schedule impact were identified through the
14 Trend Program. This program was an early warning system through which Project
15 management identified changes at an early stage, prepared order of magnitude
16 estimates of any potential cost or schedule impact, and highlighted these changes
17 for corrective action. These trends were then incorporated into the Forecasts
18 and, where significant even prior to incorporation into the Forecasts, reflected
19 throughout the functional control systems. All Forecasts and Trend Reports were
20 carefully reviewed by PECO's site team and the Limerick Project Manager, and a
21 detailed report of their review was provided to me for further action.
22

23 A system was also established to control cash flow expenditures on a regular
24 basis. Long-term cash flow projections were developed as part of the forecasting
25 process. These projections were then incorporated into a monthly expenditure
26 report prepared by the System Planning Division which compared actual monthly
27 expenditures to budgeted amounts. Significant deviations were brought to the
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 attention of the Project Manager for corrective action. Review of the major
2 aspects of Bechtel's billing, submitted on a monthly basis, was conducted by
3 on-site representatives of the Plant Accounting and Internal Auditing Divisions.
4 The Project Manager reviewed and approved all billing which was submitted by
5 vendors of equipment which PECO itself had purchased -- most notably the
6 General Electric nuclear steam supply system -- and by consultants directly
7 engaged by PECO. As previously mentioned, the Purchasing Department also
8 reviewed Bechtel recommendations for procurement of equipment, for award of
9 subcontracts and for the issuance of subcontract amendments. Detailed review of
10 all Bechtel and vendor billings was performed by the site management team and
11 by PECO's internal auditors.
12
13
14
15
16
17
18
19
20
21
22

23 Overall progress of Project activities was monitored and controlled through
24 a comprehensive and integrated scheduling system. At the highest level, Project
25 progress was controlled through a Milestone Summary Schedule which provided a
26 summary overview of major events in engineering, construction and startup. In
27 addition, numerous other schedules were employed within the specific functional
28 areas of Project management. Project schedules and related control systems are
29 more fully discussed by Mr. Clarey. Another important management tool for
30 overall Project direction and control was the Project Status Review Meeting. This
31 meeting was started in 1974 shortly after receipt of the construction permit, and
32 was generally held at the construction site on a monthly basis. This monthly
33 review was conducted under my direction and attendance customarily included the
34 Engineering Division Heads, the Project Manager, the Resident Project Manager,
35 the Project Manager for Construction, the Electrical Engineering Project
36 Engineer, the Quality Assurance Manager, the Station Superintendent and
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 appropriate representatives from Bechtel, General Electric and other
2 contractors. The purpose of this meeting was to provide all management
3 organizations with an update on the status of all key Project matters. Topics
4 discussed typically included a Project Summary, Senior Management Attention
5 Items, an Engineering Report, a Construction Report, a Procurement Report, a
6 Quality Assurance Report and an Action Items Report (i.e. Action Items from the
7 preceding meeting).
8
9

10 The specific functional reports were usually presented by Bechtel
11 representatives, with appropriate responses, comments or direction provided by
12 the PECO management personnel in attendance. Additional input was provided by
13 PECO functional management groups through the submission of reports prior to
14 the meeting. Action items or problems identified from discussion at these
15 meetings were directed to the appropriate Project entities for resolution. Action
16 items directed to PECO management groups were handled by the Project Manager
17 through his Bi-weekly Meeting. The output of the Monthly Project Status Review
18 Meeting was a comprehensive report which contained all the functional
19 information discussed at the meeting. In addition, numerous other reports were
20 prepared and meetings were held by all Project management organizations in
21 order to further achieve control over the Project.
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38

39 Q. Did Senior Management monitor the cost and schedule status of the Limerick
40 Project?
41

42 A. Yes. In addition to monthly meetings at which a presentation was made to Senior
43 Management covering the status and cost expenditures of all projects compared to
44 budget, the Company's Board of Directors received complete reviews of the cost
45 of the Limerick Project on at least two occasions each year. In May, a full
46
47
48
49
50

1 presentation was made of major Company projects and their costs (including
2 Limerick) for a five-year forecast period. In January, the projects' costs were
3 updated and presented in written form to the Board. If significant project cost
4 changes were recognized between budget periods, as, for example, when a Bechtel
5 Forecast was revised, the Board of Directors was informed at this time.
6
7
8
9

10 Senior Management also participated in major control meetings and received
11 frequent status reports on Project progress. For example, the Chairman of the
12 Board, the President and the Senior Vice President - Nuclear Power periodically
13 attended the Monthly Project Status Review Meeting at which detailed cost and
14 schedule information was discussed. I personally provided a verbal report on cost
15 and schedule progress and any other significant problems at the Chairman's weekly
16 staff meeting. Finally, these senior officials received Project information through
17 review of monthly progress and items of interest reports prepared by Bechtel and
18 the Engineering and Research Department, respectively.
19
20
21
22
23
24
25
26
27
28

29 Through these meetings and reports, the Company's Senior Management was
30 continually informed of the cost and schedule status of Limerick and actively
31 participated in major decisions affecting the Project.
32
33
34

35 4. Explanation of Reasons for Cost and Schedule Growth.

36
37 Q. Please summarize the reasons for cost and schedule growth at Limerick.

38
39 A. The major reason for increased costs and schedule duration was changing
40 regulatory requirements. Additional costs and schedule duration were incurred
41 because of construction funding restrictions and labor unavailability. In addition,
42 some increased costs were incurred as a result of design changes justified by
43 improvements to plant safety, operability and reliability.
44
45
46
47
48

49 Q. How did changing regulatory requirements impact the Limerick Project?
50

1 A. During the 1970s and early 1980s, the number of NRC safety and environmental
2 requirements and new interpretations of those requirements increased
3 dramatically. These new regulatory standards imposed stricter design,
4 manufacturing and construction requirements and greatly increased the Limerick
5 Project work scope. In many instances, these new requirements were imposed
6 after substantial construction and design had already been completed. This in turn
7 resulted in extensive retrofitting and greatly increased the complexity of the
8 Project and congestion in work areas, thus hindering construction performance. In
9 addition, regulatory changes often imposed increased staffing and documentation
10 requirements which further contributed to higher Project costs.
11
12
13
14
15
16
17
18
19
20

21 The overall result is that regulatory changes and changing regulatory
22 interpretations were by far the single greatest reason for increased costs at the
23 Limerick Project. Direct costs increased because of the additional engineering,
24 equipment, materials, craft manhours and testing needed to meet the increased
25 scope of the Project. Indirect costs resulted from less than optimal activity
26 sequencing and reduced labor effectiveness caused by increased congestion,
27 complexity and additional scope, and from the need to provide increased support
28 services to the Project as the result of the regulatory imposed increased work
29 scope.
30
31
32
33
34
35
36
37
38

39 Q. Please highlight the more significant regulatory changes that impacted the
40 Limerick Project.
41
42

43 A. In 1970, Appendix B of 10CFR50 established eighteen broad criteria which applied
44 to all safety-related items in all phases of nuclear projects from early site
45 investigation to final decommissioning. To provide detail as to acceptable
46 methods of compliance with Appendix B, the NRC issued a series of Quality
47
48
49
50

1 Assurance Documents in 1973-1974. It was not until the late 1970s and early
2
3 1980s, however, that the tremendous impact of these requirements upon design,
4
5 procurement, fabrication and construction was recognized. Additional quality
6
7 inspection and other requirements generated increased documentation
8
9 requirements. The impact of documentation requirements was additional
10
11 manhours to develop and process the documentation, additional manhours for
12
13 training personnel to create the documents, additional hold points for inspections,
14
15 and additional manhours to prepare already installed components for inspection
16
17 against changed or more stringent applications of construction and installation
18
19 criteria.

20
21 In 1971, the Advisory Committee on Reactor Safeguards ("ACRS") imposed a
22
23 higher seismic criteria than anticipated at Limerick, in the form of a higher
24
25 design ground acceleration and a modified frequency spectra of seismic events.
26
27 This increase in seismic requirements resulted in additional engineering and
28
29 construction manhours, equipment and component congestion and complexity.

30
31 In 1975, previously undefined hydrodynamic loads were identified which
32
33 impacted wetwell structures as the result of Safety Relief Valve discharge and
34
35 certain postulated Loss of Coolant Accident conditions in the Mark II
36
37 containment. PECO took a lead role in addressing this problem. However, final
38
39 resolution of the Mark II new loads was not achieved until 1981-1982, after an
40
41 extended iterative process of analysis and testing. Although PECO successfully
42
43 resolved this problem without impacting Project schedule, significant additional
44
45 engineering manhours and costs were incurred in order to reach a resolution that
46
47 was satisfactory to both the Company and the NRC.
48
49
50

1 Also in 1975, a fire at the Browns Ferry Nuclear Plant resulted in extensive
2 damage to electric systems and control cables and ultimately led to increased fire
3 protection requirements. Subsequent NRC regulatory changes such as Branch
4 Technical Position 9.5-1 and Regulatory Guide 1.120 promulgated these
5 requirements. The major modifications required to achieve a higher level of fire
6 protection included increased electrical separation, penetration sealing, fire-
7 proofing of exposed structural steel, additional detection and suppression systems
8 and encapsulation of safety-related electrical cable in certain plant areas.
9

10 Since many of these fire protection changes were identified toward the end
11 of the project during the 1981-1984 time period, there was a substantial possibility
12 that full compliance would impact the schedule. To avoid this schedule impact,
13 PECO initiated several analyses to demonstrate that a safe plant shutdown could
14 be achieved with reduced additional fire protection. The end result of these
15 analyses was a substantial cost savings and minimized schedule impact. However,
16 despite these efforts, substantial costs associated with additional engineering and
17 construction activities were nevertheless incurred.
18

19 During the late 1970s and early 1980s, a number of additional regulatory
20 changes had a substantial impact on the Project. The most significant of all
21 regulatory changes occurred as a result of the accident at Three Mile Island
22 ("TMI") Unit 2 in March 1979. In response to this accident, substantial new
23 regulations were issued which greatly increased the scope of the Project by
24 requiring significant engineering evaluations, hardware additions, related
25 construction activities and other substantial changes. To further exacerbate the
26 impact of TMI, many of these changes were imposed by the NRC late in the
27 Project (i.e. as late as 1981-1982) and severely complicated the project's ability to
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 meet schedule during the early 1980s. Moreover, the TMI accident substantially
2 raised the level of safety consciousness of the NRC which resulted in increased
3 enforcement and more stringent interpretations of numerous regulations unrelated
4 to the accident. TMI requirements also substantially increased the staffing levels
5 and training requirements for operations and startup personnel.
6
7
8
9

10 Regulatory requirements that impacted the later stages of the Project also
11 included Anticipated Transients Without Scram modifications, further additions
12 and changes to seismic requirements, changes in ASME Code requirements, highly
13 disruptive control room panel modifications, increasingly stringent equipment
14 qualification standards to satisfy hydrodynamic, seismic and environmental
15 concerns, ALARA requirements, increased security, high energy line break
16 concerns and others. Moreover, several significant and unanticipated engineering
17 evaluations were required by the NRC as part of Project licensing. For example,
18 in 1980, we were required to perform a Probabilistic Risk Assessment study to
19 assure that the risk of a severe accident occurring and its probable effects were
20 acceptably small. Indeed, this analysis, which had not previously been required by
21 the NRC, established that "accident risks from Limerick are expected to be a
22 small fraction of the risks the general public incurs from other sources." NUREG-
23 0974, p. 5-126 (April 1984). Similarly, in 1984, we were required to perform an
24 independent design verification program to demonstrate that the Limerick design
25 as built complied with the licensing basis of the plant. This too was a new
26 requirement.
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44

45 Finally, disruption of the proper sequencing of work activities and a
46 reduction in labor effectiveness were indirect impacts of regulatory change that
47 resulted in additional costs and delay. A project which can plan its work activities
48
49
50

1 based upon a firm and stable scope of work can complete its work in an economic
2 and efficient manner. However, projects subjected to continuous increases in the
3 scope of work because of regulatory change will find it impossible to complete
4 work within estimated cost and schedule.
5
6
7
8

9 Increases in craft manpower represent a good example of the disruptive
10 influence that regulatory change had on work sequencing at Limerick. When the
11 Project plan called for a reduction in manpower at a certain point in time and an
12 unexpected change created a need for additional manpower, it was often difficult
13 to obtain sufficient, qualified personnel. Moreover, once additional manpower was
14 obtained, a less efficient and more costly plan generally resulted. Construction
15 manpower increases required to implement regulatory required design changes
16 also increased construction congestion. Many of these design changes were
17 located in areas that were already space limited, such as the Reactor and Control
18 buildings, where the most critical schedule activities during the completion of the
19 Project took place. These areas normally had high levels of construction
20 manpower in order to minimize the duration of critical path activities. The design
21 changes further increased the manpower congestion in these areas which resulted
22 in lower than anticipated unit rates.
23
24
25
26
27
28
29
30
31
32
33
34
35
36

37 Q. Have you directed that additional data respecting the effects of regulatory change
38 upon the Limerick Project be prepared and presented for the record?
39

40 A. Yes, I have. This data, which is set forth as Section III of PECO Exhibit 2, has
41 been prepared by and its details are supported by testimony from various Company
42 engineering and construction personnel. My comments above are intended merely
43 as a brief overview of this data.
44
45
46
47
48
49
50

1 Q. What has been the Project management philosophy for non-regulatory imposed
2 design changes.
3

4
5 A. From the start of construction at Limerick, it has been a Project philosophy to
6 minimize non-regulatory design changes. Only those changes that provided cost
7 effective operability, maintainability, reliability and safety enhancements were
8 implemented. All of these changes were justified based on either Peach Bottom
9 or other industry experience. Indeed, our experience in operating the Peach
10 Bottom units has proven extremely valuable in improving the Limerick design.
11
12

13
14
15 The Peach Bottom units were placed into commercial operation in 1974.
16
17 However, it was not until 1977 that the number of modifications at Peach Bottom
18 increased to a significant level. In October 1977, PECO management initiated a
19 program to assure that Bechtel was made aware of operating and/or design
20 improvements being made at Peach Bottom which should be considered in the
21 design of Limerick. For Peach Bottom modifications in progress or completed,
22 Bechtel was directed to review design material provided by PECO. For additional
23 modifications planned at Peach Bottom, PECO engineers submitted information to
24 the Limerick Project Manager who transmitted the information to Bechtel.
25
26

27
28 In this way, Bechtel engineers had the opportunity to review the Limerick
29 design in light of changes being made at Peach Bottom and to make changes or
30 modifications to the Limerick design when necessary. This timely identification
31 of changes in the Limerick design process minimized the total cost and schedule
32 of Limerick. Examples of non-regulatory design changes include condenser
33 modifications, solid radwaste system changes, and improved reliability and
34 diversity of emergency core cooling systems and supporting systems.
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 Q. Mr. Kemper, have you directed that there be prepared an analysis of the
2 additional cost to the Project of the several reasons for cost and schedule growth
3 which you describe above?
4
5

6
7 A. Yes, I have. This analysis, which is set forth as Section II of PECO Exhibit 2, was
8 prepared by TB&A based upon Project cost documentation (i.e. primarily Project
9 Forecasts and associated documents), with assistance from our and Bechtel's
10 Project personnel. The analysis was reviewed by Dr. Roger J. Mattson, a former
11 NRC official and a witness in this proceeding, to assure the correctness of its
12 treatment of NRC regulations and licensing requirements. I and my staff have
13 also reviewed the analysis and believe it to be accurate.
14
15
16
17
18
19

20
21 Q. Please describe the analysis which you had performed and its result.
22

23 A. The analysis compares our 1970 Capital Authorization cost estimate for the
24 Project, which was used as the basis of our initial capital authorization, with a
25 near final Project cost estimate reflecting a Limerick 1 commercial operation in
26 February 1986. Based on the Project forecast documents, the analysis develops
27 the increase in Project cost which is attributable to specific regulatory and non-
28 regulatory causes. Further details respecting the manner of the analysis
29 preparation are presented by TB&A.
30
31
32
33
34
35
36

37 As shown on Schedule 7, of a total direct cost increase of approximately
38 \$2.005 billion, fully \$1.362 billion or 68%, is due to new or revised regulatory
39 requirements, or to other externally-imposed factors such as new or increased
40 taxes (excluding PURTA), cash constraint or labor unavailability. An additional
41 \$111.9 million or approximately 6% is due to plant design changes made to
42 enhance operability and/or reliability. The great majority of the remainder of the
43 Project's cost increases are due to increases in escalation and AFUDC.
44
45
46
47
48
49
50

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

Q. Mr. Kemper, what do you conclude from your review of this analysis?

A. In my opinion, this analysis provides a further demonstration of the reasonableness and prudence of our management of Limerick's construction and of the Project's final cost. As I and others have described, we could not prevent the effects of externally imposed forces such as regulatory changes or inadequate cash resources. When confronted with these forces, our only recourse was to react to them with an approach which would limit to the extent reasonably possible their adverse effect upon Project cost and schedule. As indicated in my testimony and that of other witnesses, I believe that we achieved that objective. Accordingly, Limerick 1 and Common Plant's Project management has been reasonable and prudent, and the entirety of its costs should be allowed in rate base.

Q. Does this conclude your testimony?

A. Yes, it does.

List of Professional Committees
And Industry Organizations

American Nuclear Society - Member
Standards Steering Com. - Member

ANSI N-45 Ad Hoc Com. on Packaging, Rec. Handling & Storage -
Member

Association of Edison Illuminating Companies - Member
Committee on Electric Power Apparatus - Member; Chairman

Atomic Industrial Forum
Ad Hoc Review Group on 10 CFR Parts 2-50 - Member
Nuclear Materials Safeguards Com. - Member
Reactor Safety Steering Com. - Member

Concord Township Planning Commission - Member; Vice Chairman;
Chairman

EEL-AEIC-NEMA Triple Joint Com. on Power Circuit Breakers - Member

EEL US/USSR Jt. Working Group on Electric Power Generation and
Transmission - Member

Electric Power Research Institute - Member
Nuclear Power Divisional Committee - Member

Engineers' Club of Philadelphia - Member

Institute of Electrical and Electronics Engineers - Member

Union League of Philadelphia - Member


University of Pennsylvania
Mechanical Engineering and Applied Mechanics Advisory Council -
Chairman
Wharton Center for Risk and Decision Processes - Member

Widener University School of Engineering Board of Advisors

PHILADELPHIA ELECTRIC
LIMERICK GENERATING
PROJECT ORGANIZATION

BOARD OF DIRECTORS

CHAIRMAN OF THE BOARD
PRESIDENT & CHIEF EXECUTIVE OFFICER
EXECUTIVE VICE PRESIDENT
CHIEF OPERATING OFFICER



ORGANIZATION

INTERNAL COMMUNICATION

EXTERNAL COMMUNICATION

- REPORTS TO THE EXECUTIVE VICE-PRESIDENT AND CHIEF OPERATING OFFICER
- ▲ REPORTS TO THE PRESIDENT AND CHIEF EXECUTIVE OFFICER

**Bechtel Documents Reviewed By PECO
Engineering Personnel Under Design
Review Program**

1. Basic Design Drawings (But Not Construction)
2. Specifications
3. Procedures
4. Material Requirements
5. Selection of Subcontractors and Vendors
6. On-Site Administrative Controls
7. Material Controls
8. Examination Procedures
9. Inspection Plans
10. Design Calculations

Major Equipment Procurement
Administered Directly By PECO

I. Electrical Equipment

- A. Transformers, Main Unit, 22-500 kV and 22-230 kV and associated lightning arresters
- B. Transformers, Start-up, and associated lightning arresters
- C. Transformers, Unit Auxiliary
- D. Transformers, Safeguard and Plant Services
- E. Switchgear, 4kV and above
- F. Cable, 600 volt and above
- G. Generator Isolated Phase Bus
- H. Generator Surge Protection Equipment
- I. Disconnect Switches, 230 and 500 kV

II. Mechanical Equipment

- A. Air Compressors
- B. Auxiliary Boilers
- C. Condensers and Air Ejectors
- D. Condenser Tubes
- E. Diesel-Generators
- F. Feedwater Heaters
- G. Nuclear Steam Supply System and Auxiliaries
- H. Pumps - Circulating Water, Condensate, Reactor Feed and Service Water.
- I. Traveling Screens

- J. Turbine-Generator and Auxiliaries
- K. Turbine, Reactor Feed Pumps
- L. Water Treatment - Make-up and Condensate Polishing

Increases In Quality Assurance/Quality
Control Field Staffing Levels

<u>Year</u>	<u>PECO QA</u>	<u>BECHTEL QA</u>	<u>BECHTEL QC</u>
1975	5	5	
1976	5	5	66
1977	5	5	66
1989	6	6	67
1980	6	6	72
1981	7	8	117
1982	11	8	150
1983	16	9	210
1984	26 peak	15	265 peak

NRC Site Inspections of Limerick
Generating Station

<u>Year</u>	<u>No. of Inspections</u>
1970	2
1971	3
1972	0
1973	5
1974	8
1975	13
1976	13
1977	15
1978	12
1979	15
1980	21
1981	17
1982	16
1983	23
1984	74
1985 (As of 7/15/85)	<u>27</u>
	264

**Limerick Generating Station
Unit 1 & Common
Cost Reconciliation Summary**

(\$1,000s)

**Original PECO Capital Authorization
Value (Unit 1 & Common)**

\$344,100

Regulatory and Other Externally - Imposed Changes

- TMI-2	\$ 57,500
- Plant Staffing, Startup and Training	181,600
- Seismicity	119,600
- Mark II	136,100
- Fire Protection & Electrical Separation	65,800
- Equipment Qualification	38,600
- Anticipated Transients Without Scram	20,900
- ALARA & OSHA	39,600
- ASME Code Requirements	20,900
- Security Requirements	43,500
- IGSCC	10,200
- Licensing Costs	62,900
- Miscellaneous Other NRC Regulations	116,300
- Non-NRC Requirements	63,800
- Schedule Delays Due to Licensing Delays and Other Factors	<u>385,100</u>

1,362,400

**Design Changes to Facilitate
Operability and Reliability**

111,900

Estimate Refinements and Other Causes

208,600

Unanticipated Escalation

322,100

Subtotal

\$2,349,100

AFUDC

1,426,200

Overheads

5,800

Taxes (PURTA)

30,500

Contingency

7,500

RECONCILIATION TOTAL

\$3,819,100