

Sienna Build Out Schedule Milestone

Task Name	Duration	Start	Finish	Predecessors	Assigned To	% Complete	Status	Comments
Phase 1								
Sienna 2 Story Beechwoods	216d	11/04/24	09/01/25					
Apartment Building 3A- 72 Units	185d	11/18/24	08/01/25					
Clubhouse	175d	12/02/24	08/01/25					
Apartment Building 4A- 24 Units	140d	01/13/25	07/25/25					
Sienna 3 Story Townhouses Phase 1	300d	02/05/25	03/31/26					
Apartment Building 4B- 24 Units	140d	02/24/25	09/05/25	5SS +30d				
Apartment Building 4C- 24 Units	140d	04/07/25	10/17/25	7SS +30d				
Apartment Building 4D- 24 Units	140d	05/19/25	11/28/25	8SS +30d				
Phase 2								
Sienna 3 Story Townhouses Phase 2	235d	07/23/25	06/16/26	6SS +120d				
Apartment Building 3B- 72 Units	185d	09/03/25	05/19/26	11SS +30d				
Apartment Building 3C- 72 Units	185d	11/26/25	08/11/26	12SS +60d				