

Road Holes Photo		
Complainant Exhibit C-L	26	33
Millings Photo		
Complainant Exhibit C-P	27	33
Road Conditions Photo		
Complainant Exhibit C-Q	9	33
Road Close-up Photo		
Complainant Exhibit C-R	11	33
Road Wide View Photo		
Complainant Exhibit C-S	12	33
Cul-de-sac Photo		
 <u>CNX Exhibits:</u>		
Exhibit CNX-A		
Excavation Day Report	39	51
Exhibit CNX-B		
Rolled Back Day Report	39	51
Exhibit CNX-C		
Cold Patched Day Report	39	51

Exhibit CNX-E

Google Maps Photos

14

51



Photo D



Photo H



Photo L



Photo P



Photo Q



Photo R



Photo S

CNX EXHIBIT A



DAILY CONSTRUCTION REPORT

JOB	Kiski River To BP6 Waterline
NUMBER of INSPECTORS	6
DATE	03/14/2024
REPORT NUMBER	053
CONDITIONS	Sunny, 72°
DAILY RAINFALL	0"
TOTAL RAINFALL	9.4"
TOTAL RAINOUTS	3
CONTRACTORS ON SITE	Alex Paris, Thrasher, Brown, CEC, ARS
TOTAL CLEARED	30,146'
TOTAL BACKFILLED	11,550'
TOTAL RECLAMATION	1,100'

Description of Work:

AEP – Seeded and installed NAG SC250 erosion blanket at STA 0+00 and began installing Shoremax panels. Temporary stabilized ROW from STA 33+50-50+00 and 97+00-118+50. Installed rock approaches to bridges at STA 103+50, 115+00 and 123+00. Installed air bridge over wet area at STA 118+00. Installed side boards on stream bridge at STA 123+00 and wetland crossings at STA 125+00 and 129+00. Fuse technician made (7) production fuses making stringers at STA 175+00. Excavated bore pit at STA 188+00 and installed trench boxes/steel plates. Placed stone in bore pit and graded to necessary elevation and grade. Stripped topsoil from STA 198+00-199+50. Ditched from STA 200+50-201+00. Lowered in from STA 200+50-202+00. Installed concrete trench plugs at STA 200+80 and 201+00. Made tie-in fuse at STA 202+25. Padded ARV at STA 253+00. Excavated conduit to install additional pull boxes at STA 248+00, 258+00 and 267+00.

Brown – De-mobilized equipment from Learn Rd back to the yard.

ARS – Installed 1453' of 18" and 78' of 24" CFS from STA 124+00-138+00, and 33' of Siltron 28 at STA 138+00.

CNX

DAILY CONSTRUCTION REPORT

PHOTOS





DAILY CONSTRUCTION REPORT



KISKI WL
3/14/24 BORE
PIT STA. 188+00



DAILY CONSTRUCTION REPORT

Mar 14, 2024 at 10:00:41 AM





DAILY CONSTRUCTION REPORT

Mar 14, 2024 at 5:08:26 PM





DAILY CONSTRUCTION REPORT



CNX EXHIBIT B



DAILY CONSTRUCTION REPORT

JOB	Kiski River To BP6 Waterline
NUMBER of INSPECTORS	6
DATE	03/15/2024
REPORT NUMBER	054
CONDITIONS	Overcast, 59°
DAILY RAINFALL	.1"
TOTAL RAINFALL	9.5"
TOTAL RAINOUTS	4
CONTRACTORS ON SITE	Alex Paris, Thrasher, Brown, CEC
TOTAL CLEARED	30,146'
TOTAL BACKFILLED	11,750'
TOTAL RECLAMATION	1,100'

Description of Work:

AEP – Majority of production rained out for the day. Partial crews performed full E&S walkthrough of the ROW. Installed rock approaches and orange construction fence on wetland crossings at STA 125+00 and STA 129+00. Began the Rt. 981 bore at STA 188+00. Installed goal posts from STA 195+00-197+00. Flow filled the Salina Rd Ext road crossing. Installed conduit and tracer wire and backfilled from STA 200+50-202+50.

Brown – De-mobilized equipment off site

PHOTOS



DAILY CONSTRUCTION REPORT



03/15/24
Kiski River WL

Sta 129+00
Installed rock approaches



DAILY CONSTRUCTION REPORT

North East Elevation

☉ 241°SW (T) • 40.519216, -79.501217 ±6m ▲ 267m



Kiski River to BP6
WL_2024.03.15

Boring under 981 @ 188+00

15 Mar 2024, 8:16:27 AM



DAILY CONSTRUCTION REPORT





DAILY CONSTRUCTION REPORT



CNX EXHIBIT C



DAILY CONSTRUCTION REPORT

JOB	Kiski River To BP6 Waterline
NUMBER of INSPECTORS	6
DATE	03/18/2024
REPORT NUMBER	055
CONDITIONS	Overcast, 28°
DAILY RAINFALL	.3"
TOTAL RAINFALL	9.7"
TOTAL RAINOUTS	4
CONTRACTORS ON SITE	Alex Paris, Thrasher, CEC
TOTAL CLEARED	30,296'
TOTAL BACKFILLED	11,750'
TOTAL RECLAMATION	1,100'

Description of Work:

AEP – Temporary stabilized ROW from STA 118+00-124+00. Re dug bore pit and set box at STA 188+50. Installed cold patch on Salina Extension road crossing. Stripped topsoil from STA 197+00-198+00. Dug ditch from STA 199+50-200+50. Lowered in from STA 199+50-200+50. Restored road side ditch at STA 201+00. Excavated pit for additional handhole at STA 289+00. Installed 16' gate and repaired fence at STA 289+30. Fuse technician made (8) production fuses building stringers at STA 175+00. Made (2) tie in fuses at STA 200+75.

ARS – Installed 295' of 18" CFS from STA 118+00-124+00. ECD installation is complete.



DAILY CONSTRUCTION REPORT

PHOTOS





DAILY CONSTRUCTION REPORT



KISKI WL
3/18/24 BORE
PIT STA. 188+00



DAILY CONSTRUCTION REPORT

KiskiWL_2024-18-03_
119+00





DAILY CONSTRUCTION REPORT

South West Elevation

⊙ 49°NE (T) ⊙ 40.536067, -79.51761 ±8m ▲ 378m



Kiski River to BP6
WL_2024.03.18

Installing gate @ 289+50

18 Mar 2024, 12:38:33 PM

CNX EXHIBIT E


Avonmore, Pennsylvania

Google Street View

Aug 2024



Image capture: Aug 2024 © 2026 Google



Avonmore, Pennsylvania


Google Street View

Aug 2024



Google Maps

Image capture: Aug 2024 © 2026 Google






Avonmore, Pennsylvania
Google Street View
Aug 2024

Google Maps

Image capture: Aug 2024 © 2026 Google






Avonmore, Pennsylvania

Google Street View

Aug 2024

Google Maps

Image capture: Aug 2024 © 2026 Google



Avonmore, Pennsylvania

Google Street View

Aug 2024



Image capture: Aug 2024 © 2026 Google

