



Michael Zimmerman  
Counsel, Regulatory

411 Seventh Avenue  
Mail drop 15-7  
Pittsburgh, PA 15219

Tel: 412-393-6268  
mzimmerman@duqlight.com

April 24, 2019

**Via First Class Mail**

Rosemary Chiavetta, Secretary  
Pennsylvania Public Utility Commission  
400 North Street  
Harrisburg, PA 17120

**Re: Letter of Notification of Duquesne Light Company for Approval to Relocate and Construct 138 kV Transmission Lines in Beaver County, Pennsylvania.  
Docket No. A-2018-3002418**

Dear Secretary Chiavetta:

Enclosed please find Duquesne Light Company's responses to the Commission's Data Requests propounded April 4, 2019, in the above-captioned docket.

Sincerely,

A handwritten signature in black ink, appearing to read "Michael Zimmerman", written over a horizontal line.

Michael Zimmerman

Enclosure

cc: Jordan Van Order, TUS (jvanorder@pa.gov)

RECEIVED  
2019 APR 29 AM 11:42  
PA PUC  
SECRETARY'S BUREAU

**Bureau of Technical Utility Services**  
**Data Requests**  
Docket No. A-2018-3002418

**Data Request:** Please provide the current status of the subject Duquesne Light transmission project and submit a breakdown of the project costs to date.

**Response:**

Project Status: The transmission facilities have been constructed and were placed in service on December 28, 2018. The transmission project is currently in post-construction, and the Company is conducting site restoration and completing post-construction engineering as-builds. The Company anticipates concluding the transmission project in June of 2019.

Transmission Costs Incurred to Date: Please see table below.

138kV Costs as of April 19, 2019	
Description	Cost
DLC Labor	\$163,787
Materials	\$1,595,829
Employee Expenses	\$1,955
Outside Engineering	\$441,177
Outside Services	\$2,739,623
Overheads & Misc.	\$469,069
AFUDC	\$126,350
Grand Total - Cost Incurred to Date	\$5,537,790
Estimated Remaining Spend	\$4,064
Grand Total - ETC	\$5,541,854


**RECEIVED**  
2019 APR 29 AM 11:42  
PA PUC  
SECRETARY'S BUREAU

**BEFORE THE  
PENNSYLVANIA PUBLIC UTILITY COMMISSION**

Letter of Notification of :  
Duquesne Light Company for :  
Approval to Relocate and Construct : Docket No. A-2018-3002418  
138 kV Transmission Lines in Beaver :  
County, Pennsylvania :

**VERIFICATION**

I, Travis Moore, hereby state that the facts set forth above are true and correct to the best of my knowledge, information and belief, and I expect to be able to prove the same at a hearing held in this matter. I understand that the statements herein are made subject to the penalties of 18 Pa.C.S. § 4904 (relating to unsworn falsification to authorities).

  
\_\_\_\_\_

Dated: April 24, 2019

**RECEIVED**  
— 2019 APR 29 AM 11:42  
PA PUC  
SECRETARY'S BUREAU



411 Seventh Avenue  
Pittsburgh, PA, 15219

**RETURN SERVICE REQUESTED**



FORM D81-00150 (7/16)  
U.S. POSTAGE >>> PITNEY BOWES



ZIP 15136 \$ 000.50<sup>0</sup>  
02 4W  
0000338399 APR 25 2019

Rosemary Chiavetta, Secretary  
Pennsylvania Public Utility Commission  
400 North Street Street  
Harrisburg, PA 17120

17120\$0079 0000

