

April 30, 2020

Via Hand Delivery
Rosemary Chiavetta, Secretary
PA Public Utility Commission
Keystone Bldg., 2nd Floor
400 North Street Harrisburg, PA 17120

Re: Pittsburgh Water and Sewer Authority Quarterly Compliance Plan Progress Report Consolidated Docket Numbers: M-2018-2640802 (water), M-2018-2640803 (wastewater), P-2018-3005039 (wastewater)

To the Commissioners of the Pennsylvania Public Utilities Commission:

Effective April 1, 2018, pursuant to 66 Pa.C.S. §§ 3201-3209, Act 65 of 2017, the Pennsylvania Public Utility Commission (PUC) was granted jurisdiction over the provision of water, wastewater, and stormwater utility services by entities created by Pennsylvania cities of the second class under the Municipal Authorities Act. Consistent with the new law, the Commission approved the initial water and wastewater tariffs of Pittsburgh Water and Sewer Authority (PWSA or the Authority) effective March 1, 2019 as part of PWSA's first base rate filing at Docket Numbers R-2018-3002645 and R-2018-3002647. Also pursuant to the new law, PWSA filed a Compliance Plan on September 28, 2018 and, to comply with the commitments made as part of the approved settlement of its initial rate case, a Compliance Plan Supplement on February 1, 2019. A Joint Petition for Partial Settlement of PWSA's Compliance Plan is currently pending but, as part of that settlement, PWSA agreed to complete and report on critical activities to the PUC and interested parties on a quarterly basis.¹ The enclosed Compliance Plan Progress Report is being filed consistent with this commitment.

As part of its reporting requirements, PWSA has prepared an update on each of the areas where it is required to provide information and compiled them in a standard format. These areas include Operations, Billing and Customer Service, Lead, Infrastructure/Engineering, Finance and Accounting, and Contractual/Other Issues. Each section addresses the requirements associated with: (1) the Joint Petition for Partial Settlement pending at the above captioned dockets (also referred to as the "Master List of Stipulations"); (2) the Commission approved Settlement of PWSA's initial rate case; (3) the Compliance Plan; and (4) the Compliance Plan Supplement. PWSA intends to use this format to streamline the process of tracking progress toward meeting agreed-to activities thus information PWSA previously provided to the parties pursuant to the rate case settlement have been included in this report.²

Sincerely,

Robert Weimar

Robert A. Weimar Executive Director

¹ See Joint Petition for Partial Settlement dated September 13, 2019 at Section III.ZZ.

² The information includes that required by: (1) Paragraph III.A.2 of the Rate Case Joint Petition for Settlement at R-2018-3002645 and R-2018-3002647; 2) the Highland Membrane Filtration Plant quarterly report pursuant to Paragraph III.H.4.i of the Rate Case Joint Petition; and 3) an update on the status of negotiations with the City of Pittsburgh related to the Cooperation Agreement as required by Paragraph III.G.1.a of the Rate Case Joint Petition.

CERTIFICATE OF SERVICE

I hereby certify that this day I served a copy of the PWSA's Quarterly Report upon the persons listed below in the manner indicated in accordance with the requirements of 52 Pa. Code Section 1.54.

Via First Class Mail and/or Email

Sharon Webb, Esq.
Erin K. Fure, Esq.
Daniel Asmus, Esq.
Forum Place Building
555 Walnut Street, 1st Floor
Harrisburg, PA 17101
swebb@pa.gov
efure@pa.gov
dasmus@pa.gov

Christine Maloni Hoover, Esq.
Erin L. Gannon, Esq.
Lauren E. Guerra, Esq.
Office of Consumer Advocate
555 Walnut St., 5th Fl., Forum Place
Harrisburg, PA 17101-1923
choover@paoca.org
egannon@paoca.org
lguerra@paoca.org

Gina L. Miller, Esq.
John M. Coogan, Esq.
Bureau of Investigation & Enforcement
Commonwealth Keystone Building
400 North St., 2nd Floor West
Harrisburg, PA 17120
ginmiller@pa.gov
jcoogan@pa.gov

Elizabeth R. Marx, Esq.
John W. Sweet, Esq.
The Pennsylvania Utility Law Project
118 Locust St.
Harrisburg, PA 17101
pulp@palegalaid.net


Susan Simms Marsh, Esq.
Pennsylvania-American Water Company
852 Wesley Drive
Mechanicsburg, PA 17055
Susan.marsh@amwater.com

Michael A. Gruin, Esq.
Stevens & Lee
17 North Second St., 16th Fl.
Harrisburg, PA 17101
mag@stevenslee.com

Dimple Chaudhary, Esquire
Peter J. DeMarco, Esquire
Cecilia Segal, Esquire
Natural Resources Defense Council
1152 15th Street, NW, Ste. 300
Washington, DC 20005
dchaudhary@nrdc.org
pdemarco@nrdc.org
csegal@nrdc.org

Michelle Nacarati Chapkis
Mayor's Blue Ribbon Panel on Restructuring
the PWSA Care of Women for a Healthy
Environment
5877 Commerce St.
Pittsburgh, PA 15206
michelle@womenforahealthyenvironment.org

Brian Kalcic
Excel Consulting
225 S. Meramec Ave., Suite 720T
St. Louis, MO 63105
Excel.consulting@sbcglobal.net



Dated: April 30, 2020

Deanne M. O'Dell, Esq.

Pittsburgh Water and Sewer Authority- PUC
Quarterly Update Report
Q1 2020



Contents

Contents	3
1. Operations	4
a. Compliance Plan Supplement Requirements	4
b. Compliance Plan Requirements	5
2. Billing/Customer Service	7
a. Master List of Stipulation Requirements	7
3. Lead	11
a. Compliance Plan Supplement Requirements	11
b. Compliance Plan Requirements	13
4. Infrastructure	14
a. Master List of Stipulation Requirements	14
b. Compliance Plan Supplement Requirements	15
c. Compliance Plan Requirements	18
5. Finance, Contractual, and Other Issues	20
a. Master List of Stipulation Requirements	20
b. Compliance Plan Supplement Requirements	20
c. Compliance Plan Requirements	22
Appendix A – Completed Compliance Plan Requirements	25
Appendix B – Title 52 Sections where PWSA Believes it is Currently in Compliance	28
Appendix C – 20 Operating Metrics Identified in I&E St. No. 4, p. 5	29
Appendix D – Low Income Customer Billing Metrics	31
Appendix E – Call Center Metrics and Customer Service Monthly Reports	33
Appendix F – Vacancy Report	46
Appendix G – Microfiltration Plant	50
Appendix H – Lead COA	51
Appendix I – FR_III.1	269
Appendix J – Future Debt	276
Appendix E – Capital Project Update	277

1. Operations

Operations activities are those that involve operations and maintenance (O&M) in the water, wastewater and stormwater systems. This includes O&M activities at the Aspinwall Water Treatment Facility, as well as O&M activities in the water transmission, storage and distribution systems and the wastewater/stormwater collection and conveyance systems.

a. Compliance Plan Supplement Requirements

The Compliance Plan Supplement addresses topics including hydrant replacement, leak detection, valve maintenance, metered service, meter testing/replacement, operational effectiveness, and an expanded use of mobile work, as shown in Table 1. This section lays out each of the requirements that PWSA has committed to meeting, as well as a progress update and/or plan for achieving the PUC's standards. Below the table is a narrative describing each task yet to be completed. Completed tasks are also shown in Appendix A.

Table 1: Compliance Plan Supplement Requirements - Operations

Task	Timeline (if specified in the Compliance Plan Supplement)	Progress to Date
Replace one hundred hydrants per year.	2019 and 2020	On Target. 76 hydrants replaced in 2019, 14 replaced in Q1 2020.
Record water used for flushing after main breaks by having crews record the time flushed and flow gauges to record water used.	October 2019	On-going. Recording water lost during the leak has been developed and is in Spry Mobile. Water usage is also being recording for flushing hydrants during normal operations
Provide water meters for each DPW division and have them installed on hydrants.	October 2019	Hydrant meters have not yet been deployed to DPW to track their water usage.
Restructure to support delivery of formal valve operation, flushing, and leak detection programs.	April 2019	Restructuring is in progress; program formalization is underway.
Develop a plan to track age of customer meters and to test and/or replace meters over 20 years old.		On Target
Track the 20 Operating Metrics identified in I&E St. No. 4, p. 5.		See Appendix C.

i) Replace one hundred hydrants per year.

PWSA agreed to replace one hundred hydrants per year in 2019 and 2020. The replacement program is focused on removing older models from service on larger diameter mains. In the first quarter of 2020, PWSA has replaced 76 hydrants in 2019 and 14 hydrants in Q1 2020. The work associated with this task is being completed using both contractors and in-house staff. In the future, hydrant replacements will be coordinated with the small diameter main replacement program so that new hydrants are installed on new mains that replace older 4- and 6-inch mains that provide inadequate flow and/or pressure. Hydrant inspections continue to exceed previous year totals.

ii) Develop a leak detection program and restructure staff to add more personnel for leak detection

PWSA has hired a manager with considerable utility expertise to oversee its leak detection program. The new manager has initiated weekly meetings with the other operations managers to start formalizing a program, and has initiated cross-training of crews, with the idea being that all crews have some leak detection capability, but that the two designated leak detection crews can focus their efforts on programmatic surveying and more difficult detections. The Authority has also upgraded its leak detection equipment with new correlators and ground microphones to facilitate faster and more accurate leak detection. Please see Appendix C for additional information.

iii) Record water used for flushing after main breaks

PWSA committed to recording water used for flushing by having crews record the time flushed and using flow gauges to record the water used. PWSA is in the process of shifting a manager to oversee its flushing program, and has developed a system-wide flushing plan, which has already been approved by the Pennsylvania DEP. PWSA has implemented the flushing program and was tracking the information in an excel spreadsheet. With the implementation of Spry mobile this information will be captured utilizing that program.

iv) Provide water meters for each Department of Public Works (DPW) division and have them installed on hydrants

The goal of this initiative is to record water use for street sweeping and street paving activities, and to help PWSA reduce its unaccounted-for water. PWSA has contacted the City of Pittsburgh's DPW to determine appropriate sites for meters for filling street sweeping vehicles. This is still in the coordination process with DPW, we need identify which hydrants will be utilized and conduct training with City staff to get them accustomed to using the metered locations. PWSA will supply each street sweeper and flusher truck in the DPW with a water meter to track the water consumption.

v) Restructure to support delivery of formal valve operation, flushing, and leak detection programs

PWSA has assigned one of its operations managers to formalize its valve operation, flushing, and leak detection programs, and has hired three additional senior managers to ensure that the programs are appropriately resourced. The Operations Department has also started a restructuring effort, which includes assigning designated crews to focus on programmatic valve operation, flushing, and leak detection activities (while supporting other crews during emergencies). PWSA has automated the capture of data for these programs through its mobile platform. Field crews are operating valves and inspecting/flushing hydrants which are being captured and tracked in Spry Mobile.

vi) Develop a plan to track age of customer meters and to test and/or replace meters over 20 years old

According to best available information, PWSA has as many as 50,000 meters that have exceeded the Commission's recommended testing schedule and will need to be tested and/or replaced. Unfortunately, much of the meter data including installation date was lost in a billing system transition, so this number cannot be validated. In its Compliance Plan, PWSA committed to increasing its plumbing staff and changing out 5,000-6,000 meters per year. PWSA hired three additional plumbers in 2019 and has coupled its residential meter replacement program with its lead service line replacement program, which has decreased the number of individual appointments that need to be scheduled. Moving forward, PWSA will comply with Chapter 65.8 and begin testing meters at a regular interval, so that no small meter is in service longer than 20 years without testing. The Meter Upgrade Program is a concerted effort of the Customer Service and Operations departments. PWSA changed more than 12,000 meters in 2019 and is on track to change an additional 10,000 in 2020. Customer Service is now tracking the installation date and will be able to quarry the install date in the future to make sure small meters are replaced prior to being in service for 20 years.

PWSA is prioritizing the testing/replacement of large meters and will make its best efforts to complete the testing/replacement of all large meters/measuring chambers and registers within three years. The Authority has identified 806 large-diameter meters that have been in service for longer than eight years, or where the installation date is unknown, and will comply with Chapter 65.8 to ensure that no large meter is in service for longer than eight years without testing. PWSA entered into a contract in May 2019 to test water meters 3" or greater in-line or at the vendor's testing facility. PWSA has replaced 15 large meters and 1,572 small meters in the first quarter of 2020. With the addition of this vendor, PWSA is able to accommodate all customer-generated meter testing requests.

vii) Track the 20 Operating Metrics identified in I&E St. No. 4, p. 5

PWSA is starting to track the 20 Operating Metrics identified in I&E St. No 4, p. 5. Preliminary results of these operating metrics will be shown in Appendix C as data is available.

b. Compliance Plan Requirements

For PWSA's operational areas, the Compliance Plan addresses topics including metering unmetered accounts, residential and commercial meter change-outs and testing, flushing, and developing standard operating procedures for communications and emergency response (Table 2). Compliance tasks associated with PUC Section 65.8 (Meters – Change-outs) and 65.17 (Standards of Design – Flushing Program) have already been addressed in the Compliance Plan Supplement Requirements. As such, this section lays out each of the remaining operational requirements for PWSA, as well as a progress update and/or plan for achieving the PUC's standards.

Table 2: Compliance Plan Requirements - Operations

Task	Timeline (if specified in the Compliance Plan)	Progress to Date
65.7 Hire a contractor to assist with inspecting, sizing, and installing meters for municipal and unmetered properties.	2024	On Target
65.8 Add additional plumbers to address 50,000 meters that are overdue for testing/change-out.	Immediately	On Target
65.8 Develop a program to test 10-25% of commercial meters annually.	2022	On Target
65.11 Develop SOPs, including communications protocols, for periods of mandatory conservation.	2020	On Target
65.17 Implement a flushing program.	2020	On Target
67.1 Develop a SOP to notify the Commission during periods of unscheduled service interruptions.	Within 6 months of Compliance Plan Filing	Complete
69.16 Update Emergency Response Plan SOPs.	Within 6 months of Compliance Plan Filing	On-going

i) 65.7 - Inspecting, sizing, and installing meters for municipal and unmetered properties

PWSA has committed to partnering with a contractor to inspect, size, and install meters for municipal and other unmetered accounts (PWSA estimates 200-400 of these accounts in its service area) within the next five years. PWSA developed and released an RFP for these services and has begun inspecting facilities for meter installations. PWSA's Board of Directors approved a consulting contract with the selected vendor (Buchart Horn) on April 26, 2019. These site visits are underway.

PWSA will actively search for additional municipal, flat rate, and other unmetered properties through various GIS and other data sources, which, when found, will be added to the list of properties requiring meters. PWSA anticipates that all unmetered and/or unbilled properties will be identified by June 29, 2020, however, delays in field work as a result of the COVID-19 pandemic could affect this deadline. Once unmetered or unbilled properties have been metered, PWSA will identify these properties in future Compliance Plan Quarterly Reports.

ii) 65.8 - Develop criteria for when to test meters that have been pulled from service, prior to disposal

PWSA has installed a test bench and plans to test approximately 10% of the meters that have been pulled from service. Small meters (less than 1.5 inches in diameter) will not go back into service in the system. Operations staff have reached out to the Commission and developed a testing approach in the draft Compliance Plan settlement. PWSA believes that the last sentence of Title 55 § 65.8. Meters (d) (2), which says "Meters permanently removed from service and replaced by new meters utilizing remote reading devices are exempt from this provision." permits PWSA to only test a fraction of the meters pulled from service when they no longer going to be used in the system, in accordance with the American Water Works Association testing protocol. Specifically, PWSA will test 5-10% of the small meters pulled from service and not reused for quality control and to establish accuracy levels. PWSA uses an AML network for getting data from meters which qualifies as a "remote reading device."

iii) 65.11 - Develop SOPs, including communications protocols, for periods of mandatory conservation

PWSA has an abundant water supply and therefore has never experienced, and is not likely to experience, a period where there would be inadequate source water to meet demands. However, source contamination or a significant failure in the treatment or delivery system may necessitate periods of mandatory conservation. These are extremely rare events, and PWSA has not yet developed Standard Operating Procedures, including communications protocols, for periods of mandatory conservation. The Authority plans to hire a Health and Safety professional in 2020, who will be tasked with developing and communicating a preliminary SOP by, which will be incorporated into the Authority's Emergency Response Plan. The SOP will include provisions that, in the event that such

conservation measures are required, PWSA will notify customers via traditional lines of communication (telephone calls, social and traditional media, and the website).

iv) 67.1 - Develop a SOP to notify the Commission during periods of unscheduled service interruptions

PWSA has separate processes to notify the Commission during emergency and non-emergency periods of unscheduled service interruptions. While these processes are in place, PWSA lacked a formal, written SOP describing this activity. PWSA completed the SOP and is included in the Authority's Emergency Response Plan. Further, the Emergency Response Plan established a process to notify the Commission of any low-pressure incident or other service disruption for which it notifies the Pennsylvania Department of Environmental Protection, as well as a general revision of communication protocols to include notification to the Commission.

v) 69.16 - Update Emergency Response Plan SOPs

PWSA has completed an update to its Emergency Response Plan and is continuing to formally document its SOPs. Many departments share in the development of SOPs. As previously mentioned, the Authority plans to hire an Environmental Health and Safety professional in 2020, who will assist in developing and communicating this SOP. PWSA has revised its internal accident investigation operating procedure to ensure that telephone reports are made to Commission staff immediately after becoming aware of the death of a person; an occurrence of an unusual nature (whether or not death or injury of a person results), which apparently will result in a prolonged and serious interruption of normal service; and an occurrence of an unusual nature that is a physical or cyber security attack, which causes an interruption of service or more than \$50,000 in damages, or both. PWSA will also update its internal written Incident Investigation Policies to incorporate telephone reports.

2. Billing/Customer Service

Many of the PUC's requirements relating to Billing and Customer Service fall under Chapter 56 of Title 52, which was created to establish and enforce "uniform, fair, and equitable residential public utility service standards." PWSA has already taken considerable steps to ensure Billing and Customer Service compliance, and many of the initiatives agreed to in the Master List of Stipulation Requirements, Tariff Settlement, Compliance Plan or the Compliance Plan Supplement have already been completed.

a. Master List of Stipulation Requirements

The Master List of Stipulation Requirements was developed in July 2019 in response to feedback from the Parties and to codify additional reporting requirements for PWSA. Table 3 highlights these additional reporting requirements.

Table 3: Billing/Customer Service Requirements from the Master List of Stipulations

Task	Timeline (if specified in the Master List of Stipulations)	Progress to Date
Commitments from motion to move issues from Stage 1 to Stage 2		On Target (Moved to Stage 2)
BCS input on PWSA CAP Program	Next base rate case	Rate case filed on March 6, 2020
Commission development of a "Model Water CAP Design"		On Target
Customer outreach		PWSA participates in upwards of 100 community meetings annually. Also, a canvassing program was proposed to the LIAAC as a potential enhancement to PWSA's assistance programs in the next rate case.
56.94 and 56.336 – Interim personal contact procedures immediately prior to termination	Quarterly Progress Reports	On Target (Moved to Stage 2)

i) Commitments from Motion to Move Issues from Stage 1 to Stage 2

Per the Commission's directive, the following issues were moved to Stage 2 of the Compliance Plan process:

- > The language, format, and method of providing suspension and termination notice pursuant to Chapter 14 of the Public Utility Code and Chapter 56 of the Commission's regulations.
- > PWSA's compliance with the Discontinuance of Services to Leased Premises Act (DSLPA).
- > PWSA's plan for collections; to include strategies to reduce overall delinquencies and to ensure collections practices for residential customers are consistent with legal requirements.
- > Personal contact: Per further discussion with the parties, PWSA will: (1) evaluate adding additional information in the quarterly report in line with the examples set forth in Section III.MM.2.a.iii.b of the Stage 1 Compliance Plan Settlement Agreement; (2) assess whether hiring a third party contractor to knock on the door might be a viable option; and, (c) will attempt to specifically reach out to other Pittsburgh utilities to see if they can provide information about how they address safety concerns related to knocking on the door for termination process.

ii) Commission Development of a "Model Water CAP Design"

PWSA included enhancements to its current customer assistance programs in the rate case filing on March 6, 2020.

iii) Customer Outreach

PWSA participates in upwards of 100 community meetings annually. Also, a canvassing program was proposed to the LIAAC as a potential enhancement to PWSA's assistance programs in the next rate case. Additionally, PWSA is a member of the Western Pennsylvania Utilities Group and has participated in member utilities' coordinated outreach events where community-based organizations are educated on PWSA's assistance programs. This relationship has led to PWSA most recently presenting its low income assistance programs at the annual Allegheny County Area Agency on Aging and Department of Health and Human Services meetings, where upwards of a combined 100 elderly caregivers and companions were educated.

iv) Interim personal contact procedures

Table 4: Interim Personal Contact Process Results

Telephone Call Completion Rate	190 Total Calls Attempted	44%
	Live Answer by Customer	40
	Message Left by PWSA	43
	Voicemail Box Full/No Answer/No Answering Machine	38
	Disconnected Number	13
Resulting Cancellations of Termination	11 Total Cancellations	6%
	Paid in Full	2
	Payment Arrangement	9
	Medical Filed	0
	PFA Filed	0
	Hardship Cash Assistance Grant Pending	0
	Winter Moratorium Eligibility Pending	0

a. Compliance Plan Supplement Requirements

The Compliance Plan Supplement addresses topics including informal complaints, bill changes, use of collection services, customer service metrics, and creating/working with the LIAAC as shown in Table 5. This section lays out each of the requirements that PWSA has committed to meeting, as well as a progress update and/or plan for achieving the PUC's standards. Below the table is a narrative discussion of each task that has yet to be completed. Tasks associated with the Compliance Plan Supplement that were completed in prior reporting periods are shown in Appendix A.

Table 5: Compliance Plan Supplement Requirements – Billing/Customer Service

Task	Timeline (if specified in the Compliance Plan Supplement)	Progress to Date
Conduct a regular review of informal complaint information to determine complaint trends and whether there is a need to implement additional or new internal training policies.		PWSA is regularly reviewing informal complaints to determine trends and is responding with process adjustments and/or further training.
Work with the parties to determine an appropriate informal complaint tracking information review process.		On Target (Moved to Stage 2)
Make the changes identified in Paragraphs III.1.1 through III.10 of the Settlement consistent with the timeframes established by the final order in this proceeding and provide a copy of the changes to the LIAAC.		On-going
Collect and report on requested billing data (Appendix D).	Quarterly	Q1 data in Appendix D of this report
Fund BDP program using revenues collected from approved rates in the tariff filing.		On-going
Submit a detailed Plan that outlines the program parameters for each of its low-income assistance programs.	Next Base Rate Proceeding	Rate case filed on March 6, 2020
Track the following metrics: Abandon %, ACD handling time, average speed of answer, CSR attendance, Customer satisfaction, service level % (Appendix D).	Monthly	Q1 data in Appendix E of this report
Expand the use of the SpryMobile app.		Completed as of go live on January 14, 2020

- i) Conduct a regular review of informal complaint information to determine complaint trends and whether there is a need to implement additional or new internal training policies

PWSA began conducting regular reviews of informal complaint trends in 2018 and has worked to update its customer service training policies and materials since that time. Identified trends relate to catch-up consumption, high consumption, and meter testing. When a process is found to be faulty, PWSA makes the necessary adjustments. When additional training is extended to an employee, yet the employee fails to show improvement, disciplinary action is taken.

- ii) Work with the parties to determine an appropriate informal complaint tracking information review process

On target to be addressed during Stage 2 of the Compliance Plan.

- iii) Make the changes identified in Paragraphs III.1.1 through III.10 of the Settlement consistent with the timeframes established by the final order in this proceeding and to provide a copy of the changes to the LIAAC

PWSA is in the process of making the changes identified in Paragraphs III.1.1 through III.10 of the Settlement, consistent with the timeframes established by the final order in this proceeding. Once the changes are made, PWSA intends to provide a copy of the changes to the LIAAC.

- iv) Suspend the use of Jordan Tax Service, Inc.

The contract between PWSA and Jordan Tax Service, Inc. (JTS) was terminated effective June 30, 2019. PWSA accepted a file of uncollected debts from JTS on June 27, 2019 and is currently updating its billing system with debts collectible under regulation. PWSA

also submitted a cover letter of explanation to affected customers to BCS for review. BCS made recommended changes, PWSA incorporated those, and BCS approved the use of said letter. The review of these debts previously placed with JTS for collection is a very tedious, manual process; however, steady progress is being made. All debts less than four years old are on track to be debited to affected customers' accounts on a rolling basis, with an anticipated completion in 2020. The BCS-approved cover letter of explanation is mailed simultaneous to the debit of charges less than four years old.

v) **Collect and report on the requested billing data**

PWSA has started to track data associated with the billing metrics identified in the Compliance Plan Supplement. Appendix D contains these billing metrics.

vi) **Fund Bill Discount Program (BDP) program using revenues collected from approved rates in the tariff filing**

PWSA is funding the BDP program using revenues collected from the approved rates in the tariff filing, and, as such, is in compliance.

vii) **Submit a detailed Plan that outlines the program parameters for each of its low-income assistance programs**

PWSA included a detailed plan outlining its proposed assistance program enhancements and impacts in its rate case filing on March 6, 2020.

viii) **Track the following metrics: Abandon %, ACD handling time, average speed of answer, CSR attendance, Customer satisfaction, service level %**

These metrics have been tracked on a monthly basis since January 2019. Appendix E shows data by month for January through March 2020.

ix) **Expand the use of the SpryMobile app**

This task was completed as of January 14, 2020.

b. Compliance Plan Requirements

For PWSA's customer service and billing areas, the Compliance Plan addresses topics including the bill redesign, plain language requirements, and translation assistance for shut-offs (Table 6). This section lays out each of the remaining billing and customer service requirements for PWSA, as well as a progress update and/or plan for achieving the PUC's standards. Tasks that were completed and reported in previous updates have been moved to Appendix B.

Table 6: Compliance Plan Requirements – Billing and Customer Service

Task	Timeline (if specified in the Compliance Plan)	Progress to Date
56.11-56.25 and 56.261-56.275 - Complete bill redesign project.		On-going
56.81-56.118 and 56.321-56.358 - Meet plain language requirements for shut-off notices. (Now moved to Stage 2 of the Compliance Plan.)		On Target (Moved to Stage 2)

i) **56.11-56.25 and 56.261-56.275 - Complete bill redesign project**

PWSA has drafted numerous revisions of its bill redesign and has provided copies of these drafts to interested parties and BCS for feedback and recommendations. The initial draft bill changes were provided to the interested parties and BCS on March 29, 2019. Thirty days later, PWSA received 29 change requests, agreed to all, and worked with its print and mail vendor to make the changes. Draft bill changes were sent to the interested parties and BCS for review on October 9, 2019 and again on December 31, 2019. PWSA plans to implement the redesigned bill format in 2020.

ii) 56.81-56.118 and 56.321-56.358 - Meet plain language requirements for shut-off notices

PWSA made revisions to its shut-off notices towards compliance with the plain language requirements. Note that these requirements will now be handled in Stage 2 of the Compliance Plan process.

3. Lead

One of the major focus areas of the Tariff and Compliance Plan Supplement was PWSA's lead remediation program. The following sections lay out the requirements related to lead, as well as the actions that PWSA has already taken or are underway to address this issue.

a. Compliance Plan Supplement Requirements

The Compliance Plan Supplement addresses topics including the Community Lead Response Advisory Committee (CLRAC), customer outreach and communication, feasibility analysis, and service line replacement practices as shown in Table 7. This section lays out each of the requirements that PWSA has committed to meeting, as well as a progress update and/or plan for achieving the PUC's standards. Below the table is a narrative discussion of each area. Tasks that were completed and reported on in previous updates have been moved to Appendix A.

Table 7: Compliance Plan Supplement Requirements – Lead

Task	Timeline (if specified in the Compliance Plan Supplement)	Progress to Date
Form a Community Lead Response Advisory Committee (CLRAC).	Initiated within 30 days of Settlement Agreement	The first quarterly meeting was held January 8, 2019, and subsequent meetings occurred on February 6, 2019, March 4, 2019, April 24, 2019, June 3, 2019, August 12, 2019, September 24, 2019, December 10, 2019 and March 3, 2020.
Develop and implement a plan to encourage greater participation in the lead line replacement program.	Plan developed within 90 days of effective date of rates; customer participation reported quarterly	The Community Outreach and Communication Plan was presented to CLRAC for input and is currently being implemented. Updates are provided at each meeting.
Develop and implement a plan to encourage greater participation in the lead sampling program.	Within 90 days of effective date of rates	The Community Outreach and Communication Plan was presented to CLRAC for input and is currently being implemented. Updates are provided at each meeting.
Continue to provide NSF-certified filters/replacement cartridges free of charge until samples are below 15 ppb lead for two consecutive 6-month periods.	Within 90 days of effective date of rates	The existing program, which was developed in 2018, continues.
Develop and implement a plan for prioritizing lead service line replacements where curb box inspections are completed in designated neighborhoods.	Within 90 days of effective date of rates	During the March and April 2019 meetings the methodology and criteria used for prioritizing LSLR areas was finalized and agreed to. The methodology has been used for determining neighborhoods for the 2019 PENNVEST LSLR funding since, including four neighborhoods added in April 2019 five added in December 2019.
Maintain the current outreach procedures for obtaining customer consent, and the current post-	Through 2019	These programs are continuing into 2020

partial lead service line replacement sampling and filter-provision measures.		
Consult with the CLRAC regarding whether and how to seek authorization from the City of Pittsburgh to compel private-side lead service line replacements when a property owner who does not reside at the property declines a free private-side lead service line replacement.	For 2019 program	Discussion was held during the January 8, June 3, August 12 and September 24, 2019 meetings and will continue at future meetings. March 26, 2020 PUC order required termination of service for all unresponsive property owners.
Consult with the CLRAC regarding whether to ask the City of Pittsburgh to establish a process through which partial lead service line replacements conducted by PWSA are documented in the property record for the relevant address.	For 2019 program	Discussion was held during the January 8 June 3, August 12 and September 24, 2019 meetings and will continue at future meetings.
Record and make publicly available on its website mapping the locations of all service line replacements conducted by PWSA to date and planned for the work orders.	Update on a monthly basis	Online web mapping has been updated by the first of each month since the beginning of 2019.
Continue replacing private-side lead service lines (assuming customer consent is provided) at no cost to customers when replacing public-side lead service lines.	For 2019 program	Program is continuing.
Continue to provide residents who have had their service lines replaced with water testing kits and NSF-certified filters and six months of replacement cartridges at no cost.	Immediately after replacement	Existing program developed in 2018 continues.

i) **Develop and implement a plan to encourage greater participation in the lead line replacement program**

PWSA presented a Community Outreach and Communication Plan to the CLRAC on January 8, 2019. Following incorporation of the CLRAC's input, PWSA began implementing the outreach activities, and reports the efforts undertaken during the prior period at each meeting. PWSA continues to report to the CLRAC on customers' reasons for rejecting service line replacements, as well as the number of customers who consented, failed to respond, or explicitly refused to consent to the replacements.

ii) **Make best efforts to send a letter notifying the resident and property owner of the results of a curb box inspection**

This work is complete for the 2018 CBI program. As the 2020 CBI program will be commencing soon, PWSA will make best efforts to send a letter notifying the resident and property owner of the results of curb box inspections within 90 days, but no later than 120 days after the inspection. The notification letter used during the 2018 program, previously shared with CLRAC, will be used for the 2020 CBI Program.

iii) **Develop and implement a plan to encourage greater participation in the lead sampling program**

PWSA continues to implement its outreach plan and provide updates to CLRAC. Suggestions of the CLRAC and PUC have been incorporated in our outreach materials.

iv) **Continue to provide NSF-certified filters/replacement cartridges free of charge to CAP Customers until samples are below 15 ppb lead for two consecutive 6-month periods**

This program is underway, and as new customers are enrolled each month, they are added to the filter program.

v) **Develop an outreach program to notify customers of their eligibility for free filters, including at a minimum, a letter or bill insert**

PWSA sent a letter to all CAP customers (at that time) on February 1, 2019 and is notifying any new CAP participants on a monthly basis of their eligibility for this program.

- vi) Develop and implement a plan for prioritizing lead service line replacements where curb box inspections are completed in designated neighborhoods

PWSA worked with CLCAC to develop a prioritization strategy and applied it to areas where additional 2019 LSLR work may occur depending on availability of PENNVEST funding. This was completed at the April meeting when 4 areas of the PWSA service area were added and again at the December 2019 meeting as an additional 5 areas of the PWSA service area were added.

- vii) Maintain the current outreach procedures for obtaining customer consent, and the current post-partial lead service line replacement sampling and filter-provision measures.

PWSA is maintaining its outreach procedures for customer consent and the current post-partial lead service line replacement sampling and filter-provision measures. This task is on-going.

- viii) Consult with the CLCAC regarding whether and how to seek authorization from the City of Pittsburgh to compel private-side lead service line replacements when a property owner who does not reside at the property declines a free private-side lead service line replacement.

This issue was discussed at the January 8, June 3, and September 24, 2019 CLCAC meetings, and discussion is ongoing. The March 26, 2020 PUC order required PWSA to terminate service for all unresponsive property owners going forward.

- ix) Consult with the CLCAC regarding whether to ask the City of Pittsburgh to establish a process through which partial lead service line replacements conducted by PWSA are documented in the property record for the relevant address

This issue was discussed at the January 8, June 3, and September 24, 2019 CLCAC meetings, and discussion is ongoing.

- x) Record and make publicly available on its website mapping the locations of all service line replacements conducted by PWSA to date and planned for the work orders.

PWSA recorded and made publicly available (at the beginning of January 2019) on its website mapping the locations of all service line replacements conducted by PWSA to date and planned for the work orders. PWSA's web map has been and will continue to be updated on a monthly basis by the first of each month.

- xi) Continue replacing private-side lead service lines (assuming customer consent is provided) at no cost to customers when replacing public-side lead service lines.

PWSA will continue replacing private-side lead service lines (assuming customer consent is provided) at no cost to customers when replacing public-side lead service lines.

- xii) Continue to make a good-faith effort to secure an agreement with PennVEST enabling it to obtain customer consent for private-side lead service line replacements at any point before PWSA completes lead service line replacements for the work order covering the customer's property.

At the first CLCAC meeting, PWSA reported that it was successful in securing an agreement with PENNVEST.

- xiii) Continue to provide residents who have had their service lines replaced with water testing kits and NSF-certified filters and six months of replacement cartridges at no cost

PWSA will continue to provide residents who have had their service lines replaced with water testing kits and NSF-certified filters and six months of replacement cartridges at no cost immediately after replacement.

b. Compliance Plan Requirements

The Compliance Plan requirements associated with PWSA's lead remediation program were addressed through the Tariff and Compliance Plan Settlement document.

4. Infrastructure

Infrastructure activities are those that involve capital planning, investment, and installation/renewal in the water, wastewater and stormwater systems. This includes distribution system master planning, meter installations, capital project cost/projection effectiveness, record keeping, pressure assurance, and design/construction standards updates.

a. Master List of Stipulation Requirements

The Master List of Stipulation Requirements was developed in July 2019 to respond to feedback from the Parties, and to codify additional reporting requirements for PWSA. Table 8 highlights these additional reporting requirements.

Table 8: Infrastructure Requirements from the Master List of Stipulations

Task	Timeline (if specified in the Master List of Stipulations)	Progress to Date
Construction Project Tracking and Evaluation	November 12, 2019	PWSA has developed and is in the process of validating a list of proposed metrics
Selection Processes and Existing Contractors	Annually	On Target
Projected Expenditures	Quarterly	On Target
LTIP – Materials, Valves, Prioritization	Quarterly	PWSA is in the process of updating its GIS to facilitate reporting on this data
LTIP – Customer Owned Lead Service Lines		On Target
LTIP – Workforce Development		On Target
LTIP – Construction Coordination with Other Utilities and Municipalities		On Target
LTIP – Distribution System Improvement Charge (DSIC)	Next base rate case	On Target

i) Construction Project Tracking and Evaluation

PWSA has a sophisticated performance management system and monitors more than 50 metrics through its Headwaters tracking database, as well as additional capital information through its eBuilder system. PWSA is in the process of expanding the number of metrics tracked in these systems, based on the last rate case settlement, Compliance Plan, and Compliance Plan Settlement. As data for these metrics is available, PWSA will begin to provide periodic updates of construction-related performance metrics related to capital project cost effectiveness. PWSA has provided I&E with a list of proposed metrics and will track any mutually agreed upon metrics with updates in the Compliance Plan Progress Reports.

ii) Selection Processes and Existing Contractors

PWSA will continue to follow the requirements of the Municipal Authorities Act (MAA) regarding competitive bidding, which typically requires that all projects with values above \$21,000 be competitively bid. PWSA has committed to providing a list of each construction contract in the prior year that was awarded without competitive bidding, as well as an analysis of how those contracts compare to the total number of construction contracts awarded. PWSA is currently enhancing and finalizing a company-wide procurement policy with an anticipated release date in June 2020. PWSA will provide this information, as well as updated design engineer and company affiliation for each project in future Compliance Plan Progress Reports.

iii) Projected Expenditures

PWSA will update its testimony to provide the project operations for open and active projects, as of the date of the supplemental testimony, and will provide updated details about the funding sources that it plans to use in each project in future Compliance Plan Progress Reports.

iv) LTIP – Materials Report, Valves, Prioritization

As the data becomes available and PWSA's GIS is updated, PWSA will provide a comprehensive materials report and updated information regarding types and sizes of valves in future Compliance Plan Progress Reports. PWSA will also provide additional information regarding the prioritization of valve and main replacements and will notify the parties when its Computerized Maintenance Management System (CMMS) project is implemented. Currently, the CMMS implementation is being developed as part of the ERP system.

v) Customer Owned Lead Service Lines

At an appropriate time, PWSA will file a Petition to Amend its Long-term Infrastructure Improvement Plan to include estimates on the number of customer-owned (i.e. private side) lead service lines, and the expected expenditures for replacement, to the extent that the Commission has authorized or directed PWSA to replace these facilities. PWSA is on track to file this petition.

vi) Workforce Development

PWSA has agreed to update its existing LTIP to include the additional information set forth in PWSA St. C-1R at 70-72, in addition to more current information regarding workforce challenges related to the LTIP schedule and how PWSA will build a workforce to meet the needs of its increased capital spending. This information will include how headcount projections were quantified and an estimate of the number of required contractors.

vii) Construction Coordination with Other Utilities and Municipalities

PWSA has also agreed to update its existing LTIP to include the additional information set forth in PWSA St. C-1R at 72, as well as any other more current information regarding how PWSA will meet the need for increased coordination with local utilities and governments. This will include adopting a plan with the City to ensure that additional engineering staff will improve coordination efforts, or that other necessary actions to improve such efforts are taken.

viii) Distribution System Improvement Charge

The PWSA filed a base rate case in March 2020 proposing to increase its water and wastewater rates. As part of that filing the PWSA will propose to utilize the DSIC mechanism that is presently in its Water and Wastewater Tariffs to recover a portion of its DSIC eligible expenditures. Pursuant to Pa. C.S. §§ 1358(a) and 3202(b), PWSA requests a waiver or suspension of the DSIC limitations (or cap) and approval to establish the maximum allowable DSIC rate to an amount representing 10% of the amount billed to customers under the applicable rates for water and wastewater service (exclusive of an reconciliation amount). The PWSA is also requesting waivers of Act 11 so as to permit the PWSA to use annual, levelized charge as the basis for the DSIC. Specifically, the PWSA is proposing that any under- or -over collection will be reconciled and filed by January 31 of each year and will be billed or credited from April 1 of that year to March 31 of the next year, and will not be part of the 10% DSIC cap.

b. Compliance Plan Supplement Requirements

The Compliance Plan Supplement addresses topics including development of a distribution system master plan, a district metering program, the Highland Membrane Filtration Plant (HMFP)/Highland No. 1 Reservoir, and the cost effectiveness of PWSA's projections, as shown in Table 9. This section lays out each of the requirements that PWSA has committed to meeting, as well as a progress update and/or plan for achieving the PUC's standards. Below the table is a narrative discussion of each area.

Table 9: Compliance Plan Supplement Requirements - Infrastructure

Task	Timeline (if specified in the Compliance Plan Supplement)	Progress to Date
Develop a Water Distribution System Master Plan, to address master metering, non-revenue water, and include an AWWA Water Audit based on available data.	2019-2020	Final Report was completed February 2020.

Develop and implement district metering program.	2020	A draft district metering plan was provided as part of the Water Distribution System Master Plan. The first phase will be to rehabilitate metering at the pump stations.
Provide a detailed cost breakdown of actual and projected operating and capital costs on a calendar year basis incurred and estimated to be incurred to operate the HMFP.	Starting within 30 days of the signature date of the Settlement and quarterly thereafter	On Target, see Appendix G.
A cost/benefit analysis comparing continuing to operate the HMFP instead of covering and placing a physical barrier around Highland No. 1 Reservoir.	With the next base rate filing	On Target
Develop a plan to track cost effectiveness and cost reporting relative to projections.	With future filings	PWSA has begun monitoring several metrics related to the effectiveness of its cost projections through its eBuilder project management software.
Update on Orthophosphate Program	Quarterly	On Target

i) **Develop a Water Distribution System Master Plan, to address master metering, non-revenue water, and include an AWWA Water Audit based on available data.**

PWSA's Board of Directors has approved the Water Distribution System Master Plan, with a targeted completion by end of 2019. In order to ensure thorough review of the draft plan, the final submission date for this report was extended to February 2020. The plan was completed February 2020. This plan includes a detailed process to clearly identify needed improvements to the distribution system, provides prioritization and criticality scoring to be used to select distribution mains for renewal, evaluates and rank candidate large diameter water mains for renewal, presents an assessment of expected growth in the system, assesses vertical assets, and recommends capital improvement. The Master Plan addresses master metering and non-revenue water and includes a draft water audit that follows AWWA guidance using available data. This plan also recommends locations for implementation of the district metering program, which is discussed in the next section.

ii) **Develop and implement district metering program.**

PWSA currently has operational flow meters at the following locations:

- Raw Water Meter: Ross Pump Station Discharge
- Treated Water Meters: Individual filter gallery effluent flow meters
- System Delivery Flow Meters:
 - Aspinwall Pump Station
 - Bruecken Pump Station Highland Reservoir No. 2 (Rising Mains 3 and 4)
 - Fox Chapel Pump Station
- District Meters
 - Highland Reservoir No. 1 60-inch Transmission Line (Meter Number MFP-1)
 - Highland Reservoir No. 1 30-inch Transmission Line (Meter Number MFP-2)
 - Lincoln Pump Station

The following existing flow meters are to be rehabilitated and calibrated in 2019/2020. An evaluation was completed for all these meters in December 2019: New transmitters are required for the district meters and are in the process of being ordered. System Delivery Meters for Rising Mains 1 and 2 will be updated once the Membrane Filtration Plant is online.

- System Delivery Flow Meters
 - Bruecken Pump Station Highland Reservoir No. 1 (Rising Mains 1 and 2)
- District Meters
 - Herron Hill Pump Station

- Herron Hill Tank Pump Station
- Howard Pump Station
- Mission Pump Station
- Saline Pump Station

Additional district meters will be installed as part of the rehabilitation of the booster chlorination facilities in 2020/2021 at the discharge of the tanks and reservoirs. Additional district flow meters identified in the Water Distribution System Master Plan will be installed after the above-mentioned meters have been installed and operational for an amount of time sufficient to properly review flow versus customer demand in the area.

iii) **Provide a detailed cost breakdown of actual and projected operating and capital costs on a calendar year basis incurred and estimated to be incurred to operate the HMFP**

PWSA shared the following cost breakdown with all settlement parties on January 23, 2019:

- > Actual and projected operating and capital costs to date incurred and estimated to be incurred as a result of the October 25, 2017 Department of Environmental Protection Administrative Order with regard to the HMFP; and
- > Actual and projected operating and capital costs on a calendar year basis incurred and estimated to be incurred to operate the HMFP.

PWSA will continue to make these cost breakdowns available quarterly, as well as upon completion of repairs to the HMFP. Please see Appendix G for additional information.

iv) **A cost/benefit analysis comparing continuing to operate the HMFP instead of covering and placing a physical barrier around Highland No. 1 Reservoir**

PWSA is on schedule to provide a cost/benefit analysis of the relevant legal, technical, and policy considerations, as well as a cost comparison, of operating the HMFP instead of covering and placing a physical barrier around the Highland No. 1 Reservoir in the next base rate case. Note that the HMFP is still not fully operational and operating under DEP consent, so operations and maintenance cost projections cannot be verified until the system is fully on line. As of the first quarter of 2020, PWSA and our Contractors have completed all water treatment infrastructure construction and testing. Operations has been running the membrane filtration and ultraviolet treatment systems to waste to ensure full system capabilities and performance. Additionally, the Manufacturer's Training (distance learning format) scheduled for 4/29/2020 and 5/1/2020.

The last remaining element prior to placing the HMFP online is a PADEP State Inspection, which has been delayed due to the Governor's Order for Social Distancing. During a telecom conducted yesterday with PADEP Staff, the State was not prepared to set a date yet due to continued Social Distancing, preventing their Staff from entering the MFP at this time.

As of 4 PM, 4/28/20, PWSA is awaiting the State's setting of the Final Inspection in response to 2/28/20 submission of the Certificate of Construction Completion. Upon the completion of a successful inspection (date TBD), we anticipate the receipt of the Operating Permit soon after and placing the plant back online.

v) **Develop a plan to track cost effectiveness and cost reporting relative to projections**

PWSA has begun to monitor several metrics related to cost effectiveness and cost reporting relative to its projected capital spending. It is using the eBuilder project management software to track project costs and progress, which allows advanced calculation of performance metrics. Currently, PWSA is tracking project total costs and cash flow relative to budget. PWSA working on defining additional metrics such as Estimated Cost at Completion (ECAC), schedule variance, change order volume and percentage of total project, etc., and has scheduled a preliminary internal review to receive, review, and address comments. A list of metrics being considered for tracking, as was requested by the PUC and other interested parties is contained in Appendix F.

vi) **Update on Orthophosphate Program**

Construction of four new Orthophosphate Addition Facilities (one each at both the Aspinwall and Bruecken Pump Stations and two at Highland Park Reservoir No. 1) was completed in April 2019. Start-up of the facilities were taken in phases: Bruecken PS was April 1, Aspinwall PS was April 15 and Highland 1 Facilities began April 29, 2019. Full orthophosphate application is underway, and multiple rounds of water quality testing has shown water quality improvements at customers with lead service lines.

The project associated with the construction of the Orthophosphate Addition Facilities is the “Corrosion Control Chemical Storage and Feed Systems” Project, PWSA Project No. 2017-322-107-0. This project was extended in July 2019 to permit the design and construction of modified orthophosphate chemical storage containers at both the Aspinwall Pump Station and Bruecken Pump Station, converting from temporary soft walled poly totes to permanent double-wall storage tanks with exterior fill stations and associated structural improvements (interior and exterior). This modification is typical of the design implemented at the two Highland No. 1 Orthophosphate Storage Sites and was supposed to be completed by June 2020, but this could be delayed as a result of the COVID-19 pandemic. This modification was requested by PWSA Operations to reduce concerns associated with handling and transporting the chemical during refilling and replacing totes at these sites.

c. Compliance Plan Requirements

For PWSA’s infrastructure area, the Compliance Plan addresses topics including records management, meeting pressure requirements, metering municipal and flat rate customers, metering all sources of supply, ensuring appropriately sized mains and operable valves, and incorporating the PUC’s design requirements into a formalized design manual (Table 10). Compliance tasks associated with PUC Section 65.8 (Meters – Change-outs) and 65.17 (Standards of Design – Flushing Program) have already been addressed in the Compliance Plan Supplement Requirements. As such, this section lays out each of the remaining infrastructure requirements for PWSA, as well as a progress update and/or plan for achieving the PUC’s standards.

Table 10: Compliance Plan Requirements – Infrastructure

Task	Timeline (if specified in the Compliance Plan)	Progress to Date
65.4 Develop a series of SOPs for records filing, records updates in GIS, and records retrieval.	Within 6 months	On Target
65.4 Update GIS with main installation date and material.	by 2021	Likely 2022 due to delays in scanning and records management contract award.
65.4 Update GIS with hydrant and valve status.		On Target
65.4 Organize, store, and input current records backlog into GIS.		On Target
65.6 Install additional monitoring stations for areas of low pressure.	by 2020	On Target. Sensing lines and crocks were installed and are awaiting shipment of the pressure monitors. The shipment of the pressure monitors is delayed due to the COVID-19 pandemic.
65.6 Develop an SOP to address areas of high pressure.	by the end of 2019	Addressed by Master Plan, but SOP is to be developed.
65.7 Secure a contractor to assist with inspection, sizing, and installation of meters and associated equipment for municipal buildings and flat rate customers.	2024	On Target
65.17 Continue to work on replacing all 4" water mains.		On Target, to be addressed by Master Plan and Small Diameter Water Main Replacement Program.
65.17 Incorporate the PUC’s design requirements, specifications, and standard details into a formalized design manual.	2019 and 2020	On-Target

65.18 Complete the development of a comprehensive flushing program.	Starts in 2018	On-Target
65.18 Review the existing system to ensure ample valves.	Starts in 2018	On-Target
65.18 Increase the number of valves inspected and operated per year.	2019	Tracking improved with Spry, increase this year is unlikely due to COVID-19 pandemic.

i) 65.4 - Records

Section 65.4 of Chapter 65 stipulates that utilities must keep complete maps, plans, or records of their entire distribution systems showing the size, character, and location of each main, street valve, and service line. To address these requirements, PWSA has made critical new hires of two document management specialists. The document management team is developing policies and procedures for records digitization, indexing, maintenance, and retrieval; including the implementation of a digital document management system and a scanning program to digitize the authority's backlog of physical records for use by GIS, operations, engineering and others. Attributes such as main installation date, diameter, and material and valve and hydrant details are being populated in the PWSA water distribution system GIS database on an ongoing basis as record documents continue to be reviewed. PWSA plans to enable hyperlinks to the updated record document file locations established in the document management system once it is implemented. All records will remain available in hard copy in PWSA's offices in accordance with all records retention regulations. Associated metrics are shown in Appendix C.

ii) 65.6 - Pressures

PWSA is aware of locations within its system where pressure falls below 25 psi. In accordance with Part 4 of the PA DEP October 25, 2017 Administrative Order, PWSA has installed 24 pressure monitoring stations, which monitor and record pressures every 15 minutes, and report on low or loss of pressure by text and email alert. PWSA is also aware of areas where pressure exceeds 150 psi and is in the process of developing an SOP to address this issue. Capital projects associated with areas of low pressure will be addressed in the Water Distribution System Master Plan, and PWSA is on-target to meet the projected timeframes.

iii) 65.7 - Secure a contractor to assist with inspection, sizing, and installation of meters and associated equipment for municipal buildings and flat rate customers

PWSA has committed to partnering with a contractor to inspect, size, and install meters for municipal and other unmetered accounts (PWSA estimates 269 unmetered municipal services and 495 flat rate services in its service area) within the next five years. PWSA developed and released an RFP for these services and has begun inspecting facilities for meter installations. PWSA's Board of Directors approved a consulting contract with the selected vendor (Buchart Horn) on April 26, 2019. As of March 31, 2020, 258 (96% of total) municipal and 191 (43% of total) other unmetered properties have been inspected. So far, fifteen new meters have been installed in previously unmetered properties by PWSA personnel in properties identified as ready to meter. For properties that require more significant plumbing upgrades in order to install a meter, PWSA will likely be utilizing a separate meter installation contract.

PWSA will actively search for additional municipal, flat rate, and other unmetered properties through various GIS and other data sources, which, when found, will be added to the list of properties requiring meters. PWSA anticipates that all unmetered and/or unbilled properties will be identified by June 29, 2020. However, delays in field work as a result of the COVID-19 pandemic could affect this deadline. As additional unmetered or unbilled properties are metered, PWSA will identify these properties in future Compliance Plan Quarterly Reports.

iv) 65.14 - Reestablish operability of meters at each source of supply and install an additional meter at Fox Chapel Station

PWSA has rehabilitated and calibrated the existing meter at the Ross Pump Station to meter flow of the raw water intake. A new flow meter has been installed at the Fox Chapel Pump Station.

v) 65.17 – Standards of Design

In accordance with the PUC's standards of design, PWSA is focused on continuing to replace all 4" water mains. In 2019, PWSA will replace 2,982 LF of 4-inch main. In 2020, PWSA plans to replace 26,138 LF of 4-inch main. The 2021 Small Diameter Water Main Replacement Program will focus on the replacement of 4-inch mains located within high priority lead neighborhoods. The length of 4-inch diameter mains previously reported was based on a general query of the GIS. However, upon further inspection, some of these 4-inch mains are actually service lines. PWSA is actively working to further refine the GIS to ensure all the 4-inch mains reported are actually distribution mains. PWSA has also determined that some of these 4-inch mains can be abandoned.

PWSA plans to incorporate the PUC's design requirements, specifications, and standard details into a formalized design manual in 2020.

vi) 65.18 – Standards of Construction

As discussed in the Operations section, PWSA developed and implemented a comprehensive flushing program as part of the implementation of orthophosphate and is increasing the number of valves inspected and operated each year. The Authority is on target to have these issues addressed within the specified timeframes.

5. Finance, Contractual, and Other Issues

PWSA has already made considerable effort to ensure compliance regarding financial, contractual, and other issues, and many of the initiatives agreed to in the Tariff Settlement, Compliance Plan or the Compliance Plan Supplement have already been completed. The following sections focus on identifying the remaining requirements and highlighting PWSA's progress in each of these areas.

a. Master List of Stipulation Requirements

The Master List of Stipulation Requirements was developed in July 2019 to respond to feedback from the Parties, and to codify additional reporting requirements for PWSA. Table 11 highlights these additional reporting requirements.

Table 11: Finance, Contractual, and Other Issues Requirements from the Master List of Stipulations

Task	Timeline (if specified in the Master List of Stipulations)	Progress to Date
Residential Fire Protection and Standby Charges	Next Base Rate Case	Residential customers who have been charged private fire protection have been identified and have been credited for those payments.
Ownership of Wastewater Laterals		PWSA is initiating a study on this issue

i) Residential Fire Protection and Standby Charges

PWSA has identified 49 current customers that are being charged a separate private fire protection charge, pursuant to PWSA's tariff. These customer accounts have been reviewed, and four accounts have been identified as residential. These four customers will no longer be assessed the private fire protection charges (charges assessed since April 1, 2018 have been removed, and customers have received a credit on their bill or a one-time payment in lieu of credit). PWSA has updated its tariff language and will not report on this issue in subsequent Compliance Plan Progress Reports.

ii) Ownership of Wastewater Laterals

PWSA will conduct a study to investigate the legal, economic, and operational feasibility of owning and/or maintaining (now privately owned) wastewater laterals within public easements. The report will include the cost, feasibility, and appropriateness of alternatives.

b. Compliance Plan Supplement Requirements

The Compliance Plan Supplement addresses topics including negotiations with the City of Pittsburgh and ALCOSAN, rates for public fire hydrant service, flat rates for unmetered customers, the discount for Pennsylvania American Water customers, as shown in Table

12. This section lays out each of the requirements that PWSA has committed to meeting, as well as a progress update and/or plan for achieving the PUC's standards. Below the table is a narrative discussion of each area. Tasks that were completed and reported on in previous updates have been moved to Appendix A.

Table 12: Compliance Plan Supplement Requirements – Finance, Contractual, and Other Issues

Task	Timeline (if specified in the Compliance Plan Supplement)	Progress to Date
Renegotiate the Cooperation Agreement with the City of Pittsburgh.	Quarterly Updates, beginning 4/30	Cooperation agreement signed and filed with the PUC.
Consider the timeframe for developing a separate rate for public fire hydrant service.	Next Base Rate Case	On Target
Consider assessing the City of Pittsburgh a separate rate for public fire hydrant service.	Next Base Rate Case	On Target
Consider the proposal for a flat rate for both water and wastewater for all unmetered and unbilled municipal and government properties or buildings served by PWSA.	Next Base Rate Case	On Target
Analyze the feasibility of assessing a flat rate to the unmetered customers.	Next Base Rate Case	On Target
Investigate the allocation of flows to ALCOSAN and other municipalities to determine the feasibility of measuring stormwater separately from wastewater.		On Target
Propose a plan or method for developing separate cost of service studies for wastewater and stormwater for the development of stormwater rates.		On Target
Evaluate the potential ways to address PWSA's contract with ALCOSAN, including renegotiation of the contract.		On Target

i) Renegotiate the Cooperation Agreement with the City of Pittsburgh

PWSA has renegotiated the Cooperation Agreement with the City of Pittsburgh and began providing quarterly updates to the parties on April 30, 2019. Even though PWSA had given termination notice to the City, the Authority's Board of Directors extended the Cooperation Agreement by two months on April 26, 2019. Prior to agreement on a new Cooperation Agreement, fees for any service provided to or received from the City will be done on an actual cost basis. PWSA's Board of Directors signed the cooperation agreement in December 2019, making the document retroactive to October 3, 2019. PWSA has filed the Cooperation Agreement with the PUC.

ii) Notify all parties to the Settlement proceeding if the City of Pittsburgh and PWSA reach an agreement for an Amended Cooperation Agreement, and provide each with a copy of the renegotiated Cooperation Agreement

PWSA has notified all parties to the Settlement proceeding of the City of Pittsburgh and PWSA Amended Cooperation Agreement, and has provided each with a copy of the renegotiated Cooperation Agreement.

iii) Consider the timeframe for developing a separate rate for public fire hydrant service

PWSA has committed to developing a separate, cost-justified rate for public fire hydrant service, to be presented as part of the next base rate case filing. The billing plan for these hydrants will be part of the Cooperation Agreement. This process is underway, and a formal rate will be proposed in the next base rate case, which will show an allocation of 25% of all public fire hydrant costs to the City. PWSA reserves the right to propose an appropriate phase-in period at that time.

iv) Consider assessing the City of Pittsburgh a separate rate for public fire hydrant service

PWSA plans to assess the City of Pittsburgh with a separate rate for public fire hydrant service. Implementation timing and approach regarding this rate will be in the context of, and dependent on, approval of a PWSA public fire hydrant rate.

v) Consider the proposal for a flat rate for both water and wastewater for all unmetered and unbilled municipal and government properties or buildings served by PWSA

PWSA has begun its consideration of the proposal for a flat rate for both water and wastewater for all unmetered and unbilled municipal and government properties/buildings served by PWSA as part of the rate model for the current tariff filing. PWSA plans to calculate water and wastewater rates for unmetered and/or unbilled properties on a “phased-in” and “stepped” 20-40-60-80-100 percentage basis. Phasing” means installing meters over time at City locations, and “stepping” means fully billing metered properties over a period of time.

vi) Analyze the feasibility of assessing a flat rate to the unmetered customers

The Authority has every intention of assessing water consumption and sewer demand charges to unmetered customers. However, the majority of the unmetered customers are non-residential, which complicates development and assessment of a flat rate, because the buildings are not homogeneous and water line size is not necessarily indicative of use. As such, assessing a flat rate will be dependent on the Authority’s ability to accurately capture use and avoid assessing an inequitable charge. The Authority plans to conduct its analysis before the next rate case.

vii) Investigate the allocation of flows to ALCOSAN and other municipalities to determine the feasibility of measuring stormwater separately from wastewater

Approximately 70% of PWSA’s collection system is combined, which prevents the Authority from accurately measuring stormwater and wastewater separately. However, PWSA is investigating the allocation of flows to ALCOSAN and studying the value, maintenance requirements, and use ratios for its shared conveyance system.

viii) Propose a plan or method for developing separate cost of service studies for wastewater and stormwater for the development of stormwater rates

PWSA has completed separate cost of service studies for wastewater and stormwater, with the goal of proposing stormwater rates. This effort includes further studies of future stormwater Level of Service and other factors that impact the annual operations and capital budgets. The basis of charging customers for stormwater service is being finalized.

ix) Evaluate the potential ways to address PWSA’s contract with ALCOSAN, including renegotiation of the contract

PWSA has initiated evaluation of its contract with ALCOSAN and is in the process of identifying opportunities to address existing issues.

x) Investigate the City of Pittsburgh discount for PAWC water customers as originated under the terms of the 1973 Agreement between the City of Pittsburgh and Western Pennsylvania Water Company

PWSA has investigated the City of Pittsburgh discount for PAWC water customers, in light of rate changes for both organizations, and in the context of PWSA’s negotiations with the City of Pittsburgh. Based on the May 2019 billing data, over 80% of residential customers are receiving a subsidy of \$1 or less, over one-third of the residential customers are receiving no subsidy; and the average subsidy customers are receiving is less than \$.50 per month. Therefore, the subsidy was eliminated on December 31, 2019. PAWC provided notice to customers before the subsidy was eliminated, over the course of two billing cycles.

c. Compliance Plan Requirements

For PWSA’s financial, contractual, and other areas, the Compliance Plan addresses topics including the system of accounts, annual financial reporting requirements, a workforce diversity policy, and emergency response planning and self-certification requirements, as shown in Table 13. This section lays out each of the remaining financial, contractual, and other requirements for PWSA, as well as a progress update and/or plan for achieving the PUC’s standards.

Table 13: Compliance Plan Requirements – Finance, Contractual, and Other Issues

Task	Timeline (if specified in the Compliance Plan)	Progress to Date
65.16 System of Accounts	2021	On Target
65.19 Filing of Annual Financial Reports	2019	On Target
69.801 Develop a formal policy to improve diversity in the workforce.	By the end of 2019	Not complete
69.16 Update emergency response plan with updated SOPs.	October 31, 2019	Complete
73.3 Annual Depreciation Reports	April 1, 2024	On Target
73.5 Service Life Study Report	April 1, 2022	On Target
73.7 Capital Investment Plan Report	2020	On Target
101.3 Plan Requirements	Various	See completion dates below.
101.4 File a Self-Certification Form	February 28, 2020	Complete
Capital Lease Agreement	2025	On Target
Bulk Water: Sales for Resale	Within 120 days of the Final Commission Order	On Target
Bulk Wastewater Conveyance Agreements	Within 120 days of the Final Commission Order	On Target

i) 65.16 - System of Accounts

Section 65.16 mandates that a public utility, having an annual operating revenue of \$750,000 or more shall keep its accounts in conformity with the most recent Uniform System of Accounts for Class A Water Utilities, as prescribed by the National Association of Regulatory Utility Commissioners (NARUC). PWSA has completed its effort to map its current chart of accounts to the NARUC chart of accounts in order to identify existing gaps. A Request for Proposals was issued for an Enterprise Resource Planning (ERP) contract and closed on March 19, 2020. Future reporting will include the notice of selection of an ERP contractor, the contractor-projected ERP system cost, and a detailed implementation schedule. PWSA is prepared to file all required reports, and complete installation of an ERP system will occur by December 2021.

ii) 65.19 - Filing of Annual Financial Reports

PWSA understands the importance of filing annual financial reports and has filed its first with the Commission in 2019.

iii) 69.801 - Develop a formal policy to improve diversity in the workforce

PWSA is in the process of developing a formal policy to improve diversity in the workforce. The Supplier Diversity Program policy has been approved by the Board of Directors and will be integrated into all procurement documentation. An internal Human Resources policy will be drafted and approved in 2020.

iv) 69.16 - Update emergency response plan with updated SOPs

PWSA has finalized the emergency response plan to better adhere to the National Incident Management System's public information system and including updated standard operating procedures. This effort has been completed with the anticipation that the plan may be updated pursuant to PWSA's Risk and Resilience Assessment.

v) 73.3 - Annual Depreciation Reports

PWSA operates on the cash basis and does not use depreciation in its ratemaking methodology. PWSA acknowledges the importance of keeping accurate fixed asset records and plans to comply with the requirements listed in Section 73.3 and file its first annual depreciation report with the Bureau of Fixed Utility Services by 2024 and partial reports until that time, detailing known and newly

constructed plant additions and retirements. PWSA has procured the services of a vendor familiar with this type of work and will collaborate with the vendor to hone the current asset list to allow for full reporting by 2024.

vi) 73.5 - Service Life Study Report

Section 73.5 stipulates that public utilities with intrastate gross revenues in excess of \$20 million per year shall file a service life study report with the Office of Special Assistants every five years. PWSA plans to meet this requirement and file a service life study report by April 1, 2022.

vii) 73.7 – Capital Investment Plan Report

PWSA will file the Capital Investment Plan Reports pursuant to 52 Pa. Code 73.7 and 73.8 starting in 2020 and plans to file every five years thereafter.

viii) 101.3 – Plan Requirements

PWSA has developed a physical security plan, based on its recently completed security assessment. Similarly, a cyber security assessment was completed in 2018, and PWSA has completed a formal cyber security plan. PWSA has finalized its emergency response plan. This version of the emergency response plan meets DEP requirements and most of EPA requirements (please note, the ERP will need further updates pending results of Risk and Resilience Assessment). The Business Continuity Plan is complete. Specific completion dates are:

- > Physical security plan: 12/31/2019
- > Cyber security plan: Approved
- > Emergency response plan – 10/31/2019
- > Business continuity plan – 10/31/2019

ix) 101.4 - File a Self-Certification Form

PWSA has filed its self-certification form on February 28, 2020.

x) Capital Lease Agreement

PWSA plans to purchase the system for \$1 when eligible in 2025, unless a new arrangement is negotiated and approved by the Commission in advance of that timeline.

xi) Bulk Water: Sales for Resale

PWSA has filed a separate docket including all bulk water sales contracts entered into with municipalities and other public utilities, and will file all future contracts with the Commission, as required by Sections 507 and 508. In its next rate case, PWSA will propose a retail rate or rates that will be included in the tariff and potentially charged to new bulk water sales. PWSA will provide costs of providing these wholesale services as part of the cost of service study performed for the next rate case and seek to update rates to reflect the current cost of service.

xii) Bulk Wastewater Conveyance Agreements

PWSA has filed with the Commission a separate docket with all bulk wastewater conveyance agreements with municipalities and other public utilities, and will file all future contracts with the Commission, as required by Sections 507 and 508. In its next rate case, PWSA will propose a retail rate or rates that will be included in the tariff and potentially charged to new bulk wastewater conveyance arrangements. PWSA will provide costs of providing these wholesale services as part of the cost of service study performed for the next rate case and seek to update rates to reflect the current cost of service.

6. Appendix A – Completed Compliance Plan Requirements

Task	Timeline (if specified in the Compliance Plan Supplement)	Progress to Date
Operations		
Install a new meter test station for testing 5/8" to 2" meters.	April 2019	Complete
Develop a leak detection program and restructure staff to add more personnel for leak detection.	April 2019	Complete
Hire a private contractor to test meters that are 3" and above on site or at their facility.		The PWSA Board of Directors awarded this contract to Vanguard on April 26, 2019.
65.8 Develop criteria for when to test meters that have been pulled from service, prior to disposal.	Within 6 months of Compliance Plan Filing	Complete
Billing/Customer Service		
Conduct a regular review of informal complaint information to determine complaint trends and whether there is a need to implement additional or new internal training policies.		PWSA is regularly reviewing informal complaints to determine trends and the need for further training.
Track whether customer complaints are related to water, sewer, or stormwater.	Monthly	Complete
Suspend the use of Jordan Tax Service, Inc.	With the Commission's final order approving the Settlement	Complete
Track the following metrics: Abandon %, ACD handling time, average speed of answer, CSR attendance, Customer satisfaction, service level % (Appendix E).	Monthly	Completed
Collect and report on requested billing data (Appendix E).		Q2 data appears in Appendix E of this report.
Provide interested parties and the Commission's Bureau of Consumer Services with a draft of the bill changes for feedback and recommendations.		The bill draft was provided on March 29, 2019. Responses were provided in April 2019 by OCA, I&E, and Pittsburgh UNITED.
Inform customers of the payment arrangement terms, based on the consumer's ability to pay upon contact with the customer, and offer payment arrangements as permitted by Chapter 14.		Informal practices in this area have been formalized to demonstrate compliance.
Form a Low-Income Assistance Advisory Committee.	Meetings should occur at least quarterly	Completed
Revise Bill Discount Program rate to provide for a 75% discount on the minimum water and/or wastewater charge for customers with income at or below 150% of the federal poverty level.		Completed, and effective as of March 1, 2019.

Submit a detailed Plan that outlines the program parameters for each of its low-income assistance programs.	Next Base Rate Proceeding	Completed as of the September 23, 2019 LIAAC meeting
PWSA Affordability Analysis		Completed as of December 15, 2019
Track the following metrics: Abandon %, ACD handling time, average speed of answer, CSR attendance, Customer satisfaction, service level % (Appendix E).	Monthly	Completed
Expand the use of the SpryPoint Mobile app.		Completed as of go live on January 14, 2020
PWSA Affordability Analysis		Completed as of December 15, 2019
Suspend the use of Jordan Tax Service, Inc.	With the Commission's final order approving the Settlement	Completed as of June 30, 2019
Track whether customer complaints are related to water, sewer, or stormwater.	Monthly	Completed
Infrastructure		
65.14 Reestablish operability of meters at each source of supply and install an additional meter at Fox Chapel Station.	2019	Complete
Lead		
Form a Community Lead Response Advisory Committee (CLRAC).	Initiated within 30 days of Settlement Agreement	The first quarterly meeting was held January 8, 2019, and subsequent meetings occurred on February 6, 2019, March 4, 2019, April 24, 2019, June 3, 2019, August 12, 2019, September 24, 2019 and December 10, 2019
Make best efforts to send a letter notifying the resident and property owner of the results of a curb box inspection.	Within 90 days of the completion of the inspection, but no later than 120 days	Complete
Make all historical service line records available for public viewing on website.	Within 90 days of effective date of rates	This was completed in early January 2019.
Analyze per-line costs for replacing lead service lines.	Within 90 days of effective date of rates	This information was presented to CLRAC on April 24, 2019.
Analyze the feasibility of including all lead service lines, including private-side-only lead service lines, in PWSA's 2019 lead service line replacement program and 2020 - 2026 small diameter water main replacement program.	Within 90 days of effective date of rates	This information was presented to CLRAC on March 4, 2019.
Develop an outreach program to notify customers of their eligibility for free filters, including at a minimum, a letter or bill insert.	Within 90 days of effective date of rates	Letters sent to all CAP customers in February 2019 with update in April and every month hereafter.
Make best efforts to send a letter notifying the resident and property owner of the results of a curb box inspection.	Within 90 days of the completion of the inspection, but no later than 120 days	Complete
Make all historical service line records available for public viewing on website.	Within 90 days of effective date of rates	Complete

Continue to make a good-faith effort to secure an agreement with PennVEST enabling it to obtain customer consent for private-side lead service line replacements at any point before PWSA completes lead service line replacements for the work order covering the customer's property.	For 2019 program	Approval obtained from PENNVEST.
<i>Finance, Contractual, and Other Issues</i>		
Formally notify the City of Pittsburgh of the record and outcome of this case, that the Cooperation Agreement is being reviewed by the PUC in the Compliance Filing proceeding, and that PWSA's LTIIP Filing is pending with the Commission.		Complete
Serve the City with a copy of Final Commission Orders and file a certificate of service with the Commission verifying that such service was made.	Issued in this matter within 10 days of their issuance	Complete
Investigate the City of Pittsburgh discount for PAWC water customers as originated under the terms of the 1973 Agreement between the City of Pittsburgh and Western Pennsylvania Water Company.	Next Base Rate Case	The analysis has been completed and the subsidy was eliminated on December 31, 2019.

7. Appendix B – Title 52 Sections where PWSA Believes it is Currently in Compliance

Section	Subchapter	Currently in Compliance
56.1	Preliminary Provisions for Utilities and Customers Subject to Chapter 14 of the Public Utility Code	X
56.31 – 56.58	Credit and Deposits Standards Policy (Water)	X
56.71 – 56.72	Interruption and Discontinuance of Service (Water)	X
56.81-56.118	Include information in Spanish directing Spanish-speaking customers to numbers for translation assistance for shut-offs (Water)	X
56.14 – 56.174	Disputes; Termination Disputes; Informal and Formal Complaints (Water)	X
56.191	Restoration of Service (Water)	X
56.251 – 56.252	Provisions for Wastewater, Steam Heat and Small Natural Gas Distribution Utilities and Victims of Domestic Violence with a Protection from Abuse Order	X
56.281 – 56.307	Credit and Deposits Standards Policy (Wastewater)	X
56.311 – 56.312	Interruption and Discontinuance of Service (Wastewater)	X
56.371 – 56.411	Disputes; Termination Disputes; Informal and Formal Complaints (Wastewater)	X
56.321-56.358	Include information in Spanish directing Spanish-speaking customers to numbers for translation assistance for shut-offs (Wastewater)	X
56.421 – 56.422	Restoration of Service (Wastewater)	X
56.441	Informal Complaints (Wastewater)	X
65.3.	Complaints.	X
65.5.	Interruptions of service.	X
65.9.	Adjustment of bills for meter error.	X
65.10.	Disputed bills.	X
65.12.	Notice of desire to have service discontinued.	X
65.13.	Temporary service.	X
65.14.	Reestablish operability of meters at each source of supply and install an additional meter at Fox Chapel Station.	X
65.15.	Refusal to serve applicants.	X
69.51 – 69.85	Inclusion of State Taxes and Gross Receipts Taxes in Base Rates	X
69.169	Policy Statement Interpreting Terms Included In 66 Pa.C.S. § 1326	X
69.261 – 69.267	Policy Statement on Customer Assistance Programs	X
69.351	Implementation of SFAS 106	X
73.7.	Capital investment plan report	X
121.3.	LTIP.	X
121.4.	Filing and Commission review procedures.	X

8. Appendix C – 20 Operating Metrics Identified in I&E St. No. 4, p. 5

Metric	April 2020
Pipeline Materials (% of pipe segments with materials listed in GIS)	Water: 23% (15,538 out of 67,220 water mains have material populated) Sewer: 76% (34,228 out of 45,135 sewer mains have material populated)
Pipeline Age (% of pipe segments with age listed in GIS)	Water and Sewer: Not a field in GIS at this time, but can be calculated using installation date, so same % as below could be provided
Leak History per Mile (number of leaks per 100 miles of pipe per year) *	TBD
Pipeline Pressures (distribution pressure devices recording pressure outside minimum and maximum for more than 10 minutes)	TBD
Installation Year (% of pipe segments with installation year listed in GIS)	Water: 21% (14,281 out of 67,220 water mains have date installed populated) Sewer: 14% (6,405 out of 45,135 sewer mains have a date installed populated)
Pipeline Diameter (% of pipe segments with pipeline diameter listed in GIS)	Water: 100% (67,218 out of 67,220 water mains have a diameter populated) Sewer: 100% of active sewer mains have a diameter populated (includes some assumed inlet lateral diameters)
Pipeline Mileage (miles of active and retired pipe in the distribution system)	Water: Active Water Mains: 962.5miles; Abandoned Water Mains: 149.4 miles mapped in GIS (includes abandoned water mains layer originally exported from CAD prior to GIS conversion) Active Sewer Mains: 1,223.5 miles; Abandoned Sewer Mains: 60.4 miles mapped in GIS
Addition/Retirements of Plant (GIS or CMMS field denoting active or inactive assets)	TBD
Materials and Supplies (Value of materials and supplies on-hand)	TBD
Leak Repair (number of leaks repaired – distribution main)	129
Leak Repair (number of leaks repaired – service line)	74
Pipeline Damages from Excavation (GIS or CMMS field denoting suspected cause of leak)	TBD
Plant in Service (Asset inventory)	TBD
Corrosion Protection Programs (pipe segments protected by cathodic protection)	TBD
Lead Levels (Lead and copper action level, current period)	TBD
Miles of Lead Pipeline	PWSA reports lead service lines in number of service lines, not by mile
Cost of Lead Pipeline Replacement for PWSA Work Crews (average pipeline replacement cost per period)	TBD
Cost of Lead Pipeline Replacement for PWSA Contractors (average pipeline replacement cost per period)	TBD

Sanitary Flow Reduction (Number of reportable SSOs per year)	TBD
Sanitary Flow Reduction (Volume of reportable SSOs per year)	TBD
Miles of Combined Sewer Separation (per year)	TBD
Unaccounted for Water (% of finished water that is unaccounted for)	TBD
Non-revenue Water (% of finished water that is non-revenue)	TBD

*Leaks will be geotagged to the segments in which they occur

9. Appendix D – Low Income Customer Billing Metrics

Billing Metrics	October 2019		January 2020		April 2020	
Billed revenue	\$68,655,763		\$62,095,357		\$59,294,394	
Receipts actually collected	\$69,299,530		\$65,584,199		\$54,672,129	
Number of accounts in arrears	25,057		28,734		27,202	
Dollars of arrears	\$14,007,000		\$13,493,549		\$14,433,944	
Number of accounts disconnected for nonpayment	660		466		221	
Number of accounts receiving a notice of disconnection for nonpayment	12,078		10,982		7,248	
Number of bill discount participants who entered the bill discount program with unpaid account balances	102		140		160	
Dollars of unpaid account balances for bill discount program participants at the time those participants entered the bill discount program	\$93,933.09		\$133,930.01		\$163,737.51	
Number of bill discount participants by agreed-upon poverty ranges	15214	17.77%	15212	2.87%	15214	34.89%
	15208	26.74%	15214	5.76%	15235	44.29%
	15219	28.82%	15206	13.98%	15206	49.66%
	15212	37.36%	15212	16.09%	15203	56.42%
	15206	40.68%	15214	21.30%	15208	70.63%
	15213	46.41%	15212	22.42%	15208	73.63%
	15209	46.50%	15220	22.42%	15221	75.10%
	15224	54.71%	15214	23.11%	15214	75.23%
	15207	55.74%	15214	31.08%	15208	76.56%
	15214	56.27%	15212	35.35%	15214	77.58%
	15214	57.79%	15217	38.43%	15214	80.56%
	15201	59.89%	15211	38.77%	15204	86.51%
	15203	63.08%	15214	41.08%	15211	89.09%
	15203	64.17%	15212	43.37%	15220	98.27%
	15212	67.17%	15206	46.64%	15211	110.03%
	15214	71.24%	15214	47.54%	15212	120.28%
	15214	74.07%	15226	54.71%	15207	130.57%
	15214	75.99%	15210	56.28%		
	15214	76.18%	15212	56.31%		
	15224	76.66%	15208	56.77%		
	15210	79.74%	15210	59.03%		
	15207	80.32%	15201	60.29%		
	15211	85.15%	15217	65.48%		
	15214	89.39%	15207	68.74%		
	15212	90.40%	15208	69.36%		
	15219	93.29%	15206	72.01%		
	15214	96.45%	15214	72.63%		
	15219	100.68%	15214	72.79%		
	15212	101.07%	15146	74.07%		
	15224	105.78%	15211	74.07%		
	15211	108.27%	15212	74.07%		
	15210	115.38%	15210	81.45%		
	15212	117.20%				
	15204	121.44%				
	15224	122.49%				
	15211	122.81%				

	15201	123.54%	15212	83.52%	
	15233	128.58%	15233	85.79%	
	15214	142.70%	15219	89.15%	
			15212	92.62%	
			15210	93.67%	
			15208	96.74%	
			15219	97.80%	
			15208	101.36%	
			15212	105.26%	
			15220	107.79%	
			15207	110.81%	
			15212	122.21%	
			15211	123.05%	
			15210	125.06%	
			15210	127.95%	
			15217	133.48%	
			15235	145.31%	
Average usage	3,414 gallons		3,378 gallons		3,340 gallons
Average bill including ALCOSAN charges	\$95.86		\$94.48		\$95.67
Number of PWSA customers receiving a PWSA hardship grant	37		44		10
Average amount of PWSA hardship grants	\$292.78		\$283.64		\$292.50
Average arrearage of PWSA customers receiving a PWSA hardship grant	\$1,124.33		\$714.47		\$771.63

10. Appendix E – Call Center Metrics and Customer Service Monthly Reports


Metric	January, 2020	February, 2020	March, 2020
Abandoned Calls (% of total calls)	2.4%	1.1%	1.2%
Automatic Call Distributor (ACD) Handling Time (minutes)	3:57	4:00	3:52
Average Speed of Answer (minutes)	0:55	0:38	0:27
Customer Service Representative Staffing (FTE – Full Time Equivalents)	10 FTEs 2 PTEs	11 FTEs 2 PTEs	11 FTEs 2 PTEs
Customer Satisfaction (customer survey)	99.9%	99.9%	99.9%
Service Level %	84.2%	90.3%	94.2%

CUSTOMER SERVICE MONTHLY REPORT


AMI and BILLING – JANUARY 2020

A Non-Access Campaign continued to address the 1,488 aged actual meter readings and 3,342 estimated meter readings. Under the PA PUC Compliance Plan, customers are continuing to be notified via letters and posting notices to make appointments for a meter upgrade. PWSA successfully upgraded 705 meters in January 2020. Additionally, 96 non-access letters were issued, and 16 properties were posted. No accounts were shut for non-access. Billing received 273 final bill requests and processed them within 7 days. Billing totals for the month of January 2020 were 110,996 bills produced in the amount of \$19,639,128.77.

Billed Actual vs. Estimated Readings January 2020




Billed Amounts in January 2020



CUSTOMER SERVICE MONTHLY REPORT

COLLECTIONS – JANUARY 2020

In January 2020, the total Collections were \$16,470,284, which was \$2,293,520 less than what was billed in December 2019. Contributing factors were; 1) a delay in billing caused by a slowdown in system processing speed, 2) posting vendor exceeded the contracted amount, and 3) training of newly hired PWSA Field Technicians. The Customer Service Senior Manager overseeing Collections issued 205 Notices of Intent to Lien to customers with aged debt, and 27 liens were filed by the PWSA Legal department. Out of a total of 781 customer inquiries to info@pgh2o.com, Collections personnel responded to 752, most within 48 hours. Collections personnel also assisted 891 walk-in customers in this month. Due to the Winter Moratorium, 37 day notices to tenants were not permitted to be issued in December



2019.

CUSTOMER SERVICE MONTHLY REPORT

CONTACT CENTER – JANUARY 2020

There were 21 business days and 2 holidays in the month of January 2020. The attendance rate decreased to 10 full time employees and 2 part time employees. Two new full time employees were hired and trained in this month. Of the 12,636 calls handled in the month of January 2020, the Customer Service Representatives were able to report a 99.9% customer satisfaction rate. For the month of January, the Contact Center has yielded yet another low abandonment rate of 2.4% with an overall average speed of answer of 55 seconds.

Queue Group Performance by Queue


1 - All Queues

01/01/2020-01/31/2020- 00:00-24:00

Created on 2/3/2020 3:48:48 PM by TishlaJones

ACD queue	ACD queue name	ACD calls offered	ACD calls handled	Average speed of answer (hh:mm:ss)	Average ACD handling time (hh:mm:ss)	Abandon %	Service level %	Answer %
P001	General	6541	6406	00:01:05	00:04:37	2.1%	80.6%	97.9%
P002	Dispatch	2950	2844	00:00:21	00:01:44	3.6%	95.8%	96.4%
P004	Collections	1962	1921	00:01:08	00:05:02	2.1%	79.8%	97.9%
P003	Billing and Metering	926	904	00:01:05	00:04:15	2.4%	81.3%	97.6%
P006	AMI 8920	652	367	00:00:05	00:03:35	0.3%	100.0%	56.3%
P005	AMI	203	194	00:02:01	00:03:10	4.4%	72.9%	95.6%
Totals		13234	12636	00:00:55	00:03:57	2.4%	84.8%	95.5%


Customers Assisted Via Telephone - 12,636



CUSTOMER SERVICE MONTHLY REPORT

DISPATCH – JANUARY 2020

Dispatch responded to 2,844 calls for emergency service in January 2020. In this month, the Dispatchers issued 139 Interruptions of Service and facilitated 171 dig requests to Pennsylvania One Call.




CUSTOMER SERVICE MONTHLY REPORT


AMI and BILLING – FEBRUARY 2020

A Non-Access Campaign continued to address the 1,259 aged actual meter readings and 3,102 estimated meter readings. Under the PA PUC Compliance Plan, customers are continuing to be notified via letters and posting notices to make appointments for a meter upgrade. PWSA successfully upgraded 596 meters in February 2020. Additionally, 657 non-access letters were issued. No accounts were posted or shut for non-access. Billing received 398 final bill requests and processed them within 7 days. Billing totals for the month of February 2020 were 110,905 bills produced in the amount of \$20,150,825.09.

Billed Actual vs. Estimated Readings February 2020




Billed Amounts in February 2020



CUSTOMER SERVICE MONTHLY REPORT

COLLECTIONS – FEBRUARY 2020

In February 2020, the total Collections were \$18,638,696, which was \$1,000,432.77 less than what was billed in January 2020. The Customer Service Senior Manager overseeing Collections issued 255 Notices of Intent to Lien to customers with aged debt, and 85 liens were filed by the PWSA Legal department. Out of a total of 679 customer inquiries to info@pgh2o.com, Collections personnel responded to 674, most within 48 hours. Collections personnel also assisted 925 walk-in customers in this month. Due to the Winter Moratorium, 37 day notices to tenants were not permitted to be issued in January



2020.

CUSTOMER SERVICE MONTHLY REPORT

CONTACT CENTER – FEBRUARY 2020

There were 20 business days in the month of February 2020. The Contact Center attendance rate increased to 11 full time employees and 2 part time employees. Of the 12,044 calls handled in the month of February 2020, the Customer Service Representatives were able to report a 99.9% customer satisfaction rate. **For the month of February, the Contact Center has yielded the lowest monthly abandonment rate on record, 1.1%, with an average speed of answer of 38 seconds!**

Queue Group Performance by Queue


1 - All Queues

2/1/2020 - 2/29/2020 - 00:00 - 24:00

Created on 3/2/2020 9:43:05 AM by TishlaJones

ACD queue	ACD queue name	ACD calls offered	ACD calls handled	Average speed of answer (hh:mm:ss)	Average ACD handling time (hh:mm:ss)	Abandon %	Service level %	Answer %
P001	General	6131	6068	00:00:44	00:04:36	1.0%	88.6%	99.0%
P002	Collections	2519	2499	00:00:52	00:04:40	0.8%	84.8%	99.2%
P004	Dispatch	2256	2216	00:00:10	00:01:49	1.8%	99.6%	98.2%
P003	Billing and Metering	805	795	00:00:48	00:03:58	1.2%	87.1%	98.8%
P006	AMI 8920	535	428	00:00:05	00:02:54	0.0%	100.0%	80.0%
P005	AMI	38	38	00:01:10	00:02:30	0.0%	92.1%	100.0%
Totals		12284	12044	00:00:38	00:04:00	1.1%	90.3%	98.0%


Customers Assisted Via Telephone - 12,044



CUSTOMER SERVICE MONTHLY REPORT

DISPATCH – FEBRUARY 2020

Dispatch responded to 2,256 calls for emergency service in February 2020. In this month, the Dispatchers issued 135 Interruptions of Service and facilitated 94 dig requests to Pennsylvania One Call.




CUSTOMER SERVICE MONTHLY REPORT


AMI and BILLING – MARCH 2020

A Non-Access Campaign continued to address the 1,375 aged actual meter readings and 3,061 estimated meter readings. Under the PA PUC Compliance Plan, customers are continuing to be notified via letters and posting notices to make appointments for a meter upgrade. PWSA successfully upgraded 278 meters in March 2020. Additionally, 84 non-access letters were issued. No accounts were posted or shut for non-access. Billing received 355 final bill requests and processed them within 7 days. Billing totals for the month of March 2020 were 110,726 bills produced in the amount of \$19,504,440.23.

Billed Actual vs. Estimated Readings March 2020




Billed Amounts in March 2020



CUSTOMER SERVICE MONTHLY REPORT

COLLECTIONS – MARCH 2020

In March 2020, the total Collections were \$19,563,149, which was \$587,676 *less* than what was billed in February 2020. The Customer Service Senior Manager overseeing Collections issued 60 Notices of Intent to Lien to customers with aged debt, and 32 liens were filed by the PWSA Legal department. Out of a total of 1,180 customer inquiries to info@pgh2o.com, Collections personnel responded to 1,176, most within 48 hours. Collections personnel also assisted 466 walk-in customers in this month. PWSA's response to the COVID-19 pandemic included closing the walk-in counter and extending the Winter Moratorium for all customers through May 31, 2020.



CUSTOMER SERVICE MONTHLY REPORT

CONTACT CENTER – MARCH 2020

There were 22 business days in the month of March 2020. The Contact Center attendance rate remained unchanged at 11 full time employees and 2 part time employees; however, PWSA was able to hire, and begin to train remotely, 4 new full time employees. Of the 9,974 calls handled in the month of March 2020, the Customer Service Representatives were able to report a 99.9% customer satisfaction rate. For the month of March, the Contact Center yielded another low monthly abandonment rate of 1.2% with an average speed of answer of 27 seconds.

Queue Group Performance by Queue


1 - All Queues

3/1/2020 - 3/31/2020 - 00:00 - 24:00

Created on 4/1/2020 10:20:29 AM by TishlaJones

ACD queue	ACD queue name	ACD calls offered	ACD calls handled	Average speed of answer (hh:mm:ss)	Average ACD handling time (hh:mm:ss)	Abandon %	Service level %	Answer %
P001	General	5946	5853	00:00:32	00:04:27	1.6%	92.8%	98.4%
P004	Dispatch	2039	2016	00:00:10	00:01:48	1.1%	99.7%	98.9%
P002	Collections	1135	1131	00:00:35	00:04:34	0.4%	91.4%	99.6%
P003	Billing And Metering	777	773	00:00:31	00:04:05	0.5%	93.4%	99.5%
P006	AMI 8920	220	177	00:00:05	00:03:31	0.5%	99.5%	80.5%
P005	AMI	25	24	00:00:32	00:01:56	4.0%	88.0%	96.0%
Totals		10142	9974	00:00:27	00:03:52	1.2%	94.2%	98.3%

Customers Assisted Via Telephone - 9,974




CUSTOMER SERVICE MONTHLY REPORT

DISPATCH – MARCH 2020

Dispatch responded to 2,016 calls for emergency service in March 2020. In this month, the Dispatchers issued 69 Interruptions of Service and facilitated 121 dig requests to Pennsylvania One Call.

311 Mayor's Service Center Complaints Handled March 2020



Appendix F- Vacancy Report

910F Exec Director

Title	Last Name	First Name	2020 Vacancy
			as of Mar 31, 2020
Safety and Security Manager	Vacant	Vacant	Vacant
Totals			

911F Cust Service

Title	Last Name	First Name	
Clerical Specialist II - AMI	Vacant	Vacant	Vacant
Clerical Specialist I	Vacant	Vacant	Vacant
CSR 3	Vacant	Vacant	Vacant
CSR 1-PT (1500 Hours)	Vacant	Vacant	Vacant
Engineering Technician III	Vacant	Vacant	Vacant
Administrative Assistant II (A)	Vacant	Vacant	Vacant
Total			

912F MIS

Title	Last Name	First Name	
Senior Manager, Information Technology	Vacant	Vacant	Vacant
Network Systems Administrator	Vacant	Vacant	Vacant
IT Security Analyst	Vacant	Vacant	Vacant
Intern - PT (1000 hrs)	Vacant	Vacant	Vacant
IT Helpdesk Technician II	Vacant	Vacant	Vacant
IT Helpdesk Technician II	Vacant	Vacant	Vacant
IT Network Technician	Vacant	Vacant	Vacant
Totals			

913F Finance

Title	Last Name	First Name	
Accounting Specialist	Vacant	Vacant	Vacant
Project Systems Coordinator	Vacant	Vacant	Vacant
Project Systems Specialist	Vacant	Vacant	Vacant
Procurement Manager	Vacant	Vacant	Vacant
Sr. Manager, Facilities, As Needed	Vacant	Vacant	Vacant
Intern	Vacant	Vacant	Vacant
Intern	Vacant	Vacant	Vacant
Totals			

914F Procurement

Title	Last Name	First Name	
Total			

915F HR

Title	Last Name	First Name	
HR Manager	Vacant	Vacant	Vacant
HR Assistant Manager	Vacant	Vacant	Vacant
HR Assistant	Vacant	Vacant	Vacant
HR Intern	Vacant	Vacant	Vacant
Payroll Specialist	Vacant	Vacant	Vacant
Payroll Administrator	Vacant	Vacant	Vacant
Total			

916F Legal

Title	Last Name	First Name	
Total			

Appendix F- Vacancy Report

920F Warehouse

Title	Last Name	First Name	
Inventory Control Specialist	Vacant	Vacant	Vacant
Meter Repair Specialist	Vacant	Vacant	Vacant
Total			

921F Public Affairs

Title	Last Name	First Name	
Director of Public Affairs	Vacant	Vacant	Vacant
Government Affairs Manager	Vacant	Vacant	Vacant
Intern	Vacant	Vacant	Vacant
Administrative Assistant II (B)- SW/GSI Edu/Outreach Coord	Vacant	Vacant	Vacant
Development and Utility Services Associate	Vacant	Vacant	Vacant
Total			

930F Engineering

Title	Last Name	First Name	
Senior Group Manager, Lead	Vacant	Vacant	Vacant
Senior Manager, Wastewater	Vacant	Vacant	Vacant
Senior Manager, GIS and Technical	Vacant	Vacant	Vacant
Sr. Project Manager	Vacant	Vacant	Vacant
Project Manager (G)	Vacant	Vacant	Vacant
Project Manager (H)	Vacant	Vacant	Vacant
Project Manager (I), As Needed	Vacant	Vacant	Vacant
Project Manager (J), As Needed	Vacant	Vacant	Vacant
Project Manager (J)	Vacant	Vacant	Vacant
Associate Project Manager (H)	Vacant	Vacant	Vacant
Associate Project Manager (J), As Needed	Vacant	Vacant	Vacant
Associate Project Manager (K), As Needed	Vacant	Vacant	Vacant
Associate Project Manager (M), As Needed	Vacant	Vacant	Vacant
Engineer II (B)	Vacant	Vacant	Vacant
Engineer III (A)	Vacant	Vacant	Vacant
Engineer III (B)	Vacant	Vacant	Vacant
Engineering Technician III, As Needed	Vacant	Vacant	Vacant
Engineering Technician III - Plan Review SW/GSI	Vacant	Vacant	Vacant
Engineering Intern/Co-Op (B)	Vacant	Vacant	Vacant
GSI Modeler	Vacant	Vacant	Vacant
Sr. GIS Analyst	Vacant	Vacant	Vacant
GI Program & Policy Manager	Vacant	Vacant	Vacant
GIS Analyst, As Needed	Vacant	Vacant	Vacant
GIS Specialist, As Needed	Vacant	Vacant	Vacant
Senior Inspector (B), As Needed	Vacant	Vacant	Vacant
Senior Inspector (A)	Vacant	Vacant	Vacant
Inspector III (A)	Vacant	Vacant	Vacant
Inspector II (B), As Needed	Vacant	Vacant	Vacant
Inspector II ©	Vacant	Vacant	Vacant
Inspector I (A)	Vacant	Vacant	Vacant
Inspector I (B), As Needed	Vacant	Vacant	Vacant
Lead Program Intern	Vacant	Vacant	Vacant
Doc Management Specialist	Vacant	Vacant	Vacant
Administrative Assistant II (B)- SW/GSI Edu/Outreach Coord	Vacant	Vacant	Vacant
Administrative Assistant-II SW	Vacant	Vacant	Vacant
<u>Staff for Other Departments Assisting GSI/SW:</u>			
Communications Assistant (SW/GSI - Edu/Outreach Coord)	Vacant	Vacant	Vacant
Appeals and Credits Specialist (SW/GSI)	Vacant	Vacant	Vacant
Total			

931F Environmental Compliance

Title	Last Name	First Name	
Scientist 1	Vacant	Vacant	Vacant
Scientist 2	Vacant	Vacant	Vacant
Scientist 3	Vacant	Vacant	Vacant
Scientist II - Environ Compliance Coord SW/GSI	Vacant	Vacant	Vacant
Intern (Water Quality)	Vacant	Vacant	Vacant
Intern (Archival Data Librarian)	Vacant	Vacant	Vacant
Total			

Appendix F- Vacancy Report

321F Lab

Title	Last Name	First Name	
Sr. Manager, Lab	Vacant	Vacant	Vacant
Water Quality Supervisor	Vacant	Vacant	Vacant
Assistant Lab Manager	Vacant	Vacant	Vacant
Total			

322F WTP

Title	Last Name	First Name	
Maintenance Manager	Vacant	Vacant	Vacant
Foreman	Vacant	Vacant	Vacant
Electrician	Vacant	Vacant	Vacant
Plumber	Vacant	Vacant	Vacant
Steamfitter	Vacant	Vacant	Vacant
Lead Operator, As Needed	Vacant	Vacant	Vacant
Plant Operator - Class A	Vacant	Vacant	Vacant
Plant Operator - Class A	Vacant	Vacant	Vacant
Plant Operator	Vacant	Vacant	Vacant
Laborer	Vacant	Vacant	Vacant
Process Engineer	Vacant	Vacant	Vacant
Data Coordinator, As Needed	Vacant	Vacant	Vacant
CMMS Manager	Vacant	Vacant	Vacant
Safety Intern	Vacant	Vacant	Vacant
SCADA Manager	Vacant	Vacant	Vacant
SCADA Security/Network Specialist	Vacant	Vacant	Vacant
Maintenance Supervisor	Vacant	Vacant	Vacant
Security Manager	Vacant	Vacant	Vacant
Total			

325F Water Ops

Title	Last Name	First Name	
Admin Assistant	Vacant	Vacant	Vacant
Senior Manager, Field Operations	Vacant	Vacant	Vacant
Senior Manager, Field Operations	Vacant	Vacant	Vacant
Senior Manager, Field Operations, As Needed	Vacant	Vacant	Vacant
Plumbing Superintendant	Vacant	Vacant	Vacant
Superintendent	Vacant	Vacant	Vacant
Plumber	Vacant	Vacant	Vacant
Heavy Equipment Operator	Vacant	Vacant	Vacant
Leak Detection Specialist	Vacant	Vacant	Vacant
Leak Detection Specialist	Vacant	Vacant	Vacant
Leak Detection Data Foreman, As Needed	Vacant	Vacant	Vacant
Utility Worker	Vacant	Vacant	Vacant
Utility Worker, As Needed	Vacant	Vacant	Vacant
Utility Worker, As Needed	Vacant	Vacant	Vacant
Utility Worker, As Needed	Vacant	Vacant	Vacant
Utility Worker, As Needed	Vacant	Vacant	Vacant
Equipment Repair Specialist	Vacant	Vacant	Vacant
Valve & Hydrant Specialist	Vacant	Vacant	Vacant
Valve & Hydrant Specialist	Vacant	Vacant	Vacant
Valve & Hydrant Specialist	Vacant	Vacant	Vacant
Valve & Hydrant Specialist	Vacant	Vacant	Vacant
Valve & Hydrant Specialist, As Needed	Vacant	Vacant	Vacant
Valve & Hydrant Specialist, As Needed	Vacant	Vacant	Vacant
Valve & Hydrant Operator	Vacant	Vacant	Vacant
Truck Driver - Special/Winch	Vacant	Vacant	Vacant
Truck Driver	Vacant	Vacant	Vacant
General Laborer	Vacant	Vacant	Vacant
Laborer	Vacant	Vacant	Vacant
Laborer	Vacant	Vacant	Vacant
Laborer	Vacant	Vacant	Vacant
Laborer	Vacant	Vacant	Vacant
Safety Intern	Vacant	Vacant	Vacant
Vac Truck Driver, As Needed	Vacant	Vacant	Vacant
Total			

424F Sewer Ops

Appendix F- Vacancy Report

Title	Last Name	First Name	
Sewer Foreman	Vacant	Vacant	Vacant
Inspector II	Vacant	Vacant	Vacant
Inspector II	Vacant	Vacant	Vacant
Inspector II	Vacant	Vacant	Vacant
Field Service Technician III	Vacant	Vacant	Vacant
Truck Driver	Vacant	Vacant	Vacant
Laborer	Vacant	Vacant	Vacant
Laborer	Vacant	Vacant	Vacant
Laborer, As Needed	Vacant	Vacant	Vacant
Laborer, As Needed	Vacant	Vacant	Vacant
Assistant to storm water Superintendent	Vacant	Vacant	Vacant
Total			

Department
 910 Exec Director
 911 Cust Service
 912 MIS
 913 Finance
 914 Procurement
 915 HR
 916 Legal
 918 Warehouse
 921 Public Affairs
 930 Engineering
 931 Env. Compliance
 321 Lab
 322 WTP
 325 Water Ops
 424 Sewer Ops

Appendix G – Microfiltration Plant

Project Name	Project Number	Project Phase	Project Start (Year)	Capital Project Budget	Capital Budget Savings/Overages	Project Commitment	Amount Paid	Amount Not Yet Invoiced	Amount Remaining	Actual 2017 Expenditures	Actual 2018 Expenditures	Actual 2019 Expenditures	Actual 2020 Expenditures (1st Quarter)	Projected 2020 Expenditures Remaining	Projected 2020 Expenditures	Projected 2021 Expenditures	Projected 2022 Expenditures	Projected 2023 Expenditures
MFP Transformer Repair and UPS Replacement	2017-322-103-0	Complete	2017	\$ 89,425.00	\$ -	\$ 89,425.00	\$ 89,392.76	\$ 32.24	\$ 32.24	\$ 1,674.00	\$ 87,718.76	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
MFP Assessment and Critical Process Improvements	2017-322-104-0	Construction	2017	\$ 3,638,320.53	\$ 3,209.98	\$ 3,635,110.55	\$ 2,838,239.54	\$ 796,871.01	\$ 800,080.99	\$ 350,929.77	\$ 1,226,932.79	\$ 920,585.11	\$ 241,225.10	\$ 276,412.49	\$ 517,637.59	\$ -	\$ -	\$ -
Highland Park Membrane Filtration Module Replacement Program	2017-322-105-0	Construction	2017	\$ 2,289,711.00	\$ 1,515,304.17	\$ 774,406.83	\$ 774,406.83	\$ -	\$ 1,515,304.17	\$ 532,974.00	\$ 52,403.83	\$ 189,029.00	\$ -	\$ 1,465,304.17	\$ 1,465,304.17	\$ 50,000.00	\$ -	\$ -
Aspinwall and MFP Fiberglass Reinforced Plastic Chemical Tank Inspections ar	2017-322-102-0	Construction	2017	\$ 295,000.00	\$ 39,450.09	\$ 255,549.91	\$ 183,145.91	\$ 72,404.00	\$ 111,854.09	\$ 19,231.66	\$ 142,826.48	\$ 783.02	\$ 20,304.75	\$ 110,854.09	\$ 131,158.84	\$ -	\$ -	\$ -
Highland Park Membrane Filtration Plant UV System	2017-322-106-0	Construction	2017	\$ 5,118,729.08	\$ 11,457.37	\$ 5,107,271.71	\$ 4,570,773.44	\$ 536,498.27	\$ 547,955.64	\$ -	\$ 641,342.70	\$ 3,494,954.26	\$ 396,212.89	\$ 506,719.23	\$ 902,932.12	\$ -	\$ -	\$ -
Highland Reservoir #1 Parapet Wall Repairs	2017-322-106-1	Construction	2019	\$ 2,211,981.95	\$ 9,703.84	\$ 2,202,278.11	\$ 854,977.81	\$ 1,347,300.30	\$ 1,357,004.14	\$ -	\$ -	\$ 240,266.12	\$ 602,710.38	\$ 1,369,005.45	\$ 1,971,715.83	\$ -	\$ -	\$ -
Permit (UV)	Operating	On-going	2018	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 500.00	\$ 5,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Chemicals	Operating	On-going	2020	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,170.50	\$ 4,464.20	\$ -	\$ 102,345.60	\$ 102,345.60	\$ 102,345.60	\$ 102,345.60
Utilities	Operating	On-going	2017	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,360.00	\$ 4,360.00	\$ 13,312.19	\$ 29,224.00	\$ 4,447.20	\$ 4,536.14	\$ 4,626.87	\$ 4,719.40	\$ 4,813.79
Security	Operating	On-going	2019	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 60,365.13	\$ 59,148.00	\$ -	\$ -	\$ -	\$ -	\$ -
Supplies	Operating	On-going	2019	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,350.00	\$ 7,650.00	\$ -	\$ -	\$ -	\$ -	\$ -
PWSA Staff Hours	Operating	On-going	2019	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 41,486.40	\$ 13,828.80	\$ -	\$ -	\$ -	\$ -	\$ -



Pittsburgh
Water & Sewer
Authority

**Chain of Custody for
Lead Program Quarterly Progress Report
Pittsburgh Water and Sewer Authority**

Hand-delivered to the PA DEP Office
400 Waterfront Dr.
Pittsburgh, PA 15222

RECEIVED

FEB 14 2020

By AD 2:40pm

February 14, 2020

Name of Individual Relinquishing	Date	Time
<u>[Signature]</u>	<u>2/14/2020</u>	<u>14:40</u>
Name of Individual Receiving	Date	Time
<u>[Signature]</u>	<u>2/14/20</u>	<u>2:40pm</u>



February 13, 2020

Renee Diehl, Environmental Program Manager
Department of Environmental Protection
Southwest Regional Office
400 Waterfront Drive
Pittsburgh, Pennsylvania 15222-4745

Re: Lead Program Quarterly Progress Report
Pittsburgh Water and Sewer Authority

Dear Ms. Diehl:

Pursuant to Paragraph 3.f. of the Consent Order and Agreement (COA) dated November 17, 2017, Pittsburgh Water, and Sewer Authority (PWSA) is providing this Lead Program Quarterly Progress Report, every three (3) months following the date of the execution of the COA. This report will provide details on the progress and current status of each of the following:

Section 1:	Implementation of Corrosion Control Feasibility Study
Section 2:	Repeat Public Notice and Public Education Tasks
Section 3:	Consumer Tap Notices
Section 4:	72-hour Partial Line Replacement Sample Results
Section 5:	Partial Lead Service Line Replacements
Section 6:	Implementation of Community Environmental Project (CEP)
Section 7:	Identification of Lead Service Lines
Section 8:	Lead Service Line Replacements
Attachment A	Consumer Tap Notice: Certification and Example Letters
Attachment B	Post-Construction Sample Results
Attachment C	Partial Lead Service Line Replacements
Attachment D	Community Environmental Project Affidavit
Attachment E	PWSA Lead Service Line Replacements



Pittsburgh
Water & Sewer
Authority

If any additional information is needed or if we can answer any questions, please let us know.

Regards,

A handwritten signature in blue ink, appearing to read 'Robert Weimar'.

Robert Weimar, P.E.
Executive Director



Lead Program Quarterly Progress Report – February 15, 2020

Section 1 - Implementation of Corrosion Control Treatment Feasibility Study

Under paragraph 3.b.ii of the November 17, 2017 Consent Order & Agreement (COA), the Pittsburgh Water and Sewer Authority (PWSA) was required to submit an application for a permit to construct the corrosion control treatment facilities within ninety (90) days of the approval of the feasibility study. On April 27, 2018, PWSA received a letter from the Pennsylvania Department of Environmental Protection (PADEP) stating that the selection of orthophosphate as optimal corrosion control treatment for PWSA was approved.

PWSA completed design of the corrosion control chemical facilities and submitted a permit application to PADEP on May 10, 2018. Under paragraph 3.b.iii, PWSA was to complete construction of the modified corrosion control treatment facilities in accordance with the amended construction permit within 180 days of the PADEP issuing an amended construction permit. The PADEP issued the Construction Permit for the Orthophosphate Addition and Storage Project on September 24, 2018. PWSA received the Building Permit from the City of Pittsburgh's Department of Permits, Licenses, and Inspections (PLI) on January 17, 2019. A Letter Amendment to the COA provided for phased implementation of orthophosphate for corrosion control, and PWSA coordinated these start up dates with PADEP. PADEP inspected all three sites on March 26, 2019. The PADEP issued the amended Operation Permit for the corrosion control facilities on March 29, 2019.

PWSA began implementation of the modified corrosion control treatment facilities upon receipt of the amended Operation Permit from PADEP on March 29, 2019. PWSA introduced orthophosphate as approved in the amended permit, as follows:

- Bruecken Pump Station Application Point – Highland 2 Super System on April 1, 2019
- Aspinwall Pump Station Application point – Lanpher Reservoir Super System on April 15, 2019
- MFP site – Highland 1 Reservoir Super System on April 29, 2019

Parallel to the implementation of orthophosphate, PWSA continues with the implementation of the Distribution System Monitoring Plan associated with orthophosphate addition. This monitoring program consists of the following components:

- Regulatory monitoring
 - Lead and Copper Rule (LCR)
 - Water Quality Parameter (WQP)
 - Revised Total Coliform Rule (RTCR)



- Disinfection Requirements Rule (DRR)
- Stage 2 Disinfectants and Disinfection Byproducts Rule (D/DBP)
- Supplemental Monitoring
 - Enhanced RTRC site monitoring
 - PRS monitoring stations
 - Lead service line profiles
 - Aspinwall Water Treatment Plant entry point
 - Orthophosphate dosage and optimization

The collected data indicates that the addition of orthophosphate continues to have a positive impact on corrosion. The monitoring stations appear to have established steady lead levels well below initial values and below the action level of 15 ppb. The residential lead profiles conducted at several locations throughout the City also indicate progress of lowering lead levels from the pre-orthophosphate addition. The LCR compliance sampling results for the July-December 2019 period indicate that the 90th percentile level is 10 ppb, below the action level.

The collected data indicates that the addition of orthophosphate continues to have a positive impact on corrosion. The monitoring stations appear to have established steady lead levels well below initial values and below the action level of 15 ppb. The residential lead profiles conducted at several locations throughout the City, also indicate progress of lowering lead levels from the pre-orthophosphate addition. The program team is conducting a detailed investigation at some sites that exceeded action levels in the past to gain better understanding for their occurrence.

The LCR compliance sampling results for the July-December 2019 period indicate that the 90th percentile level of 10 ppb is below the action level.

Section 2 - Repeat Public Notice and Public Education Tasks

In accordance with COA 3.g, PWSA provides Tier 2 public notice to its customers following each six-month lead sampling event that exceeds the action level of 15 parts per billion (ppb). The PWSA system did not exceed the action level during this most recent round of testing ending December 31, 2019.

Bill Inserts with the required language under 25 Pa. Code § 109.1104(a)(2)(i)(A) and (E) are continuing to be included in all monthly bills (began in October 2016) until 2 consecutive rounds of testing at or under the action level are achieved.

PWSA continues to maintain a dedicated lead webpage at lead.pgh2o.com, which contains information for our customers regarding lead in the water and lead service lines and attend community meetings to inform customers about lead in drinking water.



PWSA submitted a press release to newspapers, television and radio stations on January 24, 2020 with notification of the most recent lead compliance testing results.

Although the other LCR public education requirements for action level exceedances do not currently apply, PWSA is continuing selected public education and public outreach activities on lead.

Section 3 - Consumer Tap Notices

For each 6-month monitoring period, PWSA's accredited contract lab, CWM Environmental, mails sample kits directly to customers at Tier 1 sites on the sampling plan. These kits include a one-liter sampling bottle, PADEP approved sampling instructions and return postage to the lab. Included in Attachment A is a copy of the signed Consumer Tap Notice for Lead Results Certification Form correlating to samples results from the July – December 2019 monitoring period.

Every customer who is served by water at sites that were sampled is mailed a sample results letter (See Attachment A) within 5 business days of PWSA receiving and conducting Quality Assurance review of the results. If any result exceeds 15 ppb total lead, CWM Environmental informs PWSA via email and phone call within 1 hour. PWSA informs PADEP and ACHD within 1 hour of being notified by the lab of an exceedance. PWSA also reaches out to the customer with the exceedance via an available phone number. If the customer's phone number(s) on file are not valid, a letter is sent via US mail to request updated contact information from the customer. Additionally, PWSA continues to provide the results via US mail (see Attachment B) within 5 business days of PWSA receiving the results.

Upon receipt of a sample result that exceeds 15 ppb, the customer is mailed, at no cost to the customer, a water pitcher and 6-month supply of filter cartridges the same business day that PWSA receives the exceedance. Starting September 1, 2019, for any sample result that exceeds 10 ppb, the results letter includes a voucher code for the customer to redeem a complimentary water pitcher and 6-month supply of filter cartridges.

Section 4 - 72 Hour Partial Line Replacement Sample Results

25 Pa. Code § 109.1107(d)(4)(ii) states: *The system shall collect the partial lead service line replacement sample and report the results of the analysis to the owner and the residents served by the line within 3 business days of receiving the results.* Paragraph 3.a.iii and iv of the COA provide for follow up notice to residents who do not return samples and additional sampling and replacement cartridges for homes with partial replacements that exceed that lead action level of 15 ppb.

In accordance with 25 Pa. Code § 109.1107(d)(4)(ii), PWSA requests that property owners collect a water sample (post-construction sample) after every partial line replacement.

In addition, PWSA provides a sample kit to property owners to collect a water sample after full line replacements and private-only or public-only (non-lead on the private side) replacements.



For all sample locations (partial line or full line replacement) that exceed the lead action level of 15ppb, the customer is contacted via phone or email, in addition to receiving a letter with their sample results. If PWSA needs to reach a tenant with no contact information, we will look up the owner in an attempt to contact them. Residents are reminded to continue to use the NSF-certified water filter pitcher provided at the completion of construction and are provided a test kit to collect another sample three months after lead line replacement. Additional water pitcher filter cartridges are provided at the time of delivery of the 3-month sample kit for partial line replacement locations.

If any post-construction sample comes back over 50 ppb (partial line or full line replacement), in addition to the above notifications, PWSA mobilizes to the property to assist with flushing the line. In these instances, the resident is given a sample kit and asked to collect a new water sample following the flush to ensure that the flushing was effective in reducing the lead levels.

If a resident did not return their water sample after any partial line replacement, the resident receives a second notice via door hanger reminder to return their sample kit.

Post-construction sample results (partial line and full line replacement) are provided in Attachment B. From July 1, 2016 through January 31, 2020, 6,339 public lead service lines have been replaced. Post-construction samples have been returned from 2,728 of those locations. From November 1, 2019 through January 31, 2020 (this quarterly progress report reporting period) 1,027 public lead service lines were replaced, and 501 locations returned a post-construction sample.

Section 5 - Partial Lead Service Line Replacements

25 Pa. Code § 109.1107(d)(4)(i) provides: *The system shall provide notice to residents of all buildings served by the line at least 45 days prior to commencing partial line replacement.* Paragraph 3.a.i. of the COA provides that PWSA *shall provide (via door hanger notification) an additional advance notification not more than five (5) days and not less than seventy-two (72) hours prior to the initiation of work.* Except for emergency lead service line replacements, PWSA provides the required notifications.

In accordance with paragraph 3.a.v. of the COA, PWSA provides PADEP a weekly report of all emergency partial lead service line replacements where a 45-day notification in accordance with 25 Pa. Code § 109.1107(d)(4)(i) was not possible. A complete list of lead service line replacements where a 45-day notice was not provided is included in Attachment C. After June 22, 2017, the only replacements not receiving the 45-day notification are those that were replaced due to an emergency such as a main break, service line break, or service line leak. All lead service line replacements, including partial replacements, are provided with information to flush the service line, a water pitcher and replacement filter cartridges, a post-construction water sample kit, and health information regarding lead service line replacement.

Locations where a partial replacement is performed is also given a door hanger reminder to return the post-construction water sample kit if PWSA has not received the water sample results six weeks after construction.



Section 6 - Implementation of Community Environmental Project (CEP)

At the October 2018 meeting of the PWSA Board of Directors, PWSA awarded construction contracts to perform replacement of privately-owned lead service lines under the CEP. The CEP is being conducted in accordance with the PADEP approval dated February 15, 2018.

Execution of agreements and subsequent homeowner / contractor coordination meetings were started at CEP locations in early December 2018. These agreements were obtained to authorize work on the private side of the residential water service line; work on the private side of the residential service line is typically the homeowner's responsibility. Upon obtaining this signed agreement, a coordination meeting between the contractor and homeowner is scheduled. This meeting allows the contractor to describe the work to be completed, including restoration responsibilities, and to provide a general timeline for the work. The coordination meeting also provides the homeowner with the opportunity to directly ask questions regarding the scope and schedule of the service line replacement work.

Construction associated with the CEP portion of the Individual Lead Service Line Replacement (ILSLR) contract was initiated in mid-December 2018 and is currently ongoing. The contractor completing this work has submitted contractor payment applications (CPA) for work through December 30, 2019. Dollar Energy Fund has provided authorization for work completed through December 2019. Work applicable to these approved CPAs is summarized as follows:

Category	Number		CEP Reimbursable Amount	
	CPAs Reviewed This Period <i>October 2019 November 2019 December 2019</i>	Total <i>(Through December 30, 2019)</i>	This Period	Total
CEP Work Locations	109	345	N/A	
CEP Locations where Private Only was Replaced ¹	16	52	\$ 72,750.00	\$ 241,980.00
CEP Locations where Public Only Was Replaced ²	9	20	\$0	
CEP Locations where both Public and Private were Replaced ³	37	123	\$ 152,885.00	\$ 543,147.50
CEP locations that were all Non-lead	47	150	\$0	

1 – CEP Locations where Private only was Replaced includes those locations where the Public is verified non-lead line with a Private side tailpiece replaced



2 – The CEP reimbursable amount is for the private-side replacement only at locations where both public and private were replaced

3 – CEP Locations where both Public and Private were Replaced includes those locations where a Public lead line with Private side tailpiece was replaced

The contractor is currently completing CEP related service line replacement work as project sites are approved.

Paragraph 4.f. of the COA requires an affidavit of the official responsible for overseeing the CEP every ninety (90) days, beginning upon the approval by the PADEP of the PWSA's proposed CEP (February 15, 2018). An affidavit from PWSA and a letter from Dollar Energy, which is administering the CEP, is included in Attachment E.

Section 7 - Identification of Lead Service Lines

The 2017 Curb Box Inspection (CBI) Contract inspected 5,419 curb boxes and identified 830 lead service lines on the public side. The 2018 CBI Contract inspected 15,008 curb boxes and identified 1,329 public lead lines. Only curb boxes where either there is no historical record, or the historical record indicates the presence of lead on the public side are being inspected. All others are presumed to be non-lead based on historic record.

PWSA met with PADEP and presented a Revised Service Line Material Inventory Approach on July 31, 2019. This revised approach will include multiple sources of information, including a predictive machine-learning model and refined CBI Program, to complete the inventory of service line materials required under Paragraph 1. C. iii of the COA.

PWSA approved the 2020 Curb Box Inspection Program at the January 2020 Board of Directors meeting and work will commence in the spring of 2020.

Section 8 - Lead Service Line Replacements

PWSA began recording lead service line replacements in February 2016. A table of all lead service line replacements since July 1, 2016 is included in Attachment F.

Public Replacements

PWSA is offering full service line replacement during the 2019 PENNVEST LSLR contracts when the public side is verified lead. The 2019 LSLR Program commenced in late March 2019 and will extend until June 2020. The program is being conducted in the same general manner as the 2018 program, which was described in detail in the June 29, 2018 Lead Service Line Replacement Report to PADEP. The funding provides for the replacement of around 4,000 public lead side service lines (in addition to about 3,400 private side lead service lines).



In addition, PWSA is providing public lead service line replacement, where necessary, under the CEP (discussed below, and in Section 6).

From July 1, 2016 through January 31, 2020, 6,339 public lead service lines have been replaced. The table in Attachment F shows if the public side was replaced by PWSA or a PWSA contractor, designated by work order.

The table below summarizes the lead service line replacements required by the COA, by reporting period.

COA Reporting Period	Required Public Replacements	Actual Public Replacements <i>(through January 31, 2020)</i>
July 1, 2016 – June 30, 2018	1,341	1,378
July 1, 2018 – June 30, 2019	1,710 ¹	2,561 ²
July 1, 2019 – June 30, 2020	855	2,400 ³

1 – Includes 855 public side replacements required by December 31, 2018 and an additional 855 public side replacements due by June 30, 2019

2 – Public side replacement requirement of 855 by December 31, 2018 met in October 2018

3 – Public side replacement requirement of 855 by June 30, 2020 met in September 2019

Private Replacements

As of January 31, 2020 3,956 private service lines have been replaced by PWSA or a PWSA contractor.

The PWSA Board approved a lead service line replacement policy (included in the February 15, 2018 quarterly report) that, if there is lead on the public side service line, allows PWSA and PWSA contractors to replace the private side of the service line, with homeowner authorization, if lead or galvanized iron has been confirmed. This Policy was updated by the PWSA Board at the June 24, 2019 meeting to continue to offer no-cost private side lead or galvanized iron service line replacements when PWSA replaces the public side, as well as expand the program of offering an income-based reimbursement program to customers who want to replace their private side lead or galvanized iron service lines when PWSA is not replacing the public side (this provision of the program is on hold pending PUC approval).

Private side replacement will continue at no expense to the homeowner in the following instances:

PAGE 7 OF 9



- PWSA Backlog and Operations Urgent Replacement

Emergency LSLR contracts address replacement of private lead service lines when PWSA operations crews replace a public lead service line as a result of emergency line breaks or leaks. This is to prevent partial lead service line replacement caused by urgent replacement and the private side replacement is completed at no cost to the customer. At the October 2018 meeting of the PWSA Board of Directors, PWSA awarded construction contracts to perform replacement of privately-owned lead service lines when PWSA Operations performs urgent replacements, and work began in early December 2018. This contract also covers addressing the backlog of replacements of the private side service lines at locations where partial replacements occurred as part of water main relays or operations replacement between February 1, 2016 (previously July 1, 2016) and December 31, 2018.

PWSA coordinates with customers that have a private side lead service line to replace the lead service line during urgent replacements. If the homeowner does not sign an agreement to allow PWSA to replace their private side service line, they will be subject to partial lead service line replacement. When possible, PWSA Operations will provide temporary water service from the new public side service line until the private service line can be replaced to avoid a partial lead service line replacement. PWSA provides PADEP a weekly update of all emergency partial lead service line replacements.

- Lead Service Line Replacement Contracts

Properties included in the 2018 and 2019 lead service line replacement contract work orders are set up on a neighborhood basis, and each work order has been prioritized by prevalence of children under 6 years of age and incidences of high blood lead levels in the area based on data provided to PWSA by the ACHD.

In locations where there is lead on the public side, PWSA will coordinate with customers that have a private side lead (or galvanized iron) service line to replace the full-service line during construction. This full service line replacement is at no cost to the customer. If the homeowner does not sign an agreement to allow PWSA to replace their private side service line, they will be subject to partial lead service line replacement. The potential health risks of partial LSLR will be communicated to the homeowner by PWSA if a partial line replacement occurs. All properties have been provided with a 45-day notice of line replacement.

The 2019 LSLR contracts are funded through PENNVEST; contracts were awarded in January 2019, with construction starting March 2019.

- PADEP Community Environmental Project (CEP)

The PADEP CEP was developed for homeowners that meet the income requirements as specified in the proposal submitted to PADEP that was approved February 15, 2018. Replacements



performed under this contract will be identified by customer requests that qualify financially; the financial qualification is administered by a third party, Dollar Energy Fund. At the October 2018 meeting of the PWSA Board of Directors, PWSA awarded construction contracts to perform replacement of privately-owned lead service lines under the CEP.

Section 9 - Advisory Committee

PWSA formed a Community Lead Response Advisory Committee (CLRAC) consisting of interested parties to the Pennsylvania Utilities Commission (PUC) rate filing, representatives of local community groups and a public health expert, based on a tariff settlement with the PUC. The CLRAC has met regularly and is working with PWSA to evaluate and advise PWSA on recommended modifications to the LSLR Program. The primary purposes of the CLRAC are to provide consultation and feedback on PWSA's LSLR Program and lead remediation efforts. CLRAC members are providing input and advice regarding community outreach including enhancements to encourage greater participation in PWSA's customer requested sampling program, advising on the costs of our LSLR Program, advising on post-replacement procedures and outreach, prioritizing the order in which the 2019 LSLR program will be completed and providing input on additional neighborhoods that may be added to the 2019 LSLR Program. All minutes of the CLRAC meetings are posted on the PWSA website.

<http://lead.pgh2o.com/resources/clrac/>

In the PUC tariff settlement, PWSA agreed to several enhancements to the LSLR Program, including:

1. limiting the circumstances where partial LSLRs can be completed;
2. agreeing to maintain current practices, including making service line information available on our website and updating that information on a monthly basis, continuation of post-replacement sampling and filter distribution for all locations (instead of just where partial replacements are completed as required by the COA); and,
3. providing NSF-certified filters and replacement cartridges to households that qualify for an existing PWSA customer assistance program free of charge.

ATTACHMENT A
CONSUMER TAP NOTICES: CERTIFICATION AND EXAMPLE LETTERS

Appendix H-Lead COA

3900-FM-BSDW0205 2/2012



pennsylvania
DEPARTMENT OF ENVIRONMENTAL PROTECTION

COMMONWEALTH OF PENNSYLVANIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
BUREAU OF SAFE DRINKING WATER

Consumer Tap Notice for Lead Results Certification Form

Name of PWS: Pittsburgh Water & Sewer Authority PWSID Number: 5020038

Monitoring period to which the notice applies (e.g., June – Sept. 2010): July-December 2019

Date(s) results were received from laboratory: 7/17, 7/23, 7/30, 8/26, 9/4, 9/25, 10/29, 11/5, 11/12, 11/19, 11/26, 12/23, 1/7, 1/8, 1/13

Date(s) Notices were provided to consumers: 7/17, 7/23, 7/30, 8/26, 9/4, 9/25, 10/29, 11/5, 11/12, 11/19, 11/26, 12/23, 1/7, 1/8, 1/13

The water system named above hereby certifies that its lead consumer notice has been provided to each person it serves at the specific sampling site from which the sample was tested. The water system also certifies that these results and the following information were provided to such persons within 30 days of receiving the test results from the laboratory:

- 1) Individual tap results from the lead tap water monitoring carried out under the requirements of §109.1103
- 2) An explanation of the health effects of lead.
- 3) Steps that consumers can take to reduce exposure to lead in drinking water.
- 4) The maximum contaminant level goals and action levels for lead, and the definitions of these two terms from §141.153(c).
- 5) Water system contact information.

Notices were distributed using the delivery methods indicated below. **Check all that apply.**

- ☒ Mail or other direct delivery. Specify other direct delivery methods: Mailed
- ☐ Electronic mail.
- ☐ Posting the notice on the Internet at www. _____
- ☐ Posting the notice in public places (attach a list of locations).
- ☐ Delivery of multiple copies to single bill addresses serving several person such as: apartments, business, and large private employers.
- ☐ Other methods Specify: _____

Certified by: Signature: Robert A. Weimar

Print Name: Robert A. Weimar

Title: Executive Director

Phone # 412-255-8960 Date: 2/10/2020

Complete this form, **attach a copy of the notice(s)** and submit this form to your local DEP office.



November 9, 2018

«Name»

«Address»

«City», «State» «Zip»

RE: Lead Test Kit Results

Dear «Name»,

Thank you for participating in the Pittsburgh Water and Sewer Authority's (PWSA) Lead and Copper Compliance program. Your test kit is helping inform you and PWSA about the quality of our drinking water.

The results of the sample taken from your home on «**Date_Collected**» indicate a lead level of «**Lead_Result_ppb**» parts per billion (ppb). Your result is above the lead EPA action level of 15 ppb.

To reduce the risks associated with exposure to lead in water, you should have received a complimentary water filter pitcher and replacement filters that are certified to remove lead. If you have not received these please call us at 800-674-7961.

Completing a lead test is a good first step in understanding your water quality. To check further for sources of lead, you can test your household plumbing for lead using swabs, (which you can find at most home improvement stores). You can also check our online map at www.pgh2o.com/leadmap to see if your home has historical data on file indicating that lead pipe was used to build your service line.

Funds are available for qualified customers for a no cost lead line replacement; however, funding is limited. Please contact **Dollar Energy Fund** today at **866-762-2348** to see if you qualify to have your water line replaced through this Community Environmental Program (CEP). Funds for this program are available from a settlement of an enforcement action between the PWSA and the Pennsylvania Department of Environmental Protection.

What is the lead action level?

The lead action level is an EPA drinking water standard that requires water service providers to take additional steps to control lead levels when they reach or exceed 15 ppb. We ask residents from our service area to submit samples to help us determine if our treatment methods are effective at reducing corrosion from lead pipes. If more than ten percent of the samples we collect exceed the lead action level of 15 ppb, we must take certain actions like replace lead service lines and explore alternative water treatment methods. It is important to remember that this is not a safety standard because there is no safe level of lead.



What are the health effects of lead?

According to EPA, “Lead can cause serious health problems if too much enters your body from drinking water or other sources. It can cause damage to the brain and kidneys and can interfere with the production of red blood cells that carry oxygen to all parts of your body. The greatest risk of lead exposure is to infants, young children, and pregnant women. Scientists have linked the effects of lead on the brain with lowered IQ in children. Adults with kidney problems and high blood pressure can be affected by low levels of lead more than healthy adults. Lead is stored in the bones, and it can be released later in life. During pregnancy, the child receives lead from the mother’s bones, which may affect brain development.”

How does lead exposure happen?

Most exposure to lead happens by ingesting paint chips or lead-contaminated dust. There can also be lead in soil and drinking water. Lead enters drinking water through corrosion in lead pipes or plumbing materials. The primary source of lead in PWSA’s system are the old water service lines that connect homes to the water main in the street. Our water mains are not made of lead, and there is no lead in our water when it leaves the water treatment facilities.

What can I do to reduce exposure to lead in drinking water?

If you know or suspect that you have lead service lines or plumbing, there are ways to reduce your exposure to lead in your drinking water:

- Run your water to flush out lead. If you haven’t used your water for several hours, run your cold tap for one minute before using your water for cooking or drinking. If your home has a longer lead line, this may require flushing for a longer period of time. Using toilets, washing clothes, showering, or doing dishes before you drink from your tap are all ways that you can flush your water lines without wasting water.
- Use cold water for cooking and preparing baby formula. Lead dissolves more easily in hot water. Do not drink, cook with, or make baby formula using hot water.
- Do not boil water to remove lead. Boiling water does not remove or reduce lead exposure.
- Look for alternative sources or treatment of water. Purchase a NSF Water Filter that is certified to remove lead from your water. Customers can also choose to drink bottled water.
- Identify if your plumbing fixtures contain lead. Lead check swabs are available at hardware stores to help you detect lead on plumbing surfaces, such as solder and pipes. Consider replacing pipes and fixtures that contain lead.
- Contact us if you decide to replace your lead service line. Depending on your income, you may be eligible to have your lead water service line replaced at no cost.
- Get your child’s blood tested. If you think that your child may have been exposed to lead, talk to your doctor about testing your child. Allegheny County requires all children to be tested for lead exposure at approximately 9-12 months and again at 24 months.



What is being done?

We are identifying and replacing lead service lines across our service area. As we identify the location of lead service lines, we will make this information available to the public on our webpage at <http://lead.pgh2o.com>. Customers who want to replace their lead service lines on their own should contact our Lead Help Desk for more information about coordinating efforts.

Where can I get more information?

For more information, visit the PWSA lead website at <http://lead.pgh2o.com> or call 412.255.8987.

Sincerely,

A handwritten signature in black ink that reads "Robert A. Weimar".

Robert A. Weimar
Executive Director



November 9, 2019

«Name»

«Address»

«City», «State» «Zip»

RE: Lead Test Kit Results and Voucher Code For Free Water Pitcher and Filters

Dear «Name»,

Thank you for participating in the Pittsburgh Water and Sewer Authority's (PWSA) Lead and Copper Compliance program. Your test kit is helping inform you and PWSA about the quality of our drinking water.

The results of the sample taken from your home on «**Date_Collected**» indicate a lead level of «**Lead_Result_ppb**» parts per billion (ppb). The lead EPA action level is 15 ppb. Your sample result is below the EPA action level, however lead was detected at or above 10 ppb.

To reduce the risks associated with exposure to lead in water, we are offering you a complimentary water filter pitcher and replacement filters that are certified to remove lead. To redeem this offer, please call us at 800-674-7961 or visit PWSA.120WaterAudit.com and provide the following voucher #: «**GIS_ID**».

Completing a lead test is a good first step in understanding your water quality. To check further for sources of lead, you can test your household plumbing for lead using swabs, (which you can find at most home improvement stores). You can also check our online map at www.pgh2o.com/leadmap to see if your home has historical data on file indicating that lead pipe was used to build your service line.

Funds are available for qualified customers for a no cost lead line replacement; however, funding is limited. Please contact **Dollar Energy Fund** today at **866-762-2348** to see if you qualify to have your water line replaced through this Community Environmental Program (CEP). Funds for this program are available from a settlement of an enforcement action between the PWSA and the Pennsylvania Department of Environmental Protection.

What is the lead action level?

The lead action level is an EPA drinking water standard that requires water service providers to take additional steps to control lead levels when they reach or exceed 15 ppb. We ask residents from our service area to submit samples to help us determine if our treatment methods are effective at reducing corrosion from lead pipes. If more than ten percent of the samples we collect exceed the lead action level of 15 ppb, we must take certain actions like replace lead service lines and explore alternative water treatment methods. It is important to remember that this is not a safety standard because there is no safe level of lead.



What are the health effects of lead?

According to EPA, “Lead can cause serious health problems if too much enters your body from drinking water or other sources. It can cause damage to the brain and kidneys and can interfere with the production of red blood cells that carry oxygen to all parts of your body. The greatest risk of lead exposure is to infants, young children, and pregnant women. Scientists have linked the effects of lead on the brain with lowered IQ in children. Adults with kidney problems and high blood pressure can be affected by low levels of lead more than healthy adults. Lead is stored in the bones, and it can be released later in life. During pregnancy, the child receives lead from the mother’s bones, which may affect brain development.”

How does lead exposure happen?

Most exposure to lead happens by ingesting paint chips or lead-contaminated dust. There can also be lead in soil and drinking water. Lead enters drinking water through corrosion in lead pipes or plumbing materials. The primary source of lead in PWSA’s system are the old water service lines that connect homes to the water main in the street. Our water mains are not made of lead, and there is no lead in our water when it leaves the water treatment facilities.

What can I do to reduce exposure to lead in drinking water?

If you know or suspect that you have lead service lines or plumbing, there are ways to reduce your exposure to lead in your drinking water:

- Run your water to flush out lead. If you haven’t used your water for several hours, run your cold tap for one minute before using your water for cooking or drinking. If your home has a longer lead line, this may require flushing for a longer period of time. Using toilets, washing clothes, showering, or doing dishes before you drink from your tap are all ways that you can flush your water lines without wasting water.
- Use cold water for cooking and preparing baby formula. Lead dissolves more easily in hot water. Do not drink, cook with, or make baby formula using hot water.
- Do not boil water to remove lead. Boiling water does not remove or reduce lead exposure.
- Look for alternative sources or treatment of water. Purchase a NSF Water Filter that is certified to remove lead from your water. Customers can also choose to drink bottled water.
- Identify if your plumbing fixtures contain lead. Lead check swabs are available at hardware stores to help you detect lead on plumbing surfaces, such as solder and pipes. Consider replacing pipes and fixtures that contain lead.
- Contact us if you decide to replace your lead service line. Depending on your income, you may be eligible to have your lead water service line replaced at no cost.
- Get your child’s blood tested. If you think that your child may have been exposed to lead, talk to your doctor about testing your child. Allegheny County requires all children to be tested for lead exposure at approximately 9-12 months and again at 24 months.



What is being done?

We are identifying and replacing lead service lines across our service area. As we identify the location of lead service lines, we will make this information available to the public on our webpage at <http://lead.pgh2o.com>. Customers who want to replace their lead service lines on their own should contact our Lead Help Desk for more information about coordinating efforts.

Where can I get more information?

For more information, visit the PWSA lead website at <http://lead.pgh2o.com> or call 412.255.8987.

Sincerely,

A handwritten signature in black ink that reads "Robert A. Weimar". The signature is fluid and cursive, with a long horizontal stroke at the end.

Robert A. Weimar
Executive Director



July 26, 2019

«Name»
«Address»
«City», «State» «Zip»

RE: Lead Test Kit Results

Dear «Name»,

Thank you for participating in the Pittsburgh Water and Sewer Authority's (PWSA) Lead and Copper Compliance Program. Your test kit is helping inform you and PWSA about the quality of our drinking water.

The results of the sample taken from your home on «COLLECTED_ON» indicate a lead level of «**LEAD_RESULT**» parts per billion (ppb). Your result is below the lead EPA action level of 15 ppb.

Completing a lead test is a good first step in understanding your water quality. To check further for sources of lead, you can test your household plumbing for lead using swabs, (which you can find at most home improvement stores).

What is the lead action level?

The lead action level is an EPA drinking water standard that requires water service providers to take additional steps to control lead levels when they reach or exceed 15 ppb. We ask residents from our service area to submit samples to help us determine if our treatment methods are effective at reducing corrosion from lead pipes. If more than ten percent of the samples we collect exceed the lead action level of 15 ppb, we must take certain actions like replace lead service lines and explore alternative water treatment methods. It is important to remember that this is not a safety standard because there is no safe level of lead.

What are the health effects of lead?

According to EPA, "Lead can cause serious health problems if too much enters your body from drinking water or other sources. It can cause damage to the brain and kidneys and can interfere with the production of red blood cells that carry oxygen to all parts of your body. The greatest risk of lead exposure is to infants, young children, and pregnant women. Scientists have linked the effects of lead on the brain with lowered IQ in children. Adults with kidney problems and high blood pressure can be affected by low levels of lead more than healthy adults. Lead is stored in the bones, and it can be released later in life. During pregnancy, the child receives lead from the mother's bones, which may affect brain development."



How does lead exposure happen?

Most exposure to lead happens by ingesting paint chips or lead-contaminated dust. There can also be lead in soil and drinking water. Lead enters drinking water through corrosion in lead pipes or plumbing materials. The primary source of lead in PWSA's system are the old water service lines that connect homes to the water main in the street. Our water mains are not made of lead, and there is no lead in our water when it leaves the water treatment facilities.

What can I do to reduce exposure to lead in drinking water?

If you know or suspect that you have lead service lines or plumbing, there are ways to reduce your exposure to lead in your drinking water:

- Run your water to flush out lead. If you haven't used your water for several hours, run your cold tap for one minute before using your water for cooking or drinking. If your home has a longer lead line, this may require flushing for a longer period of time. Using toilets, washing clothes, showering, or doing dishes before you drink from your tap are all ways that you can flush your water lines without wasting water.
- Use cold water for cooking and preparing baby formula. Lead dissolves more easily in hot water. Do not drink, cook with, or make baby formula using hot water.
- Do not boil water to remove lead. Boiling water does not remove or reduce lead exposure.
- Look for alternative sources or treatment of water. Purchase a NSF Water Filter that is certified to remove lead from your water. Customers can also choose to drink bottled water.
- Identify if your plumbing fixtures contain lead. Lead check swabs are available at hardware stores to help you detect lead on plumbing surfaces, such as solder and pipes. Consider replacing pipes and fixtures that contain lead.
- Contact us if you decide to replace your lead service line. Depending on your income, you may be eligible to have your lead water service line replaced at no cost.
- Get your child's blood tested. If you think that your child may have been exposed to lead, talk to your doctor about testing your child. Allegheny County requires all children to be tested for lead exposure at approximately 9-12 months and again at 24 months.



What is being done?

We are identifying and replacing lead service lines across our service area. As we identify the location of lead service lines, we will make this information available to the public on our webpage at <http://lead.pgh2o.com>. Customers who want to replace their lead service lines on their own should contact our Lead Help Desk for more information about coordinating efforts.

Where can I get more information?

For more information, visit the PWSA lead website at <http://lead.pgh2o.com> or call 412.255.8987.

Sincerely,

A handwritten signature in black ink that reads "Robert A. Weimar".

Robert A. Weimar
Executive Director



November 9, 2018

«Name»

«Address»

«City», «State» «Zip»

RE: Lead Test Kit Results

Dear «Name»,

Thank you for participating in the Pittsburgh Water and Sewer Authority's (PWSA) free lead test kit program. Your test kit is helping inform you and PWSA about the quality of our drinking water.

The results of the sample taken from your home on «**COLLECTED_ON**» indicate a lead level of **ND (Non-Detected)** parts per billion (ppb). Your result is below the EPA lead action level of 15 ppb.

Completing a lead test is a good first step in understanding your water quality. To check further for sources of lead, you can test your household plumbing for lead using swabs, (which you can find at most home improvement stores). You can also check our online map at www.pgh2o.com/leadmap to see if your home has historical data on file indicating that lead pipe was used to build your service line.

What is the lead action level?

The lead action level is an EPA drinking water standard that requires water service providers to take additional steps to control lead levels when they reach or exceed 15 ppb. We ask residents from our service area to submit samples to help us determine if our treatment methods are effective at reducing corrosion from lead pipes. If more than ten percent of the samples we collect exceed the lead action level of 15 ppb, we must take certain actions like replace lead service lines and explore alternative water treatment methods. It is important to remember that this is not a safety standard because there is no safe level of lead.

What are the health effects of lead?

According to EPA, "Lead can cause serious health problems if too much enters your body from drinking water or other sources. It can cause damage to the brain and kidneys and can interfere with the production of red blood cells that carry oxygen to all parts of your body. The greatest risk of lead exposure is to infants, young children, and pregnant women. Scientists have linked the effects of lead on the brain with lowered IQ in children. Adults with kidney problems and high blood pressure can be affected by low levels of lead more than healthy adults. Lead is stored in the bones, and it can be released later in life. During pregnancy, the child receives lead from the mother's bones, which may affect brain development."



How does lead exposure happen?

Most exposure to lead happens by ingesting paint chips or lead-contaminated dust. There can also be lead in soil and drinking water. Lead enters drinking water through corrosion in lead pipes or plumbing materials. The primary source of lead in PWSA's system are the old water service lines that connect homes to the water main in the street. Our water mains are not made of lead, and there is no lead in our water when it leaves the water treatment facilities.

What can I do to reduce exposure to lead in drinking water?

If you know or suspect that you have lead service lines or plumbing, there are ways to reduce your exposure to lead in your drinking water:

- Run your water to flush out lead. If you haven't used your water for several hours, run your cold tap for one minute before using your water for cooking or drinking. If your home has a longer lead line, this may require flushing for a longer period of time. Using toilets, washing clothes, showering, or doing dishes before you drink from your tap are all ways that you can flush your water lines without wasting water.
- Use cold water for cooking and preparing baby formula. Lead dissolves more easily in hot water. Do not drink, cook with, or make baby formula using hot water.
- Do not boil water to remove lead. Boiling water does not remove or reduce lead exposure.
- Look for alternative sources or treatment of water. Purchase a NSF Water Filter that is certified to remove lead from your water. Customers can also choose to drink bottled water.
- Identify if your plumbing fixtures contain lead. Lead check swabs are available at hardware stores to help you detect lead on plumbing surfaces, such as solder and pipes. Consider replacing pipes and fixtures that contain lead.
- Contact us if you decide to replace your lead service line. Depending on your income, you may be eligible to have your lead water service line replaced at no cost.
- Get your child's blood tested. If you think that your child may have been exposed to lead, talk to your doctor about testing your child. Allegheny County requires all children to be tested for lead exposure at approximately 9-12 months and again at 24 months.



What is being done?

We are identifying and replacing lead service lines across our service area. As we identify the location of lead service lines, we will make this information available to the public on our webpage at <http://lead.pgh2o.com>. Customers who want to replace their lead service lines on their own should contact our Lead Help Desk for more information about coordinating efforts.

Where can I get more information?

For more information, visit the PWSA lead website at <http://lead.pgh2o.com> or call 412.255.8987.

Sincerely,

A handwritten signature in black ink that reads "Robert A. Weimar". The signature is fluid and cursive, with a long horizontal stroke at the end.

Robert A. Weimar
Executive Director

ATTACHMENT B
POST CONSTRUCTION SAMPLE RESULTS
(Partial line and Full Line Replacement Locations)

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfrom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfrom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfrom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfrom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfrom Lab5
5020086	Upper Lawrenceville Relay	BLG	5309	HOLMES ST	Lead	Lead	Non-Lead	Copper	2016-07-05	2019-01-14	Yes		9.5	2017-07-11	2017-07-17												
5020093	Upper Lawrenceville Relay	BLG	5323	HOLMES ST	Lead	Lead Tailpiece	Non-Lead	Copper Tailpiece	2016-07-08	2019-01-17	Yes		3.9	2017-07-09	2017-07-17												
5078778	Ops	BLG	3522	SIMEN AVE	Lead	Lead	PEX	Copper	2016-07-11	2019-01-17	Yes	Emergency	10.2	2019-01-20	2019-03-20												
5017464	Ops	BLG_01	428	FSK ST	Lead	Lead	PEX	Not Replaced	2016-07-12		Yes	Emergency	14	2017-07-11	2017-07-20												
5020622	Upper Lawrenceville Relay	BLG	5331	HOLMES ST	Lead	Lead	Non-Lead	Copper	2016-07-12	2019-01-02	Yes		108	2019-01-04	2019-01-11												
5028213	Ops	BLG_01	1012	WINTERTON ST	Lead	Lead	PEX	Copper	2016-07-18	2019-05-31	Yes	Emergency	17	2017-07-25	2017-08-03	6.79	2019-06-01	2019-06-25									
5046129	Ops	BLG	4221	SHIELDS ST	Lead	Lead	PEX	Copper	2016-07-19	2019-02-06	Yes	Emergency	1	2019-02-08	2019-02-19												
5003065	Ops	BLG_01	206	CHESTERFIELD RD	Lead	Lead	PEX	Not Replaced	2016-07-21		Yes	Emergency	2	2017-07-15	2017-07-20												
5048521	Ops	BLG	5264	2ND AVE	Lead	Lead	PEX	Copper	2016-07-21	2019-01-09	Yes	Emergency	4	2019-01-16	2019-01-22												
5020213	Upper Lawrenceville Relay	BLG	5109	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-07-25	2018-12-20	Yes		6.3	2017-07-09	2017-07-20	0.6	2019-01-02	2019-01-11									
5020285	Upper Lawrenceville Relay	BLG_01	5108	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-07-25	2019-03-22	Yes		4	2017-07-02	2017-08-03	17.2	2019-03-23	2019-04-10									
5048522	Ops	BLG_01	5266	2ND AVE	Lead	Lead	PEX	Not Replaced	2016-07-26		Yes	Emergency	14	2017-07-11	2017-07-20												
5020237	Upper Lawrenceville Relay	BLG	5135	CARNEGIE ST	Lead	Lead	PEX	Copper	2016-07-27	2018-12-19	Yes		22	2017-07-02	2017-07-13	10	2017-08-03	2017-08-14	3.3	2018-12-21	2019-01-07						
5020233	Upper Lawrenceville Relay	BLG	5131.5	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-07-27	2019-01-15	Yes		3.2	2019-01-23	2019-02-04												
5020234	Upper Lawrenceville Relay	BLG	5133	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-07-27	2018-12-20	Yes		22	2017-07-09	2017-07-19	19	2017-10-30	2017-11-09									
5020261	Upper Lawrenceville Relay	BLG	5156	CARNEGIE ST	Lead	Lead	Non-Lead	Not Replaced	2016-08-02		Yes		4.8	2017-06-30	2017-07-19												
5019695	Upper Lawrenceville Relay	BLG	5159	CARNEGIE ST	Lead	Lead Tailpiece	Non-Lead	Copper Tailpiece	2016-08-03	2019-01-04	Yes		2.5	2017-07-05	2017-09-20												
5070381	Ops	A16_06	512	ARMANDALE ST	Lead	Lead	PEX	Copper	2016-08-03	2018-11-20	Yes	Emergency	5.6	2017-07-13	2017-07-20	4	2018-10-31	2019-01-14									
5006770	Ops	BLG	525	MELWOOD AVE	Lead	PEX	PEX	Not Replaced	2016-08-04		No	Emergency	5.4	2017-07-06	2017-07-13												
5019696	Upper Lawrenceville Relay	BLG	5161.5	CARNEGIE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2016-08-04	2018-12-19	Yes		2.6	2017-07-01	2017-07-13	2.1	2018-12-20	2019-01-07									
5019697	Upper Lawrenceville Relay	BLG	5163	CARNEGIE ST	Lead	Lead	Copper	Copper	2016-08-04	2018-12-19	Yes		4	2017-07-03	2017-07-13												
5019700	Upper Lawrenceville Relay	BLG	5165	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-08-05	2019-03-05	Yes		1	2019-05-07	2019-05-15												
5051908	Ops	BLG	2300	PRIMROSE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2016-08-05	2019-01-22	Yes	Emergency	2.2	2019-01-24	2019-02-04												
5028480	Ops	BLG	6395	STANTON AVE	Lead	Lead	PEX	Copper	2016-08-08	2019-02-11	Yes	Emergency	2	2017-11-13	2017-12-04												
5075090	Ops	BLG	17	DUNLAP ST	Lead	Lead	PEX	Copper	2016-08-08	2019-02-06	Yes	Emergency	1	2019-03-23	2019-04-16												
5004258	Ops	BLG_01	3103	NIAGARA ST	Lead	Lead	PEX	Not Replaced	2016-08-12		Yes	Emergency	98	2017-07-07	2017-07-13												
5041493	Ops	BLG	7220	MEADE ST	Lead	Lead	PEX	Copper	2016-08-19	2019-01-09	Yes	Emergency	27	2017-07-08	2017-07-17	13	2017-07-28	2017-08-03									
5044460	Ops	BLG	1222	LANCASTER AVE	Lead	Lead	PEX	Copper	2016-08-25	2019-01-03	Yes	Emergency	2	2017-09-02	2017-09-20	11.8	2019-01-04	2019-01-11									
5059590	Ops	A01_03	125	TUSCOLA ST	Lead	Lead	PEX	Copper	2016-08-30	2018-05-16	Yes	Emergency	2	2018-10-24	2018-11-13												
5051624	Ops	BLG_01	7	HOLT ST	Lead	Lead	PEX	Not Replaced	2016-09-01		Yes	Emergency	8.6	2017-07-09	2017-07-17												
5071007	Ops	A16_06	1415	BUENA VISTA ST	Lead	Lead	PEX	Copper	2016-09-02	2018-11-30	Yes	Emergency	58	2017-07-09	2017-07-17	2.6	2018-10-27	2018-11-09	4	2018-12-02	2018-12-17						
5037581	Ops	BLG	5508	BEACON ST	Lead	Lead	PEX	Copper	2016-09-07	2019-02-08	Yes	Emergency	9.2	2017-08-14	2017-08-22	1.54	2019-02-18	2019-02-27									
5072382	Ops	BLG	2329	HAZELTON ST	Lead	Lead	PEX	Copper	2016-09-08	2019-01-14	Yes	Emergency	7	2019-01-15	2019-01-22												
5050529	Ops	A14_03	2118	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2016-09-08		No	Emergency	3	2018-09-09	2018-10-12												
5072381	Ops	BLG	2331	HAZELTON ST	Lead	Lead	PEX	Copper	2016-09-09	2019-01-17	Yes	Emergency	338	2019-01-14	2019-01-28												
5022995	Upper Lawrenceville Relay	BLG	5430	KEYSTONE ST	Lead	Lead	Non-Lead	Copper	2016-09-13	2019-01-28	Yes		9.2	2017-08-02	2017-08-11	1	2019-02-02	2019-02-12									
5022988	Upper Lawrenceville Relay	BLG	5431	KEYSTONE ST	Lead	Lead	Non-Lead	Copper	2016-09-14	2019-01-28	Yes		1.81	2019-01-30	2019-03-28												
5012501	Maryland Avenue Relay	BLG_01	915	MARYLAND AVE	Lead	Lead	Copper	Copper	2016-09-15	2019-08-19	Yes		9.7	2017-07-13	2017-07-21	10	2018-08-22	2018-09-06	59.1	2019-08-21	2019-09-03	1	2019-08-29	2019-09-16			
5012454	Maryland Avenue Relay	BLG	927	MARYLAND AVE	Lead	Lead	Copper	Copper	2016-09-15	2019-01-15	Yes		8	2017-07-10	2017-07-21	9.9	2017-07-25	2017-09-20	4.9	2019-01-16	2019-01-28	1	2019-01-23	2019-02-04			
5012500	Maryland Avenue Relay	BLG_01	911	MARYLAND AVE	Lead	Lead	Copper	Not Replaced	2016-09-15		Yes		11	2017-07-08	2017-07-21												
5022990	Upper Lawrenceville Relay	BLG	5434	NATRONA WAY	Lead	Lead	Non-Lead	Copper	2016-09-15	2019-02-04	Yes		5.1	2017-07-07	2017-07-19	1	2019-02-06	2019-02-19									
5022994	Upper Lawrenceville Relay	BLG	5438	NATRONA WAY	Lead	Lead	Non-Lead	Not Replaced	2016-09-15		Yes		2	2017-07-06	2017-07-19												
5040277	Ops	BLG	201	ELYSIAN ST	Lead	Lead	PEX	Copper	2016-09-15	2019-01-02	Yes	Emergency	10.3	2019-01-03	2019-01-11	8.9	2019-01-03	2019-01-23									
5072101	Ops	BLG	2510	MAPLE AVE	Lead	Lead	PEX	Copper	2016-09-16	2019-01-18	Yes	Emergency	14	2017-11-16	2017-12-01	4.06	2019-04-13	2019-04-24									
5066064	Ops	BLG	212	W NORTH AVE	Lead	Copper	PEX	Not Replaced	2016-09-25		No	Emergency	2	2017-07-07	2017-10-04												
5018054	Ops	BLG	4838	HATFIELD ST	Lead	PEX	PEX	Not Replaced	2016-10-03		No	Emergency	4	2018-07-31	2018-08-17												
5036901	Ops	BLG	1544	SHADY AVE	Lead	Lead	PEX	Copper	2016-10-04	2019-01-23	Yes	Emergency	2	2017-08-02	2017-08-11	7.4	2019-01-25	2019-02-04									
5055674	Ops	BLG_01	53	CRAIGHEAD ST	Lead	Lead	PEX	Not Replaced	2016-10-04		Yes	Emergency	69	2017-07-09	2017-07-17												
5050590	Ops	A14_03	2406	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2016-10-05		No	Emergency	1	2018-09-09	2018-10-12												
5047658	Ops	BLG	234	FLOWERS AVE	Lead	Lead	PEX	Copper	2016-10-19	2019-01-03	Yes	Emergency	8.6	2017-07-07	2017-07-13												
5122045	Spring Street Relay	BLG	10	SPRING STREET	Lead	Lead	Non-Lead	Copper	2016-10-20	2019-02-28	Yes		1	2019-04-17	2019-04-30												
5122047	Spring Street Relay	BLG	12	SPRING STREET	Lead	Lead	Copper	Copper	2016-10-20	2019-01-28	Yes		1	2019-01-30	2019-02-12												
5032416	Ops	BLG_01	7055	CHAUCER ST	Lead	Lead	PEX	Not Replaced	2016-10-21		Yes	Emergency	14	2017-07-06	2017-07-13												
5122046	Spring Street Relay	BLG	11	SPRING STREET	Lead	Lead	Non-Lead	Copper	2016-10-27	2019-01-28	Yes		14.7	2019-01-29	2019-02-06												
5054245	Ops	Private Reimbursement	146	S 17TH ST	Lead	Lead	PEX	Non-Lead	2016-10-31	2016-10-11	Yes	Emergency	3.1	2017-10-16	2017-10-26												
5031892	Ops	BLG_01	1542	OBERLIN ST	Lead	Lead	PEX	Not Replaced	2016-11-01		Yes	Emergency	12	2017-07-07	2017-07-13												
5122044	Spring Street Relay	BLG_01	9	SPRING STREET	Lead	Lead	Non-Lead	Not Replaced	2016-11-01		Yes		38	2017-07-13	2017-07-21	8.5	2018-01-30	2018-02-08									
5031893	Ops	BLG_01	1544	OBERLIN ST	Lead	Lead	PEX	Not Replaced	2016-11-02		Yes	Emergency	16	2017-10-11													

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfrom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfrom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfrom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfrom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfrom Lab5
5073633	Ops	BLG	2941	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2017-03-15	2019-01-29	Yes	Emergency	2.74	2019-02-02	2019-02-12												
5009447	Ops	BLG	3636	MINTWOOD ST	Lead	Lead	PEX	Copper	2017-03-21	2019-01-08	Yes	Emergency	4		2019-01-22												
5038503	Ops	BLG	6316	WALDRON ST	Lead	Lead	PEX	Copper	2017-04-04	2019-01-24	Yes	Emergency	40	2017-08-09	2017-08-22	2.3	2019-01-25	2019-02-04									
5042100	Ops		6612	KINSMAN RD	Lead	PEX	PEX	Not Replaced	2017-04-20		No	Emergency	4.3	2017-07-21	2017-07-31												
5037668	Ops		5702	BEACON ST	Lead	Copper	Copper	Not Replaced	2017-05-03		No	Emergency	5.7	2017-08-30	2017-09-20												
5046500	Ops	BLG	4315	GLADSTONE ST	Lead	Lead	PEX	Copper	2017-05-04	2019-01-25	Yes	Emergency	1.62	2019-02-07	2019-02-19												
5042353	Ops	BLG	1750	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2017-05-09		No	Emergency	2.6	2018-01-01	2018-01-12												
5059557	A01_03	A01_03	48	RUTH ST	Lead	Lead	PEX	Copper	2017-05-10	2018-05-24	Yes		4.8	2018-05-30	2018-06-15	10	2018-06-22	2018-07-08									
5059658	A01_03	A01_03	64	RUTH ST	Lead	Lead	PEX	Copper	2017-05-11	2018-05-09	Yes		27	2017-05-28	2017-06-05	13	2017-06-06	2017-06-23	2	2018-05-14	2018-05-21						
5050961	Ops	A14_03	2331	SARAH ST	Lead	Copper	PEX	Not Replaced	2017-05-11		No	Emergency	2	2018-01-14	2018-02-08												
5056124	A01_03	A01_03	53	RUTH ST	Lead	Lead	PEX	Copper	2017-05-11	2018-05-11	Yes		2	2018-05-14	2018-05-24												
5005633	Ops	BLG	2916	WEBSTER AVE	Lead	Lead	PEX	Copper	2017-05-12	2019-01-11	Yes	Emergency	4	2019-01-12	2019-01-22												
5056111	A01_03	A01_03	77	RUTH ST	Lead	Lead	PEX	Copper	2017-05-15	2018-05-10	Yes		19	2017-05-20	2017-09-22	9.5	2017-10-26	2017-11-09	2	2018-05-20	2018-05-29						
5056110	A01_03	A01_03	79	RUTH ST	Lead	Lead	PEX	Copper	2017-05-15	2018-05-10	Yes		36	2017-05-16	2017-05-24	42	2017-06-07	2017-06-23	4.1	2018-05-14	2018-05-24						
5059560	A01_03	A01_03	54	RUTH ST	Lead	Lead	PEX	Copper	2017-05-15	2018-05-15	Yes		110	2017-05-16	2017-05-24	2	2018-03-23	2018-03-29									
5058599	A02_02	Private Reimbursement	223	NATCHEZ ST	Lead	Lead	PEX	Non-Lead	2017-05-16	2017-05-19	Yes		62	2017-06-07	2017-06-14	21	2017-08-08	2017-08-14	29	2018-02-28	2018-03-12						
5058588	A02_02	A02_02	222	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2017-05-16		Yes		5.3	2017-05-16	2017-05-30												
5058598	A02_02	A02_02	43	NATCHEZ ST	Lead	Lead	PEX	Copper	2017-05-16	2018-05-01	Yes		3.2	2018-05-03	2018-05-21												
5061522	A01_03	A01_03	148	RUTH ST	Lead	Lead	PEX	Not Replaced	2017-05-16		Yes		53	2017-07-19	2017-07-28	25	2017-08-17	2017-09-20									
5058521	A02_02	A02_02	313	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2017-05-17		Yes		2.7	2017-05-17	2017-05-30												
5059647	A01_03	A01_03	100	RUTH ST	Lead	Lead	PEX	Copper	2017-05-17	2018-05-09	Yes		10	2017-05-23	2017-05-31	2	2018-05-29	2018-06-06									
5061510	A01_03	A01_03	132	RUTH ST	Lead	Lead	PEX	Copper	2017-05-18	2018-05-08	Yes		37	2017-05-19	2017-05-30												
5061517	A01_03	A01_03	138	RUTH ST	Lead	Lead	PEX	Copper	2017-05-18	2018-05-08	Yes		100	2017-05-22	2017-05-30												
5058515	A02_02	Private Reimbursement	331	NATCHEZ ST	Lead	Lead	PEX	Copper	2017-05-19	2017-06-05	Yes		9.8	2017-05-20	2017-05-30												
5037952	Ops	Private Reimbursement	5407	GUARINO RD	Lead	Lead	PEX	Copper	2017-05-22	2017-08-28	Yes	Emergency	36	2017-05-25	2017-06-05	15	2017-09-12	2017-10-09	8.9	2018-02-07	2018-02-20						
5058830	A02_02	A02_02	438	NATCHEZ ST	Lead	Lead	PEX	Copper	2017-05-23	2018-04-26	Yes		34	2017-05-24	2017-06-05												
5042371	ES_1	BLG	6511	DARLINGTON RD	Lead	Lead	PEX	Copper	2017-05-24	2018-12-31	Yes		10	2017-05-26	2017-06-05	3.9	2019-01-02	2019-01-11									
5042383	ES_1	BLG	6538	DARLINGTON RD	Lead	Lead	PEX	Not Replaced	2017-05-24		Yes		10	2017-06-27	2017-07-07												
5039231	ES_1	B07_05_A	6357	ALDERSON ST	Lead	Lead	PEX	Copper	2017-05-25	2019-11-04	Yes		23	2017-05-25	2017-06-05	13	2017-06-08	2017-06-23	4.78	2019-11-05	2019-11-11						
5059563	A01_03	A01_03	112	TUSCOLA ST	Lead	Lead	PEX	Copper	2017-05-25	2018-05-14	Yes		5.6	2017-05-27	2017-06-05	5.6	2018-05-16	2018-05-29									
5059564	A01_03	A01_03	116	TUSCOLA ST	Lead	Lead	PEX	Not Replaced	2017-05-25		Yes		2	2018-02-02	2018-02-08												
5059565	A01_03	A01_03	118	TUSCOLA ST	Lead	Lead	PEX	Copper	2017-05-25	2018-05-17	Yes		71	2017-05-27	2017-06-05	2	2018-05-21	2018-06-05									
5058926	A02_02	A02_02	222	PROSPECT ST	Lead	Lead	PEX	Copper	2017-05-25	2018-05-01	Yes		1	2020-01-03	2020-01-22												
5058928	A02_02	A02_02	226	PROSPECT ST	Lead	Lead	PEX	Not Replaced	2017-05-26		Yes		1400	2017-05-30	2017-06-05	610	2017-06-06	2017-06-23	96	2017-07-10	2017-07-19	47	2018-02-03	2018-02-08	5.3	2019-02-20	2019-02-27
5058930	A02_02	A02_02	234	PROSPECT ST	Lead	Lead	PEX	Not Replaced	2017-05-30		Yes		11	2017-06-04	2017-06-12												
5037031	ES_1	BLG_01	5535	BARTLETT ST	Lead	Lead	PEX	Copper	2017-05-31	2019-04-23	Yes		27	2017-10-30	2017-11-09	2	2017-11-19	2017-12-06	7.08	2019-04-24	2019-04-30						
5018105	Ops	A07_07	142	HOME ST	Lead	Copper	PEX	Not Replaced	2017-05-31		No	Emergency	2	2017-05-31	2017-06-12												
5018108	Ops	A07_07	148	HOME ST	Lead	Copper	PEX	Not Replaced	2017-05-31		No	Emergency	4	2018-07-30	2018-08-14												
5059025	A02_02	A02_02	257	PROSPECT ST	Lead	Lead	PEX	Not Replaced	2017-06-01		Yes		23	2017-07-23	2017-07-31												
5049684	Ops	A15_05_A	1038	WELFER ST	Lead	Copper	PEX	Not Replaced	2017-06-01		No	Emergency	4	2018-06-20	2019-01-14												
5058891	A02_02	A02_02	511	NATCHEZ ST	Lead	Lead	PEX	Copper	2017-06-02	2018-05-08	Yes		7.1	2017-06-09	2017-06-21												
5060815	Ops	BLG	402	SWEETBRIAR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2017-06-02	2019-02-15	Yes	Emergency	1.92	2019-04-26	2019-05-07												
5122587	Ops	BLG_02	1029	EVERGREEN AVENUE	Lead	Unknown	PEX	Not Replaced	2017-06-02		Yes	Emergency	37	2017-09-25	2017-10-05												
5001227	Ops	BLG	1421	PENN AVE	Lead	Lead	PEX	Not Replaced	2017-06-06		Yes	Emergency	230	2017-06-09	2017-06-14	6.2	2018-01-27	2018-02-02									
5059356	Ops	A12_02	79	NORTON ST	Lead	Copper	PEX	Not Replaced	2017-06-20		No	Emergency	12	2018-06-11	2018-06-25												
5058934	Ops	A02_02	300	PROSPECT ST	Lead	Lead	PEX	Copper	2017-06-21	2018-05-02	Yes	Emergency	130	2017-07-18	2017-07-28												
5018484	Ops		4521	BUTLER ST	Lead	Lead	PEX	Not Replaced	2017-06-22		Yes	Emergency	2	2017-06-23	2017-07-07	2	2017-06-24	2017-07-07	2.5	2017-06-25	2017-07-07						
5058816	A02_02	A02_02	179	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-06-22		No		5.4	2017-06-27	2017-07-07												
5065834	Ops	BLG_01	1226	MONTEREY ST	Lead	Lead	PEX	Not Replaced	2017-06-22		Yes	Emergency	2	2017-10-25	2017-11-07												
5042710	Ops		6346	CROMBIE ST	Lead	Copper	PEX	Not Replaced	2017-06-23		No	Emergency	23	2017-07-03	2017-07-13	5.3	2018-01-31	2018-02-08									
5058813	A02_02	A02_02	185	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-06-26		No		12	2017-06-26	2017-07-07												
5080514	Ops		3810	WEALTH ST	Lead	Copper	PEX	Not Replaced	2017-06-27		No	Emergency	11	2017-06-29	2017-07-07												
5050570	Ops	A14_03	2330	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2017-06-27		No	Emergency	1	2018-10-09	2018-10-18												
5033349	Ops	BLG_01	7225	RACE ST	Lead	Lead	PEX	Copper	2017-07-12	2019-05-14	Yes	Emergency	31	2017-07-15	2017-07-20	24	2017-07-26	2017-10-05	4	2018-03-08	2018-03-26	7.25	2019-05-20	2019-05-29			
5003596	Ops-Unlisted	BLG_02	2701	5TH AVE	Lead	Lead	PEX	Not Replaced	2017-07-13		Yes	Emergency	12	2017-07-14	2017-07-21												
5051699	Ops		2609	STELLA ST	Lead	Copper	PEX	Not Replaced	2017-07-13		No	Emergency	34	2017-07-15	2017-07-28												
5071736	Ops		2451	SNYDER ST	Lead	Copper	PEX	Not Replaced	2017-07-14		No	Emergency	200	2017-07-14	2017-07-28												
5018128	Ops	A07_07	140	47TH ST	Lead	Lead	PEX	Copper	2017-07-14	2018-08-23	Yes	Emergency	19	2017-08-03	2017-08-14	3.9	2017-10-10	2017-10-26									
5036554	Ops		1444	BEECHWOOD BLVD	Lead	PEX	PEX	Not Replaced	2017-07-17		No																

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfrom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfrom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfrom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfrom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfrom Lab5
5038266	A05_05	A05_05	2319	ELDRIDGE ST	PEX	Lead	PEX	Copper	2017-09-11	2018-05-18	Yes		29	2017-09-20	2017-10-02	22	2017-10-24	2017-11-03	2.4	2018-07-30	2018-08-08						
5025170	Ops	BLG	5575	HAMPTON ST	Lead	Lead	PEX	Not Replaced	2017-09-12		Yes	Emergency	2200	2017-09-13	2017-09-22	17	2017-10-24	2017-10-09	9	2018-01-26	2018-02-02						
5038859	A05_05	A05_05	2340	ELDRIDGE ST	Lead	Lead	PEX	Not Replaced	2017-09-12		Yes		2.9	2018-04-12	2018-04-19												
5038882	A05_05	A05_05	2339	ELDRIDGE ST	Lead	Lead	PEX	Copper	2017-09-13	2018-05-11	Yes		24	2017-10-01	2017-10-26	31	2018-05-29	2018-06-06	9.5	2018-08-14	2018-08-31						
5067576	Ops	BLG	1518	COMPROMISE ST	Lead	Lead	PEX	Copper	2017-09-14	2018-12-18	Yes	Emergency	1.6	2018-12-19	2019-01-07												
5079482	Ops		3126	FREDERICK ST	Lead	Copper	PEX	Not Replaced	2017-09-14		No	Emergency	43	2017-09-17	2017-10-02	2	2017-10-10	2017-10-18									
5012191	Ops	BLG	330	HAILMAN ST	Lead	Lead	PEX	Not Replaced	2017-09-15		Yes	Emergency	8.8	2017-09-22	2017-10-09												
5036715	Ops		5639	MARLBOROUGH RD	Lead	Copper	PEX	Not Replaced	2017-09-18		No	Emergency	10	2017-11-26	2017-12-11												
5038860	A05_05	A05_05	2342	ELDRIDGE ST	Lead	Lead	PEX	Not Replaced	2017-09-18		Yes		3.7	2017-10-05	2017-10-16												
5041887	Ops		314	S LEXINGTON AVE	Lead	Copper	PEX	Not Replaced	2017-09-18		No	Emergency	4.7	2017-09-26	2017-10-05												
5004432	Ops	BLG_01	3316	HARDIE WAY	Lead	Lead	PEX	Not Replaced	2017-09-20		Yes	Emergency	19	2017-09-26	2017-10-26												
5020739	Ops		5549	CAMELIA ST	Lead	Copper	PEX	Not Replaced	2017-09-25		No	Emergency	2	2017-10-03	2017-10-12												
5048649	Ops	BLG	231	WINSTON ST	Lead	Lead	PEX	Copper	2017-09-25	2019-02-08	Yes	Emergency	1	2019-03-28	2019-04-10												
5006873	A06_06	A06_06	3376	WEBSTER AVE	Lead	Lead	PEX	Copper	2017-09-26	2018-06-06	Yes		810	2017-09-26	2017-10-05	1500	2017-09-28	2017-10-16	86	2017-09-29	2017-10-26	80	2017-10-18	2017-11-03	9.8	2018-01-28	2018-02-08
5006752	A06_06	A06_06	3451	MILWAUKEE ST	Lead	Lead	PEX	Copper	2017-09-26	2018-06-07	Yes		110	2017-09-27	2017-10-05	7.5	2017-09-28	2017-10-09	7.9	2017-10-10	2017-10-18						
5014180	Ops		344	W PENN PL	Lead	PEX	PEX	Not Replaced	2017-09-26		No	Emergency	25	2017-09-28	2017-10-09												
5019680	Ops	Private Reimbursement	5205	PENN AVE	Lead	Lead	PEX	Copper	2017-09-26	2017-09-27	Yes	Emergency	22	2017-09-27	2017-10-09	11	2017-10-26	2017-11-08									
5006889	A06_06		3367	WEBSTER AVE	Lead	Lead	PEX	Copper	2017-09-27	2018-05-24	Yes		5.6	2017-09-28	2017-10-09	30	2017-09-30	2017-10-12	2.2	2017-10-18	2017-10-31	4	2018-05-25	2018-06-08			
5006890	A06_06	A06_06	3369	WEBSTER AVE	Lead	Lead	PEX	Copper	2017-09-27	2018-05-24	Yes		5.4	2017-09-28	2017-10-09	7.2	2017-10-04	2017-10-12	2	2017-10-19	2017-10-31						
5006892	A06_06	A06_06	3365	WEBSTER AVE	Lead	Lead	PEX	Copper	2017-09-27	2018-05-10	Yes		38	2017-09-28	2017-10-09	15	2017-09-28	2017-10-09	3.2	2017-10-18	2017-10-31						
5006891	A06_06	A06_06	3363	WEBSTER AVE	Lead	Lead	PEX	Copper	2017-09-27	2018-05-25	Yes		9.8	2017-09-28	2017-10-09	30	2017-09-28	2017-10-09									
5012202	Ops-Unlisted	BLG_02	342	DENNISTON AVE	Copper	Lead	PEX	Not Replaced	2017-09-27		Yes	Emergency	2	2017-09-28	2017-10-09												
5038336	Ops	A05_05	5870	PHILLIPS AVE	Lead	Lead	PEX	Copper	2017-09-27	2018-05-03	Yes	Emergency	700	2017-09-29	2017-10-10	9	2017-11-16	2017-12-01									
5037167	Ops		1807	WIGHTMAN ST	Lead	Non-Lead	PEX	Not Replaced	2017-09-28		No	Emergency	7.5	2018-03-21	2018-03-29												
5038904	A05_05	A05_05	2365	SHERBROOK ST	Lead	Copper	PEX	Not Replaced	2017-10-02		No		7.3	2017-10-04	2017-10-18												
5038907	A05_05	A05_05	2355	SHERBROOK ST	Lead	Copper	PEX	Not Replaced	2017-10-02		No		3.2	2017-10-02	2017-10-12												
5078151	Ops	BLG	3406	GASS AVE	Lead	Lead	PEX	Copper	2017-10-02	2019-02-22	Yes	Emergency	21	2017-11-07	2017-11-21	12	2017-12-04	2017-12-15									
5018501	Ops-Unlisted		181	46TH ST	Lead	Copper	PEX	Not Replaced	2017-10-03		No	Emergency	2	2017-10-06	2017-10-18												
5052645	Ops	BLG	3227	JOSEPHINE ST	Lead	Lead	PEX	Not Replaced	2017-10-04		Yes	Emergency	15	2017-10-08	2017-10-26	2	2017-11-06	2017-11-27									
5038880	A05_05	Private Reimbursement	2343	ELDRIDGE ST	Lead	Lead	PEX	Non-Lead	2017-10-05	2017-10-20	Yes		35	2017-10-19	2017-10-31	8.8	2017-11-04	2017-11-20									
5038933	A05_05	A05_05	2331	PITTOCK ST	Lead	Lead	PEX	PEX	2017-10-05	2017-10-05	No		2	2017-10-11	2017-10-26												
5012400	Ops	A18_08	5726	HOWE ST	Lead	Lead	PEX	Copper	2017-10-05	2018-11-19	Yes	Emergency	240	2017-10-08	2017-11-03	4.1	2017-10-18	2017-10-26	1.5	2018-11-21	2018-12-05						
5074218	Unknown	BLG_02	2540	SPRING GARDEN AVE	Lead	Unknown	PEX	Not Replaced	2017-10-07		Yes		4.6	2017-10-10	2017-10-26												
5035607	Ops		813	HASTINGS ST	Lead	PEX	PEX	Not Replaced	2017-10-11		No	Emergency	2.4	2018-04-10	2018-04-19												
5074175	Ops		2728	SPRING GARDEN AVE	Lead	Copper	PEX	Not Replaced	2017-10-13		No	Emergency	12	2017-10-13	2017-10-26												
5046586	Ops	BLG	356	BIGELOW ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2017-10-14	2019-02-25	Yes	Emergency	1	2019-07-08	2019-07-15												
5039111	Ops	BLG	2842	SHADY AVE	Lead	Lead	PEX	Copper	2017-10-16	2019-01-10	Yes	Emergency	56	2017-10-19	2017-10-30	48	2017-11-07	2017-11-27									
5041472	Ops		111	S LEXINGTON AVE	Lead	Copper	PEX	Not Replaced	2017-10-19		No	Emergency	2.1	2018-03-16	2018-03-28												
5077245	Ops		1215	HODGKISS ST	Lead	Copper	PEX	Not Replaced	2017-10-19		No	Emergency	4.8	2017-10-24	2017-11-07												
5022553	Ops	BLG	5419	BUTLER ST	Lead	Lead	PEX	Not Replaced	2017-10-22		Yes	Emergency	36	2017-10-25	2017-11-10												
5022075	Ops	A17_07	1029	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2017-10-23		No	Emergency	2	2017-10-29	2017-11-09	0.9	2018-10-31	2018-11-09									
5004619	Ops		3387	PARKVIEW AVE	Lead	Copper	PEX	Not Replaced	2017-10-24		No	Emergency	2	2017-11-17	2017-12-06												
5019870	Ops		5232	CARNEGIE ST	Lead	Copper	PEX	Not Replaced	2017-10-24		No	Emergency	7.6	2017-10-25	2017-11-08												
5033824	Susquehanna Street Relay	BLG	7230	SUSQUEHANNA ST	Lead	Lead	PEX	Copper	2017-10-25	2019-02-02	Yes		5.7	2018-03-20	2018-03-29	12.4	2019-02-03	2019-02-12									
5016726	Ops-Unlisted		4213	SHERROD ST	Lead	Copper	PEX	Not Replaced	2017-10-28		No	Emergency	17	2017-10-31	2017-11-09	21	2017-11-21	2017-12-07									
5003476	WR	BLG	340	S BOUQUET ST	Lead	Lead	Non-Lead	Not Replaced	2017-10-30		Yes		2.3	2017-10-31	2017-11-09	3	2017-11-02	2017-11-27	2	2017-11-04	2017-12-07	2	2017-11-29	2018-01-03			
5043806	Ops	BLG	405	E END AVE	Lead	Lead	PEX	Copper	2017-10-30	2018-12-26	Yes	Emergency	1.7	2019-01-06	2019-01-11												
5043807	Ops	BLG	407	E END AVE	Lead	Lead	PEX	Copper	2017-10-30	2018-12-26	Yes	Emergency	2.4	2018-12-27	2019-01-07												
5003569	WR	BLG	337	S BOUQUET ST	Lead	Lead	Non-Lead	Copper	2017-10-31	2019-01-23	Yes		7.1	2017-11-17	2017-12-08												
5034847	Ops		5411	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2017-10-31		No	Emergency	2	2018-08-24	2018-09-11												
5003467	WR		320	S BOUQUET ST	Lead	Copper	Non-Lead	Not Replaced	2017-11-01		No		5.1	2017-11-06	2017-12-06	4.1	2017-11-08	2017-12-06									
5003468	WR	BLG_01	322	S BOUQUET ST	Lead	Lead	Non-Lead	Not Replaced	2017-11-01		Yes		13	2017-11-06	2017-12-07												
5033813	Susquehanna Street Relay	BLG	7215	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Not Replaced	2017-11-01		Yes		2.6	2019-07-17	2019-07-26												
5037424	Ops		6315	BARTLETT ST	Lead	Copper	PEX	Not Replaced	2017-11-01		No	Emergency	7.8	2017-11-02	2017-11-21												
5033819	Susquehanna Street Relay	BLG	7220	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Copper	2017-11-02	2019-01-04	Yes		19	2017-11-03	2017-11-20												
5022195	Ops	BLG	1200	JANCEY ST	Lead	Copper	PEX	Not Replaced	2017-11-07		No	Emergency	2	2017-11-09	2017-12-01												
5046076	Ops	BLG	4122	LYDIA ST	Lead	Lead	PEX	Not Replaced	2017-11-07		Yes	Emergency	2	2018-01-23	2018-01-31												
5021976	Ops	BLG	1201	JANCEY ST	Lead	Lead	PEX	Not Replaced	2017-11-08		Yes	Emergency	5.1	2017-12-09	2018-01-03												
5044401	Ops		1207	TREVANION AVE	Lead	Copper	PEX	Not Replaced	2017-11-08		No	Emergency	130	2017-11-11	2017-12-												

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5122102	Ops	A10_M	123	BECKERT STREET	Lead	Copper	PEX	Not Replaced	2018-01-15		No	Emergency	3.3	2018-01-15	2018-02-02												
5017527	Ops	BLG	4042	CABINET ST	Lead	Lead	PEX	Copper	2018-01-17	2018-12-21	Yes	Emergency	76	2018-01-23	2018-02-08	6	2018-06-29	2018-07-19									
5060698	Ops	BLG	130	COHASSET ST	Lead	Lead	PEX	Copper	2018-01-20	2018-12-07	Yes	Emergency	770	2018-01-20	2018-01-31	2.5	2018-02-02	2018-02-08	4.5	2018-12-10	2018-12-17						
5060693	Ops	BLG	142	COHASSET ST	Lead	Lead	PEX	Copper	2018-01-20	2018-12-07	Yes	Emergency	2.5	2018-12-29	2019-01-07												
5056147	Ops	BLG	105	KATHLEEN ST	Lead	Lead	PEX	Copper	2018-01-24	2019-03-11	Yes	Emergency	26	2018-01-27	2018-07-03	20	2018-09-25	2018-10-08	7.69	2019-03-12	2019-04-01						
5122143	Ops	A10_M	305	COLTON ST	Lead	Lead	Copper	Not Replaced	2018-01-25		Yes	Emergency	2	2018-02-02	2018-02-08												
5068530	Ops	BLG	1911	ROCKLEDGE ST	Lead	PEX	PEX	Not Replaced	2018-01-26		No	Emergency	780	2018-01-26	2018-02-07	2	2018-02-08	2018-02-20									
5008899	Ops		183	35TH ST	Lead	Copper	PEX	Not Replaced	2018-01-30		No	Emergency	2	2018-02-09	2018-02-20												
5122038	Ops	BLG_01	867	RESERVE STREET	Lead	Lead	PEX	Not Replaced	2018-02-06		Yes	Emergency	1	2019-02-15	2019-03-04												
5005451	Ops	BLG	2605.5	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-02-07	2019-01-11	Yes	Emergency	4	2019-01-11	2019-01-22												
5012968	Ops	BLG	4744	JUNIPER ST	Lead	Lead	PEX	Copper	2018-02-07	2018-12-10	Yes	Emergency	3.1	2018-12-17	2019-01-04												
5071011	Ops		1405	BUENA VISTA ST	Lead	Copper	PEX	Not Replaced	2018-02-07		No	Emergency	2.9	2018-08-21	2018-08-31												
5078744	Ops		3531	DIPLOMA ST	Lead	Copper	PEX	Not Replaced	2018-02-09		No	Emergency	2.1	2018-03-16	2018-03-28												
5043814	Ops		7712	WAVERLY ST	Lead	Copper	PEX	Not Replaced	2018-02-13		No	Emergency	11	2018-02-22	2018-03-07												
5031398	Ops	BLG	1330	OLIVANT ST	Lead	Lead	PEX	Copper	2018-02-14	2019-02-27	Yes	Emergency	15	2018-03-12	2018-04-10	1	2019-02-27	2019-04-15									
5058344	Ops	BLG_01	217	MAPLE TER	Lead	Lead	PEX	Not Replaced	2018-02-14		Yes	Emergency	2	2018-02-26	2018-03-07	2	2018-03-18	2018-03-28									
5076616	Ops	BLG	2819	BREKER ST	Lead	Lead	PEX	Copper	2018-02-14	2019-02-15	Yes	Emergency	1.53	2019-02-27	2019-03-04												
5017885	Ops		4622	CARROLL ST	Lead	Non-Lead	PEX	Not Replaced	2018-02-15		No	Emergency	2	2018-10-17	2018-11-01												
5058658	Ops	BLG	158	VIRGINIA AVE	Lead	Lead	PEX	Not Replaced	2018-02-18		Yes	Emergency	2	2018-03-07	2018-03-19												
5068708	Ops	BLG_01	1225	HASLAGE AVE	Lead	Lead	PEX	Not Replaced	2018-02-19		Yes	Emergency	28	2018-02-20	2018-02-27												
5022480	Ops		5416	DRESDEN WAY	Lead	PEX	PEX	Not Replaced	2018-02-21		No	Emergency	21	2018-02-24	2018-03-06												
5013696	Ops	BLG	5324	CORAL ST	Lead	Lead	PEX	Copper	2018-02-23	2019-01-11	Yes	Emergency	6.8	2018-02-28	2018-03-15	4	2019-01-12	2019-01-22									
5037870	Ops	BLG	5919	DOUGLAS ST	Lead	Lead	PEX	Not Replaced	2018-02-23		Yes	Emergency	20	2018-02-26	2018-03-06	18	2018-06-20	2018-07-11									
5010057	Ops	BLG	5438	CLAYBOURNE ST	Lead	Lead	PEX	Not Replaced	2018-02-26		Yes	Emergency	12	2018-03-19	2018-03-28	2.3	2018-03-31	2018-04-19									
5048257	Ops	BLG	5126	CHAPLAIN WAY	Lead	Lead	PEX	Copper	2018-02-28	2018-12-11	Yes	Emergency	5	2018-03-24	2018-03-27	0.2	2018-12-13	2019-01-04									
5071030	Ops	Ops	325	JACKSONIA ST	Lead	Lead	PEX	Copper	2018-03-06	2018-03-07	No	Emergency	6.8	2018-03-07	2018-03-26												
5072912	Ops	BLG	6	MAUCH ST	Lead	Lead	PEX	Copper	2018-03-07	2018-12-13	Yes	Emergency	20	2018-03-10	2018-03-29												
5002842	Ops	BLG	221	DUNSEITH ST	Lead	Lead	PEX	Copper	2018-03-13	2018-12-06	Yes	Emergency	30	2018-03-13	2018-03-27	4	2018-06-20	2018-07-19									
5024428	Ops	BLG	1627	CHISLETT ST	Lead	Lead	PEX	Copper	2018-03-14	2018-12-04	Yes	Emergency	5.4	2018-03-15	2018-03-27	2.1	2019-01-15	2019-01-28									
5021212	Ops		5328	CAMELIA ST	Lead	Copper	PEX	Not Replaced	2018-03-15		No	Emergency	7.1	2018-03-16	2018-03-27												
5030285	Ops		6637	SHETLAND AVE	Lead	Copper	Copper	Not Replaced	2018-03-15		No	Emergency	2	2018-03-16	2018-03-27												
5058007	Ops	BLG	300	BIGHAM ST	Lead	Lead	PEX	Copper	2018-03-15	2019-01-29	Yes	Emergency	1	2019-02-25	2019-03-04												
5045998	Ops		4308	HALDANE ST	Lead	Copper	PEX	Not Replaced	2018-03-20		No	Emergency	290	2018-03-20	2018-04-02	2	2018-04-11	2018-04-19									
5037540	Ops		5448	BARTLETT ST	Lead	Copper	PEX	Not Replaced	2018-03-23		No	Emergency	5.3	2018-04-24	2018-05-04												
5055179	Ops	BLG	1835	ARLINGTON AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2018-03-23	2019-02-05	Yes	Emergency	1.39	2019-02-07	2019-02-19												
5061404	Ops		239	ALBERT ST	Lead	Copper	PEX	Not Replaced	2018-03-23		No	Emergency	2	2018-03-23	2018-04-03												
5024294	Ops	A17_07	1433	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-03-24		No	Emergency	4	2018-11-01	2019-01-14												
5074709	A03_01	A03_01	202	BONVUE ST	Lead	Lead	PEX	Not Replaced	2018-03-29		Yes		480	2018-03-29	2018-04-10	3.7	2018-04-15	2018-04-27									
5074710	A03_01	A03_01	204	BONVUE ST	Lead	Lead	PEX	Not Replaced	2018-03-30		Yes		15	2018-07-31	2018-08-17	13.4	2019-10-31	2019-11-11									
5028115	Ops	Private Reimbursement	1212	N SHERIDAN AVE	Lead	Lead	Copper	Copper	2018-04-02	2018-05-10	Yes	Emergency	2	2018-04-03	2018-04-13												
5058500	A02_02	A02_02	307	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-02	2018-04-02	No		2.4	2018-04-04	2018-04-19												
5058501	A02_02	A02_02	305	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-02	2018-04-02	No		4.4	2018-04-04	2018-04-13												
5074409	A03_01	A03_01	105	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-05	2018-04-05	No		8.8	2018-04-06	2018-04-12												
5074435	A03_01	A03_01	111	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-05	2018-04-05	No		2	2018-04-14	2018-04-23												
5074735	A03_01	A03_01	203	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-05	2018-04-05	No		6.4	2018-04-05	2018-04-13												
5014403	Ops		357	S GRAHAM ST	Lead	PEX	PEX	Not Replaced	2018-04-06		No	Emergency	2	2018-04-17	2018-05-01												
5074697	A03_01	A03_01	229	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-09	2018-04-09	No		2	2018-04-14	2018-04-23												
5074704	A03_01	A03_01	115	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-09	2018-04-09	No		2	2018-04-11	2018-04-19												
5028197	Ops		1130	WINTERTON ST	Lead	Copper	PEX	Not Replaced	2018-04-10		No	Emergency	6	2018-04-11	2018-04-19												
5058491	A02_02	A02_02	312	BELONDA ST	Lead	Lead & Galvanized	PEX	Copper	2018-04-10	2018-04-10	No		5.4	2018-06-10	2018-07-06												
5058801	A02_02	A02_02	468	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-10	2018-04-10	No		2	2018-04-11	2018-04-19												
5074694	A03_01	A03_01	239	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-10	2018-04-10	No		6.9	2018-04-25	2018-05-03												
5074733	A03_01	A03_01	211	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-10	2018-04-10	No		2	2018-05-01	2018-05-08												
5074685	A03_01	A03_01	204	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-11	2018-04-11	No		2	2018-04-14	2018-04-19												
5058811	A02_02	A02_02	189	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-12	2018-04-12	No		16	2018-04-12	2018-04-30												
5058536	A02_02	A02_02	331	KEARSARGE ST	Lead	Lead	PEX	Copper	2018-04-13	2018-04-13	No		2	2018-04-19	2018-04-27												
5058812	A02_02	A02_02	187	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-16	2018-04-16	No		4.9	2018-04-20	2018-04-27												
5074419	A03_01	A03_01	28	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-16	2018-04-16	No		4.8	2018-04-17	2018-04-24												
5074695	A03_01	A03_01	241	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-16	2018-04-16	No		11	2018-05-02	2018-05-17												
5074708	A03_01	A03_01	120	BONVUE ST	Lead	Lead																					

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5038423	A05_05	A05_05	5920	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-04-30	2018-04-30	No		2	2018-04-30	2018-05-29												
5074381	A03_01	A03_01	36	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-30	2018-04-30	No		2	2018-05-03	2018-05-10												
5075706	A03_01	A03_01	10	RADIUM ST	Lead	Lead	PEX	Copper	2018-04-30	2018-04-30	No		2	2018-05-02	2018-06-11												
5074702	A03_01	A03_01	205	WALDORF ST	Lead	Lead	PEX	Copper	2018-05-01	2018-05-01	No		2	2018-05-10	2018-05-21												
5075704	A03_01	A03_01	6	RADIUM ST	Lead	Lead	PEX	Copper	2018-05-01	2018-05-01	No		930	2018-05-02	2018-05-11												
5038411	A05_05	A05_05	5923	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-02	2018-05-02	No		2.9	2018-12-29	2019-01-30												
5038428	A05_05	A05_05	5932	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-02	2018-05-02	No		2.9	2018-05-07	2018-05-21												
5067080	Ops		612	SUISMON ST	Lead	Copper	PEX	Not Replaced	2018-05-02		No	Emergency	2.7	2018-05-03	2018-05-10												
5052816	Ops		51	S 5TH ST	Lead	Copper	PEX	Not Replaced	2018-05-03		No	Emergency	7.8	2018-05-06	2018-06-11												
5038326	A05_05	A05_05	5832	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-04	2018-05-04	No		2	2018-06-02	2018-06-15												
5038327	A05_05	A05_05	5834	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-04	2018-05-04	No		2	2018-05-08	2018-05-29												
5038332	A05_05	A05_05	5854	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-04	2018-05-04	No		16	2018-05-08	2018-05-21												
5075711	A03_01	A03_01	28	RADIUM ST	Lead	Lead	PEX	Copper	2018-05-04	2018-05-04	No		2	2018-05-05	2018-05-10												
5038322	A05_05	A05_05	5816	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-08	2018-05-08	No		2	2018-05-11	2018-05-21												
5038408	A05_05	A05_05	5933	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-09	2018-05-09	No		2	2018-05-11	2018-05-24												
5038412	A05_05	A05_05	5919	PHILLIPS AVE	Lead	Lead	PEX	Not Replaced	2018-05-09		Yes		26	2018-06-10	2018-06-26	4.17	2019-03-10	2019-03-26									
5038427	A05_05	A05_05	5928	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-09	2018-05-09	No		2.2	2018-05-12	2018-05-29												
5075709	A03_01	A03_01	20	RADIUM ST	Lead	Copper	PEX	Not Replaced	2018-05-09		No		2	2018-05-11	2018-05-24												
5006851	A06_06	A06_06	3322	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-11	2018-05-11	No		7.8	2018-05-14	2018-05-29												
5013145	Ops		4701	LORIGAN ST	Lead	Copper	PEX	Not Replaced	2018-05-11		No	Emergency	2	2018-05-17	2018-06-06												
5048002	Ops	BLG	126	TIPTON ST	Lead	Lead	PEX	Copper	2018-05-11	2019-03-07	Yes	Emergency	28	2018-12-13	2019-01-02	2.02	2019-03-11	2019-03-19									
5016127	Ops	BLG	245	45TH ST	Lead	Lead	PEX	Copper	2018-05-14	2018-12-14	Yes	Emergency	4.4	2018-07-31	2018-08-23	1.9	2018-12-17	2019-01-07									
5038884	A05_05	A05_05	2335	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-15	2018-05-15	No		18	2018-06-13	2018-06-27												
5006863	A06_06	A06_06	3352	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-16	2018-05-16	No		2	2018-05-30	2018-06-06												
5009264	Ops		3606	BANDERA ST	Lead	Copper	PEX	Not Replaced	2018-05-17		No	Emergency	20	2018-06-04	2018-06-25												
5038413	A05_05	A05_05	5915	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-17	2018-05-17	No		4.8	2018-05-19	2018-05-29												
5006909	A06_06	A06_06	3332	MCNEIL PL	Lead	Lead	PEX	Copper	2018-05-21	2018-05-21	No		4	2018-05-22	2018-06-08												
5006847	A06_06	A06_06	3310	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No		1.2	2018-10-09	2018-10-31												
5006878	A06_06	A06_06	3395	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No		4.6	2018-05-29	2018-06-06												
5038269	A05_05	A05_05	2311	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No		15	2018-05-26	2018-06-08	4	2018-05-26	2018-06-08									
5042179	Ops		7416	BEN HUR ST	Lead	Copper	PEX	Not Replaced	2018-05-22		No	Emergency	2	2018-05-31	2018-06-06												
5053000	Ops		20	S 14TH ST	Lead	Copper	PEX	Not Replaced	2018-05-22		No	Emergency	0.9	2018-12-29	2019-01-11												
5038284	A05_05	A05_05	2309	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No		73	2018-06-02	2018-06-15												
5056448	A01_03	A01_03	438	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No		18	2018-05-23	2018-06-06												
5057721	A01_03	A01_03	404	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No		2	2018-05-24	2018-06-06												
5042175	Ops	BLG	7419	BEN HUR ST	Lead	Lead	PEX	Copper	2018-05-24	2018-12-04	Yes	Emergency	22	2018-05-30	2018-06-08	30	2018-08-08	2018-08-23	3.2	2018-12-05	2018-12-17						
5038914	A05_05	A05_05	2329	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-05-24	2018-05-24	No		4	2018-07-28	2018-08-14												
5043702	Ops		7440	BEN HUR ST	Lead	Copper	Copper	Not Replaced	2018-05-25		No	Emergency	24	2018-05-25	2018-06-25												
5056442	A01_03	A01_03	429	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-25	2018-05-25	No		4	2018-05-29	2018-06-08												
5006896	A06_06	A06_06	3349	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No		24	2018-05-30	2018-06-08												
5038895	A05_05	A05_05	2342	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No		9	2018-07-28	2018-08-09												
5057693	A01_03	A01_03	411	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No		2	2018-05-30	2018-06-06												
5056299	Ops		428	IBERIA ST	Lead	Copper	PEX	Not Replaced	2018-05-30		No	Emergency	13	2018-05-31	2018-06-18												
5057712	A01_03	A01_03	413	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-05-30	2018-05-30	No		5	2018-06-14	2018-07-03												
5057728	A01_03	A01_03	418	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-05-30	2018-05-30	No		6	2018-05-30	2018-06-08												
5038313	A05_05	A05_05	5815	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-05-31	2018-05-31	No		2	2018-05-31	2018-06-15												
5056463	A01_03	A01_03	434	KINGSBORO ST	Lead	Lead	PEX	Not Replaced	2018-05-31		Yes		4	2018-06-27	2018-08-01												
5024062	Ops		1715	CHISLETT ST	Lead	Copper	PEX	Not Replaced	2018-06-01		No	Emergency	4	2018-06-04	2018-06-15												
5038881	A05_05	A05_05	2341	ELDRIDGE ST	Lead	Lead	PEX	Not Replaced	2018-06-01		Yes		37	2018-08-01	2018-08-17												
5038898	A05_05	A05_05	2348	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-01	2018-06-01	No		8	2018-06-02	2018-06-15												
5038307	A05_05	A05_05	5831	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-04	2018-06-04	No		4	2018-06-07	2018-06-25												
5038909	A05_05	A05_05	2343	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-04	2018-06-04	No		9	2018-06-08	2018-06-25												
5057727	A01_03	A01_03	416	KINGSBORO ST	Lead	Lead	PEX	Not Replaced	2018-06-04		Yes		30	2018-06-05	2018-06-25	10	2018-08-31	2018-09-13									
5061670	A04_04	A04_04	336	ARION ST	Lead	Lead	PEX	Copper	2018-06-04	2018-06-04	No		1	2018-10-04	2018-10-18												
5007026	A06_06	A06_06	3426	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-05	2018-06-05	No		4	2018-06-07	2018-06-25												
5061621	A04_04	A04_04	20	SOFFEL ST	Lead	Lead	PEX	Copper	2018-06-05	2018-06-05	No		4	2018-06-12	2018-07-03												
5006976	A06_06	A06_06	3374	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-06	2018-06-06	No		5	2018-06-09	2018-06-25												
5043696	Ops		7437	BEN HUR ST	Lead	Copper	PEX	Not Replaced	2018-06-06		No	Emergency	4	2018-06-12	2018-07-03												
5056467	A01_03	A01_03	433	E WARRINGTON AVE	Lead	Copper	PEX	Not Replaced	2018-06-06		No		42	2018-06-07	2018-06-25												
5075650	A11_01	A11_01	4139	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-06	2018-06-06	No		4	2018-06-11	2018-07-03												

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfrom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfrom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfrom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfrom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfrom Lab5
5075656	A11_01	A11_01	4127	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-13	2018-06-13	No		4	2018-06-14	2018-07-03												
5007021	A06_06	A06_06	3412	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-14	2018-06-04	Yes		2.5	2018-12-25	2019-01-11												
5061215	A04_04	A04_04	1	LELIA ST	Lead	Lead	PEX	Copper	2018-06-14	2018-06-14	No		14	2018-06-15	2018-07-08												
5056169	A13_03	A13_03	67	HARWOOD ST	Lead	Copper	PEX	Not Replaced	2018-06-14		No		4	2018-06-29	2018-07-19												
5075699	A11_01	A11_01	4038	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-14	2018-06-14	No		6	2018-06-22	2018-07-08												
5056153	A13_03	A13_03	42	HARWOOD ST	Lead	Copper	PEX	Not Replaced	2018-06-14		No		4	2018-06-18	2018-07-08												
5006958	A06_06	A06_06	732	BRYN MAWR RD	Lead	Lead	PEX	Copper	2018-06-15	2018-06-15	No		4	2018-06-18	2018-07-08												
5007046	A06_06	A06_06	818	ADELAIDE ST	Lead	Lead	Copper	Copper	2018-06-15	2018-06-15	No		4	2018-06-19	2018-07-08												
5061194	A04_04	A04_04	612	SOUTHERN AVE	Lead	Lead	PEX	Copper	2018-06-15	2018-06-15	No		4	2018-06-16	2018-08-01												
5061556	A04_04	A04_04	644	SOUTHERN AVE	Lead	Lead	PEX	Not Replaced	2018-06-15		Yes		4	2018-08-05	2018-08-28												
5075675	A11_01	A11_01	4120	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-15	2018-06-15	No		4	2018-06-18	2018-07-08												
5075678	A11_01	A11_01	4126	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-16	2018-06-16	No		4	2018-06-18	2018-07-08												
5038444	A05_05	A05_05	2284	SHADY AVE	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No		5	2018-06-22	2018-07-08												
5038447	A05_05	A05_05	5921	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No		7	2018-06-21	2018-07-08												
5061560	A04_04	A04_04	652	SOUTHERN AVE	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No		24	2018-06-27	2018-08-01												
5061585	A04_04	A04_04	721	SOUTHERN AVE	Lead	Lead	PEX	Not Replaced	2018-06-18		Yes		3	2018-07-11	2018-07-17												
5056159	A13_03	A13_03	56	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No		6	2018-06-20	2018-07-08												
5075680	A11_01	A11_01	4128	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No		2.07	2019-08-13	2019-08-26												
5007050	A06_06	A06_06	826	ADELAIDE ST	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No		7	2018-06-20	2018-07-08												
5038448	A05_05	A05_05	5917	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No		8	2018-06-21	2018-07-08												
5061777	A04_04	A04_04	816	BOGGS AVE	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No		12	2018-06-25	2018-07-19												
5056157	A13_03	A13_03	52	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No		4	2018-06-22	2018-07-08												
5056161	A13_03	A13_03	60	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No		13	2018-06-19	2018-07-08	4	2018-06-20	2018-07-08									
5061584	A04_04	A04_04	719	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2018-06-20		No		18	2018-06-26	2018-07-06												
5070362	Ops		1616	MONTEREY ST	Lead	Copper	PEX	Not Replaced	2018-06-20		No	Emergency	7	2018-06-21	2018-07-08												
5075694	A11_01	A11_01	4018	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2018-06-20		No		4	2018-06-25	2018-07-08												
5075672	A11_01	A11_01	4114	FRANKLIN RD	Lead	Copper	PEX	Not Replaced	2018-06-20		No		6	2018-06-22	2018-07-08												
5007031	A06_06	A06_06	728	ADELAIDE ST	Lead	Lead	PEX	Copper	2018-06-21	2018-06-21	No		1	2018-10-11	2018-10-18												
5038868	A05_05	A05_05	2350	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-06-21	2018-06-21	No		19	2018-06-21	2018-07-30												
5038919	A05_05	A05_05	2318	PITTOCK ST	Lead	Lead	PEX	Copper	2018-06-21	2018-06-21	No		13	2018-08-28	2018-09-11												
5056386	A13_03	A13_03	81	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-21	2018-06-21	No		4	2018-06-24	2018-07-08												
5075599	A11_01	A11_01	4065	VINCETON ST	Lead	Lead	PEX	Copper	2018-06-21	2018-06-21	No		4	2018-06-21	2018-07-08												
5049624	A15_05_B	A15_05_B	4150	WINDSOR ST	Lead	Lead	Copper	Copper	2018-06-21	2018-06-21	No		4	2018-06-27	2018-08-01												
5038920	A05_05	A05_05	2320	PITTOCK ST	Lead	Lead	PEX	Copper	2018-06-22	2018-06-22	No		9.6	2018-10-08	2018-10-18												
5042418	Ops		1853	SHAW AVE	Lead	Copper	PEX	Not Replaced	2018-06-22		No	Emergency	4	2018-06-25	2018-07-08												
5047856	Ops		5024	BLAIR ST	Lead	Copper	PEX	Not Replaced	2018-06-22		No	Emergency	4	2018-06-24	2018-07-08												
5068598	Ops		1745	COWLEY ST	Lead	Copper	Copper	Not Replaced	2018-06-22		No	Emergency	2	2018-07-06	2018-08-23												
5075504	A11_01	A11_01	18	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-22	2018-06-22	No		9	2018-06-25	2018-07-08												
5075558	A11_01	A11_01	15	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-22	2018-06-22	No		4	2018-06-28	2018-07-08												
5057540	A13_03	A13_03	109	HARWOOD ST	Lead	Copper	PEX	Not Replaced	2018-06-23		No		16	2018-06-24	2018-07-11												
5057548	A13_03	A13_03	91	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-23	2018-06-23	No		4	2018-06-26	2018-08-01												
5075505	A11_01	A11_01	12	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-23	2018-06-23	No		4	2018-06-28	2018-07-19												
5074324	A11_01	A11_01	4010	VINCETON ST	Lead	Lead	PEX	Copper	2018-06-23	2018-06-23	No		4	2018-06-27	2018-07-30												
5038921	A05_05	A05_05	2324	PITTOCK ST	Lead	Lead	PEX	Copper	2018-06-25	2018-06-25	No		13	2018-06-26	2018-07-08												
5061205	A04_04	A04_04	605	SOUTHERN AVE	Lead	Lead	PEX	Not Replaced	2018-06-25		Yes		11	2018-06-30	2018-07-30												
5036583	A08_08	A08_08	6517	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-06-25	2018-06-25	No		7	2018-06-26	2018-08-01												
5036582	A08_08	A08_08	6519	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-06-25		No		4	2018-06-28	2018-08-01												
5057541	A13_03	A13_03	105	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-25	2018-06-25	No		4	2018-06-28	2018-07-30												
5059248	A12_02	A12_02	246	DILWORTH ST	Lead	Copper	PEX	Not Replaced	2018-06-25		No		4	2018-06-26	2018-07-08												
5049560	A15_05_B	A15_05_B	973	LILAC ST	Lead	Lead	Copper	Copper	2018-06-25	2018-06-25	No		4	2018-08-04	2018-08-21												
5075667	A11_01	A11_01	4100	FRANKLIN RD	Lead	Lead	PEX	Not Replaced	2018-06-25		Yes		6	2018-07-10	2018-07-30												
5057530	A13_03	A13_03	106	SECANE ST	Lead	Copper	PEX	Not Replaced	2018-06-25		No		8	2018-06-27	2018-07-30												
5024779	Ops		1341	CORDOVA RD	Lead	Copper	PEX	Not Replaced	2018-06-26		No	Emergency	23	2018-06-28	2018-07-19												
5038289	A05_05	A05_05	2302	PITTOCK ST	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No		13	2018-06-30	2018-07-19												
5057531	A13_03	A13_03	110	SECANE ST	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No		4	2018-06-30	2018-07-30												
5049531	A15_05_B	A15_05_B	928	LILAC ST	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No		4	2018-07-19	2018-08-03												
5042224	A08_08	A08_08	6526	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-06-26		No		4	2018-06-27	2018-08-01												
5056168	A13_03	A13_03	76	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No		14	2018-07-27	2018-08-14												
5074512	A11_01	A11_01	3907	VINCETON ST	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No		6	2018-06-29	2018-07-19												
5075503	A11_01	A11_01	20	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No		6	2018-06-29	2018-07-30												
5075557	A11_01	A11_01	21	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No		9	2018-06-29</													

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfrom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfrom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfrom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfrom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfrom Lab5
5042218	A08_08	A08_08	6554	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-06	2018-07-06	No		6	2018-07-07	2018-07-30												
5049584	A15_05_B	A15_05_B	929	LILAC ST	Lead	Lead	PEX	Copper	2018-07-06	2018-07-11	Yes		4	2018-07-15	2018-08-01												
5042212	A08_08	A08_08	6622	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-09	2018-07-09	No		10	2018-07-12	2018-07-30												
5057613	A13_03	A13_03	68	PASADENA ST	Lead	Lead	PEX	Copper	2018-07-09	2018-07-09	No		4	2018-07-12	2018-08-01												
5049720	A15_05_B	A15_05_B	4103	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-10	2018-07-10	No		7	2018-07-15	2018-09-04												
5057567	A13_03	A13_03	86	LACLEDE ST	Lead	Copper	PEX	Not Replaced	2018-07-10		No		4	2018-08-19	2018-09-11												
5075485	A11_01	A11_01	49	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-10	2018-07-10	No		4	2018-07-14	2018-08-01												
5042211	A08_08	A08_08	6626	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-10	2018-07-10	No		22	2018-07-12	2018-08-01												
5041964	A08_08	A08_08	6645	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No		1.17	2019-02-12	2019-02-19												
5049568	A15_05_B	A15_05_B	955	LILAC ST	Lead	Copper	PEX	Not Replaced	2018-07-11		No		4	2018-07-12	2018-07-30												
5057565	A13_03	A13_03	90	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No		4	2018-07-11	2018-08-01												
5058871	A12_02	A12_02	235	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No		4	2018-07-14	2018-08-03												
5056384	A13_03	A13_03	100	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No		4	2018-08-03	2018-08-21												
5056383	A13_03	A13_03	80	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No		4	2018-07-14	2018-08-21												
5049579	A15_05_B	A15_05_B	935.5	LILAC ST	Lead	Copper	PEX	Not Replaced	2018-07-11		No		5	2018-07-16	2018-08-01												
5058867	A12_02	A12_02	243	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No		8	2018-07-13	2018-08-01												
5042209	A08_08	A08_08	6632	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No		4	2018-08-22	2018-09-13												
5075494	A11_01	A11_01	56	PERRYVIEW	Lead	Copper	PEX	Not Replaced	2018-07-11		No		4	2018-07-16	2018-08-01												
5049580	A15_05_B	A15_05_B	935	LILAC ST	Lead	Copper	PEX	Not Replaced	2018-07-12		No		7	2018-07-17	2018-08-03												
5075492	A11_01	A11_01	104	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-12	2018-07-12	No		4	2018-07-18	2018-08-07												
5056400	A13_03	A13_03	52	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-12	2018-07-12	No		14	2018-07-13	2018-08-01												
5049561	A15_05_B	A15_05_B	969	LILAC ST	Lead	Lead	PEX	Copper	2018-07-13	2018-07-13	No		5	2018-07-14	2018-08-01												
5041960	A08_08	A08_08	6625	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-13	2018-07-13	No		4	2018-07-14	2018-08-01												
5049562	A15_05_B	A15_05_B	967	LILAC ST	Lead	Lead	PEX	Copper	2018-07-13	2018-07-13	No		18	2018-07-18	2018-08-03												
5050041	A15_05_B	A15_05_B	4155	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No		5	2018-07-17	2018-08-01												
5041959	A08_08	A08_08	6623	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No		6	2018-08-01	2018-08-17												
5056393	A13_03	A13_03	70	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No		16	2018-07-19	2019-01-08												
5075460	A11_01	A11_01	201	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No		7	2018-08-05	2018-08-21												
5020138	Ops		5238	LOTUS WAY	Lead	Copper	PEX	Not Replaced	2018-07-17		No	Emergency	4	2018-07-19	2018-08-08												
5056392	A13_03	A13_03	74	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-17	2018-07-17	No		9	2018-07-20	2018-10-18												
5049627	A15_05_B	A15_05_B	4142	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-17	2018-07-17	No		9	2018-07-24	2018-08-07												
5042194	A08_08	A08_08	6609	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-17	2018-07-17	No		10	2018-07-19	2019-01-08												
5056371	A13_03	A13_03	57	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-17	2018-07-17	No		9	2018-07-18	2018-08-01												
5056370	A13_03	A13_03	55	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-18	2018-07-18	No		6	2018-07-23	2019-01-08												
5042217	A08_08	A08_08	6556	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-18	2018-07-18	No		18	2018-07-23	2018-08-07												
5049628	A15_05_B	A15_05_B	4138	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-18	2018-07-18	No		17	2018-07-22	2018-08-07												
5049732	A15_05_B	A15_05_B	4143	WINDSOR ST	Lead	Copper	PEX	Not Replaced	2018-07-18		No		4	2018-07-21	2019-01-08												
5059219	A12_02	A12_02	217	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-18	2018-07-18	No		2.48	2019-04-02	2019-04-16												
5042238	A08_08	A08_08	6605	DALZELL PL	Lead	Lead	PEX	Copper	2018-07-19	2018-07-19	No		10	2018-07-21	2019-01-08												
5042208	A08_08	A08_08	6634	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-19	2018-07-19	No		4	2018-07-20	2018-08-03												
5042207	A08_08	A08_08	6636	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-07-19		No		4	2018-07-21	2019-01-08												
5075461	A11_01	A11_01	203	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-19	2018-07-19	No		7	2018-07-23	2018-08-07												
5057573	A13_03	A13_03	101	HABERMAN AVE	Lead	Copper	PEX	Not Replaced	2018-07-19		No		4	2018-07-24	2018-08-07												
5058873	A12_02	A12_02	231	CAIRO ST	Lead	Copper	PEX	Not Replaced	2018-07-19		No		4	2018-07-22	2018-08-07												
5049730	A15_05_B	A15_05_B	4137	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-20	2018-07-20	No		4	2018-07-26	2018-08-09												
5041962	A08_08	A08_08	6637	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-20	2018-07-20	No		5	2018-07-21	2018-08-03												
5049729	A15_05_B	A15_05_B	4133	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-20	2018-07-20	No		4	2018-07-25	2018-08-07												
5041967	A08_08	A08_08	6657	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-20	2018-07-20	No		16	2018-07-22	2018-08-07												
5008637	Ops		3442	MELWOOD AVE	Lead	Copper	PEX	Not Replaced	2018-07-23		No	Emergency	4	2018-07-28	2018-08-14												
5015025	Ops	BLG	426	S GRAHAM ST	Lead	Lead	Copper	Copper	2018-07-23	2018-12-21	Yes		19	2018-07-26	2018-08-14	4.6	2018-12-29	2019-01-11									
5049735	A15_05_B	A15_05_B	4151	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-23	2018-07-23	No		4	2018-07-25	2018-08-07												
5049728	A15_05_B	A15_05_B	4127	WINDSOR ST	Lead	Copper	PEX	Not Replaced	2018-07-23		No		52	2018-07-24	2018-08-07	25.3	2019-08-30	2019-09-04									
5042003	A08_08	A08_08	6611	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-07-23	2018-07-23	No		99	2018-07-25	2018-08-07	6	2018-08-06	2018-08-21									
5057582	A13_03	A13_03	125	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-23	2018-07-23	No		4	2018-08-16	2018-08-28												
5056376	A13_03	A13_03	71	HABERMAN AVE	Lead	Copper	PEX	Not Replaced	2018-07-24		No		4	2018-07-26	2018-08-07												
5041968	A08_08	A08_08	6659	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No		4	2018-07-30	2018-08-14												
5056339	A13_03	A13_03	228	RUXTON ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No		4	2018-07-26	2018-09-04												
5041969	A08_08	A08_08	6663	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No		8	2018-07-26	2018-08-07												
5056369	A13_03	A13_03	53	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No		4	2018-07-28	2018-08-14												
5049636	A15_05_B	A15_05_B	4110	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No		2.89	2019-03-25	2019-04-16												
5042259	A08_08	A08_08	6628	DALZELL PL	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No		6	2018-07-26	2018-08-07												
5059235	A12_02	A12_02	136	DILWORTH ST	Lead	Lead	PEX</																				

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5042022	A08_08	A08_08	6631	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-01	2018-08-01	No		1.08	2019-02-20	2019-02-27												
5042023	A08_08	A08_08	6631 A	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-01	2018-08-01	No		12	2018-08-02	2018-08-21												
5047722	Ops		253	FLOWERS AVE	Lead	Copper	PEX	Not Replaced	2018-08-02	2018-08-01	No	Emergency	14.3	2019-02-22	2019-03-04												
5078630	Ops		1458	GEYER AVE	Lead	Copper	PEX	Not Replaced	2018-08-02		No	Emergency	9	2018-08-03	2018-08-23												
5042253	A08_08	A08_08	6653	DALZELL PL	Lead	Copper	PEX	Not Replaced	2018-08-02	2018-08-02	No		10	2018-08-03	2018-08-23												
5042252	A08_08	A08_08	6651	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-02	2018-08-02	No		4	2018-08-04	2018-08-21												
5042191	A08_08	A08_08	1463	BARNESDALE ST	Copper	Lead	PEX	Copper	2018-08-02	2018-08-02	No		6	2018-08-05	2018-08-21												
5042021	A08_08	A08_08	6633	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-03	2018-08-03	No		8	2018-08-06	2018-08-23												
5042192	A08_08	A08_08	1465	BARNESDALE ST	Copper	Lead	PEX	Not Replaced	2018-08-03		Yes		13	2018-08-06	2018-08-21												
5075478	A11_01	A11_01	86	BASCOM AVE	Lead	Lead	PEX	Not Replaced	2018-08-03		Yes		10	2018-08-07	2018-08-23												
5042285	A08_08	A08_08	6537	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No		8	2018-08-09	2018-08-23												
5133127	A15_05_B	A15_05_B	4133	FRANK	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No		10	2018-08-19	2018-08-30												
5056491	A13_03	A13_03	73	CRAIGHEAD ST	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No		5.16	2019-07-22	2019-08-05												
5042019	A08_08	A08_08	6637	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No		5	2018-08-07	2018-08-23												
5056257	A13_03	A13_03	225	RUXTON ST	Lead	Copper	PEX	Not Replaced	2018-08-06		No		4	2018-08-10	2018-09-04												
5056262	A13_03	A13_03	405	RUXTON ST	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No		28	2018-08-19	2018-09-04												
5075477	A11_01	A11_01	100	BASCOM AVE	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No		7	2018-08-07	2018-08-21												
5048886	Ops	BLG_01	57	ALMEDA ST	Lead	Lead	PEX	Not Replaced	2018-08-07		Yes	Emergency	14	2018-09-21	2019-01-08												
5049529	A15_05_B	A15_05_B	4131	FRANK ST	Lead	Lead	PEX	Copper	2018-08-07	2018-08-07	No		4	2018-08-11	2018-08-23												
5042256	A08_08	A08_08	6640	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-07	2018-08-07	No		36	2018-08-15	2018-08-30												
5042018	A08_08	A08_08	6639 B	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-07	2018-08-07	No		20	2018-08-19	2018-09-06												
5018034	A07_07	A07_07	4930	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-07	2018-08-07	No		4	2018-08-10	2018-08-23												
5055684	A13_03	A13_03	27	CRAIGHEAD ST	Lead	Lead	PEX	Not Replaced	2018-08-07		Yes		2.2	2018-12-06	2018-12-17												
5055682	A13_03	A13_03	31	CRAIGHEAD ST	Lead	Lead	PEX	Not Replaced	2018-08-07		Yes		9.4	2018-10-10	2018-10-18												
5059333	A12_02	A12_02	101	DILWORTH ST	Lead	Copper	PEX	Not Replaced	2018-08-08		No		23	2018-08-10	2018-08-28												
5042015	A08_08	A08_08	6643	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-08	2018-08-08	No		2	2018-09-17	2018-10-12												
5075443	A11_01	A11_01	123	BASCOM AVE	Lead	Brass	PEX	Not Replaced	2018-08-09		Yes		4	2018-08-12	2018-08-28												
5018083	A07_07	A07_07	4733	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-09	2018-08-09	No		27	2018-08-12	2018-08-28												
5075445	A11_01	A11_01	131	BASCOM AVE	Lead	Copper	PEX	Not Replaced	2018-08-09		No		4	2018-08-10	2018-08-28												
5049714	A15_05_C	A15_05_C	4033	WINDSOR ST	Lead	Copper	PEX	Not Replaced	2018-08-09		No		13	2018-08-10	2018-08-23												
5042289	A08_08	A08_08	6605	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-09	2018-08-09	No		8	2018-08-14	2018-08-28												
5042013	A08_08	A08_08	6647 C	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-09	2018-08-09	No		8	2018-08-11	2018-08-28												
5018011	Plum Way Water Relay	Plum Way Water Relay	4907	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-09	2018-08-09	No		4	2018-08-14	2018-08-28												
5049745	A15_05_C	A15_05_C	4029	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-10	2018-08-10	No		17	2018-08-11	2018-08-28												
5018033	A07_07		4932	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-10		No		1	2018-09-27	2018-10-18												
5042242	A08_08	A08_08	6625	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-10	2018-08-10	No		4	2018-08-13	2018-08-28												
5016472	Urgent Water	Urgent Water	258	MAIN ST	Copper	Copper	Copper	Copper	2018-08-13	2018-08-13	No	Emergency	4	2018-08-29	2018-09-11												
5018152	A07_07	A07_07	4738	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-13		No		6	2018-08-16	2018-08-30												
5017998	A07_07	A07_07	180	49TH ST	Lead	Copper	PEX	Not Replaced	2018-08-13		No		4	2018-08-16	2018-08-30												
5017997	A07_07	A07_07	178	49TH ST	Lead	Lead	PEX	Copper	2018-08-13	2018-08-13	No		4	2018-08-14	2018-08-28												
5018153	A07_07	A07_07	4740	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-13		No		4	2018-08-21	2018-09-04												
5042011	A08_08	A08_08	6649	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-13	2018-08-13	No		7	2018-08-14	2018-08-28												
5018045	A07_07	A07_07	4904	HATFIELD ST	Lead	PEX	PEX	Not Replaced	2018-08-13		No		4	2018-08-16	2018-08-28												
5075570	A11_01	A11_01	40	BASCOM AVE	Lead	Lead	PEX	Copper	2018-08-13	2018-08-13	No		4	2018-08-15	2018-08-28												
5049711	A15_05_C	A15_05_C	4034	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-14	2018-08-14	No		1.4	2018-11-28	2018-12-05												
5042293	A08_08	A08_08	6615	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-14	2018-08-14	No		7	2018-08-15	2018-08-28												
5049747	A15_05_C	A15_05_C	4023	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-14	2018-08-14	No		6	2018-08-15	2018-08-28												
5018016	A07_07	A07_07	4912	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-14		No		1220	2018-08-17	2018-09-11												
5042029	A08_08	A08_08	6659	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-15	2018-08-15	No		10	2018-08-16	2018-08-30												
5018042	A07_07	A07_07	4914	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-15		No		4	2018-08-16	2018-09-04												
5018092	A07_07	A07_07	4713	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-15	2018-08-15	No		24	2018-08-17	2018-09-04												
5018039	A07_07	A07_07	4920	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-15		No		4	2018-08-16	2018-08-30												
5042248	A08_08	A08_08	6641	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-15	2018-08-15	No		5	2018-08-18	2018-09-04	1	2019-02-25	2019-03-12									
5018090	A07_07	A07_07	4717	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-15		No		4	2018-08-15	2018-08-28												
5074457	Ops		3852	BAYTREE ST	Lead	Lead	PEX	Not Replaced	2018-08-16		Yes	Emergency	1.3	2018-10-12	2018-10-31												
5049712	A15_05_C	A15_05_C	4038	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-16	2018-08-16	No		12	2018-08-18	2018-09-04												
5035190	Ops	BLG_01	1126	MURRAYHILL AVE	Lead	Lead	PEX	Copper	2018-08-17	2019-04-17	Yes	Emergency	7.59	2019-02-03	2019-03-28	6.31	2019-04-28	2019-05-07									
5060217	Ops		227	SEWARD ST	Lead	Copper	PEX	Not Replaced	2018-08-17		No	Emergency	4	2018-08-25	2018-09-11												
5042295	A08_08	A08_08	6625	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-17	2018-08-17	No		5	2018-08-21	2018-09-04												
5049428	A15_05_C	A15_05_C	1041	MIRROR ST	Lead	Lead	PEX	Copper	2018-08-17	2018-08-17	No		6	2018-08-19	2018-09-04												
5049430	A15_05_C	A15_05_C	1045	MIRROR ST	Lead	Lead	PEX	Not Replaced	2018																		

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5042281	A08_08	A08_08	6527	AYLESBORO AVE	Lead	Copper	PEX	Not Replaced	2018-08-23		No		12	2018-08-26	2018-09-11	4	2018-08-27	2018-09-11									
5041974	A08_08	A08_08	6672	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-23	2018-08-23	No		20	2018-08-25	2018-09-11												
5018590	A07_07	A07_07	187	47TH ST	Lead	Copper	PEX	Not Replaced	2018-08-23		No		570	2018-08-24	2018-09-11	0.9	2018-11-17	2018-12-05									
5042275	A08_08	A08_08	6530	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-24	2018-08-24	No		15	2018-08-27	2018-10-08												
5018091	A07_07	A07_07	4715	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-24		No		4	2018-10-14	2018-11-08												
5041976	A08_08	A08_08	6666	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-24	2018-08-24	No		4	2018-08-27	2018-09-11												
5042268	A08_08	A08_08	6600	DALZELL PL	Lead	Copper	PEX	Not Replaced	2018-08-24		No		5.4	2018-10-29	2018-11-08												
5042279	A08_08	A08_08	6517	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-24	2018-08-24	No		14	2018-09-11	2018-10-12												
5042232	A08_08	A08_08	6541	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-27	2018-08-27	No		13	2018-08-28	2018-09-11												
5075637	A11_01	A11_01	4060	PERRYSVILLE AVE	Lead	Lead	PEX	Not Replaced	2018-08-27		Yes		4	2018-08-27	2018-09-11												
5075643	A11_01	A11_01	4128	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No		6	2018-08-30	2018-09-11												
5042272	A08_08	A08_08	6538	DALZELL PL	Lead	Copper	PEX	Not Replaced	2018-08-28		No		1	2018-10-03	2018-10-18												
5049349	A15_05_C	A15_05_C	1029	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No		4	2018-09-07	2018-10-12												
5018109	A07_07	A07_07	151	HOME ST	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No		6	2018-08-29	2018-09-11												
5075644	A11_01	A11_01	4130	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2018-08-28		No		4	2018-08-29	2018-09-13												
5018554	A07_07	A07_07	154	HOME ST	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No		2	2018-09-04	2018-10-12												
5018573	A07_07	A07_07	169	HOME ST	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No		7	2018-09-25	2018-10-08												
5020006	Ops	BLG	310	54TH ST	Lead	Lead	PEX	Copper	2018-08-29	2019-02-21	Yes	Emergency	5.65	2019-02-22	2019-03-04												
5018585	A07_07	A07_07	177	HOME ST	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No		16	2018-09-08	2018-10-12												
5018552	A07_07	A07_07	158	HOME ST	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No		7	2018-08-30	2018-09-11												
5059292	A12_02	A12_02	480	NORTON	Lead	Lead	PEX	Copper	2018-08-29	2018-08-30	No		1	2018-10-26	2018-11-08												
5041979	A08_08	A08_08	6654	RIDGEVILLE ST	Lead	Copper	PEX	Not Replaced	2018-08-29		No		4	2018-11-15	2019-01-08	1	2020-01-27	2020-02-03									
5018586	A07_07	A07_07	177.5	HOME ST	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No		3	2018-09-06	2018-10-12												
5075561	A11_01	A11_01	4135	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No		7	2018-09-07	2018-10-12												
5018523	A07_07	A07_07	162	HOME ST	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No		12	2018-08-31	2018-09-13												
5022414	Ops	BLG	311	54TH ST	Lead	Lead	PEX	Copper	2018-08-30	2019-02-27	Yes	Emergency	4.3	2018-10-08	2018-10-18	1	2019-02-28	2019-03-12									
5059378	A12_02	A12_02	467	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-08-30		No		1	2018-10-04	2018-10-18												
5075564	A11_01	A11_01	4123	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No		1	2018-09-04	2018-10-12												
5018575	A07_07	A07_07	173	HOME ST	Lead	Copper	PEX	Not Replaced	2018-08-30		No		3.3	2018-12-21	2019-01-07												
5049489	A15_05_C	A15_05_C	4011	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No		6	2018-09-02	2018-10-12												
5075565	A11_01	A11_01	4119	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No		1	2018-09-16	2018-10-12												
5042276	A08_08	A08_08	6526	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No		5	2018-09-01	2018-09-18												
5041982	A08_08	A08_08	6646	RIDGEVILLE ST	Lead	Copper	PEX	Not Replaced	2018-08-31		No		4	2018-09-03	2018-09-18												
5059345	A12_02	A12_02	470	NORTON ST	Lead	Lead	PEX	Copper	2018-08-31	2018-09-14	Yes		8	2018-09-17	2018-10-12												
5041983	A08_08	A08_08	6640	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-31	2018-08-31	No		5.3	2018-10-26	2018-11-08												
5041984	A08_08	A08_08	6636	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-31	2018-08-31	No		4	2018-09-23	2019-01-08												
5059342	A12_02	A12_02	466	NORTON ST	Lead	Lead	PEX	Copper	2018-08-31	2018-08-31	No		4	2018-09-04	2018-09-18												
5049371	A15_05_C	A15_05_C	1030	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-09-04	2018-09-04	No		6	2018-09-08	2018-10-12												
5042231	A08_08	A08_08	6535	DALZELL PL	Lead	Lead	PEX	Copper	2018-09-04	2018-09-04	No		7	2018-09-09	2018-10-12												
5123011	A10_M	A10_M	549	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-04	2018-09-04	No		1	2018-09-05	2018-10-12												
5018211	A07_07	A07_07	4832	BLACKBERRY WAY	Lead	Lead	PEX	Copper	2018-09-04	2018-09-04	No		1	2018-09-12	2018-10-12												
5018162	A07_07	A07_07	167	48TH ST	Lead	Lead	PEX	Not Replaced	2018-09-04		Yes		13.4	2019-01-21	2019-01-28	10.2	2019-11-11	2019-11-18									
5059380	A12_02	A12_02	471	NORTON ST	Lead	Lead	PEX	Copper	2018-09-04	2018-09-05	No		7	2018-09-06	2018-10-12												
5049350	A15_05_C	A15_05_C	1033	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-09-05	2018-09-05	No		11	2018-09-17	2018-10-18												
5049488	A15_05_C	A15_05_C	4015	WINDSOR ST	Lead	Lead	PEX	Copper	2018-09-05	2018-09-05	No		5	2018-09-16	2018-10-08												
5041985	A08_08	A08_08	6632	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-09-06	2018-09-06	No		4	2018-09-10	2018-10-12												
5122871	A10_M	A10_M	532	NORTH AVENUE	Lead	Copper	PEX	Not Replaced	2018-09-06		No		21	2018-09-06	2018-10-12												
5019840	Ops		5307	CARNEGIE ST	Lead	Copper	PEX	Not Replaced	2018-09-07		No	Emergency	6	2018-09-11	2018-10-12												
5065566	Ops	BLG	812	GALVESTON AVE	Lead	Lead	PEX	Not Replaced	2018-09-07		Yes	Emergency	6	2018-09-08	2018-10-12												
5011384	A18_08	A18_08	5819	ALDER ST	Lead	Lead	PEX	Not Replaced	2018-09-07		Yes		4.8	2018-09-27	2018-10-18												
5049373	A15_05_C	A15_05_C	1024	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No		41	2018-09-22	2018-10-12	2.03	2019-02-15	2019-02-27									
5122870	A10_M	A10_M	530	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No		23	2018-09-07	2018-10-12	1	2019-03-06	2019-03-19									
5122999	A10_M	A10_M	527	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No		1	2018-09-10	2018-10-12												
5122868	A10_M	A10_M	526	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No		3	2018-09-18	2018-10-12												
5011448	A18_08	A18_08	5917	ALDER ST	Lead	Copper	PEX	Not Replaced	2018-09-11		No		8	2018-09-12	2018-10-12												
5011446	A18_08	A18_08	5921	ALDER ST	Lead	Copper	PEX	Not Replaced	2018-09-11		No		7	2018-09-12	2018-10-12												
5041987	A08_08	A08_08	6624	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-09-11	2018-09-11	No		4	2018-09-12	2018-10-12												
5123010	A10_M	A10_M	547	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-11	2018-09-11	No		1	2018-09-15	2018-10-12												
5003268	Ops		312	MEYRAN AVE	Lead	PEX	PEX	Not Replaced	2018-09-12		No	Emergency	4	2018-09-15	2018-10-12												
5018020	Plum Way Water Relay	Plum Way Water Relay	4916	PLUM WAY	Lead	Lead	PEX	Copper	2018-09-12	2018-09-12	No		4	2018-09-21	2018-10-08												

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfrom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfrom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfrom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfrom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfrom Lab5
5122322	A10_M	A10_M	302	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-21	2018-09-22	No		0.3	2019-01-04	2019-01-11												
5122367	A10_M	A10_M	442	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-21	2018-09-21	No		3.8	2018-10-24	2018-11-08												
5054105	A14_03	A14_03	1925	WHARTON ST	Lead	Copper	PEX	Not Replaced	2018-09-21		No		6	2018-09-23	2018-10-12												
5122327	A10_M	A10_M	308	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-21	2018-09-21	No		4	2018-09-26	2018-10-08												
5122325	A10_M	A10_M	306	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-22	2018-09-22	No		4.6	2018-09-25	2018-10-18												
5122360	A10_M	A10_M	433	NORTH AVENUE	Lead	Copper	PEX	Not Replaced	2018-09-22		No		5	2018-09-25	2018-10-08												
5035019	Ops	BLG	419	SALINE ST	Lead	Lead	PEX	Copper	2018-09-24	2019-01-24	Yes	Emergency	48	2018-09-25	2018-10-08	2.4	2019-01-29	2019-02-06									
5011504	A18_08	A18_08	331	SPAHR ST	Lead	Lead	PEX	Copper	2018-09-24	2018-09-24	No		1	2018-10-04	2018-10-18												
5011503	A18_08	A18_08	333	SPAHR ST	Lead	Lead	PEX	Copper	2018-09-24	2018-09-24	No		5.8	2018-09-27	2018-10-18												
5011488	A18_08	A18_08	369	SPAHR ST	Lead	Lead	PEX	Copper	2018-09-24	2018-09-24	No		13	2018-09-26	2018-10-08												
5049653	A15_05_A	A15_05_A	921	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-25	2018-09-25	No		40	2018-10-03	2019-01-03												
5049614	A15_05_A	A15_05_A	940	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-25	2018-09-25	No		1	2018-09-28	2018-10-18												
5122339	A10_M	A10_M	324	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-25	2018-09-25	No		1	2018-10-01	2018-10-18												
5054109	A14_03	A14_03	50	S 20TH ST	Lead	Lead	PEX	Copper	2018-09-25	2018-09-25	No		7	2018-09-26	2018-11-01												
5066095	Ops	BLG	1315	ARCH ST	Lead	Lead	PEX	Not Replaced	2018-09-26		Yes	Emergency	16.2	2018-09-29	2018-10-18	1	2019-02-18	2019-03-12									
5054147	A14_03	A14_03	1927	SIDNEY ST	Lead	Lead	PEX	Copper	2018-09-26	2018-09-26	No		1	2018-09-30	2018-10-18												
5011483	A18_08	A18_08	346	SPAHR ST	Lead	Copper	PEX	Not Replaced	2018-09-26		No		4.4	2018-09-28	2018-10-18												
5054155	A14_03	A14_03	1918	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-09-26		No		1	2018-10-10	2018-10-18												
5049641	A15_05_A	A15_05_A	955	KENNEBEC ST	Lead	Galvanized Iron	PEX	Copper	2018-09-26	2018-09-26	No		8	2018-10-07	2018-10-18												
5012023	A18_08	A18_08	371	SPAHR ST	Lead	Copper	PEX	Not Replaced	2018-09-27		No		1	2018-09-30	2018-10-18												
5011396	A18_08	A18_08	626	COLLEGE AVE	Lead	Copper	PEX	Not Replaced	2018-09-27		No		4.5	2018-10-01	2018-10-18												
5054157	A14_03	A14_03	1914	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-09-27		No		18.4	2018-10-03	2018-10-18												
5122297	A10_M	A10_M	112	NORTH AVE	Lead	Lead	PEX	Copper	2018-09-27	2018-09-27	No		1.4	2018-10-10	2018-10-31												
5011393	A18_08	A18_08	620	COLLEGE AVE	Lead	Lead	PEX	Copper	2018-09-27	2018-09-27	No		29	2018-09-28	2018-10-18												
5056548	Ops		66	MILLBRIDGE ST	Lead	Copper	PEX	Not Replaced	2018-09-28		No	Emergency	1.86	2019-04-06	2019-04-16												
5011397	A18_08	A18_08	5901	ALDER ST	Lead	Copper	PEX	Not Replaced	2018-09-28		No		7.9	2018-09-29	2018-10-18												
5011500	A18_08	A18_08	341	SPAHR ST	Lead	Copper	PEX	Not Replaced	2018-09-28		No		21.6	2018-09-29	2018-10-18	4.7	2018-10-02	2018-10-18	7.1	2018-10-04	2018-10-18						
5054158	A14_03	A14_03	1912	SIDNEY ST	Lead	Lead	PEX	Copper	2018-09-28	2018-09-28	No		1	2018-09-29	2018-10-18												
5049661	A15_05_A	A15_05_A	895	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-01	2018-10-01	No		1	2018-10-02	2018-10-18												
5054156	A14_03	A14_03	1916	SIDNEY ST	Lead	Lead	PEX	Copper	2018-10-01	2018-10-01	No		7	2018-10-02	2018-10-18												
5011418	A18_08	A18_08	5816	ALDER ST	Lead	Lead	PEX	Copper	2018-10-01	2018-10-01	No		55	2018-10-03	2018-10-18												
5049595	A15_05_A	A15_05_A	888	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-01	2018-10-01	No		4	2018-10-02	2019-01-08												
5011482	A18_08	A18_08	342	SPAHR ST	Lead	Copper	PEX	Not Replaced	2018-10-01		No		1	2018-10-03	2018-10-18												
5049622	A15_05_A	A15_05_A	962	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-01	2018-10-01	No		54	2018-10-10	2018-10-18												
5035561	Ops		1303	SHADY AVE	Lead	Copper	PEX	Not Replaced	2018-10-02		No	Emergency	1	2018-10-03	2018-10-18												
5054165	A14_03	A14_03	1919	WRIGHTS WAY	Lead	Copper	PEX	Not Replaced	2018-10-02		No		4.8	2018-10-03	2018-10-17												
5122875	A10_M	A10_M	542	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-10-02	2018-10-02	No		1	2018-10-03	2018-10-18												
5049655	A15_05_A	A15_05_A	915	KENNEBEC ST	Lead	Copper	PEX	Not Replaced	2018-10-02		No		1	2018-10-04	2018-10-18												
5040180	Ops		3308	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2018-10-03		No	Emergency	14	2018-10-11	2018-10-18												
5049660	A15_05_A	A15_05_A	897	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-03	2018-10-03	No		1	2018-10-08	2018-10-18												
5045770	A15_05_A	A15_05_A	858	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-03	2018-10-03	No		1	2018-10-06	2018-10-18												
5049645	A15_05_A	A15_05_A	945	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-03	2018-10-03	No		24	2018-10-06	2018-10-18	3.07	2019-02-12	2019-02-19									
5050481	A14_03	A14_03	2103	WHARTON ST	Lead	Lead	PEX	Copper	2018-10-03	2018-10-03	No		12	2018-10-08	2018-10-24												
5061705	Ops		667	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2018-10-04		No	Emergency	7.4	2018-10-05	2018-10-18												
5011490	A18_08	A18_08	367	SPAHR ST	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No		5.6	2018-10-05	2018-10-18												
5045762	A15_05_A	A15_05_A	830	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No		1	2018-10-05	2018-10-18												
5049643	A15_05_A	A15_05_A	951	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No		6.9	2018-10-24	2018-11-08												
5050486	A14_03	A14_03	2109	WHARTON ST	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No		10	2018-10-19	2018-11-13												
5050488	A14_03	A14_03	2110	MERRIMAN ST	Lead	Copper	PEX	Not Replaced	2018-10-04		No		11	2018-10-06	2018-10-24												
5045761	A15_05_A	A15_05_A	828	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No		1	2019-01-05	2019-01-11												
5073526	Ops	BLG	3112	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-10-05	2018-12-18	Yes	Emergency	8	2018-10-15	2018-12-10	2.8	2018-12-21	2019-01-07									
5050496	A14_03	A14_03	2127	WHARTON ST	Lead	Copper	PEX	Not Replaced	2018-10-05		No		4.2	2018-10-06	2018-10-24												
5050497	A14_03	A14_03	2129	WHARTON ST	Lead	Lead	PEX	Copper	2018-10-08	2018-10-08	No		4.2	2018-10-09	2018-11-01												
5011487	A18_08	A18_08	352	SPAHR ST	Lead	Lead	PEX	Copper	2018-10-08	2018-10-08	No		8.2	2018-10-09	2018-10-18												
5011945	A18_08	A18_08	712	COLLEGE AVE	Lead	Lead	PEX	Copper	2018-10-08	2018-10-08	No		1.4	2018-11-12	2018-11-27												
5021269	Ops		4231	STANTON AVE	Lead	Copper	PEX	Not Replaced	2018-10-09		No	Emergency	1.7	2018-11-05	2018-11-27												
5049685	A15_05_A	A15_05_A	1040	WELFER ST	Lead	Lead	PEX	Copper	2018-10-10	2018-10-10	No		5	2018-10-13	2019-01-08												
5050509	A14_03	A14_03	52	S 22ND ST	Lead	Lead	PEX	Copper	2018-10-11	2018-10-11	No		5.8	2018-10-20	2018-11-27												
5122149	A10_M	A10_M	323	COLTON STREET	Lead	Lead	PEX	Not Replaced	2018-10-12		Yes		5.39	2019-02-04	2019-02-12												
5011943	A18_08	A18_08	645	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-12	2018-10-12	No		0.8	2018-10-19	2018-11-08												
5011885	A18_08	A18_08	642	MARYLAND AVE	Lead	Copper	PEX	Not Replaced	2018-10-15		No		7.9	2018-10-16	2018-10-31												
5050602	A14_03	A14_03	2347	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-10-15	</																	

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5029669	Ops	BLG	6428	MEADOW ST	Lead	Lead	PEX	Copper	2018-10-18	2019-02-21	Yes	Emergency	4.93	2019-02-25	2019-03-12												
5045789	A15_05_A	A15_05_A	839	MIRROR ST	Lead	Lead	PEX	Copper	2018-10-18	2018-10-18	No		3.8	2018-10-29	2018-11-08												
5012478	A18_08	A18_08	5900	HOWE ST	Lead	Copper	PEX	Not Replaced	2018-10-18		No		1.6	2018-10-25	2018-11-08												
5050943	A14_03	A14_03	2303	SARAH ST	Lead	Lead	PEX	Copper	2018-10-18	2018-10-18	No		8.6	2018-10-19	2018-11-01												
5011929	A18_08	A18_08	657	MARYLAND AVE	Lead	Copper	PEX	Not Replaced	2018-10-18		No		5	2018-10-22	2019-01-14												
5011930	A18_08	A18_08	655	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-18	2018-10-18	No		3.5	2018-10-19	2018-11-08												
5043747	Ops	BLG	420	E END AVE	Lead	Lead	PEX	Copper	2018-10-19	2019-02-04	Yes	Emergency	15.2	2018-10-30	2018-11-08	16.8	2019-02-05	2019-02-12	5.34	2019-09-24	2019-09-30						
5043748	Ops	BLG	420 1/2	E END AVE	Lead	Lead	PEX	Copper	2018-10-19	2019-02-04	Yes	Emergency	3.76	2019-02-05	2019-02-12												
5011879	A18_08	A18_08	5733	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-19	2018-10-19	No		4	2018-10-27	2019-01-14												
5035108	Ops		1081	SHADY AVE	Lead	PEX	PEX	Not Replaced	2018-10-22		No	Emergency	52	2018-10-24	2018-11-08												
5011894	A18_08	A18_08	704	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-22	2018-10-22	No		5.9	2018-10-22	2018-11-08												
5012481	A18_08	A18_08	908	COLLEGE AVE	Lead	Lead	PEX	Not Replaced	2018-10-22		Yes		550	2018-10-24	2018-11-08												
5049422	A15_05_A	A15_05_A	1027	MIRROR ST	Lead	Lead	PEX	Copper	2018-10-22	2018-10-22	No		4	2018-11-01	2019-01-08												
5049454	A15_05_A	A15_05_A	934	MIRROR ST	Lead	Copper	PEX	Not Replaced	2018-10-22		No		21.4	2018-10-23	2018-11-08	1.01	2019-02-08	2019-02-19									
5011917	A18_08	A18_08	703	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-22	2018-10-22	No		8.7	2018-10-25	2018-11-08												
5045790	A15_05_A	A15_05_A	837	MIRROR ST	Lead	Lead	PEX	Copper	2018-10-23	2018-10-23	No		22.4	2018-10-25	2018-11-08	3.34	2019-02-27	2019-03-12									
5011895	A18_08	A18_08	706	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-23	2018-10-23	No		18.8	2018-10-24	2018-11-08	6.27	2019-03-06	2019-03-12									
5051002	A14_03	A14_03	2413	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-23		No		2	2018-10-25	2018-11-27	2	2018-11-02	2018-11-27									
5045786	A15_05_A	A15_05_A	860	MIRROR ST	Lead	Copper	PEX	Not Replaced	2018-10-23		No		4	2018-10-30	2019-01-08												
5050999	A14_03	A14_03	2407	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-23		No		7.1	2018-10-25	2018-11-27												
5011918	A18_08	A18_08	701	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-23	2018-10-23	No		3	2018-10-29	2018-11-08												
5011896	A18_08	A18_08	708	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-24	2018-10-24	No		15.6	2018-10-26	2018-11-08	3.05	2019-03-17	2019-03-26									
5050777	A14_03	A14_03	2213	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-24		No		4.8	2018-10-25	2018-11-13												
5011969	A18_08	A18_08	5822	WALNUT ST	Lead	Copper	PEX	Not Replaced	2018-10-24		No		4.1	2018-11-26	2018-12-05												
5122238	A10_M	A10_M	609	FREMONT STREET	Lead	Copper	PEX	Not Replaced	2018-10-24		No		4	2018-10-26	2019-01-08												
5051013	A14_03	A14_03	2416	CAREY WAY	Lead	Copper	PEX	Not Replaced	2018-10-24		No		33.6	2018-11-30	2018-12-10												
5056912	Ops	BLG	921	MANTON WAY	Lead	Lead	PEX	Copper	2018-10-25	2019-02-18	Yes	Emergency	0.7	2018-12-21	2019-01-11												
5051015	A14_03	A14_03	2418	CAREY WAY	Lead	Copper	PEX	Not Replaced	2018-10-25		No		3.5	2018-11-04	2018-11-27												
5011951	A18_08	A18_08	5823	ELMER ST	Lead	Lead	PEX	Copper	2018-10-25	2018-10-25	No		0.7	2018-11-03	2018-11-27												
5051018	A14_03	A14_03	2424	CAREY WAY	Lead	Lead	PEX	Copper	2018-10-25	2018-10-25	No		4	2018-10-26	2019-01-08												
5011970	A18_08	A18_08	5834	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-25	2018-10-25	No		8	2018-10-29	2019-01-14												
5011898	A18_08	A18_08	716	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-25	2018-10-25	No		10	2018-11-02	2019-01-14												
5049436	A15_05_A	A15_05_A	1024	MIRROR ST	Lead	Copper	PEX	Not Replaced	2018-10-25		No		18	2018-10-31	2019-01-08												
5050774	A14_03	A14_03	2207	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-25		No		4.9	2018-11-19	2019-01-02												
5011921	A18_08	A18_08	5821	ELMER ST	Lead	Lead	PEX	Not Replaced	2018-10-26		Yes		11.8	2018-12-11	2018-12-17												
5022128	A17_07	A17_07	1100	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-10-30	2018-10-30	No		3.1	2018-10-30	2018-11-09	0.2	2018-11-05	2018-11-27									
5012513	A18_08	A18_08	5806	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-31	2018-10-31	No		3.9	2018-11-02	2018-11-27												
5012360	A18_08	A18_08	820	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-31	2018-10-31	No		4	2018-11-01	2019-01-14												
5011875	A18_08	A18_08	5743	ELMER ST	Lead	Copper	PEX	Not Replaced	2018-10-31		No		1.8	2018-11-16	2018-12-05												
5011922	A18_08	A18_08	5819	ELMER ST	Lead	Lead	PEX	Copper	2018-11-01	2018-11-01	No		0.7	2018-12-08	2018-12-17												
5022132	A17_07	A17_07	1110	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-01	2018-11-01	No		1.4	2018-11-04	2018-11-27												
5022133	A17_07	A17_07	1112	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-01	2018-11-01	No		3.3	2018-12-21	2019-01-07												
5022139	A17_07	A17_07	1136	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-02	2018-11-02	No		1.9	2018-11-05	2018-11-27												
5078289	Ops	BLG	3400	MASSACHUSETTS AVE	Lead	Lead	PEX	Copper	2018-11-03	2019-03-01	Yes	Emergency	3.43	2019-03-03	2019-03-12												
5034879	Ops		5387	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-11-05		No	Emergency	1.1	2018-11-11	2018-11-27												
5022134	A17_07	A17_07	1116	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-05	2018-11-05	No		1.3	2018-11-08	2018-11-27												
5012526	A18_08	A18_08	5833	HOWE ST	Lead	Lead	PEX	Copper	2018-11-05	2018-11-05	No		5.8	2018-11-06	2018-11-27												
5012508	A18_08	A18_08	5747	KENTUCKY AVE	Lead	Copper	PEX	Not Replaced	2018-11-05		No		2.28	2019-03-15	2019-04-10												
5070978	A16_06	A16_06	1402	MONTEREY ST	Lead	Lead	Copper	Copper	2018-11-05	2018-11-05	No		0.8	2019-01-02	2019-01-11												
5012420	A18_08	A18_08	5731	KENTUCKY AVE	Lead	Copper	PEX	Not Replaced	2018-11-05		No		5.1	2018-12-20	2019-01-07												
5022147	A17_07	A17_07	1166	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-06	2018-11-06	No		1.3	2018-11-13	2018-11-27												
5022146	A17_07	A17_07	1162	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-06	2018-11-06	No		1	2018-11-07	2018-11-27												
5012523	A18_08	A18_08	5809	HOWE ST	Lead	Lead	PEX	Copper	2018-11-06	2018-11-06	No		2.3	2018-11-16	2018-12-05												
5070979	A16_06	A16_06	1404	MONTEREY ST	Lead	Lead	Copper	Copper	2018-11-06	2018-11-06	No		0.1	2018-11-15	2018-11-27												
5022148	A17_07	A17_07	1170	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-06	2018-11-06	No		3	2018-11-06	2018-11-27	0	2018-11-27	2018-12-05									
5012458	A18_08	A18_08	5816	KENTUCKY AVE	Lead	Copper	PEX	Not Replaced	2018-11-06		No		4.7	2018-11-10	2018-11-27												
5022145	A17_07	A17_07	1158	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-06	2018-11-06	No		0.8	2018-11-10	2018-11-27												
5022138	A17_07	A17_07	1132	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-06	2018-11-06	No		1.3	2018-11-07	2018-11-27												
5070949	A16_06	A16_06	1500	MONTEREY ST	Lead	Lead	Copper	Copper	2018-11-06	2018-11-06	No		3.1	2018-12-23	2019-01-07												
5022137	A17_07	A17_07	1																								

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfrom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfrom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfrom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfrom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfrom Lab5
5021960	A17_07	A17_07	1260	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No		39	2018-11-13	2018-11-27	1	2019-02-14	2019-03-04									
5021934	A17_07	A17_07	1227	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No		1	2018-11-15	2018-11-27												
5021967	A17_07	A17_07	1232	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No		14.8	2018-11-16	2018-12-05												
5012426	A18_08	A18_08	5743	KENTUCKY AVE	Lead	Copper	PEX	Not Replaced	2018-11-13		No		2.1	2018-11-20	2018-12-05												
5028802	A09_09	A09_09	6439	APPLE AVE	Lead	Copper	PEX	Not Replaced	2018-11-13		No		1460	2018-11-14	2018-11-27	32	2018-12-15	2019-01-04	5.42	2019-05-17	2019-05-29						
5021937	A17_07	A17_07	1233	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No		4	2018-12-03	2018-12-17												
5022115	A17_07	A17_07	1135	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No		2	2018-11-15	2018-11-27												
5022107	A17_07	A17_07	1167	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No		5.3	2018-11-15	2018-12-05												
5021941	A17_07	A17_07	1247	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No		7.7	2018-11-13	2018-12-05												
5012395	A18_08	A18_08	5740	HOWE ST	Lead	Lead	PEX	Copper	2018-11-14	2018-11-14	No		4	2018-11-17	2018-12-05												
5021927	A17_07	A17_07	1201	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-14		No		1.3	2018-11-18	2018-12-05												
5012405	A18_08	A18_08	5712	HOWE ST	Lead	Lead	PEX	Copper	2018-11-14	2018-11-14	No		2	2018-11-15	2018-12-05												
5012488	A18_08	A18_08	5819	KENTUCKY AVE	Lead	Lead	PEX	Copper	2018-11-14	2018-11-14	No		4.53	2019-02-11	2019-02-27												
5021929	A17_07	A17_07	1207	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-14		No		1.2	2018-11-17	2018-12-05												
5070931	A16_06	A16_06	1517	BUENA VISTA ST	Lead	PEX	Copper	Not Replaced	2018-11-14		No		0.8	2018-11-18	2018-12-05												
1000000	A16_06	A16_06	1520	BUENA VISTA ST	Lead	Copper	Copper	Not Replaced	2018-11-14		No		4	2018-11-15	2018-12-05												
5028790	A09_09	A09_09	1149	PAULSON AVE	Lead	Lead	PEX	Copper	2018-11-14	2018-11-14	No		6	2018-11-15	2018-11-27												
5021959	A17_07	A17_07	1400	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No		2.5	2018-11-19	2018-12-05												
5012394	A18_08	A18_08	5742	HOWE ST	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No		0.2	2018-11-27	2018-12-05												
5011908	A18_08	A18_08	5803	WALNUT ST	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No		29	2018-11-17	2018-12-05												
5021958	A17_07	A17_07	1404	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No		3.5	2018-11-18	2018-12-05												
5073741	Ops		400	MILROY ST	Lead	PEX	PEX	Not Replaced	2018-11-16		No	Emergency	6.7	2018-11-17	2018-12-05												
5024285	A17_07	A17_07	1436	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-16	2018-11-16	No		1.8	2018-11-20	2018-12-05												
5012425	A18_08	A18_08	5741	KENTUCKY AVE	Lead	Lead	PEX	Copper	2018-11-16	2018-11-23	Yes		6.9	2018-11-29	2018-12-10												
5012406	A18_08	A18_08	901	S NEGLEY AVE	Lead	Lead	PEX	Copper	2018-11-16	2018-11-16	No		4	2018-11-27	2018-12-05												
5021955	A17_07	A17_07	1414	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-16	2018-11-16	No		2.4	2018-11-19	2018-12-05												
5012397	A18_08	A18_08	5734	HOWE ST	Lead	Lead	PEX	Copper	2018-11-16	2018-11-16	No		2.5	2018-11-17	2018-12-05												
5072550	Ops	BLG	309	ELSDON ST	Lead	Lead	PEX	Copper	2018-11-17	2019-03-07	Yes	Emergency	99.9	2019-02-26	2019-03-04												
5021954	A17_07	A17_07	1418	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-19	2018-11-19	No		3.4	2018-11-22	2018-12-05												
5021943	A17_07	A17_07	1257	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-19		No		70	2018-11-25	2018-12-05	1	2019-03-25	2019-04-01									
5021945	A17_07	A17_07	1401	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-19		No		0.1	2018-11-24	2018-12-05												
5021953	A17_07	A17_07	1422	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-19		No		4	2018-11-23	2018-12-05												
5070504	A16_06	A16_06	708	ARMANDALE ST	Lead	Lead	Copper	Copper	2018-11-19	2018-11-19	No		0.6	2018-11-27	2018-12-05												
5029209	A09_09	A09_09	1118.5	PAULSON AVE	Lead	Lead	PEX	Copper	2018-11-19	2018-11-19	No		12.4	2018-11-20	2018-12-05												
5046499	Ops		4311	GLADSTONE ST	Lead	PEX	PEX	Not Replaced	2018-11-20		No	Emergency	4.4	2018-12-10	2019-01-04												
5012407	A18_08	A18_08	907	S NEGLEY AVE	Lead	Lead	PEX	Copper	2018-11-20	2018-11-20	No		5.08	2019-11-17	2019-12-03												
5024283	A17_07	A17_07	1444	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-20	2018-11-20	No		4	2018-11-23	2018-12-05												
5024298	A17_07	A17_07	1443	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-20	2018-11-20	No		1.9	2018-11-21	2018-12-05												
5024301	A17_07	A17_07	1609	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-20		No		0.9	2018-12-30	2019-01-11												
5070445	A16_06	A16_06	517	ARMANDALE ST	Lead	Lead	Copper	Copper	2018-11-20	2018-11-20	No		11	2018-11-20	2019-03-28												
5028805	A09_09	A09_09	6425	APPLE AVE	Lead	Copper	PEX	Not Replaced	2018-11-20		No		4	2018-11-23	2018-12-05												
5061059	Ops	BLG_01	165	OLYMPIA ST	Lead	Lead	PEX	Copper	2018-11-21	2019-08-19	Yes	Emergency	2.49	2019-09-02	2019-09-09												
5021950	A17_07	A17_07	1413	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-21		No		59	2018-11-28	2018-12-05	5.73	2019-02-15	2019-02-27									
5070384	A16_06	A16_06	522	ARMANDALE ST	Lead	Lead	Copper	Copper	2018-11-21	2018-11-21	No		0.9	2018-11-25	2018-12-05												
5021948	A17_07	A17_07	1407	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-21		No		0.1	2019-01-07	2019-01-11												
5070385	A16_06	A16_06	524	ARMANDALE ST	Lead	Copper	Copper	Not Replaced	2018-11-21		No		1.5	2018-12-21	2019-01-07												
5024295	A17_07	A17_07	1435	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-23		No		3.5	2018-11-26	2018-12-05												
5012345	A18_08	A18_08	727	S NEGLEY AVE	Lead	Lead	PEX	Copper	2018-11-23	2018-11-23	No		28.4	2018-11-29	2018-12-05	4.56	2019-03-09	2019-03-19									
5024289	A17_07	A17_07	1424	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-23	2018-11-23	No		1.3	2018-12-17	2019-01-04												
5037464	Ops	BLG	5465	BARTLETT ST	Lead	Lead	PEX	Copper	2018-11-24	2019-02-07	Yes	Emergency	9.6	2019-01-07	2019-01-11	4.62	2019-02-11	2019-02-19									
5024293	A17_07	A17_07	1429	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-26	2018-11-26	No		2.7	2018-12-30	2019-01-11												
5025632	Ops	BLG	5517	AVONDALE PL	Lead	Lead	PEX	Copper	2018-11-27	2019-02-22	Yes	Emergency	1310	2019-01-22	2019-02-04	1.51	2019-03-01	2019-05-01									
5029215	A09_09	A09_09	1101	PAULSON AVE	Lead	Lead	PEX	Copper	2018-11-27	2018-11-27	No		4	2018-12-03	2018-12-17												
5024272	A17_07	A17_07	1630	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-27	2018-11-27	No		4.1	2018-11-28	2018-12-05												
5024279	A17_07	A17_07	1608	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-27	2018-11-27	No		5.2	2018-12-03	2018-12-17												
5024305	A17_07	A17_07	1619	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-27	2018-11-27	No		1.5	2018-11-28	2018-12-05												
5024277	A17_07	A17_07	1616	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-27	2018-11-27	No		6.7	2018-11-28	2018-12-05												
5070409	A16_06	A16_06	1530	GARFIELD AVE	Lead	Copper	Copper	Not Replaced	2018-11-28		No		1	2019-04-12	2019-04-24												
5024304	A17_07	A17_07	1615	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-28	2018-11-28	No		0.9	2018-12-30	2019-01-11												
5070410	A16_06	A16_06	1528	GARFIELD AVE	Lead	Lead	Copper	Copper	2018-11-28	2018-11-28	No		13.6	2018-11-29	2018-12-05												
5024306	A17_07	A17_07	1623	MORNINGSIDE AVE	Lead	PEX	PEX																				

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5021962	A17_07	A17_07	1254	MORNINGSIDE AVE	Lead	Lead	PEX	Not Replaced	2018-12-05		Yes		20.8	2018-12-07	2018-12-17	3.95	2019-05-24	2019-06-04									
5029244	A09_09	A09_09	6534	DEARY ST	Lead	Lead	PEX	Copper	2018-12-05	2018-12-05	No		5.4	2018-12-09	2018-12-17												
5011569	Ops		5978	ALDER ST	Lead	Copper	PEX	Not Replaced	2018-12-06		No	Emergency	0.6	2018-12-08	2018-12-17												
5060430	Ops	BLG_01	331	CLARENCE ST	Lead	Lead	PEX	Copper	2018-12-06	2019-04-26	Yes	Emergency	5	2018-12-12	2019-01-04	1	2019-05-12	2019-05-21									
5023933	A17_07	A17_07	1708	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-06	2018-12-06	No		7.4	2018-12-08	2018-12-17												
5070591	A16_06	A16_06	114	CARRINGTON ST	Lead	Lead	Copper	Copper	2018-12-06	2018-12-06	No		0.2	2018-12-11	2019-01-04												
5023912	A17_07	A17_07	1745	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-06	2018-12-06	No		4.8	2018-12-11	2018-12-17												
5023911	A17_07	A17_07	1747	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-06	2018-12-06	No		5.2	2018-12-08	2018-12-17												
5029246	A09_09	A09_09	6530	DEARY ST	Lead	Lead	PEX	Not Replaced	2018-12-06		Yes		2.9	2019-01-16	2019-01-28												
5023913	A17_07	A17_07	1743	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-07	2018-12-07	No		5	2018-12-08	2018-12-17												
5023886	A17_07	A17_07	1678	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-07	2018-12-07	No		3.7	2018-12-30	2019-01-11												
5026542	Ops	BLG_01	824	N SHERIDAN AVE	Lead	Lead	PEX	Copper	2018-12-08	2019-04-22	Yes	Emergency	138	2018-12-09	2018-12-17	1.53	2019-04-29	2019-05-15									
5072977	Ops	BLG_01	5	NETTIE ST	Lead	Lead	PEX	Copper	2018-12-10	2019-04-30	Yes	Emergency	2.82	2019-03-09	2019-03-19	1	2019-05-13	2019-06-11									
5070709	A16_06	A16_06	16	JACKSONIA ST	Lead	Lead	Copper	Copper	2018-12-10	2018-12-10	No		1.5	2018-12-24	2019-01-07												
5023915	A17_07	A17_07	1733	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-12-10		No		4.6	2018-12-11	2019-01-04												
5023928	A17_07	A17_07	1705	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-12-10		No		4.1	2018-12-13	2018-12-17												
5070405	A16_06	A16_06	409	ARMANDALE ST	Lead	Copper	Copper	Not Replaced	2018-12-10		No		1.3	2018-12-11	2018-12-17												
5023909	A17_07	A17_07	1805	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-10	2018-12-10	No		6	2019-01-05	2019-01-22												
5070716	A16_06	A16_06	11	JACKSONIA ST	Lead	Lead	Copper	Copper	2018-12-11	2018-12-11	No		4.6	2018-12-12	2018-12-17												
5023944	A17_07	A17_07	1732	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-11	2018-12-11	No		2.4	2018-12-13	2019-01-04												
5077603	CEP	CEP	3557	ELMHURST AVE	Lead	Lead	PEX	Copper	2018-12-11	2018-12-11	No		5.4	2018-12-12	2018-12-17												
5070707	A16_06	A16_06	20	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2018-12-11		No		8.1	2019-03-20	2019-03-26												
5023533	A17_07	A17_07	1835	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-11	2018-12-11	No		2.7	2018-12-14	2019-01-07												
5023540	A17_07	A17_07	1821	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-12-12		No		1.5	2019-05-14	2019-05-21												
5058987	A12_02_A	A12_02_A	5	NORTON ST	Lead	Lead	PEX	Copper	2018-12-12	2018-12-12	No		0.5	2018-12-14	2019-01-04												
5071070	A16_06	A16_06	1401	ARCH ST	Lead	Lead	Copper	Copper	2018-12-12	2018-12-12	No		1	2018-12-13	2019-03-28												
5071040	A16_06	A16_06	303	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2018-12-12		No		2.13	2019-03-28	2019-04-16												
5069433	Ops	BLG_01	1806	RIALTO ST	Lead	Lead	PEX	Copper	2018-12-13	2019-04-18	Yes	Emergency	43	2018-12-14	2019-01-04	11.6	2019-04-19	2019-04-30	1.97	2019-11-03	2019-11-11						
5023534	A17_07	A17_07	1833	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-13	2018-12-13	No		28.8	2018-12-21	2019-01-07	13.5	2019-03-06	2019-03-12									
5071077	A16_06	A16_06	1404	ARCH ST	Lead	Copper	Copper	Not Replaced	2018-12-13		No		7.8	2018-12-14	2019-01-04												
5023908	A17_07	A17_07	1807	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-14	2018-12-14	No		5.9	2018-12-15	2019-01-04												
5023528	A17_07	A17_07	1824	DUFFIELD ST	Lead	Lead	PEX	Copper	2018-12-14	2018-12-14	No		24.8	2018-12-21	2019-01-07	12.6	2019-03-20	2019-03-26									
5070595	A16_06	A16_06	110	CARRINGTON ST	Lead	Copper	Copper	Not Replaced	2018-12-14		No		6.1	2018-12-19	2019-01-07												
5023498	A17_07	A17_07	1853	MORNINGSIDE AVE	Lead	Lead	PEX	Not Replaced	2018-12-15		Yes		17	2018-12-18	2019-03-28												
5023527	A17_07	A17_07	1820	DUFFIELD ST	Lead	Lead	PEX	Copper	2018-12-17	2018-12-17	No		26.4	2018-12-18	2019-01-07	421	2019-04-02	2019-04-10	34	2019-04-29	2019-05-07						
5023547	A17_07	A17_07	1832	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-17	2018-12-17	No		4	2018-12-19	2019-01-07												
5070668	A16_06	A16_06	318	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2018-12-17		No		1	2019-01-13	2019-01-28												
5058995	A12_02_A	A12_02_A	8	NORTON ST	Lead	Lead	PEX	Copper	2018-12-18	2018-12-18	No		5.9	2018-12-20	2019-01-07												
5069029	CEP	CEP	2104	STRAUBS LN	Lead	Lead	PEX	Copper	2018-12-18	2018-12-18	No		3	2018-12-19	2019-01-07												
5023543	A17_07	A17_07	1813	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-18	2018-12-18	No		16.2	2018-12-21	2019-01-07	4.51	2019-04-19	2019-04-24									
5070639	A16_06	A16_06	1525	SATURN WAY	Lead	Lead	Copper	Copper	2018-12-18	2018-12-18	No		2.5	2019-01-03	2019-01-11												
5063350	Ops		405	LORENZ AVE	Lead	Copper	PEX	Not Replaced	2018-12-19		No	Emergency	1.2	2018-12-21	2019-01-07												
5023938	A17_07	A17_07	1720	MORNINGSIDE AVE	Lead	Lead	PEX	Not Replaced	2018-12-19		Yes		90.4	2019-03-07	2019-03-19												
5058626	A12_02_A	A12_02_A	122	PROSPECT ST	Lead	Lead	PEX	Copper	2018-12-19	2018-12-19	No		9.5	2018-12-19	2019-01-07												
5058960	A12_02_A	A12_02_A	32	NORTON ST	Lead	Lead	PEX	Copper	2018-12-19	2018-12-19	No		9.6	2018-12-21	2019-01-07												
5023554	A17_07	A17_07	1850	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-19	2018-12-19	No		1.73	2019-01-13	2019-03-28												
5058967	A12_02_A	A12_02_A	35	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-12-19		No		3.2	2018-12-19	2019-01-07												
5070640	A16_06	A16_06	402	ALPINE AVE	Lead	Lead	Copper	Copper	2018-12-19	2018-12-19	No		0.9	2018-12-20	2019-01-07												
5070706	A16_06	A16_06	26	JACKSONIA ST	Lead	Lead	Copper	Copper	2018-12-21	2018-12-21	No		250	2018-12-27	2019-03-28												
5024322	A17_07	A17_07	1640	DUFFIELD ST	Lead	Lead	PEX	Copper	2018-12-21	2018-12-21	No		1	2019-04-18	2019-04-24												
5070674	A16_06	A16_06	300	JACKSONIA ST	Lead	Lead	Copper	Copper	2018-12-21	2018-12-21	No		4.3	2018-12-26	2019-01-07												
5024323	A17_07	A17_07	1636	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-21		No		0.7	2018-12-22	2019-01-07												
5041613	Ops	BLG_01	618	WORTH ST	Lead	Lead	PEX	Copper	2018-12-22	2019-05-30	Yes	Emergency	26.4	2018-12-25	2019-01-07	9.17	2019-05-31	2019-06-25									
5024324	A17_07	A17_07	1634	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-22		No		0.6	2018-12-26	2019-01-07												
5026379	Ops	BLG_01	5816	WAYNE RD	Lead	Lead	PEX	Copper	2018-12-24	2019-05-28	Yes	Emergency	83	2018-12-26	2019-01-07	16.5	2019-03-22	2019-04-01	1.39	2019-05-29	2019-06-11						
5024326	A17_07	A17_07	1628	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-26		No		1.8	2018-12-29	2019-01-07												
5024327	A17_07	A17_07	1624	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-26		No		0.9	2018-12-29	2019-01-11												
5023831	A17_07	A17_07	1657	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-26		No		1	2018-12-30	2019-01-11												
5058624	A12_02_A	A12_02_A	126	PROSPECT ST	Lead	Lead	PEX	Copper	2018-12-27	2018-12-27																	

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5042662	Ops		2289	BEECHWOOD BLVD	Lead	Copper	Copper	Not Replaced	2019-01-08		No	Emergency	7	2019-01-10	2019-01-22												
5021901	A17_07	A17_07	1414	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-08		No		1.72	2019-03-19	2019-03-26												
5024350	A17_07	A17_07	1433	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-08		No		4	2019-01-10	2019-01-22												
5070661	A16_06	A16_06	406	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2019-01-08		No		1	2019-07-12	2019-07-23												
5002086	Ops		243	LOMBARD ST	Lead	Copper	PEX	Not Replaced	2019-01-09		No	Emergency	6	2019-01-11	2019-01-22												
5070953	A16_06	A16_06	514	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-10	2019-01-10	No		4	2019-01-11	2019-01-22												
5070969	A16_06	A16_06	525	JACKSONIA ST	Lead	PEX	Copper	Not Replaced	2019-01-10		No		1.19	2019-02-05	2019-02-12												
5028676	Ops	BLG_01	35	JOSEPH ST	Lead	Lead	PEX	Not Replaced	2019-01-14		Yes	Emergency	2.69	2019-03-14	2019-03-26												
5063754	Ops	BLG_01	705	VALONIA ST	Lead	Lead	PEX	Not Replaced	2019-01-14		Yes	Emergency	5	2019-01-15	2019-01-22												
5078195	Ops		3432	SHADELAND AVE	Lead	Copper	PEX	Not Replaced	2019-01-14		No	Emergency	299	2019-01-17	2019-01-28	8.86	2019-02-16	2019-02-27									
5022245	A17_07	A17_07	1015	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-14		No		39	2019-01-15	2019-01-22	6.77	2019-04-10	2019-04-24									
5070955	A16_06	A16_06	508	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-14	2019-01-14	No		1	2019-01-17	2019-01-28												
5050289	Ops	BLG_01	758	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-01-15	2019-03-21	Yes	Emergency	6.16	2019-03-12	2019-03-19	2.4	2019-03-22	2019-04-01									
5070967	A16_06	A16_06	523	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-15	2019-01-15	No		1	2019-01-17	2019-01-28												
5071026	A16_06	A16_06	405	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-16	2019-01-16	No		1	2019-01-19	2019-01-28												
5070285	Ops	BLG_01	221	HENDERSON ST	Lead	Lead	PEX	Copper	2019-01-17	2019-05-30	Yes	Emergency	26.8	2019-05-10	2019-05-21	1.01	2019-06-03	2019-06-25									
5022151	Ops		1165	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-01-17		No	Emergency	7.2	2019-01-20	2019-01-28												
5070999	A16_06	A16_06	609	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-22	2019-01-22	No		10	2019-01-23	2019-02-06												
5070952	A16_06	A16_06	516	JACKSONIA ST	Lead	Lead	Copper	Not Replaced	2019-01-23		Yes		14.5	2019-02-08	2019-02-19												
5022247	A17_07	A17_07	1022	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2019-01-23		No		1.3	2019-01-25	2019-02-04												
5070616	A16_06	A16_06	1525	ARCH ST	Lead	Lead	Copper	Copper	2019-01-24	2019-01-24	No		5.9	2019-01-25	2019-02-04												
5070887	CEP	CEP	1511	COMPROMISE ST	Lead	Lead	PEX	Copper	2019-01-25	2019-01-25	No		199	2019-01-30	2019-03-28	5.04	2019-04-17	2019-04-24									
5044056	Briar Cliff Water Relay	Briar Cliff Water Relay	572	BRIAR CLIFF RD	Lead	Lead	Copper	Copper	2019-02-04	2019-02-04	No		4.15	2019-02-06	2019-02-12												
5044055	Ops	Briar Cliff Water Relay	578	BRIAR CLIFF RD	Lead	Lead	Copper	Copper	2019-02-07	2019-02-07	No	Emergency	1.64	2019-02-09	2019-02-19												
5065555	Ops		840	N LINCOLN AVE	Lead	PEX	PEX	Not Replaced	2019-02-08		No	Emergency	1.51	2019-02-10	2019-02-19												
5024814	CEP	CEP	1201	KING AVE	Lead	Lead	PEX	Copper	2019-02-14	2019-02-14	No		11.6	2019-02-15	2019-02-27												
5016006	Ops		4405	CESSNA WAY	Lead	PEX	PEX	Not Replaced	2019-02-16		No	Emergency	1.19	2019-03-03	2019-03-12												
5024755	CEP	CEP	5464	BROAD ST	Lead	Lead	PEX	Copper	2019-02-18	2019-02-18	No		1	2019-04-27	2019-05-07												
5002817	Urgent LSLR	Urgent LSLR	236	ROBINSON ST	Lead	Lead	PEX	Copper	2019-02-19	2019-02-19	No	Emergency	2.92	2019-03-05	2019-04-15												
5024176	Urgent LSLR	Urgent LSLR	6939	STANDISH ST	Lead	Lead	PEX	Copper	2019-02-19	2019-02-19	No	Emergency	1.12	2019-03-03	2019-04-10												
5051029	Ops		118	S 25TH ST	Lead	Copper	PEX	Not Replaced	2019-02-21		No	Emergency	10.8	2019-04-10	2019-04-24												
5016701	Ops		4215	DUNKELD WAY	Lead	Copper	PEX	Not Replaced	2019-02-22		No	Emergency	7.47	2019-02-22	2019-03-04												
5071516	CEP	CEP	1922	MORRIS AVE	Lead	Lead	PEX	Copper	2019-02-22	2019-02-22	No		12.8	2019-02-24	2019-03-04												
5078108	CEP	CEP	3443	MCCLURE AVE	Lead	Copper	PEX	Not Replaced	2019-02-26		No		1	2019-02-27	2019-03-04												
5071376	CEP	CEP	2116	KOERNER AVE	Lead	Lead	PEX	Copper	2019-02-28	2019-02-28	No		1.29	2019-03-04	2019-03-19												
5121991	Ops		101	HOWARD STREET	Lead	Copper	PEX	Not Replaced	2019-03-04		No	Emergency	1	2019-03-07	2019-03-26												
5010540	Ops	Urgent LSLR	5412	ELMER ST	Lead	Lead	PEX	Copper	2019-03-06	2019-03-07	No	Emergency	3.31	2019-03-08	2019-03-26												
5056430	Ops	Urgent LSLR	442	WINTON ST	Lead	Lead	PEX	Copper	2019-03-12	2019-03-14	No	Emergency	1.5	2019-03-15	2019-03-26												
5024933	Ops		5716	CALLOWHILL ST	Lead	Copper	PEX	Not Replaced	2019-03-12		No	Emergency	1.82	2019-03-14	2019-03-26												
5074934	B02_01_A	B02_01_A	314	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-18	2019-03-18	No		69.1	2019-03-20	2019-03-26	1	2019-06-14	2019-06-25									
5074586	B02_01_A	B02_01_A	135	HEMPHILL ST	Lead	Lead	PEX	Copper	2019-03-18	2019-03-18	No		3.92	2019-03-20	2019-03-26												
5075195	B02_01_A	B02_01_A	3700	RUGGLES ST	Lead	Copper	PEX	Not Replaced	2019-03-18		No		10.6	2019-03-19	2019-03-26												
5060830	Ops		409.5	SWEETBRIAR ST	Lead	Copper	PEX	Not Replaced	2019-03-19		No	Emergency	1.66	2019-05-08	2019-05-21												
5068180	Ops		16	PROVINCE ST	Lead	Copper	PEX	Not Replaced	2019-03-19		No	Emergency	20	2019-03-19	2019-04-01												
5075071	B02_01_A	B02_01_A	331	DUNLAP ST	Lead	Copper	PEX	Not Replaced	2019-03-19		No		7.39	2019-03-20	2019-04-01												
5075054	B02_01_A	B02_01_A	116	DUNLAP ST	Lead	Copper	PEX	Not Replaced	2019-03-19		No		1	2019-03-21	2019-04-01												
5074926	B02_01_A	B02_01_A	122	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-19	2019-03-19	No		2.64	2019-03-21	2019-04-01												
5074569	B02_01_A	B02_01_A	44	HEMPHILL ST	Lead	Lead	PEX	Copper	2019-03-19	2019-03-19	No		1	2019-03-21	2019-04-01												
5074588	B02_01_A	B02_01_A	45	HEMPHILL ST	Lead	Copper	PEX	Not Replaced	2019-03-19		No		48.7	2019-03-20	2019-04-01	16.7	2019-07-14	2019-07-23	1	2019-10-13	2019-10-21						
5074935	B02_01_A	B02_01_A	331	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-19	2019-03-19	No		6.84	2019-03-21	2019-04-01												
5017270	Ops		4412	WOOLSLAYER WAY	Lead	Copper	PEX	Not Replaced	2019-03-20		No	Emergency	1.29	2019-03-21	2019-04-01												
5074581	B02_01_A	B02_01_A	41	DEFOE ST	Lead	Copper	PEX	Not Replaced	2019-03-20		No		1.69	2019-04-15	2019-04-24												
5074968	B02_01_A	B02_01_A	3720	RUGGLES ST	Lead	Lead	PEX	Copper	2019-03-20	2019-03-20	No		3.76	2019-04-02	2019-04-16												
5075043	B02_01_A	B02_01_A	3700	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-03-20	2019-03-20	No		3.78	2019-03-26	2019-04-01												
5075076	B02_01_A	B02_01_A	129	DUNLAP ST	Lead	Lead	PEX	Copper	2019-03-20	2019-04-10	Yes		611	2019-03-21	2019-04-01	2.89	2019-04-11	2019-04-24									
5024169	B01_07	B01_07	6917	STANDISH ST	Lead	Lead	PEX	Copper	2019-03-20	2019-03-20	No		1	2019-03-29	2019-04-10												
5075075	B02_01_A	B02_01_A	131	DUNLAP ST	Lead	Lead	PEX	Copper	2019-03-20	2019-03-20	No		1.08	2019-03-22	2019-04-01												
5024182	B01_07	B01_07	6924	STANDISH ST	Lead	Lead	PEX	Copper	2019-03-21	2019-03-21	No		2.71	2019-05-13	2019-05-21												
5024134	B01_07	B01_07	6909	BISHOP ST	Lead	Copper	PEX	Not Replaced	2019-03-21		No		5.18	2019-03-22	2019-04-01												
5075037	B02_01_A	B02_01_A	103	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-21	2019-03-21	No		2.4	2019-03-25	2019-04-01												

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5024123	B01_07	B01_07	6918	BISHOP ST	Lead	Copper	PEX	Not Replaced	2019-03-26		No		68.2	2019-03-27	2019-04-10	4.95	2019-07-07	2019-07-15									
5074928	B02_01_A	B02_01_A	126	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-26	2019-03-26	No		4.06	2019-03-27	2019-04-10												
5024162	B01_07	B01_07	6903	STANDISH ST	Lead	Lead	PEX	Copper	2019-03-26	2019-03-26	No		11.9	2019-05-14	2019-05-29												
5024124	B01_07	B01_07	6920	BISHOP ST	Lead	Lead	PEX	Copper	2019-03-27	2019-03-27	No		3.42	2019-03-30	2019-04-10												
5078706	Ops	Urgent LSLR	3550	CAMPUS ST	Lead	Lead	PEX	Copper	2019-03-27	2019-04-02	No	Emergency	9.55	2019-04-04	2019-04-16												
5024094	B01_07	B01_07	6930	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-03-27	2019-03-27	No		1.13	2019-03-28	2019-04-10												
5024090	B01_07	B01_07	6920	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-03-27	2019-03-27	No		6.76	2019-03-28	2019-04-16												
5074929	B02_01_A	B02_01_A	128	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-27	2019-03-27	No		1	2019-06-12	2019-06-25												
5075028	B02_01_A	B02_01_A	301	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-27	2019-03-27	No		8.03	2019-05-20	2019-05-29												
5024190	B01_07	B01_07	6904	STANDISH ST	Lead	Copper	PEX	Not Replaced	2019-03-27		No		2.82	2019-03-30	2019-04-10												
5024097	B01_07	B01_07	6938	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-03-28	2019-03-28	No		6.44	2019-03-29	2019-04-10												
5074579	B02_01_A	B02_01_A	35	DEFOE ST	Lead	Lead	PEX	Copper	2019-03-28	2019-03-28	No		1.18	2019-04-02	2019-04-16												
5024167	B01_07	B01_07	6913	STANDISH ST 1/2	Lead	Lead	PEX	Copper	2019-03-28	2019-03-28	No		2.78	2019-05-15	2019-05-29												
5074576	B02_01_A	B02_01_A	25	DEFOE ST	Lead	Lead	PEX	Copper	2019-03-28	2019-03-28	No		188	2019-03-28	2019-04-10	6.77	2019-06-28	2019-07-15									
5074930	B02_01_A	B02_01_A	130	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-28	2019-03-28	No		1	2019-07-01	2019-07-15												
5024193	B01_07	B01_07	6919	BISHOP ST	Lead	Lead	PEX	Copper	2019-03-28	2019-03-28	No		3.25	2019-06-06	2019-06-25												
5024140	B01_07	B01_07	6923	MANISTEE ST	Lead	Copper	PEX	Not Replaced	2019-03-28		No		1	2019-05-14	2019-05-21												
5074584	B02_01_A	B02_01_A	55	DEFOE ST	Lead	Lead	PEX	Copper	2019-03-29	2019-03-29	No		1.07	2019-05-17	2019-05-29												
5075023	B02_01_A	B02_01_A	317	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-29	2019-03-29	No		1	2019-04-01	2019-04-10												
5074545	B02_01_A	B02_01_A	3815	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-03-29	2019-03-29	No		16.8	2019-04-01	2019-04-16	1	2019-07-21	2019-07-29									
5023708	B01_07	B01_07	6915	MANISTEE ST	Lead	Lead	PEX	Copper	2019-03-29	2019-03-29	No		6.22	2019-03-31	2019-04-10												
5050368	Ops	Urgent LSLR	3418	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-03-31	2019-04-06	No	Emergency	1.53	2019-05-27	2019-06-04												
5024098	B01_07	B01_07	6940	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No		7.58	2019-04-02	2019-04-16												
5024100	B01_07	B01_07	6941	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No		6.69	2019-04-02	2019-04-16												
5075180	B02_01_A	B02_01_A	410.5	VENTURE	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No		1	2019-04-16	2019-04-30												
5024138	B01_07	B01_07	6919	MANISTEE ST	Lead	Copper	PEX	Not Replaced	2019-04-01		No		3.13	2019-04-04	2019-04-16												
5075051	B02_01_A	B02_01_A	100	DUNLAP ST	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No		8.54	2019-04-02	2019-04-10												
5074571	B02_01_A	B02_01_A	134	HEMPHILL ST	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No		4.3	2019-04-02	2019-04-16												
5024161	B01_07	B01_07	6901	STANDISH ST	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No		1	2019-05-11	2019-05-21												
5024102	B01_07	B01_07	6935	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-02	2019-04-02	No		15.8	2019-04-03	2019-04-16	13.5	2019-08-09	2019-08-18									
5024004	B01_07	B01_07	1676	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-02		No		8.88	2019-04-06	2019-04-16												
5074578	B02_01_A	B02_01_A	33	DEFOE ST	Lead	Lead	PEX	Copper	2019-04-02	2019-04-02	No		1	2019-11-23	2019-12-03												
5075026	B02_01_A	B02_01_A	309	RICHEY AVE	Lead	Copper	PEX	Not Replaced	2019-04-02		No		4.75	2019-05-17	2019-05-29												
5024206	B01_07	B01_07	6932	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-02	2019-04-02	No		4.84	2019-04-03	2019-04-10												
5024147	B01_07	B01_07	6934	MANISTEE ST	Lead	Copper	PEX	Not Replaced	2019-04-02		No		6.4	2019-04-03	2019-04-10												
5024003	B01_07	B01_07	1674	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-02		No		3.76	2019-05-28	2019-06-25												
5074936	B02_01_A	B02_01_A	327	RICHEY AVE	Lead	Copper	PEX	Not Replaced	2019-04-02		No		6.51	2019-04-03	2019-04-16												
5024168	B01_07	B01_07	6915	STANDISH ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No		18.8	2019-04-04	2019-04-16												
5024262	B01_07	B01_07	1629	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No		4.54	2019-04-09	2019-04-16												
5074590	B02_01_A	B02_01_A	82	SEMICIR ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No		1	2019-04-07	2019-04-16												
5024103	B01_07	B01_07	6929	GREENWOOD ST	Lead	Copper	PEX	Not Replaced	2019-04-03		No		1	2019-04-08	2019-04-16												
5075178	B02_01_A	B02_01_A	414	VENTURE ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No		1	2019-05-22	2019-06-11												
5075177	B02_01_A	B02_01_A	416	VENTURE ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No		2.92	2019-06-02	2019-06-25												
5024164	B01_07	B01_07	6907	STANDISH ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No		11.9	2019-04-04	2019-04-16												
5024200	B01_07	B01_07	6935	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-04	2019-04-04	No		85.7	2019-04-10	2019-04-24	4.56	2019-07-09	2019-07-15									
5024104	B01_07	B01_07	6927	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-04	2019-04-04	No		1.94	2019-04-09	2019-04-16												
5075174	B02_01_A	B02_01_A	422	VENTURE ST	Lead	Lead	PEX	Copper	2019-04-04	2019-04-04	No		16.1	2019-04-04	2019-04-16												
5024125	B01_07	B01_07	6920.5	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-05	2019-04-05	No		21.1	2019-04-08	2019-04-16												
5024109	B01_07	B01_07	6915	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-05	2019-04-05	No		6.98	2019-04-07	2019-04-16												
5024126	B01_07	B01_07	6922	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-05	2019-04-05	No		14.5	2019-04-08	2019-04-16												
5024110	B01_07	B01_07	6913	GREENWOOD ST	Lead	Copper	PEX	Not Replaced	2019-04-05		No		1	2019-04-09	2019-04-16												
5074915	B02_01_A	B02_01_A	3722	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-04-05		No		19.2	2019-04-06	2019-04-16	5.63	2019-04-09	2019-04-24									
5074612	B02_01_A	B02_01_A	26	SEMICIR ST	Lead	Lead	PEX	Copper	2019-04-05	2019-04-05	No		3.53	2019-04-08	2019-04-24												
5065452	Ops		931	BEECH AVE	Lead	Copper	PEX	Not Replaced	2019-04-08		No	Emergency	7.44	2019-04-10	2019-04-30												
5024107	B01_07	B01_07	6919	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-08	2019-04-08	No		1	2019-04-10	2019-04-24												
5024163	B01_07	B01_07	6905	STANDISH ST	Lead	Lead	PEX	Copper	2019-04-08	2019-04-08	No		13.2	2019-04-10	2019-04-24												
5057095	B06_03_A	B06_03_A	217	WALTER ST	Lead	Lead	PEX	Copper	2019-04-09	2019-04-09	No		4.35	2019-05-25	2019-06-25												
5024099	B01_07	B01_07	6942	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-09	2019-04-09	No		10.5	2019-05-14	2019-05-21												
5024139	B01_07	B01_07	6921	MANISTEE ST	Lead	Copper	PEX	Not Replaced	2019-04-09		No		3.53	2019-04-11	2019-04-24												

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5074660	B02_01_A	B02_01_A	66	RIVERVIEW AVE	Lead	Copper	PEX	Not Replaced	2019-04-15		No		9.4	2019-04-16	2019-04-30												
5074866	B02_01_A	B02_01_A	3748	EAST ST	Lead	Lead	PEX	Copper	2019-04-15	2019-04-15	No		1	2019-06-06	2019-06-25												
5074954	B02_01_A	B02_01_A	3635	BAYTREE ST	Lead	Lead	PEX	Copper	2019-04-15	2019-04-15	No		1.33	2019-04-17	2019-04-24												
5024128	B01_07	B01_07	6926	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-15	2019-04-15	No		3.82	2019-06-17	2019-07-08												
5024127	B01_07	B01_07	6924	BISHOP ST	Lead	Copper	PEX	Not Replaced	2019-04-15		No		1.48	2019-06-15	2019-07-01												
5057080	B06_03_A	B06_03_A	121	WALTER ST	Lead	Lead	PEX	Copper	2019-04-15	2019-04-15	No		1	2019-04-18	2019-04-24												
5024225	B01_07	B01_07	1916	ANTIETAM ST	Lead	Lead	PEX	Copper	2019-04-16	2019-04-16	No		6.39	2019-04-17	2019-04-24												
5023730	B01_07	B01_07	7234	WITHERSPOON ST	Lead	Copper	PEX	Not Replaced	2019-04-16		No		58.7	2019-04-16	2019-04-24	1.87	2019-07-19	2019-07-29									
5057062	B06_03_A	B06_03_A	306	WALTER ST	Lead	Lead	PEX	Copper	2019-04-16	2019-04-16	No		5.05	2019-04-19	2019-04-24												
5057061	B06_03_A	B06_03_A	308	WALTER ST	Lead	Lead	PEX	Copper	2019-04-16	2019-04-16	No		180	2019-04-17	2019-04-24												
5024405	B01_07	B01_07	1610	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No		7.9	2019-04-22	2019-04-30												
5024122	B01_07	B01_07	6916	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No		3.32	2019-04-27	2019-05-07												
5057089	B06_03_A	B06_03_A	211	WALTER ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No		1	2019-04-17	2019-04-24												
5057105	B06_03_A	B06_03_A	321	WALTER ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No		1	2019-04-18	2019-04-30												
5074671	B02_01_A	B02_01_A	45	RIVERVIEW AVE	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No		1	2019-06-03	2019-06-25												
5057063	B06_03_A	B06_03_A	304	WALTER ST	Lead	Lead	PEX	Copper	2019-04-17		No		1	2019-06-18	2019-07-08												
5024248	B01_07	B01_07	1433	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-18	No		8.86	2019-04-19	2019-04-24												
5057057	B06_03_A	B06_03_A	322	WALTER ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-04-17	2019-04-17	No		1	2019-04-18	2019-04-24												
5023722	B01_07	B01_07	7218	WITHERSPOON ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No		2.33	2019-04-28	2019-05-07												
5074846	B02_01_A	B02_01_A	3818	EAST ST	Lead	Copper	PEX	Not Replaced	2019-04-18		No		14.4	2019-04-22	2019-05-07												
5024406	B01_07	B01_07	1606	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No		3.36	2019-07-19	2019-07-29												
5024201	B01_07	B01_07	6937	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No		3.76	2019-04-20	2019-04-24												
5024209	B01_07	B01_07	1800	ANTIETAM ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No		1.49	2019-04-22	2019-04-30												
5057463	B06_03_A	B06_03_A	640	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No		6.47	2019-04-26	2019-05-15												
5074821	B02_01_A	B02_01_A	3679	BAYTREE ST	Lead	Copper	PEX	Not Replaced	2019-04-18		No		2.63	2019-04-19	2019-04-24												
5032408	B04_09_A	B04_09_A	7001	CHAUCER ST	Lead	Copper	PEX	Not Replaced	2019-04-18		No		25.7	2019-04-22	2019-05-15												
5024486	B01_07	B01_07	1728	ANTIETAM ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No		3.68	2019-04-19	2019-04-24												
5074532	B02_01_A	B02_01_A	3850	EAST ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No		1.42	2019-06-10	2019-06-25												
5022005	B01_07	B01_07	1424	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No		2.1	2019-06-17	2019-07-08												
5024488	B01_07	B01_07	1732	ANTIETAM ST	Lead	Copper	PEX	Not Replaced	2019-04-18		No		1	2019-06-07	2019-06-25												
5074531	B02_01_A	B02_01_A	3854	EAST ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No		1	2019-06-05	2019-06-25												
5075289	B02_01_A	B02_01_A	39	RIVERVIEW AVE	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No		4.12	2019-06-16	2019-07-08												
5057481	B06_03_A	B06_03_A	750	LILLIAN ST	Lead	Copper	PEX	Not Replaced	2019-04-18		No		1	2019-05-10	2019-06-25												
5074847	B02_01_A	B02_01_A	3814	EAST ST	Lead	Copper	PEX	Not Replaced	2019-04-18		No		1.6	2019-06-10	2019-06-25												
5030728	Urgent LSLR	Urgent LSLR	6909	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-04-19	2019-04-19	No	Emergency	21	2019-04-19	2019-04-24	2.22	2019-06-24	2019-07-15									
5074826	B02_01_A	B02_01_A	3719	BAYTREE ST	Lead	Lead	PEX	Copper	2019-04-19	2019-04-19	No		11.7	2019-04-20	2019-04-30												
5024407	B01_07	B01_07	1604	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No		1	2019-06-15	2019-07-01												
5022013	B01_07	B01_07	1400	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No		3.25	2019-04-23	2019-04-30												
5074663	B02_01_A	B02_01_A	141	RIVERVIEW AVE	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No		190	2019-04-24	2019-04-30	24.8	2019-04-26	2019-05-15	1	2019-09-22	2019-09-30						
5057266	B06_03_A	B06_03_A	411	ALLEN ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No		1	2019-05-09	2019-06-25												
5021996	B01_07	B01_07	1407	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No		3.53	2019-04-23	2019-04-30												
5057478	B06_03_A	B06_03_A	744	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No		175	2019-04-22	2019-04-30	1	2019-05-19	2019-05-29									
5033781	B04_09_B	B04_09_B	7214	TIOGA ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No		8	2019-05-04	2019-05-15												
5074473	B02_01_A	B02_01_A	3882	EAST ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No		1	2019-04-22	2019-04-30	1	2019-04-23	2019-04-30									
5057486	B06_03_A	B06_03_A	808	LILLIAN ST	Lead	Copper	PEX	Not Replaced	2019-04-22		No		1.69	2019-06-16	2019-07-08												
5022226	B01_07	B01_07	1101	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No		2.84	2019-05-01	2019-05-21												
5023729	B01_07	B01_07	7232	WITHERSPOON ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No		3.03	2019-05-01	2019-05-15												
5075296	B02_01_A	B02_01_A	11	RIVERVIEW AVE	Lead	PEX	PEX	Not Replaced	2019-04-23		No		4.29	2019-04-29	2019-05-15												
5022222	B01_07	B01_07	1111	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No		1.51	2019-04-24	2019-04-30												
5023709	B01_07	B01_07	6911	MANISTEE ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No		6.1	2019-04-28	2019-05-07												
5057112	B06_03_A	B06_03_A	743	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No		1.67	2019-04-24	2019-05-07												
5074892	B02_01_A	B02_01_A	3813	EAST ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-25	No		2.25	2019-06-17	2019-07-08												
5057489	B06_03_A	B06_03_A	816	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No		15.1	2019-04-24	2019-05-07												
5050150	Ops	Urgent LSLR	4224	SALINE ST	Lead	Lead	PEX	Copper	2019-04-24	2019-05-03	No	Emergency	1	2019-04-26	2019-05-07	2.64	2019-05-05	2019-05-15									
5050151	Ops	Urgent LSLR	4226	SALINE ST	Lead	Lead	PEX	Copper	2019-04-24	2019-05-03	No	Emergency	7.45	2019-05-05	2019-05-15	1	2019-06-19	2019-07-08									
5023716	B01_07	B01_07	1938	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-24	2019-04-24	No		10.9	2019-04-25	2019-04-30												
5057501	B06_03_A	B06_03_A	852	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-24	2019-04-24	No		1.74	2019-04-25	2019-05-07												
5022216	B01_07	B01_07	1125	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-24	2019-04-24	No		2.89	2019-04-25	2019-04-30												
5074614	B02_01_A	B02_01_A	83	SEMICIR ST	Lead	Copper	PEX	Not Replaced	2019-04-24		No</																

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfrom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfrom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfrom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfrom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfrom Lab5
5074585	B02_01_A	B02_01_A	57	DEFOE ST	Lead	Copper	PEX	Not Replaced	2019-04-29		No		1	2019-05-06	2019-05-15												
5057494	B06_03_A	B06_03_A	836	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No		1	2019-06-19	2019-07-15												
5021986	B01_07	B01_07	1229	JANCEY ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-04-29	2019-04-29	No		3.44	2019-04-30	2019-05-15												
5022023	B01_07	B01_07	1228	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No		2.89	2019-04-29	2019-05-07	1	2019-06-25	2019-07-08									
5057168	B06_03_A	B06_03_A	818	INDUSTRY ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-04-30	2019-04-30	No		1	2019-05-01	2019-05-07												
5074604	B02_01_A	B02_01_A	3737	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No		1.34	2019-05-04	2019-05-15												
5024157	B01_07	B01_07	6910	MANISTEE ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No		1	2019-06-18	2019-07-08												
5022232	B01_07	B01_07	1156	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No		9.84	2019-05-02	2019-05-15												
5021982	B01_07	B01_07	1217	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No		1.53	2019-05-01	2019-05-15												
5057288	B06_03_A	B06_03_A	861	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No		4.5	2019-05-28	2019-06-04												
5029903	B04_09_A	B04_09_A	6633	ROWAN ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No		1.07	2019-05-04	2019-06-04												
5074790	B02_01_A	B02_01_A	3740	BAYTREE ST	Lead	Copper	PEX	Not Replaced	2019-05-01		No		4.04	2019-06-18	2019-07-08												
5022214	B01_07	B01_07	1131	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No		1.37	2019-06-24	2019-07-15												
5022199	B01_07	B01_07	1167	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No		30	2019-05-02	2019-05-15												
5023712	B01_07	B01_07	1930	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No		1.47	2019-09-09	2019-09-24												
5057029	B06_03_A	B06_03_A	405	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No		27.9	2019-06-17	2019-07-08	6.19	2019-08-23	2019-09-03									
5040586	Ops		338	HASTINGS ST	Lead	Copper	PEX	Not Replaced	2019-05-01		No	Emergency	2.81	2019-05-04	2019-05-21												
5019406	CEP	CEP	5313	KINCAID ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No		7.78	2019-05-02	2019-05-15												
5029307	B04_09_A	B04_09_A	6600	ROWAN ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No		3.26	2019-06-24	2019-07-01												
5029308	B04_09_A	B04_09_A	6602	ROWAN ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No		1.68	2019-06-24	2019-07-08												
5022210	B01_07	B01_07	1141	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No		8.58	2019-05-04	2019-05-15												
5021984	B01_07	B01_07	1223	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-01		No		8.16	2019-05-07	2019-05-15												
5022024	B01_07	B01_07	1226	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No		4.12	2019-06-26	2019-07-08												
5022212	B01_07	B01_07	1137	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No		1	2019-05-03	2019-05-15												
5021993	B01_07	B01_07	1263	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No		1.36	2019-05-03	2019-05-15												
5007964	Ops		3352	SPRING WAY	Lead	Copper	PEX	Not Replaced	2019-05-02		No	Emergency	1.53	2019-05-07	2019-05-15												
5021985	B01_07	B01_07	1225	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No		2.01	2019-05-07	2019-05-21												
5075197	B02_01_A	B02_01_A	428	DUNLAP ST	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No		2.03	2019-06-06	2019-06-25												
5022202	B01_07	B01_07	1161	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No		1.07	2019-05-03	2019-05-15												
5057138	B06_03_A	B06_03_A	815	INDUSTRY ST	Lead	Copper	PEX	Not Replaced	2019-05-02		No		3.4	2019-05-09	2019-05-21												
5022028	B01_07	B01_07	1208	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-02		No		1	2019-05-03	2019-05-15												
5024395	B01_07	B01_07	1652	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-03	2019-05-03	No		4.93	2019-06-23	2019-07-08												
5074925	B02_01_A	B02_01_A	120	RICHEY AVE	Lead	Copper	PEX	Not Replaced	2019-05-03		No		1.33	2019-05-04	2019-05-21												
5018505	Ops		173	46TH ST	Lead	Copper	PEX	Not Replaced	2019-05-06		No	Emergency	1	2019-06-06	2019-06-25												
5053694	Ops		20	NUSSER ST	Lead	Copper	PEX	Not Replaced	2019-05-06		No	Emergency	2.74	2019-09-06	2019-09-24												
5022015	B01_07	B01_07	1252	JANCEY ST	Lead	Lead	PEX	Not Replaced	2019-05-06		Yes		16	2019-07-01	2019-07-15												
5024159	B01_07	B01_07	1914	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No		3.56	2019-05-07	2019-05-15												
5022031	B01_07	B01_07	1202	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No		1	2019-05-10	2019-05-21												
5029895	B04_09_A	B04_09_A	6725	ROWAN ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No		14.4	2019-05-06	2019-05-21												
5074832	B02_01_A	B02_01_A	3751	BAYTREE ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No		2.54	2019-05-07	2019-05-15												
5022201	B01_07	B01_07	1163	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No		4.86	2019-05-10	2019-05-21												
5024158	B01_07	B01_07	1916	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No		5.06	2019-05-10	2019-05-21												
5021981	B01_07	B01_07	1215	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No		110	2019-05-07	2019-05-15												
5057154	B06_03_A	B06_03_A	842	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No		3.49	2019-05-07	2019-05-21												
5029905	B04_09_A	B04_09_A	6638	ROWAN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-06	2019-05-06	No		1	2019-05-07	2019-05-21												
5030009	B04_09_A	B04_09_A	6908	CHAUCER ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No		1	2019-06-23	2019-07-15												
5024160	B01_07	B01_07	1912	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No		2.16	2019-10-06	2019-10-15												
5022240	B01_07	B01_07	1198	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No		3.61	2019-05-11	2019-05-21												
5021978	B01_07	B01_07	1207	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No		20.4	2019-06-24	2019-07-15	1	2019-08-12	2019-09-03									
5076067	B02_01_A	B02_01_A	3943	EVERGREEN RD	Lead	Copper	PEX	Not Replaced	2019-05-07		No		4.16	2019-05-15	2019-05-29												
5022032	B01_07	B01_07	1185	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No		3.6	2019-06-10	2019-06-25												
5057253	B06_03_A	B06_03_A	846	LOYAL WAY	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No		1	2019-06-12	2019-06-25												
5021980	B01_07	B01_07	1211	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No		1.24	2019-05-12	2019-05-29												
5074912	B02_01_A	B02_01_A	3740	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No		5.74	2019-05-10	2019-05-21												
5022036	B01_07	B01_07	1203	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No		2.39	2019-05-09	2019-05-21												
5074759	B02_01_A	B02_01_A	3845	EVERGREEN RD	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No		1.32	2019-05-11	2019-05-29												
5022037	B01_07	B01_07	1203	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No		10.8	2019-05-26	2019-06-04												
5056949	B06_03_A	B06_03_A	958	MANTON WAY	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No		9.4	2019-05-09	2019-05-21												
5022030	B01_07	B01_07	1204	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-08	2019-05-09	Yes		4.92	2019-05-10	2019-05-21												
5056928	B06_03_A	B06_03_A																									

Appendix H-Lead COA

[illegible]

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5022295	B01_07	B01_07	922	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No		10.3	2019-06-02	2019-06-25												
5067780	CEP	CEP	1209	SEIDLE ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No		1.05	2019-05-27	2019-06-04												
5022271	B01_07	B01_07	1019	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No		1.83	2019-05-24	2019-06-04												
5024011	B01_07	B01_07	1710	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-23		No		11.3	2019-08-09	2019-08-18												
5056685	B06_03_A	B06_03_A	724	EXCELSIOR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-23	2019-05-23	No		1	2019-07-18	2019-07-29												
5079195	CEP	CEP	945	GRAND AVE	Lead	Copper	PEX	Not Replaced	2019-05-24		No		8.6	2019-05-25	2019-06-04												
5024452	B01_07	B01_07	1650	CHISLETT ST	Lead	Copper	PEX	Not Replaced	2019-05-24		No		2.4	2019-10-28	2019-11-18												
5030326	B04_09_A	B04_09_A	846	INWOOD ST	Lead	Lead	PEX	Copper	2019-05-24	2019-05-24	No		1.86	2019-05-28	2019-06-04												
5074495	B02_01_A	B02_01_A	3955	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-24	2019-05-24	No		1.73	2019-05-27	2019-06-04												
5074497	B02_01_A	B02_01_A	3959	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-24		No		1	2019-07-16	2019-07-23												
5056616	B06_03_A	B06_03_A	711	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No		1.99	2019-05-31	2019-06-25												
5024457	B01_07	B01_07	1628-1630	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No		1	2019-06-05	2019-06-25												
5024431	B01_07	B01_07	1635	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No		59.7	2019-05-29	2019-06-25	4.74	2019-07-24	2019-08-05									
5022286	B01_07	B01_07	1004	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No		1	2019-06-21	2019-07-08												
5074533	B02_01_A	B02_01_A	3874	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No		1	2019-05-30	2019-06-25												
5029357	B04_09_A	B04_09_A	6616	APPLE AVE	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No		3.93	2019-07-19	2019-08-26												
5030336	B04_09_A	B04_09_A	885	INWOOD ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No		1	2019-05-29	2019-06-25												
5024419	B01_07	B01_07	1449	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No		1	2019-08-04	2019-08-12												
5024424	B01_07	B01_07	1613	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No		1.15	2019-05-31	2019-06-25												
5039767	Ops		6458	LILAC ST	Lead	Copper	PEX	Not Replaced	2019-05-29		No	Emergency	1	2019-07-29	2019-08-05												
5024464	B01_07	B01_07	1610	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-29	2019-05-29	No		8.67	2019-05-30	2019-06-11												
5056690	B06_03_A	B06_03_A	740	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-29	2019-05-29	No		1	2019-06-01	2019-06-25												
5072757	B08_06_A	B08_06_A	339	LAFAYETTE AVE	Lead	Copper	PEX	Not Replaced	2019-05-29		No		1	2019-05-30	2019-06-25												
5030571	B04_09_A	B04_09_A	828	INWOOD ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-29	2019-05-29	No		1	2019-07-26	2019-08-18												
5030560	B04_09_A	B04_09_A	826	INWOOD ST	Lead	Lead	PEX	Copper	2019-05-29	2019-05-29	No		36.4	2019-05-30	2019-06-11	6.55	2019-09-07	2019-09-24									
5056669	B06_03_A	B06_03_A	739	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-29	2019-05-29	No		5.08	2019-05-30	2019-06-25												
5056680	B06_03_A	B06_03_A	712	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-30	2019-05-31	No		1	2019-07-17	2019-07-29												
5024461	B01_07	B01_07	1616	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No		2.43	2019-06-01	2019-06-25												
5024469	B01_07	B01_07	1450	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No		4.8	2019-05-31	2019-06-25												
5055210	B06_03_A	B06_03_A	1018	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No		12.3	2019-05-31	2019-06-25												
5072684	B08_06_A	B08_06_A	233	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No		2.49	2019-07-17	2019-07-23												
5057185	B06_03_A	B06_03_A	852	PROCTOR WAY	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No		10.6	2019-06-04	2019-06-25												
5025106	B01_07	B01_07	828	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-30		No		1	2019-06-01	2019-06-25												
5072760	B08_06_A	B08_06_A	325	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No		3.85	2019-05-31	2019-06-25												
5042118	Ops		614	KIRTLAND ST	Lead	Copper	PEX	Not Replaced	2019-05-31		No	Emergency	5.05	2019-06-10	2019-06-25												
5025515	B01_07	B01_07	831	CHISLETT ST	Lead	Copper	PEX	Not Replaced	2019-05-31		No		1.37	2019-06-03	2019-06-25												
5022291	B01_07	B01_07	5311	WELLESLEY AVE	Lead	Lead	PEX	Copper	2019-05-31	2019-05-31	No		1	2019-07-27	2019-08-05												
5024931	CEP	CEP	1410	MELLON ST	Lead	Lead	PEX	Copper	2019-05-31	2019-05-31	No		8.75	2019-06-08	2019-06-25												
5056675	B06_03_A	B06_03_A	723	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-31	2019-05-31	No		3.52	2019-06-10	2019-06-25												
5024465	B01_07	B01_07	1608	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-31	2019-05-31	No		4.45	2019-06-12	2019-06-25												
5072685	B08_06_A	B08_06_A	229	LAFAYETTE AVE	Lead	Copper	PEX	Not Replaced	2019-05-31		No		1	2019-08-01	2019-08-26												
5030374	B04_09_A	B04_09_A	6958	MONTICELLO ST	Lead	Copper	PEX	Not Replaced	2019-05-31		No		4.61	2019-06-06	2019-06-25												
5070912	Ops	Urgent LSLR	153	HENDERSON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-02	2019-06-06	No	Emergency	1	2019-07-24	2019-08-05												
5072680	B08_06_A	B08_06_A	301	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-06-03	2019-06-03	No		73.3	2019-06-13	2019-06-25	1.88	2019-07-18	2019-07-29									
5025103	B01_07	B01_07	852	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-03	2019-06-03	No		16.9	2019-06-05	2019-06-25	3.19	2019-10-24	2019-11-18									
5009036	CEP	CEP	3627	CHARLOTTE ST	Lead	Lead	PEX	Copper	2019-06-03	2019-06-03	No		1	2019-06-04	2019-06-25												
5056901	B06_03_A	B06_03_A	941	E WARRINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-06-04		No		1	2019-06-07	2019-06-25												
5056682	B06_03_A	B06_03_A	718	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No		2.9	2019-06-04	2019-06-25												
5006999	CEP	CEP	816	CLARISSA ST	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No		1.03	2019-06-05	2019-06-25												
5071446	B08_06_A	B08_06_A	2028	LETSCHE ST	Lead	Copper	PEX	Not Replaced	2019-06-04		No		4.92	2019-06-08	2019-06-25												
5025100	B01_07	B01_07	845	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No		4.69	2019-06-24	2019-07-08												
5030627	B04_09_A	B04_09_A	906	GERRITT ST	Lead	Copper	PEX	Not Replaced	2019-06-04		No		1	2019-06-05	2019-06-25												
5023976	B01_07	B01_07	1719	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-04		No		9.35	2019-06-05	2019-06-25												
5022303	B01_07	B01_07	905	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No		1	2019-06-10	2019-06-25												
5056322	CEP	CEP	431	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No		5.11	2019-06-05	2019-06-25												
5022302	B01_07	B01_07	903	CHISLETT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-04	2019-06-04	No		2.69	2019-06-05	2019-06-25												
5072681	B08_06_A	B08_06_A	253	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No		3.15	2019-06-05	2019-06-25												
5056910	B06_03_A	B06_03_A	923	E WARRINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-06-04		No		1	2019-06-15	2019-07-08												
5055830	B06_03_A	B06_03_A	813	EUREKA ST	Lead	Copper	PEX	Not Replaced	2019-06-04		No		7.93	2019-06-06	2019-06-25												
5072772	B08_06_A	B08_06_A	338	LAFAY																							

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5030694	B04_09_A	B04_09_A	6909	KELLY ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No		1.96	2019-06-15	2019-07-01												
5030695	B04_09_A	B04_09_A	6911	KELLY ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No		1	2019-08-06	2019-08-12												
5047854	CEP	CEP	5027	BLAIR ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No		1	2019-08-07	2019-08-18												
5024052	B01_07	B01_07	1739	CHISLETT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-10	2019-06-10	No		1	2019-06-16	2019-07-08												
5055837	B06_03_A	B06_03_A	827	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No		18.9	2019-08-03	2019-08-12	6.2	2019-09-07	2019-09-24									
5017042	CEP	CEP	4230	POST ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No		8.03	2019-06-11	2019-06-25												
5023955	B01_07	B01_07	1817	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-10		No		33.2	2019-06-12	2019-07-01												
5024793	Ops	B11_07	1338	CORDOVA RD	Lead	Copper	PEX	Not Replaced	2019-06-11		No	Emergency	1	2019-06-11	2019-07-15												
5025505	B01_07	B01_07	5303	STANTON AVE	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No		2.67	2019-06-12	2019-06-25												
5071539	B08_06_A	B08_06_A	316	MARSONIA ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No		1.21	2019-06-16	2019-07-08												
5072775	B08_06_A	B08_06_A	2026	OSGOOD ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No		1.64	2019-06-13	2019-07-01												
5024058	B01_07	B01_07	1725	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No		17.6	2019-06-18	2019-07-08												
5023573	B01_07	B01_07	1845	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No		19.9	2019-06-12	2019-06-25	1.19	2019-09-16	2019-09-24									
5057372	B06_03_A	B06_03_A	1401	ARLINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-06-11		No		1.13	2019-09-05	2019-09-24												
5071178	B08_06_A	B08_06_A	2024	OSGOOD ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No		21.9	2019-09-14	2019-09-24	5.2	2019-11-01	2019-11-11									
5030761	B04_09_A	B04_09_A	6927	KELLY ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No		2.13	2019-06-13	2019-06-25												
5057389	B06_03_A	B06_03_A	935	CLIMAX ST	Lead	Copper	PEX	Not Replaced	2019-06-11		No		1	2019-09-14	2019-09-24												
5022318	B01_07	B01_07	1029	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No		1	2019-06-11	2019-06-25												
5049886	CEP	CEP	754	LORETTA ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No		2.75	2019-06-13	2019-06-25												
5071177	B08_06_A	B08_06_A	2035	BIGGS AVE	Lead	Copper	PEX	Not Replaced	2019-06-12		No		2.24	2019-07-07	2019-07-23												
5055806	B06_03_A	B06_03_A	723	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No		1.4	2019-07-25	2019-08-05												
5025501	B01_07	B01_07	820	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No		1.23	2019-06-13	2019-06-25												
5056648	B06_03_A	B06_03_A	722	EUREKA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-12	2019-06-12	No		1	2019-07-05	2019-07-23												
5030630	B04_09_A	B04_09_A	6965	FRANKSTOWN AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-12	2019-06-12	No		4.86	2019-06-13	2019-07-01												
5030783	B04_09_A	B04_09_A	6934	KELLY ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No		14.5	2019-06-15	2019-07-01												
5057388	B06_03_A	B06_03_A	931	CLIMAX ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No		5.59	2019-06-14	2019-07-08												
5057387	B06_03_A	B06_03_A	939	CLIMAX ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No		1.2	2019-06-16	2019-07-08												
5071533	B08_06_A	B08_06_A	2022	OSGOOD ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No		2.93	2019-06-12	2019-07-01												
5071491	B08_06_A	B08_06_A	2010	MOUNTFORD AVE	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No		1.18	2019-06-13	2019-07-01												
5022319	B01_07	B01_07	1035	CHISLETT ST	Lead	Copper	PEX	Not Replaced	2019-06-13		No		3.75	2019-06-15	2019-07-01												
5072676	B08_06_A	B08_06_A	246	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No		1	2019-06-15	2019-07-01												
5056646	B06_03_A	B06_03_A	716	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No		1	2019-06-16	2019-07-01												
5056647	B06_03_A	B06_03_A	720	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No		1.81	2019-06-16	2019-07-01												
5055861	B06_03_A	B06_03_A	802	EUREKA ST	Lead	Copper	PEX	Not Replaced	2019-06-13		No		3.02	2019-06-16	2019-07-08												
5056837	B06_03_A	B06_03_A	909	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No		29.6	2019-06-15	2019-07-08												
5030623	B04_09_A	B04_09_A	6951.5	FRANKSTOWN AVE	Lead	Copper	PEX	Not Replaced	2019-06-13		No		48.5	2019-06-13	2019-07-01												
5030622	B04_09_A	B04_09_A	6951	FRANKSTOWN AVE	Lead	Copper	PEX	Not Replaced	2019-06-13		No		5.7	2019-06-14	2019-07-01												
5048681	CEP	CEP	223	MANSION ST	Lead	Copper	PEX	Not Replaced	2019-06-14		No		3.6	2019-06-16	2019-07-01												
5055733	B06_03_A	B06_03_A	613	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No		3.64	2019-06-17	2019-07-08												
5055852	B06_03_A	B06_03_A	917	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No		20.9	2019-06-18	2019-07-08	1	2019-11-20	2019-11-26									
5070154	B08_06_A	B08_06_A	1800	BELLEAU ST	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No		1.44	2019-06-19	2019-07-08												
5070186	B08_06_A	B08_06_A	1624	MEADVILLE ST	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No		1.63	2019-08-07	2019-08-12												
5024478	B01_07	B01_07	1619	VILLANOVA RD	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No		11.1	2019-06-19	2019-07-08												
5067877	CEP	CEP	1216	SPRING GARDEN AVE	Lead	Copper	PEX	Not Replaced	2019-06-17		No		1	2019-06-18	2019-07-08												
5070768	B08_06_A	B08_06_A	1416	BOYLE ST	Lead	Copper	PEX	Not Replaced	2019-06-17		No		1.33	2019-06-18	2019-07-08												
5032248	B04_09_B	B04_09_B	7030	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No		15.4	2019-08-07	2019-08-12												
5023575	B01_07	B01_07	1841	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No		2.58	2019-07-06	2019-07-15												
5024473	B01_07	B01_07	1601	VILLANOVA RD	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No		3.12	2019-06-24	2019-07-08												
5022266	B01_07	B01_07	1001	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-18		No		1.12	2019-08-09	2019-08-26												
5056600	B06_03_A	B06_03_A	620	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No		1.32	2019-08-09	2019-09-03												
5055789	B06_03_A	B06_03_A	909	MCLAIN ST	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No		1.73	2019-06-20	2019-07-08												
5033182	B04_09_B	B04_09_B	7037	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No		34	2019-06-19	2019-07-08	4.25	2019-09-14	2019-09-24									
5068717	CEP	CEP	1214	HASLAGE AVE	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No		3.21	2019-09-09	2019-09-24												
5024480	B01_07	B01_07	1629	VILLANOVA RD	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No		37.3	2019-06-19	2019-07-08												
5000631	Ops	Urgent LSLR	1814	TUSTIN ST	Lead	Lead	PEX	Copper	2019-06-19	2019-06-20	No	Emergency	1.98	2019-06-21	2019-07-08												
5022326	B01_07	B01_07	1022	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No		2.18	2019-08-14	2019-08-26												
5030789	B04_09_A	B04_09_A	6918	KELLY ST	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No		2.56	2019-07-02	2019-07-15												
5032244	B04_09_B	B04_09_B	7029	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No		5.98	2019-06-20	2019-07-08												
5070171	B08_06_A	B08_06_A	1816	MEADVILLE ST	Lead	Copper	PEX	Not Replaced	2019-06-19		No		1.78	2019-08-28	2019-09												

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5024113	B01_07	B01_07	1804	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-24	2019-06-24	No		2.13	2019-06-25	2019-07-15												
5056586	B06_03_A	B06_03_A	625	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-06-24	2019-06-24	No		1	2019-06-26	2019-07-08												
5063087	CEP	CEP	1027	RUE GRANDE VUE ST	Lead	Lead	PEX	Copper	2019-06-24	2019-06-25	No		5.23	2019-10-23	2019-10-29												
5030709	B04_09_A	B04_09_A	621	N DALLAS AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-24	2019-06-24	No		1	2019-10-09	2019-10-21												
5056585	B06_03_A	B06_03_A	621	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-06-24	2019-06-24	No		34.2	2019-07-01	2019-07-15	2.12	2019-10-01	2019-10-08									
5023560	B01_07	B01_07	1881	JANCEY ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-24	2019-06-24	No		13.4	2019-06-26	2019-07-08												
5024047	B01_07	B01_07	1809	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-25	2019-06-25	No		1.37	2019-06-26	2019-07-15												
5055893	B06_03_A	B06_03_A	12	RENWICK ST	Lead	Copper	PEX	Not Replaced	2019-06-25		No		1	2019-06-27	2019-07-08												
5032669	B04_09_B	B04_09_B	7154	KEDRON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-25	2019-06-25	No		1	2019-08-16	2019-08-26												
5055898	B06_03_A	B06_03_A	4	RENWICK ST	Lead	Copper	PEX	Not Replaced	2019-06-25		No		1	2019-07-12	2019-07-23												
5032649	B04_09_B	B04_09_B	7111	KEDRON ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No		1	2019-06-26	2019-07-15												
5063355	CEP	CEP	305	LORENZ AVE	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No		4.85	2019-06-28	2019-07-15												
5072363	B08_06_B	B08_06_B	2410	OSGOOD ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No		1.89	2019-06-28	2019-07-15												
5055608	B06_03_A	B06_03_A	618	WINDOM ST	Lead	PEX	PEX	Not Replaced	2019-06-26		No		1	2019-06-28	2019-07-15												
5032531	B04_09_B	B04_09_B	7029	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No		22.8	2019-06-27	2019-07-15	8.83	2019-09-26	2019-10-21									
5032564	B04_09_B	B04_09_B	7035	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No		28	2019-06-27	2019-07-15												
5072662	B08_06_B	B08_06_B	2213	FEDERAL STREET EXT	Lead	Copper	PEX	Not Replaced	2019-06-26		No		1	2019-08-18	2019-08-26												
5072692	B08_06_B	B08_06_B	216	SEABRIGHT ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No		1	2019-07-01	2019-07-15												
5032660	B04_09_B	B04_09_B	7133	KEDRON ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No		13.6	2019-06-28	2019-07-23												
5032647	B04_09_B	B04_09_B	7107	KEDRON ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No		15.5	2019-06-29	2019-07-15												
5032616	B04_09_B	B04_09_B	7042	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No		2.3	2019-06-28	2019-07-15												
5072361	B08_06_B	B08_06_B	2409	OSGOOD ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No		2.58	2019-08-06	2019-08-12												
5025784	CEP	CEP	901	MELLON ST	Lead	Lead	Copper	Copper	2019-06-27	2019-06-27	No		1	2019-09-07	2019-09-24												
5080906	CEP	CEP	3712	PARVISS ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No		8.04	2019-06-28	2019-07-15												
5022193	B01_07	B01_07	1166	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-28	2019-06-28	No		4.66	2019-06-29	2019-07-15	8.87	2019-06-29	2019-07-15									
5032691	B04_09_B	B04_09_B	7028	KEDRON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-28	2019-06-28	No		20.4	2019-06-29	2019-07-15	20.4	2019-06-29	2019-07-15	2.62	2019-09-19	2019-09-30						
5072690	B08_06_B	B08_06_B	2216	FEDERAL EXT	Lead	Lead	PEX	Copper	2019-06-28	2019-06-28	No		1.49	2019-08-20	2019-08-26												
5030624	B04_09_A	B04_09_A	6953	FRANKSTOWN AVE	Lead	Copper	PEX	Not Replaced	2019-06-28		No		1	2019-08-24	2019-09-16												
5032682	B04_09_B	B04_09_B	7050	KEDRON ST	Lead	Lead	PEX	Copper	2019-07-01	2019-07-01	No		19.9	2019-07-01	2019-07-29												
5055832	B06_03_A	B06_03_A	826	MCLAIN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-01	2019-07-01	No		52.7	2019-07-09	2019-07-15	3.38	2019-11-15	2019-11-26									
5071475	B08_06_A	B08_06_A	13	BELLEAU ST	Lead	Lead	PEX	Copper	2019-07-01	2019-07-01	No		1	2019-08-28	2019-09-09												
5032637	B04_09_B	B04_09_B	7027	KEDRON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-01	2019-07-01	No		4.76	2019-07-02	2019-07-15												
5032646	B04_09_B	B04_09_B	7105	KEDRON ST	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No		1.28	2019-07-02	2019-07-15												
5056656	B06_03_A	B06_03_A	735	CERES WAY	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No		3.1	2019-07-03	2019-07-15												
5030359	B04_09_A	B04_09_A	1009	GERRITT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-02	2019-07-02	No		2.7	2019-12-31	2020-01-08												
5072658	B08_06_B	B08_06_B	2243	FEDERAL EXT	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-02	2019-07-02	No		8.99	2019-07-03	2019-07-15												
5072317	B08_06_B	B08_06_B	2336	MAPLE AVE	Lead	Copper	PEX	Not Replaced	2019-07-02		No		43.4	2019-07-03	2019-07-15												
5072316	B08_06_B	B08_06_B	2334	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No		1	2019-08-05	2019-08-12												
5032968	B04_09_B	B04_09_B	7221	KEDRON ST	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No		1	2019-07-06	2019-07-23												
5032938	B04_09_B	B04_09_B	7328	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No		1	2019-07-23	2019-07-29												
5033046	B04_09_B	B04_09_B	1032	N LANG AVE	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No		1	2019-07-03	2019-07-15												
5056655	B06_03_A	B06_03_A	739	CERES WAY	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No		2.78	2019-07-05	2019-07-15												
5032787	B04_09_B	B04_09_B	1113	N LANG AVE	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No		12.4	2019-07-06	2019-07-15												
5072713	B08_06_B	B08_06_B	2230	FEDERAL EXT	Lead	Copper	PEX	Not Replaced	2019-07-03		No		11.2	2019-07-29	2019-08-05												
5032729	B04_09_B	B04_09_B	7108	HERMITAGE ST	Lead	Copper	PEX	Not Replaced	2019-07-03		No		2.29	2019-07-03	2019-07-23												
5032864	B04_09_B	B04_09_B	7241	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No		2.27	2019-08-12	2019-08-18												
5014187	CEP	CEP	364	W PENN	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No		2.85	2019-07-05	2019-07-15												
5007619	Ops	Urgent LSLR	3118	IOWA ST	Lead	Lead	PEX	Copper	2019-07-06	2019-07-22	No	Emergency	3.46	2019-08-29	2019-09-09												
5007622	Ops	Urgent LSLR	3120	IOWA ST	Lead	Lead	PEX	Copper	2019-07-06	2019-07-22	No	Emergency	16	2019-08-30	2019-09-16												
5032959	B04_09_B	B04_09_B	7247	KEDRON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-08	2019-07-08	No		1	2019-07-11	2019-07-23												
5072437	B08_06_B	B08_06_B	436	E BURGESS ST	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No		5.16	2019-07-09	2019-07-15												
5056661	B06_03_A	B06_03_A	29	ALLEN ST	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No		124	2019-07-08	2019-07-15	4	2019-12-11	2020-01-10									
5072312	B08_06_B	B08_06_B	2409	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No		2.05	2019-07-10	2019-07-23												
5032736	B04_09_B	B04_09_B	1119	N LANG AVE	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No		4.41	2019-07-12	2019-07-23												
5063390	CEP	CEP	1023	RUE GRANDE VUE ST	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No		9.35	2019-07-16	2019-07-23												
5056649	B06_03_A	B06_03_A	728	EUREKA ST	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No		3.89	2019-07-08	2019-07-23												
5032909	B04_09_B	B04_09_B	7218	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No		14.7	2019-07-10	2019-07-29												
5072436	B08_06_B	B08_06_B	434	E BURGESS ST	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No		6.13	2019-09-04	2019-09-09												
5033022	B04_09_B	B04_09_B																									

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5042712	B07_05_A	B07_05_A	6352	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-12	2019-07-12	No		1.77	2019-07-15	2019-07-23												
5038482	B07_05_A	B07_05_A	6341	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No		1	2019-07-16	2019-07-23												
5072107	B08_06_B	B08_06_B	2534	MAPLE AVE	Lead	Copper	PEX	Not Replaced	2019-07-15		No		1.41	2019-08-06	2019-08-12												
5072100	B08_06_B	B08_06_B	2504	MAPLE AVE	Lead	Copper	PEX	Not Replaced	2019-07-15		No		1.35	2019-09-11	2019-09-24												
5055370	B06_03_A	B06_03_A	14	E AMANDA AVE	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No		10.1	2019-07-17	2019-07-29												
5072311	B08_06_B	B08_06_B	2415	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No		1.44	2019-10-01	2019-10-08												
5052460	CEP	CEP	2830	SARAH ST	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No		1	2019-07-31	2019-08-12												
5072421	B08_06_B	B08_06_B	311	E MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-16		No		1.25	2019-08-20	2019-09-03												
5055824	B06_03_A	B06_03_A	2	ALLEN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-16	2019-07-16	No		1	2019-09-15	2019-09-24												
5057402	B06_03_A	B06_03_A	1335	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No		1	2019-09-10	2019-09-24												
5054638	CEP	CEP	2016	SARAH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-16	2019-07-16	No		3.72	2019-07-17	2019-07-23												
5121926	CEP	CEP	858	STANTON AVENUE	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No		1	2019-09-10	2019-09-24												
5038961	B07_05_A	B07_05_A	6330	CROMBIE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-16	2019-07-16	No		2.2	2019-07-19	2019-07-29												
5072429	B08_06_B	B08_06_B	2440	HAZELTON ST	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No		5.27	2019-07-19	2019-07-29												
5032702	B04_09_B	B04_09_B	7045	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No		2.81	2019-07-24	2019-08-05												
5057340	B06_03_A	B06_03_A	1507	ARLINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-07-16		No		1	2019-07-29	2019-08-05												
5042642	B07_05_A	B07_05_A	6353	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No		1	2019-08-04	2019-08-18												
5071973	B08_06_B	B08_06_B	2527	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No		24.2	2019-07-22	2019-08-05												
5072341	B08_06_B	B08_06_B	2449	HAZELTON ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No		1	2019-08-12	2019-08-26												
5048976	CEP	CEP	66	CUST ST	Lead	Copper	PEX	Not Replaced	2019-07-17		No		3.81	2019-07-18	2019-07-29												
5057193	B06_03_A	B06_03_A	1320	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No		1.18	2019-07-18	2019-07-29												
5038488	B07_05_A	B07_05_A	6321	CROMBIE ST	Lead	Copper	PEX	Not Replaced	2019-07-17		No		1	2019-07-18	2019-07-29												
5072343	B08_06_B	B08_06_B	2445	HAZELTON ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No		5.75	2019-08-05	2019-08-12												
5072344	B08_06_B	B08_06_B	2443	HAZELTON ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No		3.56	2019-07-18	2019-07-29												
5042644	B07_05_A	B07_05_A	6357	WALDRON ST	Lead	Copper	PEX	Not Replaced	2019-07-17		No		1	2019-09-13	2019-09-24												
5065348	CEP	CEP	1204	SUCCESS ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No		2.13	2019-09-27	2019-10-08												
5038489	B07_05_A	B07_05_A	6319	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No		27.5	2019-07-19	2019-07-29	1	2019-11-11	2019-12-03									
5038959	B07_05_A	B07_05_A	6338	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No		31.7	2019-07-22	2019-07-29	1	2020-01-21	2020-01-29									
5072103	B08_06_B	B08_06_B	2518	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No		1	2019-07-19	2019-07-29												
5033140	B04_09_B	B04_09_B	7123	IDLEWILD ST	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No		37.4	2019-07-19	2019-08-05	1	2019-11-15	2019-11-26									
5038518	B07_05_A	B07_05_A	6341	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No		1	2019-08-21	2019-09-03												
5053632	B06_03_A	B06_03_A	41	HARTFORD ST	Lead	Copper	PEX	Not Replaced	2019-07-18		No		5	2019-07-21	2019-07-29												
5038491	B07_05_A	B07_05_A	6313	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-19	2019-07-19	No		1	2019-07-20	2019-07-29												
5033293	B04_09_B	B04_09_B	7204	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-07-19	2019-07-19	No		25.3	2019-07-19	2019-08-05	2.73	2019-10-26	2019-11-04									
5072199	B08_06_B	B08_06_B	149	MCINTYRE AVE	Lead	Copper	PEX	Not Replaced	2019-07-19		No		1	2019-07-31	2019-08-26												
5068896	Ops	Urgent LSLR	1148	ADMIRAL ST	Lead	Lead	PEX	Copper	2019-07-22	2019-08-01	No	Emergency	3.97	2019-08-02	2019-08-12												
5033225	B04_09_B	B04_09_B	7204	HERMITAGE ST	Lead	Lead	PEX	Not Replaced	2019-07-22		Yes		1	2019-11-13	2019-11-26												
5032215	B04_09_B	B04_09_B	7025	FIELDING WAY	Lead	Lead	PEX	Copper	2019-07-22	2019-07-22	No		28.4	2019-08-11	2019-08-26												
5072073	B08_06_B	B08_06_B	20	MAGNET ST	Lead	Lead	PEX	Not Replaced	2019-07-22		Yes		4.96	2019-07-23	2019-08-12												
5042640	B07_05_A	B07_05_A	6350	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-22	2019-07-22	No		5.16	2019-07-24	2019-08-05												
5033091	B04_09_B	B04_09_B	7150	RACE ST	Lead	Lead	PEX	Copper	2019-07-22	2019-07-22	No		1.34	2019-07-25	2019-08-12												
5072195	B08_06_B	B08_06_B	123	MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-22	2019-07-22	No		5.03	2019-07-23	2019-07-29												
5038967	B07_05_A	B07_05_A	6316	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-22	2019-07-23	No		2.36	2019-07-24	2019-07-29												
5038968	B07_05_A	B07_05_A	6314	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-22	2019-07-25	No		9.76	2019-07-30	2019-08-12												
5042651	B07_05_A	B07_05_A	2408	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-07-23	2019-07-23	No		2.86	2019-08-02	2019-08-12												
5031865	B04_09_B	B04_09_B	1545	OAKDENE ST	Lead	Lead	PEX	Copper	2019-07-23	2019-07-23	No		8.86	2019-07-30	2019-08-12												
5057145	B06_03_A	B06_03_A	1227	ARLINGTON AVE	Lead	Lead	PEX	Not Replaced	2019-07-23		Yes		95.4	2019-07-24	2019-08-05	2.94	2019-08-22	2019-09-03									
5055780	B06_03_A	B06_03_A	29	ROANOKE ST	Lead	Lead	PEX	Copper	2019-07-23	2019-07-23	No		1.75	2019-07-25	2019-08-05												
5042643	B07_05_A	B07_05_A	6355	WALDRON ST	Lead	PEX	PEX	Not Replaced	2019-07-23		No		2.68	2019-07-24	2019-08-05												
5072270	B08_06_B	B08_06_B	114	MAYWOOD ST	Lead	Lead	PEX	Copper	2019-07-23	2019-07-23	No		3.3	2019-07-27	2019-08-12												
5057363	B06_03_A	B06_03_A	949	FREELAND ST	Lead	Lead	PEX	Not Replaced	2019-07-23		Yes		14	2019-07-24	2019-07-29												
5042634	B07_05_A	B07_05_A	2436	BEECHWOOD BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-24	2019-07-24	No		1	2019-07-27	2019-08-05												
5072250	B08_06_B	B08_06_B	122	MCINTYRE AVE	Lead	Copper	PEX	Not Replaced	2019-07-24		No		1	2019-09-16	2019-09-24												
5031957	B04_09_B	B04_09_B	7208	HILLIARDS ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-24	2019-07-24	No		1.54	2019-07-28	2019-08-05												
5072294	B08_06_B	B08_06_B	2430	PERRYSVILLE AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-24	2019-07-24	No		4.79	2019-07-25	2019-08-05												
5038519	B07_05_A	B07_05_A	6337	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-24	2019-07-24	No		2.31	2019-07-26	2019-08-05												
5042647	B07_05_A	B07_05_A	2424	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-07-24	2019-07-24	No		1	2019-07-26	2019-08-05												
5057149	B06_03_A	B06_03_A	1312	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-07-24	2019-07-24	No		1.87	2019-07-29	2019-08-05												
5033086	B04_09_B	B04_09_B	7151	RACE ST	Lead	Lead	PEX	Copper	2019-07-24	2019-07-24	No		2.06														

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfrom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfrom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfrom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfrom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfrom Lab5
5038965	B07_05_A	B07_05_A	6322	CROMBIE ST	Lead	Copper	PEX	Not Replaced	2019-07-29	2019-07-29	No		1	2019-08-10	2019-08-18												
5033554	B04_09_B	B04_09_B	7322	IDLEWILD ST	Lead	Copper	PEX	Copper	2019-07-29	2019-07-29	No		31.6	2019-07-30	2019-08-05	36.1	2019-07-30	2019-08-05									
5072238	B08_06_B	B08_06_B	28	MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No		13	2019-07-31	2019-08-12												
5072527	B08_06_B	B08_06_B	2227	WILSON AVE	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No		1	2019-08-01	2019-08-12												
5042649	B07_05_A	B07_05_A	2416	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No		1.01	2019-11-20	2019-11-26												
5056889	B06_03_A	B06_03_A	945	ST MARTIN ST	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No		2.71	2019-08-02	2019-08-12												
5042641	B07_05_A	B07_05_A	6348	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No		2.02	2019-07-31	2019-08-12												
5072626	B08_06_B	B08_06_B	207	W BURGESS ST	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No		1.27	2019-08-03	2019-08-12												
5072605	B08_06_B	B08_06_B	2216	WILSON AVE	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No		4.26	2019-08-01	2019-08-12												
5042732	B07_05_A	B07_05_A	2526	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-07-30		No		1	2019-07-31	2019-08-12												
5058545	B05_02_A	B05_02_A	314	MAPLE TER	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No		1	2019-07-31	2019-08-12												
5056977	Ops	Urgent LSLR	608	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-07-31	2019-08-08	No	Emergency	3.05	2019-08-10	2019-08-18												
5072262	B08_06_B	B08_06_B	2439	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No		2.07	2019-08-01	2019-08-12												
5071373	B08_06_B	B08_06_B	112	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No		1	2019-08-30	2019-09-16												
5005946	CEP	CEP	618	MORGAN ST	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No		10.5	2019-08-05	2019-08-26												
5032792	B04_09_B	B04_09_B	7111	MONTICELLO ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-31	2019-07-31	No		1	2019-10-07	2019-10-15												
5072625	B08_06_B	B08_06_B	209	W BURGESS ST	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No		846	2019-08-05	2019-08-12	1.03	2019-11-04	2019-11-11									
5058578	B05_02_A	B05_02_A	321	MAPLE TER	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No		1.2	2019-08-21	2019-09-03												
5038505	B07_05_A	B07_05_A	6322	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No		1	2019-08-03	2019-08-12												
5072607	B08_06_B	B08_06_B	2212	WILSON AVE	Lead	Copper	PEX	Not Replaced	2019-07-31		No		1	2019-07-31	2019-08-12												
5038524	B07_05_A	B07_05_A	6325	WALDRON ST	Lead	Copper	PEX	Not Replaced	2019-07-31		No		1	2019-08-02	2019-08-12												
5058548	B05_02_A	B05_02_A	326	MAPLE TER	Lead	Copper	PEX	Not Replaced	2019-07-31		No		1	2019-08-06	2019-08-26												
5033045	B04_09_B	B04_09_B	7104	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-08-01	2019-08-01	No		4.18	2019-08-02	2019-08-12												
5042734	B07_05_A	B07_05_A	2534	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-01	2019-08-01	No		1.15	2019-08-15	2019-08-26												
5058582	B05_02_A	B05_02_A	339	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-01	2019-08-01	No		1.05	2019-08-03	2019-08-12												
5072329	B08_06_B	B08_06_B	2430	MAPLE AVE	Lead	Lead	PEX	Copper	2019-08-01	2019-08-01	No		3.52	2019-08-03	2019-08-12												
5058474	B05_02_A	B05_02_A	320	GRACE ST	Lead	Copper	PEX	Not Replaced	2019-08-01		No		1	2019-08-21	2019-09-03												
5058584	B05_02_A	B05_02_A	343	MAPLE TER	Lead	Copper	PEX	Not Replaced	2019-08-01		No		1	2019-08-03	2019-08-12												
5033301	B04_09_B	B04_09_B	7238	MONTICELLO ST	Lead	Copper	PEX	Not Replaced	2019-08-01		No		524	2019-08-02	2019-08-12	1.25	2019-09-30	2019-10-08									
5032223	B04_09_B	B04_09_B	7025	IDLEWILD ST	Lead	Copper	PEX	Not Replaced	2019-08-02		No		1	2019-12-21	2020-01-08												
5039310	B07_05_A	B07_05_A	2578	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-02	2019-08-02	No		9.6	2019-08-03	2019-08-12												
5006663	CEP	CEP	3362	AJAX ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-02	2019-08-02	No		1.36	2019-08-28	2019-09-09												
5072258	B08_06_B	B08_06_B	101	MCINTYRE AVE	Lead	Copper	PEX	Not Replaced	2019-08-02		No		1	2019-09-27	2019-10-08												
5033147	B04_09_B	B04_09_B	7157	IDLEWILD ST	Lead	Copper	PEX	Not Replaced	2019-08-02		No		1.26	2019-08-05	2019-08-26												
5042658	B07_05_A	B07_05_A	6362	PHILLIPS AVE	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No		1	2019-08-06	2019-08-12												
5058422	B05_02_A	B05_02_A	352	GRACE ST	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No		20	2019-08-06	2019-08-12												
5033165	B04_09_B	B04_09_B	7118	IDLEWILD ST	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No		2.42	2019-08-08	2019-08-18												
5068491	CEP	CEP	9	WOESSNER ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-05	2019-08-05	No		14.3	2019-08-08	2019-08-18												
5033397	B04_09_B	B04_09_B	7231	IDLEWILD ST	Lead	Copper	PEX	Not Replaced	2019-08-05		No		6.45	2019-08-07	2019-08-26												
5038993	B07_05_A	B07_05_A	2546	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No		1.08	2019-10-23	2019-11-04												
5042659	B07_05_A	B07_05_A	6360	PHILLIPS AVE	Lead	Copper	PEX	Not Replaced	2019-08-05		No		1	2020-01-16	2020-01-29												
5038515	B07_05_A	B07_05_A	6347	WALDRON ST	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No		1	2019-08-07	2019-08-26												
5058547	B05_02_A	B05_02_A	324	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No		4.9	2019-08-07	2019-09-03												
5038539	B07_05_A	B07_05_A	6338	PHILLIPS AVE	Lead	Copper	PEX	Not Replaced	2019-08-05		No		10.8	2019-08-06	2019-08-12												
5072589	B08_06_B	B08_06_B	217	W BURGESS ST	Lead	Copper	PEX	Not Replaced	2019-08-05		No		1.86	2019-08-08	2019-08-18												
5072575	B08_06_B	B08_06_B	222	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No		1	2019-08-08	2019-08-26												
5071790	B08_06_B	B08_06_B	538	CHESTER AVE	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No		5.92	2019-08-08	2019-08-26												
5058427	B05_02_A	B05_02_A	342	GRACE ST	Lead	Copper	PEX	Not Replaced	2019-08-06		No		1.7	2019-08-22	2019-09-03												
5058576	B05_02_A	B05_02_A	315	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No		1	2019-08-12	2019-08-18												
5032712	B04_09_B	B04_09_B	7149	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No		1	2019-09-16	2019-09-24												
5038523	B07_05_A	B07_05_A	6327	WALDRON ST	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No		4.18	2019-08-14	2019-08-26												
5038506	B07_05_A	B07_05_A	6324	WALDRON ST	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No		8.48	2019-08-07	2019-08-12												
5071789	B08_06_B	B08_06_B	536	CHESTER AVE	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No		1.68	2019-08-07	2019-08-18												
5072580	B08_06_B	B08_06_B	234	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No		1	2019-08-09	2019-08-18												
5058425	B05_02_A	B05_02_A	348	GRACE ST	Lead	PEX	PEX	Not Replaced	2019-08-06		No		1	2019-08-22	2019-09-03												
5058551	B05_02_A	B05_02_A	340	MAPLE TER	Lead	Copper	PEX	Not Replaced	2019-08-06		No		1	2019-09-27	2019-10-08												
5042738	B07_05_A	B07_05_A	2542	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No		40.8	2019-08-16	2019-08-26												
5058631	B05_02_A	B05_02_A	110	NATCHEZ ST	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No		1.96	2019-08-09	2019-08-18												
5042741	B07_05_A	B07_05_A	2557	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-08-07		No		3.77	2019-08-08	2019-08-18												
5058550	B05_02_A	B05_02_A	334	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No		2.63	2019-08-21	2019-09-03												
5071807	B08_06_B	B08_06_B	20	RUSSELL ST	Lead	Lead	PEX	Copper	2019-08-07	2019-08																	

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5038476	B07_05_A	B07_05_A	2268	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No		23.1	2019-08-13	2019-09-03												
5058638	B05_02_A	B05_02_A	120	NATCHEZ ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No		1.74	2019-08-13	2019-08-26												
5042727	B07_05_A	B07_05_A	2510	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No		2.77	2019-08-14	2019-09-03												
5033034	B04_09_B	B04_09_B	7150	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No		1.22	2019-08-26	2019-09-09												
5038477	B07_05_A	B07_05_A	2272	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No		3.74	2019-08-14	2019-08-26												
5058585	B05_02_A	B05_02_A	347	MAPLE TER	Lead	Lead	PEX	Not Replaced	2019-08-12		Yes		50.4	2019-08-14	2019-08-26	41	2019-11-12	2019-11-26									
5072553	B08_06_B	B08_06_B	319	ELSDON ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No		1.15	2019-08-16	2019-08-26												
5072557	B08_06_B	B08_06_B	318	ELSDON ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No		18.6	2019-10-08	2019-10-15												
5028077	CEP	CEP	1311	HEBERTON ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-14	No		1.04	2019-08-20	2019-08-26												
5013978	CEP	CEP	4772	SCIOTA ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No		25.4	2019-08-14	2019-09-03	1.76	2020-01-30	2020-02-03									
5038499	B07_05_A	B07_05_A	2265	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No		8.23	2019-08-13	2019-08-26												
5033396	B04_09_B	B04_09_B	7233	IDLEWILD ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No		19	2019-08-14	2019-08-26	1	2020-01-28	2020-02-03									
5058298	B05_02_A	B05_02_A	126	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No		1.04	2019-08-15	2019-09-03												
5073071	CEP	CEP	2104	ROCKLEDGE ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No		15.3	2019-08-14	2019-08-26												
5058641	B05_02_A	B05_02_A	24	NATCHEZ ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No		14	2019-08-14	2019-08-26												
5033073	B04_09_B	B04_09_B	7113	RACE ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No		19.3	2019-08-19	2019-08-26	1	2019-11-17	2019-11-26									
5016421	CEP	CEP	248	FISS ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No		6.18	2019-08-14	2019-08-26												
5058596	B05_02_A	B05_02_A	26	NATCHEZ ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No		1.06	2019-08-15	2019-08-26												
5072502	B08_06_B	B08_06_B	527	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No		1.54	2019-08-14	2019-08-26												
5038970	B07_05_A	B07_05_A	2301	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No		3.39	2019-08-14	2019-08-26	98.8	2019-08-15	2019-08-26	1	2019-09-14	2019-09-24						
5042740	B07_05_A	B07_05_A	2563	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-14	2019-08-14	No		1.53	2019-08-16	2019-08-26												
5058332	B05_02_A	B05_02_A	121	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-14	2019-08-14	No		2.77	2019-08-14	2019-09-03	2.8	2019-08-23	2019-09-03									
5072561	B08_06_B	B08_06_B	304	ELSDON ST	Lead	Lead	PEX	Copper	2019-08-14	2019-08-14	No		1.93	2019-09-16	2019-09-24												
5033387	B04_09_B	B04_09_B	7315	IDLEWILD ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-14	2019-08-14	No		1	2019-08-15	2019-09-03												
5033340	B04_09_B	B04_09_B	7305	RACE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-14	2019-08-14	No		5.16	2019-08-19	2019-09-03												
5071183	B08_06_B	B08_06_B	525	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-14	2019-08-14	No		3.15	2019-08-15	2019-08-26												
5072554	B08_06_B	B08_06_B	321	ELSDON ST	Lead	Copper	PEX	Not Replaced	2019-08-14		No		1	2019-08-15	2019-09-03												
5072476	B08_06_B	B08_06_B	7	RUSSELL ST	Lead	Lead	PEX	Copper	2019-08-14	2019-08-14	No		51	2019-08-14	2019-09-03												
5008766	Herron Ave Relay	Herron Ave Relay	1034	HERRON AVE	Copper	Lead	PEX	Copper	2019-08-14	2019-08-14	No		5.57	2019-08-15	2019-09-03												
5038975	B07_05_A	B07_05_A	2315	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-14	2019-08-15	No		1	2019-08-16	2019-08-26												
5058264	B05_02_A	B05_02_A	206	MAPLE TER	Lead	Copper	PEX	Not Replaced	2019-08-14		No		7.82	2019-08-14	2019-08-26												
5038984	B07_05_A	B07_05_A	6427	NICHOLSON ST	Lead	Lead	PEX	Copper	2019-08-15	2019-08-15	No		1	2020-01-07	2020-01-22												
5038976	B07_05_A	B07_05_A	2317	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-15	2019-08-15	No		2.8	2019-08-16	2019-08-26												
5012681	Urgent Water	Urgent Water	423	ELLA ST	Copper	Lead	PEX	Copper	2019-08-15	2019-08-15	No	Emergency	170	2019-09-06	2019-09-20												
5072498	B08_06_B	B08_06_B	418	CHAUTAUQUA ST	Lead	Copper	PEX	Not Replaced	2019-08-16		No		5.92	2019-08-17	2019-08-26												
5072497	B08_06_B	B08_06_B	416	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-16	2019-08-16	No		1.6	2019-08-19	2019-09-03												
5039305	B07_05_A	B07_05_A	6433	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-16	2019-08-16	No		4.39	2019-08-17	2019-08-26												
5045845	CEP	CEP	14	AUGUSTINE ST	Lead	Lead	PEX	Copper	2019-08-16	2019-08-16	No		3.67	2019-08-22	2019-09-09												
5038495	B07_05_A	B07_05_A	2277	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-19	2019-08-19	No		1	2019-09-09	2019-09-24												
5039308	B07_05_A	B07_05_A	6443	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-19	2019-08-19	No		1.59	2019-10-30	2019-11-04	1.46	2019-11-07	2019-11-18									
5071290	B08_06_B	B08_06_B	1965	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-08-19		No		1	2019-08-20	2019-09-03												
5061230	B05_02_A	B05_02_A	535	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-08-19		No		2.38	2019-08-20	2019-09-03												
5020734	Ops	Urgent LSLR	5565	CAMELIA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-20	2019-08-27	No	Emergency	1.09	2019-08-29	2019-09-16												
5032325	B04_09_B	B04_09_B	7045	KELLY ST	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No		3.92	2019-10-09	2019-10-15												
5038974	B07_05_A	B07_05_A	2313	TILBURY AVE	Lead	Copper	PEX	Not Replaced	2019-08-20		No		1	2019-08-21	2019-09-03												
5058278	B05_02_A	B05_02_A	231	W SYCAMORE ST	Lead	Copper	PEX	Not Replaced	2019-08-20		No		1	2019-08-22	2019-09-09												
5039306	B07_05_A	B07_05_A	6437	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No		4.09	2019-09-14	2019-09-24												
5061164	B05_02_A	B05_02_A	258	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No		1	2019-08-30	2019-09-30												
5038986	B07_05_A	B07_05_A	6435	NICHOLSON ST	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No		3.79	2019-08-21	2019-09-03												
5038985	B07_05_A	B07_05_A	6433	NICHOLSON ST	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No		1.45	2019-08-21	2019-09-03												
5071262	B08_06_B	B08_06_B	232	LANGLEY AVE	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No		1.27	2019-08-20	2019-09-03												
5033721	B04_09_B	B04_09_B	7235	FORMOSA WAY	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-20	2019-08-20	No		6.82	2019-08-20	2019-09-16												
5033722	B04_09_B	B04_09_B	7237	FORMOSA WAY	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-20	2019-08-20	No		1	2019-08-20	2019-09-09												
5071289	B08_06_B	B08_06_B	1961	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-08-20		No		1	2019-09-16	2019-09-24												
5052299	CEP	CEP	2300	ECCLES ST	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No		1	2019-08-21	2019-09-03												
5071295	B08_06_B	B08_06_B	528	MCCLINTOCK AVE	Lead	Lead	PEX	Copper	2019-08-20	2019-08-21	No		1.31	2019-08-22	2019-09-03												
5034807	Ops		232	GLADSTONE RD	Lead	PEX	PEX		2019-08-20		No	Emergency	1.31	2019-08-26	2019-09-03												
5061231	B05_02_A	B05_02_A	533	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-08-20		No		1.1	2019-08-21	2019-09-16												
5051332	Ops		2712	SARAH ST	Lead																						

Appendix H-Lead COA

[illegible]

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5039342	B07_05_A	B07_05_A	4024	LUDWICK ST	Lead	Lead	PEX	Copper	2019-09-09	2019-09-09	No		31.6	2019-09-12	2019-09-24												
5059115	B05_02_A	B05_02_A	23	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-09	2019-09-09	No		1.39	2019-11-25	2019-12-03												
5051437	Ops	Urgent LSLR	2820	MARY ST	Lead	Lead	PEX	Copper	2019-09-10	2019-09-17	No	Emergency	1	2019-10-01	2019-10-08	1	2019-10-06	2019-10-21									
5038943	B07_05_A	B07_05_A	2308	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No		3.02	2019-09-11	2019-09-24												
5059112	B05_02_A	B05_02_A	32	GREENBUSH ST	Lead	Copper	PEX	Not Replaced	2019-09-10		No		17	2019-09-11	2019-09-24												
5039212	B07_05_A	B07_05_A	6331	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No		11	2019-09-12	2019-09-24												
5039336	B07_05_A	B07_05_A	4037	LUDWICK ST	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No		6.57	2019-09-17	2019-09-24												
5039192	B07_05_A	B07_05_A	6363	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No		1.07	2019-09-11	2019-09-24												
5070528	B08_06_B	B08_06_B	1708	BRIGHTON RD	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No		47.2	2019-09-11	2019-09-24												
5039251	B07_05_A	B07_05_A	6387	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No		11.9	2019-09-12	2019-09-24	1	2020-01-27	2020-02-03									
5000528	CEP	CEP	118	MILTENBERGER ST	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No		6.07	2019-09-12	2019-09-24												
5039191	B07_05_A	B07_05_A	6359	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No		2.44	2019-09-14	2019-09-24												
5069777	B08_06_B	B08_06_B	1923	N CHARLES ST	Lead	Copper	PEX	Not Replaced	2019-09-11		No		1.66	2019-09-16	2019-09-30												
5061125	B05_02_A	B05_02_A	619	CHESS ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-11	2019-09-11	No		6.75	2019-09-13	2019-09-24												
5039252	B07_05_A	B07_05_A	6383	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No		16.6	2019-09-11	2019-09-24												
5065361	B08_06_B	B08_06_B	1211	ISLAND AVE	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No		12.8	2019-09-12	2019-09-24												
5061411	B05_02_A	B05_02_A	219	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No		3.34	2019-09-16	2019-10-08												
5059072	B05_02_A	B05_02_A	80	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No		8.1	2019-09-24	2019-09-30												
5039325	B07_05_A	B07_05_A	6210	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No		29.6	2019-09-13	2019-09-24												
5038937	B07_05_A	B07_05_A	2328	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No		3.92	2019-09-19	2019-09-30												
5039226	B07_05_A	B07_05_A	6377	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No		5.96	2019-09-13	2019-09-24												
5039035	B07_05_A	B07_05_A	2332	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No		6.21	2019-09-13	2019-09-24												
5070521	B08_06_B	B08_06_B	1724	BRIGHTON RD	Lead	Copper	PEX	Not Replaced	2019-09-12		No		1.28	2019-09-13	2019-09-24												
5061399	B05_02_A	B05_02_A	249	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No		3.24	2019-11-20	2019-11-26												
5072126	B08_06_B	B08_06_B	2644 1/2	N CHARLES ST	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No		4.47	2019-09-12	2019-09-24												
5039333	B07_05_A	B07_05_A	4025	LUDWICK ST	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No		5.27	2019-09-29	2019-10-08												
5039249	B07_05_A	B07_05_A	6399	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-12	2019-09-13	No		5.06	2019-09-15	2019-09-24												
5008753	Herron Ave Relay	Herron Ave Relay	958	HERRON AVE	Copper	Lead	PEX	Copper	2019-09-12	2019-09-12	No		1.05	2019-09-14	2019-09-24	1	2019-09-15	2019-09-24									
5065353	B08_06_B	B08_06_B	1125	ISLAND AVE	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No		1.2	2019-09-14	2019-09-24												
5061112	B05_02_A	B05_02_A	622	CHESS ST	Lead	PEX	PEX	Not Replaced	2019-09-12		No		1	2019-11-05	2019-11-11												
5039209	B07_05_A	B07_05_A	6319	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-13	2019-09-13	No		3.62	2019-11-05	2019-11-18												
5039297	B07_05_A	B07_05_A	2609	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-13	2019-09-13	No		1.13	2019-09-13	2019-09-24												
5061407	B05_02_A	B05_02_A	28	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-13	2019-09-13	No		1	2019-09-16	2019-09-24												
5039296	B07_05_A	B07_05_A	2611	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-13	2019-09-13	No		1	2019-09-15	2019-09-24												
5061392	B05_02_A	B05_02_A	232	ALBERT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-13	2019-09-13	No		2.5	2019-09-17	2019-09-24												
5022457	Ops	Urgent LSLR	5333	CARNEGIE ST	Lead	Lead	PEX	Copper	2019-09-16	2019-10-21	No	Emergency	1	2019-10-24	2019-10-29												
5061406	B05_02_A	B05_02_A	231	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No		3.24	2019-09-19	2019-09-30												
5039190	B07_05_A	B07_05_A	6357	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No		2.09	2019-09-20	2019-09-30												
5038443	B07_05_A	B07_05_A	2282	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No		2.57	2019-09-16	2019-09-24												
5039240	B07_05_A	B07_05_A	6360	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No		27	2019-12-01	2020-01-07												
5039179	B07_05_A	B07_05_A	6319	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No		5.31	2019-09-18	2019-09-30												
5059118	B05_02_A	B05_02_A	15	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No		1.53	2019-09-17	2019-09-24												
5080246	CEP	CEP	3967	MCCLURE AVE	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No		17.3	2019-09-17	2019-09-24												
5039293	B07_05_A	B07_05_A	2619	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No		4.91	2019-09-17	2019-09-24												
5061402	B05_02_A	B05_02_A	243	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No		1.45	2019-09-20	2019-09-30												
5039294	B07_05_A	B07_05_A	2617	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No		1	2019-09-20	2019-09-30												
5039253	B07_05_A	B07_05_A	6373	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No		2.72	2019-09-23	2019-09-30												
5054136	Fox Way Water Relay	Fox Way Water Relay	1908	FOX WAY	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No		1.24	2019-11-23	2019-12-03												
5039292	B07_05_A	B07_05_A	2621	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No		1	2019-09-24	2019-10-08												
5038441	B07_05_A	B07_05_A	2276	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No		2.18	2019-09-18	2019-09-30												
5065357	B08_06_B	B08_06_B	1203	ISLAND AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No		1.98	2019-11-09	2019-11-18												
5061387	B05_02_A	B05_02_A	218	ALBERT ST	Lead	Copper	PEX	Not Replaced	2019-09-17		No		1	2019-09-19	2019-09-30												
5041048	CEP	CEP	525	GETTYSBURG ST	Lead	Lead	PEX	Copper	2019-09-17	2019-09-23	Yes		1.12	2019-11-10	2019-11-18												
5039520	B07_05_A	B07_05_A	6244	MONITOR ST	Lead	Copper	PEX	Not Replaced	2019-09-18		No		1.84	2019-09-19	2019-09-30												
5039283	B07_05_A	B07_05_A	2760	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No		1	2019-09-19	2019-09-30												
5039210	B07_05_A	B07_05_A	6321	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No		5.38	2019-09-19	2019-09-30												
5039519	B07_05_A	B07_05_A	6240	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No		6.79	2019-09-26	2019-10-08												
5054124	Fox Way Water Relay	Fox Way Water Relay	1907	FOX WAY	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No		1.35	2019-09-19	2019-09-30												
5039186	B07_05_A	B07_05_A	6343	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-18</																		

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfrom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfrom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfrom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfrom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfrom Lab5
5069856	B08_06_B	B08_06_B	929	KIRKBRIDE ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No		4.81	2019-09-28	2019-10-08												
5038947	B07_05_A	B07_05_A	2311	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No		4.69	2019-09-24	2019-09-30												
5061249	B05_02_A	B05_02_A	524	GRIFFIN ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No		3	2019-11-21	2019-12-31												
5039247	B07_05_A	B07_05_A	2708	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No		1	2019-12-19	2020-01-10												
5039512	B07_05_A	B07_05_A	6237	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No		13.3	2019-09-25	2019-09-30	5.59	2020-01-27	2020-02-03									
5061437	B05_02_A	B05_02_A	57	ALBERT ST	Lead	Copper	PEX	Not Replaced	2019-09-23		No		8.33	2019-09-26	2019-09-30												
5065340	B08_06_B	B08_06_B	1210	COLFAX ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No		3.61	2019-09-27	2019-10-21												
5039257	B07_05_A	B07_05_A	6380	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No		10.3	2019-09-25	2019-09-30	5.92	2020-01-26	2020-02-03									
5064661	B08_06_B	B08_06_B	1904	ST IVES ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No		4.45	2019-09-23	2019-10-15												
5064372	B08_06_B	B08_06_B	1206	MARVISTA ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No		5.69	2019-09-25	2019-09-30												
5061138	B05_02_A	B05_02_A	18	SIMMS ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No		1.81	2019-09-25	2019-10-08												
5031650	CEP	CEP	606	RUGBY ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No		8.26	2019-09-25	2019-09-30												
5039245	B07_05_A	B07_05_A	2702	TILBURY AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-24	2019-09-24	No		2.92	2019-09-26	2019-09-30												
5065342	B08_06_B	B08_06_B	1214	COLFAX ST	Lead	Copper	PEX	Not Replaced	2019-09-24		No		3.73	2019-09-26	2019-09-30												
5070002	B08_06_B	B08_06_B	555	NORMAN ST	Lead	Copper	PEX	Not Replaced	2019-09-24		No		1	2019-09-26	2019-09-30												
5070003	B08_06_B	B08_06_B	553	NORMAN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-24	2019-09-24	No		7.11	2019-09-25	2019-10-08												
5061182	B05_02_A	B05_02_A	405	SIMMS ST	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No		1	2019-09-27	2019-10-08												
5059077	B05_02_A	B05_02_A	99	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No		1	2019-10-28	2019-11-26												
5061513	B05_02_A	B05_02_A	348	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No		1	2019-09-25	2019-10-08												
5064371	B08_06_B	B08_06_B	1128	MARVISTA ST	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No		2.3	2019-09-26	2019-10-15												
5039205	B07_05_A	B07_05_A	6304	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No		11.8	2019-09-28	2019-10-08	1	2020-01-29	2020-02-03									
5039446	B07_05_A	B07_05_A	6310	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No		20.9	2019-10-05	2019-10-15												
5039286	B07_05_A	B07_05_A	2701	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No		1	2019-09-27	2019-10-08												
5039254	B07_05_A	B07_05_A	6369	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No		7.25	2019-11-14	2019-11-26												
5039447	B07_05_A	B07_05_A	6312	MONITOR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-25	2019-09-25	No		1.09	2019-09-27	2019-10-08												
5039566	B07_05_A	B07_05_A	6498	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No		2.11	2019-09-26	2019-09-30												
5039448	B07_05_A	B07_05_A	6314	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No		4.59	2019-09-29	2019-10-08												
5039207	B07_05_A	B07_05_A	6300	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No		7.35	2019-10-01	2019-10-08												
5039178	B07_05_A	B07_05_A	6313	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No		8.78	2019-10-16	2019-11-04												
5038471	B07_05_A	B07_05_A	2267	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No		1	2019-09-28	2019-10-08												
5039570	B07_05_A	B07_05_A	6490	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No		1	2019-11-17	2019-11-26												
5039176	B07_05_A	B07_05_A	6305	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No		1.83	2019-09-27	2019-10-08												
5039567	B07_05_A	B07_05_A	6496	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No		5.44	2019-10-07	2019-10-29												
5064366	B08_06_B	B08_06_B	1223	SUCCESS ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No		9.72	2019-09-27	2019-10-08												
5059429	B05_02_A	B05_02_A	8	DE WITT ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No		1.7	2019-11-11	2019-11-18												
5059081	B05_02_A	B05_02_A	327	SOUTHERN AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-26	2019-09-26	No		2.63	2019-09-29	2019-10-08												
5039569	B07_05_A	B07_05_A	6492	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No		6.71	2019-11-17	2019-11-26												
5039196	B07_05_A	B07_05_A	6344	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No		1.04	2019-11-12	2019-11-18												
5039502	B07_05_A	B07_05_A	6309	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-27	2019-09-27	No		2.45	2019-09-30	2019-10-08												
5038440	B07_05_A	B07_05_A	2270	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-27	2019-09-27	No		3.12	2019-09-27	2019-10-08												
5050183	B07_05_B	B07_05_B	729	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-09-27	2019-09-27	No		8.49	2019-10-01	2019-10-08												
5050182	B07_05_B	B07_05_B	727	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-09-27	2019-09-27	No		3.55	2019-10-05	2019-10-15												
5065350	B08_06_B	B08_06_B	1118	SUCCESS ST	Lead	Lead	PEX	Copper	2019-09-30	2019-09-30	No		3.73	2019-10-02	2019-10-08												
5071648	B08_06_B	B08_06_B	845	MAGINN ST	Lead	Lead	PEX	Copper	2019-09-30	2019-09-30	No		3.28	2019-10-02	2019-10-08												
5071659	B08_06_B	B08_06_B	863	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-09-30	2019-09-30	No		1	2019-10-02	2019-10-08												
5065347	B08_06_B	B08_06_B	1206	SUCCESS ST	Lead	Copper	PEX	Not Replaced	2019-09-30		No		4.53	2019-10-02	2019-10-08												
5039568	B07_05_A	B07_05_A	6494	MONITOR ST	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No		9	2019-10-06	2019-10-15												
5039445	B07_05_A	B07_05_A	6308	MONITOR ST	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No		3.46	2019-10-07	2019-10-21												
5071662	B08_06_B	B08_06_B	867	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No		2.79	2019-10-02	2019-10-08												
5059470	B05_02_A	B05_02_A	5	DE WITT ST	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No		8.69	2019-10-02	2019-10-08												
5071646	B08_06_B	B08_06_B	849	MAGINN ST	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No		2.95	2019-10-04	2019-10-15												
5069738	B08_06_B	B08_06_B	1911	B ST	Lead	Copper	PEX	Not Replaced	2019-10-01		No		1	2019-11-20	2019-11-26												
5050185	B07_05_B	B07_05_B	723	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No		6	2019-12-07	2020-01-10												
5039548	B07_05_A	B07_05_A	2701	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No		2.13	2019-10-02	2019-10-08												
5038468	B07_05_A	B07_05_A	2275	SHADY AVE	Lead	Copper	PEX	Not Replaced	2019-10-01		No		1.61	2019-10-04	2019-10-15												
5039457	B07_05_A	B07_05_A	6346	MONITOR ST	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No		13.1	2019-10-06	2019-10-15	10.6	2020-01-28	2020-02-03									
5033765	B04_09_B	B04_09_B	7232	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No		1	2019-11-20	2019-11-26												
5039303	B07_05_A	B07_05_A	6423	FORWARD AVE	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No		1.15	2019-10-03	2019-10-08												
5071205	B08_06_B	B08_06_B	2133	HOLYOKE ST	Lead																						

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfrom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfrom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfrom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfrom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfrom Lab5
5058982	B05_02_A	B05_02_A	92	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-04	2019-10-04	No		1	2019-10-07	2019-10-15												
5061285	B05_02_A	B05_02_A	521	GRIFFIN ST	Lead	Lead	PEX	Copper	2019-10-04	2019-10-04	No		12.2	2019-10-05	2019-10-21												
5075278	B02_01_B	B02_01_B	259	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-07		No		1.35	2019-10-08	2019-10-15												
5120151	B02_01_B	B02_01_B	292	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-07		No		1	2019-11-25	2019-12-03												
5071654	B08_06_B	B08_06_B	837	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-07	2019-10-07	No		6.31	2019-10-08	2019-10-15												
5039464	B07_05_A	B07_05_A	6368	MONITOR ST	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No		5.2	2019-10-13	2019-10-21												
5038469	B07_05_A	B07_05_A	2271	SHADY AVE	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No		1	2019-10-08	2019-10-15												
5039465	B07_05_A	B07_05_A	6372	MONITOR ST	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No		3.22	2019-10-09	2019-10-15												
5039530	B07_05_A	B07_05_A	2794	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No		1.47	2019-10-09	2019-11-04												
5075272	B02_01_B	B02_01_B	247	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No		1.58	2019-10-21	2019-10-29												
5039163	B07_05_A	B07_05_A	6356	MORROWFIELD AVE	Lead	Copper	PEX	Not Replaced	2019-10-08		No		1.22	2019-10-15	2019-10-21												
5039162	B07_05_A	B07_05_A	6358	MORROWFIELD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-08	2019-10-08	No		8.64	2019-10-13	2019-10-21												
5075336	B02_01_B	B02_01_B	225	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-08		No		3.72	2019-10-09	2019-10-15												
5059052	B05_02_A	B05_02_A	73	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No		6.11	2019-10-10	2019-10-29												
5071634	B08_06_B	B08_06_B	543	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No		5.48	2019-10-09	2019-10-15												
5050189	B07_05_B	B07_05_B	708	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No		9.71	2019-10-09	2019-10-15												
5050186	B07_05_B	B07_05_B	721	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No		13.1	2019-10-09	2019-10-15												
5039418	B07_05_A	B07_05_A	2804	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No		27.3	2019-10-09	2019-10-15												
5039158	B07_05_A	B07_05_A	6374	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No		3.98	2019-10-12	2019-10-21												
5059075	B05_02_A	B05_02_A	95	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-09	2019-11-06	Yes		2300	2019-10-10	2019-10-21	9.39	2019-11-07	2019-11-18									
5059108	B05_02_A	B05_02_A	47	GREENBUSH ST	Lead	Copper	PEX	Not Replaced	2019-10-09		No		1	2019-10-10	2019-10-15												
5075339	B02_01_B	B02_01_B	207	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-09		No		3.98	2019-10-22	2019-11-11												
5040035	B07_05_A	B07_05_A	4313	LUDWICK ST	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No		43.9	2019-10-11	2019-10-21												
5059049	B05_02_A	B05_02_A	59	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No		4.68	2019-10-15	2019-10-29												
5075340	B02_01_B	B02_01_B	203	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-09		No		39	2019-10-12	2019-10-21												
5039173	B07_05_A	B07_05_A	6318	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No		8.45	2019-10-12	2019-10-21												
5019872	CEP_02	CEP_02	5231	NATRONA WAY	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No		5.33	2019-10-10	2019-10-21												
5071909	B02_01_B	B02_01_B	221	LURAY ST	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No		1	2019-10-12	2019-10-21												
5071907	B02_01_B	B02_01_B	217	LURAY ST	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No		1.16	2019-10-10	2019-10-21												
5039540	B07_05_A	B07_05_A	2763	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No		9.55	2019-10-10	2019-10-29												
5071640	B08_06_B	B08_06_B	447	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No		1.87	2019-10-12	2019-10-21												
5038470	B07_05_A	B07_05_A	2269	SHADY AVE	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No		1.58	2019-11-05	2019-11-11												
5073445	B02_01_B	B02_01_B	149	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No		1	2019-10-28	2019-11-04												
5039281	B07_05_A	B07_05_A	2750	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No		1	2019-10-11	2019-10-21												
5050516	Fox Way Water Relay	Fox Way Water Relay	2130	FOX WAY	Lead	Copper	PEX	Not Replaced	2019-10-10		No		1.74	2019-12-31	2020-01-29												
5046849	B07_05_B	B07_05_B	706	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No		3.46	2019-10-22	2019-11-04												
5039822	B07_05_A	B07_05_A	6439	LANDVIEW RD	Lead	Lead	PEX	Copper	2019-10-10	2019-10-15	No		1	2019-10-17	2019-10-29												
5040038	B07_05_A	B07_05_A	4321	LUDWICK ST	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No		1.59	2019-10-13	2019-10-21												
5059474	B05_02_A	B05_02_A	407	GRIFFIN ST	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No		9.58	2019-12-28	2020-01-08												
5039900	B07_05_A	B07_05_A	2887	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-10-10		No		1	2019-10-12	2019-10-21												
5043929	Ops	Urgent LSLR	554	S BRADDOCK AVE	Lead	Lead	PEX	Copper	2019-10-11	2019-10-18	No	Emergency	16.7	2019-10-19	2019-10-29												
5038437	B07_05_A	B07_05_A	2262	SHADY AVE	Lead	Lead	PEX	Copper	2019-10-11	2019-10-11	No		16.5	2019-10-12	2019-10-21												
5071941	B02_01_B	B02_01_B	2639	LINWOOD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-11	2019-10-11	No		19.5	2019-10-14	2019-10-21												
5039149	B07_05_A	B07_05_A	6341	BURCHFIELD AVE	Lead	Lead	PEX	Copper	2019-10-11	2019-10-11	No		18.5	2019-10-17	2019-10-29												
5050172	B07_05_B	B07_05_B	755	MONTCLAIR ST	Lead	Copper	PEX	Not Replaced	2019-10-11		No		2.29	2019-10-13	2019-10-21												
5017329	CEP	CEP	4570	CARROLL ST	Lead	Lead	PEX	Copper	2019-10-11	2019-10-11	No		12.4	2019-10-15	2019-10-21												
5038438	B07_05_A	B07_05_A	2264	SHADY AVE	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No		21.6	2019-10-14	2019-10-21	2.41	2020-01-27	2020-02-03									
5040039	B07_05_A	B07_05_A	4323	LUDWICK ST	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No		3.42	2019-10-15	2019-10-21												
5049865	B07_05_B	B07_05_B	777	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No		10.5	2019-10-16	2019-10-29												
5075351	B02_01_B	B02_01_B	214	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No		1	2019-10-19	2019-10-29												
5051933	CEP	CEP	2510	BURHAM ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-14	2019-10-14	No		3.28	2019-10-24	2019-11-04												
5073442	B02_01_B	B02_01_B	141	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No		1.93	2019-11-19	2019-11-26												
5038466	B07_05_A	B07_05_A	2281	SHADY AVE	Lead	Lead	PEX	Copper	2019-10-15	2019-10-15	No		1	2019-10-18	2019-11-04												
5073939	B02_01_B	B02_01_B	403	MARSHALL AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-15	2019-10-15	No		1	2019-10-31	2019-11-11												
5049963	B07_05_B	B07_05_B	934	DEELY ST	Lead	Lead	PEX	Copper	2019-10-15	2019-10-15	No		4.55	2019-10-15	2019-11-04												
5075355	B02_01_B	B02_01_B	218	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-15	2019-10-15	No		10.2	2019-10-16	2019-10-29	54	2020-01-28	2020-02-03									
5039146	B07_05_A	B07_05_A	6331	BURCHFIELD AVE	Lead	Copper	PEX	Not Replaced	2019-10-15		No		1.37	2019-10-17	2019-10-29												
5040036	B07_05_A	B07_05_A	4315	LUDWICK ST	Lead	Lead	PEX	Copper	2019-10-15	2019-10-15	No		11.9	2019-10-23	2019-11-04												
5049866	B07_05_B	B07_05_B	783	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-15	2019-10-15	No		1.35														

Appendix H-Lead COA

[illegible]

Appendix H-Lead COA

[illegible]

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfrom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfrom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfrom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfrom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfrom Lab5
5039998	B07_05_B	B07_05_B	4331	SALINE ST	Lead	Lead	PEX	Copper	2019-11-15	2019-11-15	No		1	2019-11-18	2019-11-26												
5075317	B02_01_B	B02_01_B	3424	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-15	2019-11-15	No		369	2019-11-20	2019-12-03												
5059192	B05_02_A	B05_02_A	77	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-15	2019-11-15	No		1.35	2019-11-20	2019-11-26												
5059191	B05_02_A	B05_02_A	79	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-15	2019-11-15	No		1	2019-11-18	2019-11-26												
5046412	B07_05_B	B07_05_B	905	NORFOLK ST	Lead	Lead	PEX	Copper	2019-11-15	2019-11-15	No		15	2019-11-19	2019-11-26												
5072061	B02_01_B	B02_01_B	2639	ELLIS ST	Lead	Copper	PEX	Not Replaced	2019-11-15		No		711	2019-11-15	2019-11-26												
5046792	B07_05_B	B07_05_B	4323	TESLA ST	Lead	Lead	PEX	Copper	2019-11-16	2019-11-16	No		1	2019-11-18	2019-11-26												
5050122	B07_05_B	B07_05_B	3484	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-11-18		No		1	2019-11-19	2019-11-26												
5045609	B07_05_B	B07_05_B	847	DEELY ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-18	2019-11-18	No		1	2019-12-06	2020-01-07												
5045722	B07_05_B	B07_05_B	834	LILAC ST	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No		1	2019-11-20	2019-12-03												
5050156	B07_05_B	B07_05_B	4238	SALINE ST	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No		1.07	2019-11-21	2019-12-03												
5075266	B02_01_B	B02_01_B	3440	PERRYVILLE AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-18	2019-11-18	No		1	2019-11-19	2019-11-26												
5073364	B02_01_B	B02_01_B	3325	PORTOLA ST	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No		4.42	2019-11-21	2019-11-26												
5046784	B07_05_B	B07_05_B	4320	TESLA ST	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No		1.16	2019-11-22	2019-12-03												
5072056	B02_01_B	B02_01_B	2627	ELLIS ST	Lead	Copper	PEX	Not Replaced	2019-11-18		No		1	2019-12-15	2020-01-08												
5050142	B07_05_B	B07_05_B	4204	SALINE ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No		18.4	2019-11-20	2019-11-26												
5059188	B05_02_A	B05_02_A	85	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No		1	2019-11-25	2020-01-14												
5045723	B07_05_B	B07_05_B	836	LILAC ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No		1.55	2019-11-21	2019-12-03												
5073388	B02_01_B	B02_01_B	3330	PORTOLA ST	Lead	Copper	PEX	Not Replaced	2019-11-19		No		1	2019-11-27	2020-01-14												
5039160	B07_05_A	B07_05_A	6368	MORROWFIELD AVE	Lead	Copper	PEX	Not Replaced	2019-11-19		No		9.07	2019-11-19	2019-11-26												
5060554	B05_02_B	B05_02_B	345	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No		22	2019-11-21	2019-12-31												
5046783	B07_05_B	B07_05_B	4310	TESLA ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No		1	2019-12-16	2020-01-10												
5075322	B02_01_B	B02_01_B	3444	DELAWARE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-19	2019-11-19	No		1.47	2020-01-06	2020-01-22												
5058729	B05_02_A	B05_02_A	311	WYOMING ST	Lead	Copper	PEX	Not Replaced	2019-11-19		No		1.3	2019-11-20	2019-11-26												
5073833	B02_01_B	B02_01_B	304	KENNEDY AVE	Lead	Copper	PEX	Not Replaced	2019-11-19		No		19.8	2020-01-12	2020-01-22												
5018500	Ops	Urgent LSLR	183	46TH ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-21	No	Emergency	3.83	2019-11-24	2019-12-03												
5058601	A02_02	CEP	219	NATCHEZ ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No		75.6	2019-11-22	2019-12-03												
5050111	B07_05_B	B07_05_B	3452	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No		6.64	2019-11-21	2019-12-03												
5039384	B07_05_A	B07_05_A	3039	SHADY AVE	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No		1.1	2019-11-21	2019-12-03												
5073401	B02_01_B	B02_01_B	3319	PORTOLA ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No		46	2019-11-25	2020-01-07												
5060568	B05_02_B	B05_02_B	207	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No		511	2019-11-21	2020-01-07												
5050115	B07_05_B	B07_05_B	3464	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-21	2019-11-21	No		1	2019-11-22	2019-12-03												
5039153	B07_05_A	B07_05_A	6359	BURCHFIELD AVE	Lead	Copper	PEX	Not Replaced	2019-11-21		No		53.1	2019-11-22	2019-12-03												
5046313	B07_05_B	B07_05_B	4133	BEEHNER RD	Lead	Lead	PEX	Copper	2019-11-21	2019-11-21	No		6.7	2019-11-22	2019-12-03												
5075326	B02_01_B	B02_01_B	3462	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-21	2019-11-21	No		1	2019-11-22	2019-12-03												
5060296	B05_02_B	B05_02_B	207	EDITH ST	Lead	Lead	PEX	Copper	2019-11-21	2019-11-21	No		1	2019-11-25	2019-12-03												
5060556	B05_02_B	B05_02_B	339	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-21	2019-11-21	No		1	2019-11-24	2019-12-31												
5075325	B02_01_B	B02_01_B	3456	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-22	2019-11-22	No		84.5	2019-11-23	2019-12-03												
5060302	B05_02_B	B05_02_B	221	EDITH ST	Lead	Lead	PEX	Copper	2019-11-22	2019-11-22	No		5.24	2019-11-24	2019-12-03												
5060291	B05_02_B	B05_02_B	224	EDITH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-22	2019-11-22	No		5	2019-12-11	2020-01-07												
5060564	B05_02_B	B05_02_B	309	SWEETBRIAR ST	Lead	Copper	PEX	Not Replaced	2019-11-22		No		16	2019-11-30	2020-01-07												
5050220	B07_05_B	B07_05_B	4	EXETER ST	Lead	Lead	PEX	Copper	2019-11-22	2019-11-22	No		1	2019-11-30	2020-01-10												
5050138	B07_05_B	B07_05_B	4146	SALINE ST	Lead	Lead	PEX	Copper	2019-11-22	2019-11-22	No		1	2019-11-23	2019-12-03												
5063660	CEP_02	CEP_02	308	UVILLA ST	Lead	Copper	PEX	Not Replaced	2019-11-22		No		1.27	2019-11-26	2019-12-03												
5039135	B07_05_A	B07_05_A	6300	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-11-23	2019-11-23	No		7.09	2019-11-23	2019-12-03												
5039347	B07_05_B	B07_05_B	4021	SALINE ST	Lead	Lead	PEX	Copper	2019-11-23	2019-11-21	No		1	2019-11-27	2020-01-14												
5050226	B07_05_B	B07_05_B	14	EXETER ST	Lead	Lead	PEX	Copper	2019-11-23	2019-11-23	No		4	2019-11-25	2020-01-14												
5046839	B07_05_B	B07_05_B	4302	FRANK ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-25	2019-11-25	No		1	2019-11-28	2020-01-10												
5039346	B07_05_B	B07_05_B	4017	SALINE ST	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No		2	2019-11-26	2020-01-14												
5061294	B05_02_A	B05_02_A	440	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-11-25		No		2	2019-11-28	2020-01-07												
5061293	B05_02_A	B05_02_A	438	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-11-25		No		1	2019-11-27	2020-01-07												
5060536	B05_02_B	B05_02_B	316	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No		7.17	2019-11-26	2019-12-03												
5050228	B07_05_B	B07_05_B	18	EXETER ST	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No		1	2019-12-26	2020-01-08												
5074105	B02_01_B	B02_01_B	235	KENNEDY AVE	Lead	Copper	PEX	Not Replaced	2019-11-25		No		1	2019-11-27	2020-01-07												
5073407	B02_01_B	B02_01_B	3232	PERRYVILLE AVE	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No		347	2019-11-26	2019-12-03												
5049522	B07_05_B	B07_05_B	910	LILAC ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-26	2019-11-26	No		3	2019-12-04	2020-01-10												
5061405	B05_02_A	B05_02_A	233	ALBERT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-26	2019-11-26	No		6	2019-12-05	2020-01-10												
5050146	B07_05_B	B07_05_B	4212	SALINE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-26	2019-11-26	No		1	2019-11-28	2020-01-07												
5050126	B07_05_B	B07_05_B	3494	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-26	2019-11-26	No		3	2019-11-26	2020-01-07												
5073969	B02_01_B	B02_01_B	224	KENNEDY AVE	Lead	Copper																					

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfom Lab5
5050148	B07_05_B	B07_05_B	4218	SALINE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-29	2019-11-29	No		1	2019-12-10	2020-01-10												
5049884	B07_05_B	B07_05_B	764	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-02	2019-12-02	No		8	2019-12-03	2020-01-10												
5073677	B02_01_B	B02_01_B	3000	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-12-02	2019-12-02	No		56	2019-12-16	2020-01-10												
5073834	B02_01_B	B02_01_B	302	KENNEDY AVE	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No		3	2019-12-11	2020-01-10												
5050383	B07_05_B	B07_05_B	4316	SALINE ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No		2	2019-12-04	2020-01-10												
5060305	B05_02_B	B05_02_B	229	EDITH ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No		18	2019-12-05	2020-01-08												
5049885	B07_05_B	B07_05_B	760	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No		4	2019-12-05	2020-01-10												
5060288	B05_02_B	B05_02_B	230	EDITH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-03	2019-12-03	No		1	2019-12-05	2020-01-10												
5045739	B07_05_B	B07_05_B	861	LILAC ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No		2	2019-12-05	2020-01-10												
5073742	B02_01_B	B02_01_B	402	MILROY ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No		1	2019-12-04	2020-01-10												
5066681	Ops		1004	CEDAR AVE	Lead	Copper	PEX	Not Replaced	2019-12-04	2019-12-04	No	Emergency	1	2019-12-06	2020-01-10												
1000042	B05_02_A	B05_02_A	518	BOGGS AVE	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No		1	2019-12-05	2020-01-14												
5045729	B07_05_B	B07_05_B	852	LILAC ST	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No		1	2019-12-09	2020-01-10												
5073505	B02_01_B	B02_01_B	3125	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-12-04		No		5	2019-12-05	2020-01-10												
5050134	B07_05_B	B07_05_B	3514	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-12-04		No		1	2019-12-05	2020-01-10												
5050305	B07_05_B	B07_05_B	794	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No		1	2019-12-06	2020-01-10												
5060298	B05_02_B	B05_02_B	211	EDITH ST	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No		2	2019-12-07	2020-01-07												
5066089	CEP_02	CEP_02	1228	VELO ST	Copper	Lead	PEX	Copper	2019-12-04	2019-12-04	No		1	2019-12-06	2020-01-10												
5049554	B07_05_B	B07_05_B	966	LILAC ST	Lead	Copper	PEX	Not Replaced	2019-12-04		No		1	2019-12-07	2020-01-10												
5073699	B02_01_B	B02_01_B	2921	NORWOOD AVE	Lead	Copper	PEX	Not Replaced	2019-12-04		No		3	2019-12-11	2020-01-10												
5060309	B05_02_B	B05_02_B	237	EDITH ST	Lead	Copper	PEX	Not Replaced	2019-12-04		No		5.8	2020-01-12	2020-01-22												
5050274	B07_05_B	B07_05_B	731	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No		5	2019-12-09	2020-01-14												
5050044	B07_05_B	B07_05_B	4205	WINDSOR ST	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No		1	2019-12-07	2020-01-10												
5049943	B07_05_B	B07_05_B	726	MELBOURNE ST	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No		1	2019-12-06	2020-01-10												
5049847	B07_05_B	B07_05_B	4124	SALINE ST	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No		1	2020-01-06	2020-01-10												
5073698	B02_01_B	B02_01_B	2927	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No		8	2019-12-07	2020-01-10												
5060134	B05_02_B	B05_02_B	319	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No		9	2019-12-08	2020-01-14												
5050290	B07_05_B	B07_05_B	760	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No		1	2019-12-08	2020-01-14												
5039995	B07_05_B	B07_05_B	4315	SALINE ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No		1	2019-12-11	2020-01-10												
5073648	B02_01_B	B02_01_B	157	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No		1	2019-12-09	2020-01-07												
5049916	B07_05_B	B07_05_B	787	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No		1.21	2019-12-10	2020-01-08												
5049828	B07_05_B	B07_05_B	3552	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-12-06		No		1	2019-12-11	2020-01-10												
5073650	B02_01_B	B02_01_B	205	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No		3	2019-12-11	2020-01-10												
5050046	B07_05_B	B07_05_B	4211	WINDSOR ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No		6	2019-12-07	2020-01-07												
5060133	B05_02_B	B05_02_B	323	FINGAL ST	Lead	Copper	PEX	Not Replaced	2019-12-06		No		2	2019-12-07	2020-01-10												
5073729	B02_01_B	B02_01_B	3021	VIOLA ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No		25	2019-12-10	2020-01-14												
5073528	B02_01_B	B02_01_B	3106	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-12-09	2019-12-09	No		1	2020-01-13	2020-01-22												
5050139	B07_05_B	B07_05_B	3522	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-12-10		No		2	2019-12-11	2020-01-14												
5017063	Ops	Urgent LSLR	4210	POST ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-13	No	Emergency	1	2019-12-16	2020-01-10												
5060108	B05_02_B	B05_02_B	322	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No		13	2019-12-14	2020-01-10												
5046382	B07_05_B	B07_05_B	717	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No		1	2019-12-11	2020-01-14												
5073644	B02_01_B	B02_01_B	141	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No		2	2019-12-11	2020-01-10												
5059532	B05_02_A	B05_02_A	301	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-12-10		No		1.59	2020-01-20	2020-01-29												
5060455	B05_02_B	B05_02_B	250	EDITH ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No		1	2019-12-11	2020-01-10												
5073678	B02_01_B	B02_01_B	2932	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No		6	2019-12-10	2020-01-10												
5040001	B07_05_B	B07_05_B	4349	SALINE ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No		1.39	2020-01-10	2020-01-22												
5031831	CEP_02	CEP_02	7162	LEMINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-12-10		No		1	2019-12-11	2020-01-14												
5040000	B07_05_B	B07_05_B	4345	SALINE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-10	2019-12-10	No		12	2019-12-11	2020-01-10												
5073952	B02_01_B	B02_01_B	307	HAWKINS AVE	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No		5	2019-12-12	2020-01-10												
5049760	B07_05_B	B07_05_B	4042	MURRAY AVE	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No		2	2019-12-11	2020-01-14												
5055026	Ops	B06_03_B	1907	ST PAUL ST	Lead	Copper	PEX	Not Replaced	2019-12-11		No	Emergency	1	2019-12-18	2020-01-08												
5073679	B02_01_B	B02_01_B	2928	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No		1	2019-12-12	2020-01-14												
5059092	B05_02_A	B05_02_A	216	BOGGS AVE	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No		1	2019-12-19	2020-01-08												
5050381	B07_05_B	B07_05_B	4324	SALINE ST	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No		7	2019-12-13	2020-01-10												
5073657	B02_01_B	B02_01_B	156	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No		124	2019-12-12	2020-01-08												
5060458	B05_02_B	B05_02_B	256	EDITH ST	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No		28	2019-12-13	2020-01-10												
5073481	B02_01_B	B02_01_B	3070	MARSHALL RD	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No		1	2019-12-13	2020-01-10												
5060112	B05_02_B	B05_02_B	306	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No		50	2019-12-13	2020-01-10												
5060456	B05_02_B	B05_02_B	252	EDITH ST	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No		2	2019-12-12	2020-01-10												
5050285	B07_05_B	B07_05_B	748	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-12	2019-12-12	No		1</														

Appendix H-Lead COA

[illegible]

Appendix H-Lead COA

Post-Construction Replacement Sample Results (All) Report as of as of January 31, 2020																											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial	Emergency	Lab Result_p pb1	Dt Collected1	Dt Result Recfrom Lab1	Lab Result_p pb2	Dt Collected2	Dt Result Recfrom Lab2	Lab Result_p pb3	Dt Collected3	Dt Result Recfrom Lab3	Lab Result_p pb4	Dt Collected4	Dt Result Recfrom Lab4	Lab Result_p pb5	Dt Collected5	Dt Result Recfrom Lab5
5055459	B06_03_B	B06_03_B	2603	S 18TH STREET EXT	Lead	Copper	PEX	Not Replaced	2020-01-09		No		4.42	2020-01-13	2020-01-22												
5049553	B07_05_B	B07_05_B	964	LILAC ST	Lead	Lead	PEX	Copper	2020-01-09	2020-01-09	No		1	2020-01-10	2020-01-29												
5050049	B07_05_B	B07_05_B	4221	WINDSOR ST	Lead	Lead	PEX	Copper	2020-01-10	2020-01-10	No		2.28	2020-01-10	2020-01-22												
5055406	B06_03_B	B06_03_B	1015	MOUNT OLIVER ST	Lead	Copper	PEX	Not Replaced	2020-01-10		No		1	2020-01-11	2020-01-22												
5078493	B13_01_A	B13_01_A	3245	BAINTON ST	Lead	Copper	PEX	Not Replaced	2020-01-13		No		186	2020-01-14	2020-01-22												
5060207	B05_02_B	B05_02_B	240	SEWARD ST	Lead	Lead	PEX	Copper	2020-01-13	2020-01-13	No		1.08	2020-01-14	2020-01-22												
5077089	B13_01_A	B13_01_A	1521	SUPERIOR AVE	Lead	Copper	PEX	Not Replaced	2020-01-13		No		2.42	2020-01-16	2020-01-29												
5060584	B05_02_B	B05_02_B	209	PLYMOUTH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-13	2020-01-13	No		5.31	2020-01-13	2020-01-22												
5059688	B05_02_B	B05_02_B	411	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-13	2020-01-13	No		8.74	2020-01-20	2020-01-29												
5055512	B06_03_B	B06_03_B	1047	MOUNT OLIVER ST	Lead	Lead	PEX	Copper	2020-01-14	2020-01-14	No		1	2020-01-15	2020-01-29												
5059714	B05_02_B	B05_02_B	420	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-14	2020-01-14	No		4.14	2020-01-16	2020-01-29												
5055508	B06_03_B	B06_03_B	2730	S 18TH STREET EXT	Lead	Copper	PEX	Not Replaced	2020-01-14		No		1	2020-01-14	2020-01-29												
5059697	B05_02_B	B05_02_B	455	ONEIDA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-14	2020-01-14	No		1	2020-01-15	2020-01-22												
5060874	B05_02_B	B05_02_B	217	PLYMOUTH ST	Lead	Lead	PEX	Copper	2020-01-14	2020-01-14	No		8.57	2020-01-16	2020-01-29												
5055510	B06_03_B	B06_03_B	2734	S 18TH STREET EXT	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No		1.28	2020-01-16	2020-01-29	2.69	2020-01-16	2020-01-29									
5059696	B05_02_B	B05_02_B	445	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No		16	2020-01-16	2020-01-29												
5051531	CEP_02	CEP_02	2322	SALISBURY ST	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No		12.2	2020-01-19	2020-01-29												
5076195	B13_01_A	B13_01_A	1506	FORSYTHE ST	Lead	Copper	PEX	Not Replaced	2020-01-15		No		3.27	2020-01-17	2020-01-29												
5055023	B06_03_B	B06_03_B	1913	ST PAUL ST	Lead	Lead	PEX	Copper	2020-01-15	2020-01-17	No		9.15	2020-01-18	2020-01-29												
5076534	B13_01_A	B13_01_A	2919	SHADELAND AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-16	2020-01-15	Yes		1	2020-01-16	2020-01-29												
5003733	B14_03_A	B14_03_A	336	COLTART AVE	Lead	Lead	PEX	Copper	2020-01-16	2020-01-16	No		9.37	2020-01-17	2020-01-29												
5076932	B13_01_A	B13_01_A	2706	SHADELAND AVE	Lead	Copper	PEX	Not Replaced	2020-01-16		No		1	2020-01-17	2020-01-29												
5060405	B05_02_B	B05_02_B	321	SEWARD ST	Lead	Copper	PEX	Not Replaced	2020-01-16		No		1	2020-01-21	2020-01-29												
5054957	B06_03_B	B06_03_B	1942	S 18TH ST	Lead	Copper	PEX	Not Replaced	2020-01-17		No		6.22	2020-01-22	2020-01-29												
5079432	B13_01_A	B13_01_A	3018	SHADELAND AVE	Lead	Lead	PEX	Copper	2020-01-17	2020-01-17	No		1	2020-01-19	2020-01-29												
5055250	B06_03_B	B06_03_B	1116	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2020-01-17	2020-01-17	No		1	2020-01-20	2020-01-29												
5076485	B13_01_A	B13_01_A	1317	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2020-01-20		No		1.69	2020-01-22	2020-01-29												
5076480	B13_01_A	B13_01_A	1331	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2020-01-20		No		1.25	2020-01-21	2020-01-29												
5059698	B05_02_B	B05_02_B	457	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-20	2020-01-20	No		28.3	2020-01-21	2020-01-29												
5059675	B05_02_B	B05_02_B	332	ONEIDA ST	Lead Tailpiece	Lead	PEX	Copper	2020-01-20	2020-01-20	No		1	2020-01-21	2020-01-29												
5004571	B14_03_B	B14_03_B	3411	DAWSON ST	Lead	Lead	PEX	Copper	2020-01-21	2020-01-21	No		3.52	2020-01-22	2020-01-29												

ATTACHMENT C
PARTIAL LEAD SERVICE LINE REPLACEMENTS

Locations not Notified in Accordance with 25 Pa. Code § 109.1107(d)(4)(i)

Appendix H-Lead COA

Emergency Partial Lead Service Line Replacements (All) Report as of January 31, 2020 (Locations not Notified in Accordance with 25 Pa. Code § 109.1107(d)(4)(i))										
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private
5047746	Ops	BLG_01	244	FLOWERS AVE	Lead	Lead	PEX	Not Replaced	2016-07-01	
5020086	Upper Lawrenceville Relay	BLG	5309	HOLMES ST	Lead	Lead	Non-Lead	Copper	2016-07-05	2019-01-14
5020839	Ops	BLG	4363	STANTON AVE	Lead	Lead	PEX	Not Replaced	2016-07-06	
5020093	Upper Lawrenceville Relay	BLG	5323	HOLMES ST	Lead	Lead Tailpiece	Non-Lead	Copper Tailpiece	2016-07-08	2019-01-17
5078778	Ops	BLG	3522	SIMEN AVE	Lead	Lead	PEX	Copper	2016-07-11	2019-01-17
5017464	Ops	BLG_01	428	FISK ST	Lead	Lead	PEX	Not Replaced	2016-07-12	
5020620	Upper Lawrenceville Relay	BLG	5335	HOLMES ST	Lead	Lead	Non-Lead	Copper	2016-07-12	2019-01-14
5020621	Upper Lawrenceville Relay	BLG_01	5333	HOLMES ST	Lead	Lead	PEX	Copper	2016-07-12	2019-11-25
5020622	Upper Lawrenceville Relay	BLG	5331	HOLMES ST	Lead	Lead	Non-Lead	Copper	2016-07-12	2019-01-02
5020623	Upper Lawrenceville Relay	BLG	5329	HOLMES ST	Lead	Lead	Non-Lead	Copper	2016-07-12	2019-01-02
5025811	Ops	BLG_01	921	N SAINT CLAIR ST	Lead	Lead	PEX	Not Replaced	2016-07-12	
5069027	Ops	BLG_01	2100	STRAUBS LN	Lead	Lead	PEX	Not Replaced	2016-07-13	
5048231	Ops	BLG	5120	LYTLE ST	Lead	Lead	PEX	Not Replaced	2016-07-14	
5028213	Ops	BLG_01	1012	WINTERTON ST	Lead	Lead	PEX	Copper	2016-07-18	2019-05-31
5046129	Ops	BLG	4221	SHIELDS ST	Lead	Lead	PEX	Copper	2016-07-19	2019-02-06
5003065	Ops	BLG_01	206	CHESTERFIELD RD	Lead	Lead	PEX	Not Replaced	2016-07-21	
5048521	Ops	BLG	5264	2ND AVE	Lead	Lead	PEX	Copper	2016-07-21	2019-01-09
5020213	Upper Lawrenceville Relay	BLG	5109	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-07-25	2018-12-20
5020285	Upper Lawrenceville Relay	BLG_01	5108	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-07-25	2019-03-22
5048522	Ops	BLG_01	5266	2ND AVE	Lead	Lead	PEX	Not Replaced	2016-07-26	
5049759	Ops	BLG_02	4038	MURRAY AVE	Lead	Unknown	PEX	Not Replaced	2016-07-26	
5020233	Upper Lawrenceville Relay	BLG	5131.5	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-07-27	2019-01-15
5020234	Upper Lawrenceville Relay	BLG	5133	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-07-27	2018-12-20
5020237	Upper Lawrenceville Relay	BLG	5135	CARNEGIE ST	Lead	Lead	PEX	Copper	2016-07-27	2018-12-19
5038973	Ops	BLG	2309	TILBURY AVE	Lead	Lead	PEX	Copper	2016-07-29	2019-01-18
5020267	Upper Lawrenceville Relay	BLG	5150	CARNEGIE ST	Lead	Lead	Non-Lead	Not Replaced	2016-08-01	
5020268	Upper Lawrenceville Relay	Private Reimbursement	5148	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-08-01	2016-08-23
5020261	Upper Lawrenceville Relay	BLG	5156	CARNEGIE ST	Lead	Lead	Non-Lead	Not Replaced	2016-08-02	
5024629	Ops	BLG_01	5415	BROAD ST	Lead	Lead	PEX	Not Replaced	2016-08-02	
5019695	Upper Lawrenceville Relay	BLG	5159	CARNEGIE ST	Lead	Lead Tailpiece	Non-Lead	Copper Tailpiece	2016-08-03	2019-01-04
5020257	Upper Lawrenceville Relay	BLG	5157	CARNEGIE ST	Lead	Lead Tailpiece	Non-Lead	Copper Tailpiece	2016-08-03	2019-01-04
5070381	Ops	A16_06	512	ARMANDALE ST	Lead	Lead	PEX	Copper	2016-08-03	2018-11-20
5019691	Upper Lawrenceville Relay	BLG_01	5168	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-08-04	2019-03-22
5019696	Upper Lawrenceville Relay	BLG	5161.5	CARNEGIE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2016-08-04	2018-12-19
5019697	Upper Lawrenceville Relay	BLG	5163	CARNEGIE ST	Lead	Lead	Copper	Copper	2016-08-04	2018-12-19
5019700	Upper Lawrenceville Relay	BLG	5165	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-08-05	2019-03-05
5051908	Ops	BLG	2300	PRIMROSE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2016-08-05	2019-01-22
5028480	Ops	BLG	6395	STANTON AVE	Lead	Lead	PEX	Copper	2016-08-08	2019-02-11
5075090	Ops	BLG	17	DUNLAP ST	Lead	Lead	PEX	Copper	2016-08-08	2019-02-06
5004258	Ops	BLG_01	3103	NIAGARA ST	Lead	Lead	PEX	Not Replaced	2016-08-12	
5004259	Ops	BLG_02	3105	NIAGARA ST	Lead	Lead	PEX	Copper	2016-08-12	2020-01-10
5052433	Ops	BLG_01	2810	SALISBURY ST	Lead	Lead	PEX	Not Replaced	2016-08-16	
5041493	Ops	BLG	7220	MEADE ST	Lead	Lead	PEX	Copper	2016-08-19	2019-01-09
5044460	Ops	BLG	1222	LANCASTER AVE	Lead	Lead	PEX	Copper	2016-08-25	2019-01-03
5059590	Ops	A01_03	125	TUSCOLA ST	Lead	Lead	PEX	Copper	2016-08-30	2018-05-16

Appendix H-Lead COA

Emergency Partial Lead Service Line Replacements (All) Report as of January 31, 2020 (Locations not Notified in Accordance with 25 Pa. Code § 109.1107(d)(4)(i))										
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private
5051624	Ops	BLG_01	7	HOLT ST	Lead	Lead	PEX	Not Replaced	2016-09-01	
5071007	Ops	A16_06	1415	BUENA VISTA ST	Lead	Lead	PEX	Copper	2016-09-02	2018-11-30
5020612	Upper Lawrenceville Relay	BLG	5406	KEYSTONE ST	Lead	Lead	Non-Lead	Not Replaced	2016-09-06	
5037581	Ops	BLG	5508	BEACON ST	Lead	Lead	PEX	Copper	2016-09-07	2019-02-08
5072382	Ops	BLG	2329	HAZELTON ST	Lead	Lead	PEX	Copper	2016-09-08	2019-01-14
5072381	Ops	BLG	2331	HAZELTON ST	Lead	Lead	PEX	Copper	2016-09-09	2019-01-17
5022986	Upper Lawrenceville Relay	BLG_01	5429	KEYSTONE ST	Lead	Lead	Non-Lead	Not Replaced	2016-09-13	
5022995	Upper Lawrenceville Relay	BLG	5430	KEYSTONE ST	Lead	Lead	Non-Lead	Copper	2016-09-13	2019-01-28
5034962	Ops	BLG_01	719	SALINE ST	Lead	Lead	PEX	Not Replaced	2016-09-13	
5022988	Upper Lawrenceville Relay	BLG	5431	KEYSTONE ST	Lead	Lead	Non-Lead	Copper	2016-09-14	2019-01-28
5055786	Ops	BLG	67	HANOVER ST	Lead	Lead	PEX	Copper	2016-09-14	2019-03-01
5012454	Maryland Avenue Relay	BLG	927	MARYLAND AVE	Lead	Lead	Copper	Copper	2016-09-15	2019-01-15
5012500	Maryland Avenue Relay	BLG_01	911	MARYLAND AVE	Lead	Lead	Copper	Not Replaced	2016-09-15	
5012501	Maryland Avenue Relay	BLG_01	915	MARYLAND AVE	Lead	Lead	Copper	Copper	2016-09-15	2019-08-19
5022990	Upper Lawrenceville Relay	BLG	5434	NATRONA WAY	Lead	Lead	Non-Lead	Copper	2016-09-15	2019-02-04
5022994	Upper Lawrenceville Relay	BLG	5438	NATRONA WAY	Lead	Lead	Non-Lead	Not Replaced	2016-09-15	
5040277	Ops	BLG	201	ELYSIAN ST	Lead	Lead	PEX	Copper	2016-09-15	2019-01-02
5048269	Ops	BLG_01	208	W ELIZABETH ST	Lead	Lead	PEX	Not Replaced	2016-09-15	
5072101	Ops	BLG	2510	MAPLE AVE	Lead	Lead	PEX	Copper	2016-09-16	2019-01-18
5008514	Ops	BLG	3326	MELWOOD AVE	Lead	Lead	PEX	Not Replaced	2016-10-03	
5006919	Ops	A06_06	3352	MCNEIL PL	Lead	Lead	PEX	Copper	2016-10-04	2018-05-17
5036901	Ops	BLG	1544	SHADY AVE	Lead	Lead	PEX	Copper	2016-10-04	2019-01-23
5055674	Ops	BLG_01	53	CRAIGHEAD ST	Lead	Lead	PEX	Not Replaced	2016-10-04	
5003277	Ops	BLG	250	MEYRAN AVE	Lead	Lead	PEX	Copper	2016-10-05	2019-03-12
5079249	Ops	BLG	1032	GRAND AVE	Lead	Lead	PEX	Not Replaced	2016-10-14	
5048385	Ops	BLG	419	W ELIZABETH ST	Lead	Lead	PEX	Copper	2016-10-17	2019-02-04
5041028	Ops	BLG	413	GETTYSBURG ST	Lead	Lead	PEX	Copper	2016-10-18	2018-12-26
5043576	Ops	BLG	219	CARNEGIE PL	Lead	Lead	PEX	Not Replaced	2016-10-18	
5047657	Ops	BLG	232	FLOWERS AVE	Lead	Lead	PEX	Copper	2016-10-18	2019-01-03
5047658	Ops	BLG	234	FLOWERS AVE	Lead	Lead	PEX	Copper	2016-10-19	2019-01-03
5047747	Ops	BLG	242	FLOWERS AVE	Lead	Lead	PEX	Not Replaced	2016-10-19	
5051587	Ops	BLG	38	HOLT ST	Lead	Lead	PEX	Not Replaced	2016-10-20	
5122043	Spring Street Relay	BLG	8	SPRING STREET	Lead	Lead	Non-Lead	Not Replaced	2016-10-20	
5122045	Spring Street Relay	BLG	10	SPRING STREET	Lead	Lead	Non-Lead	Copper	2016-10-20	2019-02-28
5122047	Spring Street Relay	BLG	12	SPRING STREET	Lead	Lead	Copper	Copper	2016-10-20	2019-01-28
5032416	Ops	BLG_01	7055	CHAUCER ST	Lead	Lead	PEX	Not Replaced	2016-10-21	
5032417	Ops	BLG_01	7057	CHAUCER ST	Lead	Lead	PEX	Not Replaced	2016-10-21	
5052038	Ops	BLG	2310	PATTERSON ST	Lead	Lead	PEX	Copper	2016-10-25	2019-02-19
1000018	Upper Lawrenceville Relay	BLG_01	5243 B	DUNCAN ST	Lead	Lead	Non-Lead	Not Replaced	2016-10-26	
5122046	Spring Street Relay	BLG	11	SPRING STREET	Lead	Lead	Non-Lead	Copper	2016-10-27	2019-01-28
5014735	Ops	BLG	4826	SCIOTA ST	Lead	Lead	PEX	Copper	2016-10-28	2019-02-02
5054245	Ops	Private Reimbursement	146	S 17TH ST	Lead	Lead	PEX	Not Replaced	2016-10-31	
5080719	Ops	BLG	1710	MARMADUKE ST	Lead	Lead	PEX	Not Replaced	2016-10-31	
5031892	Ops	BLG_01	1542	OBERLIN ST	Lead	Lead	PEX	Not Replaced	2016-11-01	
5122044	Spring Street Relay	BLG_01	9	SPRING STREET	Lead	Lead	Non-Lead	Not Replaced	2016-11-01	

Appendix H-Lead COA

Emergency Partial Lead Service Line Replacements (All) Report as of January 31, 2020 (Locations not Notified in Accordance with 25 Pa. Code § 109.1107(d)(4)(i))										
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private
5031893	Ops	BLG_01	1544	OBERLIN ST	Lead	Lead	PEX	Not Replaced	2016-11-02	
5079437	Ops	Private Reimbursement	3034	SHADELAND AVE	Lead	Lead	PEX	Copper	2016-11-04	2016-11-09
5060561	Ops	BLG	319	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2016-11-08	2019-03-04
5039068	Ops	Private Reimbursement	5858	BURCHFIELD AVE	Lead	Lead	PEX	Copper	2016-11-09	2018-04-27
5061046	Ops	BLG	154	OLYMPIA ST	Lead	Lead	PEX	Copper	2016-11-09	2019-02-06
5020507	Upper Lawrenceville Relay	BLG	5114	DUNCAN ST	Lead	Lead Tailpiece	Non-Lead	Copper Tailpiece	2016-11-14	2019-01-04
5069372	Ops	BLG	2035	LAUTNER ST	Lead	Lead	PEX	Copper	2016-11-15	2018-12-31
5061127	Ops	BLG	615	CHESS ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2016-11-25	2018-12-20
5072487	Ops	BLG	524	W BURGESS ST	Lead	Copper & Lead	PEX	Copper	2016-11-30	2019-02-26
5056776	Ops	BLG	840	EXCELSIOR ST	Lead	Lead	PEX	Copper	2016-12-09	2019-01-07
5051711	Ops	BLG	2612	STELLA ST	Lead	Lead	PEX	Copper	2016-12-28	2019-02-22
5052114	Ops	Private Reimbursement	2702	BURHAM ST	Lead	Lead	PEX	Copper	2017-01-04	2016-12-16
5077031	Ops	BLG	2613	BRIGHTON RD	Lead	Lead	PEX	Copper	2017-01-04	2019-01-03
5029221	Ops	A09_09	6517	DEARY ST	Lead	Lead	PEX	Not Replaced	2017-01-05	
5077296	Ops	BLG	1122	MARSHALL AVE	Lead	Lead	PEX	Copper	2017-01-06	2019-02-07
5055142	Ops	BLG	1731	MARCUS WAY	Lead	Galvanized Iron	PEX	Not Replaced	2017-01-18	
5038945	Ops	Private Reimbursement	2305	SHADY AVE	Lead	Lead	PEX	Copper	2017-01-20	2017-07-26
5020446	Upper Lawrenceville Relay	BLG_01	606	52ND ST	Lead	Lead	Non-Lead	Not Replaced	2017-01-23	
5058461	Ops	A02_02	406	BELONDA ST	Lead	Lead	PEX	Copper	2017-01-25	2018-04-19
5065023	Ops	BLG	1406	LIVERPOOL ST	Lead	Lead	PEX	Copper	2017-01-26	2019-02-26
5065024	Ops	BLG	1404	LIVERPOOL ST	Lead	Lead	PEX	Copper	2017-01-26	2019-02-26
5054370	Ops	BLG	1707	JANE ST	Lead	Lead	PEX	Copper	2017-01-30	2018-12-26
5055631	Ops	BLG	452	KATHLEEN ST	Lead	Lead	PEX	Copper	2017-02-01	2018-12-28
5060572	Ops	BLG	162	PLYMOUTH ST	Lead	Lead	PEX	Copper	2017-02-06	2019-02-08
5036115	Ops	Private Reimbursement	1444	SEVERN ST	Lead	Lead	PEX	Copper	2017-02-14	2017-02-17
5040825	Ops	BLG	7000	MEADE PL	Lead	Lead	PEX	Copper	2017-02-15	2019-01-11
5061458	Ops	BLG	283	PAUL ST	Lead	Lead	PEX	Copper	2017-02-15	2019-01-15
5056847	Ops	BLG	905	EXCELSIOR ST	Lead	Lead	PEX	Copper	2017-02-17	2019-02-28
5080914	Ops	BLG	3707	ATKINS ST	Lead	Lead	PEX	Copper	2017-02-22	2019-02-26
5050988	Ops	A14_03	2337	CAREY WAY	Lead	Lead	PEX	Copper	2017-02-22	2018-11-06
5004773	Ops	BLG	514	CATO ST	Lead	Lead	PEX	Copper	2017-02-27	2019-01-28
5002046	Ops	BLG	278	LOMBARD ST	Lead	Lead	PEX	Copper	2017-02-28	2019-01-22
5068581	Ops	BLG_01	1815	RIALTO ST	Lead	Lead	PEX	Not Replaced	2017-02-28	
5077766	Ops	BLG	1433	ORCHLEE ST	Lead	Lead	PEX	Copper	2017-02-28	2019-01-24
5080479	Ops	BLG_01	1232	GOE AVE	Lead	Lead	PEX	Not Replaced	2017-03-01	
5008244	Ops	BLG_01	3015	BRERETON	Lead	Lead	PEX	Not Replaced	2017-03-03	
5017869	Ops	BLG	4617	CARROLL ST	Lead	Lead	PEX	Not Replaced	2017-03-03	
5046133	Ops	BLG	4213	SHIELDS ST	Lead	Lead	PEX	Not Replaced	2017-03-03	
5043692	Ops	BLG	7421	BEN HUR ST	Lead	Lead	PEX	Copper	2017-03-04	2018-12-17
5029066	Larimer Ave Relay	BLG_01	403	LARIMER AVE	Lead	Lead	Copper	Copper	2017-03-09	2019-03-18
5043537	Ops	BLG	106	CARNEGIE PL	Lead	Lead	PEX	Copper	2017-03-11	2019-01-14
5028108	Ops	BLG	6739	STANTON AVE	Lead	Lead	PEX	Not Replaced	2017-03-14	
5035480	Ops	BLG	1210	S NEGLEY AVE	Lead	Lead	PEX	Copper	2017-03-14	2019-01-10
5073788	Ops	BLG	2909	PERRYVILLE AVE	Lead	Galvanized Iron	PEX	Not Replaced	2017-03-14	
5073633	Ops	BLG	2941	PERRYVILLE AVE	Lead	Lead	PEX	Copper	2017-03-15	2019-01-29

Appendix H-Lead COA

Emergency Partial Lead Service Line Replacements (All) Report as of January 31, 2020 (Locations not Notified in Accordance with 25 Pa. Code § 109.1107(d)(4)(i))										
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private
5009447	Ops	BLG	3636	MINTWOOD ST	Lead	Lead	PEX	Copper	2017-03-21	2019-01-08
5078162	Ops	BLG_01	3460	GASS AVE	Lead	Lead	PEX	Not Replaced	2017-03-30	
5038503	Ops	BLG	6316	WALDRON ST	Lead	Lead	PEX	Copper	2017-04-04	2019-01-24
5044454	Ops	Private Reimbursement	1118	LANCASTER AVE	Lead	Lead	PEX	Copper	2017-04-04	2017-04-11
5018031	Ops	BLG_02	4938	HATFIELD ST	Lead	Lead	PEX	Not Replaced	2017-04-13	
5076532	Ops	BLG_01	2925	SHADELAND AVE	Lead	Lead	PEX	Not Replaced	2017-04-25	
5001210	Mullberry Way Relay	BLG	1125	PENN AVE	Lead	Lead	Non-Lead	Not Replaced	2017-04-27	
5056479	Ops	BLG_01	97	CRAIGHEAD ST	Lead	Lead	PEX	Not Replaced	2017-05-01	
5046500	Ops	BLG	4315	GLADSTONE ST	Lead	Lead	PEX	Copper	2017-05-04	2019-01-25
5032977	Ops	BLG_01	1400	N HOMEWOOD AVE	Lead	Lead	PEX	Not Replaced	2017-05-05	
5020316	Ops	BLG	5138	NATRONA WAY	Lead	Lead	PEX	Not Replaced	2017-05-08	
5050960	Ops	BLG_02	2329	SARAH ST	Lead	Lead	PEX	Copper	2017-05-11	2019-12-19
5005633	Ops	BLG	2916	WEBSTER AVE	Lead	Lead	PEX	Copper	2017-05-12	2019-01-11
5057012	Ops	BLG	314	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2017-05-15	2019-02-04
5037952	Ops	Private Reimbursement	5407	GUARINO RD	Lead	Lead	PEX	Copper	2017-05-22	2017-08-28
5060815	Ops	BLG	402	SWEETBRIAR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2017-06-02	2019-02-15
5122587	Ops	BLG_02	1029	EVERGREEN AVENUE	Lead	Unknown	PEX	Not Replaced	2017-06-02	
5000047	Ops	BLG_02	101	MARKET ST	Lead	Unknown	PEX	Not Replaced	2017-06-06	
5001227	Ops	BLG	1421	PENN AVE	Lead	Lead	PEX	Not Replaced	2017-06-06	
5050232	Ops	BLG	32	EXETER ST	Lead	Lead	PEX	Copper	2017-06-19	2019-01-25
5058934	Ops	A02_02	300	PROSPECT ST	Lead	Lead	PEX	Copper	2017-06-21	2018-05-02
5018484	Ops		4521	BUTLER ST	Lead	Lead	PEX	Not Replaced	2017-06-22	
5065834	Ops	BLG_01	1226	MONTEREY ST	Lead	Lead	PEX	Not Replaced	2017-06-22	
5007019	Ops	A06_06	3400	MILWAUKEE ST	Lead	Lead	PEX	Copper	2017-07-06	2018-06-14
5059261	Ops	A12_02_A	235	DILWORTH ST	Lead	Lead	PEX	Copper	2017-07-10	2018-12-28
5033349	Ops	BLG_01	7225	RACE ST	Lead	Lead	PEX	Copper	2017-07-12	2019-05-14
5003596	Ops-Unlisted	BLG_02	2701	5TH AVE	Lead	Lead	PEX	Not Replaced	2017-07-13	
5018128	Ops	A07_07	140	47TH ST	Lead	Lead	PEX	Copper	2017-07-14	2018-08-23
5067719	Ops	BLG	1038	GOEHRING ST	Lead	Lead	PEX	Copper	2017-07-19	2019-01-29
5081126	Ops	BLG	1128	HARVARD CIR	Lead	Lead	PEX	Copper	2017-07-19	2019-02-05
5026918	Ops	BLG	709	N EUCLID AVE	Lead	Lead	PEX	Not Replaced	2017-07-24	
5033361	Ops	BLG	7218	RACE ST	Lead	Lead	PEX	Not Replaced	2017-07-27	
5070737	Ops	A16_06	215	JACKSONIA ST	Lead	Lead	PEX	Not Replaced	2017-07-27	
5024563	Ops	BLG	414	N GRAHAM ST	Lead	Lead	PEX	Copper	2017-08-07	2019-01-16
5122671	Ops	BLG	920	HANSEN STREET	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2017-08-07	2019-02-28
5007681	Ops	BLG	4415	SCHENLEY FARMS TER	Lead	Lead	PEX	Not Replaced	2017-08-09	
5067589	Ops	BLG_02	32	ROSTOCK ST	Lead	Unknown	PEX	Not Replaced	2017-08-18	
5004354	Ops	BLG_01	3317	NIAGARA ST	Lead	Lead	PEX	Not Replaced	2017-08-22	
5058900	Ops	BLG_01	110	WILBERT ST	Lead	Lead	PEX	Copper	2017-08-24	2019-06-25
5079001	Ops	B13_01_C	1097	WOODS RUN AVE	Lead	Unknown	PEX	Not Replaced	2017-08-25	
5060537	Ops	BLG	320	SWEETBRIAR ST	Lead	Lead	PEX	Not Replaced	2017-08-29	
5045767	Ops	A15_05_A	850	KENNEBEC ST	Lead	Lead	PEX	Copper	2017-08-30	2018-10-09
5028089	Ops	BLG	1225	WINTERTON ST	Lead	Lead	PEX	Copper	2017-09-05	2019-01-22
5080554	Ops	BLG_01	3719	MILLERTON AVE	Lead	Lead	PEX	Not Replaced	2017-09-06	
5048737	Ops	BLG	314	JOHNSTON AVE	Lead	Lead	PEX	Copper	2017-09-07	2019-03-05

Appendix H-Lead COA

Emergency Partial Lead Service Line Replacements (All) Report as of January 31, 2020 (Locations not Notified in Accordance with 25 Pa. Code § 109.1107(d)(4)(i))										
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private
5025170	Ops	BLG	5575	HAMPTON ST	Lead	Lead	PEX	Not Replaced	2017-09-12	
5063711	Ops	BLG_01	815	MARENA ST	Lead	Lead	PEX	Not Replaced	2017-09-12	
5067576	Ops	BLG	1518	COMPROMISE ST	Lead	Lead	PEX	Copper	2017-09-14	2018-12-18
5007358	Ops	A06_06	748	BRYN MAWR RD	Lead	Lead	PEX	Copper	2017-09-15	2018-06-19
5012191	Ops	BLG	330	HAILMAN ST	Lead	Lead	PEX	Not Replaced	2017-09-15	
5048772	Ops	BLG_01	425	MANSION ST	Lead	Lead	PEX	Not Replaced	2017-09-16	
5004432	Ops	BLG_01	3316	HARDIE WAY	Lead	Lead	PEX	Not Replaced	2017-09-20	
5048649	Ops	BLG	231	WINSTON ST	Lead	Lead	PEX	Copper	2017-09-25	2019-02-08
5019680	Ops	Private Reimbursement	5205	PENN AVE	Lead	Lead	PEX	Copper	2017-09-26	2017-09-27
5019681	Ops	BLG	5207	PENN AVE	Lead	Lead	PEX	Not Replaced	2017-09-26	
5012201	Ops	BLG_02	340	DENNISTON AVE	Copper	Lead	PEX	Not Replaced	2017-09-27	
5012202	Ops-Unlisted	BLG_02	342	DENNISTON AVE	Copper	Lead	PEX	Not Replaced	2017-09-27	
5038336	Ops	A05_05	5870	PHILLIPS AVE	Lead	Lead	PEX	Copper	2017-09-27	2018-05-03
5078151	Ops	BLG	3406	GASS AVE	Lead	Lead	PEX	Copper	2017-10-02	2019-02-22
5075068	Ops	BLG	326	DUNLAP ST	Lead	Lead	PEX	Not Replaced	2017-10-03	
5052645	Ops	BLG	3227	JOSEPHINE ST	Lead	Lead	PEX	Not Replaced	2017-10-04	
5012399	Ops	A18_08	5730	HOWE ST	Lead	Lead	PEX	Copper	2017-10-04	2018-11-19
5015932	Ops	BLG	166	42ND ST	Lead	Lead	PEX	Not Replaced	2017-10-05	
5039537	Ops	BLG_01	2783	BEECHWOOD BLVD	Lead	Lead	PEX	Not Replaced	2017-10-05	
5012400	Ops	A18_08	5726	HOWE ST	Lead	Lead	PEX	Copper	2017-10-05	2018-11-19
5073253	Ops	Private Reimbursement	1919	ROCKLEDGE ST	Lead	Lead	PEX	Copper	2017-10-12	2017-10-21
5032578	Ops	BLG	7123	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2017-10-13	2019-02-05
5055168	Ops	BLG	1913	ARLINGTON AVE	Lead	Lead	PEX	Copper	2017-10-13	2018-12-19
5046586	Ops	BLG	356	BIGELOW ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2017-10-14	2019-02-25
5039111	Ops	BLG	2842	SHADY AVE	Lead	Lead	PEX	Copper	2017-10-16	2019-01-10
5034123	Susquehanna Street Relay	BLG_02	7330	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Not Replaced	2017-10-18	
5054339	Ops	BLG	1710	SARAH ST	Lead	Lead	PEX	Not Replaced	2017-10-19	
5022553	Ops	BLG	5419	BUTLER ST	Lead	Lead	PEX	Not Replaced	2017-10-22	
5033808	Susquehanna Street Relay	BLG	7235	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Not Replaced	2017-10-25	
5033824	Susquehanna Street Relay	BLG	7230	SUSQUEHANNA ST	Lead	Lead	PEX	Copper	2017-10-25	2019-02-02
5054546	Ops	BLG	1915	JANE ST	Lead	Lead	PEX	Copper	2017-10-25	2019-01-25
5033826	Susquehanna Street Relay	BLG	7238	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Not Replaced	2017-10-26	
5033827	Susquehanna Street Relay	BLG	7238.5	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Not Replaced	2017-10-26	
5003476	WR	BLG	340	S BOUQUET ST	Lead	Lead	Non-Lead	Not Replaced	2017-10-30	
5043806	Ops	BLG	405	E END AVE	Lead	Lead	PEX	Copper	2017-10-30	2018-12-26
5043807	Ops	BLG	407	E END AVE	Lead	Lead	PEX	Copper	2017-10-30	2018-12-26
5003569	WR	BLG	337	S BOUQUET ST	Lead	Lead	Non-Lead	Copper	2017-10-31	2019-01-23
5033822	Susquehanna Street Relay	BLG	7226	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Not Replaced	2017-10-31	
5003468	WR	BLG_01	322	S BOUQUET ST	Lead	Lead	Non-Lead	Not Replaced	2017-11-01	
5033813	Susquehanna Street Relay	BLG	7215	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Not Replaced	2017-11-01	
5003570	WR	BLG	335	S BOUQUET ST	Lead	Lead	PEX	Copper	2017-11-02	2019-01-23
5033819	Susquehanna Street Relay	BLG	7220	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Copper	2017-11-02	2019-01-04
1000015	Ops	BLG_01	4121	LYDIA ST	Lead	Lead	PEX	Not Replaced	2017-11-07	
5033163	Ops	BLG	7122	IDLEWILD ST	Lead	Lead	PEX	Not Replaced	2017-11-07	
5046076	Ops	BLG	4122	LYDIA ST	Lead	Lead	PEX	Not Replaced	2017-11-07	

Appendix H-Lead COA

Emergency Partial Lead Service Line Replacements (All) Report as of January 31, 2020 (Locations not Notified in Accordance with 25 Pa. Code § 109.1107(d)(4)(i))										
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private
5021976	Ops	BLG	1201	JANCEY ST	Lead	Lead	PEX	Not Replaced	2017-11-08	
5030601	Ops	BLG_01	6731	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2017-11-09	2019-03-19
5060487	Ops	BLG	232	AUGUSTA ST	Lead	Lead	PEX	Not Replaced	2017-11-14	
5031548	Ops	BLG_02	1500	WESTMORELAND ST	Lead	Lead	PEX	Not Replaced	2017-11-28	
5018368	Ops	BLG	164	45TH ST	Lead	Lead	PEX	Not Replaced	2017-11-30	
5080682	Ops	BLG	1710	MORRELL ST	Lead	Lead	PEX	Not Replaced	2017-11-30	
5030883	Ops	BLG	6939	CHURCHLAND ST	Lead	Lead	PEX	Copper	2017-12-03	2019-01-08
5016717	Ops	BLG_01	368	44TH ST	Lead	Lead	PEX	Copper	2017-12-07	2019-03-28
5039496	Ops	BLG	6360	BURCHFIELD AVE	Lead	Lead	Copper	Copper	2017-12-07	2019-01-18
5045332	Ops	BLG	4102	LYDIA ST	Lead	Lead	PEX	Not Replaced	2017-12-07	
5022270	Ops	BLG_01	1015	JANCEY ST	Lead	Lead	PEX	Not Replaced	2017-12-13	
5040409	Ops	BLG	6841	THOMAS BLVD	Lead	Lead	PEX	Copper	2017-12-14	2019-02-14
5070809	Ops	BLG	1415	SANDUSKY ST	Lead	Lead	PEX	Copper	2017-12-14	2019-02-05
5070810	Ops	BLG	1417	SANDUSKY ST	Lead	Lead	PEX	Copper	2017-12-14	2019-02-05
5028199	Ops	Private Reimbursement	1126	WINTERTON ST	Lead	Lead	PEX	Copper	2017-12-17	2018-04-25
5044101	Ops	BLG_01	620	E END AVE	Lead	Lead	PEX	Copper	2017-12-17	2019-05-29
5047723	Ops	BLG	255	FLOWERS AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2017-12-19	2019-01-19
5051883	Ops	BLG_01	2112	SALISBURY ST	Lead	Lead	PEX	Copper	2017-12-20	2019-08-30
5067335	Ops	BLG	910	PERALTA ST	Lead	Lead	PEX	Copper	2017-12-20	2019-01-15
5046050	Ops	BLG	4309	HALDANE ST	Lead	Lead	PEX	Not Replaced	2017-12-21	
5011967	Ops	A18_08	5807	WALNUT ST	Lead	Lead	PEX	Copper	2017-12-21	2018-10-26
5037482	Ops	BLG	5532	BARTLETT ST	Lead	Lead	PEX	Copper	2017-12-22	2018-12-17
5080658	Ops	BLG	1823	MORRELL ST	Lead	Lead	PEX	Copper	2017-12-26	2019-02-19
5035266	Ops	BLG_01	616	HASTINGS ST	Lead	Lead	PEX	Copper	2017-12-27	2019-06-21
5071031	Ops	A16_06	323	JACKSONIA ST	Lead	Lead	PEX	Copper	2017-12-28	2019-01-02
5016844	Ops	BLG	348	45TH ST	Lead	Lead	PEX	Not Replaced	2018-01-04	
5028966	Ops	A09_09	6522	DEAN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2018-01-05	2018-12-10
5056855	Ops	BLG	918	EUREKA ST	Lead	Lead	PEX	Not Replaced	2018-01-06	
5031790	Ops	BLG_01	7177	LEMINGTON AVE	Lead	Lead	PEX	Not Replaced	2018-01-09	
5010550	Ops	BLG	726	COPELAND ST	Lead	Lead	PEX	Not Replaced	2018-01-12	
5036470	Ops	BLG	5825	NORTHUMBERLAND ST	Lead	Lead	PEX	Not Replaced	2018-01-12	
5017527	Ops	BLG	4042	CABINET ST	Lead	Lead	PEX	Copper	2018-01-17	2018-12-21
5064406	Ops	BLG	2109	HYENA WAY	Lead	Lead	PEX	Copper	2018-01-19	2019-01-10
5060693	Ops	BLG	142	COHASSET ST	Lead	Lead	PEX	Copper	2018-01-20	2018-12-07
5060698	Ops	BLG	130	COHASSET ST	Lead	Lead	PEX	Copper	2018-01-20	2018-12-07
5004160	Ops	BLG	208	OPHELIA ST	Lead	Lead	PEX	Copper	2018-01-22	2019-03-04
5056147	Ops	BLG	105	KATHLEEN ST	Lead	Lead	PEX	Copper	2018-01-24	2019-03-11
5056148	Ops	BLG	103	KATHLEEN ST	Lead	Lead	PEX	Copper	2018-01-24	2019-03-11
5122143	Ops	A10_M	305	COLTON ST	Lead	Lead	Copper	Not Replaced	2018-01-25	
5056025	Ops	BLG_01	351	KAMBACH ST	Lead	Lead	PEX	Not Replaced	2018-02-01	
5122038	Ops	BLG_01	867	RESERVE STREET	Lead	Lead	PEX	Not Replaced	2018-02-06	
5005451	Ops	BLG	2605.5	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-02-07	2019-01-11
5012968	Ops	BLG	4744	JUNIPER ST	Lead	Lead	PEX	Copper	2018-02-07	2018-12-10
5031398	Ops	BLG	1330	OLIVANT ST	Lead	Lead	PEX	Copper	2018-02-14	2019-02-27
5058344	Ops	BLG_01	217	MAPLE TER	Lead	Lead	PEX	Not Replaced	2018-02-14	

Appendix H-Lead COA

Emergency Partial Lead Service Line Replacements (All) Report as of January 31, 2020 (Locations not Notified in Accordance with 25 Pa. Code § 109.1107(d)(4)(i))										
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private
5076616	Ops	BLG	2819	BREKER ST	Lead	Lead	PEX	Copper	2018-02-14	2019-02-15
5056269	Ops	A13_03	423	RUXTON ST	Lead	Lead	PEX	Copper	2018-02-15	2018-07-30
5058658	Ops	BLG	158	VIRGINIA AVE	Lead	Lead	PEX	Not Replaced	2018-02-18	
5068708	Ops	BLG_01	1225	HASLAGE AVE	Lead	Lead	PEX	Not Replaced	2018-02-19	
5024783	Ops	BLG	1355	CORDOVA RD	Lead	Lead	PEX	Copper	2018-02-20	2019-02-11
5031670	Ops	BLG	1302	OLIVANT ST	Lead	Lead	PEX	Not Replaced	2018-02-21	
5013696	Ops	BLG	5324	CORAL ST	Lead	Lead	PEX	Copper	2018-02-23	2019-01-11
5037870	Ops	BLG	5919	DOUGLAS ST	Lead	Lead	PEX	Not Replaced	2018-02-23	
5052367	Ops	BLG	2416	ECCLES ST	Lead	Lead	PEX	Copper	2018-02-25	2018-12-12
5010057	Ops	BLG	5438	CLAYBOURNE ST	Lead	Lead	PEX	Not Replaced	2018-02-26	
5048257	Ops	BLG	5126	CHAPLAIN WAY	Lead	Lead	PEX	Copper	2018-02-28	2018-12-11
5056345	Ops	A13_03	39	PASADENA ST	Lead	Lead	PEX	Copper	2018-03-07	2018-07-03
5072912	Ops	BLG	6	MAUCH ST	Lead	Lead	PEX	Copper	2018-03-07	2018-12-13
5002842	Ops	BLG	221	DUNSEITH ST	Lead	Lead	PEX	Copper	2018-03-13	2018-12-06
5024428	Ops	BLG	1627	CHISLETT ST	Lead	Lead	PEX	Copper	2018-03-14	2018-12-04
5058007	Ops	BLG	300	BIGHAM ST	Lead	Lead	PEX	Copper	2018-03-15	2019-01-29
5055934	Ops	BLG	11	BAILEY AVE	Lead	Lead	PEX	Copper	2018-03-19	2018-12-21
5055179	Ops	BLG	1835	ARLINGTON AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2018-03-23	2019-02-05
5028115	Ops	Private Reimbursement	1212	N SHERIDAN AVE	Lead	Lead	Copper	Copper	2018-04-02	2018-05-10
5060208	Ops	BLG_01	232	SEWARD ST	Lead	Lead	PEX	Not Replaced	2018-04-02	
5022305	Ops	BLG	917	CHISLETT ST	Lead	Lead	PEX	Copper	2018-04-03	2018-12-11
5023270	Ops	BLG_01	1414	WOODBINE ST	Lead	Lead	PEX	Not Replaced	2018-04-04	
5014440	Ops	Private Reimbursement	304	S FAIRMOUNT ST	Lead	Lead	Copper	Copper	2018-04-09	2018-07-11
5013622	Ops	BLG	258	S WINEBIDDLE ST	Lead	Lead	PEX	Copper	2018-04-18	2019-01-28
5067021	Ops	BLG_01	1007	SALTER WAY	Lead	Lead	PEX	Not Replaced	2018-04-19	
5011433	Ops	BLG	248	SPAHR ST	Lead	Lead	PEX	Copper	2018-04-20	2018-12-13
5029236	Ops	BLG	6602	DEARY ST	Lead	Lead	PEX	Copper	2018-04-21	2018-12-10
5040476	Ops	BLG_01	6925	MCPHERSON BLVD	Lead	Lead	PEX	Not Replaced	2018-05-01	
5029730	Ops	BLG	541	LOWELL ST	Lead	Lead	PEX	Copper	2018-05-03	2019-01-16
5029731	Ops	BLG_01	543	LOWELL ST	Lead	Lead	PEX	Not Replaced	2018-05-03	
5045333	Ops	BLG	4102	LYDIA ST	Lead	Lead	PEX	Not Replaced	2018-05-09	
5003097	Ops	BLG_01	137	CHESTERFIELD RD	Lead	Lead	Copper	Not Replaced	2018-05-11	
5048002	Ops	BLG	126	TIPTON ST	Lead	Lead	PEX	Copper	2018-05-11	2019-03-07
5025804	Ops	BLG	5718	WELLESLEY AVE	Lead	Lead	PEX	Copper	2018-05-12	2018-12-05
5016127	Ops	BLG	245	45TH ST	Lead	Lead	PEX	Copper	2018-05-14	2018-12-14
5042175	Ops	BLG	7419	BEN HUR ST	Lead	Lead	PEX	Copper	2018-05-24	2018-12-04
5028896	Ops	BLG	1244	ALBUM ST	Lead	Lead	PEX	Copper	2018-06-13	2018-12-12
5038823	Ops	B07_05_A	6309	ALDERSON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2018-06-20	2019-09-26
5068531	Ops	BLG	1904	ROCKLEDGE ST	Lead	Lead	PEX	Not Replaced	2018-06-27	
5023109	Ops	BLG	4429	STANTON AVE	Lead	Lead	PEX	Not Replaced	2018-07-02	
5122203	Ops	BLG_01	207	SIEGEL STREET	Lead	Lead	PEX	Not Replaced	2018-07-17	
5015025	Ops	BLG	426	S GRAHAM ST	Lead	Lead	Copper	Copper	2018-07-23	2018-12-21
5007397	Ops	BLG	928	BRYN MAWR RD	Lead	Lead	PEX	Copper	2018-07-26	2018-12-05
5048886	Ops	BLG_01	57	ALMEDA ST	Lead	Lead	PEX	Not Replaced	2018-08-07	
5057415	Ops	BLG_01	958	INDUSTRY ST	Lead	Lead	PEX	Not Replaced	2018-08-14	

Appendix H-Lead COA

Emergency Partial Lead Service Line Replacements (All) Report as of January 31, 2020 (Locations not Notified in Accordance with 25 Pa. Code § 109.1107(d)(4)(i))										
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private
5051588	Ops	BLG_01	2410	HOLT ST	Lead	Lead	PEX	Not Replaced	2018-08-16	
5035190	Ops	BLG_01	1126	MURRAYHILL AVE	Lead	Lead	PEX	Copper	2018-08-17	2019-04-17
5006645	Ops	BLG	3342	RIDGEWAY ST	Lead	Lead	PEX	Copper	2018-08-19	2019-02-25
5073309	Ops	BLG	1700	HIGH	Lead	Lead	PEX	Not Replaced	2018-08-22	
5078902	Ops	BLG	3415	DIPLOMA ST	Lead	Lead	PEX	Copper	2018-08-23	2019-01-29
5020006	Ops	BLG	310	54TH ST	Lead	Lead	PEX	Copper	2018-08-29	2019-02-21
5022414	Ops	BLG	311	54TH ST	Lead	Lead	PEX	Copper	2018-08-30	2019-02-27
5065566	Ops	BLG	812	GALVESTON AVE	Lead	Lead	PEX	Not Replaced	2018-09-07	
5019077	Ops	BLG_01	4817	BROAD ST	Lead	Lead	PEX	Not Replaced	2018-09-08	
5022642	Ops	BLG_02	6305	SAWYER	Lead	Lead	PEX	Not Replaced	2018-09-11	
5013072	Ops	BLG	451	CEDARVILLE ST	Lead	Lead	PEX	Copper	2018-09-18	2019-02-18
5057001	Ops	BLG	307	BELTZHOOVER AVE	Lead	Lead	PEX	Copper	2018-09-18	2019-02-08
5057002	Ops	BLG_01	309	BELTZHOOVER AVE	Lead	Lead	PEX	Copper	2018-09-19	2019-07-02
5045376	Ops	BLG_01	4114	HALDANE ST	Lead	Lead	PEX	Copper	2018-09-20	2019-11-11
5072893	Ops	BLG_01	47	SCHUBERT ST	Lead	Lead	PEX	Not Replaced	2018-09-21	
5067972	Ops	BLG_01	1356	LOWRIE ST	Lead	Lead	PEX	Not Replaced	2018-09-23	
5035019	Ops	BLG	419	SALINE ST	Lead	Lead	PEX	Copper	2018-09-24	2019-01-24
5066095	Ops	BLG	1315	ARCH ST	Lead	Lead	PEX	Not Replaced	2018-09-26	
5013124	Ops	BLG_01	4713	LORIGAN ST	Lead	Lead	PEX	Not Replaced	2018-09-27	
5051926	Ops	BLG_01	2412	BURHAM ST	Lead	Lead	PEX	Not Replaced	2018-09-27	
5073526	Ops	BLG	3112	PERRYVILLE AVE	Lead	Lead	PEX	Copper	2018-10-05	2018-12-18
5067256	Ops	BLG	836	PHINEAS ST	Lead	Lead	PEX	Copper	2018-10-09	2019-02-14
5055530	Ops	BLG	1757	ARLINGTON AVE	Lead	Lead	PEX	Copper	2018-10-10	2019-02-11
5005579	Ops	BLG	629	HOLLACE ST	Lead	Lead	PEX	Not Replaced	2018-10-11	
5005713	Ops	BLG_01	2236	BEDFORD AVE	Lead	Lead	PEX	Not Replaced	2018-10-15	
5050546	Ops	BLG_01	2107	WRIGHTS WAY	Lead	Lead	PEX	Copper	2018-10-15	2019-04-24
5053922	Ops	BLG_01	1707	SIDNEY ST	Lead	Lead	PEX	Copper	2018-10-17	2019-06-21
5012372	Ops	A18_08	5720	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-17	2018-10-18
5029669	Ops	BLG	6428	MEADOW ST	Lead	Lead	PEX	Copper	2018-10-18	2019-02-21
5043747	Ops	BLG	420	E END AVE	Lead	Lead	PEX	Copper	2018-10-19	2019-02-04
5043748	Ops	BLG	420 1/2	E END AVE	Lead	Lead	PEX	Copper	2018-10-19	2019-02-04
5062988	Ops	BLG	170	WABASH ST	Lead	Lead	PEX	Copper	2018-10-23	2019-02-11
5056912	Ops	BLG	921	MANTON WAY	Lead	Lead	PEX	Copper	2018-10-25	2019-02-18
5038217	Ops	BLG	5727	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-10-26	2019-02-21
5079258	Ops	BLG_01	1006	GRAND AVE	Lead	Lead	PEX	Copper	2018-10-29	2019-05-24
5070265	Ops	BLG_01	6	EDENVALE ST	Lead	Lead	PEX	Not Replaced	2018-11-02	
5070266	Ops	BLG	8	EDENVALE ST	Lead	Lead	PEX	Not Replaced	2018-11-02	
5078289	Ops	BLG	3400	MASSACHUSETTS AVE	Lead	Lead	PEX	Copper	2018-11-03	2019-03-01
5072907	Ops	BLG_01	2221	SPRING GARDEN AVE	Lead	Lead	PEX	Not Replaced	2018-11-07	
5047825	Ops	BLG	5006	LYTLE ST	Lead	Lead	PEX	Copper	2018-11-09	2019-03-11
5080718	Ops	BLG_01	1712	MARMADUKE ST	Lead	Lead	PEX	Not Replaced	2018-11-15	
5072550	Ops	BLG	309	ELSDON ST	Lead	Lead	PEX	Copper	2018-11-17	2019-03-07
5070664	Ops	BLG_01	400	JACKSONIA ST	Lead	Lead	PEX	Copper	2018-11-19	2019-08-29
5067324	Ops	BLG	924	PERALTA ST	Lead	Lead	PEX	Not Replaced	2018-11-20	
5067325	Ops	BLG	804	CONSTANCE ST	Lead	Lead	PEX	Not Replaced	2018-11-20	

Appendix H-Lead COA

Emergency Partial Lead Service Line Replacements (All) Report as of January 31, 2020 (Locations not Notified in Accordance with 25 Pa. Code § 109.1107(d)(4)(i))										
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private
5061059	Ops	BLG_01	165	OLYMPIA ST	Lead	Lead	PEX	Copper	2018-11-21	2019-08-19
5077017	Ops	BLG_02	1119	HODGKISS ST	Lead	Lead	PEX	Copper	2018-11-21	2020-02-03
5037464	Ops	BLG	5465	BARTLETT ST	Lead	Lead	PEX	Copper	2018-11-24	2019-02-07
5009622	Ops	BLG_01	3918	MINTWOOD ST	Lead	Lead	PEX	Not Replaced	2018-11-26	
5011585	Ops	BLG	345	LEHIGH AVE	Lead	Lead	PEX	Not Replaced	2018-11-26	
5025632	Ops	BLG	5517	AVONDALE PL	Lead	Lead	PEX	Copper	2018-11-27	2019-02-22
5033262	Ops	BLG_01	7345	MONTICELLO ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2018-11-30	2019-06-12
5021216	Ops	BLG	5310	CAMELIA ST	Lead	Lead	PEX	Not Replaced	2018-12-03	
5060430	Ops	BLG_01	331	CLARENCE ST	Lead	Lead	PEX	Copper	2018-12-06	2019-04-26
5026542	Ops	BLG_01	824	N SHERIDAN AVE	Lead	Lead	PEX	Copper	2018-12-08	2019-04-22
5072977	Ops	BLG_01	5	NETTIE ST	Lead	Lead	PEX	Copper	2018-12-10	2019-04-30
5069433	Ops	BLG_01	1806	RIALTO ST	Lead	Lead	PEX	Copper	2018-12-13	2019-04-18
5067135	Urgent Water	Urgent LSLR	1005	CHESTNUT ST	Lead	Lead	Copper	Copper	2018-12-14	2018-12-20
5059073	Ops	BLG_01	89	SOUTHERN AVE	Lead	Lead	PEX	Copper	2018-12-19	2019-06-05
5041613	Ops	BLG_01	618	WORTH ST	Lead	Lead	PEX	Copper	2018-12-22	2019-05-30
5026379	Ops	BLG_01	5816	WAYNE RD	Lead	Lead	PEX	Copper	2018-12-24	2019-05-28
5035828	Ops	BLG_01	5512	WILKINS AVE	Lead	Lead	PEX	Copper	2018-12-29	2019-04-25
5069413	Ops	BLG_01	1723	SUNDEMAN ST	Lead	Lead	PEX	Copper	2019-01-03	2019-04-09
5028676	Ops	BLG_01	35	JOSEPH ST	Lead	Lead	PEX	Not Replaced	2019-01-14	
5057426	Ops	BLG_01	919	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-01-14	2019-04-11
5063754	Ops	BLG_01	705	VALONIA ST	Lead	Lead	PEX	Not Replaced	2019-01-14	
5050289	Ops	BLG_01	758	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-01-15	2019-03-21
5070285	Ops	BLG_01	221	HENDERSON ST	Lead	Lead	PEX	Copper	2019-01-17	2019-05-30
5031505	Ops	BLG_01	7145	LEMINGTON AVE	Lead	Lead	PEX	Copper	2019-01-18	2019-10-25
5072309	Ops	B08_06_B	2419	MAPLE AVE	Lead	Lead	PEX	Copper	2019-03-01	2019-07-12
5019006	Ops	Urgent LSLR	5327	ROSETTA ST	Lead	Lead	PEX	Copper	2019-04-01	2019-05-17
5050857	Urgent Water		142	S 23RD ST	Lead	Lead	PEX	Not Replaced	2019-04-26	
5054313	Ops	Urgent LSLR	1709	SARAH ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-08
5032314	Urgent Water	B04_09_B	7023.5	KELLY ST	Lead	Lead	PEX	Not Replaced	2019-05-17	
5019599	Ops	Urgent LSLR	5352	ROSETTA ST	Lead	Lead	PEX	Not Replaced	2019-06-06	
5063302	Ops	Urgent LSLR	924	MARENA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-10	2019-06-26
5052954	SEWER	Urgent LSLR	1400	E CARSON ST	Copper	Lead	Copper	Not Replaced	2019-06-12	
5063774	Ops	BLG_01	281	ADVENT ST	Lead	Lead	PEX	Copper	2019-06-14	2020-02-05
5023389	Ops	Urgent LSLR	6730	BUTLER ST	Copper	Lead Tailpiece	Copper	Copper Tailpiece	2019-07-16	2019-09-09
5004282	Ops	Urgent LSLR	3110	KENNETT SQ	Copper	Lead	Copper	Copper	2019-08-05	2019-08-16
5070786	Ops		1450	LORAIN ST	Lead	Lead	PEX	Not Replaced	2019-11-05	
5033332	Ops		7323	RACE ST	Lead	Lead	PEX	Not Replaced	2019-12-12	

Appendix H-Lead COA

**ATTACHMENT D
COMMUNITY ENVIRONMENTAL PROJECT AFFIDAVIT**

Appendix H-Lead COA

AFFIDAVIT

COMMONWEALTH OF PENNSYLVANIA)
) SS:
COUNTY OF ALLEGHENY)

I, Robert Weimer, being duly sworn, depose and say:

1. I am the Executive Director of the Pittsburgh Water and Sewer Authority ("PWSA") and, as such, am authorized to make this Affidavit on its behalf;

2. I am submitting this Affidavit in accordance with paragraph 4.f. of the Consent Order and Agreement dated November 17, 2017;

3. PWSA is currently engaged in construction activities for the Community Environmental Project; and

4. PWSA has paid \$225,635.00 from the amount allocated for the Community Environmental Project for work completed September 26, 2019 through December 25, 2019. The locations and amounts per location are included in the attached letter(s) from Dollar Energy Fund signed December 9, 2019, January 17, 2020, and February 4, 2020.

Robert Weimer

[Signature]


Sworn to and subscribed before me,

in and for the Commonwealth of Pennsylvania,

this 11 day of February, 2020.

Brooklyn Ishman

Notary Public



219658255



Appendix H-Lead COA

Box 42329
Pittsburgh, PA 15203-0329

www.dollarenergyfund.org

Dollar Energy Fund has confirmed that lead service line replacement has been completed at the addresses listed below under the Community Environmental Project for the period October 2019.

Dollar Energy Fund authorizes payment in the amount of \$77,330.00 to the contractor, A. Folino Construction, Inc. located at 109 Dark Hollow Road, Oakmont, PA 15139.

1. Sylvia Rhett 3502 Penn Ave Pittsburgh PA 15201	Amount	\$4,235.00
2. Mark Seborowski 4570 Carroll St Pittsburgh PA 15221	Amount	\$3,915.00
3. Jennifer Larkins 2510 Burham St Pittsburgh PA 15203	Amount	\$505.00
4. Crystal Upton 326 Johnston Ave Pittsburgh PA 15207	Amount	\$5,675.00
5. Joann Walker 942 Yetta Ave Pittsburgh PA 15212	Amount	\$4,955.00
6. Maxine Buefort 1571 Westmoreland St Pittsburgh PA 15206	Amount	\$4,875.00
7. Carmela McCarthy 1254 Goe Ave Pittsburgh PA 15212	Amount	\$4,715.00
8. John Thomas 2225 Perrysville Ave Pittsburgh PA 15214	Amount	\$4,675.00
9. Leona Webber 423 Eureka St Pittsburgh PA 15211	Amount	\$4,755.00



Appendix H-Lead COA

Box 42329
Pittsburgh, PA 15203-0329

www.dollarenergyfund.org

10. Scott Turri 6321 Waldron St Pittsburgh PA 15217	Amount	\$5,235.00
11. Ferenicia Smalls Macon 1110 Highland St Pittsburgh PA 15212	Amount	\$4,675.00
12. Ulysses Kenney 8 Olive St Pittsburgh PA 15214	Amount	\$4,155.00
13. Jesse Perkins 5231 Natrona Way Pittsburgh PA 15201	Amount	\$3,915.00
14. Jody Wolfe 1865 Jancey St Pittsburgh PA 15206	Amount	\$4,995.00
15. Gerald Laurina 5528 Jackson St Pittsburgh PA 15206	Amount	\$5,475.00
16. Barbara Fischione 3429 Bethoven St Pittsburgh PA 15219	Amount	\$4,395.00
17. Beverly Blackwell 4052 Franklin Rd Pittsburgh PA 15214	Amount	\$5,275.00
18. Michael Ficorilli 4803 Yew St Pittsburgh PA 15224	Amount	\$905.00

Total Payment \$77,330.00



Appendix H-Lead COA

Box 42329
Pittsburgh, PA 15203-0329

www.dollarenergyfund.org

Total Payment \$77,330.00

Signature Mary Sully

Date 12/9/2019

Mary Sully
Director of Programs
Dollar Energy Fund



Appendix H-Lead COA

Box 42329
Pittsburgh, PA 15203-0329

www.dollarenergyfund.org

Dollar Energy Fund has confirmed that lead service line replacement has been completed at the addresses listed below under the Community Environmental Project for the period November 2019.

Dollar Energy Fund authorizes payment in the amount of \$93,615.00 to the contractor, A. Folino Construction, Inc. located at 109 Dark Hollow Road, Oakmont, PA 15139.

1. Chuck Muckle 219 Natchez St Pittsburgh PA 15211	Amount	\$4,995.00
2. Jeffrey Sherman 6582 Beacon St Pittsburgh PA 15217	Amount	\$4,875.00
3. Russell Dryer 375 West Penn Place Pittsburgh PA 15224	Amount	\$4,475.00
4. Kenisha Washington 3710 Atkins St Pittsburgh PA 15212	Amount	\$4,395.00
5. Orlando Adams 1320 W North Ave Pittsburgh PA 15233	Amount	\$4,195.00
6. Joy Hampsay 5122 Stanton Ave Pittsburgh PA 15201	Amount	\$4,235.00
7. Vickie Greil 51 Albert St Pittsburgh PA 15211	Amount	\$4,355.00
8. Darlene Tedesco 522 Osceola St Pittsburgh PA 15224	Amount	\$4,395.00
9. Anna Francescon 351 South Winebiddle St Pittsburgh PA 15224	Amount	\$5,215.00

Appendix H-Lead COA



Box 42329
Pittsburgh, PA 15203-0329

www.dollarenergyfund.org

10. Patrick Cleary 431 East Carson St Pittsburgh PA 15203	Amount	\$4,155.00
11. Robert Czolba 265 45 th St Pittsburgh PA 15201	Amount	\$4,095.00
12. Kathleen Dreibhold Bucci 347 Melwood Ave Pittsburgh PA 15213	Amount	\$5,275.00
13. Brian Blaner 308 W Elizabeth St Pittsburgh PA 15207	Amount	\$4,395.00
14. Bettina Dereno 1600 Jancey St Pittsburgh PA 15206	Amount	\$4,875.00
15. Robert Murray 13 Brosville St Pittsburgh PA 15203	Amount	\$4,715.00
16. Regina Smith 323 Knox Ave Pittsburgh PA 15210	Amount	\$4,715.00
17. Harold Stewart 42 Albert St Pittsburgh PA 15211	Amount	\$4,475.00
18. Michael Berzite 833 Marshall Ave Pittsburgh PA 152214	Amount	\$5,355.00
19. Zina Blackshear 7043 Kelly St Pittsburgh PA 15208	Amount	\$5,035.00

Appendix H-Lead COA



Box 42329
Pittsburgh, PA 15203-0329

www.dollarenergyfund.org

20. Frances Grimsley 615 West Jefferson St Pittsburgh PA 15212	Amount	\$3,875.00
--	--------	------------

21. Jeff Venturini 5425 Penn Ave Pittsburgh PA 15206	Amount	\$545.00
--	--------	----------

22. Patricia Tookes 242 Trowbridge St Pittsburgh PA 15207	Amount	\$465.00
---	--------	----------

23. Sonia Datta 4201 Haldane St Pittsburgh PA 15207	Amount	\$505.00
---	--------	----------

Total Payment \$93,615.00

Signature Mary Sally

Date 1/17/2020

Mary Sally
Director of Programs
Dollar Energy Fund

Appendix H-Lead COA



Box 42329
Pittsburgh, PA 15203-0329

www.dollarenergyfund.org

Dollar Energy Fund has confirmed that lead service line replacement has been completed at the addresses listed below under the Community Environmental Project for the period December 2019.

Dollar Energy Fund authorizes payment in the amount of \$54,690.00 to the contractor, A. Folino Construction, Inc. located at 109 Dark Hollow Road, Oakmont, PA 15139.

1. Ruth Parson 1231 Mimosa Way Pittsburgh PA 15212	Amount	\$7,275.00
2. Philippe Deray 5886 Hobart St Pittsburgh PA 15217	Amount	\$5,395.00
3. Equilla Brown 134 Winslow St Pittsburgh PA 15206	Amount	\$5,075.00
4. Debra Luster 510 Borland St Pittsburgh PA 15206	Amount	\$4,515.00
5. Sara McConahy 247 Albert St Pittsburgh PA 15211	Amount	\$4,435.00
6. Mary Lyons 4037 Cabinet St Pittsburgh PA 15224	Amount	\$4,435.00
7. Maureen Colella 340 45 th St Pittsburgh PA 15201	Amount	\$4,275.00
8. Christopher Blackwell 1228 Veto St Pittsburgh PA 15212	Amount	\$3,915.00
9. Eric Georgopoulos 624 Boggs Ave Pittsburgh PA 15211	Amount	\$5,115.00

Appendix H-Lead COA



Box 42329
Pittsburgh, PA 15203-0329

www.dollarenergyfund.org

10. Gerald Reese 4022 Oswald St Pittsburgh PA 15212	Amount	\$4,955.00
11. Judith Casselberry 5523 Camelia St Pittsburgh PA 15201	Amount	\$4,795.00
12. David Protivnak 535 Saline St Pittsburgh PA 15207	Amount	\$505.00

Total Payment \$54,690.00

Signature Mary Sally

Date 2/4/2020

Mary Sally
Director of Programs
Dollar Energy Fund

ATTACHMENT E
PWSA LEAD SERVICE LINE REPLACEMENTS

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5047746	Ops	BLG_01	244	FLOWERS AVE	Lead	Lead	PEX	Not Replaced	2016-07-01		Yes
5020086	Upper Lawrenceville Relay	BLG	5309	HOLMES ST	Lead	Lead	Non-Lead	Copper	2016-07-05	2019-01-14	Yes
5020839	Ops	BLG	4363	STANTON AVE	Lead	Lead	PEX	Not Replaced	2016-07-06		Yes
5020093	Upper Lawrenceville Relay	BLG	5323	HOLMES ST	Lead	Lead Tailpiece	Non-Lead	Copper Tailpiece	2016-07-08	2019-01-17	Yes
5077934	Ops		3521	SIMEN AVE	Lead	Copper	PEX	Not Replaced	2016-07-11		No
5078778	Ops	BLG	3522	SIMEN AVE	Lead		PEX	Copper	2016-07-11	2019-01-17	Yes
5017464	Ops	BLG_01	428	FSK ST	Lead	Lead	PEX	Not Replaced	2016-07-12		Yes
5020620	Upper Lawrenceville Relay	BLG	5335	HOLMES ST	Lead	Lead	Non-Lead	Copper	2016-07-12	2019-01-14	Yes
5013858	Ops		5432	PENN AVE	Lead	Copper	PEX	Not Replaced	2016-07-12		No
5020623	Upper Lawrenceville Relay	BLG	5329	HOLMES ST	Lead	Lead	Non-Lead	Copper	2016-07-12	2019-01-02	Yes
5020621	Upper Lawrenceville Relay	BLG_01	5333	HOLMES ST	Lead	Lead	PEX	Copper	2016-07-12	2019-11-25	Yes
5020622	Upper Lawrenceville Relay	BLG	5331	HOLMES ST	Lead	Lead	Non-Lead	Copper	2016-07-12	2019-01-02	Yes
5025811	Ops	BLG_01	921	N SAINT CLAIR ST	Lead	Lead	PEX	Not Replaced	2016-07-12		Yes
5069027	Ops	BLG_01	2100	STRAUBS LN	Lead	Lead	PEX	Not Replaced	2016-07-13		Yes
5048231	Ops	BLG	5120	LYTLE ST	Lead	Lead	PEX	Not Replaced	2016-07-14		Yes
5049970	Ops		935	DEELY ST	Lead	Copper	PEX	Not Replaced	2016-07-15		No
5034946	Ops		5401	BARTLETT ST	Lead	Copper	PEX	Not Replaced	2016-07-15		No
5028213	Ops	BLG_01	1012	WINTERTON ST	Lead	Lead	PEX	Copper	2016-07-18	2019-05-31	Yes
5046129	Ops	BLG	4221	SHIELDS ST	Lead	Lead	PEX	Copper	2016-07-19	2019-02-06	Yes
5003065	Ops	BLG_01	206	CHESTERFIELD RD	Lead	Lead	PEX	Not Replaced	2016-07-21		Yes
5048521	Ops	BLG	5264	2ND AVE	Lead	Lead	PEX	Copper	2016-07-21	2019-01-09	Yes
5020213	Upper Lawrenceville Relay	BLG	5109	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-07-25	2018-12-20	Yes
5020285	Upper Lawrenceville Relay	BLG_01	5108	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-07-25	2019-03-22	Yes
5048522	Ops	BLG_01	5266	2ND AVE	Lead	Lead	PEX	Not Replaced	2016-07-26		Yes
5049759	Ops	BLG_02	4038	MURRAY AVE	Lead	Unknown	PEX	Not Replaced	2016-07-26		Yes
5020237	Upper Lawrenceville Relay	BLG	5135	CARNEGIE ST	Lead	Lead	PEX	Copper	2016-07-27	2018-12-19	Yes
5039102	Ops		5858	MORROWFIELD AVE	Lead	Copper	PEX	Not Replaced	2016-07-27		No
5020233	Upper Lawrenceville Relay	BLG	5131.5	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-07-27	2019-01-15	Yes
5020234	Upper Lawrenceville Relay	BLG	5133	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-07-27	2018-12-20	Yes
5040346	Ops		6730	THOMAS BLVD	Lead	Copper	PEX	Not Replaced	2016-07-29		No
5038973	Ops	BLG	2309	TILBURY AVE	Lead	Lead	PEX	Copper	2016-07-29	2019-01-18	Yes
5020268	Upper Lawrenceville Relay	Private Reimbursement	5148	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-08-01	2016-08-23	Yes
5020267	Upper Lawrenceville Relay	BLG	5150	CARNEGIE ST	Lead	Lead	Non-Lead	Not Replaced	2016-08-01		Yes
5020263	Upper Lawrenceville Relay	BLG	5154	CARNEGIE ST	Lead	Copper	Non-Lead	Not Replaced	2016-08-02		No
5020261	Upper Lawrenceville Relay	BLG	5156	CARNEGIE ST	Lead	Lead	Non-Lead	Not Replaced	2016-08-02		Yes
5024629	Ops	BLG_01	5415	BROAD ST	Lead	Lead	PEX	Not Replaced	2016-08-02		Yes
5020257	Upper Lawrenceville Relay	BLG	5157	CARNEGIE ST	Lead	Lead Tailpiece	Non-Lead	Copper Tailpiece	2016-08-03	2019-01-04	Yes
5019695	Upper Lawrenceville Relay	BLG	5159	CARNEGIE ST	Lead	Lead Tailpiece	Non-Lead	Copper Tailpiece	2016-08-03	2019-01-04	Yes
5070381	Ops	A16_06	512	ARMANDALE ST	Lead	Lead	PEX	Copper	2016-08-03	2018-11-20	Yes
5019696	Upper Lawrenceville Relay	BLG	5161.5	CARNEGIE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2016-08-04	2018-12-19	Yes
5019697	Upper Lawrenceville Relay	BLG	5163	CARNEGIE ST	Lead	Lead	Copper	Copper	2016-08-04	2018-12-19	Yes
5006770	Ops	BLG	525	MELWOOD AVE	Lead	PEX	PEX	Not Replaced	2016-08-04		No
5019691	Upper Lawrenceville Relay	BLG_01	5168	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-08-04	2019-03-22	Yes
5051908	Ops	BLG	2300	PRIMROSE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2016-08-05	2019-01-22	Yes
5019700	Upper Lawrenceville Relay	BLG	5165	CARNEGIE ST	Lead	Lead	Non-Lead	Copper	2016-08-05	2019-03-05	Yes
5075090	Ops	BLG	17	DUNLAP ST	Lead	Lead	PEX	Copper	2016-08-08	2019-02-06	Yes
5028480	Ops	BLG	6395	STANTON AVE	Lead	Lead	PEX	Copper	2016-08-08	2019-02-11	Yes
5072269	Ops		112	MAYWOOD ST	Lead	Copper	PEX	Not Replaced	2016-08-09		No
5068594	Ops		1635	WICKLINE LN	Lead	Copper	PEX	Not Replaced	2016-08-11		No
5038345	Ops	A05_05	5841	PHILLIPS AVE	Lead	Copper	PEX	Not Replaced	2016-08-12		No
5004259	Ops	BLG_02	3105	NIAGARA ST	Lead	Lead	PEX	Copper	2016-08-12	2020-01-10	Yes
5004258	Ops	BLG_01	3103	NIAGARA ST	Lead	Lead	PEX	Not Replaced	2016-08-12		Yes
5053844	Ops		1806	WHARTON ST	Lead	Copper	PEX	Not Replaced	2016-08-15		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5052433	Ops	BLG_01	2810	SALISBURY ST	Lead	Lead	PEX	Not Replaced	2016-08-16		Yes
5055758	Ops		627	MCLAIN ST	Lead	Copper	PEX	Not Replaced	2016-08-17		No
5041493	Ops	BLG	7220	MEADE ST	Lead	Lead	PEX	Copper	2016-08-19	2019-01-09	Yes
5035370	Ops		5539	FAIR OAKS ST	Lead	Copper	PEX	Not Replaced	2016-08-23		No
5054441	Ops		1822	JANE ST	Lead	Copper	PEX	Not Replaced	2016-08-25		No
5044460	Ops	BLG	1222	LANCASTER AVE	Lead	Lead	PEX	Copper	2016-08-25	2019-01-03	Yes
5036907	Ops		5878	AYLESBORO AVE	Lead	Copper	PEX	Not Replaced	2016-08-26		No
5078012	Ops		1619	FALCK AVE	Lead	Copper	PEX	Not Replaced	2016-08-29		No
5059590	Ops	A01_03	125	TUSCOLA ST	Lead	Lead	PEX	Copper	2016-08-30	2018-05-16	Yes
5054927	Ops		28	MAGDALENA ST	Lead	Copper	PEX	Not Replaced	2016-08-30		No
5051624	Ops	BLG_01	7	HOLT ST	Lead	Lead	PEX	Not Replaced	2016-09-01		Yes
5012083	Ops		424	STRATTON LN	Lead	PEX	PEX	Not Replaced	2016-09-01		No
5014723	Ops		517	S MATHILDA ST	Lead	Copper	PEX	Not Replaced	2016-09-02		No
5071007	Ops	A16_06	1415	BUENA VISTA ST	Lead	Lead	PEX	Copper	2016-09-02	2018-11-30	Yes
5052381	Ops		2412	SALISBURY ST	Lead	PEX	PEX	Not Replaced	2016-09-03		No
5068198	Ops		1106	GOETTMAN ST	Lead	Copper	PEX	Not Replaced	2016-09-06		No
5020612	Upper Lawrenceville Relay	BLG	5406	KEYSTONE ST	Lead	Lead	Non-Lead	Not Replaced	2016-09-06		Yes
5039309	Ops		6445	FORWARD AVE	Lead	PEX	PEX	Not Replaced	2016-09-07		No
5037581	Ops	BLG	5508	BEACON ST	Lead	Lead	PEX	Copper	2016-09-07	2019-02-08	Yes
5072382	Ops	BLG	2329	HAZELTON ST	Lead	Lead	PEX	Copper	2016-09-08	2019-01-14	Yes
5050529	Ops	A14_03	2118	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2016-09-08		No
5072381	Ops	BLG	2331	HAZELTON ST	Lead	Lead	PEX	Copper	2016-09-09	2019-01-17	Yes
5028244	Ops		6522	JACKSON ST	Lead	Copper	PEX	Not Replaced	2016-09-13		No
5034391	Ops		5301	BEELER ST	Lead	Copper	PEX	Not Replaced	2016-09-13		No
5022995	Upper Lawrenceville Relay	BLG	5430	KEYSTONE ST	Lead	Lead	Non-Lead	Copper	2016-09-13	2019-01-28	Yes
5022986	Upper Lawrenceville Relay	BLG_01	5429	KEYSTONE ST	Lead	Lead	Non-Lead	Not Replaced	2016-09-13		Yes
5034962	Ops	BLG_01	719	SALINE ST	Lead	Lead	PEX	Not Replaced	2016-09-13		Yes
5055786	Ops	BLG	67	HANOVER ST	Lead	Lead	PEX	Copper	2016-09-14	2019-03-01	Yes
5022988	Upper Lawrenceville Relay	BLG	5431	KEYSTONE ST	Lead	Lead	Non-Lead	Copper	2016-09-14	2019-01-28	Yes
5022994	Upper Lawrenceville Relay	BLG	5438	NATRONA WAY	Lead	Lead	Non-Lead	Not Replaced	2016-09-15		Yes
5012454	Maryland Avenue Relay	BLG	927	MARYLAND AVE	Lead	Lead	Copper	Copper	2016-09-15	2019-01-15	Yes
5012500	Maryland Avenue Relay	BLG_01	911	MARYLAND AVE	Lead	Lead	Copper	Not Replaced	2016-09-15		Yes
5012453	Maryland Avenue Relay		929	MARYLAND AVE	Lead	Copper	Copper	Not Replaced	2016-09-15		No
5012501	Maryland Avenue Relay	BLG_01	915	MARYLAND AVE	Lead	Lead	Copper	Copper	2016-09-15	2019-08-19	Yes
5022990	Upper Lawrenceville Relay	BLG	5434	NATRONA WAY	Lead	Lead	Non-Lead	Copper	2016-09-15	2019-02-04	Yes
5058669	Ops		15	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2016-09-15		No
5040277	Ops	BLG	201	ELYSIAN ST	Lead	Lead	PEX	Copper	2016-09-15	2019-01-02	Yes
5048269	Ops	BLG_01	208	W ELIZABETH ST	Lead	Lead	PEX	Not Replaced	2016-09-15		Yes
5072101	Ops	BLG	2510	MAPLE AVE	Lead	Lead	PEX	Copper	2016-09-16	2019-01-18	Yes
5047429	Ops		164	HAZELWOOD AVE	Lead	PEX	PEX	Not Replaced	2016-09-19		No
5021564	Ops		4800	SOMERVILLE ST	Lead	Copper	PEX	Not Replaced	2016-09-23		No
5066064	Ops	BLG	212	W NORTH AVE	Lead	Copper	PEX	Not Replaced	2016-09-25		No
5028374	Ops		957	WELLESLEY RD	Lead	PEX	PEX	Not Replaced	2016-09-26		No
5042063	Ops		6613	WOODWELL ST	Lead	Copper	PEX	Not Replaced	2016-09-26		No
5054869	Ops		136	PIUS ST	Lead	Copper	PEX	Not Replaced	2016-09-27		No
5002450	Ops		269	N DITHRIDGE ST	Lead	PEX	PEX	Not Replaced	2016-09-28		No
5051929	Ops		2420	BURHAM ST	Lead	Copper	PEX	Not Replaced	2016-09-28		No
5055463	Ops		2531	S 18TH STREET EXT	Lead	Copper	PEX	Not Replaced	2016-09-29		No
5074279	Ops		422	MALINE ST	Lead	Copper	PEX	Not Replaced	2016-09-30		No
5045900	Ops		104	BIGELOW ST	Lead	Copper	PEX	Not Replaced	2016-10-01		No
5008514	Ops	BLG	3326	MELWOOD AVE	Lead	Lead	PEX	Not Replaced	2016-10-03		Yes
5018054	Ops		4838	HATFIELD ST	Lead	PEX	PEX	Not Replaced	2016-10-03		No
5006919	Ops	A06_06	3352	MCNEIL PL	Lead	Lead	PEX	Copper	2016-10-04	2018-05-17	Yes

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5036901	Ops	BLG	1544	SHADY AVE	Lead	Lead	PEX	Copper	2016-10-04	2019-01-23	Yes
5055674	Ops	BLG_01	53	CRAIGHEAD ST	Lead	Lead	PEX	Not Replaced	2016-10-04		Yes
5030140	Ops		541	ELMER L. WILLIAMS	Lead	PEX	PEX	Not Replaced	2016-10-04		No
5003277	Ops	BLG	250	MEYRAN AVE	Lead	Lead	PEX	Copper	2016-10-05	2019-03-12	Yes
5009888	Ops		5521	CLAYBOURNE ST	Lead	Copper	PEX	Not Replaced	2016-10-05		No
5050590	Ops	A14_03	2406	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2016-10-05		No
5027992	Ops		1375	HEBERTON ST	Lead	Copper	PEX	Not Replaced	2016-10-06		No
5043651	Ops		200	E END AVE	Lead	Copper	PEX	Not Replaced	2016-10-07		No
5062297	Ops		901	NEIDEL ST	Lead	Copper	PEX	Not Replaced	2016-10-07		No
5049972	Ops		941	DEELY ST	Lead	Copper	PEX	Not Replaced	2016-10-07		No
5072639	Ops		2210	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2016-10-12		No
5037103	Ops		5522	FORBES AVE	Lead	PEX	PEX	Not Replaced	2016-10-13		No
5003081	Ops		209	CHESTERFIELD RD	Lead	Copper	PEX	Not Replaced	2016-10-13		No
5079249	Ops	BLG	1032	GRAND AVE	Lead	Lead	PEX	Not Replaced	2016-10-14		Yes
5069342	Ops		2116	LAUTNER ST	Lead	Copper	PEX	Not Replaced	2016-10-14		No
5052257	Ops		1524	FERNLEAF ST	Lead	Copper	PEX	Not Replaced	2016-10-17		No
5058370	Ops		334	AMABELL ST	Lead	Copper	PEX	Not Replaced	2016-10-17		No
5048385	Ops	BLG	419	W ELIZABETH ST	Lead	Lead	PEX	Copper	2016-10-17	2019-02-04	Yes
5041028	Ops	BLG	413	GETTYSBURG ST	Lead	Lead	PEX	Copper	2016-10-18	2018-12-26	Yes
5043576	Ops	BLG	219	CARNEGIE PL	Lead	Lead	PEX	Not Replaced	2016-10-18		Yes
5025251	Ops		1148	PORTLAND ST	Lead	Copper	PEX	Not Replaced	2016-10-18		No
5047657	Ops	BLG	232	FLOWERS AVE	Lead	Lead	PEX	Copper	2016-10-18	2019-01-03	Yes
5047747	Ops	BLG	242	FLOWERS AVE	Lead	Lead	PEX	Not Replaced	2016-10-19		Yes
5047658	Ops	BLG	234	FLOWERS AVE	Lead	Lead	PEX	Copper	2016-10-19	2019-01-03	Yes
5122047	Spring Street Relay	BLG	12	SPRING STREET	Lead	Lead	Copper	Copper	2016-10-20	2019-01-28	Yes
5122043	Spring Street Relay	BLG	8	SPRING STREET	Lead	Lead	Non-Lead	Not Replaced	2016-10-20		Yes
5051587	Ops	BLG	38	HOLT ST	Lead	Lead	PEX	Not Replaced	2016-10-20		Yes
5122045	Spring Street Relay	BLG	10	SPRING STREET	Lead	Lead	Non-Lead	Copper	2016-10-20	2019-02-28	Yes
5032416	Ops	BLG_01	7055	CHAUCER ST	Lead	Lead	PEX	Not Replaced	2016-10-21		Yes
5032417	Ops	BLG_01	7057	CHAUCER ST	Lead	Lead	PEX	Not Replaced	2016-10-21		Yes
5067809	Ops		38	IVES WAY	Lead	Copper	PEX	Not Replaced	2016-10-24		No
5018301	Ops		144	44TH ST	Lead	Copper	PEX	Not Replaced	2016-10-25		No
5052038	Ops	BLG	2310	PATTERSON ST	Lead	Lead	PEX	Copper	2016-10-25	2019-02-19	Yes
1000018	Upper Lawrenceville Relay	BLG_01	5243 B	DUNCAN ST	Lead	Lead	Non-Lead	Not Replaced	2016-10-26		Yes
5033373	Ops		7310	RACE ST	Lead	Copper	PEX	Not Replaced	2016-10-26		No
5060493	Ops		302	AUGUSTA ST	Lead	Copper	PEX	Not Replaced	2016-10-26		No
5064291	Ops		1005	ALLEGHENY AVE	Lead	Copper	PEX	Not Replaced	2016-10-26		No
5122046	Spring Street Relay	BLG	11	SPRING STREET	Lead	Lead	Non-Lead	Copper	2016-10-27	2019-01-28	Yes
5014735	Ops	BLG	4826	SCIOTA ST	Lead	Lead	PEX	Copper	2016-10-28	2019-02-02	Yes
5016836	Ops	BLG_02	330	45TH ST	Lead	Copper	PEX	Not Replaced	2016-10-28		No
5080719	Ops	BLG	1710	MARMADUKE ST	Lead	Lead	PEX	Not Replaced	2016-10-31		Yes
5054245	Ops	Private Reimbursement	146	S 17TH ST	Lead	Lead	PEX	Non-Lead	2016-10-31	2016-10-11	Yes
5122044	Spring Street Relay	BLG_01	9	SPRING STREET	Lead	Lead	Non-Lead	Not Replaced	2016-11-01		Yes
5031892	Ops	BLG_01	1542	OBERLIN ST	Lead	Lead	PEX	Not Replaced	2016-11-01		Yes
5031893	Ops	BLG_01	1544	OBERLIN ST	Lead	Lead	PEX	Not Replaced	2016-11-02		Yes
5069223	Ops		1818	NIGGEL ST	Lead	Copper	PEX	Not Replaced	2016-11-02		No
5079437	Ops	Private Reimbursement	3034	SHADELAND AVE	Lead	Lead	PEX	Copper	2016-11-04	2016-11-09	Yes
5021218	Ops		5304	CAMELIA ST	Lead	Copper	PEX	Not Replaced	2016-11-05		No
5008456	Ops		331	HANCOCK ST	Lead	PEX	PEX	Not Replaced	2016-11-07		No
5008455	Ops		329	HANCOCK ST	Lead	PEX	PEX	Not Replaced	2016-11-07		No
5056391	Ops	A13_03	69	HARWOOD ST	Lead	Copper	PEX	Not Replaced	2016-11-07		No
5060561	Ops	BLG	319	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2016-11-08	2019-03-04	Yes
5040991	Ops		7147	MEADE ST	Lead	Copper	PEX	Not Replaced	2016-11-08		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5039068	Ops	Private Reimbursement	5858	BURCHFIELD AVE	Lead	Lead	PEX	Copper	2016-11-09	2018-04-27	Yes
5061046	Ops	BLG	154	OLYMPIA ST	Lead	Lead	PEX	Copper	2016-11-09	2019-02-06	Yes
5020510	Upper Lawrenceville Relay		5115	POE WAY	Lead	Copper	Non-Lead	Not Replaced	2016-11-10		No
5020507	Upper Lawrenceville Relay	BLG	5114	DUNCAN ST	Lead	Lead Tailpiece	Non-Lead	Copper Tailpiece	2016-11-14	2019-01-04	Yes
5069372	Ops	BLG	2035	LAUTNER ST	Lead	Lead	PEX	Copper	2016-11-15	2018-12-31	Yes
5047901	Ops		5001	LANGHORN ST	Lead	Copper	PEX	Not Replaced	2016-11-16		No
5036930	Ops		1639	SHADY AVE	Lead	PEX	PEX	Not Replaced	2016-11-18		No
5022421	Ops		5424	CARNEGIE ST	Lead	PEX	PEX	Not Replaced	2016-11-20		No
5074204	Ops		2418	SPRING GARDEN AVE	Lead	Copper	PEX	Not Replaced	2016-11-21		No
5061127	Ops	BLG	615	CHESS ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2016-11-25	2018-12-20	Yes
5061126	Ops	BLG	617	CHESS ST	Lead	Copper	PEX	Not Replaced	2016-11-25		No
5068272	Ops		1306	LOWRIE ST	Lead	PEX	PEX	Not Replaced	2016-11-28		No
5015933	Ops		167	BANNER WAY	Lead	PEX	PEX	Not Replaced	2016-11-29		No
5072487	Ops	BLG	524	W BURGESS ST	Lead	Copper & Lead	PEX	Copper	2016-11-30	2019-02-26	Yes
5056978	Ops		606	INDUSTRY ST	Lead	Copper	PEX	Not Replaced	2016-12-01		No
5049801	Ops		3611	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2016-12-01		No
5015407	Ops		136	STRATFORD AVE	Lead	Copper	PEX	Not Replaced	2016-12-05		No
5055236	Ops		1101	ST MARTIN ST	Lead	Copper	PEX	Not Replaced	2016-12-05		No
5123091	Ops		802	O'BRIEN STREET	Lead	Copper	PEX	Not Replaced	2016-12-06		No
5056776	Ops	BLG	840	EXCELSIOR ST	Lead	Lead	PEX	Copper	2016-12-09	2019-01-07	Yes
5050504	Ops	A14_03	48	S 22ND ST	Lead	PEX	PEX	Not Replaced	2016-12-12		No
5062818	Ops		615	SEDAN WAY	Lead	Copper	PEX	Not Replaced	2016-12-13		No
5051711	Ops	BLG	2612	STELLA ST	Lead	Lead	PEX	Copper	2016-12-28	2019-02-22	Yes
5133150	Ops		6626	FOREST GLEN	Lead	Copper	PEX	Not Replaced	2016-12-29		No
5038566	Ops		2215	SHADY AVE	Lead	Copper	PEX	Not Replaced	2017-01-03		No
5052114	Ops	Private Reimbursement	2702	BURHAM ST	Lead	Lead	PEX	Copper	2017-01-04	2016-12-16	Yes
5077031	Ops	BLG	2613	BRIGHTON RD	Lead	Lead	PEX	Copper	2017-01-04	2019-01-03	Yes
5029221	Ops	A09_09	6517	DEARY ST	Lead	Lead	PEX	Not Replaced	2017-01-05		Yes
5077296	Ops	BLG	1122	MARSHALL AVE	Lead	Lead	PEX	Copper	2017-01-06	2019-02-07	Yes
5068188	Ops		1120	BRABEC ST	Lead	Copper	PEX	Not Replaced	2017-01-10		No
5072595	Ops		220	CUTLER ST	Lead	Copper	PEX	Not Replaced	2017-01-11		No
5051314	Ops		2808	SARAH ST	Lead	Copper	PEX	Not Replaced	2017-01-12		No
5079436	Ops		3032	SHADELAND AVE	Lead	Copper	PEX	Not Replaced	2017-01-17		No
5061058	Ops		157	OLYMPIA ST	Lead	Copper	PEX	Not Replaced	2017-01-17		No
5055142	Ops	BLG	1731	MARCUS WAY	Lead	Galvanized Iron	PEX	Not Replaced	2017-01-18		Yes
5000682	Ops		55	MILTENBERGER ST	Lead	PEX	PEX	Not Replaced	2017-01-18		No
5057646	Ops	A01_03	72	ESTELLA AVE	Lead	Copper	PEX	Not Replaced	2017-01-19		No
5038945	Ops	Private Reimbursement	2305	SHADY AVE	Lead	Lead	PEX	Copper	2017-01-20	2017-07-26	Yes
5059553	Ops	Private Reimbursement	44.5	RUTH ST	Lead	Lead	PEX	Copper	2017-01-20	2017-01-20	No
5026336	Ops		724	N SAINT CLAIR ST	Lead	Copper	PEX	Not Replaced	2017-01-21		No
5020446	Upper Lawrenceville Relay	BLG_01	606	52ND ST	Lead	Lead	Non-Lead	Not Replaced	2017-01-23		Yes
5058805	Ops	A02_02	480	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-01-24		No
5058461	Ops	A02_02	406	BELONDA ST	Lead	Lead	PEX	Copper	2017-01-25	2018-04-19	Yes
5065023	Ops	BLG	1406	LIVERPOOL ST	Lead	Lead	PEX	Copper	2017-01-26	2019-02-26	Yes
5065024	Ops	BLG	1404	LIVERPOOL ST	Lead	Lead	PEX	Copper	2017-01-26	2019-02-26	Yes
5124441	Ops		6555	SHETLAND	Lead	Copper	PEX	Not Replaced	2017-01-28		No
5003689	Ops		231	HALKET ST	Lead	PEX	PEX	Not Replaced	2017-01-29		No
5054370	Ops	BLG	1707	JANE ST	Lead	Lead	PEX	Copper	2017-01-30	2018-12-26	Yes
5078067	Ops		3437	SIPE ST	Lead	Copper	PEX	Not Replaced	2017-01-31		No
5055631	Ops	BLG	452	KATHLEEN ST	Lead	Lead	PEX	Copper	2017-02-01	2018-12-28	Yes
5069820	Ops		1910	N CHARLES ST	Lead	Copper	PEX	Not Replaced	2017-02-01		No
5045538	Ops		617	MINNESOTA ST	Lead	Copper	PEX	Not Replaced	2017-02-03		No
5030176	Ops		6540	LLEWELLYN PL	Lead	Copper	PEX	Not Replaced	2017-02-04		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5060572	Ops	BLG	162	PLYMOUTH ST	Lead	Lead	PEX	Copper	2017-02-06	2019-02-08	Yes
5060573	Ops	BLG	164	PLYMOUTH ST	Lead	PEX	PEX	Not Replaced	2017-02-06		No
5070691	Ops	A16_06	1518	ARCH ST	Lead	Copper	PEX	Not Replaced	2017-02-06		No
5072214	Ops		33	KENWOOD AVE	Lead	Copper	PEX	Not Replaced	2017-02-08		No
5066194	Ops		1309	BOYLE ST	Lead	Copper	PEX	Not Replaced	2017-02-09		No
5066193	Ops		1311	BOYLE ST	Lead	Copper	PEX	Not Replaced	2017-02-09		No
5076187	Ops		1426	FORSYTHE ST	Lead	Copper	PEX	Not Replaced	2017-02-10		No
5036115	Ops	Private Reimbursement	1444	SEVERN ST	Lead	Lead	PEX	Copper	2017-02-14	2017-02-17	Yes
5035562	Ops		918	HASTINGS ST	Lead	Copper	PEX	Not Replaced	2017-02-14		No
5040825	Ops	BLG	7000	MEADE PL	Lead	Lead	PEX	Copper	2017-02-15	2019-01-11	Yes
5061458	Ops	BLG	283	PAUL ST	Lead	Lead	PEX	Copper	2017-02-15	2019-01-15	Yes
5056847	Ops	BLG	905	EXCELSIOR ST	Lead	Lead	PEX	Copper	2017-02-17	2019-02-28	Yes
5018462	Ops	BLG	4520	PLUMMER ST	Lead	Copper	PEX	Not Replaced	2017-02-19		No
5065442	Ops		919	GALVESTON AVE	Lead	Copper	PEX	Not Replaced	2017-02-21		No
5067337	Ops	BLG	908	PERALTA ST	Lead	Copper	PEX	Not Replaced	2017-02-22		No
5080914	Ops	BLG	3707	ATKINS ST	Lead	Lead	PEX	Copper	2017-02-22	2019-02-26	Yes
5050988	Ops	A14_03	2337	CAREY WAY	Lead	Lead	PEX	Copper	2017-02-22	2018-11-06	Yes
5077695	Ops		3650	CALIFORNIA AVE	Lead	Copper	PEX	Not Replaced	2017-02-24		No
5010934	Ops		5226	WESTMINSTER PL	Lead	Copper	PEX	Not Replaced	2017-02-24		No
5004773	Ops	BLG	514	CATO ST	Lead	Lead	PEX	Copper	2017-02-27	2019-01-28	Yes
5077766	Ops	BLG	1433	ORCHLEE ST	Lead	Lead	PEX	Copper	2017-02-28	2019-01-24	Yes
5068581	Ops	BLG_01	1815	RIALTO ST	Lead	Lead	PEX	Not Replaced	2017-02-28		Yes
5002046	Ops	BLG	278	LOMBARD ST	Lead	Lead	PEX	Copper	2017-02-28	2019-01-22	Yes
5080479	Ops	BLG_01	1232	GOE AVE	Lead	Lead	PEX	Not Replaced	2017-03-01		Yes
5034135	Ops		7503	TIOGA ST	Lead	Copper	PEX	Not Replaced	2017-03-01		No
5029534	Larimer Ave Relay		404	LARIMER AVE	Lead	Copper	Non-Lead	Not Replaced	2017-03-02		No
5046133	Ops	BLG	4213	SHIELDS ST	Lead	Lead	PEX	Not Replaced	2017-03-03		Yes
5008244	Ops	BLG_01	3015	BRERETON	Lead	Lead	PEX	Not Replaced	2017-03-03		Yes
5029536	Larimer Ave Relay		408	LARIMER AVE	Lead	Copper	Non-Lead	Not Replaced	2017-03-03		No
5029535	Larimer Ave Relay		406	LARIMER AVE	Lead	Copper	Non-Lead	Not Replaced	2017-03-03		No
5017869	Ops	BLG	4617	CARROLL ST	Lead	Lead	PEX	Not Replaced	2017-03-03		Yes
5043692	Ops	BLG	7421	BEN HUR ST	Lead	Lead	PEX	Copper	2017-03-04	2018-12-17	Yes
5056456	Ops	A01_03	431	KINGSBORO ST	Lead	Copper	PEX	Not Replaced	2017-03-08		No
5038527	Ops	BLG	6317	WALDRON ST	Lead	Copper	PEX	Not Replaced	2017-03-08		No
5056478	Ops	BLG_01	101	CRAIGHEAD ST	Lead	Copper	PEX	Not Replaced	2017-03-09		No
5029066	Larimer Ave Relay	BLG_01	403	LARIMER AVE	Lead	Lead	Copper	Copper	2017-03-09	2019-03-18	Yes
5057576	Ops	A13_03	109	HABERMAN AVE	Lead	Copper	PEX	Not Replaced	2017-03-09		No
5025051	Ops		1422	N EUCLID AVE	Lead	Copper	PEX	Not Replaced	2017-03-10		No
5043537	Ops	BLG	106	CARNEGIE PL	Lead	Lead	PEX	Copper	2017-03-11	2019-01-14	Yes
5035480	Ops	BLG	1210	S NEGLEY AVE	Lead	Lead	PEX	Copper	2017-03-14	2019-01-10	Yes
5028108	Ops	BLG	6739	STANTON AVE	Lead	Lead	PEX	Not Replaced	2017-03-14		Yes
5073788	Ops	BLG	2909	PERRYSVILLE AVE	Lead	Galvanized Iron	PEX	Not Replaced	2017-03-14		Yes
5073633	Ops	BLG	2941	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2017-03-15	2019-01-29	Yes
5038310	Ops	A05_05	5823	NICHOLSON ST	Lead	Copper	PEX	Not Replaced	2017-03-17		No
5035271	Ops		617	GETTYSBURG ST	Lead	Copper	PEX	Not Replaced	2017-03-18		No
5014559	Ops		4770	CYPRESS ST	Lead	Copper	PEX	Not Replaced	2017-03-20		No
5009447	Ops	BLG	3636	MINTWOOD ST	Lead	Lead	PEX	Copper	2017-03-21	2019-01-08	Yes
5000559	Ops		1707	TUSTIN ST	Lead	PEX	PEX	Not Replaced	2017-03-21		No
5009446	Ops		3634	MINTWOOD ST	Lead	Copper	PEX	Not Replaced	2017-03-21		No
5064524	Ops		1442	NIXON ST	Lead	Copper	PEX	Not Replaced	2017-03-23		No
5038255	Ops	A05_05	2308	ELDRIDGE ST	Lead	PEX	PEX	Not Replaced	2017-03-23		No
5037795	Ops		5858	BEACON ST	Lead	Copper	PEX	Not Replaced	2017-03-26		No
5064819	Ops		1310	LIVERPOOL ST	Lead	Copper	PEX	Not Replaced	2017-03-27		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5005603	Ops		646	HOLLACE ST	Lead	Copper	PEX	Not Replaced	2017-03-30		No
5078162	Ops	BLG_01	3460	GASS AVE	Lead	Lead	PEX	Not Replaced	2017-03-30		Yes
5041986	Ops	A08_08	6630	RIDGEVILLE ST	Lead	PEX	PEX	Not Replaced	2017-03-31		No
5044454	Ops	Private Reimbursement	1118	LANCASTER AVE	Lead	Lead	PEX	Copper	2017-04-04	2017-04-11	Yes
5038503	Ops	BLG	6316	WALDRON ST	Lead	Lead	PEX	Copper	2017-04-04	2019-01-24	Yes
5037605	Ops		1942	WIGHTMAN ST	Lead	NonLead	PEX	Not Replaced	2017-04-05		No
5041140	Ops		404	S LINDEN AVE	Lead	Copper	PEX	Not Replaced	2017-04-05		No
5006876	Ops	A06_06	3382	WEBSTER AVE	Lead	Copper	PEX	Not Replaced	2017-04-12		No
5076479	Ops		1335	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2017-04-12		No
5018031	Ops	BLG_02	4938	HATFIELD ST	Lead	Lead	PEX	Not Replaced	2017-04-13		Yes
5070723	Ops	A16_06	101	JACKSONIA ST	Lead	Copper	PEX	Not Replaced	2017-04-17		No
5039036	Ops		2330	TILBURY AVE	Lead	Copper	PEX	Not Replaced	2017-04-20		No
5042100	Ops		6612	KINSMAN RD	Lead	PEX	PEX	Not Replaced	2017-04-20		No
5035234	Ops		1143	SHADY AVE	Lead	Non-Lead	PEX	Not Replaced	2017-04-20		No
5028688	Ops		670	LENORA ST	Lead	PEX	PEX	Not Replaced	2017-04-22		No
5076532	Ops	BLG_01	2925	SHADELAND AVE	Lead	Lead	PEX	Not Replaced	2017-04-25		Yes
5059287	Ops		121	DILWORTH ST	Lead	PEX	PEX	Not Replaced	2017-04-26		No
5001210	Mullberry Way Relay	BLG	1125	PENN AVE	Lead	Lead	Non-Lead	Not Replaced	2017-04-27		Yes
5132898	Ops		5520	BLACK	Lead	PEX	PEX	Not Replaced	2017-04-30		No
5026634	Ops		5522	BLACK ST	Lead	PEX	PEX	Not Replaced	2017-04-30		No
5056479	Ops	BLG_01	97	CRAIGHEAD ST	Lead	Lead	PEX	Not Replaced	2017-05-01		Yes
5037668	Ops		5702	BEACON ST	Lead	Copper	Copper	Not Replaced	2017-05-03		No
5045172	Ops		9	BIGELOW ST	Lead	Copper	PEX	Not Replaced	2017-05-04		No
5046500	Ops	BLG	4315	GLADSTONE ST	Lead	Lead	PEX	Copper	2017-05-04	2019-01-25	Yes
5024757	Ops		5460	BROAD ST	Lead	Copper	PEX	Not Replaced	2017-05-04		No
5041891	Ops		204	S LEXINGTON AVE	Lead	Copper	PEX	Not Replaced	2017-05-05		No
5059117	Ops	BLG	17	GREENBUSH ST	Lead	Copper	PEX	Not Replaced	2017-05-05		No
5032977	Ops	BLG_01	1400	N HOMEWOOD AVE	Lead	Lead	PEX	Not Replaced	2017-05-05		Yes
5020316	Ops	BLG	5138	NATRONA WAY	Lead	Lead	PEX	Not Replaced	2017-05-08		Yes
5068018	Ops		1522	VALENTINE ST	Lead	Copper	PEX	Not Replaced	2017-05-08		No
5042353	Ops	BLG	1750	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2017-05-09		No
5059557	A01_03	A01_03	48	RUTH ST	Lead	Lead	PEX	Copper	2017-05-10	2018-05-24	Yes
5056127	A01_03	A01_03	45	RUTH ST	Lead	Lead	PEX	Not Replaced	2017-05-10		Yes
5056114	A01_03	A01_03	71	RUTH ST	Lead	Copper	PEX	Not Replaced	2017-05-11		No
5050961	Ops	A14_03	2331	SARAH ST	Lead	Copper	PEX	Not Replaced	2017-05-11		No
5059558	A01_03	A01_03	50	RUTH ST	Lead	Copper	PEX	Not Replaced	2017-05-11		No
5056118	A01_03	A01_03	65	RUTH ST	Lead	Copper	PEX	Not Replaced	2017-05-11		No
5059658	A01_03	A01_03	64	RUTH ST	Lead	Lead	PEX	Copper	2017-05-11	2018-05-09	Yes
5056124	A01_03	A01_03	53	RUTH ST	Lead	Lead	PEX	Copper	2017-05-11	2018-05-11	Yes
5050960	Ops	BLG_02	2329	SARAH ST	Lead	Lead	PEX	Copper	2017-05-11	2019-12-19	Yes
5003076	Ops		219	CHESTERFIELD RD	Lead	PEX	PEX	Not Replaced	2017-05-11		No
5056126	A01_03	BLG_02	49	RUTH ST	Lead	Lead	PEX	Copper	2017-05-11	2020-01-13	Yes
5005633	Ops	BLG	2916	WEBSTER AVE	Lead	Lead	PEX	Copper	2017-05-12	2019-01-11	Yes
5056113	A01_03	A01_03	73	RUTH ST	Lead	Lead	PEX	Copper	2017-05-15	2018-06-16	Yes
5059560	A01_03	A01_03	54	RUTH ST	Lead	Lead	PEX	Copper	2017-05-15	2018-05-15	Yes
5056123	A01_03	A01_03	55	RUTH ST	Lead	Lead	PEX	Copper	2017-05-15	2018-05-15	Yes
5056111	A01_03	A01_03	77	RUTH ST	Lead	Lead	PEX	Copper	2017-05-15	2018-05-10	Yes
5056110	A01_03	A01_03	79	RUTH ST	Lead	Lead	PEX	Copper	2017-05-15	2018-05-10	Yes
5057012	Ops	BLG	314	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2017-05-15	2019-02-04	Yes
5056125	A01_03	BLG_02	51	RUTH ST	Lead	PEX	PEX	Not Replaced	2017-05-15		No
5059648	A01_03	A01_03	98	RUTH ST	Lead	Copper	PEX	Not Replaced	2017-05-16		No
5058599	A02_02	Private Reimbursement	223	NATCHEZ ST	Lead	Lead	PEX	Non-Lead	2017-05-16	2017-05-19	Yes
5058604	A02_02	A02_02	31	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2017-05-16		Yes

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5058598	A02_02	A02_02	43	NATCHEZ ST	Lead	Lead	PEX	Copper	2017-05-16	2018-05-01	Yes
5061522	A01_03	A01_03	148	RUTH ST	Lead	Lead	PEX	Not Replaced	2017-05-16		Yes
5058588	A02_02	A02_02	222	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2017-05-16		Yes
5059649	A01_03	A01_03	94	RUTH ST	Lead	Lead	PEX	Copper	2017-05-16	2018-05-08	Yes
5061520	A01_03	A01_03	144	RUTH ST	Lead	Lead	PEX	Copper	2017-05-17	2018-06-13	Yes
5059647	A01_03	A01_03	100	RUTH ST	Lead	Lead	PEX	Copper	2017-05-17	2018-05-09	Yes
5059645	A01_03	A01_03	104	RUTH ST	Lead	Lead	PEX	Copper	2017-05-17	2018-05-09	Yes
5058523	A02_02	A02_02	307	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2017-05-17		Yes
5058522	A02_02	A02_02	309	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2017-05-17		Yes
5061518	A01_03	A01_03	140	RUTH ST	Lead	Copper	PEX	Not Replaced	2017-05-17		No
5058521	A02_02	A02_02	313	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2017-05-17		Yes
5061501	A01_03	A01_03	112	RUTH ST	Lead	Lead	PEX	Copper	2017-05-17	2018-06-06	Yes
5061521	A01_03	Private Reimbursement	146	RUTH ST	Lead	Lead	PEX	Copper	2017-05-17	2017-07-20	Yes
5028250	Ops		6534	JACKSON ST	Lead	Copper	PEX	Not Replaced	2017-05-18		No
5061517	A01_03	A01_03	138	RUTH ST	Lead	Lead	PEX	Copper	2017-05-18	2018-05-08	Yes
5061510	A01_03	A01_03	132	RUTH ST	Lead	Lead	PEX	Copper	2017-05-18	2018-05-08	Yes
5058606	A02_02	A02_02	27	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2017-05-18		Yes
5061505	A01_03	A01_03	122	RUTH ST	Lead	Lead	PEX	Copper	2017-05-18	2018-06-14	Yes
5058524	A02_02	A02_02	305	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2017-05-18		Yes
5061508	A01_03	A01_03	128	RUTH ST	Lead	Copper	PEX	Not Replaced	2017-05-18		No
5061503	A01_03	A01_03	116	RUTH ST	Lead	Lead	PEX	Copper	2017-05-18	2018-05-14	Yes
5058507	A02_02	A02_02	316	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2017-05-18		Yes
5061504	A01_03	A01_03	120	RUTH ST	Lead	Copper	PEX	Not Replaced	2017-05-18		No
5058510	A02_02	Private Reimbursement	322	NATCHEZ ST	Lead	Lead	PEX	Copper	2017-05-19	2017-05-22	No
5058508	A02_02	A02_02	318	NATCHEZ ST	Lead	Lead	Copper	Not Replaced	2017-05-19		Yes
5058511	A02_02	A02_02	326	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2017-05-19		Yes
5057756	Ops		113	LABELLE ST	Lead	Copper	PEX	Not Replaced	2017-05-19		No
5058515	A02_02	Private Reimbursement	331	NATCHEZ ST	Lead	Lead	PEX	Copper	2017-05-19	2017-06-05	Yes
5058829	A02_02	A02_02	432	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2017-05-22		Yes
5059194	Ops		75	WYOMING ST	Lead	Copper	PEX	Not Replaced	2017-05-22		No
5037952	Ops	Private Reimbursement	5407	GUARINO RD	Lead	Lead	PEX	Copper	2017-05-22	2017-08-28	Yes
5058924	A02_02	A02_02	405	NATCHEZ ST	Lead	Lead	PEX	Copper	2017-05-22	2018-06-08	Yes
5061506	A01_03	A01_03	124	RUTH ST	Lead	Copper	PEX	Not Replaced	2017-05-22		No
5074577	Ops		29	DEFOE ST	Lead	Copper	PEX	Not Replaced	2017-05-22		No
5059589	A01_03	A01_03	127	TUSCOLA ST	Lead	Lead	PEX	Copper	2017-05-23	2018-06-02	Yes
5058830	A02_02	A02_02	438	NATCHEZ ST	Lead	Lead	PEX	Copper	2017-05-23	2018-04-26	Yes
5058828	A02_02	A02_02	430	NATCHEZ ST	Lead	Lead	PEX	Copper	2017-05-23	2018-04-19	Yes
5004367	Ops		3430	WARD ST	Lead	Copper	PEX	Not Replaced	2017-05-23		No
5059568	A01_03	A01_03	126	TUSCOLA ST	Lead	Lead	PEX	Not Replaced	2017-05-23		Yes
5059569	A01_03	A01_03	128	TUSCOLA ST	Lead	Copper	PEX	Not Replaced	2017-05-23		No
5058925	A02_02	A02_02	216	PROSPECT ST	Lead	Copper	PEX	Not Replaced	2017-05-24		No
5058590	A02_02	A02_02	216	NATCHEZ ST	Lead	Copper	PEX	Not Replaced	2017-05-24		No
5037199	ES_1	BLG	5605	DARLINGTON RD	Lead	Lead	PEX	Copper	2017-05-24	2018-12-28	Yes
5059566	A01_03	A01_03	122	TUSCOLA ST	Lead	Copper	PEX	Not Replaced	2017-05-24		No
5059591	A01_03	A01_03	123	TUSCOLA ST	Lead	Lead	PEX	Copper	2017-05-24	2018-05-16	Yes
5042371	ES_1	BLG	6511	DARLINGTON RD	Lead	Lead	PEX	Copper	2017-05-24	2018-12-31	Yes
5042383	ES_1	BLG	6538	DARLINGTON RD	Lead	Lead	PEX	Not Replaced	2017-05-24		Yes
5077450	Ops		2340	MANNHEIM ST	Lead	Copper	PEX	Not Replaced	2017-05-24		No
5058908	A02_02	A02_02	447	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2017-05-24		Yes
5039231	ES_1	B07_05_A	6357	ALDERSON ST	Lead	Lead	PEX	Copper	2017-05-25	2019-11-04	Yes
5059564	A01_03	A01_03	116	TUSCOLA ST	Lead	Lead	PEX	Not Replaced	2017-05-25		Yes
5059565	A01_03	A01_03	118	TUSCOLA ST	Lead	Lead	PEX	Copper	2017-05-25	2018-05-17	Yes
5059563	A01_03	A01_03	112	TUSCOLA ST	Lead	Lead	PEX	Copper	2017-05-25	2018-05-14	Yes

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5058907	A02_02	A02_02	453	NATCHEZ ST	Lead	Lead	PEX	Copper	2017-05-25	2018-04-24	Yes
5058926	A02_02	A02_02	222	PROSPECT ST	Lead	Lead	PEX	Copper	2017-05-25	2018-05-01	Yes
5058827	A02_02	A02_02	428	NATCHEZ ST	Lead	Lead	PEX	Copper	2017-05-25	2018-04-18	Yes
5058529	A02_02	A02_02	210	PROSPECT ST	Lead	Lead	PEX	Copper	2017-05-25	2018-05-01	Yes
5058834	A02_02	A02_02	450	NATCHEZ ST	Lead	Copper	PEX	Not Replaced	2017-05-26		No
5058928	A02_02	A02_02	226	PROSPECT ST	Lead	Lead	PEX	Not Replaced	2017-05-26		Yes
5057702	A01_03	A01_03	412	EDGEMONT ST	Lead	Copper	PEX	Not Replaced	2017-05-27		No
5058930	A02_02	A02_02	234	PROSPECT ST	Lead	Lead	PEX	Not Replaced	2017-05-30		Yes
5059561	A01_03	A01_03	56	RUTH ST	Lead	Lead	PEX	Copper	2017-05-30	2018-05-11	Yes
5036043	Ops		1317	SHADY AVE	Lead	Copper	PEX	Not Replaced	2017-05-30		No
5036838	ES_1		5856	AYLESBORO AVE	Lead	Copper	PEX	Not Replaced	2017-05-30		No
5059027	A02_02	A02_02	253	PROSPECT ST	Lead	Lead	PEX	Copper	2017-05-31	2018-04-30	Yes
5037031	ES_1	BLG_01	5535	BARTLETT ST	Lead	Lead	PEX	Copper	2017-05-31	2019-04-23	Yes
5059026	A02_02	A02_02	255	PROSPECT ST	Lead	Lead	PEX	Copper	2017-05-31	2018-05-01	Yes
5018108	Ops	A07_07	148	HOME ST	Lead	Copper	PEX	Not Replaced	2017-05-31		No
5018105	Ops	A07_07	142	HOME ST	Lead	Copper	PEX	Not Replaced	2017-05-31		No
5059025	A02_02	A02_02	257	PROSPECT ST	Lead	Lead	PEX	Not Replaced	2017-06-01		Yes
5049684	Ops	A15_05_A	1038	WELFER ST	Lead	Copper	PEX	Not Replaced	2017-06-01		No
5024839	ES_1		5505	BEVERLY PL	Lead	Copper	PEX	Not Replaced	2017-06-02		No
5122587	Ops	BLG_02	1029	EVERGREEN AVENUE	Lead	Unknown	PEX	Not Replaced	2017-06-02		Yes
5060815	Ops	BLG	402	SWEETBRIAR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2017-06-02	2019-02-15	Yes
5058527	A02_02	A02_02	214	PROSPECT ST	Lead	Copper	PEX	Not Replaced	2017-06-02		No
5058891	A02_02	A02_02	511	NATCHEZ ST	Lead	Lead	PEX	Copper	2017-06-02	2018-05-08	Yes
5000047	Ops	BLG_02	101	MARKET ST	Lead	Unknown	PEX	Not Replaced	2017-06-06		Yes
5001227	Ops	BLG	1421	PENN AVE	Lead	Lead	PEX	Not Replaced	2017-06-06		Yes
5035466	Ops		1141	WIGHTMAN ST	Lead	Copper	PEX	Not Replaced	2017-06-07		No
5057730	A01_03	A01_03	422	KINGSBORO ST	Lead	Copper	PEX	Not Replaced	2017-06-08		No
5010807	Ops		5035	CASTLEMAN ST	Lead	Non-Lead	PEX	Not Replaced	2017-06-08		No
5067259	Ops		839	PERALTA ST	Lead	PEX	PEX	Not Replaced	2017-06-08		No
5068761	Ops		1704	HUNNELL ST	Lead	Copper	PEX	Not Replaced	2017-06-09		No
5010485	Ops		700	S AIKEN AVE	Lead	Copper	PEX	Not Replaced	2017-06-11		No
5057719	A01_03	A01_03	400	KINGSBORO ST	Lead	Copper	PEX	Not Replaced	2017-06-12		No
5058496	A02_02	A02_02	315	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-06-12		No
5057720	A01_03	A01_03	402	KINGSBORO ST	Lead	Copper	PEX	Not Replaced	2017-06-12		No
5068096	Ops	BLG_02	1209	SPRING GARDEN AVE	Lead	Unknown	PEX	Terminated	2017-06-12		No
5058492	A02_02	A02_02	316	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-06-13		No
5058493	A02_02	A02_02	323	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-06-13		No
5058848	A02_02	A02_02	219	WILBERT ST	Lead	Copper	PEX	Not Replaced	2017-06-13		No
5058442	A02_02	A02_02	330	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-06-14		No
5058851	A02_02	A02_02	229	WILBERT ST	Lead	Copper	Copper	Not Replaced	2017-06-14		No
5056333	A01_03	A01_03	32	ESTELLA AVE	Lead	Copper	PEX	Not Replaced	2017-06-15		No
5013867	Ops		123	S GRAHAM ST	Lead	Copper	PEX	Not Replaced	2017-06-15		No
5054021	Ops	BLG	79	S 16TH ST	Lead	Copper	PEX	Not Replaced	2017-06-15		No
5058443	A02_02	A02_02	332	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-06-15		No
5016825	Ops		333	44TH ST	Lead	PEX	PEX	Not Replaced	2017-06-15		No
5056334	A01_03	A01_03	30	ESTELLA AVE	Lead	Copper	PEX	Not Replaced	2017-06-15		No
5058843	A02_02	A02_02	207	WILBERT ST	Lead	Copper	PEX	Not Replaced	2017-06-15		No
5056332	A01_03	A01_03	34	ESTELLA AVE	Lead	Copper	PEX	Not Replaced	2017-06-15		No
5058839	A02_02	A02_02	210	WILBERT ST	Lead	Copper	PEX	Not Replaced	2017-06-16		No
5058441	A02_02	A02_02	328	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-06-16		No
5056287	A01_03	A01_03	29	ESTELLA AVE	Lead	Copper	PEX	Not Replaced	2017-06-19		No
5056331	A01_03	A01_03	36	ESTELLA AVE	Lead	Copper	PEX	Not Replaced	2017-06-19		No
5050232	Ops	BLG	32	EXETER ST	Lead	Lead	PEX	Copper	2017-06-19	2019-01-25	Yes

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5133352	Ops		4554.5	ROSINA	Lead	Plastic	PEX	Not Replaced	2017-06-20		No
5056329	A01_03	A01_03	44	ESTELLA AVE	Lead	Copper	PEX	Not Replaced	2017-06-20		No
5058789	A02_02	A02_02	484	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-06-20		No
5074064	Ops		2700	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2017-06-20		No
5058544	A02_02	A02_02	301	KEARSARGE ST	Lead	Copper	PEX	Not Replaced	2017-06-20		No
5059356	Ops	A12_02	79	NORTON ST	Lead	Copper	PEX	Not Replaced	2017-06-20		No
5025636	Ops		5509	AVONDALE PL	Lead	Non-Lead	PEX	Not Replaced	2017-06-21		No
5133350	Ops		4554	ROSINA	Lead	Copper	PEX	Not Replaced	2017-06-21		No
5058808	A02_02	A02_02	477	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-06-21		No
5057635	A01_03	A01_03	96	ESTELLA AVE	Lead	Copper	PEX	Not Replaced	2017-06-21		No
5058934	Ops	A02_02	300	PROSPECT ST	Lead	Lead	PEX	Copper	2017-06-21	2018-05-02	Yes
5058810	A02_02	A02_02	475	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-06-21		No
5065834	Ops	BLG_01	1226	MONTEREY ST	Lead	Lead	PEX	Not Replaced	2017-06-22		Yes
5058816	A02_02	A02_02	179	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-06-22		No
5018484	Ops		4521	BUTLER ST	Lead	Lead	PEX	Not Replaced	2017-06-22		Yes
5042710	Ops		6346	CROMBIE ST	Lead	Copper	PEX	Not Replaced	2017-06-23		No
5049306	Ops		3809	BEECHWOOD BLVD	Lead	PEX	PEX	Not Replaced	2017-06-25		No
5058813	A02_02	A02_02	185	BELONDA ST	Lead	Copper	PEX	Not Replaced	2017-06-26		No
5056436	A01_03	A01_03	445	EDGEMONT ST	Lead	Copper	PEX	Not Replaced	2017-06-26		No
5056441	A01_03	A01_03	431	EDGEMONT ST	Lead	Copper	PEX	Not Replaced	2017-06-27		No
5080514	Ops		3810	WEALTH ST	Lead	Copper	PEX	Not Replaced	2017-06-27		No
5056439	A01_03	A01_03	435	EDGEMONT ST	Lead	Lead	PEX	Copper	2017-06-27	2018-06-04	Yes
5044274	Ops		949	MILTON ST	Lead	Copper	PEX	Not Replaced	2017-06-27		No
5050570	Ops	A14_03	2330	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2017-06-27		No
5002871	Ops		246	DUNSEITH ST	Lead	PEX	PEX	Not Replaced	2017-06-28		No
5007019	Ops	A06_06	3400	MILWAUKEE ST	Lead	Lead	PEX	Copper	2017-07-06	2018-06-14	Yes
5056474	A01_03	A01_03	109	CRAIGHEAD ST	Lead	Copper	PEX	Not Replaced	2017-07-06		No
5041409	Ops		125	N HOMEWOOD AVE	Lead	Copper	PEX	Not Replaced	2017-07-07		No
5059261	Ops	A12_02_A	235	DILWORTH ST	Lead	Lead	PEX	Copper	2017-07-10	2018-12-28	Yes
5035280	Ops		522	GETTYSBURG ST	Lead	PEX	PEX	Not Replaced	2017-07-11		No
5018127	Ops	A07_07	138	47TH ST	Lead	Copper	PEX	Not Replaced	2017-07-11		No
5033349	Ops	BLG_01	7225	RACE ST	Lead	Lead	PEX	Copper	2017-07-12	2019-05-14	Yes
5051699	Ops		2609	STELLA ST	Lead	Copper	PEX	Not Replaced	2017-07-13		No
5003596	Ops-Unlisted	BLG_02	2701	5TH AVE	Lead	Lead	PEX	Not Replaced	2017-07-13		Yes
5075598	Ops	A11_01	4063	VINCETON ST	Lead	PEX	PEX	Not Replaced	2017-07-13		No
5071736	Ops		2451	SNYDER ST	Lead	Copper	PEX	Not Replaced	2017-07-14		No
5018128	Ops	A07_07	140	47TH ST	Lead	Lead	PEX	Copper	2017-07-14	2018-08-23	Yes
5035700	Ops		705	HASTINGS ST	Lead	Copper	PEX	Not Replaced	2017-07-15		No
5080504	Ops		3815	WEALTH ST	Lead	Copper	PEX	Not Replaced	2017-07-17		No
5036554	Ops		1444	BEECHWOOD BLVD	Lead	PEX	PEX	Not Replaced	2017-07-17		No
5061198	A04_04	A04_04	622	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2017-07-18		No
5061204	A04_04	A04_04	607	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2017-07-19		No
5061199	A04_04	A04_04	619	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2017-07-19		No
5067719	Ops	BLG	1038	GOEHRING ST	Lead	Lead	PEX	Copper	2017-07-19	2019-01-29	Yes
5081126	Ops	BLG	1128	HARVARD CIR	Lead	Lead	PEX	Copper	2017-07-19	2019-02-05	Yes
5032545	Ops		7144	UPLAND ST	Lead	Copper	PEX	Not Replaced	2017-07-19		No
5034811	Ops		5285	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2017-07-21		No
5057067	Ops		222	WALTER ST	Lead	PEX	PEX	Not Replaced	2017-07-21		No
5061254	A04_04	A04_04	17	LELIA ST	Lead	Copper	PEX	Not Replaced	2017-07-21		No
5024120	Ops		6912	BISHOP ST	Lead	PEX	PEX	Not Replaced	2017-07-22		No
5016299	Ops		4617	CARLTON ST	Lead	Copper	PEX	Not Replaced	2017-07-23		No
5066605	Ops		1204	JAMES ST	Lead	Copper	PEX	Not Replaced	2017-07-24		No
5026918	Ops	BLG	709	N EUCLID AVE	Lead	Lead	PEX	Not Replaced	2017-07-24		Yes

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5061636	A04_04	A04_04	11	SOFFEL ST	Lead	Copper	PEX	Not Replaced	2017-07-26		No
5133470	Ops		1117	FULTON ST	Lead	PEX	PEX	Not Replaced	2017-07-26		No
5033361	Ops	BLG	7218	RACE ST	Lead	Lead	PEX	Not Replaced	2017-07-27		Yes
5074692	A03_01	A03_01	315	WALDORF ST	Lead	Copper	PEX	Not Replaced	2017-07-27		No
5061629	A04_04	A04_04	27	SOFFEL ST	Lead	Copper	PEX	Not Replaced	2017-07-27		No
5063193	Ops		1028	VALONIA ST	Lead	Copper	PEX	Not Replaced	2017-07-27		No
5070737	Ops	A16_06	215	JACKSONIA ST	Lead	Lead	PEX	Not Replaced	2017-07-27		Yes
5061640	A04_04	A04_04	9	ARION ST	Lead	Unknown	PEX	Not Replaced	2017-08-01		Yes
5061638	A04_04	A04_04	15	ARION ST	Lead	Unknown	PEX	Not Replaced	2017-08-01		Yes
5075731	A03_01	A03_01	4047	GRIZELLA ST	Lead	Copper	PEX	Not Replaced	2017-08-02		No
5074732	A03_01	A03_01	213	BONVUE ST	Lead	Copper	PEX	Not Replaced	2017-08-03		No
5063188	Ops		1014	VALONIA ST	Lead	Copper	PEX	Not Replaced	2017-08-04		No
5061262	A04_04	A04_04	130	LELIA ST	Lead	Copper	PEX	Not Replaced	2017-08-04		No
5024563	Ops	BLG	414	N GRAHAM ST	Lead	Lead	PEX	Copper	2017-08-07	2019-01-16	Yes
5122671	Ops	BLG	920	HANSEN STREET	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2017-08-07	2019-02-28	Yes
5032520	Ops		1414	N MURTLAND ST	Lead	Copper	PEX	Not Replaced	2017-08-08		No
5037861	Ops		5870	HOBART ST	Lead	PEX	PEX	Not Replaced	2017-08-08		No
5061542	A04_04	A04_04	35	SOFFEL ST	Lead	Copper	PEX	Not Replaced	2017-08-09		No
5007681	Ops	BLG	4415	SCHENLEY FARMS TER	Lead	Lead	PEX	Not Replaced	2017-08-09		Yes
5061666	A04_04	A04_04	666	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2017-08-09		No
5074207	Ops		2502	SPRING GARDEN AVE	Lead	PEX	PEX	Not Replaced	2017-08-10		No
5061755	A04_04	A04_04	829	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2017-08-10		No
5072514	Ops		2228	HOLYOKE ST	Lead	NonLead	PEX	Not Replaced	2017-08-11		No
5068993	Ops	BLG	1418	CLAIM ST	Lead	Copper	PEX	Not Replaced	2017-08-11		No
5061713	A04_04	A04_04	719	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2017-08-11		No
5074426	A03_01	A03_01	102	BONVUE ST	Lead	Copper	PEX	Not Replaced	2017-08-14		No
5024737	Ops		5451	BROAD ST	Lead	Copper	PEX	Not Replaced	2017-08-16		No
5067264	Ops		847	PERALTA ST	Lead	Copper	PEX	Not Replaced	2017-08-16		No
5074364	A03_01	A03_01	27	RADIUM ST	Lead	Copper	PEX	Not Replaced	2017-08-16		No
5075705	A03_01	A03_01	8	RADIUM ST	Lead	Copper	PEX	Not Replaced	2017-08-17		No
5074365	A03_01	A03_01	29	RADIUM ST	Lead	Non-Lead	PEX	Not Replaced	2017-08-17		No
5067589	Ops	BLG_02	32	ROSTOCK ST	Lead	Unknown	PEX	Not Replaced	2017-08-18		Yes
5003204	Ops		215	COLTART AVE	Lead	Copper	PEX	Not Replaced	2017-08-18		No
5055045	Ops		1932	HURON ST	Lead	Copper	PEX	Not Replaced	2017-08-21		No
5006852	A06_06	A06_06	3324	WEBSTER AVE	Lead	Lead	PEX	Not Replaced	2017-08-21		Yes
5078855	Ops		1107	WOODS RUN AVE	Lead	Copper	PEX	Not Replaced	2017-08-22		No
5004354	Ops	BLG_01	3317	NIAGARA ST	Lead	Lead	PEX	Not Replaced	2017-08-22		Yes
5005626	Ops		601	WANDLESS ST	Lead	Copper	PEX	Not Replaced	2017-08-22		No
5031912	Ops	BLG	6939	CHAUCER ST	Lead	Copper	PEX	Not Replaced	2017-08-23		No
5058900	Ops	BLG_01	110	WILBERT ST	Lead	Lead	PEX	Copper	2017-08-24	2019-06-25	Yes
5017318	Ops		4567	CARROLL ST	Lead	Copper	PEX	Not Replaced	2017-08-24		No
5014716	Ops		4811	CYPRESS ST	Lead	Copper	PEX	Not Replaced	2017-08-24		No
5038329	A05_05	A05_05	5842	PHILLIPS AVE	Lead	Lead	PEX	Copper	2017-08-24	2018-05-03	Yes
5038319	A05_05	A05_05	5806	PHILLIPS AVE	Lead	Copper	PEX	Not Replaced	2017-08-25		No
5079001	Ops	B13_01_C	1097	WOODS RUN AVE	Lead	Unknown	PEX	Not Replaced	2017-08-25		Yes
5056251	Ops	A13_03	49	HABERMAN AVE	Lead	Copper	PEX	Not Replaced	2017-08-25		No
5049533	Ops	A15_05_B	934	LILAC ST	Lead	Copper	PEX	Not Replaced	2017-08-27		No
5057709	A01_03	A01_03	419	KINGSBORO ST	Lead	Lead	PEX	Not Replaced	2017-08-28		Yes
5037216	Ops		5604	FORBES AVE	Lead	Copper	PEX	Not Replaced	2017-08-28		No
5060537	Ops	BLG	320	SWEETBRIAR ST	Lead	Lead	PEX	Not Replaced	2017-08-29		Yes
5038429	A05_05	A05_05	5936	PHILLIPS AVE	Lead	Lead	PEX	Copper	2017-08-30	2018-04-26	Yes
5045767	Ops	A15_05_A	850	KENNEBEC ST	Lead	Lead	PEX	Copper	2017-08-30	2018-10-09	Yes
5006743	A06_06	A06_06	3487	MILWAUKEE ST	Lead	Copper	PEX	Not Replaced	2017-08-31		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5006742	A06_06	A06_06	3485	MILWAUKEE ST	Lead	Copper	PEX	Not Replaced	2017-08-31		No
5006747	A06_06	A06_06	3539	MILWAUKEE ST	Lead	Copper	PEX	Not Replaced	2017-09-01		No
5028195	Ops		1136	WINTERTON ST	Lead	NonLead	PEX	Not Replaced	2017-09-05		No
5038295	A05_05	A05_05	5902	NICHOLSON ST	Lead	Lead	PEX	PEX	2017-09-05	2017-09-05	No
5028089	Ops	BLG	1225	WINTERTON ST	Lead	Lead	PEX	Copper	2017-09-05	2019-01-22	Yes
5080554	Ops	BLG_01	3719	MILLERTON AVE	Lead	Lead	PEX	Not Replaced	2017-09-06		Yes
5038253	A05_05	A05_05	2304	ELDRIDGE ST	Lead	Lead	PEX	PEX	2017-09-06	2017-09-06	No
5038256	A05_05	A05_05	2310	ELDRIDGE ST	Lead	Copper	PEX	Not Replaced	2017-09-06		No
5038271	A05_05	A05_05	2307	ELDRIDGE ST	Lead	Lead	PEX	Copper	2017-09-06	2018-05-15	Yes
5006750	A06_06	A06_06	3455	MILWAUKEE ST	Lead	Copper	PEX	Not Replaced	2017-09-06		No
5048737	Ops	BLG	314	JOHNSTON AVE	Lead	Lead	PEX	Copper	2017-09-07	2019-03-05	Yes
5038871	A05_05	A05_05	2344	ELDRIDGE ST	Lead	Lead	PEX	Not Replaced	2017-09-07		Yes
5066018	Ops		1309	SHERMAN AVE	Lead	PEX	PEX	Not Replaced	2017-09-08		No
5042396	Ops		6517	BARTLETT ST	Lead	Copper	PEX	Not Replaced	2017-09-08		No
5007047	A06_06	A06_06	820	ADELAIDE ST	Lead	Copper	PEX	Not Replaced	2017-09-08		No
5007045	A06_06	A06_06	816	ADELAIDE ST	Lead	Copper	PEX	Not Replaced	2017-09-08		No
5061278	A04_04	A04_04	139	LELIA ST	Lead	Lead	Non-Lead	Not Replaced	2017-09-11		Yes
5038859	A05_05	A05_05	2340	ELDRIDGE ST	Lead	Lead	PEX	Not Replaced	2017-09-12		Yes
5063711	Ops	BLG_01	815	MARENA ST	Lead	Lead	PEX	Not Replaced	2017-09-12		Yes
5025170	Ops	BLG	5575	HAMPTON ST	Lead	Lead	PEX	Not Replaced	2017-09-12		Yes
5007032	A06_06	A06_06	730	ADELAIDE ST	Lead	Copper	PEX	Not Replaced	2017-09-13		No
5038667	Ops		2215	WIGHTMAN ST	Lead	PEX	PEX	Not Replaced	2017-09-13		No
5038882	A05_05	A05_05	2339	ELDRIDGE ST	Lead	Lead	PEX	Copper	2017-09-13	2018-05-11	Yes
5079482	Ops		3126	FREDERICK ST	Lead	Copper	PEX	Not Replaced	2017-09-14		No
5038283	A05_05	A05_05	2311	SHERBROOK ST	Lead	Lead	PEX	Copper	2017-09-14	2018-05-23	Yes
5067576	Ops	BLG	1518	COMPROMISE ST	Lead	Lead	PEX	Copper	2017-09-14	2018-12-18	Yes
5012191	Ops	BLG	330	HAILMAN ST	Lead	Lead	PEX	Not Replaced	2017-09-15		Yes
5007024	A06_06	A06_06	3422	MILWAUKEE ST	Lead	Copper	PEX	Not Replaced	2017-09-15		No
5007358	Ops	A06_06	748	BRYN MAWR RD	Lead	Lead	PEX	Copper	2017-09-15	2018-06-19	Yes
5048772	Ops	BLG_01	425	MANSION ST	Lead	Lead	PEX	Not Replaced	2017-09-16		Yes
5036715	Ops		5639	MARLBOROUGH RD	Lead	Copper	PEX	Not Replaced	2017-09-18		No
5038860	A05_05	A05_05	2342	ELDRIDGE ST	Lead	Lead	PEX	Not Replaced	2017-09-18		Yes
5041887	Ops		314	S LEXINGTON AVE	Lead	Copper	PEX	Not Replaced	2017-09-18		No
5038910	A05_05	A05_05	2337	SHERBROOK ST	Lead	Lead	PEX	Copper	2017-09-19	2018-06-11	Yes
5076710	Ops		1134	WOODLAND AVE	Lead	PEX	PEX	Not Replaced	2017-09-19		No
5038911	A05_05	A05_05	2335	SHERBROOK ST	Lead	Copper	PEX	Not Replaced	2017-09-19		No
5017747	Ops		229	ELLA ST	Lead	Copper	PEX	Not Replaced	2017-09-20		No
5004432	Ops	BLG_01	3316	HARDIE WAY	Lead	Lead	PEX	Not Replaced	2017-09-20		Yes
5006714	A06_06	A06_06	3434	WEBSTER AVE	Lead	Copper	PEX	Not Replaced	2017-09-20		No
5006715	A06_06	A06_06	3436	WEBSTER AVE	Lead	Copper	PEX	Not Replaced	2017-09-20		No
5006717	A06_06	A06_06	3448	WEBSTER AVE	Lead	Copper	PEX	Not Replaced	2017-09-21		No
5006718	A06_06	A06_06	3450	WEBSTER AVE	Lead	Copper	PEX	Not Replaced	2017-09-21		No
5038416	Ops	A05_05	5903	PHILLIPS AVE	Lead	Copper	PEX	Not Replaced	2017-09-25		No
5048649	Ops	BLG	231	WINSTON ST	Lead	Lead	PEX	Copper	2017-09-25	2019-02-08	Yes
5020739	Ops		5549	CAMELIA ST	Lead	Copper	PEX	Not Replaced	2017-09-25		No
5019681	Ops	BLG	5207	PENN AVE	Lead	Lead	PEX	Not Replaced	2017-09-26		Yes
5006752	A06_06	A06_06	3451	MILWAUKEE ST	Lead	Lead	PEX	Copper	2017-09-26	2018-06-07	Yes
5014180	Ops		344	W PENN PL	Lead	PEX	PEX	Not Replaced	2017-09-26		No
5006873	A06_06	A06_06	3376	WEBSTER AVE	Lead	Lead	PEX	Copper	2017-09-26	2018-06-06	Yes
5019680	Ops	Private Reimbursement	5205	PENN AVE	Lead	Lead	PEX	Copper	2017-09-26	2017-09-27	Yes
5006892	A06_06	A06_06	3365	WEBSTER AVE	Lead	Lead	PEX	Copper	2017-09-27	2018-05-10	Yes
5038336	Ops	A05_05	5870	PHILLIPS AVE	Lead	Lead	PEX	Copper	2017-09-27	2018-05-03	Yes
5006889	A06_06	A06_06	3367	WEBSTER AVE	Lead	Lead	PEX	Copper	2017-09-27	2018-05-24	Yes

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5006891	A06_06	A06_06	3363	WEBSTER AVE	Lead	Lead	PEX	Copper	2017-09-27	2018-05-25	Yes
5006890	A06_06	A06_06	3369	WEBSTER AVE	Lead	Lead	PEX	Copper	2017-09-27	2018-05-24	Yes
5021183	Ops		903	MCCANDLESS AVE	Lead	PEX	PEX	Not Replaced	2017-09-27		No
5037167	Ops		1807	WIGHTMAN ST	Lead	Non-Lead	PEX	Not Replaced	2017-09-28		No
5058388	Ops		743	OMAHA ST	Lead	Copper	PEX	Not Replaced	2017-09-28		No
5007120	Ops		4345	DAKOTA ST	Lead	Non-Lead	Non-Lead	Not Replaced	2017-10-02		No
5078151	Ops	BLG	3406	GASS AVE	Lead	Lead	PEX	Copper	2017-10-02	2019-02-22	Yes
5038904	A05_05	A05_05	2365	SHERBROOK ST	Lead	Copper	PEX	Not Replaced	2017-10-02		No
5038907	A05_05	A05_05	2355	SHERBROOK ST	Lead	Copper	PEX	Not Replaced	2017-10-02		No
5038293	A05_05	A05_05	2314	PITTOCK ST	Lead	Copper	PEX	Not Replaced	2017-10-03		No
5018501	Ops-Unlisted		181	46TH ST	Lead	Copper	PEX	Not Replaced	2017-10-03		No
5075068	Ops	BLG	326	DUNLAP ST	Lead	Lead	PEX	Not Replaced	2017-10-03		Yes
5052645	Ops	BLG	3227	JOSEPHINE ST	Lead	Lead	PEX	Not Replaced	2017-10-04		Yes
5012399	Ops	A18_08	5730	HOWE ST	Lead	Lead	PEX	Copper	2017-10-04	2018-11-19	Yes
5039537	Ops	BLG_01	2783	BEECHWOOD BLVD	Lead	Lead	PEX	Not Replaced	2017-10-05		Yes
5038933	A05_05	A05_05	2331	PITTOCK ST	Lead	Lead	PEX	PEX	2017-10-05	2017-10-05	No
5038880	A05_05	Private Reimbursement	2343	ELDRIDGE ST	Lead	Lead	PEX	Non-Lead	2017-10-05	2017-10-20	Yes
5015932	Ops	BLG	166	42ND ST	Lead	Lead	PEX	Not Replaced	2017-10-05		Yes
5012400	Ops	A18_08	5726	HOWE ST	Lead	Lead	PEX	Copper	2017-10-05	2018-11-19	Yes
5074218	Unknown	BLG_02	2540	SPRING GARDEN AVE	Lead	Unknown	PEX	Not Replaced	2017-10-07		Yes
5074433	Ops	BLG_02	115	BONVUE ST	Lead	Unknown	PEX	Terminated	2017-10-10		No
5074440	Ops	BLG_02	29	BONVUE ST	Lead	Unknown	PEX	Terminated	2017-10-11		No
5035607	Ops		813	HASTINGS ST	Lead	PEX	PEX	Not Replaced	2017-10-11		No
5041817	Ops		508	LLOYD ST	Lead	PEX	PEX	Not Replaced	2017-10-12		No
5073253	Ops	Private Reimbursement	1919	ROCKLEDGE ST	Lead	Lead	PEX	Copper	2017-10-12	2017-10-21	Yes
5040568	Ops		214	ELYSIAN ST	Lead	PEX	PEX	Not Replaced	2017-10-12		No
5027232	Ops		227	N FAIRMOUNT ST	Lead	PEX	PEX	Not Replaced	2017-10-13		No
5074175	Ops		2728	SPRING GARDEN AVE	Lead	Copper	PEX	Not Replaced	2017-10-13		No
5055168	Ops	BLG	1913	ARLINGTON AVE	Lead	Lead	PEX	Copper	2017-10-13	2018-12-19	Yes
5032578	Ops	BLG	7123	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2017-10-13	2019-02-05	Yes
5046586	Ops	BLG	356	BIGELOW ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2017-10-14	2019-02-25	Yes
5039111	Ops	BLG	2842	SHADY AVE	Lead	Lead	PEX	Copper	2017-10-16	2019-01-10	Yes
5034123	Susquehanna Street Relay	BLG_02	7330	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Not Replaced	2017-10-18		Yes
5041471	Ops		115	S LEXINGTON AVE	Lead	Copper	PEX	Not Replaced	2017-10-19		No
5041472	Ops		111	S LEXINGTON AVE	Lead	Copper	PEX	Not Replaced	2017-10-19		No
5077245	Ops		1215	HODGKISS ST	Lead	Copper	PEX	Not Replaced	2017-10-19		No
5051698	Ops		67	BARRY ST	Lead	Copper	PEX	Not Replaced	2017-10-19		No
5054339	Ops	BLG	1710	SARAH ST	Lead	Lead	PEX	Not Replaced	2017-10-19		Yes
5034537	Ops		5322	BEELER ST	Lead	Copper	PEX	Not Replaced	2017-10-21		No
5022553	Ops	BLG	5419	BUTLER ST	Lead	Lead	PEX	Not Replaced	2017-10-22		Yes
5052590	Ops		3210	JANE ST	Lead	PEX	PEX	Not Replaced	2017-10-23		No
5022075	Ops	A17_07	1029	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2017-10-23		No
5004619	Ops		3387	PARKVIEW AVE	Lead	Copper	PEX	Not Replaced	2017-10-24		No
5019870	Ops		5232	CARNEGIE ST	Lead	Copper	PEX	Not Replaced	2017-10-24		No
5033808	Susquehanna Street Relay	BLG	7235	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Not Replaced	2017-10-25		Yes
5033824	Susquehanna Street Relay	BLG	7230	SUSQUEHANNA ST	Lead	Lead	PEX	Copper	2017-10-25	2019-02-02	Yes
5054546	Ops	BLG	1915	JANE ST	Lead	Lead	PEX	Copper	2017-10-25	2019-01-25	Yes
5033806	Susquehanna Street Relay		7239	SUSQUEHANNA ST	Lead	Copper	Non-Lead	Not Replaced	2017-10-26		No
5033827	Susquehanna Street Relay	BLG	7238.5	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Not Replaced	2017-10-26		Yes
5033826	Susquehanna Street Relay	BLG	7238	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Not Replaced	2017-10-26		Yes
5003565	WR		345	S BOUQUET ST	Lead	Copper	Non-Lead	Not Replaced	2017-10-26		No
5033807	Susquehanna Street Relay		7239	SUSQUEHANNA ST	Lead	Copper	Non-Lead	Not Replaced	2017-10-26		No
5070387	Ops	A16_06	528	ARMANDALE ST	Lead	Copper	PEX	Not Replaced	2017-10-26		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5037720	Ops		5718	BEACON ST	Lead	PEX	PEX	Not Replaced	2017-10-27		No
5050489	Ops	A14_03	2113	WHARTON ST	Lead	PEX	PEX	Not Replaced	2017-10-27		No
5016726	Ops-Unlisted		4213	SHERROD ST	Lead	Copper	PEX	Not Replaced	2017-10-28		No
5055176	Ops		1841	ARLINGTON AVE	Lead	Copper	PEX	Not Replaced	2017-10-30		No
5081919	WR		338	S BOUQUET ST	Lead	Copper	Non-Lead	Not Replaced	2017-10-30		No
5043807	Ops	BLG	407	E END AVE	Lead	Lead	PEX	Copper	2017-10-30	2018-12-26	Yes
5043806	Ops	BLG	405	E END AVE	Lead	Lead	PEX	Copper	2017-10-30	2018-12-26	Yes
5003476	WR	BLG	340	S BOUQUET ST	Lead	Lead	Non-Lead	Not Replaced	2017-10-30		Yes
5033820	Susquehanna Street Relay		7222	SUSQUEHANNA ST	Lead	Copper	Non-Lead	Not Replaced	2017-10-31		No
5034847	Ops		5411	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2017-10-31		No
5071229	Ops		2123	WILSON AVE	Lead	Copper	PEX	Not Replaced	2017-10-31		No
5003569	WR	BLG	337	S BOUQUET ST	Lead	Lead	Non-Lead	Copper	2017-10-31	2019-01-23	Yes
5033822	Susquehanna Street Relay	BLG	7226	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Not Replaced	2017-10-31		Yes
5033814	Susquehanna Street Relay		7217	SUSQUEHANNA ST	Lead	Copper	Non-Lead	Not Replaced	2017-11-01		No
5055645	Ops		435	IBERIA ST	Lead	PEX	PEX	Not Replaced	2017-11-01		No
5037424	Ops		6315	BARTLETT ST	Lead	Copper	PEX	Not Replaced	2017-11-01		No
5003467	WR		320	S BOUQUET ST	Lead	Copper	Non-Lead	Not Replaced	2017-11-01		No
5003468	WR	BLG_01	322	S BOUQUET ST	Lead	Lead	Non-Lead	Not Replaced	2017-11-01		Yes
5033813	Susquehanna Street Relay	BLG	7215	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Not Replaced	2017-11-01		Yes
5033819	Susquehanna Street Relay	BLG	7220	SUSQUEHANNA ST	Lead	Lead	Non-Lead	Copper	2017-11-02	2019-01-04	Yes
5033816	Susquehanna Street Relay		7213	SUSQUEHANNA ST	Lead	Copper	Non-Lead	Not Replaced	2017-11-02		No
5003570	WR	BLG	335	S BOUQUET ST	Lead	Lead	PEX	Copper	2017-11-02	2019-01-23	Yes
1000017	Susquehanna Street Relay		7212	SUSQUEHANNA ST	Lead	PEX	Non-Lead	Not Replaced	2017-11-02		No
5073768	Ops		19	E MARSHALL AVE	Lead	Copper	PEX	Not Replaced	2017-11-02		No
1000015	Ops	BLG_01	4121	LYDIA ST	Lead	Lead	PEX	Not Replaced	2017-11-07		Yes
5022195	Ops	BLG	1200	JANCEY ST	Lead	Copper	PEX	Not Replaced	2017-11-07		No
5033163	Ops	BLG	7122	IDLEWILD ST	Lead	Lead	PEX	Not Replaced	2017-11-07		Yes
5045282	Ops	BLG	4119	LYDIA ST	Lead	Copper	PEX	Not Replaced	2017-11-07		No
5046076	Ops	BLG	4122	LYDIA ST	Lead	Lead	PEX	Not Replaced	2017-11-07		Yes
5063149	Ops		1247	LAKEWOOD AVE	Lead	Copper	PEX	Not Replaced	2017-11-07		No
5076989	Ops		1224	SUPERIOR AVE	Lead	PEX	PEX	Not Replaced	2017-11-07		No
5021976	Ops	BLG	1201	JANCEY ST	Lead	Lead	PEX	Not Replaced	2017-11-08		Yes
5044401	Ops		1207	TREVANION AVE	Lead	Copper	PEX	Not Replaced	2017-11-08		No
5030600	Ops	BLG	6733	FRANKSTOWN AVE	Lead	Copper	PEX	Not Replaced	2017-11-09		No
5076554	Ops		2824	SHADELAND AVE	Lead	Copper	PEX	Not Replaced	2017-11-09		No
5030601	Ops	BLG_01	6731	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2017-11-09	2019-03-19	Yes
5060487	Ops	BLG	232	AUGUSTA ST	Lead	Lead	PEX	Not Replaced	2017-11-14		Yes
5006646	Ops		3340	RIDGWAY ST	Lead	Copper	PEX	Not Replaced	2017-11-16		No
5035481	Ops		1206	S NEGLEY AVE	Lead	Copper	PEX	Not Replaced	2017-11-19		No
5052408	Ops		2850	BERG ST	Lead	Copper	PEX	Not Replaced	2017-11-22		No
5067201	Ops		824	SUISMON ST	Lead	PEX	PEX	Not Replaced	2017-11-22		No
5031513	Ops		1409	WESTMORELAND ST	Lead	PEX	PEX	Not Replaced	2017-11-27		No
5074739	Ops	A03_01	117	BONVUE ST	Lead	Copper	PEX	Not Replaced	2017-11-27		No
5031548	Ops	BLG_02	1500	WESTMORELAND ST	Lead	Lead	PEX	Not Replaced	2017-11-28		Yes
5018995	Ops		5209	COLUMBO ST	Lead	Copper	PEX	Not Replaced	2017-11-29		No
5080682	Ops	BLG	1710	MORRELL ST	Lead	Lead	PEX	Not Replaced	2017-11-30		Yes
5052625	Ops		3108	STROMBERG ST	Lead	Copper	PEX	Not Replaced	2017-11-30		No
5018368	Ops	BLG	164	45TH ST	Lead	Lead	PEX	Not Replaced	2017-11-30		Yes
5030883	Ops	BLG	6939	CHURCHLAND ST	Lead	Lead	PEX	Copper	2017-12-03	2019-01-08	Yes
5026514	Ops		916	FARRAGUT ST	Lead	Copper	PEX	Not Replaced	2017-12-04		No
5018968	Hillcrest GI	BLG	5303	HILLCREST ST	Lead	Lead	PEX	Not Replaced	2017-12-05		Yes
5016717	Ops	BLG_01	368	44TH ST	Lead	Lead	PEX	Copper	2017-12-07	2019-03-28	Yes
5045332	Ops	BLG	4102	LYDIA ST	Lead	Lead	PEX	Not Replaced	2017-12-07		Yes

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5039496	Ops	BLG	6360	BURCHFIELD AVE	Lead	Lead	Copper	Copper	2017-12-07	2019-01-18	Yes
5069881	Ops		842	CALIFORNIA AVE	Lead	PEX	PEX	Not Replaced	2017-12-08		No
5020764	Ops		5556	CAMELIA ST	Lead	Copper	PEX	Not Replaced	2017-12-08		No
5065155	Ops		1333	SHEFFIELD ST	Lead	Copper	PEX	Not Replaced	2017-12-12		No
5022270	Ops	BLG_01	1015	JANCEY ST	Lead	Lead	PEX	Not Replaced	2017-12-13		Yes
5040409	Ops	BLG	6841	THOMAS BLVD	Lead	Lead	PEX	Copper	2017-12-14	2019-02-14	Yes
5070809	Ops	BLG	1415	SANDUSKY ST	Lead	Lead	PEX	Copper	2017-12-14	2019-02-05	Yes
5070810	Ops	BLG	1417	SANDUSKY ST	Lead	Lead	PEX	Copper	2017-12-14	2019-02-05	Yes
5026278	Ops		729	N SAINT CLAIR ST	Lead	PEX	PEX	Not Replaced	2017-12-16		No
5028199	Ops	Private Reimbursement	1126	WINTERTON ST	Lead	Lead	PEX	Copper	2017-12-17	2018-04-25	Yes
5044101	Ops	BLG_01	620	E END AVE	Lead	Lead	PEX	Copper	2017-12-17	2019-05-29	Yes
5047723	Ops	BLG	255	FLOWERS AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2017-12-19	2019-01-19	Yes
5037484	Ops		5526	BARTLETT ST	Lead	Copper	PEX	Not Replaced	2017-12-19		No
5039484	Ops		6339	MONITOR ST	Lead	Copper	PEX	Not Replaced	2017-12-19		No
5059500	Ops		215	SMITH WAY	Lead	Copper	PEX	Not Replaced	2017-12-20		No
5051883	Ops	BLG_01	2112	SALISBURY ST	Lead	Lead	PEX	Copper	2017-12-20	2019-08-30	Yes
5067335	Ops	BLG	910	PERALTA ST	Lead	Lead	PEX	Copper	2017-12-20	2019-01-15	Yes
5046050	Ops	BLG	4309	HALDANE ST	Lead	Lead	PEX	Not Replaced	2017-12-21		Yes
5011967	Ops	A18_08	5807	WALNUT ST	Lead	Lead	PEX	Copper	2017-12-21	2018-10-26	Yes
5037482	Ops	BLG	5532	BARTLETT ST	Lead	Lead	PEX	Copper	2017-12-22	2018-12-17	Yes
5080658	Ops	BLG	1823	MORRELL ST	Lead	Lead	PEX	Copper	2017-12-26	2019-02-19	Yes
5035266	Ops	BLG_01	616	HASTINGS ST	Lead	Lead	PEX	Copper	2017-12-27	2019-06-21	Yes
5045601	Ops		754	GREENFIELD AVE	Lead	Copper	PEX	Not Replaced	2017-12-28		No
5071031	Ops	A16_06	323	JACKSONIA ST	Lead	Lead	PEX	Copper	2017-12-28	2019-01-02	Yes
5048389	Ops		306	W ELIZABETH ST	Lead	Copper	Copper	Not Replaced	2018-01-04		No
5016844	Ops	BLG	348	45TH ST	Lead	Lead	PEX	Not Replaced	2018-01-04		Yes
5028966	Ops	A09_09	6522	DEAN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2018-01-05	2018-12-10	Yes
5056855	Ops	BLG	918	EUREKA ST	Lead	Lead	PEX	Not Replaced	2018-01-06		Yes
5031790	Ops	BLG_01	7177	LEMINGTON AVE	Lead	Lead	PEX	Not Replaced	2018-01-09		Yes
5036470	Ops	BLG	5825	NORTHUMBERLAND ST	Lead	Lead	PEX	Not Replaced	2018-01-12		Yes
5010550	Ops	BLG	726	COPELAND ST	Lead	Lead	PEX	Not Replaced	2018-01-12		Yes
5122102	Ops	A10_M	123	BECKERT STREET	Lead	Copper	PEX	Not Replaced	2018-01-15		No
5132661	Ops		5004	BROAD	Lead	PEX	PEX	Not Replaced	2018-01-17		No
5017527	Ops	BLG	4042	CABINET ST	Lead	Lead	PEX	Copper	2018-01-17	2018-12-21	Yes
5064406	Ops	BLG	2109	HYENA WAY	Lead	Lead	PEX	Copper	2018-01-19	2019-01-10	Yes
5060698	Ops	BLG	130	COHASSET ST	Lead	Lead	PEX	Copper	2018-01-20	2018-12-07	Yes
5060693	Ops	BLG	142	COHASSET ST	Lead	Lead	PEX	Copper	2018-01-20	2018-12-07	Yes
5060394	Ops		374	SHALER ST	Lead	Copper	PEX	Not Replaced	2018-01-21		No
5060694	Ops		140	COHASSET ST	Lead	Copper	PEX	Not Replaced	2018-01-21		No
5004160	Ops	BLG	208	OPHELIA ST	Lead	Lead	PEX	Copper	2018-01-22	2019-03-04	Yes
5056148	Ops	BLG	103	KATHLEEN ST	Lead	Lead	PEX	Copper	2018-01-24	2019-03-11	Yes
5056147	Ops	BLG	105	KATHLEEN ST	Lead	Lead	PEX	Copper	2018-01-24	2019-03-11	Yes
5122143	Ops	A10_M	305	COLTON ST	Lead	Lead	Copper	Not Replaced	2018-01-25		Yes
5068530	Ops	BLG	1911	ROCKLEDGE ST	Lead	PEX	PEX	Not Replaced	2018-01-26		No
5055162	Ops	BLG	1824	ST PATRICK ST	Lead	Copper	PEX	Not Replaced	2018-01-29		No
5008899	Ops		183	35TH ST	Lead	Copper	PEX	Not Replaced	2018-01-30		No
5056025	Ops	BLG_01	351	KAMBACH ST	Lead	Lead	PEX	Not Replaced	2018-02-01		Yes
5123024	Ops		641	NORTH AVE FRNT	Lead	Copper	PEX	Not Replaced	2018-02-01		No
5014140	Ops		373	S WINEBIDDLE ST	Lead	Non-Lead	PEX	Not Replaced	2018-02-02		No
5077534	Ops		2422	CALIFORNIA AVE	Lead	Copper	PEX	Not Replaced	2018-02-05		No
5122038	Ops	BLG_01	867	RESERVE STREET	Lead	Lead	PEX	Not Replaced	2018-02-06		Yes
5071011	Ops		1405	BUENA VISTA ST	Lead	Copper	PEX	Not Replaced	2018-02-07		No
5005451	Ops	BLG	2605.5	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-02-07	2019-01-11	Yes

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5012968	Ops	BLG	4744	JUNIPER ST	Lead	Lead	PEX	Copper	2018-02-07	2018-12-10	Yes
5078744	Ops		3531	DIPLOMA ST	Lead	Copper	PEX	Not Replaced	2018-02-09		No
5043814	Ops		7712	WAVERLY ST	Lead	Copper	PEX	Not Replaced	2018-02-13		No
5076616	Ops	BLG	2819	BREKER ST	Lead	Lead	PEX	Copper	2018-02-14	2019-02-15	Yes
5058344	Ops	BLG_01	217	MAPLE TER	Lead	Lead	PEX	Not Replaced	2018-02-14		Yes
5031398	Ops	BLG	1330	OLIVANT ST	Lead	Lead	PEX	Copper	2018-02-14	2019-02-27	Yes
5056269	Ops	A13_03	423	RUXTON ST	Lead	Lead	PEX	Copper	2018-02-15	2018-07-30	Yes
5017885	Ops		4622	CARROLL ST	Lead	Non-Lead	PEX	Not Replaced	2018-02-15		No
5058658	Ops	BLG	158	VIRGINIA AVE	Lead	Lead	PEX	Not Replaced	2018-02-18		Yes
5068708	Ops	BLG_01	1225	HASLAGE AVE	Lead	Lead	PEX	Not Replaced	2018-02-19		Yes
5024782	Ops		1353	CORDOVA RD	Lead	Copper	PEX	Not Replaced	2018-02-20		No
5024783	Ops	BLG	1355	CORDOVA RD	Lead	Lead	PEX	Copper	2018-02-20	2019-02-11	Yes
5052196	Ops		2829	COBDEN ST REAR	Lead	Copper	PEX	Not Replaced	2018-02-20		No
5022480	Ops		5416	DRESDEN WAY	Lead	PEX	PEX	Not Replaced	2018-02-21		No
5031670	Ops	BLG	1302	OLIVANT ST	Lead	Lead	PEX	Not Replaced	2018-02-21		Yes
5045231	Ops		329	KAERCHER ST	Lead	Copper	PEX	Not Replaced	2018-02-22		No
5009368	Ops		3473	DENNY ST	Lead	Non-Lead	PEX	Not Replaced	2018-02-22		No
5036702	Ops		5632	AYLESBORO AVE	Lead	Non-Lead	PEX	Not Replaced	2018-02-23		No
5013696	Ops	BLG	5324	CORAL ST	Lead	Lead	PEX	Copper	2018-02-23	2019-01-11	Yes
5037478	Ops	BLG_01	5546	BARTLETT ST	Lead	Copper	PEX	Not Replaced	2018-02-23		No
5037870	Ops	BLG	5919	DOUGLAS ST	Lead	Lead	PEX	Not Replaced	2018-02-23		Yes
5052367	Ops	BLG	2416	ECCLES ST	Lead	Lead	PEX	Copper	2018-02-25	2018-12-12	Yes
5010057	Ops	BLG	5438	CLAYBOURNE ST	Lead	Lead	PEX	Not Replaced	2018-02-26		Yes
5024337	Ops	A17_07	1440	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-02-26		No
5048257	Ops	BLG	5126	CHAPLAIN WAY	Lead	Lead	PEX	Copper	2018-02-28	2018-12-11	Yes
5065814	Ops		1243	RESACA PL	Lead	Copper	PEX	Not Replaced	2018-02-28		No
5010835	Ops		5200	WESTMINSTER PL	Lead	PEX	PEX	Not Replaced	2018-03-01		No
5071030	Ops	Ops	325	JACKSONIA ST	Lead	Lead	PEX	Copper	2018-03-06	2018-03-07	No
5072912	Ops	BLG	6	MAUCH ST	Lead	Lead	PEX	Copper	2018-03-07	2018-12-13	Yes
5056345	Ops	A13_03	39	PASADENA ST	Lead	Lead	PEX	Copper	2018-03-07	2018-07-03	Yes
5011678	Ops		6327	WALNUT ST	Lead	PEX	PEX	Not Replaced	2018-03-08		No
5046010	Ops		4224	HALDANE ST	Lead	PEX	PEX	Not Replaced	2018-03-11		No
5133767	Ops		4628	WINTHROP	Lead	PEX	PEX	Not Replaced	2018-03-11		No
5005317	Ops		4626	WINTHROP ST	Lead	PEX	PEX	Not Replaced	2018-03-11		No
5002842	Ops	BLG	221	DUNSEITH ST	Lead	Lead	PEX	Copper	2018-03-13	2018-12-06	Yes
5040484	Ops		6907	MCPHERSON BLVD	Lead	Copper	PEX	Not Replaced	2018-03-13		No
5011606	Ops		310	S HIGHLAND AVE	Lead	Copper	PEX	Not Replaced	2018-03-13		No
5024428	Ops	BLG	1627	CHISLETT ST	Lead	Lead	PEX	Copper	2018-03-14	2018-12-04	Yes
5021212	Ops		5328	CAMELIA ST	Lead	Copper	PEX	Not Replaced	2018-03-15		No
5030285	Ops		6637	SHETLAND AVE	Lead	Copper	Copper	Not Replaced	2018-03-15		No
5058007	Ops	BLG	300	BIGHAM ST	Lead	Lead	PEX	Copper	2018-03-15	2019-01-29	Yes
5016494	Ops		217	MAIN ST	Lead	Copper	PEX	Not Replaced	2018-03-16		No
5003198	Ops		204	COLTART AVE	Lead	Copper	PEX	Not Replaced	2018-03-18		No
5055934	Ops	BLG	11	BAILEY AVE	Lead	Lead	PEX	Copper	2018-03-19	2018-12-21	Yes
5045998	Ops		4308	HALDANE ST	Lead	Copper	PEX	Not Replaced	2018-03-20		No
5002232	Ops		2016	DE RUAD ST	Lead	Copper	PEX	Not Replaced	2018-03-22		No
5061404	Ops		239	ALBERT ST	Lead	Copper	PEX	Not Replaced	2018-03-23		No
5055179	Ops	BLG	1835	ARLINGTON AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2018-03-23	2019-02-05	Yes
5037540	Ops		5448	BARTLETT ST	Lead	Copper	PEX	Not Replaced	2018-03-23		No
5024294	Ops	A17_07	1433	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-03-24		No
5058487	A02_02	A02_02	300	BELONDA ST	Lead	Lead	PEX	Copper	2018-03-26	2018-03-26	No
5074709	A03_01	A03_01	202	BONVUE ST	Lead	Lead	PEX	Not Replaced	2018-03-29		Yes
5074710	A03_01	A03_01	204	BONVUE ST	Lead	Lead	PEX	Not Replaced	2018-03-30		Yes

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5058500	A02_02	A02_02	307	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-02	2018-04-02	No
5060208	Ops	BLG_01	232	SEWARD ST	Lead	Lead	PEX	Not Replaced	2018-04-02		Yes
5058501	A02_02	A02_02	305	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-02	2018-04-02	No
5058458	A02_02	A02_02	426	BELONDA ST	Lead	Lead	PEX	Not Replaced	2018-04-02		Yes
5007759	Ops		3107	CENTRE AVE	Lead	Copper	PEX	Not Replaced	2018-04-02		No
5028115	Ops	Private Reimbursement	1212	N SHERIDAN AVE	Lead	Lead	Copper	Copper	2018-04-02	2018-05-10	Yes
5022305	Ops	BLG	917	CHISLETT ST	Lead	Lead	PEX	Copper	2018-04-03	2018-12-11	Yes
5074731	A03_01	A03_01	215	BONVUE ST	Lead	Lead	PEX	Not Replaced	2018-04-03		Yes
5058818	A02_02	A02_02	453	BELONDA ST	Lead	Copper	PEX	Not Replaced	2018-04-04		No
5058819	A02_02	A02_02	161	BELONDA ST	Lead	Copper	PEX	Not Replaced	2018-04-04		No
5058497	A02_02	A02_02	313	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-04	2018-04-04	No
5023270	Ops	BLG_01	1414	WOODBINE ST	Lead	Lead	PEX	Not Replaced	2018-04-04		Yes
5058460	A02_02	A02_02	422	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-05	2018-04-05	No
5079314	Ops		1045	HALL ST	Lead	Copper	PEX	Not Replaced	2018-04-05		No
5074735	A03_01	A03_01	203	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-05	2018-04-05	No
5074409	A03_01	A03_01	105	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-05	2018-04-05	No
5058502	A02_02	A02_02	303	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-05	2018-04-05	No
5058494	A02_02	A02_02	321	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-05	2018-04-05	No
5074435	A03_01	A03_01	111	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-05	2018-04-05	No
5058459	A02_02	A02_02	424	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-06	2018-04-06	No
5014403	Ops		357	S GRAHAM ST	Lead	PEX	PEX	Not Replaced	2018-04-06		No
5074697	A03_01	A03_01	229	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-09	2018-04-09	No
5058498	A02_02	A02_02	311	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-09	2018-04-09	No
5074704	A03_01	A03_01	115	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-09	2018-04-09	No
5074705	A03_01	A03_01	111	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-09	2018-04-09	No
5014440	Ops	Private Reimbursement	304	S FAIRMOUNT ST	Lead	Lead	Copper	Copper	2018-04-09	2018-07-11	Yes
5058814	A02_02	A02_02	465	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-10	2018-04-10	No
5074733	A03_01	A03_01	211	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-10	2018-04-10	No
5074694	A03_01	A03_01	239	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-10	2018-04-10	No
5058488	A02_02	A02_02	304	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-10	2018-04-10	No
5028197	Ops		1130	WINTERTON ST	Lead	Copper	PEX	Not Replaced	2018-04-10		No
5058801	A02_02	A02_02	468	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-10	2018-04-10	No
5058491	A02_02	A02_02	312	BELONDA ST	Lead	Lead & Galvanized	PEX	Copper	2018-04-10	2018-04-10	No
5058797	A02_02	A02_02	450	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-11	2018-04-11	No
5058799	A02_02	A02_02	458	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-11	2018-04-11	No
5074685	A03_01	A03_01	204	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-11	2018-04-11	No
5074721	A03_01	A03_01	228	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-11	2018-04-11	No
5074682	A03_01	A03_01	212	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-11	2018-04-11	No
5074687	A03_01	A03_01	116	WALDORF ST	Lead	Lead	PEX	Not Replaced	2018-04-12		Yes
5058846	A02_02	A02_02	213	WILBERT ST	Lead	Lead	PEX	Not Replaced	2018-04-12		Yes
5020283	Ops		5112	CARNEGIE ST	Lead	Copper	PEX	Not Replaced	2018-04-12		No
5074415	A03_01	A03_01	12	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-12	2018-04-12	No
5058499	A02_02	A02_02	309	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-12	2018-04-12	No
5074417	A03_01	A03_01	18	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-12	2018-04-12	No
5058811	A02_02	A02_02	189	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-12	2018-04-12	No
5074414	A03_01	A03_01	14	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-12	2018-04-12	No
5058803	A02_02	A02_02	472	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-13	2018-04-13	No
5058800	A02_02	A02_02	466	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-13	2018-04-13	No
5058536	A02_02	A02_02	331	KEARSARGE ST	Lead	Lead	PEX	Copper	2018-04-13	2018-04-13	No
5007631	Ops		3306	IOWA ST	Lead	Copper	PEX	Not Replaced	2018-04-13		No
5074695	A03_01	A03_01	241	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-16	2018-04-16	No
5074419	A03_01	A03_01	28	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-16	2018-04-16	No
5058812	A02_02	A02_02	187	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-16	2018-04-16	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5074708	A03_01	A03_01	120	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-16	2018-04-16	No
5036044	Ops		1325	SHADY AVE	Lead	Copper	PEX	Not Replaced	2018-04-17		No
5028953	Ops	A09_09	6517	DEAN ST	Lead	Copper	PEX	Not Replaced	2018-04-17		No
5074686	A03_01	A03_01	200	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-18	2018-04-18	No
5067371	Ops		1004	CONSTANCE ST	Lead	Copper	PEX	Not Replaced	2018-04-18		No
5004052	Ops		5	OAKLAND SQ	Lead	PEX	PEX	Not Replaced	2018-04-18		No
5074442	A03_01	A03_01	25	BONVUE ST	Lead	Lead	PEX	Copper	2018-04-18	2018-04-18	No
5013622	Ops	BLG	258	S WINEBIDDLE ST	Lead	Lead	PEX	Copper	2018-04-18	2019-01-28	Yes
5059017	A02_02	A02_02	158	GRAY ST	Lead	Copper	PEX	Not Replaced	2018-04-18		No
5074374	A03_01	A03_01	58	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-18	2018-04-18	No
5067021	Ops	BLG_01	1007	SALTER WAY	Lead	Lead	PEX	Not Replaced	2018-04-19		Yes
5058892	A02_02	A02_02	123	WILBERT ST	Lead	Lead	PEX	Copper	2018-04-19	2018-04-19	No
5012423	Ops	A18_08	5737	KENTUCKY AVE	Lead	Copper	PEX	Not Replaced	2018-04-19		No
5058440	A02_02	A02_02	4	LOWEN ST	Lead	Lead	PEX	Copper	2018-04-20	2018-04-20	No
5011433	Ops	BLG	248	SPAHR ST	Lead	Lead	PEX	Copper	2018-04-20	2018-12-13	Yes
5029236	Ops	BLG	6602	DEARY ST	Lead	Lead	PEX	Copper	2018-04-21	2018-12-10	Yes
5074385	A03_01	A03_01	26	WALDORF ST	Lead	Unknown	PEX	Copper	2018-04-23	2018-04-23	No
5058815	A02_02	A02_02	181	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-23	2018-04-23	No
5074376	A03_01	A03_01	52	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-23	2018-04-23	No
5075735	A03_01	A03_01	4063	GRIZELLA ST	Lead	Copper	PEX	Not Replaced	2018-04-23		No
5074375	A03_01	A03_01	56	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-24	2018-04-24	No
5061334	Ops		240	LELIA ST	Lead	Copper	PEX	Not Replaced	2018-04-24		No
5058809	A02_02	A02_02	473	BELONDA ST	Lead	Lead	PEX	Not Replaced	2018-04-24		Yes
5074383	A03_01	A03_01	32	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-24	2018-04-24	No
5058807	A02_02	A02_02	479	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-24	2018-04-24	No
5058821	A02_02	A02_02	155	BELONDA ST	Lead	Lead	PEX	Copper	2018-04-24	2018-04-24	No
5074373	A03_01	A03_01	64	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-24	2018-04-24	No
5075527	A03_01	A03_01	114	MONTANA ST	Lead	Lead	PEX	Copper	2018-04-25	2018-04-25	No
5038426	A05_05	A05_05	5926	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-04-25	2018-04-25	No
5049657	Ops	A15_05_A	909	KENNEBEC ST	Lead	PEX	PEX	Not Replaced	2018-04-25		No
5038432	A05_05	A05_05	5948	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-04-25	2018-04-25	No
5074382	A03_01	A03_01	34	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-25	2018-04-25	No
5074372	A03_01	A03_01	100	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-25	2018-04-25	No
5074410	A03_01	A03_01	3912	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-04-25	2018-04-25	No
5074380	A03_01	A03_01	38	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-26	2018-04-26	No
5074400	A03_01	A03_01	39	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-26	2018-04-26	No
5038330	A05_05	A05_05	5848	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-04-26	2018-04-26	No
5074378	A03_01	A03_01	42	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-26	2018-04-26	No
5075752	A03_01	A03_01	112	RUTLAND ST	Lead	Unknown	PEX	Copper	2018-04-26	2018-04-26	No
5058466	A02_02	A02_02	401	BELONDA ST	Lead	Lead	PEX	Not Replaced	2018-04-26		Yes
5038415	A05_05	A05_05	5907	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-04-27	2018-04-27	No
5038425	A05_05	A05_05	5924	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-04-27	2018-04-27	No
5075730	A03_01	A03_01	4043	GRIZELLA ST	Lead	Lead	PEX	Copper	2018-04-27	2018-04-27	No
5038424	A05_05	A05_05	5922	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-04-27	2018-04-27	No
5055435	Ops		2675	S 18TH ST EXT	Lead	Copper	PEX	Not Replaced	2018-04-27		No
5075747	A03_01	A03_01	4052	GRIZELLA ST	Lead	Lead	PEX	Copper	2018-04-27	2018-04-27	No
5058894	A02_02	A02_02	109	WILBERT ST	Lead	Lead	PEX	Not Replaced	2018-04-27		Yes
5074377	A03_01	A03_01	44	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-27	2018-04-27	No
5058902	A02_02	A02_02	114	WILBERT ST	Lead	Lead	PEX	Copper	2018-04-27	2018-04-27	No
5058845	A02_02	A02_02	211	WILBERT ST	Lead	Lead	PEX	Copper	2018-04-27	2018-04-27	No
5010271	Ops		4747	BAYARD ST	Lead	Copper	PEX	Not Replaced	2018-04-27		No
5024765	Ops		5439	PENN AVE	Lead	Copper	PEX	Not Replaced	2018-04-29		No
5059018	A02_02	A02_02	413	PROSPECT ST	Lead	Lead	PEX	Copper	2018-04-30	2018-04-30	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5038421	A05_05	A05_05	5912	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-04-30	2018-04-30	No
5059019	A02_02	A02_02	411	PROSPECT ST	Lead	Lead	PEX	Copper	2018-04-30	2018-04-30	No
5075753	A03_01	A03_01	116	RUTLAND ST	Lead	Unknown	PEX	Copper	2018-04-30	2018-04-30	No
5038423	A05_05	A05_05	5920	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-04-30	2018-04-30	No
5075706	A03_01	A03_01	10	RADIUM ST	Lead	Lead	PEX	Copper	2018-04-30	2018-04-30	No
5074381	A03_01	A03_01	36	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-30	2018-04-30	No
5074399	A03_01	A03_01	37	WALDORF ST	Lead	Lead	PEX	Copper	2018-04-30	2018-04-30	No
5059379	Ops	A12_02	469	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-04-30		No
5010426	Ops		700	SAINT JAMES ST	Lead	Copper	PEX	Not Replaced	2018-05-01		No
5040476	Ops	BLG_01	6925	MCPHERSON BLVD	Lead	Lead	PEX	Not Replaced	2018-05-01		Yes
5075704	A03_01	A03_01	6	RADIUM ST	Lead	Lead	PEX	Copper	2018-05-01	2018-05-01	No
5067079	Ops		614	SUISMON ST	Lead	Copper	PEX	Not Replaced	2018-05-01		No
5075758	A03_01	A03_01	4008	GRIZELLA ST	Lead	Lead	PEX	Not Replaced	2018-05-01		Yes
5074702	A03_01	A03_01	205	WALDORF ST	Lead	Lead	PEX	Copper	2018-05-01	2018-05-01	No
5038410	A05_05	A05_05	5925	PHILLIPS AVE	Lead	Copper	PEX	Copper	2018-05-01	2018-05-01	No
5038325	A05_05	A05_05	5828	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-02	2018-05-02	No
5038428	A05_05	A05_05	5932	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-02	2018-05-02	No
5038411	A05_05	A05_05	5923	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-02	2018-05-02	No
5067080	Ops		612	SUISMON ST	Lead	Copper	PEX	Not Replaced	2018-05-02		No
5075707	A03_01	A03_01	12	RADIUM ST	Lead	Unknown	PEX	Copper	2018-05-03	2018-05-03	No
5029731	Ops	BLG_01	543	LOWELL ST	Lead	Lead	PEX	Not Replaced	2018-05-03		Yes
5029730	Ops	BLG	541	LOWELL ST	Lead	Lead	PEX	Copper	2018-05-03	2019-01-16	Yes
5052816	Ops		51	S 5TH ST	Lead	Copper	PEX	Not Replaced	2018-05-03		No
5035430	Ops		5483	WILKINS AVE	Lead	Copper	PEX	Not Replaced	2018-05-04		No
5038327	A05_05	A05_05	5834	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-04	2018-05-04	No
5058838	A02_02	A02_02	464	NATCHEZ ST	Lead	Lead	PEX	Copper	2018-05-04	2018-05-04	No
5075711	A03_01	A03_01	28	RADIUM ST	Lead	Lead	PEX	Copper	2018-05-04	2018-05-04	No
5075713	A03_01	A03_01	36	RADIUM ST	Lead	Lead	PEX	Copper	2018-05-04	2018-05-04	No
5038332	A05_05	A05_05	5854	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-04	2018-05-04	No
5065777	Ops		1306	MONTEREY ST	Lead	Copper	Copper	Not Replaced	2018-05-04		No
5074366	A03_01	A03_01	31	RADIUM ST	Lead	Lead	PEX	Copper	2018-05-04	2018-05-04	No
5038326	A05_05	A05_05	5832	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-04	2018-05-04	No
5024579	Ops		437	N GRAHAM ST	Lead	Copper	PEX	Not Replaced	2018-05-05		No
5038321	A05_05	A05_05	5814	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-07	2018-05-07	No
5038430	A05_05	A05_05	5940	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-07	2018-05-07	No
5078653	Ops		1366	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2018-05-07		No
5038422	A05_05	A05_05	5916	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-08	2018-05-08	No
5038322	A05_05	A05_05	5816	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-08	2018-05-08	No
5038408	A05_05	A05_05	5933	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-09	2018-05-09	No
5075709	A03_01	A03_01	20	RADIUM ST	Lead	Copper	PEX	Not Replaced	2018-05-09		No
5045333	Ops	BLG	4102	LYDIA ST	Lead	Lead	PEX	Not Replaced	2018-05-09		Yes
5038409	A05_05	A05_05	5929	PHILLIPS AVE	Lead	Lead	PEX	Not Replaced	2018-05-09		Yes
5038427	A05_05	A05_05	5928	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-09	2018-05-09	No
5038412	A05_05	A05_05	5919	PHILLIPS AVE	Lead	Lead	PEX	Not Replaced	2018-05-09		Yes
5066763	Ops		518	AVERY ST	Lead	Copper	PEX	Not Replaced	2018-05-09		No
5075726	A03_01	A03_01	4025	GRIZELLA ST	Lead	Lead	PEX	Copper	2018-05-10	2018-05-10	No
5013145	Ops		4701	LORIGAN ST	Lead	Copper	PEX	Not Replaced	2018-05-11		No
5006851	A06_06	A06_06	3322	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-11	2018-05-11	No
5048002	Ops	BLG	126	TIPTON ST	Lead	Lead	PEX	Copper	2018-05-11	2019-03-07	Yes
5003097	Ops	BLG_01	137	CHESTERFIELD RD	Lead	Lead	Copper	Not Replaced	2018-05-11		Yes
5025804	Ops	BLG	5718	WELLESLEY AVE	Lead	Lead	PEX	Copper	2018-05-12	2018-12-05	Yes
5056330	A01_03	A01_03	42	ESTELLA AVE	Lead	Lead	PEX	Copper	2018-05-14	2018-05-14	No
5074593	Ops		74	SEMICIR ST	Lead	Copper	PEX	Not Replaced	2018-05-14		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5016127	Ops	BLG	245	45TH ST	Lead	Lead	PEX	Copper	2018-05-14	2018-12-14	Yes
5038414	A05_05	A05_05	5911	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-14	2018-05-14	No
5038883	A05_05	A05_05	2337	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-14	2018-05-14	No
5056355	Ops		60	PASADENA ST	Lead	Copper	PEX	Not Replaced	2018-05-14		No
5038884	A05_05	A05_05	2335	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-15	2018-05-15	No
5057639	A01_03	A01_03	88	ESTELLA AVE	Lead	Lead	PEX	Copper	2018-05-15	2018-05-15	No
5056327	A01_03	A01_03	52	ESTELLA AVE	Lead	Lead	PEX	Copper	2018-05-15	2018-05-15	No
5038346	A05_05	A05_05	5835	PHILLIPS AVE	Lead	Lead	PEX	Not Replaced	2018-05-15		Yes
5056324	A01_03	A01_03	58	ESTELLA AVE	Lead	Lead	PEX	Copper	2018-05-16	2018-05-16	No
5038885	A05_05	A05_05	2333	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-16	2018-05-16	No
5014240	Ops		331	S EVALINE ST	Lead	Non-Lead	PEX	Not Replaced	2018-05-16		No
5037346	Ops		6329	DARLINGTON RD	Lead	Copper	Copper	Not Replaced	2018-05-16		No
5006911	A06_06	A06_06	3336	MCNEIL PL	Lead	Lead	PEX	Copper	2018-05-16	2018-05-16	No
5006863	A06_06	A06_06	3352	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-16	2018-05-16	No
5038886	A05_05	A05_05	2331	ELDRIDGE ST	Lead	Lead	Copper	Copper	2018-05-16	2018-05-16	No
5038413	A05_05	A05_05	5915	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-05-17	2018-05-17	No
5009962	Ops		4917	WALLINGFORD ST	Lead	Copper	PEX	Not Replaced	2018-05-17		No
5006857	A06_06	A06_06	3340.5	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-17	2018-05-17	No
5057642	A01_03	A01_03	80	ESTELLA AVE	Lead	Lead	PEX	Copper	2018-05-17	2018-05-17	No
5006908	A06_06	A06_06	3330	MCNEIL PL	Lead	Lead	PEX	Not Replaced	2018-05-17		Yes
5006915	A06_06	A06_06	3344	MCNEIL PL	Lead	Lead	PEX	Copper	2018-05-17	2018-05-17	No
5007069	A06_06	A06_06	3390	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-17	2018-05-17	No
5057640	A01_03	A01_03	86	ESTELLA AVE	Lead	Lead	PEX	Copper	2018-05-17	2018-05-17	No
5057641	A01_03	A01_03	82	ESTELLA AVE	Lead	Lead	PEX	Copper	2018-05-17	2018-05-17	No
5009264	Ops		3606	BANDERA ST	Lead	Copper	PEX	Not Replaced	2018-05-17		No
5038267	A05_05	A05_05	2317	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-17	2018-05-17	No
5057648	A01_03	A01_03	66	ESTELLA AVE	Lead	Lead	PEX	Copper	2018-05-18	2018-05-18	No
5006913	A06_06	A06_06	3340	MCNEIL PL	Lead	Lead	PEX	Copper	2018-05-18	2018-05-18	No
5053354	Ops		163	S 15TH ST	Lead	Non-Lead	PEX	Not Replaced	2018-05-18		No
5021167	Ops		5268	WICKLIFF ST	Lead	Non-Lead	PEX	Not Replaced	2018-05-18		No
5038261	A05_05	A05_05	2320	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-18	2018-05-18	No
5057650	A01_03	A01_03	63	ESTELLA AVE	Lead	Lead	PEX	Copper	2018-05-18	2018-05-18	No
5057649	A01_03	A01_03	64	ESTELLA AVE	Lead	Lead	PEX	Copper	2018-05-18	2018-05-18	No
5057643	A01_03	A01_03	78	ESTELLA AVE	Lead	Lead	PEX	Copper	2018-05-18	2018-05-18	No
5057690	A01_03	A01_03	417	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-21	2018-05-21	No
5006846	A06_06	A06_06	3312	WEBSTER AVE	Lead	Lead	PEX	Not Replaced	2018-05-21		Yes
5006909	A06_06	A06_06	3332	MCNEIL PL	Lead	Lead	PEX	Copper	2018-05-21	2018-05-21	No
5038259	A05_05	A05_05	2316	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-21	2018-05-21	No
5038270	A05_05	A05_05	2309	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-21	2018-05-21	No
5057645	A01_03	A01_03	74	ESTELLA AVE	Lead	Lead	PEX	Not Replaced	2018-05-21		Yes
5006912	A06_06	A06_06	3338	MCNEIL PL	Lead	Lead	PEX	Copper	2018-05-21	2018-05-21	No
5038287	A05_05	A05_05	2301	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-05-21	2018-05-21	No
5038257	A05_05	A05_05	2312	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No
5038269	A05_05	A05_05	2311	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No
5006878	A06_06	A06_06	3395	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No
5057707	A01_03	A01_03	426	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No
5042179	Ops		7416	BEN HUR ST	Lead	Copper	PEX	Not Replaced	2018-05-22		No
5038252	A05_05	A05_05	2300	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No
5007070	A06_06	A06_06	3392	WEBSTER AVE	Lead	Lead	Copper	Copper	2018-05-22	2018-05-22	No
5057691	A01_03	A01_03	415	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No
5057637	A01_03	A01_03	92	ESTELLA AVE	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No
5053000	Ops		20	S 14TH ST	Lead	Copper	PEX	Not Replaced	2018-05-22		No
5006854	A06_06	A06_06	3332	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5006906	A06_06	A06_06	3326	MCNEIL PL	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No
5038282	A05_05	A05_05	2317	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No
5006847	A06_06	A06_06	3310	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-22	2018-05-22	No
5038284	A05_05	A05_05	2309	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No
5057721	A01_03	A01_03	404	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No
5057694	A01_03	A01_03	407	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No
5075725	A03_01	A03_01	4019	GRIZELLA ST	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No
5056450	A01_03	A01_03	444	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No
5038858	A05_05	A05_05	2338	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No
5006910	A06_06	A06_06	3334	MCNEIL PL	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No
5057724	A01_03	A01_03	410	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No
5038854	A05_05	A05_05	2326	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No
5056448	A01_03	A01_03	438	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No
5038286	A05_05	A05_05	2303	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-05-23	2018-05-23	No
5038855	A05_05	A05_05	2330	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-24	2018-05-24	No
5042175	Ops	BLG	7419	BEN HUR ST	Lead	Lead	PEX	Copper	2018-05-24	2018-12-04	Yes
5056445	A01_03	A01_03	432	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-24	2018-05-24	No
5056444	A01_03	A01_03	430	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-24	2018-05-24	No
5038914	A05_05	A05_05	2329	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-05-24	2018-05-24	No
5006914	A06_06	A06_06	3342	MCNEIL PL	Lead	Lead	PEX	Copper	2018-05-24	2018-05-24	No
5056455	A01_03	A01_03	435	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-05-24	2018-05-24	No
5038272	A05_05	A05_05	5826	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-05-24	2018-05-24	No
5038258	A05_05	A05_05	2314	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-24	2018-05-24	No
5056442	A01_03	A01_03	429	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-25	2018-05-25	No
5038285	A05_05	A05_05	2307	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-05-25	2018-05-25	No
5006856	A06_06	A06_06	3340	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-25	2018-05-25	No
5038275	A05_05	A05_05	2304	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-05-25	2018-05-25	No
5043702	Ops		7440	BEN HUR ST	Lead	Copper	Copper	Not Replaced	2018-05-25		No
5006905	A06_06	A06_06	3324	MCNEIL PL	Lead	Lead	PEX	Copper	2018-05-25	2018-05-25	No
5057698	A01_03	A01_03	404	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-25	2018-05-25	No
5006918	A06_06	A06_06	3350	MCNEIL	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No
5038895	A05_05	A05_05	2342	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No
5006896	A06_06	A06_06	3349	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No
5056447	A01_03	A01_03	436	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No
5056438	A01_03	A01_03	437	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No
5038887	A05_05	A05_05	2329	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No
5057693	A01_03	A01_03	411	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No
5043705	Ops		7428	BEN HUR ST	Lead	Copper	PEX	Not Replaced	2018-05-29		No
5006885	A06_06	A06_06	3377	WEBSTER AVE	Lead	Lead	Copper	Copper	2018-05-29	2018-05-29	No
5006916	A06_06	A06_06	3346	MCNEIL PL	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No
5038254	A05_05	A05_05	2306	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No
5006907	A06_06	A06_06	3328	MCNEIL PL	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No
5006875	A06_06	A06_06	3380	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No
5056454	A01_03	A01_03	439	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-05-29	2018-05-29	No
5038314	A05_05	A05_05	5813	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-05-30	2018-05-30	No
5056459	A01_03	A01_03	424	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-05-30	2018-05-30	No
5029755	Ops		6507	SHETLAND AVE	Lead	PEX	PEX	Not Replaced	2018-05-30		No
5044439	Ops		1127	RICHMOND ST	Lead	Copper	PEX	Not Replaced	2018-05-30		No
5057728	A01_03	A01_03	418	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-05-30	2018-05-30	No
5038867	A05_05	A05_05	2352	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-05-30	2018-05-30	No
5056299	Ops		428	IBERIA ST	Lead	Copper	PEX	Not Replaced	2018-05-30		No
5057703	A01_03	A01_03	414	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-05-30	2018-05-30	No
5057725	A01_03	A01_03	412	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-05-30	2018-05-30	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5057712	A01_03	A01_03	413	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-05-30	2018-05-30	No
5006897	A06_06	A06_06	3347	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-30	2018-05-30	No
5056476	A01_03	A01_03	105	CRAIGHEAD ST	Lead	Lead	PEX	Copper	2018-05-31	2018-05-31	No
5038896	A05_05	A05_05	2344	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-05-31	2018-05-31	No
5006898	A06_06	A06_06	3345	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-31	2018-05-31	No
5056463	A01_03	A01_03	434	KINGSBORO ST	Lead	Lead	PEX	Not Replaced	2018-05-31		Yes
5057630	A01_03	A01_03	319	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-05-31	2018-05-31	No
5006702	A06_06	A06_06	3435	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-05-31	2018-05-31	No
5057627	A01_03	A01_03	309	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-05-31	2018-05-31	No
5038313	A05_05	A05_05	5815	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-05-31	2018-05-31	No
5057636	A01_03	A01_03	94	ESTELLA AVE	Lead	Lead	PEX	Copper	2018-05-31	2018-05-31	No
5024062	Ops		1715	CHISLETT ST	Lead	Copper	PEX	Not Replaced	2018-06-01		No
5038265	A05_05	A05_05	2321	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-06-01	2018-06-01	No
5056452	A01_03	A01_03	108	CRAIGHEAD ST	Lead	Lead	PEX	Copper	2018-06-01	2018-06-01	No
5056462	A01_03	A01_03	430	KINGSBORO ST	Lead	Lead	PEX	Not Replaced	2018-06-01		Yes
5056440	A01_03	A01_03	433	EDGEMONT ST	Lead	Lead	PEX	Copper	2018-06-01	2018-06-01	No
5056473	A01_03	A01_03	111	CRAIGHEAD ST	Lead	Lead	PEX	Not Replaced	2018-06-01		Yes
5056464	A01_03	A01_03	436	KINGSBORO ST	Lead	Lead	PEX	Not Replaced	2018-06-01		Yes
5006701	A06_06	A06_06	3437	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-06-01	2018-06-01	No
5038881	A05_05	A05_05	2341	ELDRIDGE ST	Lead	Lead	PEX	Not Replaced	2018-06-01		Yes
5080525	Ops		3834	WILKSBORO ST	Lead	Copper	PEX	Not Replaced	2018-06-01		No
5038898	A05_05	A05_05	2348	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-01	2018-06-01	No
5056465	A01_03	A01_03	428	KINGSBORO ST	Lead	Lead	PEX	Not Replaced	2018-06-01		Yes
5038264	A05_05	A05_05	2323	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-06-01	2018-06-01	No
5056460	A01_03	A01_03	426	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-06-01	2018-06-01	No
5057715	A01_03	A01_03	403	KINGSBORO ST	Lead	Lead	PEX	Copper	2018-06-01	2018-06-01	No
5006700	A06_06	A06_06	3439	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-06-01	2018-06-01	No
5056469	A01_03	A01_03	443	WARRINGTON AVE	Lead	Lead	PEX	Copper	2018-06-02	2018-06-02	No
5057686	A01_03	A01_03	427	EDGEMONT ST	Lead	Lead	PEX	Not Replaced	2018-06-04		Yes
5061785	A04_04	A04_04	843	BOGGS AVE	Lead	Lead	PEX	Copper	2018-06-04	2018-06-04	No
5038909	A05_05	A05_05	2343	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-04	2018-06-04	No
5067866	Ops	BLG_01	1238	HIGH ST	Lead	Lead	PEX	Abandoned	2018-06-04		No
5038307	A05_05	A05_05	5831	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-04	2018-06-04	No
5061670	A04_04	A04_04	336	ARION ST	Lead	Lead	PEX	Copper	2018-06-04	2018-06-04	No
5006899	A06_06	A06_06	3343	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-06-04	2018-06-04	No
5057727	A01_03	A01_03	416	KINGSBORO ST	Lead	Lead	PEX	Not Replaced	2018-06-04		Yes
5057729	A01_03	A01_03	420	KINGSBORO ST	Lead	Lead	PEX	Not Replaced	2018-06-04		Yes
5025496	Ops		1418	N HIGHLAND AVE	Lead	Copper	PEX	Not Replaced	2018-06-04		No
5035622	Ops		1243	DENNISTON ST	Lead	Copper	Copper	Not Replaced	2018-06-05		No
5057711	A01_03	A01_03	415	KINGSBORO ST	Lead	Lead	PEX	Not Replaced	2018-06-05		Yes
5007026	A06_06	A06_06	3426	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-05	2018-06-05	No
5057820	Ops		110	BIGHAM ST	Lead	PEX	PEX	Not Replaced	2018-06-05		No
5038903	A05_05	A05_05	2363	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-05	2018-06-05	No
5056453	A01_03	A01_03	441	KINGSBORO ST	Lead	Lead	PEX	Not Replaced	2018-06-05		Yes
5038306	A05_05	A05_05	5835	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-05	2018-06-05	No
5038902	A05_05	A05_05	2361	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-05	2018-06-05	No
5006978	A06_06	A06_06	3378	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-05	2018-06-05	No
5061621	A04_04	A04_04	20	SOFFEL ST	Lead	Lead	PEX	Copper	2018-06-05	2018-06-05	No
5006920	A06_06	A06_06	3354	MCNEIL PL	Lead	Lead	PEX	Copper	2018-06-05	2018-06-23	Yes
5056335	A01_03	A01_03	28	ESTELLA AVE	Lead	Lead	PEX	Not Replaced	2018-06-05		Yes
5007025	A06_06	A06_06	3424	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-06	2018-06-06	No
5059715	Ops		416	ONEIDA ST	Lead	Copper	PEX	Not Replaced	2018-06-06		No
5043696	Ops		7437	BEN HUR ST	Lead	Copper	PEX	Not Replaced	2018-06-06		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5038276	A05_05	A05_05	2306	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-06	2018-06-06	No
5006855	A06_06	A06_06	3334	WEBSTER AVE	Lead	Lead	PEX	Not Replaced	2018-06-06		Yes
5038906	A05_05	A05_05	2353	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-06	2018-06-06	No
5056468	A01_03	A01_03	437	E WARRINGTON AVE	Lead	Copper	PEX	Not Replaced	2018-06-06		No
5061589	A04_04	A04_04	740	WILLS ST	Lead	Lead	PEX	Copper	2018-06-06	2018-06-06	No
5038304	A05_05	A05_05	5839	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-06	2018-06-06	No
5038274	A05_05	A05_05	2300	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-06	2018-06-06	No
5006976	A06_06	A06_06	3374	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-06	2018-06-06	No
5056467	A01_03	A01_03	433	E WARRINGTON AVE	Lead	Copper	PEX	Not Replaced	2018-06-06		No
5075651	A11_01	A11_01	4137	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-06	2018-06-06	No
5075650	A11_01	A11_01	4139	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-06	2018-06-06	No
5075663	A11_01	A11_01	4067	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-06	2018-06-06	No
5038912	A05_05	A05_05	2333	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-07	2018-06-07	No
5038301	A05_05	A05_05	5847	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-07	2018-06-07	No
5035524	Ops		5719	FAIR OAKS ST	Lead	Copper	PEX	Not Replaced	2018-06-07		No
5038302	A05_05	A05_05	5845	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-07	2018-06-07	No
5006753	A06_06	A06_06	3449	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-07	2018-06-07	No
5061710	A04_04	A04_04	711	BOGGS AVE	Lead	Lead	PEX	Copper	2018-06-07	2018-06-07	No
5058865	A02_02	A02_02	518	NATCHEZ ST	Lead	Copper	PEX	Not Replaced	2018-06-07		No
5058864	A02_02	A02_02	516	NATCHEZ ST	Lead	Lead	PEX	Copper	2018-06-07	2019-06-07	Yes
5075653	A11_01	A11_01	4133	FRANKLIN RD	Lead	Copper	PEX	Not Replaced	2018-06-07		No
5075652	A11_01	A11_01	4135	FRANKLIN RD	Lead	Copper	PEX	Not Replaced	2018-06-07		No
5038305	A05_05	A05_05	5837	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-08	2018-06-08	No
5006744	A06_06	A06_06	3483	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-08	2018-06-08	No
5079025	Ops		1037	HALL ST	Lead	Copper	PEX	Not Replaced	2018-06-08		No
5006830	A06_06	A06_06	3343	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-08	2018-06-08	No
5038891	A05_05	A05_05	2330	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-08	2018-06-08	No
5006977	A06_06	A06_06	3376	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-08	2018-06-08	No
5074388	A11_01	A11_01	4008	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-08	2018-06-08	No
5045561	Ops	BLG	626	BLANTON ST	Lead	Copper	PEX	Not Replaced	2018-06-09		No
5044940	Ops		576	ALGER ST	Lead	Copper	PEX	Not Replaced	2018-06-10		No
5038892	A05_05	A05_05	2332	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-11	2018-06-11	No
5007362	A06_06	A06_06	762	BRYN MAWR RD	Lead	Lead	PEX	Copper	2018-06-11	2018-06-11	No
5028976	Ops		1319	OLIVANT ST	Lead	Copper	PEX	Not Replaced	2018-06-11		No
5061667	A04_04	A04_04	656	BOGGS AVE	Lead	Lead	PEX	Copper	2018-06-11	2018-06-11	No
5038298	A05_05	A05_05	5859	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-11	2018-06-11	No
5006746	A06_06	A06_06	3479	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-11	2018-06-11	No
5061612	A04_04	A04_04	724	BOGGS AVE	Lead	Lead	PEX	Copper	2018-06-11	2018-06-11	No
5006748	A06_06	A06_06	3535	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-11	2018-06-11	No
5004420	Ops		3321	WARD ST	Lead	Copper	PEX	Not Replaced	2018-06-11		No
5074391	A11_01	A11_01	4008	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2018-06-11		No
5074392	A11_01	A11_01	4008	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2018-06-11		No
5061707	A04_04	A04_04	703	BOGGS AVE	Lead	Lead	PEX	Copper	2018-06-12	2018-06-12	No
5005205	Ops		3731	CHILDS	Lead	PEX	PEX	Not Replaced	2018-06-12		No
5038451	A05_05	A05_05	5905	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-12	2018-06-12	No
5038894	A05_05	A05_05	2336	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-12	2018-06-12	No
5007363	A06_06	A06_06	764	BRYN MAWR RD	Lead	Lead	PEX	Copper	2018-06-12	2018-06-12	No
5061627	A04_04	A04_04	701	SOUTHERN AVE	Lead	Lead	PEX	Not Replaced	2018-06-12		Yes
5006751	A06_06	A06_06	3453	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-12	2018-06-12	No
5061626	A04_04	A04_04	709	SOUTHERN AVE	Lead	Lead	PEX	Copper	2018-06-12	2018-06-12	No
5006745	A06_06	A06_06	3481	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-12	2018-06-12	No
5007360	A06_06	A06_06	758	BRYN MAWR RD	Lead	Lead	PEX	Copper	2018-06-12	2018-06-12	No
5038459	A05_05	A05_05	5910	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-12	2018-06-12	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5038913	A05_05	A05_05	2331	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-12	2018-06-12	No
5019774	Ops		5142	RUBY	Lead	PEX	PEX	Not Replaced	2018-06-12		No
5038457	A05_05	A05_05	5906	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-12	2018-06-12	No
5075701	A11_01	A11_01	4044	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-12	2018-06-12	No
5061554	A04_04	A04_04	640	SOUTHERN AVE	Lead	Lead	PEX	Copper	2018-06-13	2018-06-13	No
5038461	A05_05	A05_05	5920	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-13	2018-06-13	No
5036635	Ops		5517	AYLESBORO AVE	Lead	Copper	PEX	Not Replaced	2018-06-13		No
5038281	A05_05	A05_05	2321	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-13	2018-06-13	No
5006756	A06_06	A06_06	3439	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-13	2018-06-13	No
5061649	A04_04	A04_04	631	SOUTHERN AVE	Lead	Lead	PEX	Copper	2018-06-13	2018-06-13	No
5044117	Ops		577	E END AVE	Lead	Copper	Copper	Not Replaced	2018-06-13		No
5006960	A06_06	A06_06	738	BRYN MAWR RD	Lead	Copper	Copper	Not Replaced	2018-06-13		No
5006965	A06_06	A06_06	765	BRYN MAWR RD	Lead	Lead	PEX	Copper	2018-06-13	2018-06-13	No
5038280	A05_05	A05_05	2320	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-13	2018-06-13	No
5028896	Ops	BLG	1244	ALBUM ST	Lead	Lead	PEX	Copper	2018-06-13	2018-12-12	Yes
5056164	A13_03	A13_03	66	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-13	2018-06-14	No
5056158	A13_03	A13_03	54	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-13	2018-06-13	No
5075657	A11_01	A11_01	4125	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-13	2018-06-13	No
5075700	A11_01	A11_01	4040	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-13	2018-06-13	No
5075656	A11_01	A11_01	4127	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-13	2018-06-13	No
5038460	A05_05	A05_05	5914	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-14	2018-06-14	No
5006887	A06_06	A06_06	3373	WEBSTER AVE	Lead	Lead	PEX	Not Replaced	2018-06-14		Yes
5061202	A04_04	A04_04	613	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2018-06-14		No
5007021	A06_06	A06_06	3412	MILWAUKEE ST	Lead	Lead	PEX	Copper	2018-06-14	2018-06-04	Yes
5006964	A06_06	A06_06	767	BRYN MAWR RD	Lead	Lead	PEX	Copper	2018-06-14	2018-06-14	No
5073846	Ops		248	KENNEDY AVE	Lead	Copper	PEX	Not Replaced	2018-06-14		No
5061215	A04_04	A04_04	1	LELIA ST	Lead	Lead	PEX	Copper	2018-06-14	2018-06-14	No
5038890	A05_05	A05_05	2326	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-14	2018-06-14	No
5038905	A05_05	A05_05	2351	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-14	2018-06-06	Yes
5061213	A04_04	A04_04	4	LELIA ST	Lead	Copper	PEX	Not Replaced	2018-06-14		No
5038889	A05_05	A05_05	2324	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-14	2018-06-14	No
5038908	A05_05	A05_05	2341	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-14	2018-06-04	Yes
5038449	A05_05	A05_05	5913	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-14	2018-06-14	No
5006819	A06_06	A06_06	726	BRYN MAWR RD	Lead	Copper	PEX	Not Replaced	2018-06-14		No
5061201	A04_04	A04_04	615	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2018-06-14		No
5006872	A06_06	A06_06	3374	WEBSTER AVE	Lead	Lead	PEX	Not Replaced	2018-06-14		Yes
5056169	A13_03	A13_03	67	HARWOOD ST	Lead	Copper	PEX	Not Replaced	2018-06-14		No
5075699	A11_01	A11_01	4038	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-14	2018-06-14	No
5075679	A11_01	A11_01	4126	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-14	2018-06-14	No
5056153	A13_03	A13_03	42	HARWOOD ST	Lead	Copper	PEX	Not Replaced	2018-06-14		No
5056179	A13_03	A13_03	41	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-14	2018-06-14	No
5007365	A06_06	A06_06	768	BRYN MAWR RD	Lead	Lead	PEX	Copper	2018-06-15	2018-06-15	No
5061194	A04_04	A04_04	612	SOUTHERN AVE	Lead	Lead	PEX	Copper	2018-06-15	2018-06-15	No
5006958	A06_06	A06_06	732	BRYN MAWR RD	Lead	Lead	PEX	Copper	2018-06-15	2018-06-15	No
5061566	A04_04	A04_04	702	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2018-06-15		No
5038296	A05_05	A05_05	5903	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-15	2018-06-15	No
5007046	A06_06	A06_06	818	ADELAIDE ST	Lead	Lead	Copper	Copper	2018-06-15	2018-06-15	No
5059556	A01_03	A01_03	46	RUTH ST	Lead	Lead	PEX	Copper	2018-06-15	2018-06-15	No
5061556	A04_04	A04_04	644	SOUTHERN AVE	Lead	Lead	PEX	Not Replaced	2018-06-15		Yes
5038446	A05_05	A05_05	5925	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-15	2018-06-15	No
5038279	A05_05	A05_05	2316	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-15	2018-06-15	No
5075671	A11_01	A11_01	4110	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-15	2018-06-15	No
5075675	A11_01	A11_01	4120	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-15	2018-06-15	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5061200	A04_04	A04_04	617	SOUTHERN AVE	Lead	Lead	PEX	Not Replaced	2018-06-16		Yes
5075678	A11_01	A11_01	4126	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-16	2018-06-16	No
5038447	A05_05	A05_05	5921	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No
5038278	A05_05	A05_05	2310	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No
5061585	A04_04	A04_04	721	SOUTHERN AVE	Lead	Lead	PEX	Not Replaced	2018-06-18		Yes
5061560	A04_04	A04_04	652	SOUTHERN AVE	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No
5038444	A05_05	A05_05	2284	SHADY AVE	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No
5007364	A06_06	A06_06	766	BRYN MAWR RD	Lead	Lead	PEX	Not Replaced	2018-06-18		Yes
5056155	A13_03	A13_03	48	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No
5056177	A13_03	A13_03	45	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No
5056159	A13_03	A13_03	56	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No
5074393	A11_01	A11_01	4004	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No
5075680	A11_01	A11_01	4128	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-18	2018-06-18	No
5061777	A04_04	A04_04	816	BOGGS AVE	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No
5061772	A04_04	A04_04	802	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2018-06-19		No
5059554	A01_03	A01_03	46	RUTH ST	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No
5006972	A06_06	A06_06	739	BRYN MAWR RD	Lead	Lead	PEX	Not Replaced	2018-06-19		Yes
5059555	A01_03	A01_03	44	RUTH ST	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No
5007051	A06_06	A06_06	828	ADELAIDE ST	Lead	Lead	PEX	Not Replaced	2018-06-19		Yes
5038448	A05_05	A05_05	5917	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No
5061206	A04_04	A04_04	2	LELIA ST	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No
5007359	A06_06	A06_06	750	BRYN MAWR RD	Lead	Lead	PEX	Not Replaced	2018-06-19		Yes
5038445	A05_05	A05_05	5929	NICHOLSON ST	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No
5007050	A06_06	A06_06	826	ADELAIDE ST	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No
5021117	Ops		171	STANTON CT E	Lead	Copper	PEX	Not Replaced	2018-06-19		No
5056157	A13_03	A13_03	52	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No
5074390	A11_01	A11_01	4012	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2018-06-19		No
5059249	A12_02	A12_02	248	DILWORTH ST	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No
5056161	A13_03	A13_03	60	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No
5075673	A11_01	A11_01	4112	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-19	2018-06-19	No
5075665	A11_01	A11_01	4063	FRANKLIN RD	Lead	Copper	PEX	Not Replaced	2018-06-19		No
5061584	A04_04	A04_04	719	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2018-06-20		No
5038926	A05_05	A05_05	2360	PITTOCK ST	Lead	Lead	PEX	Copper	2018-06-20	2018-06-20	No
5061741	A04_04	A04_04	806	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2018-06-20		No
5038452	A05_05	A05_05	2319	PITTOCK ST	Lead	Lead	PEX	Copper	2018-06-20	2018-06-20	No
5007052	A06_06	A06_06	830	ADELAIDE ST	Lead	Lead	PEX	Not Replaced	2018-06-20		Yes
5038823	Ops	B07_05_A	6309	ALDERSON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2018-06-20	2019-09-26	Yes
5061630	A04_04	A04_04	25	SOFFEL ST	Lead	Copper	PEX	Not Replaced	2018-06-20		No
5070362	Ops		1616	MONTEREY ST	Lead	Copper	PEX	Not Replaced	2018-06-20		No
5056388	A13_03	A13_03	77	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-20	2018-06-20	No
5056389	A13_03	A13_03	73	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-20	2018-06-20	No
5056390	A13_03	A13_03	71	HARWOOD ST	Lead	Galvanized Iron	PEX	Copper	2018-06-20	2018-06-20	No
5075694	A11_01	A11_01	4018	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2018-06-20		No
5059247	A12_02	A12_02	238	DILWORTH ST	Lead	Lead	PEX	Copper	2018-06-20	2018-06-20	No
5075672	A11_01	A11_01	4114	FRANKLIN RD	Lead	Copper	PEX	Not Replaced	2018-06-20		No
5075693	A11_01	A11_01	4016	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2018-06-20		No
5075600	A11_01	A11_01	4061	VINCETON ST	Lead	Lead	PEX	Copper	2018-06-20	2018-06-20	No
5007031	A06_06	A06_06	728	ADELAIDE ST	Lead	Lead	PEX	Copper	2018-06-21	2018-06-21	No
5061256	A04_04	A04_04	9	LELIA ST	Lead	Lead	PEX	Copper	2018-06-21	2018-06-27	Yes
5061669	A04_04	A04_04	650	BOGGS AVE	Lead	Lead	PEX	Not Replaced	2018-06-21		Yes
5038263	A05_05	A05_05	2324	ELDRIDGE ST	Lead	Lead	PEX	Not Replaced	2018-06-21		Yes
5061255	A04_04	A04_04	15	LELIA ST	Lead	Lead	PEX	Not Replaced	2018-06-21		Yes
5038868	A05_05	A05_05	2350	ELDRIDGE ST	Lead	Lead	PEX	Copper	2018-06-21	2018-06-21	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5038919	A05_05	A05_05	2318	PITTOCK ST	Lead	Lead	PEX	Copper	2018-06-21	2018-06-21	No
5061631	A04_04	A04_04	23	SOFFEL ST	Lead	Lead	PEX	Not Replaced	2018-06-21		Yes
5056386	A13_03	A13_03	81	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-21	2018-06-21	No
5075697	A11_01	A11_01	4030	FRANKLIN RD	Lead	Lead	PEX	Copper	2018-06-21	2018-06-21	No
5056170	A13_03	A13_03	63	HARWOOD ST	Lead	Copper	PEX	Not Replaced	2018-06-21		No
5075599	A11_01	A11_01	4065	VINCETON ST	Lead	Lead	PEX	Copper	2018-06-21	2018-06-21	No
5056162	A13_03	A13_03	62	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-21	2018-06-21	No
5074321	A11_01	A11_01	4004	VINCETON ST	Lead	Lead	PEX	Copper	2018-06-21	2018-06-21	No
5049624	A15_05_B	A15_05_B	4150	WINDSOR ST	Lead	Lead	Copper	Copper	2018-06-21	2018-06-21	No
5010098	Ops		10	BROWNELL ST	Lead	Copper	PEX	Not Replaced	2018-06-22		No
5006828	A06_06	A06_06	3365	MILWAUKEE ST	Lead	Lead	PEX	Not Replaced	2018-06-22		Yes
5006831	A06_06	A06_06	3341	MILWAUKEE ST	Lead	Lead	PEX	Not Replaced	2018-06-22		Yes
5038915	A05_05	A05_05	2327	SHERBROOK ST	Lead	Lead	PEX	Not Replaced	2018-06-22		Yes
5068598	Ops		1745	COWLEY ST	Lead	Copper	Copper	Not Replaced	2018-06-22		No
5038277	A05_05	A05_05	2308	SHERBROOK ST	Lead	Lead	PEX	Copper	2018-06-22	2018-06-22	No
5042418	Ops		1853	SHAW AVE	Lead	Copper	PEX	Not Replaced	2018-06-22		No
5038455	A05_05	A05_05	2307	PITTOCK ST	Lead	Lead	PEX	Copper	2018-06-22	2018-06-22	No
5006822	A06_06	A06_06	3348	MILWAUKEE ST	Lead	Lead	PEX	Not Replaced	2018-06-22		Yes
5038920	A05_05	A05_05	2320	PITTOCK ST	Lead	Lead	PEX	Copper	2018-06-22	2018-06-22	No
5006727	A06_06	A06_06	3482	WEBSTER AVE	Lead	Lead	PEX	Copper	2018-06-22	2018-06-22	No
5047856	Ops		5024	BLAIR ST	Lead	Copper	PEX	Not Replaced	2018-06-22		No
5075601	A11_01	A11_01	4055	VINCETON ST	Lead	Lead	PEX	Copper	2018-06-22	2018-06-22	No
5075504	A11_01	A11_01	18	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-22	2018-06-22	No
5075558	A11_01	A11_01	15	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-22	2018-06-22	No
5019834	Ops		5267	CARNEGIE ST	Lead	PEX	PEX	Not Replaced	2018-06-23		No
5006719	A06_06	A06_06	3452	WEBSTER AVE	Lead	Lead	PEX	Not Replaced	2018-06-23		Yes
5057538	A13_03	A13_03	115	HARWOOD ST	Lead	Copper	PEX	Not Replaced	2018-06-23		No
5057540	A13_03	A13_03	109	HARWOOD ST	Lead	Copper	PEX	Not Replaced	2018-06-23		No
5074326	A11_01	A11_01	4018	VINCETON ST	Lead	Lead	PEX	Copper	2018-06-23	2018-06-23	No
5057548	A13_03	A13_03	91	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-23	2018-06-23	No
5075505	A11_01	A11_01	12	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-23	2018-06-23	No
5074324	A11_01	A11_01	4010	VINCETON ST	Lead	Lead	PEX	Copper	2018-06-23	2018-06-23	No
5045610	Ops		843	DEELY ST	Lead	Copper	PEX	Not Replaced	2018-06-24		No
5057550	A13_03	A13_03	87	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-24	2018-06-24	No
5057545	A13_03	A13_03	97	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-24	2018-06-24	No
5057544	A13_03	A13_03	99	HARWOOD ST	Lead	Copper	PEX	Not Replaced	2018-06-24		No
5061205	A04_04	A04_04	605	SOUTHERN AVE	Lead	Lead	PEX	Not Replaced	2018-06-25		Yes
5038921	A05_05	A05_05	2324	PITTOCK ST	Lead	Lead	PEX	Copper	2018-06-25	2018-06-25	No
5036583	A08_08	A08_08	6517	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-06-25	2018-06-25	No
5057539	A13_03	A13_03	111	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-25	2018-06-25	No
5036582	A08_08	A08_08	6519	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-06-25		No
5059243	A12_02	A12_02	226	DILWORTH ST	Lead	Copper	PEX	Not Replaced	2018-06-25		No
5057541	A13_03	A13_03	105	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-25	2018-06-25	No
5059248	A12_02	A12_02	246	DILWORTH ST	Lead	Copper	PEX	Not Replaced	2018-06-25		No
5049560	A15_05_B	A15_05_B	973	LILAC ST	Lead	Lead	Copper	Copper	2018-06-25	2018-06-25	No
5075603	A11_01	A11_01	4047	VINCETON ST	Lead	Copper	PEX	Not Replaced	2018-06-25		No
5059254	A12_02	A12_02	247	DILWORTH ST	Lead	Copper	PEX	Not Replaced	2018-06-25		No
5074325	A11_01	A11_01	4016	VINCETON ST	Lead	Lead	PEX	Copper	2018-06-25	2018-06-25	No
5075667	A11_01	A11_01	4100	FRANKLIN RD	Lead	Lead	PEX	Not Replaced	2018-06-25		Yes
5057530	A13_03	A13_03	106	SECANE ST	Lead	Copper	PEX	Not Replaced	2018-06-25		No
5007043	A06_06	A06_06	812	ADELAIDE ST	Lead	Lead	PEX	Not Replaced	2018-06-26		Yes
5006879	A06_06	A06_06	3393	WEBSTER AVE	Lead	Lead	PEX	Not Replaced	2018-06-26		Yes
5024779	Ops		1341	CORDOVA RD	Lead	Copper	PEX	Not Replaced	2018-06-26		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5007040	A06_06	A06_06	752	ADELAIDE ST	Lead	Lead	PEX	Terminated	2018-06-26		No
5006963	A06_06	A06_06	769	BRYN MAWR RD	Lead	Lead	PEX	Not Replaced	2018-06-26		Yes
5007042	A06_06	A06_06	806	ADELAIDE ST	Lead	Lead	PEX	Not Replaced	2018-06-26		Yes
5007041	A06_06	A06_06	754	ADELAIDE ST	Lead	Lead	PEX	Not Replaced	2018-06-26		Yes
5007036	A06_06	A06_06	740	ADELAIDE ST	Lead	Lead	PEX	Not Replaced	2018-06-26		Yes
5038289	A05_05	A05_05	2302	PITTOCK ST	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No
5006827	A06_06	A06_06	3369	MILWAUKEE ST	Lead	Lead	PEX	Not Replaced	2018-06-26		Yes
5036581	A08_08	A08_08	6521	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No
5057531	A13_03	A13_03	110	SECANE ST	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No
5049531	A15_05_B	A15_05_B	928	LILAC ST	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No
5059236	A12_02	A12_02	200	DILWORTH ST	Lead	Copper	PEX	Not Replaced	2018-06-26		No
5042224	A08_08	A08_08	6526	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-06-26		No
5042226	A08_08	A08_08	6522	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-06-26		No
5057533	A13_03	A13_03	114	SECANE ST	Lead	Copper	PEX	Not Replaced	2018-06-26		No
5056168	A13_03	A13_03	76	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No
5074512	A11_01	A11_01	3907	VINCETON ST	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No
5057546	A13_03	A13_03	95	HARWOOD ST	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No
5059240	A12_02	A12_02	218	DILWORTH ST	Lead	Copper	PEX	Not Replaced	2018-06-26		No
5075503	A11_01	A11_01	20	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No
5075557	A11_01	A11_01	21	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-26	2018-06-26	No
5068531	Ops	BLG	1904	ROCKLEDGE ST	Lead	Lead	PEX	Not Replaced	2018-06-27		Yes
5005213	Ops		3631	CHILDS ST	Lead	PEX	PEX	Not Replaced	2018-06-27		No
5049572	A15_05_B	A15_05_B	947	LILAC ST	Lead	Lead	Copper	Copper	2018-06-27	2018-06-27	No
5074323	A11_01	A11_01	4008	VINCETON ST	Lead	Copper	PEX	Not Replaced	2018-06-27		No
5056367	A13_03	A13_03	30	PASADENA ST	Lead	Lead	PEX	Copper	2018-06-27	2018-06-27	No
5056347	A13_03	A13_03	43	PASADENA ST	Lead	Lead	PEX	Copper	2018-06-27	2018-06-27	No
5075556	A11_01	A11_01	25	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-27	2018-06-27	No
5075502	A11_01	A11_01	22	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-27	2018-06-27	No
5074516	A11_01	A11_01	3906	VINCETON ST	Lead	Lead	PEX	Copper	2018-06-27	2018-06-27	No
5038936	A05_05	A05_05	2321	PITTOCK ST	Lead	Lead	PEX	Not Replaced	2018-06-28		Yes
5007071	A06_06	A06_06	3400	WEBSTER AVE	Lead	Lead	PEX	Not Replaced	2018-06-28		Yes
5049576	A15_05_B	A15_05_B	939	LILAC ST	Lead	Lead	PEX	Copper	2018-06-28	2018-06-28	No
5059268	A12_02	A12_02	215	DILWORTH ST	Lead	Lead	PEX	Copper	2018-06-28	2018-06-29	No
5042186	A08_08	A08_08	6549	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-06-28	2018-06-28	No
5074319	A11_01	A11_01	3948	VINCETON ST	Lead	Lead	PEX	Copper	2018-06-28	2018-07-10	No
5056356	A13_03	A13_03	58	PASADENA ST	Lead	Lead	PEX	Copper	2018-06-28	2018-06-28	No
5056349	A13_03	A13_03	47	PASADENA ST	Lead	Lead	PEX	Copper	2018-06-28	2018-06-28	No
5042182	A08_08	A08_08	6531	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-06-28	2018-06-28	No
5074322	A11_01	A11_01	4006	VINCETON ST	Lead	Copper	PEX	Not Replaced	2018-06-28		No
5049575	A15_05_B	A15_05_B	941	LILAC ST	Lead	Lead	PEX	Copper	2018-06-28	2018-06-28	No
5075555	A11_01	A11_01	27	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-28	2018-06-28	No
5056364	A13_03	A13_03	36	PASADENA ST	Lead	Copper	PEX	Not Replaced	2018-06-28		No
5075481	A11_01	A11_01	31	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-06-28	2018-06-28	No
5054760	Ops		164	S 18TH ST	Lead	Copper	PEX	Not Replaced	2018-06-29		No
5042181	A08_08	A08_08	6533	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-06-29	2018-06-29	No
5059275	A12_02	A12_02	201	DILWORTH ST	Lead	Lead	PEX	Copper	2018-06-29	2018-06-29	No
5056358	A13_03	A13_03	54	PASADENA ST	Lead	Lead	PEX	Copper	2018-06-29	2018-06-29	No
5049570	A15_05_B	A15_05_B	951	LILAC ST	Lead	Copper	PEX	Not Replaced	2018-06-29		No
5049569	A15_05_B	A15_05_B	953	LILAC ST	Lead	Copper	PEX	Not Replaced	2018-06-29		No
5056343	A13_03	A13_03	33	PASADENA ST	Lead	Copper	PEX	Not Replaced	2018-06-29		No
5042180	A08_08	A08_08	6535	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-06-29	2018-06-29	No
5042185	A08_08	A08_08	6537	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-06-29	2018-06-29	No
5059274	A12_02	A12_02	205	DILWORTH ST	Lead	Lead	PEX	Copper	2018-06-29	2018-06-29	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5122695	Ops		19	LAWRENCE STREET	Lead	Copper	Copper	Not Replaced	2018-07-01		No
5038930	A05_05	A05_05	2400	SHADY AVE	Lead	Lead	PEX	Not Replaced	2018-07-02		Yes
5023109	Ops	BLG	4429	STANTON AVE	Lead	Lead	PEX	Not Replaced	2018-07-02		Yes
5042184	A08_08	A08_08	6541	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-02	2018-07-02	No
5075482	A11_01	A11_01	35	PERRYVIEW AVE	Lead	PEX	PEX	Not Replaced	2018-07-02		No
5057604	A13_03	A13_03	88	PASADENA ST	Lead	Lead	PEX	Copper	2018-07-02	2018-07-02	No
5057607	A13_03	A13_03	82	PASADENA ST	Lead	Lead	PEX	Copper	2018-07-02	2018-07-02	No
5036576	A08_08	A08_08	6520	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-07-02		No
5074296	A11_01	A11_01	3955	VINCETON ST	Lead	Copper	PEX	Not Replaced	2018-07-02		No
5049559	A15_05_B	A15_05_B	975	LILAC ST	Lead	Lead	PEX	Copper	2018-07-02	2018-07-02	No
5057616	A13_03	A13_03	62	PASADENA ST	Lead	Lead	PEX	Copper	2018-07-02	2018-07-02	No
5075483	A11_01	A11_01	39	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-02	2018-07-02	No
5038318	A05_05	A05_05	5804	PHILLIPS AVE	Lead	Lead	PEX	Not Replaced	2018-07-03		Yes
5042222	A08_08	A08_08	6534	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-03	2018-07-03	No
5056351	A13_03	A13_03	53	PASADENA ST	Lead	Lead	PEX	Copper	2018-07-03	2018-07-03	No
5057596	A13_03	A13_03	106	PASADENA ST	Lead	Copper	PEX	Not Replaced	2018-07-03		No
5049571	A15_05_B	A15_05_B	949	LILAC ST	Lead	Lead	PEX	Copper	2018-07-03	2018-07-03	No
5049573	A15_05_B	A15_05_B	945	LILAC ST	Lead	Lead	PEX	Copper	2018-07-03	2018-07-03	No
5042220	A08_08	A08_08	6542	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-03	2018-07-03	No
5074310	A11_01	A11_01	3931	VINCETON ST	Lead	Lead	PEX	Copper	2018-07-03	2018-07-03	No
5057620	A13_03	A13_03	69	PASADENA ST	Lead	Lead	PEX	Copper	2018-07-03	2018-07-03	No
5025994	Ops		6014	BRYANT ST	Lead	Copper	PEX	Not Replaced	2018-07-04		No
5116132	Ops		3811	CALIFORNIA AVE	Lead	PEX	PEX	Not Replaced	2018-07-05		No
5032527	Ops		7015	MOUNT VERNON ST	Lead	Copper	PEX	Not Replaced	2018-07-05		No
5056350	A13_03	A13_03	49	PASADENA ST	Lead	Lead	PEX	Copper	2018-07-05	2018-07-05	No
5049586	A15_05_B	A15_05_B	925	LILAC ST	Lead	Lead	PEX	Copper	2018-07-05	2018-07-05	No
5042218	A08_08	A08_08	6554	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-06	2018-07-06	No
5056363	A13_03	A13_03	38	PASADENA ST	Lead	Lead	PEX	Copper	2018-07-06	2018-07-06	No
5042221	A08_08	A08_08	6540	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-06	2018-07-06	No
5049584	A15_05_B	A15_05_B	929	LILAC ST	Lead	Lead	PEX	Copper	2018-07-06	2018-07-11	Yes
5056366	A13_03	A13_03	32	PASADENA ST	Lead	Copper	PEX	Not Replaced	2018-07-06		No
5057619	A13_03	A13_03	67	PASADENA ST	Lead	Copper	PEX	Not Replaced	2018-07-06		No
5057612	A13_03	A13_03	70	PASADENA ST	Lead	Lead	PEX	Copper	2018-07-06	2018-07-06	No
5074291	A11_01	A11_01	4031	VINCETON ST	Lead	Lead	PEX	Copper	2018-07-06	2018-07-06	No
5080767	Ops		1400	COOPER AVE	Lead	Copper	PEX	Not Replaced	2018-07-09		No
5026473	Ops		921	FARRAGUT ST	Lead	Copper	PEX	Not Replaced	2018-07-09		No
5042212	A08_08	A08_08	6622	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-09	2018-07-09	No
5057598	A13_03	A13_03	102	PASADENA ST	Lead	Lead	PEX	Copper	2018-07-09	2018-07-09	No
5075484	A11_01	A11_01	43	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-09	2018-07-09	No
5057614	A13_03	A13_03	66	PASADENA ST	Lead	Lead	PEX	Copper	2018-07-09	2018-07-09	No
5057613	A13_03	A13_03	68	PASADENA ST	Lead	Lead	PEX	Copper	2018-07-09	2018-07-09	No
5049583	A15_05_B	A15_05_B	931	LILAC ST	Lead	Lead	PEX	Copper	2018-07-09	2018-07-09	No
5057611	A13_03	A13_03	72	PASADENA ST	Lead	Lead	PEX	Copper	2018-07-09	2018-07-09	No
5116077	A11_01	A11_01	4029	VINCETON ST	Lead	Lead	PEX	Copper	2018-07-09	2018-07-09	No
5075497	A11_01	A11_01	46	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-09	2018-07-09	No
5049720	A15_05_B	A15_05_B	4103	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-10	2018-07-10	No
5058868	A12_02	A12_02	241	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-10	2018-07-12	No
5057554	A13_03	A13_03	116	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-10	2018-07-10	No
5057567	A13_03	A13_03	86	LACLEDE ST	Lead	Copper	PEX	Not Replaced	2018-07-10		No
5074290	A11_01	A11_01	4033	VINCETON ST	Lead	Lead	PEX	Copper	2018-07-10	2018-07-10	No
5075485	A11_01	A11_01	49	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-10	2018-07-10	No
5042211	A08_08	A08_08	6626	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-10	2018-07-10	No
5032600	Ops		7126	MOUNT VERNON ST	Lead	Copper	PEX	Not Replaced	2018-07-11		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5065366	Ops		1225	ISLAND AVE	Lead	PEX	PEX	Not Replaced	2018-07-11		No
5041964	A08_08	A08_08	6645	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No
5049568	A15_05_B	A15_05_B	955	LILAC ST	Lead	Copper	PEX	Not Replaced	2018-07-11		No
5057565	A13_03	A13_03	90	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No
5058871	A12_02	A12_02	235	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No
5057561	A13_03	A13_03	126	LACLEDE ST	Lead	Copper	PEX	Not Replaced	2018-07-11		No
5056384	A13_03	A13_03	100	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No
5074292	A11_01	A11_01	4027	VINCETON ST	Lead	Copper	PEX	Not Replaced	2018-07-11		No
5056383	A13_03	A13_03	80	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No
5049579	A15_05_B	A15_05_B	935.5	LILAC ST	Lead	Copper	PEX	Not Replaced	2018-07-11		No
5058867	A12_02	A12_02	243	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No
5075487	A11_01	A11_01	55	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No
5075489	A11_01	A11_01	107	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No
5042209	A08_08	A08_08	6632	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-11	2018-07-11	No
5075494	A11_01	A11_01	56	PERRYVIEW	Lead	Copper	PEX	Not Replaced	2018-07-11		No
5049580	A15_05_B	A15_05_B	935	LILAC ST	Lead	Copper	PEX	Not Replaced	2018-07-12		No
5056399	A13_03	A13_03	54	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-12	2018-07-12	No
5057566	A13_03	A13_03	88	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-12	2018-07-12	No
5058869	A12_02	A12_02	239	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-12	2018-07-12	No
5075492	A11_01	A11_01	104	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-12	2018-07-12	No
5075619	A11_01	A11_01	4056	VINCETON ST	Lead	Copper	PEX	Not Replaced	2018-07-12		No
5049558	A15_05_B	A15_05_B	981	LILAC ST	Lead	Lead	PEX	Copper	2018-07-12	2018-07-12	No
5049581	A15_05_B	A15_05_B	933.5	LILAC ST	Lead	Lead	PEX	Copper	2018-07-12	2018-07-12	No
5042210	A08_08	A08_08	6630	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-12	2018-07-12	No
5057558	A13_03	A13_03	106	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-12	2018-07-12	No
5075499	A11_01	A11_01	38	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-12	2018-07-12	No
5075493	A11_01	A11_01	100	PERRYVIEW AVE	Lead	Copper	PEX	Not Replaced	2018-07-12		No
5056400	A13_03	A13_03	52	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-12	2018-07-12	No
5056396	A13_03	A13_03	62	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-12	2018-07-12	No
5049561	A15_05_B	A15_05_B	969	LILAC ST	Lead	Lead	PEX	Copper	2018-07-13	2018-07-13	No
5041960	A08_08	A08_08	6625	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-13	2018-07-13	No
5049563	A15_05_B	A15_05_B	965	LILAC ST	Lead	Lead	PEX	Copper	2018-07-13	2018-07-13	No
5041963	A08_08	A08_08	6641	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-13	2018-07-13	No
5075491	A11_01	A11_01	108	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-13	2018-07-13	No
5133300	A15_05_B	A15_05_B	933	LILAC	Lead	Lead	PEX	Copper	2018-07-13	2018-07-13	No
5049562	A15_05_B	A15_05_B	967	LILAC ST	Lead	Lead	PEX	Copper	2018-07-13	2018-07-13	No
5015987	Ops		4407	BUTLER ST	Lead	PEX	PEX	Not Replaced	2018-07-15		No
5037053	Ops		5504	DARLINGTON RD	Lead	PEX	PEX	Not Replaced	2018-07-16		No
5042213	A08_08	A08_08	6606	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No
5050041	A15_05_B	A15_05_B	4155	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No
5058870	A12_02	A12_02	237	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-16	2018-07-12	No
5041959	A08_08	A08_08	6623	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No
5075458	A11_01	A11_01	115	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No
5058857	A12_02	A12_02	228	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No
5056393	A13_03	A13_03	70	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No
5075460	A11_01	A11_01	201	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No
5041961	A08_08	A08_08	6629	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No
5074328	A11_01	A11_01	4028	VINCETON ST	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No
5049626	A15_05_B	A15_05_B	4144	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-16	2018-07-16	No
5056398	A13_03	A13_03	56	LACLEDE ST	Lead	Copper	PEX	Not Replaced	2018-07-16		No
5058854	A12_02	A12_02	236	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-16	2018-07-17	No
5049534	A15_05_B	A15_05_B	936	LILAC ST	Lead	Copper	PEX	Not Replaced	2018-07-16		No
5020138	Ops		5238	LOTUS WAY	Lead	Copper	PEX	Not Replaced	2018-07-17		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5122203	Ops	BLG_01	207	SIEGEL STREET	Lead	Lead	PEX	Not Replaced	2018-07-17		Yes
5059216	A12_02	A12_02	227	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-17	2018-07-17	No
5041958	A08_08	A08_08	6619	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-07-17		No
5057560	A13_03	A13_03	102	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-17	2018-07-17	No
5056392	A13_03	A13_03	74	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-17	2018-07-17	No
5058863	A12_02	A12_02	208	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-17	2018-07-17	No
5049627	A15_05_B	A15_05_B	4142	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-17	2018-07-17	No
5058872	A12_02	A12_02	233	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-17	2018-07-17	No
5042194	A08_08	A08_08	6609	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-17	2018-07-17	No
5074293	A11_01	A11_01	4021	VINCETON ST	Lead	Copper	PEX	Not Replaced	2018-07-17		No
5042214	A08_08	A08_08	6604	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-07-17		No
5056371	A13_03	A13_03	57	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-17	2018-07-17	No
5031455	Ops		7122	LEMINGTON AVE	Lead	Copper	PEX	Not Replaced	2018-07-18		No
5056370	A13_03	A13_03	55	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-18	2018-07-18	No
5057559	A13_03	A13_03	104	LACLEDE ST	Lead	Lead	PEX	Copper	2018-07-18	2018-07-18	No
5042217	A08_08	A08_08	6556	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-18	2018-07-18	No
5049628	A15_05_B	A15_05_B	4138	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-18	2018-07-18	No
5049732	A15_05_B	A15_05_B	4143	WINDSOR ST	Lead	Copper	PEX	Not Replaced	2018-07-18		No
5059219	A12_02	A12_02	217	CAIRO ST	Lead	Lead	PEX	Copper	2018-07-18	2018-07-18	No
5056401	A13_03	A13_03	48	LACLEDE ST	Lead	Copper	PEX	Not Replaced	2018-07-18		No
5056374	A13_03	A13_03	65	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-18	2018-07-18	No
5056378	A13_03	A13_03	79	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-19	2018-07-19	No
5042238	A08_08	A08_08	6605	DALZELL PL	Lead	Lead	PEX	Copper	2018-07-19	2018-07-19	No
5042208	A08_08	A08_08	6634	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-19	2018-07-19	No
5042207	A08_08	A08_08	6636	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-07-19		No
5042239	A08_08	A08_08	6607	DALZELL PL	Lead	Lead	PEX	Copper	2018-07-19	2018-07-19	No
5057569	A13_03	A13_03	89	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-19	2018-07-19	No
5075461	A11_01	A11_01	203	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-19	2018-07-19	No
5049734	A15_05_B	A15_05_B	4149	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-19	2018-07-19	No
5049731	A15_05_B	A15_05_B	4141	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-19	2018-07-19	No
5057573	A13_03	A13_03	101	HABERMAN AVE	Lead	Copper	PEX	Not Replaced	2018-07-19		No
5058873	A12_02	A12_02	231	CAIRO ST	Lead	Copper	PEX	Not Replaced	2018-07-19		No
5049730	A15_05_B	A15_05_B	4137	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-20	2018-07-20	No
5041962	A08_08	A08_08	6637	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-20	2018-07-20	No
5049729	A15_05_B	A15_05_B	4133	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-20	2018-07-20	No
5041967	A08_08	A08_08	6657	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-20	2018-07-20	No
5043800	Ops		7614	BRASHEAR ST	Lead	Copper	PEX	Not Replaced	2018-07-21		No
5133988	Ops		260	45TH	Lead	Copper	PEX	Not Replaced	2018-07-22		No
5016121	Ops		262	45TH ST	Lead	Copper	PEX	Not Replaced	2018-07-22		No
5015025	Ops	BLG	426	S GRAHAM ST	Lead	Lead	Copper	Copper	2018-07-23	2018-12-21	Yes
5063770	Ops		720	ELKTON ST	Lead	Copper	PEX	Not Replaced	2018-07-23		No
5008637	Ops		3442	MELWOOD AVE	Lead	Copper	PEX	Not Replaced	2018-07-23		No
5056379	A13_03	A13_03	79.5	HABERMAN AVE	Lead	Lead	PEX	Not Replaced	2018-07-23		Yes
5049735	A15_05_B	A15_05_B	4151	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-23	2018-07-23	No
5049728	A15_05_B	A15_05_B	4127	WINDSOR ST	Lead	Copper	PEX	Not Replaced	2018-07-23		No
5057579	A13_03	A13_03	115	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-23	2018-07-23	No
5056381	A13_03	A13_03	83	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-23	2018-07-23	No
5049727	A15_05_B	A15_05_B	4125	WINDSOR ST	Lead	Copper	PEX	Not Replaced	2018-07-23		No
5059286	A12_02	A12_02	123	DILWORTH ST	Lead	Lead	PEX	Copper	2018-07-23	2018-07-25	No
5056380	A13_03	A13_03	81	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-23	2018-07-23	No
5075476	A11_01	A11_01	4160	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2018-07-23		No
5042003	A08_08	A08_08	6611	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-07-23	2018-07-23	No
5057582	A13_03	A13_03	125	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-23	2018-07-23	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5057572	A13_03	A13_03	95	HABERMAN AVE	Lead	Lead	PEX	Not Replaced	2018-07-23		Yes
5056376	A13_03	A13_03	71	HABERMAN AVE	Lead	Copper	PEX	Not Replaced	2018-07-24		No
5042264	A08_08	A08_08	6608	DALZELL PL	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5041968	A08_08	A08_08	6659	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5056340	A13_03	A13_03	226.5	RUXTON ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5056339	A13_03	A13_03	228	RUXTON ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5041969	A08_08	A08_08	6663	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5059218	A12_02	A12_02	219	CAIRO ST	Lead	Copper	PEX	Not Replaced	2018-07-24		No
5049725	A15_05_B	A15_05_B	4119	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5056369	A13_03	A13_03	53	HABERMAN AVE	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5059220	A12_02	A12_02	213	CAIRO ST	Lead	Copper	PEX	Not Replaced	2018-07-24		No
5075581	A11_01	A11_01	57	BASCOM AVE	Lead	Copper	PEX	Not Replaced	2018-07-24		No
5074347	A11_01	A11_01	3915	PORTMAN ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5058859	A12_02	A12_02	222	CAIRO ST	Lead	Copper	PEX	Not Replaced	2018-07-24		No
5075580	A11_01	A11_01	59	BASCOM AVE	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5059234	A12_02	A12_02	132	DILWORTH ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5049636	A15_05_B	A15_05_B	4110	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5041998	A08_08	A08_08	6619	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5041999	A08_08	A08_08	6617	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5042259	A08_08	A08_08	6628	DALZELL PL	Lead	Lead	PEX	Copper	2018-07-24	2018-07-24	No
5016179	Ops		288	45TH ST	Lead	Copper	PEX	Not Replaced	2018-07-25		No
5042195	A08_08	A08_08	6615	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-25	2018-07-25	No
5055640	A13_03	A13_03	442	RUXTON ST	Lead	Copper	PEX	Not Replaced	2018-07-25		No
5042263	A08_08	A08_08	6616	DALZELL PL	Lead	Lead	PEX	Copper	2018-07-25	2018-07-25	No
5041965	A08_08	A08_08	6649	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-25	2018-07-25	No
5042006	A08_08	A08_08	6607 A	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-07-25	2018-07-25	No
5059235	A12_02	A12_02	136	DILWORTH ST	Lead	Lead	PEX	Copper	2018-07-25	2018-07-25	No
5055639	A13_03	A13_03	448	RUXTON ST	Lead	Lead	PEX	Copper	2018-07-25	2018-07-25	No
5049724	A15_05_B	A15_05_B	4115	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-25	2018-07-25	No
5042000	A08_08	A08_08	6615	RIDGEVILLE ST	Lead	Copper	PEX	Not Replaced	2018-07-25		No
5042001	A08_08	A08_08	6615 B	RIDGEVILLE ST	Lead	Copper	PEX	Not Replaced	2018-07-25		No
5075572	A11_01	A11_01	50	BASCOM AVE	Lead	Lead	PEX	Not Replaced	2018-07-25		Yes
5055635	A13_03	A13_03	447	RUXTON ST	Lead	Lead	PEX	Copper	2018-07-25	2018-07-25	No
5049639	A15_05_B	A15_05_B	4100	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-25	2018-07-25	No
5007397	Ops	BLG	928	BRYN MAWR RD	Lead	Lead	PEX	Copper	2018-07-26	2018-12-05	Yes
5016512	Urgent Water	Urgent Water	261	MAIN ST	Lead	Lead	Copper	Copper	2018-07-26	2018-07-26	No
5016511	Urgent Water	Urgent Water	263	MAIN ST	Lead	Lead	Copper	Copper	2018-07-26	2018-07-26	No
5052694	Ops		3257	JOSEPHINE ST	Lead	Copper	PEX	Not Replaced	2018-07-26		No
5078723	Ops		3500	CAMPUS ST	Lead	Copper	PEX	Not Replaced	2018-07-26		No
5059233	A12_02	A12_02	130	DILWORTH ST	Lead	Lead	PEX	Copper	2018-07-26	2018-07-26	No
5059232	A12_02	A12_02	126	DILWORTH ST	Lead	Lead	PEX	Copper	2018-07-26	2018-07-26	No
5056282	A13_03	A13_03	412	RUXTON ST	Lead	Lead	PEX	Copper	2018-07-26	2018-07-26	No
5056274	A13_03	A13_03	432	RUXTON ST	Lead	Lead	PEX	Copper	2018-07-26	2018-07-26	No
5075463	A11_01	A11_01	211	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-07-26	2018-07-26	No
5049723	A15_05_B	A15_05_B	4113	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-26	2018-07-26	No
5042197	A08_08	A08_08	6658	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-07-26		No
5075569	A11_01	A11_01	36	BASCOM AVE	Lead	Lead	PEX	Not Replaced	2018-07-26		Yes
5042199	A08_08	A08_08	6660	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-07-26		No
5056276	A13_03	A13_03	428	RUXTON ST	Lead	Lead	PEX	Copper	2018-07-26	2018-07-26	No
5042198	A08_08	A08_08	6662	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-07-26		No
5042245	A08_08	A08_08	6631	DALZELL PL	Lead	Lead	PEX	Copper	2018-07-26	2018-07-26	No
5049635	A15_05_B	A15_05_B	4112	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-26	2018-07-26	No
5077672	Ops		3617	MEXICO ST	Lead	Copper	PEX	Not Replaced	2018-07-27		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5041995	A08_08	A08_08	6623	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-07-27	2018-07-27	No
5059223	A12_02	A12_02	614	NATCHEZ ST	Lead	Lead	PEX	Copper	2018-07-27	2018-07-27	No
5042241	A08_08	A08_08	6611	DALZELL PL	Lead	Lead	PEX	Copper	2018-07-27	2018-07-27	No
5041997	A08_08	A08_08	6621	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-07-27	2018-07-27	No
5041970	A08_08	A08_08	6667	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-30	2018-07-30	No
5041971	A08_08	A08_08	6669	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-30	2018-07-30	No
5041996	A08_08	A08_08	6623	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-07-30	2018-07-30	No
5075575	A11_01	A11_01	60	BASCOM AVE	Lead	Lead	PEX	Not Replaced	2018-07-30		Yes
5041994	A08_08	A08_08	6625	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-07-30	2018-07-30	No
5049567	A15_05_B	A15_05_B	957	LILAC ST	Lead	Lead	PEX	Copper	2018-07-30	2018-07-30	No
5041972	A08_08	A08_08	6673	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-30	2018-07-30	No
5056258	A13_03	A13_03	227	RUXTON	Lead	Lead	PEX	Copper	2018-07-30	2018-07-30	No
5059335	A12_02	A12_02	83	DILWORTH ST	Lead	Copper	PEX	Not Replaced	2018-07-30		No
5059222	A12_02	A12_02	616	NATCHEZ ST	Lead	Lead	PEX	Copper	2018-07-30	2018-07-30	No
5075573	A11_01	A11_01	52	BASCOM AVE	Lead	Copper	PEX	Not Replaced	2018-07-30		No
5056338	A13_03	A13_03	230	RUXTON ST	Lead	Copper	PEX	Not Replaced	2018-07-30		No
5042247	A08_08	A08_08	6637	DALZELL PL	Lead	Lead	PEX	Copper	2018-07-31	2018-07-31	No
5075576	A11_01	A11_01	64	BASCOM AVE	Lead	Copper	PEX	Not Replaced	2018-07-31		No
5042196	A08_08	A08_08	6664	NORTHUMBERLAND ST	Lead	Lead	PEX	Copper	2018-07-31	2018-07-31	No
5049634	A15_05_B	A15_05_B	4116	WINDSOR ST	Lead	Lead	PEX	Copper	2018-07-31	2018-07-31	No
5056342	A13_03	A13_03	224	RUXTON ST	Lead	Lead	PEX	Copper	2018-07-31	2018-07-31	No
5056341	A13_03	A13_03	226	RUXTON ST	Lead	Copper	PEX	Not Replaced	2018-07-31		No
5058877	A12_02	A12_02	603	NATCHEZ ST	Lead	Lead	PEX	Copper	2018-07-31	2018-07-31	No
5055683	A13_03	A13_03	29	CRAIGHEAD ST	Lead	Copper	PEX	Not Replaced	2018-07-31		No
5042024	A08_08	A08_08	6629	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-07-31	2018-07-31	No
5016513	Urgent Water		265	MAIN ST	Lead	Non-Lead	Copper	Not Replaced	2018-08-01		No
5000186	Ops		329	BLVD OF THE ALLIES	Lead	Copper	PEX	Not Replaced	2018-08-01		No
5016469	Urgent Water	Urgent Water	266	MAIN ST	Lead	Lead	Copper	Copper	2018-08-01	2018-08-01	No
5080179	Ops		4011	CALIFORNIA AVE	Lead	Copper	PEX	Not Replaced	2018-08-01		No
5049632	A15_05_B	A15_05_B	4122	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-01	2018-08-01	No
5042246	A08_08	A08_08	6635	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-01	2018-08-01	No
5058841	A12_02	A12_02	504	NATCHEZ ST	Lead	Copper	PEX	Not Replaced	2018-08-01		No
5056267	A13_03	A13_03	417	RUXTON ST	Lead	Lead	PEX	Copper	2018-08-01	2018-08-01	No
5055667	A13_03	A13_03	56	CRAIGHEAD ST	Lead	Lead	PEX	Copper	2018-08-01	2018-08-01	No
5042022	A08_08	A08_08	6631	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-01	2018-08-01	No
5133354	A13_03	A13_03	52	CRAIGHEAD	Lead	Lead	PEX	Copper	2018-08-01	2018-08-01	No
5059226	A12_02	A12_02	110	DILWORTH ST	Lead	Lead	PEX	Copper	2018-08-01	2018-08-01	No
5075577	A11_01	A11_01	74	BASCOM AVE	Lead	Lead	PEX	Not Replaced	2018-08-01		Yes
5042023	A08_08	A08_08	6631 A	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-01	2018-08-01	No
5049710	A15_05_C	A15_05_C	4032	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-01	2018-08-01	No
5078630	Ops		1458	GEYER AVE	Lead	Copper	PEX	Not Replaced	2018-08-02		No
5047722	Ops		253	FLOWERS AVE	Lead	Copper	PEX	Not Replaced	2018-08-02		No
5056259	A13_03	A13_03	229	RUXTON ST	Lead	Lead	PEX	Copper	2018-08-02	2018-08-02	No
5055668	A13_03	A13_03	58	CRAIGHEAD ST	Lead	Lead	PEX	Copper	2018-08-02	2018-08-02	No
5042253	A08_08	A08_08	6653	DALZELL PL	Lead	Copper	PEX	Not Replaced	2018-08-02		No
5042252	A08_08	A08_08	6651	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-02	2018-08-02	No
5049637	A15_05_B	A15_05_B	4104	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-02	2018-08-02	No
5041957	A08_08	A08_08	1459	BARNESDALE ST	Lead	Lead	PEX	Copper	2018-08-02	2018-08-02	No
5056266	A13_03	A13_03	413	RUXTON ST	Lead	Copper	PEX	Not Replaced	2018-08-02		No
5042020	A08_08	A08_08	6635	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-02	2018-08-02	No
5056493	A13_03	A13_03	69	CRAIGHEAD ST	Lead	Lead	PEX	Copper	2018-08-02	2018-08-02	No
5055669	A13_03	A13_03	58.5	CRAIGHEAD ST	Lead	Lead	PEX	Not Replaced	2018-08-02		Yes
5059291	A12_02	A12_02	111	DILWORTH ST	Lead	Lead	PEX	Copper	2018-08-02	2018-08-02	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5056492	A13_03	A13_03	71	CRAIGHEAD ST	Lead	Copper	PEX	Not Replaced	2018-08-02		No
5075480	A11_01	A11_01	78	BASCOM AVE	Lead	Lead	PEX	Copper	2018-08-02	2018-08-02	No
5002850	Ops		239	DUNSEITH ST	Lead	PEX	PEX	Not Replaced	2018-08-03		No
5042021	A08_08	A08_08	6633	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-03	2018-08-03	No
5059329	A12_02	A12_02	106	DILWORTH ST	Lead	Lead	PEX	Copper	2018-08-03	2018-08-03	No
5075478	A11_01	A11_01	86	BASCOM AVE	Lead	Lead	PEX	Not Replaced	2018-08-03		Yes
5035766	Ops		1201	INVERNESS AVE	Lead	Copper	Copper	Not Replaced	2018-08-04		No
5069303	Ops		2023	LOWRIE ST	Lead	Copper	PEX	Not Replaced	2018-08-05		No
5035794	Ops		1239	MURDOCH RD	Lead	Copper	PEX	Not Replaced	2018-08-06		No
5134049	Ops		4067	HOWLEY	Lead	PEX	PEX	Not Replaced	2018-08-06		No
5069922	Ops		1704	BRIGHTON PL	Lead	Copper	PEX	Not Replaced	2018-08-06		No
5042285	A08_08	A08_08	6537	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No
5133127	A15_05_B	A15_05_B	4133	FRANK	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No
5042257	A08_08	A08_08	6636	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No
5056491	A13_03	A13_03	73	CRAIGHEAD ST	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No
5056337	A13_03	A13_03	232	RUXTON ST	Lead	Copper	PEX	Not Replaced	2018-08-06		No
5075676	A11_01	A11_01	19	MONTANA ST	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No
5042019	A08_08	A08_08	6637	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No
5042017	A08_08	A08_08	6639	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No
5059289	A12_02	A12_02	117	DILWORTH ST	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No
5056257	A13_03	A13_03	225	RUXTON ST	Lead	Copper	PEX	Not Replaced	2018-08-06		No
5056262	A13_03	A13_03	405	RUXTON ST	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No
5075477	A11_01	A11_01	100	BASCOM AVE	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No
5056490	A13_03	A13_03	75	CRAIGHEAD ST	Lead	Copper	PEX	Not Replaced	2018-08-06		No
5049525	A15_05_B	A15_05_B	4137	FRANK ST	Lead	Lead	PEX	Copper	2018-08-06	2018-08-06	No
5048886	Ops	BLG_01	57	ALMEDA ST	Lead	Lead	PEX	Not Replaced	2018-08-07		Yes
5049585	A15_05_B	A15_05_B	927	LILAC ST	Lead	Lead	PEX	Copper	2018-08-07	2018-08-07	No
5042009	A08_08	A08_08	6601	RIDGEVILLE ST	Lead	Copper	PEX	Not Replaced	2018-08-07		No
5042008	A08_08	A08_08	6603	RIDGEVILLE ST	Lead	Copper	PEX	Not Replaced	2018-08-07		No
5059229	A12_02	A12_02	118	DILWORTH ST	Lead	Lead	PEX	Copper	2018-08-07	2018-08-07	No
5042287	A08_08	A08_08	6553	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-07	2018-08-07	No
5049529	A15_05_B	A15_05_B	4131	FRANK ST	Lead	Lead	PEX	Copper	2018-08-07	2018-08-07	No
5042256	A08_08	A08_08	6640	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-07	2018-08-07	No
5042284	A08_08	A08_08	6535	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-07	2018-08-07	No
5075455	A11_01	A11_01	110	BASCOM AVE	Lead	Lead	PEX	Copper	2018-08-07	2018-08-07	No
5042018	A08_08	A08_08	6639 B	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-07	2018-08-07	No
5018034	A07_07	A07_07	4930	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-07	2018-08-07	No
5018037	A07_07	A07_07	4924	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-07		No
5055684	A13_03	A13_03	27	CRAIGHEAD ST	Lead	Lead	PEX	Not Replaced	2018-08-07		Yes
5055682	A13_03	A13_03	31	CRAIGHEAD ST	Lead	Lead	PEX	Not Replaced	2018-08-07		Yes
5059330	A12_02	A12_02	109	DILWORTH ST	Lead	Lead	PEX	Copper	2018-08-08	2018-08-08	No
5018032	A07_07	A07_07	4934	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-08	2018-08-08	No
5042286	A08_08	A08_08	6539	AYLESBORO AVE	Lead	Copper	PEX	Not Replaced	2018-08-08		No
5075446	A11_01	A11_01	135	BASCOM AVE	Lead	Lead	PEX	Copper	2018-08-08	2018-08-08	No
5059333	A12_02	A12_02	101	DILWORTH ST	Lead	Copper	PEX	Not Replaced	2018-08-08		No
5042015	A08_08	A08_08	6643	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-08	2018-08-08	No
5042014	A08_08	A08_08	6645	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-08	2018-08-08	No
5018029	A07_07	A07_07	4935	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-08	2018-08-08	No
5018151	A07_07	A07_07	4736	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-08	2018-08-08	No
5018028	A07_07	A07_07	4933	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-08	2018-08-08	No
5018150	A07_07	A07_07	4734	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-08	2018-08-08	No
5075448	A11_01	A11_01	141	BASCOM AVE	Lead	Lead	PEX	Copper	2018-08-09	2018-08-09	No
5075443	A11_01	A11_01	123	BASCOM AVE	Lead	Brass	PEX	Not Replaced	2018-08-09		Yes

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5018083	A07_07	A07_07	4733	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-09	2018-08-09	No
5075445	A11_01	A11_01	131	BASCOM AVE	Lead	Copper	PEX	Not Replaced	2018-08-09		No
5049714	A15_05_C	A15_05_C	4033	WINDSOR ST	Lead	Copper	PEX	Not Replaced	2018-08-09		No
5042289	A08_08	A08_08	6605	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-09	2018-08-09	No
5049715	A15_05_C	A15_05_C	4037	WINDSOR ST	Lead	Copper	PEX	Not Replaced	2018-08-09		No
5059288	A12_02	A12_02	119	DILWORTH ST	Lead	Lead	PEX	Copper	2018-08-09	2018-08-09	No
5042012	A08_08	A08_08	6647	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-09	2018-08-09	No
5042013	A08_08	A08_08	6647 C	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-09	2018-08-09	No
5018085	A07_07	A07_07	4731	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-09		No
5018010	A07_07	A07_07	4905	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-09	2018-08-09	No
5018011	Plum Way Water Relay	Plum Way Water Relay	4907	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-09	2018-08-09	No
5012307	Ops		727	IVY ST	Lead	Copper	PEX	Not Replaced	2018-08-10		No
5049745	A15_05_C	A15_05_C	4029	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-10	2018-08-10	No
5018033	A07_07	A07_07	4932	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-10		No
5042242	A08_08	A08_08	6625	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-10	2018-08-10	No
5042290	A08_08	A08_08	6607	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-10	2018-08-10	No
5049709	A15_05_C	A15_05_C	4030	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-10	2018-08-10	No
5042243	A08_08	A08_08	6623	DALZELL PL	Lead	Copper	PEX	Not Replaced	2018-08-13		No
5018152	A07_07	A07_07	4738	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-13		No
5057557	A13_03	A13_03	110	LACLEDE ST	Lead	Lead	PEX	Not Replaced	2018-08-13		Yes
5017998	A07_07	A07_07	180	49TH ST	Lead	Copper	PEX	Not Replaced	2018-08-13		No
5017997	A07_07	A07_07	178	49TH ST	Lead	Lead	PEX	Copper	2018-08-13	2018-08-13	No
5018153	A07_07	A07_07	4740	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-13		No
5042011	A08_08	A08_08	6649	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-13	2018-08-13	No
5059332	A12_02	A12_02	105	DILWORTH ST	Lead	Copper	PEX	Not Replaced	2018-08-13		No
5018154	A07_07	A07_07	4742	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-13		No
5042292	A08_08	A08_08	6613	AYLESBORO AVE	Lead	Copper	PEX	Not Replaced	2018-08-13		No
5075454	A11_01	A11_01	116	BASCOM AVE	Lead	Lead	PEX	Copper	2018-08-13	2018-08-13	No
5018045	A07_07	A07_07	4904	HATFIELD ST	Lead	PEX	PEX	Not Replaced	2018-08-13		No
5075570	A11_01	A11_01	40	BASCOM AVE	Lead	Lead	PEX	Copper	2018-08-13	2018-08-13	No
5057415	Ops	BLG_01	958	INDUSTRY ST	Lead	Lead	PEX	Not Replaced	2018-08-14		Yes
5042010	A08_08	A08_08	6651	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-14	2018-08-14	No
5017996	A07_07	A07_07	174	49TH ST	Lead	Lead	PEX	Copper	2018-08-14	2018-08-14	No
5049711	A15_05_C	A15_05_C	4034	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-14	2018-08-14	No
5049748	A15_05_C	A15_05_C	4021	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-14	2018-08-14	No
5042293	A08_08	A08_08	6615	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-14	2018-08-14	No
5049747	A15_05_C	A15_05_C	4023	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-14	2018-08-14	No
5018165	A07_07	A07_07	4814	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-14	2018-08-14	No
5018016	A07_07	A07_07	4912	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-14		No
5075568	A11_01	A11_01	34	BASCOM AVE	Lead	Lead	PEX	Copper	2018-08-14	2018-08-14	No
5042029	A08_08	A08_08	6659	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-15	2018-08-15	No
5018042	A07_07	A07_07	4914	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-15		No
5018092	A07_07	A07_07	4713	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-15	2018-08-15	No
5018039	A07_07	A07_07	4920	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-15		No
5042248	A08_08	A08_08	6641	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-15	2018-08-15	No
5075595	A11_01	A11_01	15	BASCOM AVE	Lead	Lead	PEX	Copper	2018-08-15	2018-07-10	Yes
5075584	A11_01	A11_01	33	BASCOM AVE	Lead	Lead	PEX	Not Replaced	2018-08-15		Yes
5018090	A07_07	A07_07	4717	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-15		No
5051588	Ops	BLG_01	2410	HOLT ST	Lead	Lead	PEX	Not Replaced	2018-08-16		Yes
5074457	Ops		3852	BAYTREE ST	Lead	Lead	PEX	Not Replaced	2018-08-16		Yes
5018014	A07_07	A07_07	4913	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-16	2018-08-16	No
5049712	A15_05_C	A15_05_C	4038	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-16	2018-08-16	No
5042030	A08_08	A08_08	6663	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-16	2018-08-16	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5018086	A07_07	A07_07	4729	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-16		No
5049429	A15_05_C	A15_05_C	1043	MIRROR ST	Lead	Lead	PEX	Copper	2018-08-16	2018-08-16	No
5059293	A12_02	A12_02	484	NORTON ST	Lead	Lead	PEX	Copper	2018-08-16	2018-08-17	No
5035190	Ops	BLG_01	1126	MURRAYHILL AVE	Lead	Lead	PEX	Copper	2018-08-17	2019-04-17	Yes
5060217	Ops		227	SEWARD ST	Lead	Copper	PEX	Not Replaced	2018-08-17		No
5042295	A08_08	A08_08	6625	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-17	2018-08-17	No
5049428	A15_05_C	A15_05_C	1041	MIRROR ST	Lead	Lead	PEX	Copper	2018-08-17	2018-08-17	No
5049430	A15_05_C	A15_05_C	1045	MIRROR ST	Lead	Lead	PEX	Not Replaced	2018-08-17		Yes
5042234	A08_08	A08_08	6553	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-17	2018-08-17	No
5042033	A08_08	A08_08	6675	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-17	2018-08-17	No
5006645	Ops	BLG	3342	RIDGEWAY ST	Lead	Lead	PEX	Copper	2018-08-19	2019-02-25	Yes
5122407	Ops		416	SAMPLE STREET	Lead	Copper	PEX	Not Replaced	2018-08-20		No
5122406	Ops		414	SAMPLE STREET	Lead	Copper	PEX	Not Replaced	2018-08-20		No
5013376	Ops		212	EDMOND ST	Lead	Copper	PEX	Not Replaced	2018-08-20		No
5071603	Ops		1919	WARREN ST	Lead	Copper	PEX	Not Replaced	2018-08-20		No
5042298	A08_08	A08_08	6637	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-20	2018-08-20	No
5059383	A12_02	A12_02	477	NORTON ST	Lead	Lead	PEX	Copper	2018-08-20	2018-08-20	No
5049708	A15_05_C	A15_05_C	4026	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-20	2018-08-20	No
5042249	A08_08	A08_08	6643	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-20	2018-08-20	No
5049707	A15_05_C	A15_05_C	4024	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-20	2018-08-20	No
5018188	A07_07	A07_07	4635	PLUMMER ST	Lead	Lead	PEX	Copper	2018-08-20	2018-08-20	No
5017973	A07_07	A07_07	4819	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-20	2018-08-20	No
5042032	A08_08	A08_08	6671	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-20	2018-08-20	No
5018187	A07_07	A07_07	4637	PLUMMER ST	Lead	Lead	PEX	Copper	2018-08-20	2018-08-20	No
5018081	A07_07	A07_07	4737	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-20		No
5075632	A11_01	A11_01	4040	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-08-20	2018-08-20	No
5122404	Ops		412	SAMPLE STREET	Lead	Copper	PEX	Not Replaced	2018-08-21		No
5028203	Ops		1114	WINTERTON ST	Lead	Copper	PEX	Not Replaced	2018-08-21		No
5122402	Ops		410	SAMPLE STREET	Lead	Copper	PEX	Not Replaced	2018-08-21		No
5075628	A11_01	A11_01	4030	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-08-21	2018-08-21	No
5042235	A08_08	A08_08	6551	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-21	2018-08-21	No
5049426	A15_05_C	A15_05_C	1037	MIRROR ST	Lead	Copper	PEX	Not Replaced	2018-08-21		No
5042031	A08_08	A08_08	6667	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-21	2018-08-21	No
5042299	A08_08	A08_08	6659	AYLESBORO AVE	Lead	Copper	PEX	Not Replaced	2018-08-21		No
5075633	A11_01	A11_01	4042	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2018-08-21		No
5075626	A11_01	A11_01	4024	PERRYSVILLE AVE	Lead	Lead	PEX	Not Replaced	2018-08-21		Yes
5073309	Ops	BLG	1700	HIGH	Lead	Lead	PEX	Not Replaced	2018-08-22		Yes
5080270	Ops		3918	RIDDLE ST	Lead	Copper	PEX	Not Replaced	2018-08-22		No
5049432	A15_05_C	A15_05_C	1036	MIRROR ST	Lead	Copper	PEX	Not Replaced	2018-08-22		No
5041956	A08_08	A08_08	1457	BARNESDALE ST	Lead	Lead	PEX	Copper	2018-08-22	2018-08-22	No
5018186	A07_07	A07_07	4639	PLUMMER ST	Lead	Lead	PEX	Copper	2018-08-22	2018-08-22	No
5049706	A15_05_C	A15_05_C	1048	MIRROR ST	Lead	Lead	PEX	Copper	2018-08-22	2018-08-23	No
5042297	A08_08	A08_08	6633	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-22	2018-08-22	No
5018180	A07_07	A07_07	168	47TH ST	Lead	Lead	PEX	Copper	2018-08-22	2018-08-22	No
5018179	A07_07	A07_07	4634	MODOC WAY	Lead	Lead	PEX	Copper	2018-08-22	2018-08-22	No
5018178	A07_07	A07_07	4632	MODOC WAY	Lead	Copper	PEX	Not Replaced	2018-08-22		No
5042036	A08_08	A08_08	6683	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-22	2018-08-22	No
5018182	A07_07	A07_07	172	47TH ST	Lead	Lead	PEX	Copper	2018-08-22	2018-08-22	No
5075636	A11_01	A11_01	4058	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-08-22	2018-08-27	Yes
5049704	A15_05_C	A15_05_C	1040	MIRROR ST	Lead	Copper	PEX	Not Replaced	2018-08-22		No
5078902	Ops	BLG	3415	DIPLOMA ST	Lead	Lead	PEX	Copper	2018-08-23	2019-01-29	Yes
5018181	A07_07	A07_07	170	47TH ST	Lead	Lead	PEX	Copper	2018-08-23	2018-08-23	No
5042281	A08_08	A08_08	6527	AYLESBORO AVE	Lead	Copper	PEX	Not Replaced	2018-08-23		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5075641	A11_01	A11_01	4122	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2018-08-23		No
5018125	A07_07	A07_07	4636	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-23	2018-08-23	No
5075638	A11_01	A11_01	4100	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-08-23	2018-08-23	No
5041974	A08_08	A08_08	6672	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-23	2018-08-23	No
5018590	A07_07	A07_07	187	47TH ST	Lead	Copper	PEX	Not Replaced	2018-08-23		No
5018088	A07_07	A07_07	4727	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-24	2018-08-24	No
5042275	A08_08	A08_08	6530	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-24	2018-08-24	No
5036566	A08_08	A08_08	1545	BEECHWOOD	Lead	Lead	PEX	Copper	2018-08-24	2018-08-27	Yes
5018091	A07_07	A07_07	4715	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-08-24		No
5041976	A08_08	A08_08	6666	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-24	2018-08-24	No
5018087	A07_07	A07_07	4725	HATFIELD ST	Lead	Lead	PEX	Copper	2018-08-24	2018-08-24	No
5042268	A08_08	A08_08	6600	DALZELL PL	Lead	Copper	PEX	Not Replaced	2018-08-24		No
5042279	A08_08	A08_08	6517	AYLESBORO AVE	Lead	Lead	PEX	Copper	2018-08-24	2018-08-24	No
5018051	A07_07	A07_07	182	49TH ST	Lead	Copper	PEX	Not Replaced	2018-08-24		No
5070551	Ops		204	E JEFFERSON ST	Lead	PEX	PEX	Not Replaced	2018-08-27		No
5049491	A15_05_C	A15_05_C	4007	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-27	2018-08-27	No
5018046	A07_07	A07_07	4905	BLACKBERRY WAY	Lead	Lead	PEX	Copper	2018-08-27	2018-08-27	No
5042232	A08_08	A08_08	6541	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-27	2018-08-27	No
5018596	A07_07	A07_07	192	47TH ST	Lead	Lead	PEX	Copper	2018-08-27	2018-08-27	No
5059306	A12_02	A12_02	288	WADE ST	Lead	Copper	PEX	Not Replaced	2018-08-27		No
5018595	A07_07	A07_07	190	47TH ST	Lead	Lead	PEX	Not Replaced	2018-08-27		Yes
5075637	A11_01	A11_01	4060	PERRYSVILLE AVE	Lead	Lead	PEX	Not Replaced	2018-08-27		Yes
5075643	A11_01	A11_01	4128	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No
5042272	A08_08	A08_08	6538	DALZELL PL	Lead	Copper	PEX	Not Replaced	2018-08-28		No
5059294	A12_02	A12_02	488	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-08-28		No
5059344	A12_02	A12_02	468.5	NORTON ST	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No
5049349	A15_05_C	A15_05_C	1029	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No
5041981	A08_08	A08_08	6650	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No
5018109	A07_07	A07_07	151	HOME ST	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No
5075644	A11_01	A11_01	4130	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2018-08-28		No
5018554	A07_07	A07_07	154	HOME ST	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No
5059386	A12_02	A12_02	483	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-08-28		No
5075642	A11_01	A11_01	4126	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No
5059382	A12_02	A12_02	475	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-08-28		No
5049355	A15_05_C	A15_05_C	1047	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No
5018573	A07_07	A07_07	169	HOME ST	Lead	Lead	PEX	Copper	2018-08-28	2018-08-28	No
5018107	A07_07	A07_07	146	HOME ST	Lead	Copper	PEX	Not Replaced	2018-08-28		No
5078987	Ops		1019	WOODS RUN AVE	Lead	Copper	PEX	Not Replaced	2018-08-29		No
5020006	Ops	BLG	310	54TH ST	Lead	Lead	PEX	Copper	2018-08-29	2019-02-21	Yes
5042266	A08_08	A08_08	6604	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No
5036572	A08_08	A08_08	1509	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No
5049490	A15_05_C	A15_05_C	4009	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No
5018585	A07_07	A07_07	177	HOME ST	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No
5018552	A07_07	A07_07	158	HOME ST	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No
5018551	A07_07	A07_07	160	HOME ST	Lead	Copper	PEX	Not Replaced	2018-08-29		No
5059292	A12_02	A12_02	480	NORTON	Lead	Lead	PEX	Copper	2018-08-29	2018-08-30	No
5041979	A08_08	A08_08	6654	RIDGEVILLE ST	Lead	Copper	PEX	Not Replaced	2018-08-29		No
5049351	A15_05_C	A15_05_C	1035	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No
5018586	A07_07	A07_07	177.5	HOME ST	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No
5075562	A11_01	A11_01	4131	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2018-08-29		No
5075561	A11_01	A11_01	4135	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No
5018523	A07_07	A07_07	162	HOME ST	Lead	Lead	PEX	Copper	2018-08-29	2018-08-29	No
5022414	Ops	BLG	311	54TH ST	Lead	Lead	PEX	Copper	2018-08-30	2019-02-27	Yes

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5049364	A15_05_C	A15_05_C	1044	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No
5059378	A12_02	A12_02	467	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-08-30		No
5075564	A11_01	A11_01	4123	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No
5018575	A07_07	A07_07	173	HOME ST	Lead	Copper	PEX	Not Replaced	2018-08-30		No
5134170	A12_02	A12_02	482	NORTON	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No
5049489	A15_05_C	A15_05_C	4011	WINDSOR ST	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No
5075565	A11_01	A11_01	4119	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No
5049348	A15_05_C	A15_05_C	1027	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No
5042276	A08_08	A08_08	6526	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No
5018593	A07_07	A07_07	187	HOME ST	Lead	Copper	PEX	Not Replaced	2018-08-30		No
5059340	A12_02	A12_02	462	NORTON ST	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No
5018175	A07_07	A07_07	22	48TH ST	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No
5018174	A07_07	A07_07	24	48TH ST	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No
5059341	A12_02	A12_02	464	NORTON ST	Lead	Lead	PEX	Copper	2018-08-30	2018-08-30	No
5038223	Ops		5730	MELVIN ST	Lead	Copper	PEX	Not Replaced	2018-08-31		No
5049352	A15_05_C	A15_05_C	1039	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-08-31	2018-08-31	No
5041982	A08_08	A08_08	6646	RIDGEVILLE ST	Lead	Copper	PEX	Not Replaced	2018-08-31		No
5059345	A12_02	A12_02	470	NORTON ST	Lead	Lead	PEX	Copper	2018-08-31	2018-09-14	Yes
5042227	A08_08	A08_08	6521	DALZELL PL	Lead	Lead	PEX	Copper	2018-08-31	2018-08-31	No
5041983	A08_08	A08_08	6640	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-31	2018-08-31	No
5041984	A08_08	A08_08	6636	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-08-31	2018-08-31	No
5049353	A15_05_C	A15_05_C	1041	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-08-31	2018-08-30	No
5059342	A12_02	A12_02	466	NORTON ST	Lead	Lead	PEX	Copper	2018-08-31	2018-08-31	No
5047558	Ops	BLG	445	KILBOURNE ST	Lead	Copper	PEX	Not Replaced	2018-09-04		No
5059381	A12_02	A12_02_A	473	NORTON ST	Lead	Lead	PEX	Copper	2018-09-04	2018-12-20	Yes
5018173	A07_07	A07_07	26	48TH ST	Lead	Lead	PEX	Copper	2018-09-04	2018-09-04	No
5049371	A15_05_C	A15_05_C	1030	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-09-04	2018-09-04	No
5042231	A08_08	A08_08	6535	DALZELL PL	Lead	Lead	PEX	Copper	2018-09-04	2018-09-04	No
5075449	A11_01	A11_01	134	BASCOM AVE	Lead	Copper	PEX	Not Replaced	2018-09-04		No
5059343	A12_02	A12_02	468	NORTON ST	Lead	Lead	PEX	Copper	2018-09-04	2018-09-14	Yes
5123011	A10_M	A10_M	549	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-04	2018-09-04	No
5018210	A07_07	A07_07	4830	BLACKBERRY WAY	Lead	Lead	PEX	Not Replaced	2018-09-04		Yes
5018156	A07_07	A07_07	40	48TH ST	Lead	Copper	PEX	Not Replaced	2018-09-04		No
5123012	A10_M	A10_M	551	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-04	2018-09-04	No
5018211	A07_07	A07_07	4832	BLACKBERRY WAY	Lead	Lead	PEX	Copper	2018-09-04	2018-09-04	No
5018162	A07_07	A07_07	167	48TH ST	Lead	Lead	PEX	Not Replaced	2018-09-04		Yes
5059380	A12_02	A12_02	471	NORTON ST	Lead	Lead	PEX	Copper	2018-09-04	2018-09-05	No
5018176	A07_07	A07_07	20	48TH ST	Lead	Copper	PEX	Not Replaced	2018-09-05		No
5134161	A07_07	A07_07	192	49TH ST	Lead	Lead	PEX	Copper	2018-09-05	2018-09-05	No
5036571	A08_08	A08_08	1515	BEECHWOOD BLVD	Lead	Lead	PEX	Not Replaced	2018-09-05		Yes
5059346	A12_02	A12_02	458	NORTON ST	Lead	Lead	PEX	Copper	2018-09-05	2018-09-11	Yes
5049350	A15_05_C	A15_05_C	1033	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-09-05	2018-09-05	No
5018049	A07_07	A07_07	190	49TH ST	Lead	Lead	PEX	Copper	2018-09-05	2018-09-05	No
5049488	A15_05_C	A15_05_C	4015	WINDSOR ST	Lead	Lead	PEX	Copper	2018-09-05	2018-09-05	No
5123004	A10_M	A10_M	537	NORTH AVENUE	Lead	Copper	PEX	Not Replaced	2018-09-05		No
5051287	Ops		2305	LETICOE ST	Lead	Copper	PEX	Not Replaced	2018-09-06		No
5123038	Ops		713	NORTH AVENUE	Lead	Copper	PEX	Not Replaced	2018-09-06		No
5059376	A12_02	A12_02	463	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-09-06		No
5018167	A07_07	A07_07	4818	BLACKBERRY WAY	Lead	Lead	PEX	Copper	2018-09-06	2018-09-06	No
5018166	A07_07	A07_07	4816	BLACKBERRY WAY	Lead	Lead	PEX	Copper	2018-09-06	2018-09-06	No
5041985	A08_08	A08_08	6632	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-09-06	2018-09-06	No
5122871	A10_M	A10_M	532	NORTH AVENUE	Lead	Copper	PEX	Not Replaced	2018-09-06		No
5059374	A12_02	A12_02	459	NORTON ST	Lead	PEX	PEX	Not Replaced	2018-09-06		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5122872	A10_M	A10_M	534	NORTH AVENUE	Lead	Copper	PEX	Not Replaced	2018-09-06		No
5019840	Ops		5307	CARNEGIE ST	Lead	Copper	PEX	Not Replaced	2018-09-07		No
5036252	Ops		1400	WIGHTMAN ST	Lead	PEX	PEX	Not Replaced	2018-09-07		No
5065566	Ops	BLG	812	GALVESTON AVE	Lead	Lead	PEX	Not Replaced	2018-09-07		Yes
5041973	A08_08	A08_08	6680	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No
5059367	A12_02	A12_02	445	NORTON ST	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No
5049354	A15_05_C	A15_05_C	1045	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No
5011384	A18_08	A18_08	5819	ALDER ST	Lead	Lead	PEX	Not Replaced	2018-09-07		Yes
5049373	A15_05_C	A15_05_C	1024	FLEMINGTON ST	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No
5018583	A07_07	A07_07	4629	EDEN WAY	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No
5122998	A10_M	A10_M	525	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No
5122870	A10_M	A10_M	530	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No
5122999	A10_M	A10_M	527	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No
5122868	A10_M	A10_M	526	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No
5018168	A07_07	A07_07	4820	BLACKBERRY WAY	Lead	Lead	PEX	Copper	2018-09-07	2018-09-07	No
5019077	Ops	BLG_01	4817	BROAD ST	Lead	Lead	PEX	Not Replaced	2018-09-08		Yes
5022642	Ops	BLG_02	6305	SAWYER	Lead	Lead	PEX	Not Replaced	2018-09-11		Yes
5011448	A18_08	A18_08	5917	ALDER ST	Lead	Copper	PEX	Not Replaced	2018-09-11		No
5011446	A18_08	A18_08	5921	ALDER ST	Lead	Copper	PEX	Not Replaced	2018-09-11		No
5059371	A12_02	A12_02	453	NORTON ST	Lead	Lead	PEX	Copper	2018-09-11	2018-09-11	No
5041987	A08_08	A08_08	6624	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-09-11	2018-09-11	No
5059347	A12_02	A12_02	456	NORTON ST	Lead	Lead	PEX	Copper	2018-09-11	2018-09-11	No
5122866	A10_M	A10_M	522	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-11	2018-09-11	No
5011445	A18_08	A18_08	5923	ALDER ST	Lead	Copper	PEX	Not Replaced	2018-09-11		No
5049649	A15_05_A	A15_05_A	933	KENNEBEC ST	Lead	Copper	PEX	Not Replaced	2018-09-11		No
5059372	A12_02	A12_02	455	NORTON ST	Lead	Lead	PEX	Copper	2018-09-11	2018-09-11	No
5123008	A10_M	A10_M	545	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-11	2018-09-11	No
5123010	A10_M	A10_M	547	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-11	2018-09-11	No
5122865	A10_M	A10_M	520	NORTH AVE	Lead	Lead	PEX	Copper	2018-09-11	2018-09-11	No
5049362	A15_05_C	A15_05_C	4002	WINDSOR ST	Lead	Lead	PEX	Copper	2018-09-11	2018-09-11	No
5003268	Ops		312	MEYRAN AVE	Lead	PEX	PEX	Not Replaced	2018-09-12		No
5041989	A08_08	A08_08	6616	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-09-12	2018-09-12	No
5018020	Plum Way Water Relay	Plum Way Water Relay	4916	PLUM WAY	Lead	Lead	PEX	Copper	2018-09-12	2018-09-12	No
5018024	Plum Way Water Relay	Plum Way Water Relay	4925	HATFIELD ST	Lead	Lead	PEX	Copper	2018-09-12	2018-09-12	No
5011439	A18_08	A18_08	5931	ALDER ST	Lead	Lead	PEX	Copper	2018-09-12	2018-09-12	No
5075500	A11_01	A11_01	32	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-09-12	2018-09-12	No
5011440	A18_08	A18_08	5929 A	ALDER ST	Lead	Lead	PEX	Copper	2018-09-12	2018-09-12	No
5011436	A18_08	A18_08	5935	ALDER ST	Lead	Lead	PEX	Copper	2018-09-12	2018-09-12	No
5049642	A15_05_A	A15_05_A	953	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-12	2018-09-12	No
5041988	A08_08	A08_08	6620	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-09-13	2018-09-13	No
5011444	A18_08	A18_08	5925	ALDER ST	Lead	Lead	PEX	Copper	2018-09-13	2018-09-13	No
5018021	Plum Way Water Relay	Plum Way Water Relay	4919	HATFIELD ST	Lead	Lead	PEX	Copper	2018-09-13	2018-09-13	No
5018022	Plum Way Water Relay	Plum Way Water Relay	4921	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-09-13		No
5059373	A12_02	A12_02	457	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-09-13		No
5075496	A11_01	A11_01	48	PERRYVIEW AVE	Lead	Lead	PEX	Copper	2018-09-13	2018-09-13	No
5011450	A18_08	A18_08	5911	ALDER ST	Lead	Lead	PEX	Copper	2018-09-13	2018-09-13	No
5041990	A08_08	A08_08	6612	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-09-14	2018-09-14	No
5011473	A18_08	A18_08	5924	ALDER ST	Lead	Lead	PEX	Copper	2018-09-14	2018-09-14	No
5041992	A08_08	A08_08	6604	RIDGEVILLE ST	Lead	Lead	PEX	Copper	2018-09-14	2018-09-14	No
5017983	Plum Way Water Relay	Plum Way Water Relay	4832	PLUM WAY	Lead	Lead	PEX	Copper	2018-09-14	2018-09-14	No
5059348	A12_02	A12_02	454	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-09-14		No
5059349	A12_02	A12_02	452	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-09-14		No
5037023	Ops		1609	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2018-09-17		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5017967	Plum Way Water Relay	Plum Way Water Relay	4839	PLUM WAY	Lead	Copper	PEX	Not Replaced	2018-09-17		No
5122861	A10_M	A10_M	512	NORTH AVENUE	Lead	Copper	PEX	Not Replaced	2018-09-17		No
5011438	A18_08	A18_08	5933	ALDER ST	Lead	Lead	PEX	Copper	2018-09-17	2018-09-17	No
5122857	A10_M	A10_M	504	NORTH AVE	Lead	Lead	PEX	Copper	2018-09-17	2018-09-17	No
5054119	A14_03	A14_03	1912	WHARTON ST	Lead	Copper	PEX	Not Replaced	2018-09-17		No
5057001	Ops	BLG	307	BELTZHOVER AVE	Lead	Lead	PEX	Copper	2018-09-18	2019-02-08	Yes
5013072	Ops	BLG	451	CEDARVILLE ST	Lead	Lead	PEX	Copper	2018-09-18	2019-02-18	Yes
5011442	A18_08	A18_08	5937 C	ALDER ST	Lead	Lead	PEX	Copper	2018-09-18	2018-09-18	No
5122858	A10_M	A10_M	506	NORTH	Lead	Lead	PEX	Copper	2018-09-18	2018-09-18	No
5054100	A14_03	A14_03	1915	WHARTON ST	Lead	Copper	PEX	Not Replaced	2018-09-18		No
5122363	A10_M	A10_M	436	NORTH AVE	Lead	Copper	PEX	Not Replaced	2018-09-18		No
5017989	Plum Way Water Relay	Plum Way Water Relay	4856	PLUM WAY	Lead	Copper	PEX	Not Replaced	2018-09-18		No
5017987	Plum Way Water Relay	Plum Way Water Relay	4854	PLUM WAY	Lead	Copper	PEX	Not Replaced	2018-09-18		No
5122361	A10_M	A10_M	434	NORTH AVENUE	Lead	Copper	PEX	Not Replaced	2018-09-18		No
5122371	A10_M	A10_M	448	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-18	2018-09-18	No
5122370	A10_M	A10_M	446	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-18	2018-09-18	No
5040194	Ops		3242	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2018-09-19		No
5057002	Ops	BLG_01	309	BELTZHOVER AVE	Lead	Lead	PEX	Copper	2018-09-19	2019-07-02	Yes
5011435	A18_08	A18_08	5939	ALDER ST	Lead	Lead	PEX	Copper	2018-09-19	2018-09-19	No
5011388	A18_08	A18_08	5829	ALDER ST	Lead	Copper	PEX	Not Replaced	2018-09-19		No
5018005	Plum Way Water Relay	Plum Way Water Relay	4933	PLUM WAY	Lead	Lead	PEX	Copper	2018-09-19	2018-09-19	No
1000012	Plum Way Water Relay	Plum Way Water Relay	4852	PLUM WAY	Lead	Lead	PEX	Copper	2018-09-19	2018-09-19	No
1000011	Plum Way Water Relay	Plum Way Water Relay	4850	PLUM WAY	Lead	Lead	PEX	Copper	2018-09-19	2018-09-19	No
5122359	A10_M	A10_M	432	NORTH AVE	Lead	Copper	PEX	Not Replaced	2018-09-19		No
5011434	A18_08	A18_08	5937	ALDER ST	Lead	Lead	PEX	Copper	2018-09-19	2018-09-19	No
5122376	A10_M	A10_M	458	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-19	2018-09-19	No
5054103	A14_03	A14_03	1921	WHARTON ST	Lead	Lead	PEX	Copper	2018-09-19	2018-09-19	No
5122375	A10_M	A10_M	456	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-19	2018-09-19	No
5017991	Plum Way Water Relay	Plum Way Water Relay	4841	HATFIELD ST	Lead	Lead	PEX	Copper	2018-09-19	2018-09-19	No
5011389	A18_08	A18_08	5833	ALDER ST	Lead	Lead	PEX	Copper	2018-09-19	2018-09-19	No
5054104	A14_03	A14_03	1923	WHARTON ST	Lead	Lead	PEX	Copper	2018-09-19	2018-09-19	No
5122356	A10_M	A10_M	426	NORTH AVE	Lead	Lead	PEX	Copper	2018-09-19	2018-09-19	No
5045376	Ops	BLG_01	4114	HALDANE ST	Lead	Lead	PEX	Copper	2018-09-20	2019-11-11	Yes
5011437	A18_08	A18_08	5933B	ALDER ST	Lead	Lead	PEX	Copper	2018-09-20	2018-09-20	No
5017992	Plum Way Water Relay	Plum Way Water Relay	4843	HATFIELD ST	Lead	Lead	PEX	Copper	2018-09-20	2018-09-20	No
5017978	Plum Way Water Relay	Plum Way Water Relay	4827	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-09-20		No
5122374	A10_M	A10_M	454	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-20	2018-09-20	No
5122373	A10_M	A10_M	452	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-20	2018-09-20	No
5122372	A10_M	A10_M	450	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-20	2018-09-20	No
5122350	A10_M	A10_M	417	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-20	2018-09-20	No
5017972	Plum Way Water Relay	Plum Way Water Relay	4815	HATFIELD ST	Lead	Copper	PEX	Not Replaced	2018-09-20		No
5011416	A18_08	A18_08	5820	ALDER ST	Lead	Lead	PEX	Copper	2018-09-20	2018-09-20	No
5054113	A14_03	A14_03	1924	WHARTON ST	Lead	Lead	PEX	Copper	2018-09-20	2018-09-20	No
5072893	Ops	BLG_01	47	SCHUBERT ST	Lead	Lead	PEX	Not Replaced	2018-09-21		Yes
5043794	Ops		315	E END AVE	Lead	Copper	PEX	Not Replaced	2018-09-21		No
5011505	A18_08	A18_08	329	SPAHR ST	Lead	Copper	PEX	Not Replaced	2018-09-21		No
5122322	A10_M	A10_M	302	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-21	2018-09-22	No
5011506	A18_08	A18_08	327	SPAHR ST	Lead	Lead	PEX	Copper	2018-09-21	2018-09-21	No
5011417	A18_08	A18_08	5818	ALDER ST	Lead	Copper	PEX	Not Replaced	2018-09-21		No
5122367	A10_M	A10_M	442	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-21	2018-09-21	No
5054105	A14_03	A14_03	1925	WHARTON ST	Lead	Copper	PEX	Not Replaced	2018-09-21		No
5122327	A10_M	A10_M	308	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-21	2018-09-21	No
5122338	A10_M	A10_M	322	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-21	2018-09-21	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5042714	Ops		2458	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2018-09-22		No
5122325	A10_M	A10_M	306	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-22	2018-09-22	No
5122360	A10_M	A10_M	433	NORTH AVENUE	Lead	Copper	PEX	Not Replaced	2018-09-22		No
5122323	A10_M	A10_M	304	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-22	2018-09-22	No
5067972	Ops	BLG_01	1356	LOWRIE ST	Lead	Lead	PEX	Not Replaced	2018-09-23		Yes
5035019	Ops	BLG	419	SALINE ST	Lead	Lead	PEX	Copper	2018-09-24	2019-01-24	Yes
5058692	Ops		116	BEAM WAY	Lead	Copper	PEX	Not Replaced	2018-09-24		No
5011504	A18_08	A18_08	331	SPAHR ST	Lead	Lead	PEX	Copper	2018-09-24	2018-09-24	No
5011503	A18_08	A18_08	333	SPAHR ST	Lead	Lead	PEX	Copper	2018-09-24	2018-09-24	No
5049615	A15_05_A	A15_05_A	942	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-24	2018-09-24	No
5011414	A18_08	A18_08	5824	ALDER ST	Lead	Lead	PEX	Copper	2018-09-24	2018-09-24	No
5011488	A18_08	A18_08	369	SPAHR ST	Lead	Lead	PEX	Copper	2018-09-24	2018-09-24	No
5122333	A10_M	A10_M	314	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-24	2018-09-24	No
5122335	A10_M	A10_M	316	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-24	2018-09-24	No
5122329	A10_M	A10_M	310	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-24	2018-09-24	No
5122331	A10_M	A10_M	312	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-24	2018-09-24	No
5066258	Ops	BLG	1214	LORAIN ST	Lead	Copper	PEX	Not Replaced	2018-09-25		No
5049653	A15_05_A	A15_05_A	921	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-25	2018-09-25	No
5122344	A10_M	A10_M	407	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-25	2018-09-25	No
5122337	A10_M	A10_M	320	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-25	2018-09-25	No
5049614	A15_05_A	A15_05_A	940	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-25	2018-09-25	No
5122336	A10_M	A10_M	318	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-25	2018-09-25	No
5049616	A15_05_A	A15_05_A	944	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-25	2018-09-25	No
5122339	A10_M	A10_M	324	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-09-25	2018-09-25	No
5011394	A18_08	A18_08	622	COLLEGE AVE	Lead	Copper	PEX	Not Replaced	2018-09-25		No
5054109	A14_03	A14_03	50	S 20TH ST	Lead	Lead	PEX	Copper	2018-09-25	2018-09-25	No
5008294	Ops		3009	PAULOWNA ST	Lead	PEX	PEX	Not Replaced	2018-09-26		No
5066095	Ops	BLG	1315	ARCH ST	Lead	Lead	PEX	Not Replaced	2018-09-26		Yes
5011395	A18_08	A18_08	624	COLLEGE AVE	Lead	Lead	PEX	Copper	2018-09-26	2018-09-26	No
5054147	A14_03	A14_03	1927	SIDNEY ST	Lead	Lead	PEX	Copper	2018-09-26	2018-09-26	No
5049600	A15_05_A	A15_05_A	902	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-26	2018-09-26	No
5011483	A18_08	A18_08	346	SPAHR ST	Lead	Copper	PEX	Not Replaced	2018-09-26		No
5049621	A15_05_A	A15_05_A	960	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-26	2018-09-26	No
5122987	A10_M	A10_M	521	MARY STREET	Lead	Copper	PEX	Not Replaced	2018-09-26		No
5054155	A14_03	A14_03	1918	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-09-26		No
5054154	A14_03	A14_03	1922	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-09-26		No
5049641	A15_05_A	A15_05_A	955	KENNEBEC ST	Lead	Galvanized Iron	PEX	Copper	2018-09-26	2018-09-26	No
5013124	Ops	BLG_01	4713	LORIGAN ST	Lead	Lead	PEX	Not Replaced	2018-09-27		Yes
5067731	Ops		1002	GOEHRING ST	Lead	Copper	PEX	Not Replaced	2018-09-27		No
5051926	Ops	BLG_01	2412	BURHAM ST	Lead	Lead	PEX	Not Replaced	2018-09-27		Yes
5049602	A15_05_A	A15_05_A	906	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-27	2018-09-27	No
5012023	A18_08	A18_08	371	SPAHR ST	Lead	Copper	PEX	Not Replaced	2018-09-27		No
5011396	A18_08	A18_08	626	COLLEGE AVE	Lead	Copper	PEX	Not Replaced	2018-09-27		No
5011498	A18_08	A18_08	347	SPAHR ST	Lead	Lead	PEX	Copper	2018-09-27	2018-09-27	No
5054146	A14_03	A14_03	1925	SIDNEY ST	Lead	Lead	PEX	Copper	2018-09-27	2018-09-27	No
5054157	A14_03	A14_03	1914	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-09-27		No
5049620	A15_05_A	A15_05_A	958	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-27	2018-09-27	No
5054141	A14_03	A14_03	1915	SIDNEY ST	Lead	PEX	PEX	Not Replaced	2018-09-27		No
5045765	A15_05_A	A15_05_A	846	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-27	2018-09-27	No
5122297	A10_M	A10_M	112	NORTH AVE	Lead	Lead	PEX	Copper	2018-09-27	2018-09-27	No
5122298	A10_M	A10_M	114	NORTH AVE	Lead	Lead	PEX	Copper	2018-09-27	2018-09-27	No
5011393	A18_08	A18_08	620	COLLEGE AVE	Lead	Lead	PEX	Copper	2018-09-27	2018-09-27	No
5056548	Ops		66	MILLBRIDGE ST	Lead	Copper	PEX	Not Replaced	2018-09-28		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5020840	Ops		4361	STANTON AVE	Lead	Copper	PEX	Not Replaced	2018-09-28		No
5011397	A18_08	A18_08	5901	ALDER ST	Lead	Copper	PEX	Not Replaced	2018-09-28		No
5049656	A15_05_A	A15_05_A	911	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-28	2018-09-28	No
5012022	A18_08	A18_08	373	SPAHR ST	Lead	Lead	PEX	Copper	2018-09-28	2018-09-28	No
5054148	A14_03	A14_03	1929	SIDNEY ST	Lead	Lead	PEX	Copper	2018-09-28	2018-09-28	No
5011500	A18_08	A18_08	341	SPAHR ST	Lead	Copper	PEX	Not Replaced	2018-09-28		No
5049646	A15_05_A	A15_05_A	941	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-28	2018-09-28	No
5049609	A15_05_A	A15_05_A	920	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-09-28	2018-09-28	No
5011398	A18_08	A18_08	5909	ALDER ST	Lead	Lead	PEX	Copper	2018-09-28	2018-09-28	No
5054158	A14_03	A14_03	1912	SIDNEY ST	Lead	Lead	PEX	Copper	2018-09-28	2018-09-28	No
5054170	A14_03	A14_03	1929	WRIGHTS	Lead	Lead	PEX	Copper	2018-10-01	2018-10-01	No
5049661	A15_05_A	A15_05_A	895	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-01	2018-10-01	No
5012021	A18_08	A18_08	375	SPAHR ST	Lead	Lead	PEX	Copper	2018-10-01	2018-10-01	No
5049623	A15_05_A	A15_05_A	964	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-01	2018-10-01	No
5054156	A14_03	A14_03	1916	SIDNEY ST	Lead	Lead	PEX	Copper	2018-10-01	2018-10-01	No
5011418	A18_08	A18_08	5816	ALDER ST	Lead	Lead	PEX	Copper	2018-10-01	2018-10-01	No
5049595	A15_05_A	A15_05_A	888	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-01	2018-10-01	No
5011482	A18_08	A18_08	342	SPAHR ST	Lead	Copper	PEX	Not Replaced	2018-10-01		No
5049622	A15_05_A	A15_05_A	962	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-01	2018-10-01	No
5059640	Ops		69	WESTWOOD ST	Lead	Copper	PEX	Not Replaced	2018-10-02		No
5035561	Ops		1303	SHADY AVE	Lead	Copper	PEX	Not Replaced	2018-10-02		No
5054167	A14_03	A14_03	1923	WRIGHTS WAY	Lead	Lead	PEX	Copper	2018-10-02	2018-10-02	No
5049644	A15_05_A	A15_05_A	947	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-02	2018-10-02	No
5122985	A10_M	A10_M	519	MARY STREET	Lead	Lead	PEX	Copper	2018-10-02	2018-10-02	No
5012019	A18_08	A18_08	379	SPAHR ST	Lead	Copper	PEX	Not Replaced	2018-10-02		No
5054161	A14_03	A14_03	1909	WRIGHTS WAY	Lead	Lead	PEX	Copper	2018-10-02	2018-10-02	No
5049610	A15_05_A	A15_05_A	922	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-02	2018-10-02	No
5054165	A14_03	A14_03	1919	WRIGHTS WAY	Lead	Copper	PEX	Not Replaced	2018-10-02		No
5011402	A18_08	A18_08	638	COLLEGE AVE	Lead	Lead	PEX	Copper	2018-10-02	2018-10-02	No
5122299	A10_M	A10_M	122	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-10-02	2018-10-02	No
5122008	A10_M	A10_M	127	HOWARD ST REAR	Lead	Lead	PEX	Not Replaced	2018-10-02		Yes
5122875	A10_M	A10_M	542	NORTH AVENUE	Lead	Lead	PEX	Copper	2018-10-02	2018-10-02	No
5049655	A15_05_A	A15_05_A	915	KENNEBEC ST	Lead	Copper	PEX	Not Replaced	2018-10-02		No
5038500	Ops		2261	TILBURY AVE	Lead	Copper	PEX	Not Replaced	2018-10-03		No
5040180	Ops		3308	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2018-10-03		No
5049660	A15_05_A	A15_05_A	897	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-03	2018-10-03	No
5054169	A14_03	A14_03	1927	WRIGHTS WAY	Lead	Lead	PEX	Copper	2018-10-03	2018-10-03	No
5011464	A18_08	A18_08	629	COLLEGE AVE	Lead	Lead	PEX	Copper	2018-10-03	2018-10-03	No
5045770	A15_05_A	A15_05_A	858	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-03	2018-10-03	No
5011479	A18_08	A18_08	320	SPAHR ST	Lead	Lead	PEX	Copper	2018-10-03	2018-10-03	No
5049617	A15_05_A	A15_05_A	946	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-03	2018-10-03	No
5049645	A15_05_A	A15_05_A	945	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-03	2018-10-03	No
5011465	A18_08	A18_08	627	COLLEGE AVE	Lead	Lead	PEX	Copper	2018-10-03	2018-10-03	No
5050475	A14_03	A14_03	2100	MERRIMAN ST	Lead	Copper	PEX	Not Replaced	2018-10-03		No
5050481	A14_03	A14_03	2103	WHARTON ST	Lead	Lead	PEX	Copper	2018-10-03	2018-10-03	No
5061705	Ops		667	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2018-10-04		No
5049659	A15_05_A	A15_05_A	901	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No
5122001	A10_M	A10_M	117	HOWARD STREET	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No
5050476	A14_03	A14_03	2108	MERRIMAN ST	Lead	Copper	PEX	Not Replaced	2018-10-04		No
5011399	A18_08	A18_08	628	COLLEGE AVE	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No
5011491	A18_08	A18_08	365	SPAHR ST	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No
5011490	A18_08	A18_08	367	SPAHR ST	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No
5045762	A15_05_A	A15_05_A	830	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5049643	A15_05_A	A15_05_A	951	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No
5050486	A14_03	A14_03	2109	WHARTON ST	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No
5049640	A15_05_A	A15_05_A	959	KENNEBEC ST	Lead	Lead	PEX	Not Replaced	2018-10-04		Yes
5122000	A10_M	A10_M	115	HOWARD STREET	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No
5050488	A14_03	A14_03	2110	MERRIMAN ST	Lead	Copper	PEX	Not Replaced	2018-10-04		No
5045761	A15_05_A	A15_05_A	828	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-04	2018-10-04	No
5073526	Ops	BLG	3112	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2018-10-05	2018-12-18	Yes
5054163	A14_03	A14_03	1913	WRIGHTS WAY	Lead	Copper	PEX	Not Replaced	2018-10-05		No
5121992	A10_M	A10_M	103	HOWARD STREET	Lead	Lead	PEX	Copper	2018-10-05	2018-10-05	No
5050496	A14_03	A14_03	2127	WHARTON ST	Lead	Copper	PEX	Not Replaced	2018-10-05		No
5050491	A14_03	A14_03	2117	WHARTON ST	Lead	Copper	PEX	Not Replaced	2018-10-05		No
5011461	A18_08	A18_08	637	COLLEGE AVE	Lead	Lead	PEX	Copper	2018-10-05	2018-10-05	No
5050493	A14_03	A14_03	2121	WHARTON ST	Lead	Copper	PEX	Not Replaced	2018-10-05		No
5123136	A10_M	A10_M	541	SPRUCE STREET	Lead	Lead	PEX	Copper	2018-10-08	2018-10-09	No
5050497	A14_03	A14_03	2129	WHARTON ST	Lead	Lead	PEX	Copper	2018-10-08	2018-10-08	No
5045794	A15_05_A	A15_05_A	829	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-08	2018-10-08	No
5011487	A18_08	A18_08	352	SPAHR ST	Lead	Lead	PEX	Copper	2018-10-08	2018-10-08	No
5049619	A15_05_A	A15_05_A	952	KENNEBEC ST	Lead	Copper	PEX	Not Replaced	2018-10-08		No
5122144	A10_M	A10_M	307	COLTON STREET	Lead	Lead	PEX	Copper	2018-10-08	2018-10-08	No
5011945	A18_08	A18_08	712	COLLEGE AVE	Lead	Lead	PEX	Copper	2018-10-08	2018-10-08	No
5045756	A15_05_A	A15_05_A	812	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-08	2018-10-08	No
5049613	A15_05_A	A15_05_A	934	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-08	2018-10-08	No
5050480	A14_03	A14_03	2101	WHARTON ST	Lead	Copper	PEX	Not Replaced	2018-10-08		No
5067256	Ops	BLG	836	PHINEAS ST	Lead	Lead	PEX	Copper	2018-10-09	2019-02-14	Yes
5021269	Ops		4231	STANTON AVE	Lead	Copper	PEX	Not Replaced	2018-10-09		No
5049648	A15_05_A	A15_05_A	935	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-09	2018-10-09	No
5050537	A14_03	A14_03	66	S 22ND ST	Lead	Lead	PEX	Copper	2018-10-09	2018-10-09	No
5049598	A15_05_A	A15_05_A	898	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-09	2018-10-09	No
5122141	A10_M	A10_M	301	COLTON ST	Lead	Lead	PEX	Copper	2018-10-09	2018-10-09	No
5122150	A10_M	A10_M	327	COLTON STREET	Lead	Lead	PEX	Copper	2018-10-09	2018-10-09	No
5012018	A18_08	A18_08	707	COLLEGE AVE	Lead	Copper	PEX	Not Replaced	2018-10-09		No
5012017	A18_08	A18_08	709	COLLEGE AVE	Lead	Copper	PEX	Not Replaced	2018-10-09		No
5123133	A10_M	A10_M	529	SPRUCE STREET	Lead	Copper	PEX	Not Replaced	2018-10-09		No
5011477	A18_08	A18_08	316	SPAHR ST	Lead	Lead	PEX	Copper	2018-10-09	2018-10-10	No
5049647	A15_05_A	A15_05_A	937	KENNEBEC ST	Lead	Lead	PEX	Not Replaced	2018-10-09		Yes
5055530	Ops	BLG	1757	ARLINGTON AVE	Lead	Lead	PEX	Copper	2018-10-10	2019-02-11	Yes
5122142	A10_M	A10_M	303	COLTON STREET	Lead	Lead	PEX	Copper	2018-10-10	2018-10-10	No
5050503	A14_03	A14_03	46	S 22ND ST	Lead	Lead	PEX	Not Replaced	2018-10-10		Yes
5050501	A14_03	A14_03	42	S 22ND ST	Lead	Copper	PEX	Not Replaced	2018-10-10		No
5123131	A10_M	A10_M	525	SPRUCE STREET	Lead	Lead	PEX	Not Replaced	2018-10-10		Yes
5050508	A14_03	A14_03	50	S 22ND ST	Lead	Copper	PEX	Not Replaced	2018-10-10		No
5049685	A15_05_A	A15_05_A	1040	WELFER ST	Lead	Lead	PEX	Copper	2018-10-10	2018-10-10	No
5123129	A10_M	A10_M	521	SPRUCE STREET	Lead	Lead	PEX	Not Replaced	2018-10-10		Yes
5122788	A10_M	A10_M	220	ELIZABETH STREET	Lead	Copper	PEX	Not Replaced	2018-10-10		No
5049607	A15_05_A	A15_05_A	916	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-10	2018-10-10	No
5012016	A18_08	A18_08	711	COLLEGE AVE	Lead	Lead	PEX	Copper	2018-10-10	2018-10-10	No
5050533	A14_03	A14_03	2126	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-10-10		No
5049608	A15_05_A	A15_05_A	918	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-10	2018-10-10	No
5049690	A15_05_A	A15_05_A	1051	WELFER ST	Lead	Lead	PEX	Copper	2018-10-10	2018-10-10	No
5005579	Ops	BLG	629	HOLLACE ST	Lead	Lead	PEX	Not Replaced	2018-10-11		Yes
5005128	Ops		3727	FRAZIER ST	Lead	Copper	PEX	Not Replaced	2018-10-11		No
5050511	A14_03	A14_03	58	S 22ND ST	Lead	Copper	PEX	Not Replaced	2018-10-11		No
5050531	A14_03	A14_03	2122	SIDNEY ST	Lead	Lead	PEX	Copper	2018-10-11	2018-10-11	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5049593	A15_05_A	A15_05_A	882	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-11	2018-10-11	No
5049603	A15_05_A	A15_05_A	908	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-11	2018-10-11	No
5050534	A14_03	A14_03	2128	SIDNEY ST	Lead	Lead	PEX	Copper	2018-10-11	2018-10-11	No
5123124	A10_M	A10_M	511	SPRUCE STREET	Lead	Lead	PEX	Copper	2018-10-11	2018-10-11	No
5050509	A14_03	A14_03	52	S 22ND ST	Lead	Lead	PEX	Copper	2018-10-11	2018-10-11	No
5012367	A18_08	A18_08	5732	WALNUT ST	Lead	Copper	PEX	Not Replaced	2018-10-11		No
5122160	A10_M	A10_M	211	ELIZABETH STREET	Lead	Lead	PEX	Copper	2018-10-11	2018-10-11	No
5122135	A10_M	A10_M	109	COLTON STREET	Lead	Lead	PEX	Not Replaced	2018-10-11		Yes
5122491	A10_M	A10_M	339	WILLIAM STREET	Lead	Lead	PEX	Copper	2018-10-11	2018-10-11	No
5049597	A15_05_A	A15_05_A	896	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-11	2018-10-11	No
5049599	A15_05_A	A15_05_A	900	KENNEBEC ST	Lead	Lead	PEX	Not Replaced	2018-10-11		Yes
5050547	A14_03	A14_03	2105	WRIGHTS WAY	Lead	Copper	PEX	Not Replaced	2018-10-12		No
5012370	A18_08	A18_08	5724	WALNUT ST	Lead	Copper	PEX	Not Replaced	2018-10-12		No
5122149	A10_M	A10_M	323	COLTON STREET	Lead	Lead	PEX	Not Replaced	2018-10-12		Yes
5050560	A14_03	A14_03	2312	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-10-12		No
5011943	A18_08	A18_08	645	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-12	2018-10-12	No
5122397	Ops		405	SAMPLE STREET	Lead	Brass	PEX	Not Replaced	2018-10-13		Yes
5050546	Ops	BLG_01	2107	WRIGHTS WAY	Lead	Lead	PEX	Copper	2018-10-15	2019-04-24	Yes
5005713	Ops	BLG_01	2236	BEDFORD AVE	Lead	Lead	PEX	Not Replaced	2018-10-15		Yes
5050604	A14_03	A14_03	2351	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-10-15		No
5123132	A10_M	A10_M	527	SPRUCE STREET	Lead	Lead	PEX	Not Replaced	2018-10-15		Yes
5011885	A18_08	A18_08	642	MARYLAND AVE	Lead	Copper	PEX	Not Replaced	2018-10-15		No
5050602	A14_03	A14_03	2347	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-10-15		No
5049618	A15_05_A	A15_05_A	950	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-15	2018-10-15	No
5050581	A14_03	A14_03	88	S 24TH ST	Lead	Copper	PEX	Not Replaced	2018-10-15		No
5011329	A18_08	A18_08	505	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-15	2018-10-15	No
5012374	A18_08	A18_08	5716	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-15	2018-10-15	No
5049686	A15_05_A	A15_05_A	1044	WELFER ST	Lead	Lead	PEX	Copper	2018-10-15	2018-10-15	No
5011421	A18_08	A18_08	639	MARYLAND AVE	Lead	Copper	PEX	Not Replaced	2018-10-15		No
5122481	A10_M	A10_M	325	WILLIAM STREET	Lead	Lead	PEX	Not Replaced	2018-10-15		Yes
5122480	A10_M	A10_M	323	WILLIAM STREET	Lead	Lead	PEX	Not Replaced	2018-10-15		Yes
5049606	A15_05_A	A15_05_A	914	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-15	2018-10-15	No
5011328	A18_08	A18_08	507	MARYLAND AVE	Lead	Copper	PEX	Not Replaced	2018-10-15		No
5049453	A15_05_A	A15_05_A	936	MIRROR ST	Lead	Copper	PEX	Not Replaced	2018-10-15		No
5034656	Ops		122	GLADSTONE RD	Lead	Copper	PEX	Not Replaced	2018-10-16		No
5050650	A14_03	A14_03	2412	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-10-16		No
5050648	A14_03	A14_03	2420	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-10-16		No
5050591	A14_03	A14_03	93	24TH ST	Lead	Lead	PEX	Copper	2018-10-16	2018-10-16	No
5012359	A18_08	A18_08	5729	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-16	2018-10-16	No
5012369	A18_08	A18_08	5728	WALNUT ST	Lead	Copper	PEX	Not Replaced	2018-10-16		No
5050587	A14_03	A14_03	2408	SIDNEY ST	Lead	Lead	PEX	Copper	2018-10-16	2018-10-16	No
5049651	A15_05_A	A15_05_A	927	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-16	2018-10-16	No
5050651	A14_03	A14_03	2410	SIDNEY ST	Lead	Lead	PEX	Copper	2018-10-16	2018-10-16	No
5049652	A15_05_A	A15_05_A	923	KENNEBEC ST	Lead	Lead	PEX	Not Replaced	2018-10-16		Yes
5045778	A15_05_A	A15_05_A	863	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-16	2018-10-16	No
5053922	Ops	BLG_01	1707	SIDNEY ST	Lead	Lead	PEX	Copper	2018-10-17	2019-06-21	Yes
5029198	Ops	A09_09	6532	APPLE AVE	Lead	Copper	PEX	Not Replaced	2018-10-17		No
5080322	Ops		3889	BRIGHTON RD	Lead	PEX	PEX	Not Replaced	2018-10-17		No
5050912	A14_03	A14_03	2334	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-17		No
5049664	A15_05_A	A15_05_A	887	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-17	2018-10-17	No
5122486	A10_M	A10_M	332	WILLIAM STREET	Lead	Lead	PEX	Copper	2018-10-17	2018-10-17	No
5012358	A18_08	A18_08	5725	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-17	2018-10-17	No
5049691	A15_05_A	A15_05_A	1045	WELFER ST	Lead	Copper	PEX	Not Replaced	2018-10-17		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5011926	A18_08	A18_08	665	MARYLAND AVE	Lead	Copper	PEX	Not Replaced	2018-10-17		No
5122483	A10_M	A10_M	328	WILLIAM ST	Lead	Lead	PEX	Copper	2018-10-17	2018-10-17	No
5049662	A15_05_A	A15_05_A	893	KENNEBEC ST	Lead	Lead	PEX	Copper	2018-10-17	2018-10-17	No
5011925	A18_08	A18_08	663	MARYLAND AVE	Lead	Copper	PEX	Not Replaced	2018-10-17		No
5012474	A18_08	A18_08	919	COLLEGE AVE	Lead	Copper	PEX	Not Replaced	2018-10-17		No
5049679	A15_05_A	A15_05_A	1024	WELFER ST	Lead	Copper	PEX	Not Replaced	2018-10-17		No
5012372	Ops	A18_08	5720	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-17	2018-10-18	Yes
5050957	A14_03	A14_03	2323	SARAH ST	Lead	Lead	PEX	Copper	2018-10-17	2018-10-17	No
5029669	Ops	BLG	6428	MEADOW ST	Lead	Lead	PEX	Copper	2018-10-18	2019-02-21	Yes
5045789	A15_05_A	A15_05_A	839	MIRROR ST	Lead	Lead	PEX	Copper	2018-10-18	2018-10-18	No
5012478	A18_08	A18_08	5900	HOWE ST	Lead	Copper	PEX	Not Replaced	2018-10-18		No
5049682	A15_05_A	A15_05_A	1032	WELFER ST	Lead	Lead	PEX	Copper	2018-10-18	2018-10-18	No
5050915	A14_03	A14_03	2330	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-18		No
5050943	A14_03	A14_03	2303	SARAH ST	Lead	Lead	PEX	Copper	2018-10-18	2018-10-18	No
5049680	A15_05_A	A15_05_A	1028	WELFER ST	Lead	Copper	PEX	Not Replaced	2018-10-18		No
5045020	A15_05_A	A15_05_A	853	MIRROR ST	Lead	Lead	PEX	Copper	2018-10-18	2018-10-18	No
5011929	A18_08	A18_08	657	MARYLAND AVE	Lead	Copper	PEX	Not Replaced	2018-10-18		No
5011930	A18_08	A18_08	655	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-18	2018-10-18	No
5043748	Ops	BLG	420 1/2	E END AVE	Lead	Lead	PEX	Copper	2018-10-19	2019-02-04	Yes
5043747	Ops	BLG	420	E END AVE	Lead	Lead	PEX	Copper	2018-10-19	2019-02-04	Yes
5050932	A14_03	A14_03	2312	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-19		No
5011879	A18_08	A18_08	5733	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-19	2018-10-19	No
5012483	A18_08	A18_08	920	COLLEGE AVE	Lead	Copper	PEX	Not Replaced	2018-10-19		No
5050951	A14_03	A14_03	2313	SARAH ST	Lead	Lead	PEX	Copper	2018-10-19	2018-10-19	No
5035108	Ops		1081	SHADY AVE	Lead	PEX	PEX	Not Replaced	2018-10-22		No
5026803	Urgent Water	Urgent Water	621	MELLON ST	Lead	Lead	PEX	Copper	2018-10-22	2018-10-22	No
5012473	A18_08	A18_08	921	COLLEGE AVE	Lead	Lead	PEX	Copper	2018-10-22	2018-10-22	No
5011894	A18_08	A18_08	704	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-22	2018-10-22	No
5050801	A14_03	A14_03	2220	SARAH ST	Lead	Lead	PEX	Copper	2018-10-22	2018-10-22	No
5049424	A15_05_A	A15_05_A	1033	MIRROR ST	Lead	Lead	PEX	Copper	2018-10-22	2018-10-22	No
5049695	A15_05_A	A15_05_A	1035	WELFER ST	Lead	Lead	PEX	Copper	2018-10-22	2018-10-22	No
5012481	A18_08	A18_08	908	COLLEGE AVE	Lead	Lead	PEX	Not Replaced	2018-10-22		Yes
5050775	A14_03	A14_03	2209	SARAH ST	Lead	Lead	PEX	Copper	2018-10-22	2018-10-22	No
5049422	A15_05_A	A15_05_A	1027	MIRROR ST	Lead	Lead	PEX	Copper	2018-10-22	2018-10-22	No
5049454	A15_05_A	A15_05_A	934	MIRROR ST	Lead	Copper	PEX	Not Replaced	2018-10-22		No
5011917	A18_08	A18_08	703	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-22	2018-10-22	No
5062988	Ops	BLG	170	WABASH ST	Lead	Lead	PEX	Copper	2018-10-23	2019-02-11	Yes
5122477	A10_M	A10_M	320	WILLIAM STREET	Lead	Lead	PEX	Copper	2018-10-23	2018-10-23	No
5050809	A14_03	A14_03	2210	SARAH ST	Lead	Lead	PEX	Copper	2018-10-23	2018-10-23	No
5050812	A14_03	A14_03	2206	SARAH ST	Lead	Lead	PEX	Copper	2018-10-23	2018-10-23	No
5045790	A15_05_A	A15_05_A	837	MIRROR ST	Lead	Lead	PEX	Copper	2018-10-23	2018-10-23	No
5011895	A18_08	A18_08	706	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-23	2018-10-23	No
5051002	A14_03	A14_03	2413	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-23		No
5045785	A15_05_A	A15_05_A	858	MIRROR ST	Lead	Copper	PEX	Not Replaced	2018-10-23		No
5045786	A15_05_A	A15_05_A	860	MIRROR ST	Lead	Copper	PEX	Not Replaced	2018-10-23		No
5122469	A10_M	A10_M	301	WILLIAM STREET	Lead	Copper	PEX	Not Replaced	2018-10-23		No
5011968	A18_08	A18_08	5816	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-23	2018-10-24	No
5050999	A14_03	A14_03	2407	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-23		No
5050813	A14_03	A14_03	2204	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-23		No
5045010	A15_05_A	A15_05_A	851	MIRROR ST	Lead	Lead	PEX	Copper	2018-10-23	2018-10-23	No
5011918	A18_08	A18_08	701	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-23	2018-10-23	No
5050806	A14_03	A14_03	2212	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-24		No
5011896	A18_08	A18_08	708	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-24	2018-10-24	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5049425	A15_05_A	A15_05_A	1035	MIRROR ST	Lead	Lead	PEX	Copper	2018-10-24	2018-10-24	No
5122239	A10_M	A10_M	610	FREMONT STREET	Lead	Copper	PEX	Not Replaced	2018-10-24		No
5051004	A14_03	A14_03	2417	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-24		No
5045792	A15_05_A	A15_05_A	833	MIRROR ST	Lead	Lead	PEX	Copper	2018-10-24	2018-10-24	No
5122151	A10_M	A10_M	101	DAVIS STREET	Lead	Lead	PEX	Copper	2018-10-24	2018-10-24	No
5050777	A14_03	A14_03	2213	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-24		No
5051012	A14_03	A14_03	2414	CAREY WAY	Lead	Copper	PEX	Not Replaced	2018-10-24		No
5011969	A18_08	A18_08	5822	WALNUT ST	Lead	Copper	PEX	Not Replaced	2018-10-24		No
5011924	A18_08	A18_08	5807	ELMER ST	Lead	Copper	PEX	Not Replaced	2018-10-24		No
5122238	A10_M	A10_M	609	FREMONT STREET	Lead	Copper	PEX	Not Replaced	2018-10-24		No
5049421	A15_05_A	A15_05_A	1025	MIRROR ST	Lead	Lead	PEX	Copper	2018-10-24	2018-10-24	No
5051013	A14_03	A14_03	2416	CAREY WAY	Lead	Copper	PEX	Not Replaced	2018-10-24		No
5042564	Ops		2215	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2018-10-25		No
5056912	Ops	BLG	921	MANTON WAY	Lead	Lead	PEX	Copper	2018-10-25	2019-02-18	Yes
5050785	A14_03	A14_03	2223	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-25		No
5051015	A14_03	A14_03	2418	CAREY WAY	Lead	Copper	PEX	Not Replaced	2018-10-25		No
5011951	A18_08	A18_08	5823	ELMER ST	Lead	Lead	PEX	Copper	2018-10-25	2018-10-25	No
5051018	A14_03	A14_03	2424	CAREY WAY	Lead	Lead	PEX	Copper	2018-10-25	2018-10-25	No
5011970	A18_08	A18_08	5834	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-25	2018-10-25	No
5122482	A10_M	A10_M	327	WILLIAM ST	Lead	Lead	PEX	Copper	2018-10-25	2018-10-25	No
5050994	A14_03	A14_03	2419-2	CAREY WAY	Lead	Copper	PEX	Not Replaced	2018-10-25		No
5011898	A18_08	A18_08	716	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-25	2018-10-25	No
5049436	A15_05_A	A15_05_A	1024	MIRROR ST	Lead	Copper	PEX	Not Replaced	2018-10-25		No
5049435	A15_05_A	A15_05_A	1026	MIRROR ST	Lead	Lead	PEX	Not Replaced	2018-10-25		Yes
5122416	A10_M	A10_M	425	SAMPLE STREET	Lead	Copper	PEX	Not Replaced	2018-10-25		No
5050774	A14_03	A14_03	2207	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-25		No
5041263	Ops		401	S DALLAS AVE	Lead	Copper	PEX	Not Replaced	2018-10-26		No
5038217	Ops	BLG	5727	PHILLIPS AVE	Lead	Lead	PEX	Copper	2018-10-26	2019-02-21	Yes
5011916	A18_08	A18_08	705	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-26	2018-10-26	No
5122485	A10_M	A10_M	331	WILLIAM STREET	Lead	Lead	PEX	Copper	2018-10-26	2018-10-26	No
5050683	A14_03	A14_03	2201	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-26		No
5050782	A14_03	A14_03	2219	SARAH ST	Lead	Copper	PEX	Not Replaced	2018-10-26		No
5011921	A18_08	A18_08	5821	ELMER ST	Lead	Lead	PEX	Not Replaced	2018-10-26		Yes
5049699	A15_05_A	A15_05_A	1025	WELFER ST	Lead	Lead	PEX	Copper	2018-10-26	2018-10-26	No
5079258	Ops	BLG_01	1006	GRAND AVE	Lead	Lead	PEX	Copper	2018-10-29	2019-05-24	Yes
5012514	A18_08	A18_08	5808	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-29	2018-10-29	No
5011881	A18_08	A18_08	5742	ELMER ST	Lead	Lead	PEX	Copper	2018-10-29	2018-10-29	No
5050618	A14_03	A14_03	2323	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-10-29		No
5050617	A14_03	A14_03	2325	SIDNEY ST	Lead	Copper	PEX	Not Replaced	2018-10-29		No
5051005	A14_03	A14_03	2417.5	SARAH ST	Lead	Lead	PEX	Copper	2018-10-30	2018-10-30	No
5012520	A18_08	A18_08	819	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-30	2018-10-30	No
5011882	A18_08	A18_08	5744	ELMER ST	Lead	Lead	PEX	Copper	2018-10-30	2018-10-30	No
5022128	A17_07	A17_07	1100	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-10-30	2018-10-30	No
5022125	A17_07	A17_07	1024	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-10-30	2018-10-30	No
5012515	A18_08	A18_08	5804	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-30	2018-10-30	No
5051017	A14_03	A14_03	2422	CAREY WAY	Lead	Lead	PEX	Copper	2018-10-30	2018-10-30	No
5012519	A18_08	A18_08	817	MARYLAND AVE	Lead	Copper	PEX	Not Replaced	2018-10-30		No
5022252	A17_07	A17_07	1004	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-10-30		No
5012513	A18_08	A18_08	5806	WALNUT ST	Lead	Lead	PEX	Copper	2018-10-31	2018-10-31	No
5022251	A17_07	A17_07	1008	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-10-31	2018-10-31	No
5012360	A18_08	A18_08	820	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-31	2018-10-31	No
5022129	A17_07	A17_07	1102	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-10-31	2018-10-31	No
5011874	A18_08	A18_08	5741	ELMER ST	Lead	Lead	PEX	Copper	2018-10-31	2018-10-31	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5022254	A17_07	A17_07	932	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-10-31		No
5011875	A18_08	A18_08	5743	ELMER ST	Lead	Copper	PEX	Not Replaced	2018-10-31		No
5012363	A18_08	A18_08	804	MARYLAND AVE	Lead	Lead	PEX	Copper	2018-10-31	2018-10-31	No
5022126	A17_07	A17_07	1026	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-10-31		No
5042357	Ops		6715	BEACON ST	Lead	Copper	PEX	Not Replaced	2018-11-01		No
5121714	Ops		134	LINCOLN AVENUE	Lead	Copper	PEX	Not Replaced	2018-11-01		No
5011922	A18_08	A18_08	5819	ELMER ST	Lead	Lead	PEX	Copper	2018-11-01	2018-11-01	No
5022132	A17_07	A17_07	1110	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-01	2018-11-01	No
5011923	A18_08	A18_08	5817	ELMER ST	Lead	Lead	PEX	Copper	2018-11-01	2018-11-01	No
5022133	A17_07	A17_07	1112	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-01	2018-11-01	No
5070266	Ops	BLG	8	EDENVALE ST	Lead	Lead	PEX	Not Replaced	2018-11-02		Yes
5053228	Ops		1015	BRADISH ST	Lead	Copper	PEX	Not Replaced	2018-11-02		No
5070265	Ops	BLG_01	6	EDENVALE ST	Lead	Lead	PEX	Not Replaced	2018-11-02		Yes
5022139	A17_07	A17_07	1136	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-02	2018-11-02	No
5029397	A09_09	A09_09	6528	DEAN ST	Lead	Lead	PEX	Copper	2018-11-02	2018-11-02	No
5028963	A09_09	A09_09	6516	DEAN ST	Lead	Copper	PEX	Not Replaced	2018-11-02		No
5078289	Ops	BLG	3400	MASSACHUSETTS AVE	Lead	Lead	PEX	Copper	2018-11-03	2019-03-01	Yes
5034879	Ops		5387	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-11-05		No
5022134	A17_07	A17_07	1116	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-05	2018-11-05	No
5022140	A17_07	A17_07	1144	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-05	2018-11-05	No
5028951	A09_09	A09_09	6521	DEAN ST	Lead	Copper	PEX	Not Replaced	2018-11-05		No
5012526	A18_08	A18_08	5833	HOWE ST	Lead	Lead	PEX	Copper	2018-11-05	2018-11-05	No
5012508	A18_08	A18_08	5747	KENTUCKY AVE	Lead	Copper	PEX	Not Replaced	2018-11-05		No
5070978	A16_06	A16_06	1402	MONTEREY ST	Lead	Lead	Copper	Copper	2018-11-05	2018-11-05	No
5012420	A18_08	A18_08	5731	KENTUCKY AVE	Lead	Copper	PEX	Not Replaced	2018-11-05		No
5022144	A17_07	A17_07	1156	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-05	2018-11-05	No
5012492	A18_08	A18_08	5820	HOWE ST	Lead	Copper	PEX	Not Replaced	2018-11-05		No
5050530	A14_03	A14_03	2120	SIDNEY ST	Lead	Lead	PEX	Copper	2018-11-05	2018-11-05	No
5029398	A09_09	A09_09	6528.5	DEAN ST	Lead	Lead	PEX	Copper	2018-11-05	2018-11-05	No
5022147	A17_07	A17_07	1166	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-06	2018-11-06	No
5022146	A17_07	A17_07	1162	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-06	2018-11-06	No
5012523	A18_08	A18_08	5809	HOWE ST	Lead	Lead	PEX	Copper	2018-11-06	2018-11-06	No
5070979	A16_06	A16_06	1404	MONTEREY ST	Lead	Lead	Copper	Copper	2018-11-06	2018-11-06	No
5022148	A17_07	A17_07	1170	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-06	2018-11-06	No
5028770	A09_09	A09_09	6428	DEAN ST	Lead	Lead	PEX	Copper	2018-11-06	2018-11-06	No
5012458	A18_08	A18_08	5816	KENTUCKY AVE	Lead	Copper	PEX	Not Replaced	2018-11-06		No
5011849	A18_08	A18_08	728	SUMMERLEA ST	Lead	Copper	PEX	Not Replaced	2018-11-06		No
5022145	A17_07	A17_07	1158	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-06	2018-11-06	No
5022138	A17_07	A17_07	1132	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-06	2018-11-06	No
5070949	A16_06	A16_06	1500	MONTEREY ST	Lead	Lead	Copper	Copper	2018-11-06	2018-11-06	No
5072907	Ops	BLG_01	2221	SPRING GARDEN AVE	Lead	Lead	PEX	Not Replaced	2018-11-07		Yes
5036338	Ops		5723	WOODMONT ST	Lead	Copper	PEX	Not Replaced	2018-11-07		No
5022137	A17_07	A17_07	1128	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-07	2018-11-07	No
5012525	A18_08	A18_08	5819	HOWE ST	Lead	Lead	PEX	Copper	2018-11-07	2018-11-07	No
5082125	A09_09	A09_09	6438	DEAN ST	Lead	Lead	PEX	Copper	2018-11-07	2018-11-07	No
5070363	A16_06	A16_06	1614	MONTEREY ST	Lead	Lead	Copper	Copper	2018-11-07	2018-11-07	No
5028749	A09_09	A09_09	6435	DEAN ST	Lead	Lead	PEX	Copper	2018-11-07	2018-11-07	No
5022108	A17_07	A17_07	1163	MORNINGSIDE AVE	Lead	Lead	Copper	Copper	2018-11-07	2018-11-07	No
5022111	A17_07	A17_07	1153	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-07	2018-11-07	No
5011830	A18_08	A18_08	612	SUMMERLEA ST	Lead	Lead	PEX	Copper	2018-11-07	2018-11-13	No
5070947	A16_06	A16_06	1506	MONTEREY ST	Lead	Lead	Copper	Copper	2018-11-07	2018-11-07	No
5012419	A18_08	A18_08	5729	KENTUCKY AVE	Lead	Lead	PEX	Copper	2018-11-07	2018-11-07	No
5028740	A09_09	A09_09	6415	DEAN ST	Lead	Lead	PEX	Copper	2018-11-07	2018-11-07	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5028772	A09_09	A09_09	6422	DEAN ST	Lead	Lead	PEX	Copper	2018-11-07	2018-11-07	No
5022110	A17_07	A17_07	1157	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-07	2018-11-07	No
5036587	Ops		5439	NORTHUMBERLAND ST	Lead	Copper	PEX	Not Replaced	2018-11-08		No
5022117	A17_07	A17_07	1119	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-08	2018-11-08	No
5022118	A17_07	A17_07	1115	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-08	2018-11-08	No
5070448	A16_06	A16_06	1538	MONTEREY ST	Lead	Lead	Copper	Copper	2018-11-08	2018-11-08	No
5011860	A18_08	A18_08	633	SUMMERLEA ST	Lead	Lead	PEX	Not Replaced	2018-11-08		Yes
5028735	A09_09	A09_09	6359	DEAN ST	Lead	Lead	PEX	Copper	2018-11-08	2018-11-08	No
5028779	A09_09	A09_09	6344	DEAN ST	Lead	Lead	PEX	Copper	2018-11-08	2018-11-08	No
5022113	A17_07	A17_07	1143	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-08	2018-11-08	No
5012493	A18_08	A18_08	5818	HOWE ST	Lead	Lead	PEX	Copper	2018-11-08	2018-11-08	No
5012451	A18_08	A18_08	5756	KENTUCKY AVE	Lead	Lead	Copper	Copper	2018-11-08	2018-11-08	No
5022119	A17_07	A17_07	1111	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-08	2018-11-08	No
5070456	A16_06	A16_06	1522	MONTEREY ST	Lead	Copper	Copper	Not Replaced	2018-11-08		No
5047825	Ops	BLG	5006	LYTLE ST	Lead	Lead	PEX	Copper	2018-11-09	2019-03-11	Yes
5011591	Ops		361	LEHIGH AVE	Lead	Copper	PEX	Not Replaced	2018-11-09		No
5011590	Ops		357	LEHIGH AVE	Lead	Copper	PEX	Not Replaced	2018-11-09		No
5021974	A17_07	A17_07	1208	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-09	2018-11-09	No
5021971	A17_07	A17_07	1218	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-09		No
5021963	A17_07	A17_07	1252	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-09	2018-11-09	No
5022109	A17_07	A17_07	1161	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-10	2018-11-10	No
5021961	A17_07	A17_07	1258	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-12	2018-11-12	No
5021931	A17_07	A17_07	1213	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-12		No
5012415	A18_08	A18_08	5721	KENTUCKY AVE	Lead	Copper	PEX	Not Replaced	2018-11-12		No
5021970	A17_07	A17_07	1220	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-12	2018-11-12	No
5028823	A09_09	A09_09	6422	APPLE AVE	Lead	Lead	PEX	Copper	2018-11-12	2018-11-12	No
5070473	A16_06	A16_06	1528	BUENA VISTA ST	Lead	Lead	Copper	Copper	2018-11-12	2018-11-12	No
5021969	A17_07	A17_07	1222	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-12	2018-11-12	No
5021942	A17_07	A17_07	1255	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-12		No
5070487	A16_06	A16_06	1525	BUENA VISTA ST	Lead	Copper	Copper	Not Replaced	2018-11-12		No
5021933	A17_07	A17_07	1223	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-12	2018-11-12	No
5028821	A09_09	A09_09	6414	APPLE AVE	Lead	Lead	PEX	Copper	2018-11-12	2018-11-12	No
5011854	A18_08	A18_08	709	SUMMERLEA ST	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No
5028736	A09_09	A09_09	6361	DEAN ST	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No
5021960	A17_07	A17_07	1260	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No
5021934	A17_07	A17_07	1227	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No
5021967	A17_07	A17_07	1232	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No
5012426	A18_08	A18_08	5743	KENTUCKY AVE	Lead	Copper	PEX	Not Replaced	2018-11-13		No
5028744	A09_09	A09_09	6423	DEAN ST	Lead	Lead	PEX	Not Replaced	2018-11-13		Yes
5012390	A18_08	A18_08	5739	HOWE ST	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No
5012391	A18_08	A18_08	5743	HOWE ST	Lead	Copper	PEX	Not Replaced	2018-11-13		No
5028802	A09_09	A09_09	6439	APPLE AVE	Lead	Copper	PEX	Not Replaced	2018-11-13		No
5070474	A16_06	A16_06	1526	BUENA VISTA ST	Lead	Lead	Copper	Copper	2018-11-13	2018-11-13	No
5021937	A17_07	A17_07	1233	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No
5022115	A17_07	A17_07	1135	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No
5022107	A17_07	A17_07	1167	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No
5021941	A17_07	A17_07	1247	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No
5028723	A09_09	A09_09	6435	CLIFFORD ST	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No
5070929	A16_06	A16_06	1513	BUENA VISTA ST	Lead	Lead	Copper	Copper	2018-11-13	2018-11-13	No
5012387	A18_08	A18_08	5731	HOWE ST	Lead	Lead	PEX	Copper	2018-11-13	2018-11-13	No
5029394	A09_09	A09_09	6535	APPLE AVE	Lead	Copper	Copper	Not Replaced	2018-11-13		No
5016257	Ops		280	46TH ST	Lead	Copper	PEX	Not Replaced	2018-11-14		No
5012395	A18_08	A18_08	5740	HOWE ST	Lead	Lead	PEX	Copper	2018-11-14	2018-11-14	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5021927	A17_07	A17_07	1201	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-14		No
5012418	A18_08	A18_08	5727	KENTUCKY AVE	Lead	Lead	PEX	Copper	2018-11-14	2018-11-14	No
5070934	A16_06	A16_06	1516	BUENA VISTA ST	Lead	Lead	Copper	Copper	2018-11-14	2018-11-14	No
5028626	A09_09	A09_09	6327	DEAN ST	Lead	Lead	PEX	Copper	2018-11-14	2018-11-14	No
5012405	A18_08	A18_08	5712	HOWE ST	Lead	Lead	PEX	Copper	2018-11-14	2018-11-14	No
5021930	A17_07	A17_07	1211	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-14	2018-11-14	No
5012488	A18_08	A18_08	5819	KENTUCKY AVE	Lead	Lead	PEX	Copper	2018-11-14	2018-11-14	No
5012386	A18_08	A18_08	5727	HOWE ST	Lead	Lead	PEX	Copper	2018-11-14	2018-11-14	No
5021929	A17_07	A17_07	1207	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-14		No
5012393	A18_08	A18_08	5746	HOWE ST	Lead	Lead	PEX	Copper	2018-11-14	2018-11-14	No
5070932	A16_06	A16_06	1519	BUENA VISTA ST	Lead	Lead	Copper	Copper	2018-11-14	2018-11-14	No
5070931	A16_06	A16_06	1517	BUENA VISTA ST	Lead	PEX	Copper	Not Replaced	2018-11-14		No
1000000	A16_06	A16_06	1520	BUENA VISTA ST	Lead	Copper	Copper	Not Replaced	2018-11-14		No
5028790	A09_09	A09_09	1149	PAULSON AVE	Lead	Lead	PEX	Copper	2018-11-14	2018-11-14	No
5080718	Ops	BLG_01	1712	MARMADUKE ST	Lead	Lead	PEX	Not Replaced	2018-11-15		Yes
5028961	A09_09	A09_09	1214	PAULSON AVE	Lead	Lead	Copper	Copper	2018-11-15	2018-11-15	No
5070924	A16_06	A16_06	1503	BUENA VISTA ST	Lead	Copper	Copper	Not Replaced	2018-11-15		No
5021936	A17_07	A17_07	1231	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No
5021959	A17_07	A17_07	1400	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No
5028959	A09_09	A09_09	1210	PAULSON AVE	Lead	Copper	Copper	Not Replaced	2018-11-15		No
5012394	A18_08	A18_08	5742	HOWE ST	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No
5021965	A17_07	A17_07	1244	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No
5071013	A16_06	A16_06	1401	BUENA VISTA ST	Lead	Lead	Copper	Copper	2018-11-15	2018-11-15	No
5011908	A18_08	A18_08	5803	WALNUT ST	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No
5021964	A17_07	A17_07	1250	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-15	2018-11-20	Yes
5028845	A09_09	A09_09	1106	LARIMER AVE	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No
5012351	A18_08	A18_08	5707	WALNUT ST	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No
5012350	A18_08	A18_08	5705	WALNUT ST	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No
5021944	A17_07	A17_07	1259	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No
5021975	A17_07	A17_07	1202	MORNINGSIDE AVE	Lead	Lead	PEX	Not Replaced	2018-11-15		Yes
5071003	A16_06	A16_06	1412	BUENA VISTA ST	Lead	Lead	Copper	Copper	2018-11-15	2018-11-15	No
5021958	A17_07	A17_07	1404	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-15	2018-11-15	No
5023672	Ops		7223	WITHERSPOON ST	Lead	Copper	PEX	Not Replaced	2018-11-16		No
5073741	Ops		400	MILROY ST	Lead	PEX	PEX	Not Replaced	2018-11-16		No
5080953	Ops		1261	TERMON AVE	Lead	PEX	PEX	Not Replaced	2018-11-16		No
5024285	A17_07	A17_07	1436	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-16	2018-11-16	No
5012425	A18_08	A18_08	5741	KENTUCKY AVE	Lead	Lead	PEX	Copper	2018-11-16	2018-11-23	Yes
5012406	A18_08	A18_08	901	S NEGLEY AVE	Lead	Lead	PEX	Copper	2018-11-16	2018-11-16	No
5021956	A17_07	A17_07	1408	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-16	2018-11-16	No
5021955	A17_07	A17_07	1414	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-16	2018-11-16	No
5021957	A17_07	A17_07	1406	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-16	2018-11-16	No
5012397	A18_08	A18_08	5734	HOWE ST	Lead	Lead	PEX	Copper	2018-11-16	2018-11-16	No
5072550	Ops	BLG	309	ELSDON ST	Lead	Lead	PEX	Copper	2018-11-17	2019-03-07	Yes
5070664	Ops	BLG_01	400	JACKSONIA ST	Lead	Lead	PEX	Copper	2018-11-19	2019-08-29	Yes
5021954	A17_07	A17_07	1418	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-19	2018-11-19	No
5011840	A18_08	A18_08	638	SUMMERLEA ST	Lead	Copper	PEX	Not Replaced	2018-11-19		No
5070383	A16_06	A16_06	516	ARMANDALE ST	Lead	Copper	Copper	Not Replaced	2018-11-19		No
5021943	A17_07	A17_07	1257	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-19		No
5021945	A17_07	A17_07	1401	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-19		No
5021953	A17_07	A17_07	1422	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-19		No
5029208	A09_09	A09_09	1120	PAULSON AVE	Lead	Lead	PEX	Copper	2018-11-19	2018-11-19	No
5070504	A16_06	A16_06	708	ARMANDALE ST	Lead	Lead	Copper	Copper	2018-11-19	2018-11-19	No
5029209	A09_09	A09_09	1118.5	PAULSON AVE	Lead	Lead	PEX	Copper	2018-11-19	2018-11-19	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5024296	A17_07	A17_07	1439	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-19	2018-11-19	No
5029210	A09_09	A09_09	1118	PAULSON AVE	Lead	Copper	PEX	Not Replaced	2018-11-19		No
5021951	A17_07	A17_07	1417	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-19		No
5029211	A09_09	A09_09	1116	PAULSON AVE	Lead	Copper	PEX	Not Replaced	2018-11-19		No
5070446	A16_06	A16_06	519	ARMANDALE ST	Lead	Copper	Copper	Not Replaced	2018-11-19		No
5070484	A16_06	A16_06	711	ARMANDALE ST	Lead	Lead	Copper	Copper	2018-11-19	2018-11-19	No
5067325	Ops	BLG	804	CONSTANCE ST	Lead	Lead	PEX	Not Replaced	2018-11-20		Yes
5046499	Ops		4311	GLADSTONE ST	Lead	PEX	PEX	Not Replaced	2018-11-20		No
5067324	Ops	BLG	924	PERALTA ST	Lead	Lead	PEX	Not Replaced	2018-11-20		Yes
5011279	A18_08	A18_08	541	SUMMERLEA ST	Lead	Lead	PEX	Copper	2018-11-20	2018-11-20	No
5024287	A17_07	A17_07	1430	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-20	2018-11-20	No
5029219	A09_09	A09_09	6513	DEARY ST	Lead	Lead	PEX	Copper	2018-11-20	2018-11-20	No
5012407	A18_08	A18_08	907	S NEGLEY AVE	Lead	Lead	PEX	Copper	2018-11-20	2018-11-20	No
5024283	A17_07	A17_07	1444	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-20	2018-11-20	No
5012421	A18_08	A18_08	5733	KENTUCKY AVE	Lead	Lead	PEX	Copper	2018-11-20	2018-11-20	No
5024298	A17_07	A17_07	1443	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-20	2018-11-20	No
5070479	A16_06	A16_06	701	ARMANDALE ST	Lead	Copper	Copper	Not Replaced	2018-11-20		No
5070480	A16_06	A16_06	703	ARMANDALE ST	Lead	Copper	Copper	Not Replaced	2018-11-20		No
5024301	A17_07	A17_07	1609	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-20		No
5028839	A09_09	A09_09	6419	DEARY ST	Lead	Copper	PEX	Not Replaced	2018-11-20		No
5070445	A16_06	A16_06	517	ARMANDALE ST	Lead	Lead	Copper	Copper	2018-11-20	2018-11-20	No
5028805	A09_09	A09_09	6425	APPLE AVE	Lead	Copper	PEX	Not Replaced	2018-11-20		No
5028826	A09_09	A09_09	6430	APPLE AVE	Lead	Lead	PEX	Copper	2018-11-20	2018-11-20	No
5077017	Ops	BLG_02	1119	HODGKISS ST	Lead	Lead	PEX	Copper	2018-11-21	2020-02-03	Yes
5061059	Ops	BLG_01	165	OLYMPIA ST	Lead	Lead	PEX	Copper	2018-11-21	2019-08-19	Yes
5021950	A17_07	A17_07	1413	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-21		No
5070384	A16_06	A16_06	522	ARMANDALE ST	Lead	Lead	Copper	Copper	2018-11-21	2018-11-21	No
5024274	A17_07	A17_07	1624	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-21	2018-11-21	No
5021948	A17_07	A17_07	1407	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-21		No
5029216	A09_09	A09_09	6501	DEARY ST	Lead	Lead	PEX	Copper	2018-11-21	2018-11-21	No
5070308	Urgent Water	Urgent Water	1804	WARREN ST	Lead	Lead	Copper	Copper	2018-11-21	2018-11-21	No
5028754	A09_09	A09_09	6455	DEAN ST	Lead	Lead	PEX	Copper	2018-11-21	2018-11-21	No
5070385	A16_06	A16_06	524	ARMANDALE ST	Lead	Copper	Copper	Not Replaced	2018-11-21		No
5070406	A16_06	A16_06	1536	GARFIELD AVE	Lead	Lead	Copper	Copper	2018-11-21	2018-11-21	No
5070373	A16_06	A16_06	410	ARMANDALE ST	Lead	Copper	Copper	Not Replaced	2018-11-21		No
5024295	A17_07	A17_07	1435	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-23		No
5029255	A09_09	A09_09	6504	DEARY ST	Lead	Lead	PEX	Copper	2018-11-23	2018-11-23	No
5029260	A09_09	A09_09	6420	DEARY ST	Lead	Copper	PEX	Not Replaced	2018-11-23		No
5029256	A09_09	A09_09	6502	DEARY ST	Lead	Lead	PEX	Copper	2018-11-23	2018-11-23	No
5012345	A18_08	A18_08	727	S NEGLEY AVE	Lead	Lead	PEX	Copper	2018-11-23	2018-11-23	No
5024289	A17_07	A17_07	1424	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-23	2018-11-23	No
5021938	A17_07	A17_07	1235	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-23	2018-11-23	No
5024288	A17_07	A17_07	1426	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-23	2018-11-23	No
5037464	Ops	BLG	5465	BARTLETT ST	Lead	Lead	PEX	Copper	2018-11-24	2019-02-07	Yes
5028841	A09_09	A09_09	6413	DEARY ST	Lead	Copper	PEX	Not Replaced	2018-11-24		No
5009622	Ops	BLG_01	3918	MINTWOOD ST	Lead	Lead	PEX	Not Replaced	2018-11-26		Yes
5011585	Ops	BLG	345	LEHIGH AVE	Lead	Lead	PEX	Not Replaced	2018-11-26		Yes
5024303	A17_07	A17_07	1613	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-26		No
5024293	A17_07	A17_07	1429	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-26	2018-11-26	No
5021946	A17_07	A17_07	1403	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-26		No
5004500	Ops	BLG	16	WELLSFORD ST	Lead	Copper	Copper	Not Replaced	2018-11-27		No
5025632	Ops	BLG	5517	AVONDALE PL	Lead	Lead	PEX	Copper	2018-11-27	2019-02-22	Yes
5029251	A09_09	A09_09	6516	DEARY ST	Lead	Lead	PEX	Copper	2018-11-27	2018-11-27	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5029215	A09_09	A09_09	1101	PAULSON AVE	Lead	Lead	PEX	Copper	2018-11-27	2018-11-27	No
5024273	A17_07	A17_07	1626	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-27	2018-11-27	No
5024272	A17_07	A17_07	1630	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-27	2018-11-27	No
5024279	A17_07	A17_07	1608	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-27	2018-11-27	No
5024305	A17_07	A17_07	1619	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-27	2018-11-27	No
5024277	A17_07	A17_07	1616	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-27	2018-11-27	No
5028835	A09_09	A09_09	1107	PAULSON AVE	Lead	Copper	PEX	Not Replaced	2018-11-27		No
5029250	A09_09	A09_09	6520	DEARY ST	Lead	Lead	PEX	Copper	2018-11-27	2018-11-27	No
5048137	Ops	BLG	444	E ELIZABETH ST	Lead	Copper	PEX	Not Replaced	2018-11-28		No
5070409	A16_06	A16_06	1530	GARFIELD AVE	Lead	Copper	Copper	Not Replaced	2018-11-28		No
5024312	A17_07	A17_07	1639	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-28		No
5012024	A18_08	A18_08	372	LAMONT PL	Lead	Lead	PEX	Copper	2018-11-28	2018-11-28	No
5024299	A17_07	A17_07	1601	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-28	2018-11-28	No
5029223	A09_09	A09_09	6523	DEARY ST	Lead	Lead	PEX	Copper	2018-11-28	2018-11-28	No
5024280	A17_07	A17_07	1604	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-28	2018-11-28	No
5024304	A17_07	A17_07	1615	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-28	2018-11-28	No
5070410	A16_06	A16_06	1528	GARFIELD AVE	Lead	Lead	Copper	Copper	2018-11-28	2018-11-28	No
5029224	A09_09	A09_09	6525	DEARY ST	Lead	Lead	PEX	Copper	2018-11-28	2018-11-28	No
5024309	A17_07	A17_07	1635	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-29		No
5024306	A17_07	A17_07	1623	MORNINGSIDE AVE	Lead	PEX	PEX	Not Replaced	2018-11-29		No
5029249	A09_09	A09_09	6522	DEARY ST	Lead	Lead	PEX	Copper	2018-11-29	2018-11-29	No
5024316	A17_07	A17_07	1653	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-29	2018-11-29	No
5011822	A18_08	A18_08	625	S NEGLEY AVE	Lead	Lead	PEX	Copper	2018-11-29	2018-11-29	No
5070431	A16_06	A16_06	1529	GARFIELD AVE	Lead	Copper	Copper	Not Replaced	2018-11-29		No
5028763	A09_09	A09_09	1155	PAULSON AVE	Lead	Lead	PEX	Copper	2018-11-29	2018-11-29	No
5033262	Ops	BLG_01	7345	MONTICELLO ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2018-11-30	2019-06-12	Yes
5011804	A18_08	A18_08	634	S NEGLEY AVE	Lead	Copper	PEX	Not Replaced	2018-11-30		No
5029258	A09_09	A09_09	6424	DEARY ST	Lead	Lead	PEX	Copper	2018-11-30	2018-11-30	No
5070397	A16_06	A16_06	612	ARMANDALE ST	Lead	Copper	Copper	Not Replaced	2018-11-30		No
5024315	A17_07	A17_07	1649	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-30	2018-11-30	No
5024313	A17_07	A17_07	1641	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-11-30	2018-11-30	No
5071006	A16_06	A16_06	1417	BUENA VISTA ST	Lead	Copper	Copper	Not Replaced	2018-11-30		No
5070427	A16_06	A16_06	1521	GARFIELD AVE	Lead	Lead	Copper	Copper	2018-11-30	2018-11-30	No
5029247	A09_09	A09_09	6526	DEARY ST	Lead	Lead	PEX	Copper	2018-11-30	2018-11-30	No
5033323	Ops	BLG_01	7344	MONTICELLO ST	Lead	Copper	Copper	Not Replaced	2018-11-30		No
5024310	A17_07	A17_07	1633	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-11-30		No
5021216	Ops	BLG	5310	CAMELIA ST	Lead	Lead	PEX	Not Replaced	2018-12-03		Yes
5023875	A17_07	A17_07	1685	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-03	2018-12-03	No
5028759	A09_09	A09_09	6450	DEAN ST	Lead	Lead	PEX	Copper	2018-12-03	2018-12-03	No
5070439	A16_06	A16_06	522	ALPINE AVE	Lead	Copper	Copper	Not Replaced	2018-12-03		No
5029230	A09_09	A09_09	6545	DEARY ST	Lead	Lead	PEX	Copper	2018-12-03	2018-12-03	No
5070438	A16_06	A16_06	520	ALPINE AVE	Lead	Lead	Copper	Copper	2018-12-03	2018-12-03	No
5011801	A18_08	A18_08	628	S NEGLEY AVE	Lead	Lead	PEX	Copper	2018-12-03	2018-12-03	No
5023874	A17_07	A17_07	1683	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-03	2018-12-03	No
5028750	A09_09	A09_09	6437	DEAN ST	Lead	Copper	PEX	Not Replaced	2018-12-03		No
5029229	A09_09	A09_09	6537	DEARY ST	Lead	Lead	PEX	Copper	2018-12-03	2018-12-03	No
5070416	A16_06	A16_06	1512	GARFIELD AVE	Lead	Lead	Copper	Copper	2018-12-03	2018-12-03	No
5023943	A17_07	A17_07	1730	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-03	2018-12-03	No
5023934	A17_07	A17_07	1712	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-03	2018-12-03	No
5070429	A16_06	A16_06	1525	GARFIELD AVE	Lead	Copper	Copper	Not Replaced	2018-12-04		No
5023942	A17_07	A17_07	1728	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-04	2018-12-04	No
5023920	A17_07	A17_07	1725	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-04	2018-12-04	No
5023922	A17_07	A17_07	1721	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-04	2018-12-04	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5011820	A18_08	A18_08	629	S NEGLEY AVE	Lead	Lead	PEX	Copper	2018-12-04	2018-12-04	No
5028782	A09_09	A09_09	13	DICK ST	Lead	Lead	PEX	Not Replaced	2018-12-04		Yes
5023879	A17_07	A17_07	1693	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-04	2018-12-04	No
5070434	A16_06	A16_06	512	ALPINE AVE	Lead	Copper	Copper	Not Replaced	2018-12-04		No
5070436	A16_06	A16_06	516	ALPINE AVE	Lead	Lead	Copper	Copper	2018-12-04	2018-12-04	No
5029199	A09_09	A09_09	6530	APPLE AVE	Lead	Copper	Copper	Not Replaced	2018-12-04		No
5023921	A17_07	A17_07	1719	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-04	2018-12-04	No
5070613	A16_06	A16_06	110	ALPINE AVE	Lead	Copper	Copper	Not Replaced	2018-12-04		No
5029243	A09_09	A09_09	6536	DEARY ST	Lead	Lead	PEX	Not Replaced	2018-12-04		Yes
5023935	A17_07	A17_07	1710	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-05	2018-12-05	No
5070655	A16_06	A16_06	221	ALPINE AVE	Lead	Copper	Copper	Not Replaced	2018-12-05		No
5021962	A17_07	A17_07	1254	MORNINGSIDE AVE	Lead	Lead	PEX	Not Replaced	2018-12-05		Yes
5028755	A09_09	A09_09	1165	PAULSON AVE	Lead	Copper	PEX	Not Replaced	2018-12-05		No
5023939	A17_07	A17_07	1722	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-05	2018-12-05	No
5029244	A09_09	A09_09	6534	DEARY ST	Lead	Lead	PEX	Copper	2018-12-05	2018-12-05	No
5070620	A16_06	A16_06	220	ALPINE AVE	Lead	Lead	Copper	Copper	2018-12-05	2018-12-05	No
5028967	A09_09	A09_09	6524	DEAN ST	Lead	Copper	PEX	Not Replaced	2018-12-05		No
5023914	A17_07	A17_07	1737	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-05	2018-12-05	No
5060430	Ops	BLG_01	331	CLARENCE ST	Lead	Lead	PEX	Copper	2018-12-06	2019-04-26	Yes
5011569	Ops		5978	ALDER ST	Lead	Copper	PEX	Not Replaced	2018-12-06		No
5011568	Ops		5976	ALDER ST	Lead	PEX	PEX	Not Replaced	2018-12-06		No
5023933	A17_07	A17_07	1708	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-06	2018-12-06	No
5070591	A16_06	A16_06	114	CARRINGTON ST	Lead	Lead	Copper	Copper	2018-12-06	2018-12-06	No
5029245	A09_09	A09_09	6532	DEARY ST	Lead	Lead	PEX	Copper	2018-12-06	2018-12-06	No
5023912	A17_07	A17_07	1745	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-06	2018-12-06	No
5023911	A17_07	A17_07	1747	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-06	2018-12-06	No
5031462	BLG	BLG	7142	LEMINGTON AVE	Lead	Lead	PEX	Copper	2018-12-06	2018-12-06	No
5070621	A16_06	A16_06	222	ALPINE AVE	Lead	Copper	Copper	Not Replaced	2018-12-06		No
5070696	A16_06	A16_06	1500	ARCH ST	Lead	Lead	Copper	Copper	2018-12-06	2018-12-06	No
5029246	A09_09	A09_09	6530	DEARY ST	Lead	Lead	PEX	Not Replaced	2018-12-06		Yes
5070610	A16_06	A16_06	1530	ARCH ST	Lead	Copper	Copper	Not Replaced	2018-12-06		No
5070727	A16_06	A16_06	109	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2018-12-06		No
5066039	Ops		1222	SHERMAN AVE	Lead	Copper	PEX	Not Replaced	2018-12-07		No
5024275	A17_07	A17_07	1622	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-07	2018-12-07	No
5023881	A17_07	A17_07	1697	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-12-07		No
5023913	A17_07	A17_07	1743	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-07	2018-12-07	No
5023886	A17_07	A17_07	1678	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-07	2018-12-07	No
5036979	Ops		1611	DENNISTON ST	Lead	Copper	PEX	Not Replaced	2018-12-08		No
5026542	Ops	BLG_01	824	N SHERIDAN AVE	Lead	Lead	PEX	Copper	2018-12-08	2019-04-22	Yes
5072977	Ops	BLG_01	5	NETTIE ST	Lead	Lead	PEX	Copper	2018-12-10	2019-04-30	Yes
5029226	A09_09	A09_09	6529	DEARY ST	Lead	Lead	PEX	Not Replaced	2018-12-10		Yes
5070709	A16_06	A16_06	16	JACKSONIA ST	Lead	Lead	Copper	Copper	2018-12-10	2018-12-10	No
5070404	A16_06	A16_06	407	ARMANDALE ST	Lead	Lead	Copper	Copper	2018-12-10	2018-12-10	No
5029225	A09_09	A09_09	6527	DEARY ST	Lead	Lead	PEX	Not Replaced	2018-12-10		Yes
5028807	A09_09	A09_09	6417	APPLE AVE	Lead	Lead	PEX	Copper	2018-12-10	2018-12-10	No
5023927	A17_07	A17_07	1707	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-10	2018-12-10	No
5023918	A17_07	A17_07	1727	MORNINGSIDE AVE	Lead	Lead	PEX	Not Replaced	2018-12-10		Yes
5029231	A09_09	A09_09	6551	DEARY ST	Lead	Lead	PEX	Not Replaced	2018-12-10		Yes
5023915	A17_07	A17_07	1733	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-12-10		No
5023928	A17_07	A17_07	1705	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-12-10		No
5070405	A16_06	A16_06	409	ARMANDALE ST	Lead	Copper	Copper	Not Replaced	2018-12-10		No
5023909	A17_07	A17_07	1805	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-10	2018-12-10	No
5070710	A16_06	A16_06	14	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2018-12-10		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5049091	Ops		5617	HERBERT WAY	Lead	PEX	PEX	Not Replaced	2018-12-11		No
5025503	Ops		816	JANCEY ST	Lead	Copper	PEX	Not Replaced	2018-12-11		No
5070716	A16_06	A16_06	11	JACKSONIA ST	Lead	Lead	Copper	Copper	2018-12-11	2018-12-11	No
5023945	A17_07	A17_07	1734	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-11	2018-12-11	No
5070415	A16_06	A16_06	1514	GARFIELD AVE	Lead	Lead	Copper	Copper	2018-12-11	2018-12-11	No
5023541	A17_07	A17_07	1819	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-12-11		No
5023944	A17_07	A17_07	1732	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-11	2018-12-11	No
5077603	CEP	CEP	3557	ELMHURST AVE	Lead	Lead	PEX	Copper	2018-12-11	2018-12-11	No
5070707	A16_06	A16_06	20	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2018-12-11		No
5070719	A16_06	A16_06	19	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2018-12-11		No
5070567	A16_06	A16_06	248	CARRINGTON ST	Lead	Copper	Copper	Not Replaced	2018-12-11		No
5023532	A17_07	A17_07	1837	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-11	2018-12-11	No
5023533	A17_07	A17_07	1835	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-11	2018-12-11	No
5070721	A16_06	A16_06	25	JACKSONIA ST	Lead	Lead	Copper	Copper	2018-12-12	2018-12-12	No
5023540	A17_07	A17_07	1821	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2018-12-12		No
5023551	A17_07	A17_07	1840	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-12	2018-12-12	No
5058987	A12_02_A	A12_02_A	5	NORTON ST	Lead	Lead	PEX	Copper	2018-12-12	2018-12-12	No
5023539	A17_07	A17_07	1823	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-12	2018-12-12	No
5070703	A16_06	A16_06	27	ALPINE AVE	Lead	Copper	Copper	Not Replaced	2018-12-12		No
5071070	A16_06	A16_06	1401	ARCH ST	Lead	Lead	Copper	Copper	2018-12-12	2018-12-12	No
5071040	A16_06	A16_06	303	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2018-12-12		No
5069433	Ops	BLG_01	1806	RIALTO ST	Lead	Lead	PEX	Copper	2018-12-13	2019-04-18	Yes
5070694	A16_06	A16_06	1502	ARCH ST	Lead	Lead	Copper	Copper	2018-12-13	2018-12-13	No
5058988	A12_02_A	A12_02_A	7	NORTON ST	Lead	Lead	PEX	Copper	2018-12-13	2018-12-13	No
5071071	A16_06	A16_06	1403	ARCH ST	Lead	Lead	Copper	Copper	2018-12-13	2018-12-13	No
5023534	A17_07	A17_07	1833	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-13	2018-12-13	No
5023517	A17_07	A17_07	6723	GREENWOOD ST	Lead	Lead	PEX	Copper	2018-12-13	2018-12-13	No
5071077	A16_06	A16_06	1404	ARCH ST	Lead	Copper	Copper	Not Replaced	2018-12-13		No
5070687	A16_06	A16_06	1513	ARCH ST	Lead	Lead	Copper	Copper	2018-12-13	2018-12-13	No
5071073	A16_06	A16_06	1407	ARCH ST	Lead	Lead	Copper	Copper	2018-12-14	2018-12-18	Yes
5070612	A16_06	A16_06	1524	ARCH ST	Lead	Lead	Copper	Copper	2018-12-14	2018-12-14	No
5058976	A12_02_A	A12_02_A	108	SOUTHERN AVE	Lead	Lead	PEX	Copper	2018-12-14	2018-12-14	No
5024276	A17_07	A17_07	1618	MORNINGSIDE AVE	Lead	Lead	PEX	Not Replaced	2018-12-14		Yes
5067135	Urgent Water	Urgent LSLR	1005	CHESTNUT ST	Lead	Lead	Copper	Copper	2018-12-14	2018-12-20	Yes
5058965	A12_02_A	A12_02_A	29	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-12-14		No
5023908	A17_07	A17_07	1807	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-14	2018-12-14	No
5023496	A17_07	A17_07	1849	MORNINGSIDE AVE	Lead	Lead	PEX	Not Replaced	2018-12-14		Yes
5071074	A16_06	A16_06	1409	ARCH ST	Lead	Copper	Copper	Not Replaced	2018-12-14		No
5023528	A17_07	A17_07	1824	DUFFIELD ST	Lead	Lead	PEX	Copper	2018-12-14	2018-12-14	No
5070595	A16_06	A16_06	110	CARRINGTON ST	Lead	Copper	Copper	Not Replaced	2018-12-14		No
5023498	A17_07	A17_07	1853	MORNINGSIDE AVE	Lead	Lead	PEX	Not Replaced	2018-12-15		Yes
5023527	A17_07	A17_07	1820	DUFFIELD ST	Lead	Lead	PEX	Copper	2018-12-17	2018-12-17	No
5046408	CEP	CEP	923	NORFOLK ST	Lead	Lead	Copper	Copper	2018-12-17	2018-12-17	No
5070667	A16_06	A16_06	320	JACKSONIA ST	Lead	Lead	Copper	Copper	2018-12-17	2018-12-17	No
5059361	A12_02_A	A12_02_A	43	NORTON ST	Lead	Lead	PEX	Copper	2018-12-17	2018-12-17	No
5023547	A17_07	A17_07	1832	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-17	2018-12-17	No
5023525	A17_07	A17_07	1816	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-17		No
5070681	A16_06	A16_06	216	JACKSONIA ST	Lead	Lead	Copper	Copper	2018-12-17	2018-12-17	No
5070668	A16_06	A16_06	318	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2018-12-17		No
5070683	A16_06	A16_06	212	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2018-12-17		No
5071075	A16_06	A16_06	1411	ARCH ST	Lead	Copper	Copper	Not Replaced	2018-12-18		No
5058995	A12_02_A	A12_02_A	8	NORTON ST	Lead	Lead	PEX	Copper	2018-12-18	2018-12-18	No
5059038	A12_02_A	A12_02_A	3	PROSPECT ST	Lead	Lead	PEX	Copper	2018-12-18	2018-12-18	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5023558	A17_07	A17_07	1864	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-18	2018-12-18	No
5023524	A17_07	A17_07	1812	DUFFIELD ST	Lead	Lead	PEX	Copper	2018-12-18	2018-12-18	No
5058966	A12_02_A	A12_02_A	33	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-12-18		No
5069029	CEP	CEP	2104	STRAUBS LN	Lead	Lead	PEX	Copper	2018-12-18	2018-12-18	No
5023543	A17_07	A17_07	1813	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-18	2018-12-18	No
5070638	A16_06	A16_06	1527	SATURN WAY	Lead	Lead	Copper	Copper	2018-12-18	2018-12-18	No
5070639	A16_06	A16_06	1525	SATURN WAY	Lead	Lead	Copper	Copper	2018-12-18	2018-12-18	No
5070676	A16_06	A16_06	226	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2018-12-18		No
5071039	A16_06	A16_06	305	JACKSONIA ST	Lead	Lead	Copper	Copper	2018-12-19	2018-12-19	No
5063350	Ops		405	LORENZ AVE	Lead	Copper	PEX	Not Replaced	2018-12-19		No
5059073	Ops	BLG_01	89	SOUTHERN AVE	Lead	Lead	PEX	Copper	2018-12-19	2019-06-05	Yes
5023508	A17_07	A17_07	1817	DUFFIELD ST	Lead	Brass	PEX	Copper	2018-12-19	2018-12-19	No
5023938	A17_07	A17_07	1720	MORNINGSIDE AVE	Lead	Lead	PEX	Not Replaced	2018-12-19		Yes
5058626	A12_02_A	A12_02_A	122	PROSPECT ST	Lead	Lead	PEX	Copper	2018-12-19	2018-12-19	No
5058960	A12_02_A	A12_02_A	32	NORTON ST	Lead	Lead	PEX	Copper	2018-12-19	2018-12-19	No
5116001	A16_06	A16_06	1531	SATURN WAY	Lead	Lead	Copper	Copper	2018-12-19	2018-12-19	No
5059037	A12_02_A	A12_02_A	5	PROSPECT ST	Lead	Copper	PEX	Not Replaced	2018-12-19		No
5023554	A17_07	A17_07	1850	MORNINGSIDE AVE	Lead	Lead	PEX	Copper	2018-12-19	2018-12-19	No
5058967	A12_02_A	A12_02_A	35	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-12-19		No
5023946	A17_07	A17_07	1736	MORNINGSIDE AVE	Lead	Lead	PEX	Not Replaced	2018-12-19		Yes
5070640	A16_06	A16_06	402	ALPINE AVE	Lead	Lead	Copper	Copper	2018-12-19	2018-12-19	No
5070675	A16_06	A16_06	228	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2018-12-19		No
5079637	Ops		262	CLIFFVIEW RD	Lead	Copper	PEX	Not Replaced	2018-12-20		No
5070677	A16_06	A16_06	224	JACKSONIA ST	Lead	Lead	Copper	Copper	2018-12-20	2018-12-20	No
5059363	A12_02_A	A12_02_A	83	NORTON ST	Lead	Lead	PEX	Copper	2018-12-20	2018-12-20	No
5058618	A12_02_A	A12_02_A	144	PROSPECT ST	Lead	Lead	PEX	Copper	2018-12-20	2018-12-20	No
5070629	A16_06	A16_06	245	CARRINGTON ST	Lead	Lead	Copper	Not Replaced	2018-12-20		Yes
5031136	CEP	CEP	1349	PAULSON AVE	Lead	Copper	PEX	Not Replaced	2018-12-20		No
5070564	A16_06	A16_06	255	E JEFFERSON ST	Lead	Lead	Copper	Copper	2018-12-20	2018-12-20	No
5016232	Ops		305	45TH ST	Lead	PEX	PEX	Not Replaced	2018-12-21		No
5070706	A16_06	A16_06	26	JACKSONIA ST	Lead	Lead	Copper	Copper	2018-12-21	2018-12-21	No
5024322	A17_07	A17_07	1640	DUFFIELD ST	Lead	Lead	PEX	Copper	2018-12-21	2018-12-21	No
5059370	A12_02_A	A12_02_A	451	NORTON ST	Lead	Lead	PEX	Copper	2018-12-21	2018-12-21	No
5070674	A16_06	A16_06	300	JACKSONIA ST	Lead	Lead	Copper	Copper	2018-12-21	2018-12-21	No
5024323	A17_07	A17_07	1636	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-21		No
5071035	A16_06	A16_06	313	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2018-12-21		No
5041612	Ops		616	WORTH ST	Lead	Copper	PEX	Not Replaced	2018-12-22		No
5041613	Ops	BLG_01	618	WORTH ST	Lead	Lead	PEX	Copper	2018-12-22	2019-05-30	Yes
5024324	A17_07	A17_07	1634	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-22		No
5026379	Ops	BLG_01	5816	WAYNE RD	Lead	Lead	PEX	Copper	2018-12-24	2019-05-28	Yes
5121879	Ops		732	STANTON AVE	Lead	PEX	PEX	Not Replaced	2018-12-26		No
5121877	Ops		730	STANTON AVE	Lead	PEX	PEX	Not Replaced	2018-12-26		No
5024326	A17_07	A17_07	1628	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-26		No
5023829	A17_07	A17_07	1653	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-26		No
5059322	A12_02_A	A12_02_A	338	PROSPECT ST	Lead	Copper	PEX	Not Replaced	2018-12-26		No
5024327	A17_07	A17_07	1624	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-26		No
5023831	A17_07	A17_07	1657	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-26		No
5024329	A17_07	A17_07	1618	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-27		No
5058968	A12_02_A	A12_02_A	37	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-12-27		No
5058624	A12_02_A	A12_02_A	126	PROSPECT ST	Lead	Lead	PEX	Copper	2018-12-27	2018-12-27	No
5024364	A17_07	A17_07	1631	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-27		No
5024332	A17_07	A17_07	1610	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-27		No
5059359	A12_02_A	A12_02_A	39	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-12-27		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5008516	CEP	CEP	3317	CARGILL ST	Lead	Lead	PEX	Copper	2018-12-27	2018-12-27	No
5024363	A17_07	A17_07	1627	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-28		No
5024365	A17_07	A17_07	1633	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-28		No
5058622	A12_02_A	A12_02_A	130	PROSPECT ST	Lead	Lead	PEX	Copper	2018-12-28	2018-12-28	No
5024333	A17_07	A17_07	1606	DUFFIELD ST	Lead	Lead	PEX	Copper	2018-12-28	2018-12-28	No
5059365	A12_02_A	A12_02_A	51	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-12-28		No
5035827	Ops		5514	WILKINS AVE	Lead	Copper	PEX	Not Replaced	2018-12-29		No
5035828	Ops	BLG_01	5512	WILKINS AVE	Lead	Lead	PEX	Copper	2018-12-29	2019-04-25	Yes
5059269	A12_02_A	A12_02_A	556	NORTON ST	Lead	Copper	PEX	Not Replaced	2018-12-29		No
5024367	A17_07	A17_07	1639	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2018-12-29		No
5024335	A17_07	A17_07	1600	DUFFIELD ST	Lead	Lead	PEX	Copper	2018-12-29	2018-12-29	No
5009483	Ops		3927	WOOLSLAYER WAY	Lead	Copper	PEX	Not Replaced	2019-01-02		No
5134237	Ops		3925	WOOLSLAYER	Lead	Copper	PEX	Not Replaced	2019-01-02		No
5024355	A17_07	A17_07	1601	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-02		No
5066103	A16_06	A16_06	109	SAMPSONIA WAY	Lead	Copper	Copper	Not Replaced	2019-01-02		No
5066100	A16_06	A16_06	103	SAMPSONIA WAY	Lead	Copper	Copper	Not Replaced	2019-01-02		No
5024338	A17_07	A17_07	1438	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-02		No
5080530	CEP	CEP	3816	WILKSBO ST	Lead	Lead	PEX	Copper	2019-01-02	2019-01-02	No
5066105	A16_06	A16_06	113	SAMPSONIA WAY	Lead	Copper	Copper	Not Replaced	2019-01-02		No
5070724	A16_06	A16_06	103	JACKSONIA ST	Lead	Lead	Copper	Abandoned	2019-01-02		No
5041142	Ops		352	S LINDEN AVE	Lead	Copper	PEX	Not Replaced	2019-01-03		No
5069413	Ops	BLG_01	1723	SUNDEMAN ST	Lead	Lead	PEX	Copper	2019-01-03	2019-04-09	Yes
5023849	A17_07	A17_07	1700	MARTHA ST	Lead	Lead	PEX	Copper	2019-01-03	2019-01-03	No
5071069	A16_06	A16_06	1400	SHERMAN AVE	Lead	Lead	Copper	Copper	2019-01-03	2019-01-03	No
5070679	A16_06	A16_06	220	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-03	2019-01-03	No
5081239	CEP	CEP	1102	PEMBERTON ST	Lead	Lead	Copper	Copper	2019-01-03	2019-01-03	No
5024321	A17_07	A17_07	1642	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-03		No
5066106	A16_06	A16_06	115	SAMPSONIA WAY	Lead	Copper	Copper	Not Replaced	2019-01-03		No
5071041	A16_06	A16_06	301	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-03	2019-01-03	No
5068046	Ops		1533	LOWRIE ST	Lead	Copper	PEX	Not Replaced	2019-01-04		No
5024351	A17_07	A17_07	1435	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-04		No
5040328	BLG	BLG	6815	THOMAS BLVD	Lead	Lead	PEX	Copper	2019-01-04	2019-01-04	No
5024339	A17_07	A17_07	1434	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-04		No
5058627	A12_02_A	A12_02_A	120	PROSPECT ST	Lead	Lead	PEX	Copper	2019-01-04	2019-01-04	No
5024340	A17_07	A17_07	1432	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-04		No
5071024	A16_06	A16_06	409	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-04	2019-01-04	No
5024341	A17_07	A17_07	1428	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-04		No
5059744	CEP	CEP	326	MERIDIAN ST	Lead	Lead	PEX	Copper	2019-01-04	2019-01-04	No
5071022	A16_06	A16_06	413	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2019-01-04		No
5024342	A17_07	A17_07	1426	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-05		No
5071050	A16_06	A16_06	320	SAMPSONIA WAY	Lead	Lead	Copper	Copper	2019-01-07	2019-01-07	No
5024344	A17_07	A17_07	1420	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-07		No
5070662	A16_06	A16_06	404	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-07	2019-01-07	No
5024345	A17_07	A17_07	1417	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-07		No
5059100	CEP	CEP	63	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-01-07	2019-01-11	No
5070419	A16_06	A16_06	414	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2019-01-07		No
5071051	A16_06	A16_06	324	SAMPSONIA WAY	Lead	Lead	Copper	Copper	2019-01-07	2019-01-07	No
5042662	Ops		2289	BEECHWOOD BLVD	Lead	Copper	Copper	Not Replaced	2019-01-08		No
5021901	A17_07	A17_07	1414	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-08		No
5071054	A16_06	A16_06	404	SAMPSONIA WAY	Lead	Lead	Copper	Copper	2019-01-08	2019-01-08	No
5024350	A17_07	A17_07	1433	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-08		No
5003264	CEP	CEP	322	MEYRAN AVE	Lead	Lead	PEX	Copper	2019-01-08	2019-01-08	No
5070732	A16_06	A16_06	106	SAMPSONIA WAY	Lead	Lead	Copper	Not Replaced	2019-01-08		Yes

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5070661	A16_06	A16_06	406	JACKSONIA ST	Lead	Copper	Copper	Not Replaced	2019-01-08		No
5002086	Ops		243	LOMBARD ST	Lead	Copper	PEX	Not Replaced	2019-01-09		No
5065762	A16_06	A16_06	1306	BUENA VISTA ST	Lead	Lead	Copper	Copper	2019-01-09	2019-01-09	No
5122470	A10_M	A10_M	303	WILLIAM ST	Lead	Lead	PEX	Not Replaced	2019-01-09		Yes
5122471	A10_M	A10_M	305	WILLIAM ST	Lead	Lead	PEX	Not Replaced	2019-01-09		Yes
5070971	A16_06	A16_06	529	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-09	2019-01-09	No
5070956	A16_06	A16_06	506	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-09	2019-01-09	No
5071037	A16_06	A16_06	309	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-10	2019-01-10	No
5070953	A16_06	A16_06	514	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-10	2019-01-10	No
5070969	A16_06	A16_06	525	JACKSONIA ST	Lead	PEX	Copper	Not Replaced	2019-01-10		No
5070965	A16_06	A16_06	519	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-10	2019-01-10	No
5066265	Ops		1223	SANDUSKY ST	Lead	Copper	PEX	Not Replaced	2019-01-13		No
5057426	Ops	BLG_01	919	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-01-14	2019-04-11	Yes
5063754	Ops	BLG_01	705	VALONIA ST	Lead	Lead	PEX	Not Replaced	2019-01-14		Yes
5078195	Ops		3432	SHADELAND AVE	Lead	Copper	PEX	Not Replaced	2019-01-14		No
5028676	Ops	BLG_01	35	JOSEPH ST	Lead	Lead	PEX	Not Replaced	2019-01-14		Yes
5022245	A17_07	A17_07	1015	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-14		No
5071004	A16_06	A16_06	1414	BUENA VISTA ST	Lead	Copper	Copper	Not Replaced	2019-01-14		No
5022243	A17_07	A17_07	1009	DUFFIELD ST	Lead	Copper	PEX	Not Replaced	2019-01-14		No
5070955	A16_06	A16_06	508	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-14	2019-01-14	No
5046461	CEP	CEP	4334	BRISTOL ST	Lead	Copper	PEX	Not Replaced	2019-01-14		No
5071008	A16_06	A16_06	1413	BUENA VISTA ST	Lead	Lead	Copper	Not Replaced	2019-01-14		Yes
5071002	A16_06	A16_06	1410	BUENA VISTA ST	Lead	Lead	Copper	Not Replaced	2019-01-14		Yes
5043302	Ops		1216	POCONO ST	Lead	Copper	Copper	Not Replaced	2019-01-15		No
5050289	Ops	BLG_01	758	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-01-15	2019-03-21	Yes
5070966	A16_06	A16_06	521	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-15	2019-01-15	No
5046602	CEP	CEP	332	WINDERS ST	Lead	Copper	PEX	Not Replaced	2019-01-15		No
5070967	A16_06	A16_06	523	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-15	2019-01-15	No
5071026	A16_06	A16_06	405	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-16	2019-01-16	No
5070391	A16_06	A16_06	1607	MONTEREY ST	Lead	Copper	Copper	Not Replaced	2019-01-16		No
5070285	Ops	BLG_01	221	HENDERSON ST	Lead	Lead	PEX	Copper	2019-01-17	2019-05-30	Yes
5022151	Ops		1165	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-01-17		No
5070614	A16_06	A16_06	208	ALPINE AVE	Lead	Copper	Copper	Not Replaced	2019-01-17		No
5070458	A16_06	A16_06	527	ALPINE AVE	Lead	Copper	Copper	Not Replaced	2019-01-17		No
5031506	Ops		7145	LEMINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-01-18		No
5031505	Ops	BLG_01	7145	LEMINGTON AVE	Lead	Lead	PEX	Copper	2019-01-18	2019-10-25	Yes
5078161	CEP	CEP	3456	GASS AVE	Lead	PEX	PEX	Not Replaced	2019-01-18		No
5065770	A16_06	A16_06	606	N TAYLOR AVE	Lead	Lead	Copper	Copper	2019-01-22	2019-01-22	No
5070999	A16_06	A16_06	609	JACKSONIA ST	Lead	Lead	Copper	Copper	2019-01-22	2019-01-22	No
5070952	A16_06	A16_06	516	JACKSONIA ST	Lead	Lead	Copper	Not Replaced	2019-01-23		Yes
5024320	A17_07	A17_07	1644	DUFFIELD ST	Lead	Lead	PEX	Copper	2019-01-23	2019-01-23	No
5070390	A16_06	A16_06	600	ARMANDALE ST	Lead	Copper	Copper	Not Replaced	2019-01-23		No
5022247	A17_07	A17_07	1022	MORNINGSIDE AVE	Lead	Copper	PEX	Not Replaced	2019-01-23		No
5071056	A16_06	A16_06	408	SAMPSONIA WAY	Lead	Lead	Copper	Copper	2019-01-23	2019-01-23	No
5070616	A16_06	A16_06	1525	ARCH ST	Lead	Lead	Copper	Copper	2019-01-24	2019-01-24	No
5070887	CEP	CEP	1511	COMPROMISE ST	Lead	Lead	PEX	Copper	2019-01-25	2019-01-25	No
5073807	Ops		334	MARSHALL AVE	Lead	Copper	PEX	Not Replaced	2019-01-28		No
5044054	Briar Cliff Water Relay	Briar Cliff Water Relay	584	BRIAR CLIFF RD	Lead	Lead	Copper	Copper	2019-01-28	2019-01-28	No
5044056	Briar Cliff Water Relay	Briar Cliff Water Relay	572	BRIAR CLIFF RD	Lead	Lead	Copper	Copper	2019-02-04	2019-02-04	No
5044055	Ops	Briar Cliff Water Relay	578	BRIAR CLIFF RD	Lead	Lead	Copper	Copper	2019-02-07	2019-02-07	No
5065555	Ops		840	N LINCOLN AVE	Lead	PEX	PEX	Not Replaced	2019-02-08		No
5022198	CEP	CEP	1171	CHISLETT ST	Lead	Lead	PEX	Copper	2019-02-08	2019-02-08	No
5024814	CEP	CEP	1201	KING AVE	Lead	Lead	PEX	Copper	2019-02-14	2019-02-14	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5016004	Ops		4406	CESSNA WAY	Lead	PEX	PEX	Not Replaced	2019-02-16		No
5016006	Ops		4405	CESSNA WAY	Lead	PEX	PEX	Not Replaced	2019-02-16		No
5069326	Ops	Urgent LSLR	2120	LOWRIE ST	Lead	Lead	PEX	Copper	2019-02-17	2019-02-15	No
5024755	CEP	CEP	5464	BROAD ST	Lead	Lead	PEX	Copper	2019-02-18	2019-02-18	No
5031841	Ops		7136	GLADEFIELD ST	Lead	Copper	PEX	Not Replaced	2019-02-19		No
5002817	Urgent LSLR	Urgent LSLR	236	ROBINSON ST	Lead	Lead	PEX	Copper	2019-02-19	2019-02-19	No
5024176	Urgent LSLR	Urgent LSLR	6939	STANDISH ST	Lead	Lead	PEX	Copper	2019-02-19	2019-02-19	No
5072732	Ops		2243	PEEKSKILL ST	Lead	Copper	PEX	Not Replaced	2019-02-21		No
5051029	Ops		118	S 25TH ST	Lead	Copper	PEX	Not Replaced	2019-02-21		No
5016701	Ops		4215	DUNKELD WAY	Lead	Copper	PEX	Not Replaced	2019-02-22		No
5071516	CEP	CEP	1922	MORRIS AVE	Lead	Lead	PEX	Copper	2019-02-22	2019-02-22	No
5038544	Ops		6354	PHILLIPS AVE	Lead	Copper	PEX	Not Replaced	2019-02-26		No
5078108	CEP	CEP	3443	MCCLURE AVE	Lead	Copper	PEX	Not Replaced	2019-02-26		No
5010541	Ops		700	COPELAND ST	Lead	Copper	PEX	Not Replaced	2019-02-28		No
5071376	CEP	CEP	2116	KOERNER AVE	Lead	Lead	PEX	Copper	2019-02-28	2019-02-28	No
5072309	Ops	B08_06_B	2419	MAPLE AVE	Lead	Lead	PEX	Copper	2019-03-01	2019-07-12	Yes
5121991	Ops		101	HOWARD STREET	Lead	Copper	PEX	Not Replaced	2019-03-04		No
5064173	Ops		1418	FAULSEY WAY	Lead	PEX	PEX	Not Replaced	2019-03-04		No
5041705	Ops		6963	WILLARD ST	Lead	Copper	PEX	Not Replaced	2019-03-06		No
5010540	Ops	Urgent LSLR	5412	ELMER ST	Lead	Lead	PEX	Copper	2019-03-06	2019-03-07	No
5027070	Ops		712	COLLINS AVE	Lead	PEX	PEX	Not Replaced	2019-03-07		No
5034429	Ops	Urgent LSLR	5314	WILKINS AVE	Lead	Lead	PEX	Copper	2019-03-07	2019-03-09	No
5082006	Ops		205	CLEVELAND AVE	Lead	Copper	Copper	Not Replaced	2019-03-08		No
5056430	Ops	Urgent LSLR	442	WINTON ST	Lead	Lead	PEX	Copper	2019-03-12	2019-03-14	No
5024933	Ops		5716	CALLOWHILL ST	Lead	Copper	PEX	Not Replaced	2019-03-12		No
5014537	Ops	Urgent LSLR	4789	CYPRESS ST	Lead	Lead	PEX	Copper	2019-03-14	2019-03-20	No
5026133	Ops		5517	HAYS ST	Lead	Copper	PEX	Not Replaced	2019-03-17		No
5074934	B02_01_A	B02_01_A	314	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-18	2019-03-18	No
5075193	B02_01_A	B02_01_A	3708	RUGGLES ST	Lead	Lead	PEX	Copper	2019-03-18	2019-03-18	No
5074586	B02_01_A	B02_01_A	135	HEMPHILL ST	Lead	Lead	PEX	Copper	2019-03-18	2019-03-18	No
5075195	B02_01_A	B02_01_A	3700	RUGGLES ST	Lead	Copper	PEX	Not Replaced	2019-03-18		No
5075194	B02_01_A	B02_01_A	3702	RUGGLES ST	Lead	Lead	PEX	Copper	2019-03-18	2019-03-18	No
5060830	Ops		409.5	SWEETBRIAR ST	Lead	Copper	PEX	Not Replaced	2019-03-19		No
5068180	Ops		16	PROVINCE ST	Lead	Copper	PEX	Not Replaced	2019-03-19		No
5075071	B02_01_A	B02_01_A	331	DUNLAP ST	Lead	Copper	PEX	Not Replaced	2019-03-19		No
5075054	B02_01_A	B02_01_A	116	DUNLAP ST	Lead	Copper	PEX	Not Replaced	2019-03-19		No
5074926	B02_01_A	B02_01_A	122	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-19	2019-03-19	No
5074569	B02_01_A	B02_01_A	44	HEMPHILL ST	Lead	Lead	PEX	Copper	2019-03-19	2019-03-19	No
5074588	B02_01_A	B02_01_A	45	HEMPHILL ST	Lead	Copper	PEX	Not Replaced	2019-03-19		No
5074935	B02_01_A	B02_01_A	331	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-19	2019-03-19	No
5017270	Ops		4412	WOOLSLAYER WAY	Lead	Copper	PEX	Not Replaced	2019-03-20		No
5074927	B02_01_A	B02_01_A	124	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-20	2019-03-20	No
5074581	B02_01_A	B02_01_A	41	DEFOE ST	Lead	Copper	PEX	Not Replaced	2019-03-20		No
5074968	B02_01_A	B02_01_A	3720	RUGGLES ST	Lead	Lead	PEX	Copper	2019-03-20	2019-03-20	No
5075043	B02_01_A	B02_01_A	3700	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-03-20	2019-03-20	No
5075076	B02_01_A	B02_01_A	129	DUNLAP ST	Lead	Lead	PEX	Copper	2019-03-20	2019-04-10	Yes
5024169	B01_07	B01_07	6917	STANDISH ST	Lead	Lead	PEX	Copper	2019-03-20	2019-03-20	No
5075075	B02_01_A	B02_01_A	131	DUNLAP ST	Lead	Lead	PEX	Copper	2019-03-20	2019-03-20	No
5024182	B01_07	B01_07	6924	STANDISH ST	Lead	Lead	PEX	Copper	2019-03-21	2019-03-21	No
5024134	B01_07	B01_07	6909	BISHOP ST	Lead	Copper	PEX	Not Replaced	2019-03-21		No
5075072	B02_01_A	B02_01_A	307	DUNLAP ST	Lead	Lead	PEX	Copper	2019-03-21	2019-03-21	No
5075037	B02_01_A	B02_01_A	103	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-21	2019-03-21	No
5122851	Urgent Water	Urgent LSLR	2	KLOPFER STREET	Lead	Lead	PEX	Copper	2019-03-21	2019-03-21	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5075087	B02_01_A	B02_01_A	25	DUNLAP ST	Lead	Copper	PEX	Not Replaced	2019-03-21		No
5074589	B02_01_A	B02_01_A	147	HEMPHILL ST	Lead		PEX	Copper	2019-03-21	2019-03-21	No
5024180	B01_07	B01_07	6928	STANDISH ST	Lead	Lead	PEX	Copper	2019-03-21	2019-03-21	No
5074568	B02_01_A	B02_01_A	48	HEMPHILL ST	Lead	Lead	PEX	Copper	2019-03-21	2019-03-21	No
5024130	B01_07	B01_07	6928	BISHOP ST	Lead	Lead	PEX	Copper	2019-03-21	2019-03-21	No
5074922	B02_01_A	B02_01_A	114	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-22	2019-03-22	No
5075066	B02_01_A	B02_01_A	322	DUNLAP ST	Lead	Copper	PEX	Not Replaced	2019-03-22		No
5074967	B02_01_A	B02_01_A	3714	RUGGLES ST	Lead	Lead	PEX	Copper	2019-03-22	2019-03-22	No
5074562	B02_01_A	B02_01_A	125	HEMPHILL ST	Lead	Lead	PEX	Copper	2019-03-22	2019-03-22	No
5075029	B02_01_A	B02_01_A	135	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-22	2019-03-22	No
5024198	B01_07	B01_07	6931	BISHOP ST	Lead	Lead	PEX	Copper	2019-03-22	2019-03-22	No
5045521	Ops	Urgent LSLR	4123	WINTERBURN AVE	Lead	Lead	PEX	Copper	2019-03-22	2019-04-04	No
5027057	Ops		700	COLLINS AVE	Lead	Copper	PEX	Not Replaced	2019-03-23		No
5075059	B02_01_A	B02_01_A	128	DUNLAP ST	Lead	Lead	PEX	Copper	2019-03-25	2019-03-26	No
5075058	B02_01_A	B02_01_A	126	DUNLAP ST	Lead	Copper	PEX	Not Replaced	2019-03-25		No
5074587	B02_01_A	B02_01_A	39	HEMPHILL ST	Lead	Copper	PEX	Not Replaced	2019-03-25		No
5024183	B01_07	B01_07	6922	STANDISH ST	Lead		PEX	Copper	2019-03-25	2019-03-25	No
5024171	B01_07	B01_07	6923	STANDISH ST	Lead	Lead	PEX	Copper	2019-03-25	2019-03-25	No
5075034	B02_01_A	B02_01_A	117	RICHEY AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-03-25	2019-03-25	No
5079990	Ops	Urgent LSLR	1531	PENNOCK RD	Lead	Lead	PEX	Copper	2019-03-25	2019-03-27	No
5024192	B01_07	B01_07	6921	BISHOP ST	Lead	Lead	PEX	Copper	2019-03-25	2019-03-25	No
5075055	B02_01_A	B02_01_A	118	DUNLAP ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-03-25	2019-03-25	No
5016680	Ops		4230	BRUCE ST	Lead	Copper	PEX	Not Replaced	2019-03-26		No
5071718	Ops		709	MAGINN ST	Lead		PEX	Not Replaced	2019-03-26		No
5074574	B02_01_A	B02_01_A	15	DEFOE ST	Lead	Lead	PEX	Copper	2019-03-26	2019-03-26	No
5075035	B02_01_A	B02_01_A	115	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-26	2019-03-26	No
5024093	B01_07	B01_07	6928	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-03-26	2019-03-26	No
5024137	B01_07	B01_07	6902	STANDISH ST	Lead		PEX	Copper	2019-03-26	2019-03-26	No
5075049	B02_01_A	B02_01_A	24	DUNLAP ST	Lead	Lead	PEX	Copper	2019-03-26	2019-03-26	No
5024191	B01_07	B01_07	6917	BISHOP ST	Lead	Copper	PEX	Not Replaced	2019-03-26		No
5024092	B01_07	B01_07	6926	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-03-26	2019-03-26	No
5024123	B01_07	B01_07	6918	BISHOP ST	Lead	Copper	PEX	Not Replaced	2019-03-26		No
5074928	B02_01_A	B02_01_A	126	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-26	2019-03-26	No
5024162	B01_07	B01_07	6903	STANDISH ST	Lead	Lead	PEX	Copper	2019-03-26	2019-03-26	No
5074573	B02_01_A	B02_01_A	11	DEFOE ST	Lead	Lead	PEX	Copper	2019-03-27	2019-03-27	No
5024173	B01_07	B01_07	6929	STANDISH ST	Lead	Copper	PEX	Not Replaced	2019-03-27		No
5075047	B02_01_A	B02_01_A	20	DUNLAP ST	Lead	Copper	PEX	Not Replaced	2019-03-27		No
5024124	B01_07	B01_07	6920	BISHOP ST	Lead	Lead	PEX	Copper	2019-03-27	2019-03-27	No
5078706	Ops	Urgent LSLR	3550	CAMPUS ST	Lead	Lead	PEX	Copper	2019-03-27	2019-04-02	No
5024094	B01_07	B01_07	6930	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-03-27	2019-03-27	No
5024090	B01_07	B01_07	6920	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-03-27	2019-03-27	No
5075084	B02_01_A	B02_01_A	105	DUNLAP ST	Lead	Lead	PEX	Copper	2019-03-27	2019-03-27	No
5074929	B02_01_A	B02_01_A	128	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-27	2019-03-27	No
5075028	B02_01_A	B02_01_A	301	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-27	2019-03-27	No
5024190	B01_07	B01_07	6904	STANDISH ST	Lead	Copper	PEX	Not Replaced	2019-03-27		No
5037029	Ops		5529	BARTLETT ST	Lead	PEX	PEX	Not Replaced	2019-03-28		No
5004864	Ops		3304	WARD ST	Lead	Copper	PEX	Not Replaced	2019-03-28		No
5024097	B01_07	B01_07	6938	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-03-28	2019-03-28	No
5074579	B02_01_A	B02_01_A	35	DEFOE ST	Lead	Lead	PEX	Copper	2019-03-28	2019-03-28	No
5024167	B01_07	B01_07	6913	STANDISH ST 1/2	Lead	Lead	PEX	Copper	2019-03-28	2019-03-28	No
5074576	B02_01_A	B02_01_A	25	DEFOE ST	Lead	Lead	PEX	Copper	2019-03-28	2019-03-28	No
5075056	B02_01_A	B02_01_A	120	DUNLAP ST	Lead	Copper	PEX	Not Replaced	2019-03-28		No
5074930	B02_01_A	B02_01_A	130	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-28	2019-03-28	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5024174	B01_07	B01_07	6933	STANDISH ST	Lead	Copper	PEX	Not Replaced	2019-03-28		No
5075027	B02_01_A	B02_01_A	305	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-28	2019-03-28	No
5024193	B01_07	B01_07	6919	BISHOP ST	Lead	Lead	PEX	Copper	2019-03-28	2019-03-28	No
5075024	B02_01_A	B02_01_A	315	RICHEY AVE	Lead	Copper	PEX	Not Replaced	2019-03-28		No
5024140	B01_07	B01_07	6923	MANISTEE ST	Lead	Copper	PEX	Not Replaced	2019-03-28		No
5074931	B02_01_A	B02_01_A	304	RICHEY AVE	Lead	Copper	PEX	Not Replaced	2019-03-28		No
5074584	B02_01_A	B02_01_A	55	DEFOE ST	Lead	Lead	PEX	Copper	2019-03-29	2019-03-29	No
5024166	B01_07	B01_07	6913	STANDISH ST	Lead	Lead	PEX	Copper	2019-03-29	2019-03-29	No
5024096	B01_07	B01_07	6936	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-03-29	2019-03-29	No
5075023	B02_01_A	B02_01_A	317	RICHEY AVE	Lead	Lead	PEX	Copper	2019-03-29	2019-03-29	No
5074545	B02_01_A	B02_01_A	3815	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-03-29	2019-03-29	No
5024196	B01_07	B01_07	6927	BISHOP ST	Lead	Lead	PEX	Copper	2019-03-29	2019-03-29	No
5023708	B01_07	B01_07	6915	MANISTEE ST	Lead	Lead	PEX	Copper	2019-03-29	2019-03-29	No
5016702	Ops	Urgent LSLR	4217	DUNKELD WAY	Lead	Lead	PEX	Copper	2019-03-30	2019-04-05	No
5050368	Ops	Urgent LSLR	3418	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-03-31	2019-04-06	No
5024098	B01_07	B01_07	6940	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No
5019006	Ops	Urgent LSLR	5327	ROSETTA ST	Lead	Lead	PEX	Copper	2019-04-01	2019-05-17	Yes
5024129	B01_07	B01_07	6928 1/2	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No
5075181	B02_01_A	B02_01_A	410	VENTURE ST	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No
5074932	B02_01_A	B02_01_A	308	RICHEY AVE	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No
5024100	B01_07	B01_07	6941	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No
5075180	B02_01_A	B02_01_A	410.5	VENTURE	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No
5024138	B01_07	B01_07	6919	MANISTEE ST	Lead	Copper	PEX	Not Replaced	2019-04-01		No
5024170	B01_07	B01_07	6919	STANDISH ST	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No
5075051	B02_01_A	B02_01_A	100	DUNLAP ST	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No
5074571	B02_01_A	B02_01_A	134	HEMPHILL ST	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No
5024161	B01_07	B01_07	6901	STANDISH ST	Lead	Lead	PEX	Copper	2019-04-01	2019-04-01	No
5052894	Urgent LSLR	Urgent LSLR	1019	E CARSON ST	Lead	Lead	Copper	Copper	2019-04-02	2019-04-02	No
5024102	B01_07	B01_07	6935	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-02	2019-04-02	No
5024004	B01_07	B01_07	1676	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-02		No
5075163	B02_01_A	B02_01_A	401	VENTURE ST	Lead	Lead	PEX	Copper	2019-04-02	2019-04-02	No
5074578	B02_01_A	B02_01_A	33	DEFOE ST	Lead	Lead	PEX	Copper	2019-04-02	2019-04-02	No
5075026	B02_01_A	B02_01_A	309	RICHEY AVE	Lead	Copper	PEX	Not Replaced	2019-04-02		No
5024206	B01_07	B01_07	6932	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-02	2019-04-02	No
5075179	B02_01_A	B02_01_A	412	VENTURE ST	Lead	Lead	PEX	Copper	2019-04-02	2019-04-02	No
5024147	B01_07	B01_07	6934	MANISTEE ST	Lead	Copper	PEX	Not Replaced	2019-04-02		No
5024003	B01_07	B01_07	1674	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-02		No
5074936	B02_01_A	B02_01_A	327	RICHEY AVE	Lead	Copper	PEX	Not Replaced	2019-04-02		No
5075185	B02_01_A	B02_01_A	404	VENTURE ST	Lead	Lead	PEX	Copper	2019-04-02	2019-04-02	No
5024168	B01_07	B01_07	6915	STANDISH ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No
5075128	B02_01_A	B02_01_A	220	VENTURE ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No
5024262	B01_07	B01_07	1629	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No
5074590	B02_01_A	B02_01_A	82	SEMICIR ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No
5024103	B01_07	B01_07	6929	GREENWOOD ST	Lead	Copper	PEX	Not Replaced	2019-04-03		No
5075178	B02_01_A	B02_01_A	414	VENTURE ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No
5075177	B02_01_A	B02_01_A	416	VENTURE ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No
5024164	B01_07	B01_07	6907	STANDISH ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No
5024150	B01_07	B01_07	6926	MANISTEE ST	Lead	Lead	PEX	Copper	2019-04-03	2019-04-03	No
5024200	B01_07	B01_07	6935	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-04	2019-04-04	No
5024104	B01_07	B01_07	6927	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-04	2019-04-04	No
5074567	B02_01_A	B02_01_A	56	HEMPHILL ST	Lead	Lead	PEX	Copper	2019-04-04	2019-04-04	No
5024151	B01_07	B01_07	6922	MANISTEE ST	Lead	Lead	PEX	Copper	2019-04-04	2019-04-04	No
5075176	B02_01_A	B02_01_A	418	VENTURE ST	Lead	Lead	PEX	Copper	2019-04-04	2019-04-04	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5023999	B01_07	B01_07	1685	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-04		No
5023998	B01_07	B01_07	1683	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-04		No
5024184	B01_07	B01_07	6920	STANDISH ST	Lead	Lead	PEX	Copper	2019-04-04	2019-04-04	No
5075174	B02_01_A	B02_01_A	422	VENTURE ST	Lead	Lead	PEX	Copper	2019-04-04	2019-04-04	No
5075041	B02_01_A	B02_01_A	3714	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-04-04	2019-04-05	No
5024260	B01_07	B01_07	1623	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-05	2019-04-05	No
5024125	B01_07	B01_07	6920.5	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-05	2019-04-05	No
5024136	B01_07	B01_07	6900	STANDISH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-04-05	2019-04-05	No
5024109	B01_07	B01_07	6915	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-05	2019-04-05	No
5023997	B01_07	B01_07	1681	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-05		No
5023996	B01_07	B01_07	1679	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-05		No
5056986	B06_03_A	B06_03_A	617 1/2	CLIMAX ST	Lead	Copper	PEX	Not Replaced	2019-04-05		No
5056985	B06_03_A	B06_03_A	617	CLIMAX ST	Lead	Copper	PEX	Not Replaced	2019-04-05		No
5056982	B06_03_A	B06_03_A	611	CLIMAX ST	Lead	Copper	PEX	Not Replaced	2019-04-05		No
5024126	B01_07	B01_07	6922	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-05	2019-04-05	No
5024110	B01_07	B01_07	6913	GREENWOOD ST	Lead	Copper	PEX	Not Replaced	2019-04-05		No
5075134	B02_01_A	B02_01_A	318	VENTURE	Lead	Copper	PEX	Not Replaced	2019-04-05		No
5074915	B02_01_A	B02_01_A	3722	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-04-05		No
5074612	B02_01_A	B02_01_A	26	SEMICIR ST	Lead	Lead	PEX	Copper	2019-04-05	2019-04-05	No
5065452	Ops		931	BEECH AVE	Lead	Copper	PEX	Not Replaced	2019-04-08		No
5036238	Ops		1417	INVERNESS AVE	Lead	Copper	Copper	Not Replaced	2019-04-08		No
5042763	Ops		2601	BEECHWOOD BLVD	Lead	Copper	Copper	Not Replaced	2019-04-08		No
5023995	B01_07	B01_07	1677	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-08		No
5023994	B01_07	B01_07	1675	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-08		No
5074564	B02_01_A	B02_01_A	117	HEMPHILL ST	Lead	Lead	PEX	Copper	2019-04-08	2019-04-08	No
5023993	B01_07	B01_07	1673	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-08		No
5075139	B02_01_A	B02_01_A	321	VENTURE ST	Lead	Copper	PEX	Not Replaced	2019-04-08		No
5057087	B06_03_A	B06_03_A	205	WALTER ST	Lead	Lead	PEX	Copper	2019-04-08	2019-04-08	No
5056983	B06_03_A	B06_03_A	613	CLIMAX ST	Lead	Copper	PEX	Not Replaced	2019-04-08		No
5056984	B06_03_A	B06_03_A	615	CLIMAX ST	Lead	Copper	PEX	Not Replaced	2019-04-08		No
5024107	B01_07	B01_07	6919	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-08	2019-04-08	No
5024148	B01_07	B01_07	6932	MANISTEE ST	Lead	Lead	PEX	Copper	2019-04-08	2019-04-08	No
5024163	B01_07	B01_07	6905	STANDISH ST	Lead	Lead	PEX	Copper	2019-04-08	2019-04-08	No
5057095	B06_03_A	B06_03_A	217	WALTER ST	Lead	Lead	PEX	Copper	2019-04-09	2019-04-09	No
5024002	B01_07	B01_07	1672	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-09	2019-04-09	No
5024179	B01_07	B01_07	6930	STANDISH ST	Lead	Lead	PEX	Copper	2019-04-09	2019-04-09	No
5024099	B01_07	B01_07	6942	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-09	2019-04-09	No
5074595	B02_01_A	B02_01_A	62	SEMICIR ST	Lead	Copper	PEX	Not Replaced	2019-04-09		No
5024400	B01_07	B01_07	1624	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-09	2019-04-09	No
5024139	B01_07	B01_07	6921	MANISTEE ST	Lead	Copper	PEX	Not Replaced	2019-04-09		No
5024199	B01_07	B01_07	6933	BISHOP ST	Lead	Lead	PEX	Not Replaced	2019-04-09		Yes
5057079	B06_03_A	B06_03_A	118	WALTER ST	Lead	Lead	PEX	Copper	2019-04-09	2019-04-09	No
5074872	B02_01_A	B02_01_A	3734	EAST ST	Lead	Copper	PEX	Not Replaced	2019-04-09		No
5075044	B02_01_A	B02_01_A	8	DUNLAP ST	Lead	Lead	PEX	Copper	2019-04-09	2019-04-09	No
5056732	B06_03_A	B06_03_A	119	WALTER ST	Lead	Lead	PEX	Not Replaced	2019-04-09		Yes
5057066	B06_03_A	B06_03_A	224	WALTER ST	Lead	Lead	PEX	Copper	2019-04-09	2019-04-09	No
5057060	B06_03_A	B06_03_A	314	WALTER ST	Lead	Copper	PEX	Not Replaced	2019-04-09		No
5057099	B06_03_A	B06_03_A	225	WALTER ST	Lead	Lead	PEX	Copper	2019-04-10	2019-04-10	No
5024261	B01_07	B01_07	1625	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-10		No
5057082	B06_03_A	B06_03_A	127	WALTER ST	Lead	Copper	PEX	Not Replaced	2019-04-10		No
5024106	B01_07	B01_07	6923	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-10	2019-04-10	No
5024385	B01_07	B01_07	1664	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-10		No
5057083	B06_03_A	B06_03_A	129	WALTER ST	Lead	Lead	PEX	Copper	2019-04-10	2019-04-10	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5057097	B06_03_A	B06_03_A	221	WALTER ST	Lead	Copper	PEX	Not Replaced	2019-04-10		No
5075123	B02_01_A	B02_01_A	218	VENTURE ST	Lead	Copper	PEX	Not Replaced	2019-04-10		No
5074874	B02_01_A	B02_01_A	3730	EAST ST	Lead	Lead	PEX	Copper	2019-04-10	2019-04-10	No
5024132	B01_07	B01_07	6913	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-10	2019-04-10	No
5074921	B02_01_A	B02_01_A	112	RICHEY AVE	Lead	Copper	PEX	Not Replaced	2019-04-10		No
5024197	B01_07	B01_07	6929	BISHOP ST	Lead	Copper	PEX	Not Replaced	2019-04-11		No
5057077	B06_03_A	B06_03_A	122	WALTER ST	Lead	Lead	PEX	Copper	2019-04-11	2019-04-11	No
5024389	B01_07	B01_07	1650	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-11	2019-04-11	No
5024263	B01_07	B01_07	1631	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-11		No
5024141	B01_07	B01_07	1945	ANTIETAM ST	Lead	Lead	PEX	Copper	2019-04-11	2019-04-11	No
5023707	B01_07	B01_07	6917	MANISTEE ST	Lead	Copper	PEX	Not Replaced	2019-04-11		No
5024108	B01_07	B01_07	6917	GREENWOOD ST	Lead	Lead	PEX	Copper	2019-04-11	2019-04-11	No
5024386	B01_07	B01_07	1662	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-11		No
5024133	B01_07	B01_07	6911	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-11	2019-04-11	No
5057055	B06_03_A	B06_03_A	402	WALTER ST	Lead	Copper	PEX	Not Replaced	2019-04-11		No
5057064	B06_03_A	B06_03_A	302	WALTER ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-04-11	2019-04-11	No
5057100	B06_03_A	B06_03_A	303	WALTER ST	Lead	Lead	PEX	Copper	2019-04-11	2019-04-11	No
5024241	B01_07	B01_07	1950	ANTIETAM ST	Lead	Lead	PEX	Copper	2019-04-11	2019-04-11	No
5074868	B02_01_A	B02_01_A	3744	EAST ST	Lead	Copper	PEX	Not Replaced	2019-04-11		No
5057085	B06_03_A	B06_03_A	201	WALTER ST	Lead	Copper	PEX	Not Replaced	2019-04-11		No
5040485	CEP	CEP	6835	MCPHERSON BLVD	Lead	Lead	Copper	Copper	2019-04-12	2019-04-12	No
5024242	B01_07	B01_07	1950.5	ANTIETAM ST	Lead	Lead	PEX	Copper	2019-04-12	2019-04-12	No
5024194	B01_07	B01_07	6923	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-12	2019-04-12	No
5074618	B02_01_A	B02_01_A	65	SEMICIR ST	Lead	Lead	PEX	Copper	2019-04-12	2019-04-12	No
5024145	B01_07	B01_07	1929	ANTIETAM ST	Lead	Lead	PEX	Copper	2019-04-12	2019-04-12	No
5023723	B01_07	B01_07	7220	WITHERSPOON ST	Lead	Lead	PEX	Copper	2019-04-12	2019-04-12	No
5074582	B02_01_A	B02_01_A	45	DEFOE ST	Lead	Lead	PEX	Copper	2019-04-13	2019-04-13	No
5074883	B02_01_A	B02_01_A	3771	EAST ST	Lead	Copper	PEX	Not Replaced	2019-04-15		No
5074884	B02_01_A	B02_01_A	3773	EAST ST	Lead	Copper	PEX	Not Replaced	2019-04-15		No
5024240	B01_07	B01_07	1952	ANTIETAM ST	Lead	Lead	PEX	Copper	2019-04-15	2019-04-15	No
5024401	B01_07	B01_07	1622	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-04-15		No
5024142	B01_07	B01_07	1939	ANTIETAM ST	Lead	Lead	PEX	Copper	2019-04-15	2019-04-15	No
5057072	B06_03_A	B06_03_A	202	WALTER ST	Lead	Lead	PEX	Copper	2019-04-15	2019-04-15	No
5074660	B02_01_A	B02_01_A	66	RIVERVIEW AVE	Lead	Copper	PEX	Not Replaced	2019-04-15		No
5074866	B02_01_A	B02_01_A	3748	EAST ST	Lead	Lead	PEX	Copper	2019-04-15	2019-04-15	No
5057086	B06_03_A	B06_03_A	203	WALTER ST	Lead	Lead	PEX	Copper	2019-04-15	2019-04-15	No
5074954	B02_01_A	B02_01_A	3635	BAYTREE ST	Lead	Lead	PEX	Copper	2019-04-15	2019-04-15	No
5024128	B01_07	B01_07	6926	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-15	2019-04-15	No
5024127	B01_07	B01_07	6924	BISHOP ST	Lead	Copper	PEX	Not Replaced	2019-04-15		No
5057078	B06_03_A	B06_03_A	120	WALTER ST	Lead	Copper	PEX	Not Replaced	2019-04-15		No
5057080	B06_03_A	B06_03_A	121	WALTER ST	Lead	Lead	PEX	Copper	2019-04-15	2019-04-15	No
5023718	B01_07	B01_07	7208	WITHERSPOON ST	Lead	Copper	PEX	Not Replaced	2019-04-15		No
5024402	B01_07	B01_07	1620	JANCEY ST	Lead	Lead	PEX	Not Replaced	2019-04-16		Yes
5057091	B06_03_A	B06_03_A	215.5	WALTER ST	Lead	Lead	PEX	Copper	2019-04-16	2019-04-16	No
5024225	B01_07	B01_07	1916	ANTIETAM ST	Lead	Lead	PEX	Copper	2019-04-16	2019-04-16	No
5074878	B02_01_A	B02_01_A	3751	EAST ST	Lead	Copper	PEX	Not Replaced	2019-04-16		No
5023730	B01_07	B01_07	7234	WITHERSPOON ST	Lead	Copper	PEX	Not Replaced	2019-04-16		No
5057104	B06_03_A	B06_03_A	317	WALTER ST	Lead	Lead	PEX	Copper	2019-04-16	2019-04-16	No
5052141	Ops	Urgent LSLR	2722	COBDEN ST	Lead	Lead	Copper	Copper	2019-04-16	2019-04-16	No
5057062	B06_03_A	B06_03_A	306	WALTER ST	Lead	Lead	PEX	Copper	2019-04-16	2019-04-16	No
5074819	B02_01_A	B02_01_A	3675	BAYTREE ST	Lead	Lead	PEX	Copper	2019-04-16	2019-04-16	No
5057061	B06_03_A	B06_03_A	308	WALTER ST	Lead	Lead	PEX	Copper	2019-04-16	2019-04-16	No
5024238	B01_07	B01_07	1946	ANTIETAM ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5024405	B01_07	B01_07	1610	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No
5024122	B01_07	B01_07	6916	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No
5057089	B06_03_A	B06_03_A	211	WALTER ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No
5022002	B01_07	B01_07	1427	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No
5057105	B06_03_A	B06_03_A	321	WALTER ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No
5074671	B02_01_A	B02_01_A	45	RIVERVIEW AVE	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No
5074820	B02_01_A	B02_01_A	3677	BAYTREE ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No
5057063	B06_03_A	B06_03_A	304	WALTER ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-17	No
5024248	B01_07	B01_07	1433	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-17	2019-04-18	No
5057057	B06_03_A	B06_03_A	322	WALTER ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-04-17	2019-04-17	No
5023675	B01_07	B01_07	7219	WITHERSPOON ST	Lead	Copper	PEX	Not Replaced	2019-04-17		No
5074882	B02_01_A	B02_01_A	3767	EAST ST	Lead	Copper	PEX	Not Replaced	2019-04-17		No
5023722	B01_07	B01_07	7218	WITHERSPOON ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No
5074846	B02_01_A	B02_01_A	3818	EAST ST	Lead	Copper	PEX	Not Replaced	2019-04-18		No
5024406	B01_07	B01_07	1606	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No
5024201	B01_07	B01_07	6937	BISHOP ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No
5024209	B01_07	B01_07	1800	ANTIETAM ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No
5057463	B06_03_A	B06_03_A	640	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No
5074821	B02_01_A	B02_01_A	3679	BAYTREE ST	Lead	Copper	PEX	Not Replaced	2019-04-18		No
5032408	B04_09_A	B04_09_A	7001	CHAUCER ST	Lead	Copper	PEX	Not Replaced	2019-04-18		No
5024486	B01_07	B01_07	1728	ANTIETAM ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No
5074532	B02_01_A	B02_01_A	3850	EAST ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No
5022005	B01_07	B01_07	1424	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No
5024488	B01_07	B01_07	1732	ANTIETAM ST	Lead	Copper	PEX	Not Replaced	2019-04-18		No
5074531	B02_01_A	B02_01_A	3854	EAST ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No
5075289	B02_01_A	B02_01_A	39	RIVERVIEW AVE	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No
5057482	B06_03_A	B06_03_A	756	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No
5057090	B06_03_A	B06_03_A	215	WALTER ST	Lead	Lead	PEX	Copper	2019-04-18	2019-04-18	No
5057481	B06_03_A	B06_03_A	750	LILLIAN ST	Lead	Copper	PEX	Not Replaced	2019-04-18		No
5074847	B02_01_A	B02_01_A	3814	EAST ST	Lead	Copper	PEX	Not Replaced	2019-04-18		No
5030728	Urgent LSLR	Urgent LSLR	6909	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-04-19	2019-04-19	No
5024399	B01_07	B01_07	1628	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-19	2019-04-19	No
5074826	B02_01_A	B02_01_A	3719	BAYTREE ST	Lead	Lead	PEX	Copper	2019-04-19	2019-04-19	No
5033785	B04_09_B	B04_09_B	7224	TIOGA ST	Lead	Lead	PEX	Copper	2019-04-19	2019-04-19	No
5074667	B02_01_A	B02_01_A	61	RIVERVIEW AVE	Lead	Copper	PEX	Not Replaced	2019-04-19		No
5055186	Ops	Urgent LSLR	1815	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-04-22	2019-04-29	No
5024407	B01_07	B01_07	1604	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No
5022013	B01_07	B01_07	1400	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No
5074663	B02_01_A	B02_01_A	141	RIVERVIEW AVE	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No
5057266	B06_03_A	B06_03_A	411	ALLEN ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No
5033867	B04_09_B	B04_09_B	7317	TIOGA ST	Lead	Copper	PEX	Not Replaced	2019-04-22		No
5021996	B01_07	B01_07	1407	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No
5057478	B06_03_A	B06_03_A	744	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No
5033781	B04_09_B	B04_09_B	7214	TIOGA ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No
5074474	B02_01_A	B02_01_A	3880	EAST ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No
5074473	B02_01_A	B02_01_A	3882	EAST ST	Lead	Lead	PEX	Copper	2019-04-22	2019-04-22	No
5031911	B04_09_A	B04_09_A	6931	CHAUCER ST	Lead	Copper	PEX	Not Replaced	2019-04-22		No
5057486	B06_03_A	B06_03_A	808	LILLIAN ST	Lead	Copper	PEX	Not Replaced	2019-04-22		No
5022008	B01_07	B01_07	1416	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-24	No
5022226	B01_07	B01_07	1101	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No
5057479	B06_03_A	B06_03_A	746	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No
5023729	B01_07	B01_07	7232	WITHERSPOON ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No
5075296	B02_01_A	B02_01_A	11	RIVERVIEW AVE	Lead	PEX	PEX	Not Replaced	2019-04-23		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5022222	B01_07	B01_07	1111	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No
5022223	B01_07	B01_07	1109	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No
5057492	B06_03_A	B06_03_A	830	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No
5074848	B02_01_A	B02_01_A	3810	EAST ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No
5074849	B02_01_A	B02_01_A	3806	EAST ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No
5023709	B01_07	B01_07	6911	MANISTEE ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No
5074803	B02_01_A	B02_01_A	3674	BAYTREE ST	Lead	Copper	PEX	Not Replaced	2019-04-23		No
5057112	B06_03_A	B06_03_A	743	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No
5023700	B01_07	B01_07	1927	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No
5074892	B02_01_A	B02_01_A	3813	EAST ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-25	No
5057489	B06_03_A	B06_03_A	816	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-23	2019-04-23	No
5050150	Ops	Urgent LSLR	4224	SALINE ST	Lead	Lead	PEX	Copper	2019-04-24	2019-05-03	No
5050151	Ops	Urgent LSLR	4226	SALINE ST	Lead	Lead	PEX	Copper	2019-04-24	2019-05-03	No
5023716	B01_07	B01_07	1938	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-24	2019-04-24	No
5057501	B06_03_A	B06_03_A	852	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-24	2019-04-24	No
5022216	B01_07	B01_07	1125	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-24	2019-04-24	No
5074798	B02_01_A	B02_01_A	3720	BAYTREE ST	Lead	Lead	PEX	Copper	2019-04-24	2019-04-24	No
5074614	B02_01_A	B02_01_A	83	SEMICIR ST	Lead	Copper	PEX	Not Replaced	2019-04-24		No
5032436	B04_09_A	B04_09_A	7032	CHAUCER ST	Lead	Lead	PEX	Copper	2019-04-24	2019-04-24	No
5021994	B01_07	B01_07	1401	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-24	2019-04-24	No
5057471	B06_03_A	B06_03_A	726	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-24	2019-04-24	No
5057497	B06_03_A	B06_03_A	844	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-24	2019-04-24	No
5022215	B01_07	B01_07	1127	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-24	2019-04-24	No
5030102	Ops		170	AUBURN ST	Lead	PEX	PEX	Not Replaced	2019-04-25	2019-04-25	No
5022211	B01_07	B01_07	1139	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-25	2019-04-25	No
5022207	B01_07	B01_07	1149	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-25	2019-04-25	No
5024177	B01_07	B01_07	7238	STANDISH ST	Lead	Lead	PEX	Copper	2019-04-25	2019-04-25	No
5057480	B06_03_A	B06_03_A	748	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-25	2019-04-25	No
5057488	B06_03_A	B06_03_A	814	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-25	2019-04-25	No
5022020	B01_07	B01_07	1234	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-25	2019-04-25	No
5021987	B01_07	B01_07	1231	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-25	2019-04-25	No
5074797	B02_01_A	B02_01_A	3722	BAYTREE ST	Lead	Lead	PEX	Copper	2019-04-25	2019-04-25	No
5030008	B04_09_A	B04_09_A	6906	CHAUCER ST	Lead	Copper	PEX	Not Replaced	2019-04-25		No
5057490	B06_03_A	B06_03_A	822	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-25	2019-04-25	No
5050857	Urgent Water		142	S 23RD ST	Lead	Lead	PEX	Not Replaced	2019-04-26		Yes
5022231	B01_07	B01_07	1152	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-26	2019-04-26	No
5023715	B01_07	B01_07	1936	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-26	2019-04-26	No
5022220	B01_07	B01_07	1117	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-26	2019-04-26	No
5029898	B04_09_A	B04_09_A	6703	ROWAN ST	Lead	Copper	PEX	Not Replaced	2019-04-26		No
5041093	Urgent LSLR	Urgent LSLR	401	HASTINGS ST	Lead	Lead	PEX	Copper	2019-04-27	2019-04-27	No
5063287	Ops		608	LORENZ AVE	Lead	PEX	PEX	Not Replaced	2019-04-29	2019-04-29	No
5048164	Ops	Urgent LSLR	5023	GLENWOOD AVE	Lead	Lead	PEX	Copper	2019-04-29	2019-05-11	No
5022204	B01_07	B01_07	1157	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No
5022219	B01_07	B01_07	1119	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No
5057499	B06_03_A	B06_03_A	848	LILLIAN ST	Lead	Copper	PEX	Not Replaced	2019-04-29		No
5057034	B06_03_A	B06_03_A	311	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No
5022021	B01_07	B01_07	1232	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No
5022224	B01_07	B01_07	1105	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No
5076066	B02_01_A	B02_01_A	3939	DEWEY AVE	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No
5035233	Ops		1149	SHADY AVE	Lead	Copper	PEX	Not Replaced	2019-04-29		No
5029902	B04_09_A	B04_09_A	6635	ROWAN ST	Lead	Copper	PEX	Not Replaced	2019-04-29		No
5057038	B06_03_A	B06_03_A	221	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No
5022022	B01_07	B01_07	1230	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5029856	B04_09_A	B04_09_A	6624	ROWAN ST	Lead	Copper	PEX	Not Replaced	2019-04-29		No
5023713	B01_07	B01_07	1932	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No
5074796	B02_01_A	B02_01_A	3724	BAYTREE ST	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No
5074795	B02_01_A	B02_01_A	3726	BAYTREE ST	Lead	Copper	PEX	Not Replaced	2019-04-29		No
5074585	B02_01_A	B02_01_A	57	DEFOE ST	Lead	Copper	PEX	Not Replaced	2019-04-29		No
5057494	B06_03_A	B06_03_A	836	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No
5032429	B04_09_A	B04_09_A	1519	N LANG AVE	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No
5021986	B01_07	B01_07	1229	JANCEY ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-04-29	2019-04-29	No
5022023	B01_07	B01_07	1228	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-29	2019-04-29	No
5076503	Ops		3017	HARTMAN ST	Lead	Copper	PEX	Not Replaced	2019-04-30	2019-04-30	No
5000713	Ops		2028	5TH AVE	Lead	Copper	PEX	Not Replaced	2019-04-30	2019-04-30	No
5057168	B06_03_A	B06_03_A	818	INDUSTRY ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-04-30	2019-04-30	No
5074604	B02_01_A	B02_01_A	3737	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No
5024157	B01_07	B01_07	6910	MANISTEE ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No
5022026	B01_07	B01_07	1220	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No
5022232	B01_07	B01_07	1156	CHISLETT ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No
5056988	B06_03_A	B06_03_A	214	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No
5021982	B01_07	B01_07	1217	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No
5074472	B02_01_A	B02_01_A	3870	EAST ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No
5057288	B06_03_A	B06_03_A	861	LILLIAN ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No
5022025	B01_07	B01_07	1224	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No
5029903	B04_09_A	B04_09_A	6633	ROWAN ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No
5056991	B06_03_A	B06_03_A	220	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No
5074794	B02_01_A	B02_01_A	3728	BAYTREE ST	Lead	Copper	PEX	Not Replaced	2019-04-30		No
5022027	B01_07	B01_07	1210	JANCEY ST	Lead	Lead	PEX	Copper	2019-04-30	2019-04-30	No
5074790	B02_01_A	B02_01_A	3740	BAYTREE ST	Lead	Copper	PEX	Not Replaced	2019-05-01		No
5054313	Ops	Urgent LSLR	1709	SARAH ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-08	Yes
5022214	B01_07	B01_07	1131	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5022199	B01_07	B01_07	1167	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5023712	B01_07	B01_07	1930	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5075088	B02_01_A	B02_01_A	23	DUNLAP ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5021991	B01_07	B01_07	1245	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5057474	B06_03_A	B06_03_A	734	LILLIAN ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5057029	B06_03_A	B06_03_A	405	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5040586	Ops		338	HASTINGS ST	Lead	Copper	PEX	Not Replaced	2019-05-01		No
5019406	CEP	CEP	5313	KINCAID ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5029307	B04_09_A	B04_09_A	6600	ROWAN ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5029308	B04_09_A	B04_09_A	6602	ROWAN ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5022210	B01_07	B01_07	1141	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5023706	B01_07	B01_07	1918	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5021984	B01_07	B01_07	1223	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-01		No
5030007	B04_09_A	B04_09_A	6904	CHAUCER ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5022024	B01_07	B01_07	1226	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5076070	B02_01_A	B02_01_A	3973	EVERGREEN RD	Lead	Copper	PEX	Not Replaced	2019-05-01		No
5022212	B01_07	B01_07	1137	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5057033	B06_03_A	B06_03_A	319	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5057475	B06_03_A	B06_03_A	736	LILLIAN ST	Lead	Lead	PEX	Copper	2019-05-01	2019-05-01	No
5057201	B06_03_A	B06_03_A	853	LOYAL WAY	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No
5057209	B06_03_A	B06_03_A	841	LOYAL WAY	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No
5057169	B06_03_A	B06_03_A	816	INDUSTRY ST	Lead	Copper	PEX	Not Replaced	2019-05-02		No
5021993	B01_07	B01_07	1263	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No
5023714	B01_07	B01_07	1934	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No
5074841	B02_01_A	B02_01_A	3834	EAST ST	Lead	Copper	PEX	Not Replaced	2019-05-02		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5007964	Ops		3352	SPRING WAY	Lead	Copper	PEX	Not Replaced	2019-05-02		No
5021985	B01_07	B01_07	1225	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No
5075197	B02_01_A	B02_01_A	428	DUNLAP ST	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No
5057137	B06_03_A	B06_03_A	811	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No
5023705	B01_07	B01_07	1911	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No
5074469	B02_01_A	B02_01_A	3820	BAYTREE ST	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No
5029915	B04_09_A	B04_09_A	6714	ROWAN ST	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No
5022234	B01_07	B01_07	1162	CHISLETT ST	Lead	Copper	PEX	Not Replaced	2019-05-02		No
5030014	B04_09_A	B04_09_A	6926	CHAUCER ST	Lead	Lead	PEX	Not Replaced	2019-05-02		Yes
5022202	B01_07	B01_07	1161	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-02	2019-05-02	No
5057138	B06_03_A	B06_03_A	815	INDUSTRY ST	Lead	Copper	PEX	Not Replaced	2019-05-02		No
5022028	B01_07	B01_07	1208	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-02		No
5068329	Ops	Urgent LSLR	1133	BRABEC ST	Lead	Lead	PEX	Copper	2019-05-03	2019-09-24	No
5073521	Ops		3202	PERRYSVILLE AVE	Lead	Copper	Copper	Not Replaced	2019-05-03		No
5024395	B01_07	B01_07	1652	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-03	2019-05-03	No
5057233	B06_03_A	B06_03_A	818	LOYAL WAY	Lead	Lead	PEX	Copper	2019-05-03	2019-05-03	No
5057156	B06_03_A	B06_03_A	836	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-03	2019-05-03	No
5057158	B06_03_A	B06_03_A	834	INDUSTRY ST	Lead	Copper	PEX	Not Replaced	2019-05-03		No
5074925	B02_01_A	B02_01_A	120	RICHEY AVE	Lead	Copper	PEX	Not Replaced	2019-05-03		No
5057232	B06_03_A	B06_03_A	816	LOYAL WAY	Lead	Lead	PEX	Copper	2019-05-03	2019-05-03	No
5074458	B02_01_A	B02_01_A	3850	BAYTREE ST	Lead	Copper	PEX	Not Replaced	2019-05-03		No
5042416	Ops		1842	SHAW AVE	Lead	Copper	PEX	Not Replaced	2019-05-06		No
5053694	Ops		20	NUSSER ST	Lead	Copper	PEX	Not Replaced	2019-05-06		No
5018505	Ops		173	46TH ST	Lead	Copper	PEX	Not Replaced	2019-05-06		No
5075117	B02_01_A	B02_01_A	3500	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No
5022208	B01_07	B01_07	1147	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No
5022015	B01_07	B01_07	1252	JANCEY ST	Lead	Lead	PEX	Not Replaced	2019-05-06		Yes
5024159	B01_07	B01_07	1914	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No
5022031	B01_07	B01_07	1202	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No
5029895	B04_09_A	B04_09_A	6725	ROWAN ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No
5057015	B06_03_A	B06_03_A	324	MILLBRIDGE ST	Lead	Copper	PEX	Not Replaced	2019-05-06		No
5075098	B02_01_A	B02_01_A	3640	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-06		No
5074832	B02_01_A	B02_01_A	3751	BAYTREE ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No
5057159	B06_03_A	B06_03_A	832	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No
5022201	B01_07	B01_07	1163	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No
5024158	B01_07	B01_07	1916	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No
5021981	B01_07	B01_07	1215	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No
5021983	B01_07	B01_07	1219	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-06		No
5057154	B06_03_A	B06_03_A	842	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No
5056989	B06_03_A	B06_03_A	216	MILLBRIDGE ST	Lead	Copper	PEX	Not Replaced	2019-05-06		No
5029905	B04_09_A	B04_09_A	6638	ROWAN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-06	2019-05-06	No
5030009	B04_09_A	B04_09_A	6908	CHAUCER ST	Lead	Lead	PEX	Copper	2019-05-06	2019-05-06	No
5024160	B01_07	B01_07	1912	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No
5022240	B01_07	B01_07	1198	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No
5057251	B06_03_A	B06_03_A	844	LOYAL WAY	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No
5021978	B01_07	B01_07	1207	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No
5056943	B06_03_A	B06_03_A	933	MANTON WAY	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No
5031919	B04_09_A	B04_09_A	1507	N MURLAND ST	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No
5076067	B02_01_A	B02_01_A	3943	EVERGREEN RD	Lead	Copper	PEX	Not Replaced	2019-05-07		No
5022196	B01_07	B01_07	1179	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No
5022032	B01_07	B01_07	1185	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No
5057253	B06_03_A	B06_03_A	846	LOYAL WAY	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No
5021980	B01_07	B01_07	1211	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5056947	B06_03_A	B06_03_A	942	MANTON WAY	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No
5023711	B01_07	B01_07	1928	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-07	2019-05-07	No
5036818	Ops		5808	FERREE ST	Lead	PEX	PEX	Not Replaced	2019-05-08		No
5022238	B01_07	B01_07	1174	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No
5021988	B01_07	B01_07	1235	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No
5074912	B02_01_A	B02_01_A	3740	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No
5056930	B06_03_A	B06_03_A	983	MANTON WAY	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No
5074766	B02_01_A	B02_01_A	3911	EVERGREEN RD	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No
5022036	B01_07	B01_07	1203	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No
5074759	B02_01_A	B02_01_A	3845	EVERGREEN RD	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No
5022037	B01_07	B01_07	1203	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No
5056949	B06_03_A	B06_03_A	958	MANTON WAY	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No
5022029	B01_07	B01_07	1206	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No
5022030	B01_07	B01_07	1204	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-08	2019-05-09	Yes
5023702	B01_07	B01_07	1921	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-08	2019-05-09	No
5057438	B06_03_A	B06_03_A	960	MANTON WAY	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-08	2019-05-08	No
5056928	B06_03_A	B06_03_A	979	MANTON WAY	Lead	Lead	PEX	Copper	2019-05-08	2019-05-08	No
5075110	B02_01_A	B02_01_A	3602	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-08		No
5075107	B02_01_A	B02_01_A	3608	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-08		No
5075106	B02_01_A	B02_01_A	3610	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-08	2019-05-14	No
5057292	B06_03_A	B06_03_A	406	KNOX AVE	Lead	Lead	PEX	Copper	2019-05-08	2019-05-09	No
5056953	B06_03_A	B06_03_A	976	MANTON WAY	Lead	Copper	PEX	Not Replaced	2019-05-09		No
5029864	B04_09_A	B04_09_A	6741	DEARY ST	Lead	Copper	PEX	Not Replaced	2019-05-09		No
5056954	B06_03_A	B06_03_A	978	MANTON WAY	Lead	Lead	PEX	Copper	2019-05-09	2019-05-09	No
5023594	B01_07	B01_07	1907	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-09	2019-05-09	No
5057436	B06_03_A	B06_03_A	954	MANTON WAY	Lead	Lead	PEX	Copper	2019-05-09	2019-05-09	No
5029876	B04_09_A	B04_09_A	6724	DEARY ST	Lead	Copper	PEX	Not Replaced	2019-05-09		No
5074761	B02_01_A	B02_01_A	3857	EVERGREEN RD	Lead	Lead	PEX	Copper	2019-05-09	2019-05-09	No
5022235	B01_07	B01_07	1170	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-09	2019-05-09	No
5075103	B02_01_A	B02_01_A	3616	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-09	2019-05-09	No
5074768	B02_01_A	B02_01_A	3925	EVERGREEN RD	Lead	Copper	PEX	Not Replaced	2019-05-09		No
5022189	B01_07	B01_07	1150	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-09		No
5074898	B02_01_A	B02_01_A	3800	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-09	2019-05-09	No
5022190	B01_07	B01_07	1154	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-09	2019-05-09	No
5022043	B01_07	B01_07	1213	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-09	2019-05-09	No
5075104	B02_01_A	B02_01_A	3614	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-09	2019-05-09	No
5029978	B04_09_A	B04_09_A	6954	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-05-09	2019-05-09	No
5029977	B04_09_A	B04_09_A	6952	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-05-09	2019-05-09	No
5022039	B01_07	B01_07	1207	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-09	2019-05-09	No
5074770	B02_01_A	B02_01_A	3939	EVERGREEN RD	Lead	Copper	PEX	Not Replaced	2019-05-09		No
5121831	Ops		113	SHERMAN STREET	Lead	Copper	PEX	Not Replaced	2019-05-10		No
5072500	Ops		500	CHAUTAUQUA ST	Lead	Copper	PEX	Not Replaced	2019-05-10		No
5057328	B06_03_A	B06_03_A	914	FREELAND ST	Lead	Lead	PEX	Copper	2019-05-10	2019-05-10	No
5029976	B04_09_A	B04_09_A	6952.5	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-05-10	2019-05-10	No
5056933	B06_03_A	B06_03_A	963	MANTON WAY	Lead	Lead	PEX	Copper	2019-05-10	2019-05-10	No
5074659	B02_01_A	B02_01_A	48	RIVERVIEW AVE	Lead	Copper	PEX	Not Replaced	2019-05-10		No
5075108	B02_01_A	B02_01_A	3606	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-10	2019-05-10	No
5057329	B06_03_A	B06_03_A	916	FREELAND ST	Lead	Copper	PEX	Not Replaced	2019-05-10		No
5074893	B02_01_A	B02_01_A	3816	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-10		No
5051552	Ops		2508	MISSION ST	Lead	Copper	PEX	Not Replaced	2019-05-13		No
5056944	B06_03_A	B06_03_A	929	MANTON WAY	Lead	Lead	PEX	Copper	2019-05-13	2019-05-13	No
5022158	B01_07	B01_07	1139	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-13		No
5022153	B01_07	B01_07	1161	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-13		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5024043	B01_07	B01_07	1827	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-13	2019-05-13	No
5056938	B06_03_A	B06_03_A	947	MANTON WAY	Lead	Copper	PEX	Not Replaced	2019-05-13		No
5029983	B04_09_A	B04_09_A	6955	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-05-13	2019-05-13	No
5022184	B01_07	B01_07	1134	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-13		No
5022042	B01_07	B01_07	1211	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-13	2019-05-13	No
5022192	B01_07	B01_07	1164	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-13		No
5029865	B04_09_A	B04_09_A	6737	DEARY ST	Lead	Lead	PEX	Not Replaced	2019-05-13		Yes
5056937	B06_03_A	B06_03_A	949	MANTON WAY	Lead	Copper	PEX	Not Replaced	2019-05-13		No
5075102	B02_01_A	B02_01_A	3622	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-13	2019-05-13	No
5075115	B02_01_A	B02_01_A	3506	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-13	2019-05-13	No
5056830	B06_03_A	B06_03_A	913	MANTON WAY	Lead	Copper	PEX	Not Replaced	2019-05-13		No
5022070	B01_07	B01_07	1200	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-13	2019-05-14	No
5022150	B01_07	B01_07	1169	JANCEY ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-14	2019-05-14	No
5057313	B06_03_A	B06_03_A	911	FREELAND ST	Lead	Lead	PEX	Copper	2019-05-14	2019-05-14	No
5074461	B02_01_A	B02_01_A	3844	BAYTREE ST	Lead	Lead	PEX	Copper	2019-05-14	2019-05-14	No
5074463	B02_01_A	B02_01_A	3840	BAYTREE ST	Lead	Lead	PEX	Copper	2019-05-14	2019-05-14	No
5057298	B06_03_A	B06_03_A	326	KNOX AVE	Lead	Lead	PEX	Copper	2019-05-14	2019-05-14	No
5029996	B04_09_A	B04_09_A	1411	N MURLAND ST	Lead	Lead	PEX	Copper	2019-05-14	2019-05-14	No
5029351	B04_09_A	B04_09_A	6601	DEARY ST	Lead	Copper	PEX	Not Replaced	2019-05-14		No
5057336	B06_03_A	B06_03_A	928	FREELAND ST	Lead	Copper	PEX	Not Replaced	2019-05-14		No
5057311	B06_03_A	B06_03_A	327	KNOX AVE	Lead	Copper	PEX	Not Replaced	2019-05-14		No
5074557	B02_01_A	B02_01_A	3871	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-14	2019-05-14	No
5024044	B01_07	B01_07	1825	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-14	2019-05-14	No
5057304	B06_03_A	B06_03_A	312	KNOX AVE	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5022045	B01_07	B01_07	1217	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5022169	B01_07	B01_07	1101	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5057293	B06_03_A	B06_03_A	404	KNOX AVE	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5022239	B01_07	B01_07	1176	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5074834	B02_01_A	B02_01_A	3759	BAYTREE ST	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5074839	B02_01_A	B02_01_A	3809	BAYTREE ST	Lead	Copper	PEX	Not Replaced	2019-05-15		No
5074838	B02_01_A	B02_01_A	3807	BAYTREE ST	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5022181	B01_07	B01_07	1126	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5057165	B06_03_A	B06_03_A	820	INDUSTRY ST	Lead	Copper	PEX	Not Replaced	2019-05-15		No
5057512	B06_03_A	B06_03_A	920	LILLIAN ST	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5022052	B01_07	B01_07	1425	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5032524	B04_09_A	B04_09_A	1402	N MURLAND ST	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5004751	CEP	CEP	3216	JULIET ST	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5029235	B04_09_A	B04_09_A	6604	DEARY ST	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5029790	Ops		6530	SHEFLAND AVE	Lead	Copper	PEX	Not Replaced	2019-05-15		No
5024112	B01_07	B01_07	1802	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-15	2019-05-16	No
5022175	B01_07	B01_07	1106	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5074551	B02_01_A	B02_01_A	3843	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-15		No
5057322	B06_03_A	B06_03_A	401	KNOX AVE	Lead	Lead	PEX	Copper	2019-05-15	2019-05-15	No
5057406	B06_03_A	B06_03_A	924	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5022173	B01_07	B01_07	1100	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5024417	B01_07	B01_07	1443	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5057513	B06_03_A	B06_03_A	922	LILLIAN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-16	2019-05-16	No
5022165	B01_07	B01_07	1119	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5022055	B01_07	B01_07	1435	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5074643	B02_01_A	B02_01_A	3667	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5057427	B06_03_A	B06_03_A	923	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5029874	B04_09_A	B04_09_A	6950	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5047654	Ops		226	FLOWERS AVE	Lead	Copper	PEX	Not Replaced	2019-05-16		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5022276	B01_07	B01_07	1030	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5057520	B06_03_A	B06_03_A	944	LILLIAN ST	Lead	Copper	PEX	Not Replaced	2019-05-16		No
5029873	B04_09_A	B04_09_A	6948	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5074476	B02_01_A	B02_01_A	3886	EAST ST	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5074549	B02_01_A	B02_01_A	3835	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5029050	CEP	CEP	3	SHETLAND AVE	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5022053	B01_07	B01_07	1429	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5056626	B06_03_A	B06_03_A	67	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5056623	B06_03_A	B06_03_A	61	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5074646	B02_01_A	B02_01_A	3657	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-16	2019-05-16	No
5027064	Ops		6215	HUNTRESS ST	Lead	Copper	PEX	Not Replaced	2019-05-17		No
5027218	Ops	Urgent LSLR	307	N FAIRMOUNT ST	Lead	Lead	PEX	Copper	2019-05-17	2019-09-06	No
5036600	Ops	Urgent LSLR	1464	INVERNESS AVE	Lead	Lead	Copper	Copper	2019-05-17	2019-05-20	No
5029836	B04_09_A	B04_09_A	6624	LYRIC ST	Lead	Lead	PEX	Copper	2019-05-17	2019-05-17	No
5029837	B04_09_A	B04_09_A	6622	LYRIC ST	Lead	Lead	PEX	Copper	2019-05-17	2019-05-17	No
5074642	B02_01_A	B02_01_A	3705	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-17		No
5074645	B02_01_A	B02_01_A	3661	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-17		No
5074527	B02_01_A	B02_01_A	3819	BAYTREE ST	Lead	Lead	PEX	Copper	2019-05-17	2019-05-17	No
5074649	B02_01_A	B02_01_A	3643	PERRYSVILLE AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-17	2019-05-15	No
5056590	B06_03_A	B06_03_A	36	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-05-17	2019-05-17	No
5022275	B01_07	B01_07	1034	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-17	2019-05-17	No
5074548	B02_01_A	B02_01_A	3833	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-17		No
5056621	B06_03_A	B06_03_A	55	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-05-17	2019-05-17	No
5024418	B01_07	B01_07	1445	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-17	2019-05-17	No
5032313	Urgent Water	B04_09_B	7023	KELLY ST	Lead	Lead	PEX	Abandoned	2019-05-17		No
5032314	Urgent Water	B04_09_B	7023.5	KELLY ST	Lead	Lead	PEX	Not Replaced	2019-05-17		Yes
5074647	B02_01_A	B02_01_A	3651	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-18	2019-05-18	No
5063290	Ops		600	LORENZ AVE	Lead	Copper	PEX	Not Replaced	2019-05-20		No
5024019	B01_07	B01_07	1722	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-20	2019-05-20	No
5022044	B01_07	B01_07	1215	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-20	2019-05-20	No
5022280	B01_07	B01_07	1018	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-20	2019-05-20	No
5029337	B04_09_A	B04_09_A	6713	DEARY ST	Lead	Lead	PEX	Copper	2019-05-20	2019-05-20	No
5056546	B06_03_A	B06_03_A	72	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-05-20	2019-05-20	No
5022180	B01_07	B01_07	1124	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-20	2019-05-20	No
5057407	B06_03_A	B06_03_A	934	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-20	2019-05-20	No
5133099	B01_07	B01_07	1423	CHISLETT	Lead	Lead	PEX	Copper	2019-05-20	2019-05-20	No
5043463	CEP	CEP	7232	THOMAS BLVD	Lead	Lead	PEX	Copper	2019-05-20	2019-05-20	No
5075095	B02_01_A	B02_01_A	3654	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-20		No
5022277	B01_07	B01_07	1024	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-20	2019-05-20	No
5074641	B02_01_A	B02_01_A	3709	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-20	2019-05-20	No
5074547	B02_01_A	B02_01_A	3827	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-20	2019-05-20	No
5057412	B06_03_A	B06_03_A	950	INDUSTRY ST	Lead	Copper	PEX	Not Replaced	2019-05-20		No
5057437	B06_03_A	B06_03_A	955	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-20	2019-05-20	No
5029973	B04_09_A	B04_09_A	6932	MOUNT VERNON ST	Lead	Copper	PEX	Not Replaced	2019-05-20		No
5042451	Ops		1876	SHAW AVE	Lead	Copper	PEX	Not Replaced	2019-05-21		No
5074607	B02_01_A	B02_01_A	3727	PERRYSVILLE AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-21	2019-05-21	No
5075624	B02_01_A	B02_01_A	4041	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-21	2019-05-21	No
5074608	B02_01_A	B02_01_A	3725	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-21		No
5056602	B06_03_A	B06_03_A	30	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-05-21	2019-05-21	No
5022049	B01_07	B01_07	1417	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-21	2019-05-21	No
5022279	B01_07	B01_07	1020	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-21		No
5057146	B06_03_A	B06_03_A	913	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-21	2019-05-21	No
5074606	B02_01_A	B02_01_A	3733	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-21	2019-05-21	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5022050	B01_07	B01_07	1419	CHISLETT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-21	2019-05-21	No
5056622	B06_03_A	B06_03_A	59	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-05-21	2019-05-21	No
5029825	B04_09_A	B04_09_A	6716	ATWELL ST	Lead	Lead	PEX	Copper	2019-05-21	2019-05-21	No
5074468	B02_01_A	B02_01_A	3822	BAYTREE ST	Lead	Lead	PEX	Copper	2019-05-21	2019-05-21	No
5057442	B06_03_A	B06_03_A	973	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-21	2019-05-21	No
5022284	B01_07	B01_07	1008	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-21		No
5022283	B01_07	B01_07	1010	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-21		No
5057428	B06_03_A	B06_03_A	927	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-21	2019-05-21	No
5074605	B02_01_A	B02_01_A	3735	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-21		No
5057431	B06_03_A	B06_03_A	937	INDUSTRY ST	Lead	Copper	PEX	Not Replaced	2019-05-21		No
5031918	B04_09_A	B04_09_A	1509	N MURTLAND ST	Lead	Lead	PEX	Copper	2019-05-21	2019-05-21	No
5040458	Ops	Urgent LSLR	405	N MURTLAND ST	Lead	Lead	PEX	Copper	2019-05-22	2019-05-29	No
5068261	CEP	CEP	1134	BRABEC ST	Lead	Lead	PEX	Copper	2019-05-22	2019-05-22	No
5056606	B06_03_A	B06_03_A	21	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-05-22	2019-05-22	No
5024462	B01_07	B01_07	1614	CHISLETT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-22	2019-05-22	No
5024427	B01_07	B01_07	1621	CHISLETT ST	Lead	Copper	PEX	Not Replaced	2019-05-22		No
5024426	B01_07	B01_07	1619	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-22	2019-05-22	No
5074603	B02_01_A	B02_01_A	3801	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-22	2019-05-22	No
5074602	B02_01_A	B02_01_A	3803	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-22	2019-05-22	No
5029844	B04_09_A	B04_09_A	6603	LYRIC ST	Lead	Copper	PEX	Not Replaced	2019-05-22		No
5044416	CEP	CEP	1230	RICHMOND ST	Lead	Lead	PEX	Copper	2019-05-22	2019-05-23	No
5029962	B04_09_A	B04_09_A	904	LAXTON ST	Lead	Lead	PEX	Copper	2019-05-22	2019-05-22	No
5056588	B06_03_A	B06_03_A	44	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-05-22	2019-05-22	No
5022294	B01_07	B01_07	926	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-22	2019-05-22	No
5075625	B02_01_A	B02_01_A	4037	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-22		No
5022282	B01_07	B01_07	1014	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-22		No
5057421	B06_03_A	B06_03_A	982	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-22	2019-05-22	No
5057446	B06_03_A	B06_03_A	987	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-22	2019-05-22	No
5050722	Ops		2118	SARAH ST	Lead	Copper	PEX	Not Replaced	2019-05-23		No
5056779	B06_03_A	B06_03_A	832	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No
5024459	B01_07	B01_07	1620	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No
5024460	B01_07	B01_07	1618	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No
5056778	B06_03_A	B06_03_A	834	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No
5057441	B06_03_A	B06_03_A	965	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No
5055747	B06_03_A	B06_03_A	1	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No
5074466	B02_01_A	B02_01_A	3830	BAYTREE ST	Lead	Lead	PEX	Not Replaced	2019-05-23		Yes
5030331	B04_09_A	B04_09_A	856	INWOOD ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No
5029928	B04_09_A	B04_09_A	6727	ATWELL ST	Lead	Copper	PEX	Not Replaced	2019-05-23		No
5022295	B01_07	B01_07	922	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No
5067780	CEP	CEP	1209	SEIDLE ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No
5029826	B04_09_A	B04_09_A	6722	ATWELL ST	Lead	Copper	PEX	Not Replaced	2019-05-23		No
5057425	B06_03_A	B06_03_A	992	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No
5074499	B02_01_A	B02_01_A	3963	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-23		No
5074498	B02_01_A	B02_01_A	3961	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-23		No
5022271	B01_07	B01_07	1019	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-23	2019-05-23	No
5024011	B01_07	B01_07	1710	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-23		No
5022281	B01_07	B01_07	1016	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-23		No
5056685	B06_03_A	B06_03_A	724	EXCELSIOR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-23	2019-05-23	No
5023983	B01_07	B01_07	1711	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-23		No
5079195	CEP	CEP	945	GRAND AVE	Lead	Copper	PEX	Not Replaced	2019-05-24		No
5024437	B01_07	B01_07	1651	CHISLETT ST	Lead	Lead	Copper	Copper	2019-05-24	2019-05-24	No
5024452	B01_07	B01_07	1650	CHISLETT ST	Lead	Copper	PEX	Not Replaced	2019-05-24		No
5030326	B04_09_A	B04_09_A	846	INWOOD ST	Lead	Lead	PEX	Copper	2019-05-24	2019-05-24	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5074495	B02_01_A	B02_01_A	3955	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-24	2019-05-24	No
5074497	B02_01_A	B02_01_A	3959	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-24		No
5047187	Ops		4604	MONONGAHELA ST	Lead	PEX	PEX	Not Replaced	2019-05-28		No
5056616	B06_03_A	B06_03_A	711	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5024457	B01_07	B01_07	1628-1630	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5024431	B01_07	B01_07	1635	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5022286	B01_07	B01_07	1004	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5022292	B01_07	B01_07	930	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5056781	B06_03_A	B06_03_A	826	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5074559	B02_01_A	B02_01_A	40	DEFOE ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5074533	B02_01_A	B02_01_A	3874	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5056617	B06_03_A	B06_03_A	710	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5029357	B04_09_A	B04_09_A	6616	APPLE AVE	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5030336	B04_09_A	B04_09_A	885	INWOOD ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5022293	B01_07	B01_07	932	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5075138	B02_01_A	B02_01_A	323	VENTURE ST	Lead	Copper	PEX	Not Replaced	2019-05-28		No
5024419	B01_07	B01_07	1449	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5024017	B01_07	B01_07	1712	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5024013	B01_07	B01_07	1714	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5056764	B06_03_A	B06_03_A	829	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5024424	B01_07	B01_07	1613	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-28	2019-05-28	No
5039767	Ops		6458	LILAC ST	Lead	Copper	PEX	Not Replaced	2019-05-29		No
5022287	B01_07	B01_07	5307	WELLESLEY AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-29	2019-05-29	No
5024012	B01_07	B01_07	1710	JANCEY ST	Lead	Lead	PEX	Copper	2019-05-29	2019-05-29	No
5024464	B01_07	B01_07	1610	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-29	2019-05-29	No
5056760	B06_03_A	B06_03_A	809	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-29	2019-05-29	No
5056766	B06_03_A	B06_03_A	833	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-29	2019-05-29	No
5056690	B06_03_A	B06_03_A	740	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-29	2019-05-29	No
5072757	B08_06_A	B08_06_A	339	LAFAYETTE AVE	Lead	Copper	PEX	Not Replaced	2019-05-29		No
5029923	B04_09_A	B04_09_A	6705	LYRIC ST	Lead	Lead	PEX	Copper	2019-05-29	2019-05-29	No
5030571	B04_09_A	B04_09_A	828	INWOOD ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-05-29	2019-05-29	No
5030560	B04_09_A	B04_09_A	826	INWOOD ST	Lead	Lead	PEX	Copper	2019-05-29	2019-05-29	No
5056669	B06_03_A	B06_03_A	739	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-29	2019-05-29	No
5056680	B06_03_A	B06_03_A	712	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-30	2019-05-31	No
5024461	B01_07	B01_07	1616	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No
5022288	B01_07	B01_07	5309	WELLESLEY AVE	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No
5055209	B06_03_A	B06_03_A	1016	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No
5024469	B01_07	B01_07	1450	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No
5030589	B04_09_A	B04_09_A	805	INWOOD ST	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No
5055210	B06_03_A	B06_03_A	1018	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No
5030418	B04_09_A	B04_09_A	6740	ATWELL ST	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No
5072684	B08_06_A	B08_06_A	233	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No
5057147	B06_03_A	B06_03_A	915	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No
5057185	B06_03_A	B06_03_A	852	PROCTOR WAY	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No
5025106	B01_07	B01_07	828	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-05-30		No
5072760	B08_06_A	B08_06_A	325	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-05-30	2019-05-30	No
5060872	Ops		224	PLYMOUTH ST	Lead	PEX	PEX	Not Replaced	2019-05-31		No
5042118	Ops		614	KIRTLAND ST	Lead	Copper	PEX	Not Replaced	2019-05-31		No
5057192	B06_03_A	B06_03_A	860	PROCTOR WAY	Lead	Copper	PEX	Not Replaced	2019-05-31		No
5057167	B06_03_A	B06_03_A	819	PROCTOR WAY	Lead	Lead	PEX	Copper	2019-05-31	2019-05-31	No
5025515	B01_07	B01_07	831	CHISLETT ST	Lead	Copper	PEX	Not Replaced	2019-05-31		No
5022291	B01_07	B01_07	5311	WELLESLEY AVE	Lead	Lead	PEX	Copper	2019-05-31	2019-05-31	No
5030572	B04_09_A	B04_09_A	834	INWOOD ST	Lead	Copper	PEX	Not Replaced	2019-05-31		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5133081	B01_07	B01_07	1615	CHISLETT	Lead	Lead	PEX	Copper	2019-05-31	2019-05-31	No
5024931	CEP	CEP	1410	MELLON ST	Lead	Lead	PEX	Copper	2019-05-31	2019-05-31	No
5056675	B06_03_A	B06_03_A	723	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-05-31	2019-05-31	No
5072765	B08_06_A	B08_06_A	310	LAFAYETTE AVE	Lead	Copper	PEX	Not Replaced	2019-05-31		No
5024465	B01_07	B01_07	1608	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-31	2019-05-31	No
5072685	B08_06_A	B08_06_A	229	LAFAYETTE AVE	Lead	Copper	PEX	Not Replaced	2019-05-31		No
5030374	B04_09_A	B04_09_A	6958	MONTICELLO ST	Lead	Copper	PEX	Not Replaced	2019-05-31		No
5024467	B01_07	B01_07	1604	CHISLETT ST	Lead	Lead	PEX	Copper	2019-05-31	2019-05-31	No
5070054	B08_06_A	B08_06_A	1788	PERRYVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-05-31		No
5072679	B08_06_A	B08_06_A	303	LAFAYETTE AVE	Lead	PEX	PEX	Not Replaced	2019-06-01		No
5070912	Ops	Urgent LSLR	153	HENDERSON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-02	2019-06-06	No
5023991	B01_07	B01_07	1687	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-03		No
5072686	B08_06_A	B08_06_A	223	LAFAYETTE AVE	Lead	Copper	PEX	Not Replaced	2019-06-03		No
5055202	B06_03_A	B06_03_A	1002	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2019-06-03	2019-06-03	No
5072680	B08_06_A	B08_06_A	301	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-06-03	2019-06-03	No
5057404	B06_03_A	B06_03_A	916	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-06-03	2019-06-03	No
5030355	B04_09_A	B04_09_A	1027	BEECHER ST	Lead	Lead	PEX	Copper	2019-06-03	2019-06-03	No
5024446	B01_07	B01_07	1670	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-03	2019-06-03	No
5025103	B01_07	B01_07	852	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-03	2019-06-03	No
5024447	B01_07	B01_07	1672	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-03	2019-06-03	No
5024089	B01_07	B01_07	6918	GREENWOOD ST	Lead	Copper	PEX	Not Replaced	2019-06-03		No
5024442	B01_07	B01_07	1665	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-03	2019-06-03	No
5056929	B06_03_A	B06_03_A	986	E WARRINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-06-03		No
5009036	CEP	CEP	3627	CHARLOTTE ST	Lead	Lead	PEX	Copper	2019-06-03	2019-06-03	No
5056901	B06_03_A	B06_03_A	941	E WARRINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-06-04		No
5056682	B06_03_A	B06_03_A	718	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No
5024064	B01_07	B01_07	1705	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No
5006999	CEP	CEP	816	CLARISSA ST	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No
5071446	B08_06_A	B08_06_A	2028	LETSCHE ST	Lead	Copper	PEX	Not Replaced	2019-06-04		No
5025100	B01_07	B01_07	845	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No
5030626	B04_09_A	B04_09_A	904	GERRITT ST	Lead	Copper	PEX	Not Replaced	2019-06-04		No
5056900	B06_03_A	B06_03_A	943	E WARRINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-06-04		No
5030627	B04_09_A	B04_09_A	906	GERRITT ST	Lead	Copper	PEX	Not Replaced	2019-06-04		No
5023976	B01_07	B01_07	1719	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-04		No
5022303	B01_07	B01_07	905	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No
5056322	CEP	CEP	431	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No
5024068	B01_07	B01_07	1704	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No
5022302	B01_07	B01_07	903	CHISLETT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-04	2019-06-04	No
5072681	B08_06_A	B08_06_A	253	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No
5030629	B04_09_A	B04_09_A	910	GERRITT ST	Lead	Copper	PEX	Not Replaced	2019-06-04		No
5056910	B06_03_A	B06_03_A	923	E WARRINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-06-04		No
5055830	B06_03_A	B06_03_A	813	EUREKA ST	Lead	Copper	PEX	Not Replaced	2019-06-04		No
5030593	B04_09_A	B04_09_A	6815	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-04	2019-06-07	No
5030592	B04_09_A	B04_09_A	6817	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-04	2019-06-07	No
5072772	B08_06_A	B08_06_A	338	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-06-04	2019-06-04	No
5033085	Ops		7147	RACE ST	Lead	PEX	PEX	Not Replaced	2019-06-05		No
5025499	B01_07	B01_07	824	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-05	2019-06-05	No
5072677	B08_06_A	B08_06_A	250	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-06-05	2019-06-05	No
5055833	B06_03_A	B06_03_A	817	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-05	2019-06-05	No
5056895	B06_03_A	B06_03_A	961	E WARRINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-06-05		No
5071443	B08_06_A	B08_06_A	2016	LETSCHE ST	Lead	Copper	PEX	Not Replaced	2019-06-05		No
5025525	B01_07	B01_07	836	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-05	2019-06-05	No
5071468	B08_06_A	B08_06_A	100	MCNAUGHER ST	Lead	Lead	PEX	Copper	2019-06-05	2019-06-05	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5056748	B06_03_A	B06_03_A	840	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-05	2019-06-05	No
5056762	B06_03_A	B06_03_A	813	EXCELSIOR ST	Lead	Copper	PEX	Not Replaced	2019-06-05		No
5030332	B04_09_A	B04_09_A	858	INWOOD ST	Lead	Lead	PEX	Copper	2019-06-05	2019-06-05	No
5024066	B01_07	B01_07	1701	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-05	2019-06-05	No
5070097	B08_06_A	B08_06_A	1764	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-06-05	2019-06-05	No
5055831	B06_03_A	B06_03_A	815	EUREKA ST	Lead	Copper	PEX	Not Replaced	2019-06-05		No
5024422	B01_07	B01_07	1609	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-05	2019-06-05	No
5055856	B06_03_A	B06_03_A	19	EMERALD ST	Lead	Lead	PEX	Copper	2019-06-05	2019-06-05	No
5030347	B04_09_A	B04_09_A	1013	BEECHER ST	Lead	Lead	PEX	Copper	2019-06-05	2019-06-05	No
5030349	B04_09_A	B04_09_A	1015	BEECHER ST	Lead	Lead	PEX	Copper	2019-06-05	2019-06-05	No
5019599	Ops	Urgent LSLR	5352	ROSETTA ST	Lead	Lead	PEX	Not Replaced	2019-06-06		Yes
5030522	B04_09_A	B04_09_A	6821	KELLY ST	Lead	Copper	PEX	Not Replaced	2019-06-06		No
5055820	B06_03_A	B06_03_A	807	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-06	2019-06-06	No
5025104	B01_07	B01_07	846	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-06		No
5024444	B01_07	B01_07	1702	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-06	2019-06-06	No
5071474	B08_06_A	B08_06_A	2111	MOUNTFORD AVE	Lead	Lead	PEX	Copper	2019-06-06	2019-06-06	No
5022335	B01_07	B01_07	924	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-06	2019-06-06	No
5056829	B06_03_A	B06_03_A	904	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2019-06-06	2019-06-06	No
5029722	CEP	CEP	513	LOWELL ST	Lead	Lead	PEX	Copper	2019-06-06	2019-06-06	No
5023960	B01_07	B01_07	1805	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-06	2019-06-06	No
5024055	B01_07	B01_07	1731	CHISLETT ST	Lead	PEX	PEX	Not Replaced	2019-06-06		No
5030708	B04_09_A	B04_09_A	6834	KELLY ST	Lead	Copper	PEX	Not Replaced	2019-06-06		No
5071456	B08_06_A	B08_06_A	12	OLIVE ST	Lead	Copper	PEX	Not Replaced	2019-06-06		No
5071481	B08_06_A	B08_06_A	1939	MOUNTFORD AVE	Lead	Lead	PEX	Copper	2019-06-06	2019-06-06	No
5071180	B08_06_A	B08_06_A	2104	MOUNTFORD AVE	Lead	Copper	PEX	Not Replaced	2019-06-06		No
5024056	B01_07	B01_07	1729	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-06	2019-06-06	No
5023958	B01_07	B01_07	1811	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-06		No
5025518	B01_07	B01_07	841	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-06	2019-06-06	No
5056891	B06_03_A	B06_03_A	983	E WARRINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-06-06		No
5055860	B06_03_A	B06_03_A	804	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-06	2019-06-06	No
5030565	B04_09_A	B04_09_A	6829	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-06	2019-06-06	No
5063736	Ops		202	FAIRVIEW AVE	Lead	Copper	PEX	Not Replaced	2019-06-07		No
5050552	Urgent LSLR	Urgent LSLR	2341	E CARSON ST	Lead	Lead	PEX	Copper	2019-06-07	2019-06-07	No
5071462	B08_06_A	B08_06_A	2011	MOUNTFORD AVE	Lead	Lead	PEX	Copper	2019-06-07	2019-06-07	No
5071457	B08_06_A	B08_06_A	14	OLIVE ST	Lead	Lead	PEX	Copper	2019-06-07	2019-06-07	No
5071359	B08_06_A	B08_06_A	1924	LITHGOW AVE	Lead	Lead	PEX	Copper	2019-06-08	2019-06-08	No
5072669	B08_06_A	B08_06_A	218	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-06-08	2019-06-08	No
5045884	CEP	CEP	64	BIGELOW ST	Lead	Lead	PEX	Copper	2019-06-08	2019-06-08	No
5026533	Ops	Urgent LSLR	841	N SHERIDAN AVE	Lead	Lead	PEX	Copper	2019-06-10	2019-07-05	No
5045642	Ops	Urgent LSLR	830	GREENFIELD AVE	Lead	Lead	PEX	Copper	2019-06-10	2019-06-13	No
5063302	Ops	Urgent LSLR	924	MARENA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-10	2019-06-26	Yes
5025504	B01_07	B01_07	5301	STANTON AVE	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5022301	B01_07	B01_07	901	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5023956	B01_07	B01_07	1815	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5024076	B01_07	B01_07	1730	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5030694	B04_09_A	B04_09_A	6909	KELLY ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5030553	B04_09_A	B04_09_A	838	INWOOD ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5055836	B06_03_A	B06_03_A	825	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5024075	B01_07	B01_07	1728	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5030695	B04_09_A	B04_09_A	6911	KELLY ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5057418	B06_03_A	B06_03_A	964	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5047854	CEP	CEP	5027	BLAIR ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5024052	B01_07	B01_07	1739	CHISLETT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-10	2019-06-10	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5055837	B06_03_A	B06_03_A	827	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5017042	CEP	CEP	4230	POST ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5072776	B08_06_A	B08_06_A	2037	OSGOOD ST	Lead	Lead	PEX	Copper	2019-06-10	2019-06-10	No
5023955	B01_07	B01_07	1817	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-10		No
5024793	Ops	B11_07	1338	CORDOVA RD	Lead	Copper	PEX	Not Replaced	2019-06-11		No
5001762	Urgent LSLR	Urgent LSLR	1615	BEDFORD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-11	2019-06-11	No
5025505	B01_07	B01_07	5303	STANTON AVE	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No
5024057	B01_07	B01_07	1727	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No
5071539	B08_06_A	B08_06_A	316	MARSONIA ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No
5071528	B08_06_A	B08_06_A	216	MARSONIA ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No
5072775	B08_06_A	B08_06_A	2026	OSGOOD ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No
5024058	B01_07	B01_07	1725	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No
5023573	B01_07	B01_07	1845	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No
5056749	B06_03_A	B06_03_A	842	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No
5057372	B06_03_A	B06_03_A	1401	ARLINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-06-11		No
5071178	B08_06_A	B08_06_A	2024	OSGOOD ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No
5030761	B04_09_A	B04_09_A	6927	KELLY ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No
5022317	B01_07	B01_07	1025	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No
5057389	B06_03_A	B06_03_A	935	CLIMAX ST	Lead	Copper	PEX	Not Replaced	2019-06-11		No
5056738	B06_03_A	B06_03_A	810	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No
5022318	B01_07	B01_07	1029	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-11	2019-06-11	No
5030621	B04_09_A	B04_09_A	6949	FRANKSTOWN AVE	Lead	Copper	PEX	Not Replaced	2019-06-12		No
1000020	B04_09_A	B04_09_A	6949 1/2	FRANKSTOWN AVE	Lead	Copper	PEX	Not Replaced	2019-06-12		No
5049886	CEP	CEP	754	LORETTA ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No
5071177	B08_06_A	B08_06_A	2035	BIGGS AVE	Lead	Copper	PEX	Not Replaced	2019-06-12		No
5055806	B06_03_A	B06_03_A	723	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No
5024054	B01_07	B01_07	1737	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No
5024053	B01_07	B01_07	1735	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No
5025501	B01_07	B01_07	820	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No
5056744	B06_03_A	B06_03_A	822	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No
5056648	B06_03_A	B06_03_A	722	EUREKA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-12	2019-06-12	No
5030630	B04_09_A	B04_09_A	6965	FRANKSTOWN AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-12	2019-06-12	No
5030783	B04_09_A	B04_09_A	6934	KELLY ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No
5022314	B01_07	B01_07	1013	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No
5057388	B06_03_A	B06_03_A	931	CLIMAX ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No
5057387	B06_03_A	B06_03_A	939	CLIMAX ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No
5056742	B06_03_A	B06_03_A	818	EUREKA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-12	2019-06-12	No
5071533	B08_06_A	B08_06_A	2022	OSGOOD ST	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No
5071491	B08_06_A	B08_06_A	2010	MOUNTFORD AVE	Lead	Lead	PEX	Copper	2019-06-12	2019-06-12	No
5055207	B06_03_A	B06_03_A	1012	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No
5055859	B06_03_A	B06_03_A	806	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No
5070148	B08_06_A	B08_06_A	1704	SANDUSKY ST	Lead	Copper	PEX	Not Replaced	2019-06-13		No
5023571	B01_07	B01_07	1849	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No
5024474	B01_07	B01_07	1607	VILLANOVA RD	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No
5030520	B04_09_A	B04_09_A	6827	KELLY ST	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No
5022319	B01_07	B01_07	1035	CHISLETT ST	Lead	Copper	PEX	Not Replaced	2019-06-13		No
5030519	B04_09_A	B04_09_A	6829	KELLY ST	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No
5072676	B08_06_A	B08_06_A	246	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No
5056646	B06_03_A	B06_03_A	716	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No
5070180	B08_06_A	B08_06_A	1712	MEADVILLE ST	Lead	Copper	PEX	Not Replaced	2019-06-13		No
5056647	B06_03_A	B06_03_A	720	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No
5055861	B06_03_A	B06_03_A	802	EUREKA ST	Lead	Copper	PEX	Not Replaced	2019-06-13		No
5056837	B06_03_A	B06_03_A	909	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5024485	B01_07	B01_07	1600	VILLANOVA RD	Lead	Lead	PEX	Copper	2019-06-13	2019-06-13	No
5070179	B08_06_A	B08_06_A	1714	MEADVILLE ST	Lead	Copper	PEX	Not Replaced	2019-06-13		No
5030623	B04_09_A	B04_09_A	6951.5	FRANKSTOWN AVE	Lead	Copper	PEX	Not Replaced	2019-06-13		No
5030622	B04_09_A	B04_09_A	6951	FRANKSTOWN AVE	Lead	Copper	PEX	Not Replaced	2019-06-13		No
5063774	Ops	BLG_01	281	ADVENT ST	Lead	Lead	PEX	Copper	2019-06-14	2020-02-05	Yes
5024445	B01_07	B01_07	1700	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-14	2019-06-14	No
5055827	B06_03_A	B06_03_A	811	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-14	2019-06-14	No
5070753	B08_06_A	B08_06_A	1503	BOYLE ST	Lead	Copper	PEX	Not Replaced	2019-06-14		No
5056645	B06_03_A	B06_03_A	714	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-14	2019-06-14	No
5071467	B08_06_A	B08_06_A	105	MCNAUGHER ST	Lead	Lead	PEX	Copper	2019-06-14	2019-06-14	No
5048681	CEP	CEP	223	MANSION ST	Lead	Copper	PEX	Not Replaced	2019-06-14		No
5056741	B06_03_A	B06_03_A	816	EUREKA ST	Lead	Copper	PEX	Not Replaced	2019-06-14		No
5030631	B04_09_A	B04_09_A	6955	FRANKSTOWN AVE	Lead	Copper	PEX	Not Replaced	2019-06-14		No
5055813	B06_03_A	B06_03_A	735	EUREKA ST	Lead	Copper	PEX	Not Replaced	2019-06-14		No
5070775	B08_06_A	B08_06_A	1426	BOYLE ST	Lead	Copper	PEX	Not Replaced	2019-06-14		No
5070158	B08_06_A	B08_06_A	1806	BELLEAU ST	Lead	Lead	PEX	Copper	2019-06-15	2019-06-15	No
5070161	B08_06_A	B08_06_A	1814	BELLEAU DR	Lead	Lead	PEX	Copper	2019-06-15	2019-06-15	No
5003108	Ops		115	CHESTERFIELD RD	Lead	PEX	PEX	Not Replaced	2019-06-17		No
5024482	B01_07	B01_07	1628	VILLANOVA RD	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No
5055733	B06_03_A	B06_03_A	613	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No
5055852	B06_03_A	B06_03_A	917	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No
5070154	B08_06_A	B08_06_A	1800	BELLEAU ST	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No
5070186	B08_06_A	B08_06_A	1624	MEADVILLE ST	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No
5070765	B08_06_A	B08_06_A	1409	BOYLE ST	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No
5024478	B01_07	B01_07	1619	VILLANOVA RD	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No
5067877	CEP	CEP	1216	SPRING GARDEN AVE	Lead	Copper	PEX	Not Replaced	2019-06-17		No
5070768	B08_06_A	B08_06_A	1416	BOYLE ST	Lead	Copper	PEX	Not Replaced	2019-06-17		No
5055890	B06_03_A	B06_03_A	9	RENWICK ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-17	2019-06-17	No
5057405	B06_03_A	B06_03_A	918	INDUSTRY ST	Lead	Copper	PEX	Not Replaced	2019-06-17		No
5056605	B06_03_A	B06_03_A	22	MILLBRIDGE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-17	2019-06-17	No
5030764	B04_09_A	B04_09_A	6933	KELLY ST	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No
5030765	B04_09_A	B04_09_A	6935	KELLY ST	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No
5032248	B04_09_B	B04_09_B	7030	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-17	2019-06-17	No
5023575	B01_07	B01_07	1841	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No
5022313	B01_07	B01_07	1011	CHISLETT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-18	2019-06-18	No
5024473	B01_07	B01_07	1601	VILLANOVA RD	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No
5022266	B01_07	B01_07	1001	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-18		No
5070760	B08_06_A	B08_06_A	1419	BOYLE ST	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No
5056600	B06_03_A	B06_03_A	620	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No
5055789	B06_03_A	B06_03_A	909	MCLAIN ST	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No
5070129	B08_06_A	B08_06_A	1615	MEADVILLE ST	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No
5030698	B04_09_A	B04_09_A	6914	KELLY ST	Lead	Lead	PEX	Not Replaced	2019-06-18		Yes
5033182	B04_09_B	B04_09_B	7037	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No
5068717	CEP	CEP	1214	HASLAGE AVE	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No
5024480	B01_07	B01_07	1629	VILLANOVA RD	Lead	Lead	PEX	Copper	2019-06-18	2019-06-18	No
5000631	Ops	Urgent LSLR	1814	TUSTIN ST	Lead	Lead	PEX	Copper	2019-06-19	2019-06-20	No
5022326	B01_07	B01_07	1022	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No
5055790	B06_03_A	B06_03_A	903	MCLAIN ST	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No
5023570	B01_07	B01_07	1851	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No
5024001	B01_07	B01_07	1667	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-19		No
5030789	B04_09_A	B04_09_A	6918	KELLY ST	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No
5070814	B08_06_A	B08_06_A	1435	SANDUSKY ST	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No
5055735	B06_03_A	B06_03_A	623	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5023580	B01_07	B01_07	1840	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-19		No
5055900	B06_03_A	B06_03_A	943	EUREKA ST	Lead	Copper	PEX	Not Replaced	2019-06-19		No
5032244	B04_09_B	B04_09_B	7029	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No
5070171	B08_06_A	B08_06_A	1816	MEADVILLE ST	Lead	Copper	PEX	Not Replaced	2019-06-19		No
5055901	B06_03_A	B06_03_A	936	MCLAIN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-19	2019-06-19	No
5056601	B06_03_A	B06_03_A	624	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No
5056851	B06_03_A	B06_03_A	906	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No
5023581	B01_07	B01_07	1842	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No
5121487	CEP	CEP	41	MARYLAND AVENUE	Lead	Lead	PEX	Copper	2019-06-19	2019-06-19	No
5133224	Ops		340	SERVICE	Lead	PEX	PEX	Not Replaced	2019-06-20		No
5016833	Ops		324	45TH ST	Lead	PEX	PEX	Not Replaced	2019-06-20		No
5001785	Ops	Urgent LSLR	1625	BEDFORD AVE	Lead	Lead	PEX	Copper	2019-06-20	2019-07-10	No
5023572	B01_07	B01_07	1847	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5056554	B06_03_A	B06_03_A	624	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5030705	B04_09_A	B04_09_A	6838	KELLY ST	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5022197	B01_07	B01_07	1175	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5032245	B04_09_B	B04_09_B	7035	FRANKSTOWN AVE	Lead	PEX	PEX	Not Replaced	2019-06-20		No
5055725	B06_03_A	B06_03_A	606	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5023720	B01_07	B01_07	7212	WITHERSPOON ST	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5023592	B01_07	B01_07	1880	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5024394	B01_07	B01_07	1646	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-20		No
5055500	B06_03_A	B06_03_A	1607	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5070142	B08_06_A	B08_06_A	1713	MEADVILLE ST	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5070829	B08_06_A	B08_06_A	1412	SANDUSKY ST	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5070828	B08_06_A	B08_06_A	1414	SANDUSKY ST	Lead	Copper	PEX	Not Replaced	2019-06-20		No
5030704	B04_09_A	B04_09_A	6840	KELLY ST	Lead	Copper	PEX	Not Replaced	2019-06-20		No
5056587	B06_03_A	B06_03_A	46	MILLBRIDGE ST	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5024373	B01_07	B01_07	1643	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-20		No
5023719	B01_07	B01_07	7210	WITHERSPOON ST	Lead	Copper	PEX	Not Replaced	2019-06-20		No
5022149	B01_07	B01_07	1173	JANCEY ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-20	2019-06-20	No
5055726	B06_03_A	B06_03_A	608	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5023590	B01_07	B01_07	1876	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5027523	CEP	CEP	617	COLLINS AVE	Lead	Lead	PEX	Copper	2019-06-20	2019-06-20	No
5032247	B04_09_B	B04_09_B	7032	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-21	2019-06-21	No
5023961	B01_07	B01_07	1803	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-21	2019-06-21	No
5023591	B01_07	B01_07	1878	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-21	2019-06-21	No
5024475	B01_07	B01_07	1609	VILLANOVA RD	Lead	Lead	PEX	Copper	2019-06-21	2019-06-21	No
5055208	B06_03_A	B06_03_A	1014	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2019-06-21	2019-06-21	No
5024392	B01_07	B01_07	1642	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-21	2019-06-21	No
5056599	B06_03_A	B06_03_A	618	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-21	2019-06-21	No
5024393	B01_07	B01_07	1644	JANCEY ST	Lead	Copper	PEX	Not Replaced	2019-06-21		No
5055734	B06_03_A	B06_03_A	615	EUREKA ST	Lead	Lead	PEX	Not Replaced	2019-06-21		Yes
5070791	B08_06_A	B08_06_A	1434	LORAIN ST	Lead	Lead	PEX	Copper	2019-06-21	2019-06-21	No
5071532	B08_06_A	B08_06_A	2025	OSGOOD ST	Lead	Lead	PEX	Copper	2019-06-21	2019-06-24	No
5055205	B06_03_A	B06_03_A	1008	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2019-06-21	2019-06-21	No
5070820	B08_06_A	B08_06_A	1447	SANDUSKY ST	Lead	Copper	PEX	Not Replaced	2019-06-21		No
5023569	B01_07	B01_07	1853	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-21	2019-06-21	No
5032241	B04_09_B	B04_09_B	7021	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-21	2019-07-01	No
5032252	B04_09_B	B04_09_B	7020	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-21	2019-06-21	No
5019098	Ops		4815	DEARBORN ST	Lead	Lead	PEX	Abandoned	2019-06-23		No
5072386	B08_06_A	B08_06_A	416	SUFFOLK ST	Lead	Copper	PEX	Not Replaced	2019-06-24		No
5023954	B01_07	B01_07	1821	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-24	2019-06-24	No
5055858	B06_03_A	B06_03_A	838	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-24	2019-06-24	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5030690	B04_09_A	B04_09_A	701	N DALLAS AVE	Lead	Lead	PEX	Copper	2019-06-24	2019-06-24	No
5024113	B01_07	B01_07	1804	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-24	2019-06-24	No
5056586	B06_03_A	B06_03_A	625	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-06-24	2019-06-24	No
5063087	CEP	CEP	1027	RUE GRANDE VUE ST	Lead	Lead	PEX	Copper	2019-06-24	2019-06-25	No
5056737	B06_03_A	B06_03_A	808	EUREKA ST	Lead	Lead	PEX	Copper	2019-06-24	2019-06-24	No
5032250	B04_09_B	B04_09_B	7024	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-24	2019-06-24	No
5041119	Ops	Urgent LSLR	601	HASTINGS ST	Lead	Copper	PEX	Not Replaced	2019-06-24		No
5030709	B04_09_A	B04_09_A	621	N DALLAS AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-24	2019-06-24	No
5030710	B04_09_A	B04_09_A	6832	KELLY ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-24	2019-06-24	No
5056585	B06_03_A	B06_03_A	621	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-06-24	2019-06-24	No
5023560	B01_07	B01_07	1881	JANCEY ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-24	2019-06-24	No
5019386	Ops	Urgent LSLR	5308	ROSETTA ST	Lead	Lead	PEX	Copper	2019-06-25	2019-07-25	No
5056703	B06_03_A	B06_03_A	723	CARNIVAL WAY	Lead	Lead	PEX	Copper	2019-06-25	2019-06-25	No
5072395	B08_06_B	B08_06_B	406	BARK ST	Lead	Lead	PEX	Copper	2019-06-25	2019-06-25	No
5024047	B01_07	B01_07	1809	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-25	2019-06-25	No
5074793	B02_01_A	B02_01_A	3730	BAYTREE ST	Lead	Lead	PEX	Copper	2019-06-25	2019-06-25	No
5055893	B06_03_A	B06_03_A	12	RENWICK ST	Lead	Copper	PEX	Not Replaced	2019-06-25		No
5032669	B04_09_B	B04_09_B	7154	KEDRON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-25	2019-06-25	No
5072360	B08_06_B	B08_06_B	2411	OSGOOD ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-25	2019-06-25	No
5056698	B06_03_A	B06_03_A	735	CARNIVAL WAY	Lead	Copper	PEX	Not Replaced	2019-06-25		No
5072396	B08_06_B	B08_06_B	412	BARK ST	Lead	Copper	PEX	Not Replaced	2019-06-25		No
5032652	B04_09_B	B04_09_B	7117	KEDRON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-25	2019-06-25	No
5030688	B04_09_A	B04_09_A	6831	KELLY ST	Lead	Lead	PEX	Copper	2019-06-25	2019-06-25	No
5055898	B06_03_A	B06_03_A	4	RENWICK ST	Lead	Copper	PEX	Not Replaced	2019-06-25		No
5032255	B04_09_B	B04_09_B	7016	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-06-25	2019-06-25	No
5032649	B04_09_B	B04_09_B	7111	KEDRON ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5072694	B08_06_B	B08_06_B	222	SEABRIGHT ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5056702	B06_03_A	B06_03_A	725	CARNIVAL WAY	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5022299	B01_07	B01_07	906	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5032356	B04_09_A	B04_09_A	538.5	N MURLAND ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5056914	B06_03_A	B06_03_A	925	MANTON WAY	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5032645	B04_09_B	B04_09_B	7103	KEDRON ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5063355	CEP	CEP	305	LORENZ AVE	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5072363	B08_06_B	B08_06_B	2410	OSGOOD ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5055608	B06_03_A	B06_03_A	618	WINDOM ST	Lead	PEX	PEX	Not Replaced	2019-06-26		No
5032531	B04_09_B	B04_09_B	7029	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5032564	B04_09_B	B04_09_B	7035	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5024117	B01_07	B01_07	1812	CHISLETT ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5055798	B06_03_A	B06_03_A	725	MCLAIN ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5056697	B06_03_A	B06_03_A	739	CARNIVAL WAY	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5074843	B02_01_A	B02_01_A	3830	EAST ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5072662	B08_06_B	B08_06_B	2213	FEDERAL STREET EXT	Lead	Copper	PEX	Not Replaced	2019-06-26		No
5056826	B06_03_A	B06_03_A	919	MANTON WAY	Lead	Copper	PEX	Not Replaced	2019-06-26		No
5032357	B04_09_A	B04_09_A	540	N MURLAND ST	Lead	Lead	PEX	Copper	2019-06-26	2019-06-26	No
5032358	B04_09_A	B04_09_A	542	N MURLAND ST	Lead	Copper	PEX	Not Replaced	2019-06-26		No
5072692	B08_06_B	B08_06_B	216	SEABRIGHT ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No
5056553	B06_03_A	B06_03_A	626	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No
5032660	B04_09_B	B04_09_B	7133	KEDRON ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No
5055841	B06_03_A	B06_03_A	842	MCLAIN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-27	2019-06-27	No
5032647	B04_09_B	B04_09_B	7107	KEDRON ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No
5057433	B06_03_A	B06_03_A	948	MANTON WAY	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No
5024118	B01_07	B01_07	1814	CHISLETT ST	Lead	Copper	PEX	Not Replaced	2019-06-27		No
5056643	Ops		116	MILLBRIDGE ST	Lead	Copper	PEX	Not Replaced	2019-06-27		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5032616	B04_09_B	B04_09_B	7042	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No
5072361	B08_06_B	B08_06_B	2409	OSGOOD ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No
5055843	B06_03_A	B06_03_A	846	MCLAIN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-27	2019-06-27	No
5056581	B06_03_A	B06_03_A	611	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No
5025784	CEP	CEP	901	MELLON ST	Lead	Lead	Copper	Copper	2019-06-27	2019-06-27	No
5056858	B06_03_A	B06_03_A	924	EXCELSIOR ST	Lead	Copper	PEX	Not Replaced	2019-06-27		No
5080906	CEP	CEP	3712	PARVISS ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No
5030796	B04_09_A	B04_09_A	605	N MURLAND ST	Lead	Lead	PEX	Copper	2019-06-27	2019-06-27	No
5030625	B04_09_A	B04_09_A	6953 1/2	FRANKSTOWN AVE	Lead	Copper	PEX	Not Replaced	2019-06-28		No
5080905	Urgent LSLR	Urgent LSLR	3714	PARVISS ST	Lead	Lead	PEX	Copper	2019-06-28	2019-06-28	No
5022193	B01_07	B01_07	1166	JANCEY ST	Lead	Lead	PEX	Copper	2019-06-28	2019-06-28	No
5032691	B04_09_B	B04_09_B	7028	KEDRON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-28	2019-06-28	No
5032335	B04_09_A	B04_09_A	610	N MURLAND ST	Lead	Lead	PEX	Copper	2019-06-28	2019-06-28	No
5032917	B04_09_B	B04_09_B	7242	MOUNT VERNON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-06-28	2019-06-28	No
5072443	B08_06_B	B08_06_B	2328	WURZELL AVE	Lead	Copper	PEX	Not Replaced	2019-06-28		No
5072690	B08_06_B	B08_06_B	2216	FEDERAL EXT	Lead	Lead	PEX	Copper	2019-06-28	2019-06-28	No
5030624	B04_09_A	B04_09_A	6953	FRANKSTOWN AVE	Lead	Copper	PEX	Not Replaced	2019-06-28		No
5055839	B06_03_A	B06_03_A	836	MCLAIN ST	Lead	Lead	PEX	Not Replaced	2019-07-01		Yes
5056674	B06_03_A	B06_03_A	724	CERES WAY	Lead	Lead	PEX	Copper	2019-07-01	2019-07-01	No
5072400	B08_06_B	B08_06_B	428	BARK ST	Lead	Copper	PEX	Not Replaced	2019-07-01		No
5033198	B04_09_B	B04_09_B	7334	MOUNT VERNON ST	Lead	Copper	PEX	Not Replaced	2019-07-01		No
5032682	B04_09_B	B04_09_B	7050	KEDRON ST	Lead	Lead	PEX	Copper	2019-07-01	2019-07-01	No
5032945	B04_09_B	B04_09_B	7310	MOUNT VERNON ST	Lead	Copper	PEX	Not Replaced	2019-07-01		No
5035518	CEP	CEP	1209	S NEGLEY AVE	Lead	Lead	PEX	Copper	2019-07-01	2019-07-01	No
5067423	Ops		806	MIDDLE ST	Lead	PEX	PEX	Not Replaced	2019-07-01		No
5032764	B04_09_B	B04_09_B	7060	FLETCHER WAY	Lead	Lead	PEX	Copper	2019-07-01	2019-07-01	No
5032763	B04_09_B	B04_09_B	7062	FLETCHER WAY	Lead	Lead	PEX	Copper	2019-07-01	2019-07-01	No
5055832	B06_03_A	B06_03_A	826	MCLAIN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-01	2019-07-01	No
5032767	B04_09_B	B04_09_B	7064	FLETCHER WAY	Lead	Copper	PEX	Not Replaced	2019-07-01		No
5072691	B08_06_B	B08_06_B	2220	FEDERAL EXT	Lead	Lead	PEX	Copper	2019-07-01	2019-07-01	No
5056652	B06_03_A	B06_03_A	19	ALLEN ST	Lead	Copper	PEX	Not Replaced	2019-07-01		No
5018098	Plum Way Water Relay	Plum Way Water Relay	4714	PLUM WAY	Lead	Lead	Copper	Copper	2019-07-01	2019-07-01	No
5055905	B06_03_A	B06_03_A	926	EUREKA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-01	2019-07-01	No
5071475	B08_06_A	B08_06_A	13	BELLEAU ST	Lead	Lead	PEX	Copper	2019-07-01	2019-07-01	No
5032637	B04_09_B	B04_09_B	7027	KEDRON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-01	2019-07-01	No
5067424	Ops		808	MIDDLE ST	Lead	PEX	PEX	Not Replaced	2019-07-02		No
5032708	B04_09_B	B04_09_B	7139	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No
5032646	B04_09_B	B04_09_B	7105	KEDRON ST	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No
5056800	B06_03_A	B06_03_A	830	CARNIVAL WAY	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No
5056656	B06_03_A	B06_03_A	735	CERES WAY	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No
5030359	B04_09_A	B04_09_A	1009	GERRITT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-02	2019-07-02	No
5072658	B08_06_B	B08_06_B	2243	FEDERAL EXT	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-02	2019-07-02	No
5072317	B08_06_B	B08_06_B	2336	MAPLE AVE	Lead	Copper	PEX	Not Replaced	2019-07-02		No
5072316	B08_06_B	B08_06_B	2334	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No
5072402	B08_06_B	B08_06_B	438	BARK ST	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No
5056785	B06_03_A	B06_03_A	829	CARNIVAL WAY	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No
5032968	B04_09_B	B04_09_B	7221	KEDRON ST	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No
5032938	B04_09_B	B04_09_B	7328	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No
5031909	B04_09_A	B04_09_A	6933	CHAUCER ST	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No
5066463	Ops		510	LOCKHART ST	Lead	Copper	PEX	Not Replaced	2019-07-02		No
5056658	B06_03_A	B06_03_A	720	CERES WAY	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No
5033046	B04_09_B	B04_09_B	1032	N LANG AVE	Lead	Lead	PEX	Copper	2019-07-02	2019-07-02	No
5056655	B06_03_A	B06_03_A	739	CERES WAY	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5032787	B04_09_B	B04_09_B	1113	N LANG AVE	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No
5072713	B08_06_B	B08_06_B	2230	FEDERAL EXT	Lead	Copper	PEX	Not Replaced	2019-07-03		No
5032729	B04_09_B	B04_09_B	7108	HERMITAGE ST	Lead	Copper	PEX	Not Replaced	2019-07-03		No
5056786	B06_03_A	B06_03_A	831	CARNIVAL WAY	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No
5072438	B08_06_B	B08_06_B	440	E BURGESS ST	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No
5071517	B08_06_A	B08_06_A	1931	MEADVILLE ST	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No
5056857	B06_03_A	B06_03_A	932	EXCELSIOR ST	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No
5051985	CEP	CEP	2422	COBDEN ST	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No
5033199	B04_09_B	B04_09_B	7336	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No
5032864	B04_09_B	B04_09_B	7241	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No
5032438	B04_09_A	B04_09_A	7026	CHAUCER ST	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No
5072318	B08_06_B	B08_06_B	2338	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No
5055899	B06_03_A	B06_03_A	2	RENNICK ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-03	2019-07-03	No
5056755	B06_03_A	B06_03_A	26	ALLEN ST	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No
5056657	B06_03_A	B06_03_A	733	CERES WAY	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-03	2019-07-03	No
5014187	CEP	CEP	364	W PENN	Lead	Lead	PEX	Copper	2019-07-03	2019-07-03	No
5007622	Ops	Urgent LSLR	3120	IOWA ST	Lead	Lead	PEX	Copper	2019-07-06	2019-07-22	No
5007619	Ops	Urgent LSLR	3118	IOWA ST	Lead	Lead	PEX	Copper	2019-07-06	2019-07-22	No
5032959	B04_09_B	B04_09_B	7247	KEDRON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-08	2019-07-08	No
5055809	B06_03_A	B06_03_A	729	EUREKA ST	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No
5032914	B04_09_B	B04_09_B	7234	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No
5057353	B06_03_A	B06_03_A	65	E AMANDA AVE	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No
5072437	B08_06_B	B08_06_B	436	E BURGESS ST	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No
5056661	B06_03_A	B06_03_A	29	ALLEN ST	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No
5071514	B08_06_A	B08_06_A	1921	MEADVILLE ST	Lead	Copper	PEX	Not Replaced	2019-07-08		No
5072313	B08_06_B	B08_06_B	2407	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No
5072312	B08_06_B	B08_06_B	2409	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No
5032736	B04_09_B	B04_09_B	1119	N LANG AVE	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No
5063390	CEP	CEP	1023	RUE GRANDE VUE ST	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No
5032737	B04_09_B	B04_09_B	1121	N LANG AVE	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No
5056756	B06_03_A	B06_03_A	28	ALLEN ST	Lead	Copper	PEX	Not Replaced	2019-07-08		No
5056649	B06_03_A	B06_03_A	728	EUREKA ST	Lead	Lead	PEX	Copper	2019-07-08	2019-07-08	No
5052018	Ops	Urgent LSLR	2330	BERG ST	Lead	Lead	PEX	Copper	2019-07-09	2019-08-24	No
5032909	B04_09_B	B04_09_B	7218	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No
5031917	B04_09_A	B04_09_A	1513	N MURLAND ST	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No
5072436	B08_06_B	B08_06_B	434	E BURGESS ST	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No
5057354	B06_03_A	B06_03_A	63	E AMANDA AVE	Lead	Copper	PEX	Not Replaced	2019-07-09		No
5032971	B04_09_B	B04_09_B	7213	KEDRON ST	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No
5032738	B04_09_B	B04_09_B	1123	N LANG AVE	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No
5057347	B06_03_A	B06_03_A	1521	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No
5056654	B06_03_A	B06_03_A	23	ALLEN ST	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No
5072301	B08_06_B	B08_06_B	121	E MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No
5033022	B04_09_B	B04_09_B	7119	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No
5042627	B07_05_A	B07_05_A	6349	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No
5055818	B06_03_A	B06_03_A	7	ALLEN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-09	2019-07-09	No
5072315	B08_06_B	B08_06_B	2401	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No
5072314	B08_06_B	B08_06_B	2403	MAPLE AVE	Lead	Copper	PEX	Not Replaced	2019-07-09		No
5072409	B08_06_B	B08_06_B	429	E BURGESS ST	Lead	Lead	PEX	Copper	2019-07-09	2019-07-09	No
5057346	B06_03_A	B06_03_A	1525	ARLINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-07-09		No
5063645	CEP	CEP	901	WILHELM ST	Lead	Copper	PEX	Not Replaced	2019-07-09		No
5042711	B07_05_A	B07_05_A	6348	CROMBIE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-09	2019-07-09	No
5057355	B06_03_A	B06_03_A	61	E AMANDA AVE	Lead	Copper	PEX	Not Replaced	2019-07-09		No
5056535	B06_03_A	B06_03_A	610	EDGEMONT ST	Lead	Lead	PEX	Copper	2019-07-10	2019-07-10	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5069462	CEP	CEP	1828	LEY ST	Lead	Lead	PEX	Copper	2019-07-10	2019-07-10	No
5072308	B08_06_B	B08_06_B	125	E MCINTYRE AVE	Lead	Copper	PEX	Not Replaced	2019-07-10		No
5033031	B04_09_B	B04_09_B	7153	MONTICELLO ST	Lead	Copper	PEX	Not Replaced	2019-07-10		No
5032924	B04_09_B	B04_09_B	7319	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-07-10	2019-07-10	No
5072413	B08_06_B	B08_06_B	415	E BURGESS ST	Lead	Lead	PEX	Copper	2019-07-10	2019-07-10	No
5032424	B04_09_A	B04_09_A	1514	N LANG AVE	Lead	Lead	PEX	Copper	2019-07-10	2019-07-10	No
5032739	B04_09_B	B04_09_B	1127	N LANG AVE	Lead	Lead	PEX	Copper	2019-07-10	2019-07-10	No
5057348	B06_03_A	B06_03_A	75	E AMANDA AVE	Lead	Lead	PEX	Copper	2019-07-10	2019-07-10	No
5032415	B04_09_A	B04_09_A	7053	CHAUCER ST	Lead	Lead	PEX	Copper	2019-07-10	2019-07-10	No
5057341	B06_03_A	B06_03_A	1509	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-07-10	2019-07-10	No
5038485	B07_05_A	B07_05_A	6329	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-10	2019-07-10	No
5033239	B04_09_B	B04_09_B	7236	HERMITAGE ST	Lead	Copper	PEX	Not Replaced	2019-07-10		No
5055741	B06_03_A	B06_03_A	633	EUREKA ST (FRONT)	Lead	Copper	PEX	Not Replaced	2019-07-10		No
5072728	B08_06_B	B08_06_B	2332	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-10	2019-07-10	No
5056752	B06_03_A	B06_03_A	839	CERES WAY	Lead	Lead	PEX	Copper	2019-07-11	2019-07-11	No
5057369	B06_03_A	B06_03_A	1427	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-07-11	2019-07-11	No
5072726	B08_06_B	B08_06_B	2328	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-11	2019-07-11	No
5042721	B07_05_A	B07_05_A	6342	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-11	2019-07-11	No
5057364	B06_03_A	B06_03_A	947	FREELAND ST	Lead	Lead	PEX	Copper	2019-07-11	2019-07-11	No
5072420	B08_06_B	B08_06_B	313	E MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-11	2019-07-11	No
5072415	B08_06_B	B08_06_B	401	E BURGESS ST	Lead	Copper	PEX	Not Replaced	2019-07-11		No
5033289	B04_09_B	B04_09_B	7209	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-07-11	2019-07-11	No
5057400	B06_03_A	B06_03_A	1339	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-07-12	2019-07-12	No
5029917	B04_09_A	B04_09_A	6718	ROWAN ST	Lead	Lead	PEX	Copper	2019-07-12	2019-07-12	No
5072434	B08_06_B	B08_06_B	2439	LYZELL ST	Lead	Lead	PEX	Copper	2019-07-12	2019-07-12	No
5042629	B07_05_A	B07_05_A	6353	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-12	2019-07-12	No
5055219	B06_03_A	B06_03_A	12	AMANDA AVE	Lead	Lead	PEX	Copper	2019-07-12	2019-07-12	No
5032365	B04_09_A	B04_09_A	7029	SUSQUEHANNA ST	Lead	Lead	PEX	Copper	2019-07-12	2019-07-12	No
5026575	CEP	CEP	842	HEBERTON ST	Lead	Lead	PEX	Copper	2019-07-12	2019-07-12	No
5072310	B08_06_B	B08_06_B	2417	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-12	2019-07-12	No
5072380	B08_06_B	B08_06_B	2333	HAZELTON ST	Lead	Lead	PEX	Copper	2019-07-12	2019-07-12	No
5033203	B04_09_B	B04_09_B	7331	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-07-12	2019-07-12	No
5042712	B07_05_A	B07_05_A	6352	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-12	2019-07-12	No
5033246	B04_09_B	B04_09_B	7310	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-07-12	2019-07-12	No
5072414	B08_06_B	B08_06_B	413	E BURGESS ST	Lead	Lead	PEX	Not Replaced	2019-07-15		Yes
5038482	B07_05_A	B07_05_A	6341	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No
5055857	B06_03_A	B06_03_A	21	EMERALD ST	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No
5032913	B04_09_B	B04_09_B	7232	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No
5072107	B08_06_B	B08_06_B	2534	MAPLE AVE	Lead	Copper	PEX	Not Replaced	2019-07-15		No
5072100	B08_06_B	B08_06_B	2504	MAPLE AVE	Lead	Copper	PEX	Not Replaced	2019-07-15		No
5055370	B06_03_A	B06_03_A	14	E AMANDA AVE	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No
5072311	B08_06_B	B08_06_B	2415	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No
5032757	B04_09_B	B04_09_B	7024	HERMITAGE ST	Lead	Copper	PEX	Not Replaced	2019-07-15		No
5033142	B04_09_B	B04_09_B	7137	IDLEWILD ST	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No
5052460	CEP	CEP	2830	SARAH ST	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No
5072345	B08_06_B	B08_06_B	2441	HAZELTON ST	Lead	Copper	PEX	Not Replaced	2019-07-15		No
5033247	B04_09_B	B04_09_B	7312	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No
5057320	B06_03_A	B06_03_A	1430	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No
5032700	B04_09_B	B04_09_B	7023	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-07-15	2019-07-15	No
5055782	B06_03_A	B06_03_A	51	HANOVER ST	Lead	Copper	PEX	Not Replaced	2019-07-15		No
5056849	B06_03_A	B06_03_A	917	EXCELSIOR ST	Lead	Copper	PEX	Not Replaced	2019-07-15		No
5029271	Ops	Urgent LSLR	6557	ROWAN ST	Lead	Lead	PEX	Copper	2019-07-16	2019-07-25	No
5072421	B08_06_B	B08_06_B	311	E MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5038483	B07_05_A	B07_05_A	6337	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No
5042637	B07_05_A	B07_05_A	6356	WALDRON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-16	2019-07-16	No
5033215	B04_09_B	B04_09_B	7303	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No
5055824	B06_03_A	B06_03_A	2	ALLEN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-16	2019-07-16	No
5072369	B08_06_B	B08_06_B	2419	HAZELTON ST	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No
5056750	B06_03_A	B06_03_A	25	EMERALD ST	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No
5057402	B06_03_A	B06_03_A	1335	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No
5054638	CEP	CEP	2016	SARAH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-16	2019-07-16	No
5033095	B04_09_B	B04_09_B	7138	RACE ST	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No
5042646	B07_05_A	B07_05_A	6361	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No
5072098	B08_06_B	B08_06_B	2448	HAZELTON ST	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No
5121926	CEP	CEP	858	STANTON AVENUE	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No
5038961	B07_05_A	B07_05_A	6330	CROMBIE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-16	2019-07-16	No
5072429	B08_06_B	B08_06_B	2440	HAZELTON ST	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No
5032702	B04_09_B	B04_09_B	7045	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No
5056536	B06_03_A	B06_03_A	608	EDGEMONT ST	Lead	Copper	PEX	Not Replaced	2019-07-16		No
5056751	B06_03_A	B06_03_A	65	EMERALD ST	Lead	Lead	PEX	Copper	2019-07-16	2019-07-16	No
5057340	B06_03_A	B06_03_A	1507	ARLINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-07-16		No
5042642	B07_05_A	B07_05_A	6353	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No
5071973	B08_06_B	B08_06_B	2527	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No
5033066	B04_09_B	B04_09_B	1000	N LANG AVE	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No
5055787	B06_03_A	B06_03_A	921	MCLAIN ST	Lead	Lead	PEX	Not Replaced	2019-07-17		Yes
5072341	B08_06_B	B08_06_B	2449	HAZELTON ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No
5033419	B04_09_B	B04_09_B	7348	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No
5072342	B08_06_B	B08_06_B	2447	HAZELTON ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No
5072365	B08_06_B	B08_06_B	2416	OSGOOD ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No
5048976	CEP	CEP	66	CUST ST	Lead	Copper	PEX	Not Replaced	2019-07-17		No
5057193	B06_03_A	B06_03_A	1320	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No
5038488	B07_05_A	B07_05_A	6321	CROMBIE ST	Lead	Copper	PEX	Not Replaced	2019-07-17		No
5056730	B06_03_A	B06_03_A	116	WALTER ST	Lead	Copper	PEX	Not Replaced	2019-07-17		No
5057024	B06_03_A	B06_03_A	400	MILLBRIDGE ST	Lead	Copper	PEX	Not Replaced	2019-07-17		No
5072343	B08_06_B	B08_06_B	2445	HAZELTON ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No
5072344	B08_06_B	B08_06_B	2443	HAZELTON ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No
5042644	B07_05_A	B07_05_A	6357	WALDRON ST	Lead	Copper	PEX	Not Replaced	2019-07-17		No
5033069	B04_09_B	B04_09_B	1006	N LANG AVE	Lead	Copper	PEX	Not Replaced	2019-07-17		No
5056753	B06_03_A	B06_03_A	850	CERES WAY	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No
5065348	CEP	CEP	1204	SUCCESS ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No
5033102	B04_09_B	B04_09_B	7108	RACE ST	Lead	Lead	PEX	Copper	2019-07-17	2019-07-17	No
5038489	B07_05_A	B07_05_A	6319	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No
5072424	B08_06_B	B08_06_B	301	E MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No
5057396	B06_03_A	B06_03_A	911	CLIMAX ST	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No
5072089	B08_06_B	B08_06_B	2451	LYZELL ST	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No
5038959	B07_05_A	B07_05_A	6338	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No
5033070	B04_09_B	B04_09_B	1008	N LANG AVE	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No
5072103	B08_06_B	B08_06_B	2518	MAPLE AVE	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No
5033250	B04_09_B	B04_09_B	7318	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No
5072086	B08_06_B	B08_06_B	414	LAWTON AVE	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No
5033140	B04_09_B	B04_09_B	7123	IDLEWILD ST	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No
5038518	B07_05_A	B07_05_A	6341	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No
5032803	B04_09_B	B04_09_B	7255	UPLAND ST	Lead	Copper	PEX	Not Replaced	2019-07-18		No
5053632	B06_03_A	B06_03_A	41	HARTFORD ST	Lead	Copper	PEX	Not Replaced	2019-07-18		No
5057377	B06_03_A	B06_03_A	920	CLIMAX ST	Lead	Lead	PEX	Copper	2019-07-18	2019-07-18	No
5055880	B06_03_A	B06_03_A	44	HARTFORD ST	Lead	Copper	PEX	Not Replaced	2019-07-19		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5017502	CEP	CEP	413	40TH ST	Lead	Lead	PEX	Copper	2019-07-19	2019-07-19	No
5038491	B07_05_A	B07_05_A	6313	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-19	2019-07-19	No
5033293	B04_09_B	B04_09_B	7204	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-07-19	2019-07-19	No
5033136	B04_09_B	B04_09_B	7111	IDLEWILD ST	Lead	Copper	PEX	Not Replaced	2019-07-19		No
5072199	B08_06_B	B08_06_B	149	MCINTYRE AVE	Lead	Copper	PEX	Not Replaced	2019-07-19		No
5057398	B06_03_A	B06_03_A	907	CLIMAX ST	Lead	Lead	PEX	Copper	2019-07-19	2019-07-19	No
5033275	B04_09_B	B04_09_B	7315	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-07-19	2019-07-19	No
5072349	B08_06_B	B08_06_B	224	E MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-19	2019-07-19	No
5057071	B06_03_A	B06_03_A	204	WALTER ST	Lead	Lead	PEX	Copper	2019-07-19	2019-07-19	No
5057317	B06_03_A	B06_03_A	916	LOYAL WAY	Lead	Copper	PEX	Not Replaced	2019-07-19		No
5068896	Ops	Urgent LSLR	1148	ADMIRAL ST	Lead	Lead	PEX	Copper	2019-07-22	2019-08-01	No
5033225	B04_09_B	B04_09_B	7204	HERMITAGE ST	Lead	Lead	PEX	Not Replaced	2019-07-22		Yes
5032215	B04_09_B	B04_09_B	7025	FIELDING WAY	Lead	Lead	PEX	Copper	2019-07-22	2019-07-22	No
5072200	B08_06_B	B08_06_B	144	MCINTYRE AVE	Lead	Copper	PEX	Not Replaced	2019-07-22		No
5057182	B06_03_A	B06_03_A	846	PROCTOR WAY	Lead	Copper	PEX	Not Replaced	2019-07-22		No
5072073	B08_06_B	B08_06_B	20	MAGNET ST	Lead	Lead	PEX	Not Replaced	2019-07-22		Yes
5042640	B07_05_A	B07_05_A	6350	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-22	2019-07-22	No
5033091	B04_09_B	B04_09_B	7150	RACE ST	Lead	Lead	PEX	Copper	2019-07-22	2019-07-22	No
5072209	B08_06_B	B08_06_B	39	KENWOOD AVE	Lead	Lead	PEX	Copper	2019-07-22	2019-07-22	No
5057018	B06_03_A	B06_03_A	407	BELTZHOVER AVE	Lead	Lead	PEX	Copper	2019-07-22	2019-07-22	No
5072350	B08_06_B	B08_06_B	218	E MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-22	2019-07-22	No
5072195	B08_06_B	B08_06_B	123	MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-22	2019-07-22	No
5038967	B07_05_A	B07_05_A	6316	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-22	2019-07-23	No
5038968	B07_05_A	B07_05_A	6314	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-22	2019-07-25	No
5057414	B06_03_A	B06_03_A	954	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-07-22	2019-07-22	No
5072251	B08_06_B	B08_06_B	115	W MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-23	2019-07-23	No
5042645	B07_05_A	B07_05_A	6359	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-23	2019-07-23	No
5042651	B07_05_A	B07_05_A	2408	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-07-23	2019-07-23	No
5033052	B04_09_B	B04_09_B	7037	FIELDING WAY	Lead	Lead	PEX	Copper	2019-07-23	2019-07-23	No
5057133	B06_03_A	B06_03_A	85	ALLEN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-23	2019-07-23	No
5031865	B04_09_B	B04_09_B	1545	OAKDENE ST	Lead	Lead	PEX	Copper	2019-07-23	2019-07-23	No
5057145	B06_03_A	B06_03_A	1227	ARLINGTON AVE	Lead	Lead	PEX	Not Replaced	2019-07-23		Yes
5071998	B08_06_B	B08_06_B	2534	PERRYVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-07-23		No
5055780	B06_03_A	B06_03_A	29	ROANOKE ST	Lead	Lead	PEX	Copper	2019-07-23	2019-07-23	No
5033053	B04_09_B	B04_09_B	7039	FIELDING WAY	Lead	Lead	PEX	Copper	2019-07-23	2019-07-23	No
5042643	B07_05_A	B07_05_A	6355	WALDRON ST	Lead	PEX	PEX	Not Replaced	2019-07-23		No
5072203	B08_06_B	B08_06_B	134	W MCINTYRE AVE	Lead	Copper	PEX	Not Replaced	2019-07-23		No
5072164	B08_06_B	B08_06_B	300	CHESTER AVE	Lead	Copper	PEX	Not Replaced	2019-07-23		No
5072270	B08_06_B	B08_06_B	114	MAYWOOD ST	Lead	Lead	PEX	Copper	2019-07-23	2019-07-23	No
5057363	B06_03_A	B06_03_A	949	FREELAND ST	Lead	Lead	PEX	Not Replaced	2019-07-23		Yes
5033141	B04_09_B	B04_09_B	7135	IDLEWILD ST	Lead	Lead	PEX	Copper	2019-07-23	2019-07-23	No
5042634	B07_05_A	B07_05_A	2436	BEECHWOOD BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-24	2019-07-24	No
5055781	B06_03_A	B06_03_A	27	ROANOKE ST	Lead	Lead	PEX	Copper	2019-07-24	2019-07-24	No
5055218	B06_03_A	B06_03_A	2	SHARON ST	Lead	Copper	PEX	Not Replaced	2019-07-24		No
5072250	B08_06_B	B08_06_B	122	MCINTYRE AVE	Lead	Copper	PEX	Not Replaced	2019-07-24		No
5031957	B04_09_B	B04_09_B	7208	HILLIARDS ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-24	2019-07-24	No
5072294	B08_06_B	B08_06_B	2430	PERRYVILLE AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-24	2019-07-24	No
5038519	B07_05_A	B07_05_A	6337	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-24	2019-07-24	No
5044798	Ops		3841	ACORN ST	Lead	Copper	PEX	Not Replaced	2019-07-24		No
5042647	B07_05_A	B07_05_A	2424	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-07-24	2019-07-24	No
5032220	B04_09_B	B04_09_B	7015	IDLEWILD ST	Lead	Lead	PEX	Copper	2019-07-24	2019-07-24	No
5057149	B06_03_A	B06_03_A	1312	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-07-24	2019-07-24	No
5072252	B08_06_B	B08_06_B	113	MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-24	2019-07-24	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5031955	B04_09_B	B04_09_B	7220	HILLIARDS ST	Lead	Copper	PEX	Not Replaced	2019-07-24		No
5033086	B04_09_B	B04_09_B	7151	RACE ST	Lead	Lead	PEX	Copper	2019-07-24	2019-07-24	No
5072917	CEP	CEP	911	S SIDE AVE	Lead	Lead	PEX	Copper	2019-07-24	2019-07-24	No
5072266	B08_06_B	B08_06_B	106	MAYWOOD ST	Lead	Copper	PEX	Not Replaced	2019-07-24		No
5072569	B08_06_B	B08_06_B	225	CHESTER AVE	Lead	Lead	PEX	Copper	2019-07-24	2019-07-24	No
5056902	B06_03_A	B06_03_A	939	E WARRINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-07-24		No
5057151	B06_03_A	B06_03_A	1306	ARLINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-07-25		No
5042631	B07_05_A	B07_05_A	2444	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-07-25	2019-07-25	No
5057350	B06_03_A	B06_03_A	71	E AMANDA AVE	Lead	Lead	PEX	Copper	2019-07-25	2019-07-25	No
5038508	B07_05_A	B07_05_A	6330	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-25	2019-07-25	No
5072255	B08_06_B	B08_06_B	107	MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-25	2019-07-25	No
5072245	B08_06_B	B08_06_B	104	MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-25	2019-07-25	No
5072568	B08_06_B	B08_06_B	227	CHESTER AVE	Lead	Lead	PEX	Copper	2019-07-25	2019-07-25	No
5032225	B04_09_B	B04_09_B	7024	IDLEWILD ST	Lead	Copper	PEX	Not Replaced	2019-07-25		No
5032896	B04_09_B	B04_09_B	1408	N HOMEWOOD AVE	Lead	Lead	PEX	Copper	2019-07-25	2019-07-25	No
5072267	B08_06_B	B08_06_B	108	MAYWOOD ST	Lead	Lead	PEX	Copper	2019-07-25	2019-07-25	No
5077922	CEP	CEP	3524	GERBER AVE	Lead	Lead	PEX	Copper	2019-07-25	2019-07-25	No
5042633	B07_05_A	B07_05_A	2440	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-07-25		No
5055215	B06_03_A	B06_03_A	8	SHARON ST	Lead	Lead	PEX	Copper	2019-07-25	2019-07-25	No
5057368	B06_03_A	B06_03_A	1433	ARLINGTON AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-25	2019-07-25	No
5055739	B06_03_A	B06_03_A	635	EUREKA ST	Lead	Copper	PEX	Not Replaced	2019-07-25		No
5032895	B04_09_B	B04_09_B	1406	N HOMEWOOD AVE	Lead	Lead	PEX	Copper	2019-07-25	2019-07-25	No
5053903	Ops		75	S 16TH ST	Lead	Copper	PEX	Not Replaced	2019-07-26		No
5072165	B08_06_B	B08_06_B	218.5	CHESTER AVE	Lead	Copper	PEX	Not Replaced	2019-07-26		No
5038517	B07_05_A	B07_05_A	6343	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-26	2019-07-26	No
5038963	B07_05_A	B07_05_A	6326	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-26	2019-07-26	No
5032915	B04_09_B	B04_09_B	7236	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-07-26	2019-07-26	No
5072260	B08_06_B	B08_06_B	23	MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-26	2019-07-26	No
5072232	B08_06_B	B08_06_B	12	W MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-26	2019-07-26	No
5072166	B08_06_B	B08_06_B	218.5	CHESTER AVE	Lead	Copper	PEX	Not Replaced	2019-07-26		No
5033231	B04_09_B	B04_09_B	7218	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-07-26	2019-07-26	No
5072168	B08_06_B	B08_06_B	222	CHESTER AVE	Lead	Copper	PEX	Not Replaced	2019-07-26		No
5072167	B08_06_B	B08_06_B	220	CHESTER AVE	Lead	Copper	PEX	Not Replaced	2019-07-26		No
5033269	B04_09_B	B04_09_B	7329	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-07-26	2019-07-26	No
5074178	CEP	CEP	2714	SPRING GARDEN AVE	Lead	Lead	PEX	Copper	2019-07-26	2019-07-26	No
5052061	CEP	CEP	1306	ELEANOR ST	Lead	Lead	PEX	Copper	2019-07-27	2019-07-27	No
5057408	B06_03_A	B06_03_A	936	INDUSTRY ST	Lead	Copper	PEX	Not Replaced	2019-07-29		No
5072281	B08_06_B	B08_06_B	113	MAYWOOD ST	Lead	Lead	PEX	Copper	2019-07-29	2019-07-29	No
5072241	B08_06_B	B08_06_B	38	MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-29	2019-07-29	No
5072599	B08_06_B	B08_06_B	2240	WILSON AVE	Lead	Lead	PEX	Copper	2019-07-29	2019-07-29	No
5038964	B07_05_A	B07_05_A	6324	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-29	2019-07-29	No
5042650	B07_05_A	B07_05_A	2412	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-07-29	2019-07-29	No
5038501	B07_05_A	B07_05_A	6310	WALDRON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-29	2019-07-29	No
5072531	B08_06_B	B08_06_B	2245	WILSON AVE	Lead	Lead	PEX	Copper	2019-07-29	2019-07-29	No
5072240	B08_06_B	B08_06_B	34	MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-29	2019-07-29	No
5032783	B04_09_B	B04_09_B	7047	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-07-29	2019-07-29	No
5057128	B06_03_A	B06_03_A	744	PROCTOR WAY	Lead	Lead	PEX	Copper	2019-07-29	2019-07-29	No
5042636	B07_05_A	B07_05_A	2430	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-07-29		No
5038525	B07_05_A	B07_05_A	6323	WALDRON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-29	2019-07-29	No
5068721	CEP	CEP	1201	YETTA AVE	Lead	Lead	PEX	Copper	2019-07-29	2019-07-29	No
5072532	B08_06_B	B08_06_B	2247	WILSON AVE	Lead	Lead	PEX	Copper	2019-07-29	2019-07-29	No
5038965	B07_05_A	B07_05_A	6322	CROMBIE ST	Lead	Copper	PEX	Not Replaced	2019-07-29		No
5002864	CEP	CEP	267	DUNSEITH ST	Lead	Lead	PEX	Copper	2019-07-29	2019-07-29	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5056888	B06_03_A	B06_03_A	941	ST MARTIN ST	Lead	Copper	PEX	Not Replaced	2019-07-29		No
5057017	B06_03_A	B06_03_A	405	BELTZHOVER AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-29	2019-07-29	No
5072286	B08_06_B	B08_06_B	108	W BURGESS ST	Lead	Copper	PEX	Not Replaced	2019-07-29		No
5033554	B04_09_B	B04_09_B	7322	IDLEWILD ST	Lead	Lead	PEX	Copper	2019-07-29	2019-07-29	No
5033208	B04_09_B	B04_09_B	7319	HERMITAGE ST	Lead	Copper	PEX	Not Replaced	2019-07-29		No
5072238	B08_06_B	B08_06_B	28	MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No
5072527	B08_06_B	B08_06_B	2227	WILSON AVE	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No
5042649	B07_05_A	B07_05_A	2416	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No
5033049	B04_09_B	B04_09_B	7050	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No
5056889	B06_03_A	B06_03_A	945	ST MARTIN ST	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No
5038958	B07_05_A	B07_05_A	6340	CROMBIE ST	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No
5072261	B08_06_B	B08_06_B	15	MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No
5042641	B07_05_A	B07_05_A	6348	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No
5072626	B08_06_B	B08_06_B	207	W BURGESS ST	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No
5072605	B08_06_B	B08_06_B	2216	WILSON AVE	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No
5032793	B04_09_B	B04_09_B	7113	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No
5042732	B07_05_A	B07_05_A	2526	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-07-30		No
5033335	B04_09_B	B04_09_B	7315	RACE ST	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No
5058545	B05_02_A	B05_02_A	314	MAPLE TER	Lead	Lead	PEX	Copper	2019-07-30	2019-07-30	No
5056922	B06_03_A	B06_03_A	950	E WARRINGTON AVE	Lead	PEX	PEX	Not Replaced	2019-07-30		No
5056927	B06_03_A	B06_03_A	972	E WARRINGTON AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-30	2019-07-30	No
5033051	B04_09_B	B04_09_B	7046	MONTICELLO ST	Lead	Copper	PEX	Not Replaced	2019-07-31		No
5056977	Ops	Urgent LSLR	608	INDUSTRY ST	Lead	Lead	PEX	Copper	2019-07-31	2019-08-08	No
5072530	B08_06_B	B08_06_B	2237	WILSON AVE	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No
5072262	B08_06_B	B08_06_B	2439	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No
5042735	B07_05_A	B07_05_A	2538	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No
5071373	B08_06_B	B08_06_B	112	LAFAYETTE AVE	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No
5038513	B07_05_A	B07_05_A	6342	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No
5005946	CEP	CEP	618	MORGAN ST	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No
5032792	B04_09_B	B04_09_B	7111	MONTICELLO ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-07-31	2019-07-31	No
5055874	B06_03_A	B06_03_A	927	MCLAIN ST	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No
5038988	B07_05_A	B07_05_A	2566	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-07-31		No
5042713	B07_05_A	B07_05_A	2450	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No
5072625	B08_06_B	B08_06_B	209	W BURGESS ST	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No
5072624	B08_06_B	B08_06_B	211	W BURGESS ST	Lead	Copper	PEX	Not Replaced	2019-07-31		No
5058578	B05_02_A	B05_02_A	321	MAPLE TER	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No
5029611	CEP	CEP	502	PAULSON AVE	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No
5038505	B07_05_A	B07_05_A	6322	WALDRON ST	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No
5032791	B04_09_B	B04_09_B	7109	MONTICELLO ST	Lead	Copper	PEX	Not Replaced	2019-07-31		No
5072606	B08_06_B	B08_06_B	2214	WILSON AVE	Lead	Lead	PEX	Abandoned	2019-07-31		No
5072346	B08_06_B	B08_06_B	236	E MCINTYRE AVE	Lead	Lead	PEX	Copper	2019-07-31	2019-07-31	No
5072607	B08_06_B	B08_06_B	2212	WILSON AVE	Lead	Copper	PEX	Not Replaced	2019-07-31		No
5038524	B07_05_A	B07_05_A	6325	WALDRON ST	Lead	Copper	PEX	Not Replaced	2019-07-31		No
5058580	B05_02_A	B05_02_A	331	MAPLE TER	Lead	Copper	PEX	Not Replaced	2019-07-31		No
5058548	B05_02_A	B05_02_A	326	MAPLE TER	Lead	Copper	PEX	Not Replaced	2019-07-31		No
5058478	B05_02_A	B05_02_A	329	GRACE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-01	2019-08-01	No
5038528	B07_05_A	B07_05_A	6315	WALDRON ST	Lead	Lead	PEX	Copper	2019-08-01	2019-08-01	No
5033045	B04_09_B	B04_09_B	7104	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-08-01	2019-08-01	No
5038960	B07_05_A	B07_05_A	6334	CROMBIE ST	Lead	Lead	PEX	Copper	2019-08-01	2019-08-01	No
5072521	B08_06_B	B08_06_B	2209	WILSON AVE	Lead	Copper	PEX	Not Replaced	2019-08-01		No
5072590	B08_06_B	B08_06_B	215	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-01	2019-08-01	No
5033357	B04_09_B	B04_09_B	7207	RACE ST	Lead	Lead	PEX	Copper	2019-08-01	2019-08-01	No
5042734	B07_05_A	B07_05_A	2534	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-01	2019-08-01	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5058582	B05_02_A	B05_02_A	339	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-01	2019-08-01	No
5072329	B08_06_B	B08_06_B	2430	MAPLE AVE	Lead	Lead	PEX	Copper	2019-08-01	2019-08-01	No
5058474	B05_02_A	B05_02_A	320	GRACE ST	Lead	Copper	PEX	Not Replaced	2019-08-01		No
5058584	B05_02_A	B05_02_A	343	MAPLE TER	Lead	Copper	PEX	Not Replaced	2019-08-01		No
5033301	B04_09_B	B04_09_B	7238	MONTICELLO ST	Lead	Copper	PEX	Not Replaced	2019-08-01		No
5072623	B08_06_B	B08_06_B	213	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-01	2019-08-01	No
5046992	Ops	Urgent LSLR	543	FRAYNE ST	Lead	Lead	PEX	Copper	2019-08-02	2019-08-10	No
5032223	B04_09_B	B04_09_B	7025	IDLEWILD ST	Lead	Copper	PEX	Not Replaced	2019-08-02		No
5038541	B07_05_A	B07_05_A	6344	PHILLIPS AVE	Lead	Copper	PEX	Not Replaced	2019-08-02		No
5039310	B07_05_A	B07_05_A	2578	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-02	2019-08-02	No
5006663	CEP	CEP	3362	AJAX ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-02	2019-08-02	No
5072258	B08_06_B	B08_06_B	101	MCINTYRE AVE	Lead	Copper	PEX	Not Replaced	2019-08-02		No
5033147	B04_09_B	B04_09_B	7157	IDLEWILD ST	Lead	Copper	PEX	Not Replaced	2019-08-02		No
5033390	B04_09_B	B04_09_B	7307	IDLEWILD ST	Lead	Lead	PEX	Copper	2019-08-02	2019-08-02	No
5077746	CEP	CEP	3619	FLEMING AVE	Lead	Lead	PEX	Copper	2019-08-02	2019-08-02	No
5033023	B04_09_B	B04_09_B	7121	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-08-02	2019-08-05	No
5071245	B08_06_B	B08_06_B	2118	WILSON AVE	Lead	Copper	PEX	Not Replaced	2019-08-03		No
5042658	B07_05_A	B07_05_A	6362	PHILLIPS AVE	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No
5058422	B05_02_A	B05_02_A	352	GRACE ST	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No
5072628	B08_06_B	B08_06_B	203	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No
5033165	B04_09_B	B04_09_B	7118	IDLEWILD ST	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No
5072159	B08_06_B	B08_06_B	318	CHESTER AVE	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No
5068491	CEP	CEP	9	WOESSNER ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-05	2019-08-05	No
5033397	B04_09_B	B04_09_B	7231	IDLEWILD ST	Lead	Copper	PEX	Not Replaced	2019-08-05		No
5038993	B07_05_A	B07_05_A	2546	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No
5042659	B07_05_A	B07_05_A	6360	PHILLIPS AVE	Lead	Copper	PEX	Not Replaced	2019-08-05		No
5038515	B07_05_A	B07_05_A	6347	WALDRON ST	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No
5033418	B04_09_B	B04_09_B	7347	MONTICELLO ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-05	2019-08-05	No
5058547	B05_02_A	B05_02_A	324	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No
5038989	B07_05_A	B07_05_A	2562	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-08-05		No
5038539	B07_05_A	B07_05_A	6338	PHILLIPS AVE	Lead	Copper	PEX	Not Replaced	2019-08-05		No
5072589	B08_06_B	B08_06_B	217	W BURGESS ST	Lead	Copper	PEX	Not Replaced	2019-08-05		No
5071802	B08_06_B	B08_06_B	627	CHESTER AVE	Lead	Copper	PEX	Not Replaced	2019-08-05		No
5072575	B08_06_B	B08_06_B	222	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No
5072587	B08_06_B	B08_06_B	221	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-05	2019-08-05	No
5072574	B08_06_B	B08_06_B	218	W BURGESS ST	Lead	Copper	PEX	Not Replaced	2019-08-05		No
5071377	B08_06_B	B08_06_B	2114	KOERNER AVE	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5071790	B08_06_B	B08_06_B	538	CHESTER AVE	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5033284	B04_09_B	B04_09_B	7237	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5058427	B05_02_A	B05_02_A	342	GRACE ST	Lead	Copper	PEX	Not Replaced	2019-08-06		No
5032667	B04_09_B	B04_09_B	7147	KEDRON ST	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5033237	B04_09_B	B04_09_B	7232	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5039311	B07_05_A	B07_05_A	2574	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5038540	B07_05_A	B07_05_A	6342	PHILLIPS AVE	Lead	Copper	PEX	Not Replaced	2019-08-06		No
5071374	B08_06_B	B08_06_B	2121	KOERNER AVE	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5038991	B07_05_A	B07_05_A	2554	BEECHWOOD BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-06	2019-08-06	No
5058576	B05_02_A	B05_02_A	315	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5032712	B04_09_B	B04_09_B	7149	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5072578	B08_06_B	B08_06_B	230	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5038523	B07_05_A	B07_05_A	6327	WALDRON ST	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5038506	B07_05_A	B07_05_A	6324	WALDRON ST	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5071789	B08_06_B	B08_06_B	536	CHESTER AVE	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5072580	B08_06_B	B08_06_B	234	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5058425	B05_02_A	B05_02_A	348	GRACE ST	Lead	PEX	PEX	Not Replaced	2019-08-06		No
5058421	B05_02_A	B05_02_A	356	GRACE ST	Lead	Copper	PEX	Not Replaced	2019-08-06		No
5058551	B05_02_A	B05_02_A	340	MAPLE TER	Lead	Copper	PEX	Not Replaced	2019-08-06		No
5072582	B08_06_B	B08_06_B	231	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-06	2019-08-06	No
5073089	Ops	Urgent LSLR	2201	HARBOR ST	Lead	Lead	PEX	Copper	2019-08-07	2019-08-14	No
5058435	B05_02_A	B05_02_A	343	GRACE ST	Lead	Copper	PEX	Not Replaced	2019-08-07		No
5038534	B07_05_A	B07_05_A	6326	PHILLIPS AVE	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No
5042738	B07_05_A	B07_05_A	2542	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No
5032979	B04_09_B	B04_09_B	7151	KEDRON ST	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No
5072542	B08_06_B	B08_06_B	310	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No
5072545	B08_06_B	B08_06_B	304	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No
5058631	B05_02_A	B05_02_A	110	NATCHEZ ST	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No
5042741	B07_05_A	B07_05_A	2557	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-08-07		No
5058550	B05_02_A	B05_02_A	334	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No
5033312	B04_09_B	B04_09_B	7320	MONTICELLO ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-07	2019-08-07	No
5058428	B05_02_A	B05_02_A	340	GRACE ST	Lead	Copper	PEX	Not Replaced	2019-08-07		No
5038533	B07_05_A	B07_05_A	6322	PHILLIPS AVE	Lead	Copper	PEX	Not Replaced	2019-08-07		No
5071807	B08_06_B	B08_06_B	20	RUSSELL ST	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No
5038516	B07_05_A	B07_05_A	6345	WALDRON ST	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No
5072536	B08_06_B	B08_06_B	311	W BURGESS ST	Lead	Copper	PEX	Not Replaced	2019-08-07		No
5058637	B05_02_A	B05_02_A	118	NATCHEZ ST	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No
5058608	B05_02_A	B05_02_A	19	NATCHEZ ST	Lead	Copper	PEX	Not Replaced	2019-08-07		No
5071305	B08_06_B	B08_06_B	2143	PERRYVILLE AVE	Lead	Lead	PEX	Copper	2019-08-07	2019-08-07	No
5032798	B04_09_B	B04_09_B	7319	UPLAND ST	Lead	Copper	PEX	Not Replaced	2019-08-07		No
5058446	B05_02_A	B05_02_A	401	GRACE ST	Lead	PEX	PEX	Not Replaced	2019-08-08		No
5058483	B05_02_A	B05_02_A	313	GRACE ST	Lead	Lead	PEX	Not Replaced	2019-08-08		Yes
5032615	B04_09_B	B04_09_B	1325	N LANG AVE	Lead	Lead	PEX	Copper	2019-08-08	2019-08-08	No
5038510	B07_05_A	B07_05_A	6334	WALDRON ST	Lead	Lead	PEX	Copper	2019-08-08	2019-08-08	No
5031939	B04_09_B	B04_09_B	1461	OAKDENE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-08	2019-08-08	No
5071808	B08_06_B	B08_06_B	26	RUSSELL ST	Lead	Lead	PEX	Copper	2019-08-08	2019-08-08	No
5032991	B04_09_B	B04_09_B	7208	KEDRON ST	Lead	Lead	PEX	Copper	2019-08-08	2019-08-08	No
5072539	B08_06_B	B08_06_B	316	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-08	2019-08-08	No
5058640	B05_02_A	B05_02_A	22	NATCHEZ ST	Lead	Lead	PEX	Copper	2019-08-08	2019-08-08	No
5071306	B08_06_B	B08_06_B	2141	PERRYVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-08-08		No
5042715	B07_05_A	B07_05_A	2464	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-08	2019-08-08	No
5058410	B05_02_A	B05_02_A	418	GRACE ST	Lead	Lead	PEX	Copper	2019-08-08	2019-08-08	No
5038529	B07_05_A	B07_05_A	6313	WALDRON ST	Lead	Lead	PEX	Copper	2019-08-08	2019-08-08	No
5058449	B05_02_A	B05_02_A	419	GRACE ST	Lead	Copper	PEX	Not Replaced	2019-08-08		No
5058634	B05_02_A	B05_02_A	116	NATCHEZ ST	Lead	Copper	PEX	Not Replaced	2019-08-08		No
5058633	B05_02_A	B05_02_A	114	NATCHEZ ST	Lead	Copper	PEX	Not Replaced	2019-08-08		No
5033380	B04_09_B	B04_09_B	7328	RACE ST	Lead	Copper	PEX	Not Replaced	2019-08-09		No
5033426	B04_09_B	B04_09_B	1308	COLLIER ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-09	2019-08-09	No
5038957	B07_05_A	B07_05_A	2300	TILBURY AVE	Lead	Copper	PEX	Not Replaced	2019-08-09		No
5042726	B07_05_A	B07_05_A	2508	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-09	2019-08-09	No
5033406	B04_09_B	B04_09_B	7224	IDLEWILD ST	Lead	Lead	PEX	Copper	2019-08-09	2019-08-09	No
5033417	B04_09_B	B04_09_B	7401	MONTICELLO ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-09	2019-08-09	No
5073214	CEP	CEP	1305	RESCUE ST	Lead	Lead	PEX	Copper	2019-08-09	2019-08-09	No
5072618	B08_06_B	B08_06_B	202	CHESTER AVE	Lead	Lead	PEX	Copper	2019-08-09	2019-08-09	No
5053297	Urgent Water	Urgent LSLR	118	S 16TH ST	Lead	Lead	PEX	Copper	2019-08-10	2019-08-13	No
5054259	Urgent Water		121	S 16TH ST	Lead	Copper	PEX	Not Replaced	2019-08-10		No
5038502	B07_05_A	B07_05_A	6312	WALDRON ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5072515	B08_06_B	B08_06_B	2230	HOLYOKE ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5058259	B05_02_A	B05_02_A	228	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5058639	B05_02_A	B05_02_A	122	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2019-08-12		Yes
5033434	B04_09_B	B04_09_B	803	N LANG AVE	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5038476	B07_05_A	B07_05_A	2268	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5058638	B05_02_A	B05_02_A	120	NATCHEZ ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5058408	B05_02_A	B05_02_A	420	GRACE ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5042727	B07_05_A	B07_05_A	2510	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5033034	B04_09_B	B04_09_B	7150	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5038477	B07_05_A	B07_05_A	2272	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5033101	B04_09_B	B04_09_B	7116	RACE ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5072491	B08_06_B	B08_06_B	513	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5072489	B08_06_B	B08_06_B	517	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5058585	B05_02_A	B05_02_A	347	MAPLE TER	Lead	Lead	PEX	Not Replaced	2019-08-12		Yes
5072553	B08_06_B	B08_06_B	319	ELSDON ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5072557	B08_06_B	B08_06_B	318	ELSDON ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5028077	CEP	CEP	1311	HEBERTON ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-14	No
5071182	B08_06_B	B08_06_B	509	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5013978	CEP	CEP	4772	SCIOTA ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5058407	B05_02_A	B05_02_A	422	GRACE ST	Lead	Lead	PEX	Copper	2019-08-12	2019-08-12	No
5056663	B06_03_A	B06_03_A	755	EXCELSIOR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-13	2019-08-13	No
5072506	B08_06_B	B08_06_B	2215	HOLYOKE ST	Lead	Copper	PEX	Not Replaced	2019-08-13		No
5072786	B08_06_B	B08_06_B	503	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5033440	B04_09_B	B04_09_B	719	N LANG AVE	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5038499	B07_05_A	B07_05_A	2265	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5072486	B08_06_B	B08_06_B	518	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5033396	B04_09_B	B04_09_B	7233	IDLEWILD ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5058298	B05_02_A	B05_02_A	126	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5073071	CEP	CEP	2104	ROCKLEDGE ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5071181	B08_06_B	B08_06_B	505	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5058641	B05_02_A	B05_02_A	24	NATCHEZ ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5033073	B04_09_B	B04_09_B	7113	RACE ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5016421	CEP	CEP	248	FISK ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5058596	B05_02_A	B05_02_A	26	NATCHEZ ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5072502	B08_06_B	B08_06_B	527	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5072555	B08_06_B	B08_06_B	323	ELSDON ST	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5038970	B07_05_A	B07_05_A	2301	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-13	2019-08-13	No
5080162	Ops		3839	CALIFORNIA AVE	Lead	PEX	Copper	Not Replaced	2019-08-14		No
5052015	Ops	Urgent LSLR	2408	BERG ST	Lead	Lead	PEX	Copper	2019-08-14	2019-09-05	No
5042740	B07_05_A	B07_05_A	2563	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-14	2019-08-14	No
5033527	B04_09_B	B04_09_B	7401	IDLEWILD ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-14	2019-08-14	No
5058332	B05_02_A	B05_02_A	121	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-14	2019-08-14	No
5072561	B08_06_B	B08_06_B	304	ELSDON ST	Lead	Lead	PEX	Copper	2019-08-14	2019-08-14	No
5072505	B08_06_B	B08_06_B	2217	HOLYOKE ST	Lead	Lead	PEX	Copper	2019-08-14	2019-08-14	No
5058400	B05_02_A	B05_02_A	434	GRACE ST	Lead	Lead	PEX	Copper	2019-08-14	2019-08-14	No
5038982	B07_05_A	B07_05_A	6419	NICHOLSON ST	Lead	Lead	PEX	Copper	2019-08-14	2019-08-14	No
5033441	B04_09_B	B04_09_B	717	N LANG AVE	Lead	Lead	PEX	Copper	2019-08-14	2019-08-21	Yes
5059422	B05_02_A	B05_02_A	201	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-08-14		No
5059421	B05_02_A	B05_02_A	203	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-08-14		No
5033387	B04_09_B	B04_09_B	7315	IDLEWILD ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-14	2019-08-14	No
5033340	B04_09_B	B04_09_B	7305	RACE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-14	2019-08-14	No
5071183	B08_06_B	B08_06_B	525	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-14	2019-08-14	No
5072554	B08_06_B	B08_06_B	321	ELSDON ST	Lead	Copper	PEX	Not Replaced	2019-08-14		No
5072476	B08_06_B	B08_06_B	7	RUSSELL ST	Lead	Lead	PEX	Copper	2019-08-14	2019-08-14	No
5038975	B07_05_A	B07_05_A	2315	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-14	2019-08-15	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5058264	B05_02_A	B05_02_A	206	MAPLE TER	Lead	Copper	PEX	Not Replaced	2019-08-14		No
5038984	B07_05_A	B07_05_A	6427	NICHOLSON ST	Lead	Lead	PEX	Copper	2019-08-15	2019-08-15	No
5033033	B04_09_B	B04_09_B	7152	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-08-15	2019-08-15	No
5033103	B04_09_B	B04_09_B	7106	RACE ST	Lead	Lead	PEX	Copper	2019-08-15	2019-08-15	No
5038976	B07_05_A	B07_05_A	2317	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-15	2019-08-15	No
5042717	B07_05_A	B07_05_A	6453	NICHOLSON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-15	2019-08-15	No
5059420	B05_02_A	B05_02_A	205	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-15	2019-08-15	No
5058325	B05_02_A	B05_02_A	111	MAPLE TER	Lead	Lead	PEX	Copper	2019-08-15	2019-08-15	No
5059419	B05_02_A	B05_02_A	207	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-15	2019-08-15	No
5033442	B04_09_B	B04_09_B	715	N LANG AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-15	2019-08-15	No
5061172	B05_02_A	B05_02_A	276	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-15	2019-08-15	No
5061171	B05_02_A	B05_02_A	274	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-08-15		No
5071184	B08_06_B	B08_06_B	531	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-15	2019-08-15	No
5072498	B08_06_B	B08_06_B	418	CHAUTAUQUA ST	Lead	Copper	PEX	Not Replaced	2019-08-16		No
5079495	Ops	Urgent LSLR	3109	WADLOW ST	Lead	Lead	PEX	Copper	2019-08-16	2019-09-05	No
5072497	B08_06_B	B08_06_B	416	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-16	2019-08-16	No
5039305	B07_05_A	B07_05_A	6433	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-16	2019-08-16	No
5045845	CEP	CEP	14	AUGUSTINE ST	Lead	Lead	PEX	Copper	2019-08-16	2019-08-16	No
5033443	B04_09_B	B04_09_B	711	N LANG AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-16	2019-08-16	No
5033374	B04_09_B	B04_09_B	7312	RACE ST	Lead	Lead	PEX	Copper	2019-08-16	2019-08-16	No
5058609	B05_02_A	B05_02_A	17	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2019-08-19		Yes
5071337	B08_06_B	B08_06_B	222	LANGLEY AVE	Lead	Copper	PEX	Not Replaced	2019-08-19		No
5032912	B04_09_B	B04_09_B	7226	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-08-19	2019-08-19	No
5038495	B07_05_A	B07_05_A	2277	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-19	2019-08-19	No
5059417	B05_02_A	B05_02_A	211	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-19	2019-08-19	No
5058610	B05_02_A	B05_02_A	15	NATCHEZ ST	Lead	Lead	PEX	Not Replaced	2019-08-19		Yes
5039308	B07_05_A	B07_05_A	6443	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-19	2019-08-19	No
5071290	B08_06_B	B08_06_B	1965	PERRYVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-08-19		No
5061230	B05_02_A	B05_02_A	535	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-08-19		No
5071138	B08_06_B	B08_06_B	609	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-19	2019-08-19	No
5071328	B08_06_B	B08_06_B	28	DIVINITY ST	Lead	Lead	PEX	Copper	2019-08-19	2019-08-19	No
5071135	B08_06_B	B08_06_B	608	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-19	2019-08-21	No
5020734	Ops	Urgent LSLR	5565	CAMELIA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-20	2019-08-27	No
5032325	B04_09_B	B04_09_B	7045	KELLY ST	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No
5038974	B07_05_A	B07_05_A	2313	TILBURY AVE	Lead	Copper	PEX	Not Replaced	2019-08-20		No
5054101	Wharton St Water Relay	A14_03	1917	WHARTON ST	Lead	Copper	PEX	Not Replaced	2019-08-20		No
5058278	B05_02_A	B05_02_A	231	W SYCAMORE ST	Lead	Copper	PEX	Not Replaced	2019-08-20		No
5032898	B04_09_B	B04_09_B	7200	MOUNT VERNON ST	Lead	Copper	PEX	Not Replaced	2019-08-20		No
5039306	B07_05_A	B07_05_A	6437	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No
5059418	B05_02_A	B05_02_A	209	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No
5061164	B05_02_A	B05_02_A	258	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No
5038986	B07_05_A	B07_05_A	6435	NICHOLSON ST	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No
5038985	B07_05_A	B07_05_A	6433	NICHOLSON ST	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No
5071261	B08_06_B	B08_06_B	230	LANGLEY AVE	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No
5071262	B08_06_B	B08_06_B	232	LANGLEY AVE	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No
5033721	B04_09_B	B04_09_B	7235	FORMOSA WAY	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-20	2019-08-20	No
5033722	B04_09_B	B04_09_B	7237	FORMOSA WAY	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-20	2019-08-20	No
5032975	B04_09_B	B04_09_B	1404	N HOMEWOOD AVE	Lead	Copper	PEX	Not Replaced	2019-08-20		No
5071289	B08_06_B	B08_06_B	1961	PERRYVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-08-20		No
5052299	CEP	CEP	2300	ECCLES ST	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No
5071143	B08_06_B	B08_06_B	619	CHAUTAUQUA ST	Lead	Copper	PEX	Not Replaced	2019-08-20		No
5071132	B08_06_B	B08_06_B	620	CHAUTAUQUA ST	Lead	Copper	PEX	Not Replaced	2019-08-20		No
5071295	B08_06_B	B08_06_B	528	MCCLINTOCK AVE	Lead	Lead	PEX	Copper	2019-08-20	2019-08-21	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5034807	Ops		232	GLADSTONE RD	Lead	PEX	PEX	Not Replaced	2019-08-20		No
5033723	B04_09_B	B04_09_B	7239	FORMOSA WAY	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-20	2019-08-20	No
5042630	B07_05_A	B07_05_A	6357	CROMBIE ST	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No
5061231	B05_02_A	B05_02_A	533	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-08-20		No
5071267	B08_06_B	B08_06_B	300	LANGLEY AVE	Lead	Lead	PEX	Copper	2019-08-20	2019-08-20	No
5051332	Ops		2712	SARAH ST	Lead	Copper	PEX	Not Replaced	2019-08-21		No
5039299	B07_05_A	B07_05_A	6404	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-21	2019-08-21	No
5071294	B08_06_B	B08_06_B	526	MCCLINTOCK AVE	Lead	Copper	PEX	Not Replaced	2019-08-21		No
5033890	B04_09_B	B04_09_B	7372	HAMILTON AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-21	2019-08-21	No
5032320	B04_09_B	B04_09_B	7035	KELLY ST	Lead	Copper	PEX	Not Replaced	2019-08-21		No
5071145	B08_06_B	B08_06_B	625	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-21	2019-08-21	No
5071263	B08_06_B	B08_06_B	236	LANGLEY AVE	Lead	Lead	PEX	Copper	2019-08-21	2019-08-21	No
5071284	B08_06_B	B08_06_B	519	MCCLINTOCK AVE	Lead	Lead	PEX	Copper	2019-08-21	2019-08-21	No
5038981	B07_05_A	B07_05_A	6417	NICHOLSON ST	Lead	Lead	PEX	Copper	2019-08-21	2019-08-21	No
5033887	B04_09_B	B04_09_B	7366	HAMILTON AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-21	2019-08-21	No
5061369	B05_02_A	B05_02_A	245	PAUL ST	Lead	Lead	PEX	Copper	2019-08-21	2019-08-21	No
5061362	B05_02_A	B05_02_A	246	PAUL ST	Lead	Copper	PEX	Not Replaced	2019-08-21		No
5033278	B04_09_B	B04_09_B	7309	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-08-21	2019-08-21	No
5039000	B07_05_A	B07_05_A	2329	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-21	2019-08-21	No
5061479	B05_02_A	B05_02_A	274	LELIA ST	Lead	Lead	PEX	Copper	2019-08-21	2019-08-21	No
5042719	B07_05_A	B07_05_A	6445	NICHOLSON ST	Lead	Lead	PEX	Copper	2019-08-21	2019-08-21	No
5071266	B08_06_B	B08_06_B	242	LANGLEY AVE	Lead	Copper	PEX	Not Replaced	2019-08-21		No
5059408	B05_02_A	B05_02_A	142	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-21	2019-08-22	No
5033561	B04_09_B	B04_09_B	7344	IDLEWILD ST	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5039001	B07_05_A	B07_05_A	2331	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5071129	B08_06_B	B08_06_B	624	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5038829	B07_05_A	B07_05_A	6320	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5039006	B07_05_A	B07_05_A	2345	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5059407	B05_02_A	B05_02_A	144	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5008759	Herron Ave Relay	Herron Ave Relay	1018	HERRON AVE	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5033883	B04_09_B	B04_09_B	7358	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5034140	B04_09_B	B04_09_B	7518	TIOGA ST	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5133364	B05_02_A	B05_02_A	227	PAUL	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5071240	B08_06_B	B08_06_B	2015	DRUM ST	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5033874	B04_09_B	B04_09_B	7340	HAMILTON AVE	Lead	Copper	PEX	Not Replaced	2019-08-22		No
5072723	B08_06_B	B08_06_B	2322	MAPLE AVE	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5047701	CEP	CEP	138	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5039007	B07_05_A	B07_05_A	2349	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5059442	B05_02_A	B05_02_A	141	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-08-22		No
5061378	B05_02_A	B05_02_A	225	PAUL ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-22	2019-08-22	No
5061368	B05_02_A	B05_02_A	249	PAUL ST	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5039002	B07_05_A	B07_05_A	2333	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-22	2019-08-22	No
5039023	B07_05_A	B07_05_A	6338	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-23	2019-08-23	No
5008761	Herron Ave Relay	Herron Ave Relay	1022	HERRON AVE	Lead	Lead	PEX	Copper	2019-08-23	2019-08-23	No
5033068	B04_09_B	B04_09_B	1004	N LANG AVE	Lead	Lead	PEX	Copper	2019-08-23	2019-08-23	No
5033067	B04_09_B	B04_09_B	1002	N LANG AVE	Lead	Lead	PEX	Copper	2019-08-23	2019-08-23	No
5071370	B08_06_B	B08_06_B	2148	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-08-23	2019-08-23	No
5039003	B07_05_A	B07_05_A	2335	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-23	2019-08-23	No
5071260	B08_06_B	B08_06_B	228	LANGLEY AVE	Lead	Lead	PEX	Copper	2019-08-23	2019-08-23	No
5033773	B04_09_B	B04_09_B	7311	TIOGA ST	Lead	Copper	PEX	Not Replaced	2019-08-23		No
5033886	B04_09_B	B04_09_B	7364	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-08-23	2019-08-23	No
5072324	B08_06_B	B08_06_B	2410	MAPLE AVE	Lead	Lead	PEX	Copper	2019-08-23	2019-08-23	No
5047855	CEP	CEP	5026	BLAIR ST	Lead	Lead	PEX	Copper	2019-08-23	2019-08-23	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5071133	B08_06_B	B08_06_B	618	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5061376	B05_02_A	B05_02_A	229	PAUL ST	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5059403	B05_02_A	B05_02_A	154	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5042729	B07_05_A	B07_05_A	2514	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5033839	B04_09_B	B04_09_B	563	RICHLAND LN	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5019646	CEP	CEP	5359	BROAD ST	Lead	Copper	PEX	Not Replaced	2019-08-26		No
5008757	Herron Ave Relay	Herron Ave Relay	1014	HERRON AVE	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5008758	Herron Ave Relay	Herron Ave Relay	1016	HERRON AVE	Lead	Copper	PEX	Not Replaced	2019-08-26		No
5071264	B08_06_B	B08_06_B	238	LANGLEY AVE	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5069990	B08_06_B	B08_06_B	533	MCCLINTOCK AVE	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5072090	B08_06_B	B08_06_B	2449	LYZELL ST	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5071126	B08_06_B	B08_06_B	628 1/2	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5038971	B07_05_A	B07_05_A	2305	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5010219	CEP	CEP	4733	WALLINGFORD ST	Lead	Lead	PEX	Copper	2019-08-26	2019-08-27	No
5032721	B04_09_B	B04_09_B	7130	HERMITAGE ST	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5061358	B05_02_A	B05_02_A	222	PAUL ST	Lead	Copper	PEX	Not Replaced	2019-08-26		No
5071127	B08_06_B	B08_06_B	628	CHAUTAUQUA ST	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5059086	B05_02_A	B05_02_A	125	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-26	2019-08-26	No
5033903	B04_09_B	B04_09_B	7522	HAMILTON AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-26	2019-08-26	No
5025253	Ops	Urgent LSLR	1142	PORTLAND ST	Lead	Lead	PEX	Copper	2019-08-27	2019-08-31	No
5069824	B08_06_B	B08_06_B	35	OVERLOOK ST	Lead	Copper	PEX	Not Replaced	2019-08-27		No
5033892	B04_09_B	B04_09_B	7376	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5039025	B07_05_A	B07_05_A	6334	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5061360	B05_02_A	B05_02_A	240	PAUL ST	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5072084	B08_06_B	B08_06_B	402	LAWTON AVE	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5058971	B05_02_A	B05_02_A	130	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5032902	B04_09_B	B04_09_B	7204	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5070011	B08_06_B	B08_06_B	543	NORMAN ST	Lead	Copper	PEX	Not Replaced	2019-08-27		No
5034057	B04_09_B	B04_09_B	7336	KELLY ST	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5033888	B04_09_B	B04_09_B	7368	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5061463	B05_02_A	B05_02_A	276	PAUL ST	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5039021	B07_05_A	B07_05_A	6344	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5071216	B08_06_B	B08_06_B	2130	HOLYOKE ST	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5054108	Wharton St Water Relay	Wharton St Water Relay	48	S 20TH ST	Lead	Copper	PEX	Not Replaced	2019-08-27		No
5038972	B07_05_A	B07_05_A	2307	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5061365	B05_02_A	B05_02_A	258	PAUL ST	Lead	Copper	PEX	Not Replaced	2019-08-27		No
5061460	B05_02_A	B05_02_A	286	PAUL ST	Lead	Copper	PEX	Not Replaced	2019-08-27		No
5038999	B07_05_A	B07_05_A	2323	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5042716	B07_05_A	B07_05_A	2466	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5032877	B04_09_B	B04_09_B	7209	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-08-27	2019-08-27	No
5038954	B07_05_A	B07_05_A	2312	TILBURY AVE	Lead	Copper	PEX	Not Replaced	2019-08-28		No
5039010	B07_05_A	B07_05_A	2359	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-28	2019-08-28	No
5061453	B05_02_A	B05_02_A	43	PAUL ST	Lead	Lead	PEX	Copper	2019-08-28	2019-08-28	No
5038832	B07_05_A	B07_05_A	6314	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-28	2019-08-28	No
5033884	B04_09_B	B04_09_B	7360	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-08-28	2019-08-28	No
5034046	B04_09_B	B04_09_B	7304	KELLY ST	Lead	Copper	PEX	Not Replaced	2019-08-28		No
5059437	B05_02_A	B05_02_A	155	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-28	2019-08-28	No
5061375	B05_02_A	B05_02_A	231	PAUL ST	Lead	Lead	PEX	Copper	2019-08-28	2019-08-28	No
5072285	B08_06_B	B08_06_B	104	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-28	2019-08-28	No
5045848	CEP	CEP	4116	BRISTOL ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-28	2019-08-28	No
5072332	B08_06_B	B08_06_B	2403	OSGOOD ST	Lead	Lead	PEX	Copper	2019-08-28	2019-08-28	No
5069982	B08_06_B	B08_06_B	7	OVERLOOK ST	Lead	Lead	PEX	Copper	2019-08-28	2019-08-28	No
5038996	B07_05_A	B07_05_A	6420	NICHOLSON ST	Lead	Copper	PEX	Not Replaced	2019-08-28		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5038831	B07_05_A	B07_05_A	6316	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-28	2019-08-28	No
5038882	B04_09_B	B04_09_B	7356	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-08-28	2019-08-28	No
5069979	B08_06_B	B08_06_B	1	OVERLOOK ST	Lead	Copper	PEX	Not Replaced	2019-08-28		No
5054107	Wharton St Water Relay	Wharton St Water Relay	1927	WHARTON ST	Lead	Lead	PEX	Not Replaced	2019-08-28		Yes
5072321	B08_06_B	B08_06_B	2342	MAPLE AVE	Lead	Copper	PEX	Not Replaced	2019-08-28		No
5059439	B05_02_A	B05_02_A	147	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-08-28		No
5033334	B04_09_B	B04_09_B	7317	RACE ST	Lead	Copper	PEX	Not Replaced	2019-08-28		No
5007297	CEP	CEP	706	ANAHEIM ST	Lead	Lead	PEX	Copper	2019-08-28	2019-08-28	No
5061366	B05_02_A	B05_02_A	260	PAUL ST	Lead	Copper	PEX	Not Replaced	2019-08-28		No
5038830	B07_05_A	B07_05_A	6318	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-29	2019-08-29	No
5071156	B08_06_B	B08_06_B	613	MELROSE ST	Lead	Copper	PEX	Not Replaced	2019-08-29		No
5039232	B07_05_A	B07_05_A	6355	ALDERSON ST	Lead	Lead	PEX	Copper	2019-08-29	2019-08-29	No
5033873	B04_09_B	B04_09_B	7338	HAMILTON AVE	Lead	Galvanized Iron	PEX	Copper	2019-08-29	2019-08-29	No
5033151	B04_09_B	B04_09_B	7210	IDLEWILD ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-29	2019-08-29	No
5070018	B08_06_B	B08_06_B	1927	BUENA VISTA ST	Lead	Lead	PEX	Copper	2019-08-29	2019-08-29	No
5039304	B07_05_A	B07_05_A	6425	FORWARD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-29	2019-08-29	No
5059627	B05_02_A	B05_02_A	240	SMITH WAY	Lead	Lead	PEX	Copper	2019-08-29	2019-08-29	No
5008751	Herron Ave Relay	Herron Ave Relay	952	HERRON AVE	Lead	Copper	PEX	Not Replaced	2019-08-29		No
5033901	B04_09_B	B04_09_B	7520	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-08-29	2019-08-29	No
5039235	B07_05_A	B07_05_A	6349	ALDERSON ST	Lead	Lead	PEX	Copper	2019-08-29	2019-08-29	No
5122391	CEP	CEP	227	SAMPLE STREET	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-08-29	2019-08-29	No
5070023	B08_06_B	B08_06_B	1903	BUENA VISTA ST	Lead	Lead	PEX	Copper	2019-08-29	2019-08-29	No
5061229	B05_02_A	B05_02_A	513	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-08-29	2019-08-29	No
5061456	B05_02_A	B05_02_A	277	PAUL ST	Lead	Lead	PEX	Copper	2019-08-29	2019-08-29	No
5039233	B07_05_A	B07_05_A	6353	ALDERSON ST	Lead	Lead	PEX	Copper	2019-08-29	2019-08-29	No
5039040	B07_05_A	B07_05_A	2322	TILBURY AVE	Lead	Lead	PEX	Copper	2019-08-29	2019-08-29	No
5059621	B05_02_A	B05_02_A	331	SMITH WAY	Lead	Copper	PEX	Not Replaced	2019-08-29		No
5072546	B08_06_B	B08_06_B	302	W BURGESS ST	Lead	Lead	PEX	Copper	2019-08-29	2019-08-29	No
5039015	B07_05_A	B07_05_A	6401	FORWARD AVE	Lead	Lead	PEX	Copper	2019-08-30	2019-08-30	No
5119993	B08_06_B	B08_06_B	693	ROLLA ST	Lead	Copper	PEX	Not Replaced	2019-08-30		No
5069978	B08_06_B	B08_06_B	697	ROLLA ST	Lead	Lead	PEX	Copper	2019-08-30	2019-08-30	No
5057717	CEP	CEP	139	HABERMAN AVE	Lead	Lead	PEX	Copper	2019-08-30	2019-08-30	No
5039008	B07_05_A	B07_05_A	2353	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-03	2019-09-03	No
5039019	B07_05_A	B07_05_A	6419	FORWARD AVE	Lead	Lead	PEX	Copper	2019-09-03	2019-09-03	No
5069818	B08_06_B	B08_06_B	1931	IRWIN AVE	Lead	Copper	PEX	Not Replaced	2019-09-03		No
5061227	B05_02_A	B05_02_A	519	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-09-03		No
5061232	B05_02_A	B05_02_A	531	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-09-03		No
5072510	B08_06_B	B08_06_B	2219	HOLYOKE ST	Lead	Lead	PEX	Copper	2019-09-03	2019-09-03	No
5122669	CEP	CEP	918	HANSEN STREET	Lead	Lead	PEX	Copper	2019-09-03	2019-09-03	No
5039020	B07_05_A	B07_05_A	6421	FORWARD AVE	Lead	Lead	PEX	Copper	2019-09-03	2019-09-03	No
5039238	B07_05_A	B07_05_A	6354	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-03	2019-09-03	No
5033041	B04_09_B	B04_09_B	7134	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-09-03	2019-09-03	No
5039031	B07_05_A	B07_05_A	2346	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-03	2019-09-03	No
5061224	B05_02_A	B05_02_A	281	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-09-03		No
5061234	B05_02_A	B05_02_A	255	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-09-03		No
5039332	B07_05_A	B07_05_A	4021	LUDWICK ST	Lead	Lead	PEX	Copper	2019-09-03	2019-09-03	No
5059064	B05_02_A	B05_02_A	62	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-03	2019-09-03	No
5072602	B08_06_B	B08_06_B	2232	WILSON AVE	Lead	Copper	PEX	Not Replaced	2019-09-04		No
5058424	B05_02_A	B05_02_A	350	GRACE ST	Lead	Lead	PEX	Copper	2019-09-04	2019-09-04	No
5039032	B07_05_A	B07_05_A	2344	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-04	2019-09-04	No
5069939	B08_06_B	B08_06_B	1617	BRIGHTON PL	Lead	Copper	PEX	Not Replaced	2019-09-04		No
5039330	B07_05_A	B07_05_A	4015	LUDWICK ST	Lead	Lead	PEX	Copper	2019-09-04	2019-09-04	No
5039236	B07_05_A	B07_05_A	6347	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-04	2019-09-04	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5039177	B07_05_A	B07_05_A	6309	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-04	2019-09-04	No
5039009	B07_05_A	B07_05_A	2357	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-04	2019-09-04	No
5059397	B05_02_A	B05_02_A	174	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-09-04	2019-09-04	No
5030604	B04_09_A	B04_09_A	6723	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-09-04	2019-09-04	No
5070019	B08_06_B	B08_06_B	610	ROLLA ST	Lead	Lead	PEX	Copper	2019-09-04	2019-09-04	No
5059056	B05_02_A	B05_02_A	44	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-04	2019-09-04	No
5039215	B07_05_A	B07_05_A	6337	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-04	2019-09-04	No
5059055	B05_02_A	B05_02_A	42	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-04	2019-09-04	No
5058447	B05_02_A	B05_02_A	403	GRACE ST	Lead	Copper	PEX	Not Replaced	2019-09-04		No
5070022	B08_06_B	B08_06_B	604	ROLLA ST	Lead	Lead	PEX	Copper	2019-09-04	2019-09-04	No
5069925	B08_06_B	B08_06_B	1616	BRIGHTON PL	Lead	Copper	PEX	Not Replaced	2019-09-04		No
5038828	B07_05_A	B07_05_A	6322	FORWARD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-05	2019-09-05	No
5058970	B05_02_A	B05_02_A	132	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-09-05	2019-09-05	No
5059057	B05_02_A	B05_02_A	46	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-05	2019-09-05	No
5038826	B07_05_A	B07_05_A	6326	FORWARD AVE	Lead	Lead	PEX	Copper	2019-09-05	2019-09-05	No
5059066	B05_02_A	B05_02_A	68	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-05	2019-09-05	No
5039331	B07_05_A	B07_05_A	4017	LUDWICK ST	Lead	Lead	PEX	Copper	2019-09-05	2019-09-05	No
5039033	B07_05_A	B07_05_A	2336	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-05	2019-09-05	No
5059411	B05_02_A	B05_02_A	136	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-09-05	2019-09-05	No
5133473	B08_06_B	B08_06_B	1905	BUENA VISTA	Lead	Lead	PEX	Copper	2019-09-05	2019-09-25	Yes
5069927	B08_06_B	B08_06_B	1604	BRIGHTON PL	Lead	Lead	PEX	Copper	2019-09-05	2019-09-05	No
5039242	B07_05_A	B07_05_A	6366	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-05	2019-09-05	No
5030606	B04_09_A	B04_09_A	808	WASHINGTON BLVD	Lead	Lead	PEX	Copper	2019-09-05	2019-09-06	No
5039341	B07_05_A	B07_05_A	4028	LUDWICK ST	Lead	Copper	PEX	Not Replaced	2019-09-05		No
5069933	B08_06_B	B08_06_B	1605	BRIGHTON PL	Lead	Copper	PEX	Not Replaced	2019-09-05		No
5033286	B04_09_B	B04_09_B	7227	MONTICELLO ST	Lead	Lead	PEX	Copper	2019-09-05	2019-09-06	No
5072551	B08_06_B	B08_06_B	311	ELSDON ST	Lead	Lead	PEX	Copper	2019-09-05	2019-09-05	No
5059114	B05_02_A	B05_02_A	35	GREENBUSH ST	Lead	Copper	PEX	Not Replaced	2019-09-05		No
5059069	B05_02_A	B05_02_A	74	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-05	2019-09-05	No
5061361	B05_02_A	B05_02_A	244	PAUL ST	Lead	Lead	PEX	Copper	2019-09-06	2019-09-06	No
5059071	B05_02_A	B05_02_A	78	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-06	2019-09-06	No
5039334	B07_05_A	B07_05_A	4031	LUDWICK ST	Lead	Lead	PEX	Copper	2019-09-06	2019-09-06	No
5061235	B05_02_A	B05_02_A	253	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-09-06	2019-09-06	No
5071206	B08_06_B	B08_06_B	2141	HOLYOKE ST	Lead	Copper	PEX	Not Replaced	2019-09-06		No
5052036	CEP	CEP	2305	SALISBURY ST	Lead	Lead	PEX	Copper	2019-09-06	2019-09-06	No
5059628	B05_02_A	B05_02_A	242	SMITH WAY	Lead	Lead	PEX	Copper	2019-09-06	2019-09-06	No
5039237	B07_05_A	B07_05_A	6352	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-06	2019-09-06	No
5033216	B04_09_B	B04_09_B	1302	STERRETT ST	Lead	Lead	PEX	Copper	2019-09-06	2019-09-06	No
5059054	B05_02_A	B05_02_A	36	GREENBUSH ST	Lead	Copper	PEX	Not Replaced	2019-09-06		No
5069913	B08_06_B	B08_06_B	1740	BRIGHTON PL	Lead	Copper	PEX	Not Replaced	2019-09-06		No
5032951	B04_09_B	B04_09_B	1304	STERRETT ST	Lead	Lead	PEX	Copper	2019-09-07	2019-09-05	No
5072541	B08_06_B	B08_06_B	312	W BURGESS ST	Lead	Lead	PEX	Copper	2019-09-07	2019-09-07	No
5061225	B05_02_A	B05_02_A	244	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-09-09		No
5061105	B05_02_A	B05_02_A	608	CHESS ST	Lead	Lead	PEX	Copper	2019-09-09	2019-09-09	No
5039182	B07_05_A	B07_05_A	6327	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-09	2019-09-09	No
5069915	B08_06_B	B08_06_B	1724	BRIGHTON PL	Lead	Lead	PEX	Copper	2019-09-09	2019-09-09	No
5070530	B08_06_B	B08_06_B	1704	BRIGHTON RD	Lead	Lead	PEX	Copper	2019-09-09	2019-09-09	No
5032626	B04_09_B	B04_09_B	7018	MOUNT VERNON ST	Lead	Lead	PEX	Copper	2019-09-09	2019-09-09	No
5039195	B07_05_A	B07_05_A	6346	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-09	2019-09-09	No
5065371	B08_06_B	B08_06_B	1235	ISLAND AVE	Lead	Lead	PEX	Copper	2019-09-09	2019-09-10	No
5039342	B07_05_A	B07_05_A	4024	LUDWICK ST	Lead	Lead	PEX	Copper	2019-09-09	2019-09-09	No
5059116	B05_02_A	B05_02_A	21	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-09	2019-09-09	No
5061104	B05_02_A	B05_02_A	606	CHESS ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-09	2019-09-09	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5059115	B05_02_A	B05_02_A	23	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-09	2019-09-09	No
5039004	B07_05_A	B07_05_A	2337	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-09	2019-09-09	No
5048571	Ops		5243	GERTRUDE ST	Lead	Copper	PEX	Not Replaced	2019-09-10		No
5076132	Ops	B13_01	1361	OAKHILL ST	Lead	Copper	PEX	Copper	2019-09-10	2019-09-07	No
5051437	Ops	Urgent LSLR	2820	MARY ST	Lead	Lead	PEX	Copper	2019-09-10	2019-09-17	No
5065369	B08_06_B	B08_06_B	1231	ISLAND AVE	Lead	Copper	PEX	Not Replaced	2019-09-10		No
5038943	B07_05_A	B07_05_A	2308	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No
5059112	B05_02_A	B05_02_A	32	GREENBUSH ST	Lead	Copper	PEX	Not Replaced	2019-09-10		No
5061123	B05_02_A	B05_02_A	623	CHESS ST	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No
5039212	B07_05_A	B07_05_A	6331	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No
5069942	B08_06_B	B08_06_B	1522	MARQUIS WAY	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No
5033894	B04_09_B	B04_09_B	7506	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No
5039336	B07_05_A	B07_05_A	4037	LUDWICK ST	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No
5039192	B07_05_A	B07_05_A	6363	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No
5038464	B07_05_A	B07_05_A	2306	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No
5069954	B08_06_B	B08_06_B	1716	MARQUIS WAY	Lead	Copper	PEX	Not Replaced	2019-09-10		No
5061111	B05_02_A	B05_02_A	620	CHESS ST	Lead	Copper	PEX	Not Replaced	2019-09-10		No
5070528	B08_06_B	B08_06_B	1708	BRIGHTON RD	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No
5039251	B07_05_A	B07_05_A	6387	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No
5059063	B05_02_A	B05_02_A	60	GREENBUSH ST	Lead	Copper	PEX	Not Replaced	2019-09-10		No
5000528	CEP	CEP	118	MILTENBERGER ST	Lead	Lead	PEX	Copper	2019-09-10	2019-09-10	No
5016416	Ops		260	FSK ST	Lead	Copper	PEX	Not Replaced	2019-09-11		No
5059395	B05_02_A	B05_02_A	178	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-09-11		No
5069970	B08_06_B	B08_06_B	1530	MARQUIS WAY	Lead	Copper	PEX	Not Replaced	2019-09-11		No
5039217	B07_05_A	B07_05_A	6343	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No
5039191	B07_05_A	B07_05_A	6359	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No
5038938	B07_05_A	B07_05_A	2326	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No
5039216	B07_05_A	B07_05_A	6341	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No
5039039	B07_05_A	B07_05_A	2324	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No
5069777	B08_06_B	B08_06_B	1923	N CHARLES ST	Lead	Copper	PEX	Not Replaced	2019-09-11		No
5038927	B07_05_A	B07_05_A	2414	SHADY AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-11	2019-09-11	No
5039244	B07_05_A	B07_05_A	6376	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No
5065363	B08_06_B	B08_06_B	1209	ISLAND AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-11	2019-09-11	No
5007296	Urgent LSLR	Urgent LSLR	704	ANAHEIM ST	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No
5061125	B05_02_A	B05_02_A	619	CHESS ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-11	2019-09-11	No
5039252	B07_05_A	B07_05_A	6383	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No
5065362	B08_06_B	B08_06_B	1213	ISLAND AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-11	2019-09-11	No
5070522	B08_06_B	B08_06_B	1722	BRIGHTON RD	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No
5065361	B08_06_B	B08_06_B	1211	ISLAND AVE	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No
5061411	B05_02_A	B05_02_A	219	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No
5053968	Ops		57	S 19TH ST	Lead	Copper	PEX	Not Replaced	2019-09-11		No
5059072	B05_02_A	B05_02_A	80	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-11	2019-09-11	No
5039325	B07_05_A	B07_05_A	6210	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No
5038937	B07_05_A	B07_05_A	2328	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No
5057163	B06_03_A	B06_03_A	823	PROCTOR WAY	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No
5069873	B08_06_B	B08_06_B	904	CALIFORNIA AVE	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No
5039226	B07_05_A	B07_05_A	6377	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No
5039035	B07_05_A	B07_05_A	2332	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No
5070521	B08_06_B	B08_06_B	1724	BRIGHTON RD	Lead	Copper	PEX	Not Replaced	2019-09-12		No
5061399	B05_02_A	B05_02_A	249	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No
5072126	B08_06_B	B08_06_B	2644 1/2	N CHARLES ST	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No
5039333	B07_05_A	B07_05_A	4025	LUDWICK ST	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No
5059119	B05_02_A	B05_02_A	13	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5039249	B07_05_A	B07_05_A	6399	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-12	2019-09-13	No
5065353	B08_06_B	B08_06_B	1125	ISLAND AVE	Lead	Lead	PEX	Copper	2019-09-12	2019-09-12	No
5061112	B05_02_A	B05_02_A	622	CHESS ST	Lead	PEX	PEX	Not Replaced	2019-09-12		No
5039209	B07_05_A	B07_05_A	6319	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-13	2019-09-13	No
5069900	B08_06_B	B08_06_B	1711	BRIGHTON RD	Lead	Copper	PEX	Not Replaced	2019-09-13		No
5039297	B07_05_A	B07_05_A	2609	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-13	2019-09-13	No
5065358	B08_06_B	B08_06_B	1205	ISLAND AVE	Lead	Lead	PEX	Copper	2019-09-13	2019-09-13	No
5059067	B05_02_A	B05_02_A	70	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-13	2019-09-13	No
5072138	B08_06_B	B08_06_B	2622	N CHARLES ST	Lead	Lead	PEX	Copper	2019-09-13	2019-09-13	No
5061407	B05_02_A	B05_02_A	28	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-13	2019-09-13	No
5039296	B07_05_A	B07_05_A	2611	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-13	2019-09-13	No
5061392	B05_02_A	B05_02_A	232	ALBERT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-13	2019-09-13	No
5022457	Ops	Urgent LSLR	5333	CARNEGIE ST	Lead	Lead	PEX	Copper	2019-09-16	2019-10-21	No
5022456	Ops		5335	CARNEGIE ST	Lead	Copper	PEX	Not Replaced	2019-09-16		No
5061406	B05_02_A	B05_02_A	231	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No
5039190	B07_05_A	B07_05_A	6357	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No
5038443	B07_05_A	B07_05_A	2282	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No
5039240	B07_05_A	B07_05_A	6360	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No
5039179	B07_05_A	B07_05_A	6319	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No
5069846	B08_06_B	B08_06_B	944	CALIFORNIA AVE	Lead	Copper	PEX	Not Replaced	2019-09-16		No
5059118	B05_02_A	B05_02_A	15	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No
5080246	CEP	CEP	3967	MCCLURE AVE	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No
5069899	B08_06_B	B08_06_B	1713	BRIGHTON RD	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No
5039293	B07_05_A	B07_05_A	2619	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No
5058969	B05_02_A	B05_02_A	134	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No
5069842	B08_06_B	B08_06_B	934	CALIFORNIA AVE	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No
5061402	B05_02_A	B05_02_A	243	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-16	2019-09-16	No
5039294	B07_05_A	B07_05_A	2617	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5039253	B07_05_A	B07_05_A	6373	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5039208	B07_05_A	B07_05_A	6317	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5038442	B07_05_A	B07_05_A	2278	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5065354	B08_06_B	B08_06_B	1127	ISLAND AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5061386	B05_02_A	B05_02_A	216	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5054136	Fox Way Water Relay	Fox Way Water Relay	1908	FOX WAY	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5054126	Fox Way Water Relay	Fox Way Water Relay	1911	FOX WAY	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5058979	B05_02_A	B05_02_A	102	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5038824	B07_05_A	B07_05_A	6315	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5070919	B08_06_B	B08_06_B	1520	BRIGHTON RD	Lead	Copper	PEX	Not Replaced	2019-09-17		No
5039180	B07_05_A	B07_05_A	6323	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5039292	B07_05_A	B07_05_A	2621	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5038441	B07_05_A	B07_05_A	2276	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5061251	B05_02_A	B05_02_A	532	GRIFFIN ST	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5065357	B08_06_B	B08_06_B	1203	ISLAND AVE	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5061387	B05_02_A	B05_02_A	218	ALBERT ST	Lead	Copper	PEX	Not Replaced	2019-09-17		No
5069761	B08_06_B	B08_06_B	842	KIRKBRIDE ST	Lead	Lead	PEX	Copper	2019-09-17	2019-09-17	No
5041048	CEP	CEP	525	GETTYSBURG ST	Lead	Lead	PEX	Copper	2019-09-17	2019-09-23	Yes
5059078	B05_02_A	B05_02_A	101	SOUTHERN AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-17	2019-09-17	No
5061246	B05_02_A	B05_02_A	514	GRIFFIN ST	Lead	Copper	PEX	Not Replaced	2019-09-17		No
5039291	B07_05_A	B07_05_A	2623	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No
5039520	B07_05_A	B07_05_A	6244	MONITOR ST	Lead	Copper	PEX	Not Replaced	2019-09-18		No
5039283	B07_05_A	B07_05_A	2760	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No
5039181	B07_05_A	B07_05_A	6325	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No
5038463	B07_05_A	B07_05_A	2304	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5039210	B07_05_A	B07_05_A	6321	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No
5039519	B07_05_A	B07_05_A	6240	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No
5054124	Fox Way Water Relay	Fox Way Water Relay	1907	FOX WAY	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No
5061128	B05_02_A	B05_02_A	613	CHESS ST	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No
5039186	B07_05_A	B07_05_A	6343	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-18	2019-09-20	No
5065375	B08_06_B	B08_06_B	1301	ISLAND AVE	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No
5004439	CEP	CEP	509	CATO ST	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No
5039213	B07_05_A	B07_05_A	6333	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No
5070917	B08_06_B	B08_06_B	1519	BRIGHTON RD	Lead	Copper	PEX	Not Replaced	2019-09-18		No
5059082	B05_02_A	B05_02_A	329	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No
5061103	B05_02_A	B05_02_A	604	CHESS ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-18	2019-09-18	No
5069886	B08_06_B	B08_06_B	824	CALIFORNIA AVE	Lead	Lead	PEX	Copper	2019-09-18	2019-09-18	No
5029779	Ops	Urgent LSLR	6515	SHETLAND AVE	Lead	Lead	PEX	Copper	2019-09-19	2019-09-25	No
5038929	B07_05_A	B07_05_A	2404	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-19	2019-09-19	No
5061395	B05_02_A	B05_02_A	242	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-19	2019-09-19	No
5039204	B07_05_A	B07_05_A	6306	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-19	2019-09-19	No
5059076	B05_02_A	B05_02_A	97	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-09-19	2019-09-19	No
5064358	B08_06_B	B08_06_B	1239	SUCCESS ST	Lead	Lead	PEX	Copper	2019-09-19	2019-09-19	No
5070494	B08_06_B	B08_06_B	1534	BRIGHTON RD	Lead	Lead	PEX	Copper	2019-09-19	2019-09-19	No
5038436	B07_05_A	B07_05_A	2260	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-19	2019-09-19	No
5069866	B08_06_B	B08_06_B	855	KIRKBRIDE ST	Lead	Copper	PEX	Not Replaced	2019-09-19		No
5039255	B07_05_A	B07_05_A	6367	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-19	2019-09-19	No
5064359	B08_06_B	B08_06_B	1237	SUCCESS ST	Lead	Lead	PEX	Copper	2019-09-19	2019-09-19	No
5039326	B07_05_A	B07_05_A	6212	MONITOR ST	Lead	Copper	PEX	Not Replaced	2019-09-19		No
5039284	B07_05_A	B07_05_A	2709	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-19	2019-09-19	No
5061398	B05_02_A	B05_02_A	48	ALBERT ST	Lead	Copper	PEX	Not Replaced	2019-09-19		No
5061282	B05_02_A	B05_02_A	535	GRIFFIN ST	Lead	Lead	PEX	Copper	2019-09-19	2019-09-19	No
5039202	B07_05_A	B07_05_A	6318	ALDERSON ST	Lead	Copper	PEX	Not Replaced	2019-09-19		No
5058977	B05_02_A	B05_02_A	106	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-09-19		No
5039285	B07_05_A	B07_05_A	2713	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-19	2019-09-19	No
5064631	Ops		1119	MORRISON ST	Lead	Copper	PEX	Not Replaced	2019-09-20		No
5039327	B07_05_A	B07_05_A	6214	MONITOR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-20	2019-09-20	No
5039290	B07_05_A	B07_05_A	2625	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-20	2019-09-20	No
5038941	B07_05_A	B07_05_A	2316	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-20	2019-09-20	No
5039517	B07_05_A	B07_05_A	6232	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-20	2019-09-20	No
5069867	B08_06_B	B08_06_B	847	KIRKBRIDE ST	Lead	Lead	PEX	Copper	2019-09-20	2019-09-20	No
5042913	B07_05_A	B07_05_A	2737	MOUNT ROYAL RD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-20	2019-09-20	No
5064643	B08_06_B	B08_06_B	1012	LAMONT ST	Lead	Lead	PEX	Copper	2019-09-20	2019-09-20	No
5017491	CEP	CEP	4012	MINTWOOD ST	Lead	Lead	PEX	Copper	2019-09-20	2019-09-20	No
5064357	B08_06_B	B08_06_B	1241	SUCCESS ST	Lead	Lead	PEX	Copper	2019-09-20	2019-09-20	No
5025126	CEP	CEP	1037	KING AVE	Lead	Lead	PEX	Copper	2019-09-20	2019-09-20	No
5047516	CEP	CEP	326	HAZELWOOD	Lead	Lead	PEX	Copper	2019-09-21	2019-09-16	No
5029425	Ops	Urgent LSLR	6653	HEDGE ST	Lead	Lead	PEX	Copper	2019-09-23	2019-10-12	No
5069856	B08_06_B	B08_06_B	929	KIRKBRIDE ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5064373	B08_06_B	B08_06_B	1202	MARVISTA ST	Lead	Copper	PEX	Not Replaced	2019-09-23		No
5061390	B05_02_A	B05_02_A	228	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5038947	B07_05_A	B07_05_A	2311	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5061249	B05_02_A	B05_02_A	524	GRIFFIN ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5039214	B07_05_A	B07_05_A	6335	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5039247	B07_05_A	B07_05_A	2708	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5039512	B07_05_A	B07_05_A	6237	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5039258	B07_05_A	B07_05_A	6382	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5061437	B05_02_A	B05_02_A	57	ALBERT ST	Lead	Copper	PEX	Not Replaced	2019-09-23		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5065340	B08_06_B	B08_06_B	1210	COLFAX ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5039257	B07_05_A	B07_05_A	6380	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5064661	B08_06_B	B08_06_B	1904	ST IVES ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5059430	B05_02_A	B05_02_A	6	DE WITT ST	Lead	Copper	PEX	Not Replaced	2019-09-23		No
5069827	B08_06_B	B08_06_B	936	KIRKBRIDE ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5064372	B08_06_B	B08_06_B	1206	MARVISTA ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5039223	B07_05_A	B07_05_A	2622	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5061138	B05_02_A	B05_02_A	18	SIMMS ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5031650	CEP	CEP	606	RUGBY ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5038822	B07_05_A	B07_05_A	6307	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5061142	B05_02_A	B05_02_A	20	SIMMS ST	Lead	Lead	PEX	Copper	2019-09-23	2019-09-23	No
5056086	Ops	Urgent LSLR	339	BAILEY AVE	Lead	Lead	PEX	Copper	2019-09-24	2019-10-04	No
5039245	B07_05_A	B07_05_A	2702	TILBURY AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-24	2019-09-24	No
5065342	B08_06_B	B08_06_B	1214	COLFAX ST	Lead	Copper	PEX	Not Replaced	2019-09-24		No
5070002	B08_06_B	B08_06_B	555	NORMAN ST	Lead	Copper	PEX	Not Replaced	2019-09-24		No
5070003	B08_06_B	B08_06_B	553	NORMAN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-24	2019-09-24	No
5061182	B05_02_A	B05_02_A	405	SIMMS ST	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No
5064471	B08_06_B	B08_06_B	1011	MORRISON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-24	2019-09-24	No
5042908	B07_05_A	B07_05_A	2718	MOUNT ROYAL RD	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No
5039287	B07_05_A	B07_05_A	2705	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No
5059077	B05_02_A	B05_02_A	99	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No
5007319	CEP	CEP	913	CLARISSA ST	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No
5061183	B05_02_A	B05_02_A	403	SIMMS ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-24	2019-09-24	No
5065338	B08_06_B	B08_06_B	1205	SUCCESS ST	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No
5061513	B05_02_A	B05_02_A	348	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No
5061512	B05_02_A	B05_02_A	346	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No
5064371	B08_06_B	B08_06_B	1128	MARVISTA ST	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No
5039205	B07_05_A	B07_05_A	6304	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-24	2019-09-24	No
5005443	Ops		2613	WEBSTER AVE	Lead	Copper	PEX	Not Replaced	2019-09-25		No
5039250	B07_05_A	B07_05_A	6393	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No
5039446	B07_05_A	B07_05_A	6310	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No
5039286	B07_05_A	B07_05_A	2701	TILBURY AVE	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No
5070016	B08_06_B	B08_06_B	502	GERANIUM ST	Lead	Lead	PEX	Copper	2019-09-25	2019-09-26	No
5039254	B07_05_A	B07_05_A	6369	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No
5065387	B08_06_B	B08_06_B	1110	SUCCESS ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-25	2019-09-25	No
5071763	B08_06_B	B08_06_B	2450	N CHARLES ST	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No
5038467	B07_05_A	B07_05_A	2279	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No
5065386	B08_06_B	B08_06_B	1108	SUCCESS ST	Lead	Copper	PEX	Not Replaced	2019-09-25		No
5039447	B07_05_A	B07_05_A	6312	MONITOR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-25	2019-09-25	No
5065391	B08_06_B	B08_06_B	1114	SUCCESS ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-25	2019-09-25	No
5061287	B05_02_A	B05_02_A	517	GRIFFIN ST	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No
5065390	B08_06_B	B08_06_B	1116	SUCCESS ST	Lead	Copper	PEX	Not Replaced	2019-09-25		No
5061141	B05_02_A	B05_02_A	24	SIMMS ST	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No
5061140	B05_02_A	B05_02_A	22	SIMMS ST	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No
5039566	B07_05_A	B07_05_A	6498	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No
5059473	B05_02_A	B05_02_A	405	GRIFFIN ST	Lead	PEX	PEX	Not Replaced	2019-09-25		No
5059074	B05_02_A	B05_02_A	91	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-09-25	2019-09-25	No
5009772	Ops		3822	CLEMENT WAY	Lead	Copper	PEX	Not Replaced	2019-09-26		No
5039448	B07_05_A	B07_05_A	6314	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5039207	B07_05_A	B07_05_A	6300	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5039178	B07_05_A	B07_05_A	6313	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5038471	B07_05_A	B07_05_A	2267	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5065395	B08_06_B	B08_06_B	1105	ISLAND AVE	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5039570	B07_05_A	B07_05_A	6490	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5039176	B07_05_A	B07_05_A	6305	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5050187	B07_05_B	B07_05_B	717	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5072660	B08_06_B	B08_06_B	2225	FEDERAL STREET EXT	Lead	Lead	PEX	Not Replaced	2019-09-26		Yes
5061436	B05_02_A	B05_02_A	55	ALBERT ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5039567	B07_05_A	B07_05_A	6496	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5064366	B08_06_B	B08_06_B	1223	SUCCESS ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5059471	B05_02_A	B05_02_A	112	DE WITT ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5059429	B05_02_A	B05_02_A	8	DE WITT ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5059081	B05_02_A	B05_02_A	327	SOUTHERN AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-09-26	2019-09-26	No
5039569	B07_05_A	B07_05_A	6492	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5039196	B07_05_A	B07_05_A	6344	ALDERSON ST	Lead	Lead	PEX	Copper	2019-09-26	2019-09-26	No
5039502	B07_05_A	B07_05_A	6309	MONITOR ST	Lead	Lead	PEX	Copper	2019-09-27	2019-09-27	No
5038440	B07_05_A	B07_05_A	2270	SHADY AVE	Lead	Lead	PEX	Copper	2019-09-27	2019-09-27	No
5050183	B07_05_B	B07_05_B	729	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-09-27	2019-09-27	No
5019078	Urgent LSLR	Urgent LSLR	4819	BROAD ST	Lead	Lead	PEX	Copper	2019-09-27	2019-09-27	No
5050182	B07_05_B	B07_05_B	727	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-09-27	2019-09-27	No
5065350	B08_06_B	B08_06_B	1118	SUCCESS ST	Lead	Lead	PEX	Copper	2019-09-30	2019-09-30	No
5071648	B08_06_B	B08_06_B	845	MAGINN ST	Lead	Lead	PEX	Copper	2019-09-30	2019-09-30	No
5064457	B08_06_B	B08_06_B	1934	SEDGWICK ST	Lead	Lead	PEX	Copper	2019-09-30	2019-09-30	No
5071647	B08_06_B	B08_06_B	847	MAGINN ST	Lead	Copper	PEX	Not Replaced	2019-09-30		No
5071659	B08_06_B	B08_06_B	863	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-09-30	2019-09-30	No
5065347	B08_06_B	B08_06_B	1206	SUCCESS ST	Lead	Copper	PEX	Not Replaced	2019-09-30		No
5039568	B07_05_A	B07_05_A	6494	MONITOR ST	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No
5064426	B08_06_B	B08_06_B	1204	SUNDAY ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-01	2019-10-01	No
5039445	B07_05_A	B07_05_A	6308	MONITOR ST	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No
5038939	B07_05_A	B07_05_A	2322	SHADY AVE	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No
5071662	B08_06_B	B08_06_B	867	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No
5059470	B05_02_A	B05_02_A	5	DE WITT ST	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No
5064368	B08_06_B	B08_06_B	1120	MARVISTA ST	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No
5071646	B08_06_B	B08_06_B	849	MAGINN ST	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No
5069738	B08_06_B	B08_06_B	1911	B ST	Lead	Copper	PEX	Not Replaced	2019-10-01		No
5059409	B05_02_A	B05_02_A	140	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No
5050185	B07_05_B	B07_05_B	723	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No
5039548	B07_05_A	B07_05_A	2701	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No
5059106	B05_02_A	B05_02_A	53	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No
5071644	B08_06_B	B08_06_B	861	MAGINN ST	Lead	Copper	PEX	Not Replaced	2019-10-01		No
5059468	B05_02_A	B05_02_A	4	DE WITT ST	Lead	Lead	PEX	Copper	2019-10-01	2019-10-01	No
5038468	B07_05_A	B07_05_A	2275	SHADY AVE	Lead	Copper	PEX	Not Replaced	2019-10-01		No
5050179	B07_05_B	B07_05_B	737	MONTCLAIR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-01	2019-10-01	No
5059040	B05_02_A	B05_02_A	68	SOUTHERN AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-01	2019-10-01	No
5039457	B07_05_A	B07_05_A	6346	MONITOR ST	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No
5033765	B04_09_B	B04_09_B	7232	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No
5039303	B07_05_A	B07_05_A	6423	FORWARD AVE	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No
5071205	B08_06_B	B08_06_B	2133	HOLYOKE ST	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No
5071706	B08_06_B	B08_06_B	2536	IRWIN AVE	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No
5031534	CEP_02	CEP_02	1571	WESTMORELAND ST	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No
5039542	B07_05_A	B07_05_A	2737	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-02	2019-10-03	No
5059042	B05_02_A	B05_02_A	64	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No
5080474	CEP_02	CEP_02	1254	GOE AVE	Lead	Lead	PEX	Copper	2019-10-02	2019-10-01	No
5071681	B08_06_B	B08_06_B	633	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No
5050188	B07_05_B	B07_05_B	715	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No
5058615	B05_02_A	B05_02_A	50	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5039451	B07_05_A	B07_05_A	6326	MONITOR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-02	2019-10-02	No
5058614	B05_02_A	B05_02_A	48	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No
5064434	B08_06_B	B08_06_B	1232	KUNKLE WAY	Lead	Copper	PEX	Not Replaced	2019-10-02		No
5071704	B08_06_B	B08_06_B	2540	IRWIN AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-02	2019-10-02	No
5059544	B05_02_A	B05_02_A	21	KOHLMEYERS LN	Lead	Copper	PEX	Not Replaced	2019-10-02		No
5059041	B05_02_A	B05_02_A	66	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-02	2019-10-02	No
5041063	Ops	Urgent LSLR	524	HASTINGS ST	Lead	Lead	PEX	Copper	2019-10-03	2019-10-17	No
5039452	B07_05_A	B07_05_A	6330	MONITOR ST	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5038946	B07_05_A	B07_05_A	2309	SHADY AVE	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5071705	B08_06_B	B08_06_B	2538	IRWIN AVE	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5061359	B05_02_A	B05_02_A	238	PAUL ST	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5071628	B08_06_B	B08_06_B	609	MARSHALL AVE	Lead	Copper	PEX	Not Replaced	2019-10-03		No
5039150	B07_05_A	B07_05_A	6343	BURCHFIELD AVE	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5059046	B05_02_A	B05_02_A	51	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5039449	B07_05_A	B07_05_A	6316	MONITOR ST	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5033573	B04_09_B	B04_09_B	7223	FRANKSTOWN AVE 1/2	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5009307	CEP	CEP	3502	PENN AVE	Lead	Lead	PEX	Copper	2019-10-03	2019-09-23	No
5124300	B04_09_B	B04_09_B	7223	FRANKSTOWN AVE	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5061514	B05_02_A	B05_02_A	350	ALBERT ST	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5039168	B07_05_A	B07_05_A	6336	MORROWFIELD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-03	2019-10-03	No
5050192	B07_05_B	B07_05_B	722	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5071629	B08_06_B	B08_06_B	607	MARSHALL AVE	Lead	Copper	PEX	Not Replaced	2019-10-03		No
5072223	B08_06_B	B08_06_B	22	KENWOOD AVE	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5071652	B08_06_B	B08_06_B	829	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5061457	B05_02_A	B05_02_A	281	PAUL ST	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5061516	B05_02_A	B05_02_A	354	ALBERT ST	Lead	Lead	PEX	Copper	2019-10-03	2019-10-03	No
5073827	Ops	B02_01_B	225	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-04	2019-10-05	No
5058616	B05_02_A	B05_02_A	52	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-10-04		No
5039324	B07_05_A	B07_05_A	6206	MONITOR ST	Lead	Lead	PEX	Copper	2019-10-04	2019-10-04	No
5059428	B05_02_A	B05_02_A	2	DE WITT ST	Lead	Lead	PEX	Copper	2019-10-04	2019-10-04	No
5071720	B08_06_B	B08_06_B	757	MAGINN ST	Lead	Lead	PEX	Copper	2019-10-04	2019-10-04	No
5071658	B08_06_B	B08_06_B	861	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-04	2019-10-04	No
5050177	B07_05_B	B07_05_B	743	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-04	2019-10-04	No
5059101	B05_02_A	B05_02_A	65	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-10-04	2019-10-04	No
5056319	CEP_02	CEP_02	423	EUREKA ST	Lead	Lead	PEX	Copper	2019-10-04	2019-10-04	No
5058981	B05_02_A	B05_02_A	94	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-04	2019-10-04	No
5058982	B05_02_A	B05_02_A	92	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-04	2019-10-04	No
5061285	B05_02_A	B05_02_A	521	GRIFFIN ST	Lead	Lead	PEX	Copper	2019-10-04	2019-10-04	No
5072485	B08_06_B	B08_06_B	516	W BURGESS ST	Lead	Lead	PEX	Copper	2019-10-04	2019-10-05	No
5076984	CEP	CEP	1206	SUPERIOR AVE	Lead	Copper	PEX	Not Replaced	2019-10-05		No
5063222	Ops	Urgent LSLR	418	LORENZ AVE	Lead	Lead	PEX	Copper	2019-10-07	2019-10-19	No
5075278	B02_01_B	B02_01_B	259	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-07		No
5071700	B08_06_B	B08_06_B	631	DANBURY ST	Lead	Copper	PEX	Not Replaced	2019-10-07		No
5071185	B08_06_B	B08_06_B	535	CHAUTAUQUA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-07	2019-10-07	No
5120151	B02_01_B	B02_01_B	292	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-07		No
5071654	B08_06_B	B08_06_B	837	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-07	2019-10-07	No
5046028	Ops		4203	HALDANE ST	Lead	Copper	PEX	Not Replaced	2019-10-08		No
5039262	B07_05_A	B07_05_A	2774	BEECHWOOD BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-08	2019-10-08	No
5039464	B07_05_A	B07_05_A	6368	MONITOR ST	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No
5038469	B07_05_A	B07_05_A	2271	SHADY AVE	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No
5039465	B07_05_A	B07_05_A	6372	MONITOR ST	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No
5075333	B02_01_B	B02_01_B	235	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-08		No
5077056	CEP_02	CEP_02	1110	HIGHWOOD ST	Lead	Lead	PEX	Copper	2019-10-08	2019-10-09	Yes

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5039530	B07_05_A	B07_05_A	2794	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No
5061511	B05_02_A	B05_02_A	136	RUTH ST	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No
5038618	Ops		5454	POCUSSET ST	Lead	Copper	PEX	Not Replaced	2019-10-08		No
5032614	B04_09_B	B04_09_B	1323	N LANG AVE	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No
5075272	B02_01_B	B02_01_B	247	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No
5039163	B07_05_A	B07_05_A	6356	MORROWFIELD AVE	Lead	Copper	PEX	Not Replaced	2019-10-08		No
5039162	B07_05_A	B07_05_A	6358	MORROWFIELD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-08	2019-10-08	No
5075336	B02_01_B	B02_01_B	225	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-08		No
5059052	B05_02_A	B05_02_A	73	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No
5071634	B08_06_B	B08_06_B	543	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No
5050189	B07_05_B	B07_05_B	708	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No
5050186	B07_05_B	B07_05_B	721	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No
5039418	B07_05_A	B07_05_A	2804	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No
5039158	B07_05_A	B07_05_A	6374	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-10-08	2019-10-08	No
5080313	Ops	Urgent LSLR	1745	KLEBER ST	Lead	Lead	PEX	Copper	2019-10-09	2019-10-14	No
5059075	B05_02_A	B05_02_A	95	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-09	2019-11-06	Yes
5059108	B05_02_A	B05_02_A	47	GREENBUSH ST	Lead	Copper	PEX	Not Replaced	2019-10-09		No
5075339	B02_01_B	B02_01_B	207	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-09		No
5040035	B07_05_A	B07_05_A	4313	LUDWICK ST	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No
5075329	B02_01_B	B02_01_B	167	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No
5059049	B05_02_A	B05_02_A	59	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No
5075340	B02_01_B	B02_01_B	203	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-09		No
5039173	B07_05_A	B07_05_A	6318	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No
5019872	CEP_02	CEP_02	5231	NATRONA WAY	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No
5061145	B05_02_A	B05_02_A	3	PENELOPE ST	Lead	Copper	PEX	Not Replaced	2019-10-09		No
5061144	B05_02_A	B05_02_A	1	PENELOPE ST	Lead	Copper	PEX	Not Replaced	2019-10-09		No
5071909	B02_01_B	B02_01_B	221	LURAY ST	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No
5071907	B02_01_B	B02_01_B	217	LURAY ST	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No
5040034	B07_05_A	B07_05_A	4311	LUDWICK ST	Lead	Copper	PEX	Not Replaced	2019-10-09		No
5039540	B07_05_A	B07_05_A	2763	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No
5071640	B08_06_B	B08_06_B	447	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-09	2019-10-09	No
5032210	Urgent Water	Urgent Water	7010	MONTICELLO ST	Lead	Copper	PEX	Not Replaced	2019-10-09		No
5043874	Ops		558	E END AVE	Lead	Copper	PEX	Not Replaced	2019-10-10		No
5035020	Ops	Urgent LSLR	413	SALINE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-10	2019-10-15	No
5050193	B07_05_B	B07_05_B	724	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No
5038470	B07_05_A	B07_05_A	2269	SHADY AVE	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No
5039151	B07_05_A	B07_05_A	6345	BURCHFIELD AVE	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No
5071637	B08_06_B	B08_06_B	533	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No
5073445	B02_01_B	B02_01_B	149	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No
5071911	B02_01_B	B02_01_B	225	LURAY ST	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No
5039281	B07_05_A	B07_05_A	2750	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No
5050516	Fox Way Water Relay	Fox Way Water Relay	2130	FOX WAY	Lead	Copper	PEX	Not Replaced	2019-10-10		No
5046849	B07_05_B	B07_05_B	706	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No
5046417	B07_05_B	B07_05_B	916	DEELY ST	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No
5039822	B07_05_A	B07_05_A	6439	LANDVIEW RD	Lead	Lead	PEX	Copper	2019-10-10	2019-10-15	No
5059047	B05_02_A	B05_02_A	53	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No
5040038	B07_05_A	B07_05_A	4321	LUDWICK ST	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No
5059474	B05_02_A	B05_02_A	407	GRIFFIN ST	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No
5075281	B02_01_B	B02_01_B	3458	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-10-10	2019-10-10	No
5039900	B07_05_A	B07_05_A	2887	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-10-10		No
5043929	Ops	Urgent LSLR	554	S BRADDOCK AVE	Lead	Lead	PEX	Copper	2019-10-11	2019-10-18	No
5040037	B07_05_A	B07_05_A	4317	LUDWICK ST	Lead	Lead	PEX	Copper	2019-10-11	2019-10-11	No
5038437	B07_05_A	B07_05_A	2262	SHADY AVE	Lead	Lead	PEX	Copper	2019-10-11	2019-10-11	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5039538	B07_05_A	B07_05_A	2777	BEECHWOOD BLVD	Lead	Copper	Copper	Not Replaced	2019-10-11		No
5049968	B07_05_B	B07_05_B	927	DEELY ST	Lead	Lead	PEX	Copper	2019-10-11	2019-10-11	No
5061441	B05_02_A	B05_02_A	273	ALBERT ST	Lead	Lead	PEX	Copper	2019-10-11	2019-10-11	No
5058534	B05_02_A	B05_02_A	350	MAPLE TER	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-11	2019-10-11	No
5075277	B02_01_B	B02_01_B	257	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-11	2019-10-11	No
5050199	B07_05_B	B07_05_B	746	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-11	2019-10-11	No
5071941	B02_01_B	B02_01_B	2639	LINWOOD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-11	2019-10-11	No
5071946	B02_01_B	B02_01_B	224	LURAY ST	Lead	Copper	PEX	Not Replaced	2019-10-11		No
5039149	B07_05_A	B07_05_A	6341	BURCHFIELD AVE	Lead	Lead	PEX	Copper	2019-10-11	2019-10-11	No
5050172	B07_05_B	B07_05_B	755	MONTCLAIR ST	Lead	Copper	PEX	Not Replaced	2019-10-11		No
5061109	B05_02_A	B05_02_A	616	CHESS ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-11	2019-10-11	No
5017329	CEP	CEP	4570	CARROLL ST	Lead	Lead	PEX	Copper	2019-10-11	2019-10-11	No
5058180	B05_02_A	B05_02_A	116	KEARSARGE ST	Lead	Copper	PEX	Not Replaced	2019-10-11		No
5019563	Ops	B10_06	5206	DEARBORN ST	Lead	Copper	PEX	Not Replaced	2019-10-14		No
5058285	B05_02_A	B05_02_A	127	KEARSARGE ST	Lead	Copper	PEX	Not Replaced	2019-10-14		No
5038438	B07_05_A	B07_05_A	2264	SHADY AVE	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No
5040039	B07_05_A	B07_05_A	4323	LUDWICK ST	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No
5058306	B05_02_A	B05_02_A	123	KEARSARGE ST	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No
5071935	B02_01_B	B02_01_B	2623	LINWOOD AVE	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No
5040136	B07_05_A	B07_05_A	3067	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-10-14		No
5049865	B07_05_B	B07_05_B	777	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No
5038434	B07_05_A	B07_05_A	2250	SHADY AVE	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No
5061286	B05_02_A	B05_02_A	519	GRIFFIN ST	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No
5049971	B07_05_B	B07_05_B	937	DEELY ST	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No
5075351	B02_01_B	B02_01_B	214	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No
5071639	B08_06_B	B08_06_B	525	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No
5051933	CEP	CEP	2510	BURHAM ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-14	2019-10-14	No
5073442	B02_01_B	B02_01_B	141	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No
5039882	B07_05_A	B07_05_A	2877	BEECHWOOD BLVD	Lead	Lead	PEX	Not Replaced	2019-10-14		Yes
5039161	B07_05_A	B07_05_A	6360	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No
5061239	B05_02_A	B05_02_A	502	GRIFFIN ST	Lead	Lead	PEX	Copper	2019-10-14	2019-10-14	No
5050209	B07_05_B	B07_05_B	774	MONTCLAIR ST	Lead	Copper	PEX	Not Replaced	2019-10-15		No
5038466	B07_05_A	B07_05_A	2281	SHADY AVE	Lead	Lead	PEX	Copper	2019-10-15	2019-10-15	No
5073939	B02_01_B	B02_01_B	403	MARSHALL AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-15	2019-10-15	No
5073452	B02_01_B	B02_01_B	130	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-15		No
5049963	B07_05_B	B07_05_B	934	DEELY ST	Lead	Lead	PEX	Copper	2019-10-15	2019-10-15	No
5058287	B05_02_A	B05_02_A	129	KEARSARGE ST	Lead	Copper	PEX	Not Replaced	2019-10-15		No
5058673	B05_02_A	B05_02_A	28	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-15	2019-10-15	No
5075355	B02_01_B	B02_01_B	218	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-15	2019-10-15	No
5039146	B07_05_A	B07_05_A	6331	BURCHFIELD AVE	Lead	Copper	PEX	Not Replaced	2019-10-15		No
5040036	B07_05_A	B07_05_A	4315	LUDWICK ST	Lead	Lead	PEX	Copper	2019-10-15	2019-10-15	No
5067616	CEP	CEP	942	YETTA AVE	Lead	Lead	PEX	Copper	2019-10-15	2019-10-26	No
5073453	B02_01_B	B02_01_B	128	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-15	2019-10-15	No
5071868	B02_01_B	B02_01_B	2642	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-10-15	2019-10-15	No
5049866	B07_05_B	B07_05_B	783	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-15	2019-10-15	No
5058664	B05_02_A	B05_02_A	33	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-10-15		No
5058665	B05_02_A	B05_02_A	31	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-10-15		No
5071902	B02_01_B	B02_01_B	2641	NORWOOD AVE	Lead	Copper	PEX	Not Replaced	2019-10-15		No
5075341	B02_01_B	B02_01_B	197	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-15		No
5058178	B05_02_A	B05_02_A	112	KEARSARGE ST	Lead	Copper	PEX	Not Replaced	2019-10-15		No
5025599	Ops	Urgent LSLR	5398	STANTON AVE	Lead	Lead	PEX	Copper	2019-10-16	2019-10-23	No
5058286	B05_02_A	B05_02_A	131	KEARSARGE ST	Lead	Lead	PEX	Copper	2019-10-16	2019-10-16	No
5048220	Ops	Urgent LSLR	309	W ELIZABETH ST	Lead	Lead	PEX	Copper	2019-10-16	2019-11-04	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5058667	B05_02_A	B05_02_A	17	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-16	2019-10-16	No
5064470	Ops		1009	MORRISON ST	Lead	Copper	PEX	Not Replaced	2019-10-16		No
5071875	B02_01_B	B02_01_B	2622	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-10-17	2019-10-17	No
5040032	B07_05_A	B07_05_A	4305	LUDWICK ST	Lead	Lead	PEX	Copper	2019-10-17	2019-10-17	No
5061328	B05_02_A	B05_02_A	213	JASPER ST	Lead	Lead	PEX	Copper	2019-10-17	2019-10-17	No
5039013	B07_05_A	B07_05_A	2369	TILBURY AVE	Lead	Lead	PEX	Copper	2019-10-17	2019-10-17	No
5073347	B02_01_B	B02_01_B	420	HAWKINS AVE	Lead	Lead	PEX	Copper	2019-10-17	2019-10-17	No
5073455	B02_01_B	B02_01_B	138	WATSON BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-17	2019-10-17	No
5073446	B02_01_B	B02_01_B	151	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-17	2019-10-17	No
5059548	B05_02_A	B05_02_A	30	RUTH ST	Lead	Lead	PEX	Copper	2019-10-17	2019-10-17	No
5049985	B07_05_B	B07_05_B	975	DEELY ST	Lead	Lead	PEX	Copper	2019-10-17	2019-10-17	No
5061325	B05_02_A	B05_02_A	209	JASPER ST	Lead	Copper	PEX	Not Replaced	2019-10-17		No
5073425	B02_01_B	B02_01_B	83	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-17		No
5073928	B02_01_B	B02_01_B	120	HAWKINS AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-17	2019-10-17	No
5040170	B07_05_A	B07_05_A	3032	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-17	2019-10-18	No
5078042	Ops		3443	FLEMING AVE	Lead	Copper	PEX	Not Replaced	2019-10-18		No
5032546	Ops	Urgent LSLR	7142	UPLAND ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-18	2019-11-07	No
5039307	B07_05_A	B07_05_A	6441	FORWARD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-18	2019-10-18	No
5040042	B07_05_A	B07_05_A	4329	LUDWICK ST	Lead	Lead	PEX	Copper	2019-10-18	2019-10-18	No
5073543	B02_01_B	B02_01_B	16	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-18		No
5075348	B02_01_B	B02_01_B	160	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-18	2019-10-18	No
5049966	B07_05_B	B07_05_B	923	DEELY ST	Lead	Lead	PEX	Copper	2019-10-18	2019-10-18	No
5073915	B02_01_B	B02_01_B	2703	NORWOOD AVE	Lead	Copper	PEX	Not Replaced	2019-10-18		No
5060247	B05_02_B	B05_02_B	116	SHALER ST	Lead	Lead	PEX	Copper	2019-10-18	2019-10-18	No
5039147	B07_05_A	B07_05_A	6329	BURCHFIELD AVE	Lead	Lead	PEX	Copper	2019-10-18	2019-10-18	No
5040140	B07_05_A	B07_05_A	3077	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-18	2019-10-18	No
5039492	B07_05_A	B07_05_A	6376	BURCHFIELD AVE	Lead	Lead	PEX	Copper	2019-10-18	2019-10-18	No
5046830	B07_05_B	B07_05_B	651	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-18	2019-10-18	No
5004947	Ops	Urgent LSLR	3282	DAWSON ST	Lead	Lead	PEX	Copper	2019-10-19	2019-10-30	No
5039698	B07_05_A	B07_05_A	6433	LANDVIEW RD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-19	2019-10-19	No
5039686	B07_05_A	B07_05_A	6421	LANDVIEW RD	Lead	Copper	PEX	Not Replaced	2019-10-19		No
5046852	B07_05_B	B07_05_B	670	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-19	2019-10-19	No
5048732	CEP	CEP	326	JOHNSTON AVE	Lead	Lead	PEX	Copper	2019-10-19	2019-10-19	No
5049978	B07_05_B	B07_05_B	955	DEELY ST	Lead	Lead	PEX	Copper	2019-10-21	2019-10-21	No
5075273	B02_01_B	B02_01_B	249	WATSON BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-21	2019-10-21	No
5073574	B02_01_B	B02_01_B	19	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-21		No
5040141	B07_05_A	B07_05_A	3079	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-10-21		No
5058676	B05_02_A	B05_02_A	20	SOUTHERN AVE	Lead	Lead	PEX	Copper	2019-10-21	2019-10-21	No
5065368	B08_06_B	B08_06_B	1229	ISLAND AVE	Lead	Lead	PEX	Copper	2019-10-21	2019-10-21	No
5073913	B02_01_B	B02_01_B	2707	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-10-21	2019-10-21	No
5039264	B07_05_A	B07_05_A	6379	BURCHFIELD AVE	Lead	Lead	PEX	Copper	2019-10-21	2019-10-21	No
5039030	B07_05_A	B07_05_A	2350	TILBURY AVE	Lead	Lead	PEX	Copper	2019-10-21	2019-10-21	No
5073567	B02_01_B	B02_01_B	41	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-21		No
5040138	B07_05_A	B07_05_A	3071	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-21	2019-10-21	No
5039697	B07_05_A	B07_05_A	6437	LANDVIEW RD	Lead	Lead	PEX	Copper	2019-10-21	2019-10-21	No
5025699	CEP_02	CEP_02	5528	JACKSON ST	Lead	Lead	PEX	Copper	2019-10-21	2019-10-21	No
5061728	B05_02_A	B05_02_A	228	JASPER ST	Lead	Copper	PEX	Not Replaced	2019-10-21		No
5061727	B05_02_A	B05_02_A	226	JASPER ST	Lead	Copper	PEX	Not Replaced	2019-10-21		No
5073584	B02_01_B	B02_01_B	56	TRETOW ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-21	2019-10-21	No
5059404	B05_02_A	B05_02_A	150	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2019-10-21		No
5046858	B07_05_B	B07_05_B	654	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-21	2019-10-21	No
5013409	Ops		4747	FRIENDSHIP AVE	Lead	Copper	PEX	Not Replaced	2019-10-22		No
5073911	B02_01_B	B02_01_B	2713	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-10-22	2019-10-22	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5073577	B02_01_B	B02_01_B	36	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-22	2019-10-22	No
5073562	B02_01_B	B02_01_B	67	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-22	2019-10-22	No
5027085	Ops		6234	SAINT MARIE ST	Lead	Copper	PEX	Not Replaced	2019-10-23		No
5030876	Ops	Urgent LSLR	6924	CHURCHLAND ST	Lead	Lead	PEX	Copper	2019-10-23	2019-10-26	No
5052431	Ops	Urgent LSLR	2806	SALISBURY ST	Lead	Lead	PEX	Copper	2019-10-23	2019-11-22	No
5039692	B07_05_A	B07_05_A	6424	LANDVIEW RD	Lead	Lead	PEX	Copper	2019-10-23	2019-10-23	No
5073426	B02_01_B	B02_01_B	91	WATSON BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-23	2019-10-23	No
5073910	B02_01_B	B02_01_B	2715	NORWOOD AVE	Lead	Copper	PEX	Not Replaced	2019-10-23		No
5039699	B07_05_A	B07_05_A	6427	LANDVIEW RD	Lead	Lead	PEX	Copper	2019-10-23	2019-10-23	No
5073578	B02_01_B	B02_01_B	38	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-23	2019-10-23	No
5046828	B07_05_B	B07_05_B	635	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-23	2019-10-23	No
5039491	B07_05_A	B07_05_A	6380	BURCHFIELD AVE	Lead	Copper	PEX	Not Replaced	2019-10-23		No
5073569	B02_01_B	B02_01_B	37	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-23		No
5049953	B07_05_B	B07_05_B	968	DEELY ST	Lead	Lead	PEX	Copper	2019-10-23	2019-10-23	No
5039265	B07_05_A	B07_05_A	6377	BURCHFIELD AVE	Lead	Lead	PEX	Copper	2019-10-23	2019-10-23	No
5073561	B02_01_B	B02_01_B	75	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-23		No
5059146	B05_02_A	B05_02_A	79	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-10-23	2019-10-23	No
5073938	B02_01_B	B02_01_B	353	MARSHALL AVE	Lead	Copper	PEX	Not Replaced	2019-10-23		No
5073937	B02_01_B	B02_01_B	351	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-23	2019-10-23	No
5008643	CEP_02		3429	BETHOVEN ST	Lead	Lead	PEX	Copper	2019-10-23	2019-10-23	No
5059550	B05_02_A	B05_02_A	36	RUTH ST	Lead	Lead	PEX	Copper	2019-10-23	2019-10-23	No
5040131	B07_05_A	B07_05_A	3060	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-10-23		No
5059549	B05_02_A	B05_02_A	34	RUTH ST	Lead	Lead	PEX	Copper	2019-10-23	2019-10-23	No
5026280	Ops		735	N SAINT CLAIR ST	Lead	Copper	Copper	Not Replaced	2019-10-24		No
5040033	B07_05_A	B07_05_A	4307	LUDWICK ST	Lead	Lead	PEX	Copper	2019-10-24	2019-10-24	No
5060767	B05_02_B	B05_02_B	506	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-10-24	2019-10-24	No
5071915	B02_01_B	B02_01_B	233	LURAY ST	Lead	Lead	PEX	Copper	2019-10-24	2019-10-24	No
5040149	B07_05_A	B07_05_A	3117	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-24	2019-10-24	No
5046860	B07_05_B	B07_05_B	648	MONTCLAIR ST	Lead	Copper	PEX	Not Replaced	2019-10-24		No
5059552	B05_02_A	B05_02_A	42	RUTH ST	Lead	Lead	PEX	Copper	2019-10-24	2019-10-24	No
5046424	B07_05_B	B07_05_B	911	DEELY ST	Lead	Lead	PEX	Copper	2019-10-24	2019-10-24	No
5073933	B02_01_B	B02_01_B	337	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-24	2019-10-24	No
5046861	B07_05_B	B07_05_B	646	MONTCLAIR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-24	2019-10-24	No
5059102	B05_02_A	B05_02_A	61	GREENBUSH ST	Lead	Lead	PEX	Copper	2019-10-24	2019-10-24	No
5060768	B05_02_B	B05_02_B	504	AUGUSTA ST	Lead	Copper	PEX	Not Replaced	2019-10-24		No
5039159	B07_05_A	B07_05_A	6372	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-10-24	2019-10-24	No
5071944	B02_01_B	B02_01_B	220	LURAY ST	Lead	Lead	PEX	Copper	2019-10-24	2019-10-24	No
5059551	B05_02_A	B05_02_A	40	RUTH ST	Lead	Copper	PEX	Not Replaced	2019-10-24		No
5075328	B02_01_B	B02_01_B	163	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-24	2019-10-24	No
5073434	B02_01_B	B02_01_B	121	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-24	2019-10-24	No
5073909	B02_01_B	B02_01_B	2717	NORWOOD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-25	2019-10-25	No
5040104	B07_05_A	B07_05_A	3156	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-10-25		No
5038465	B07_05_A	B07_05_A	2287	SHADY AVE	Lead	Lead	PEX	Not Replaced	2019-10-25		Yes
5060799	B05_02_B	B05_02_B	445	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-10-25	2019-10-25	No
5039148	B07_05_A	B07_05_A	6337	BURCHFIELD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-25	2019-10-25	No
5039695	B07_05_A	B07_05_A	6434	LANDVIEW RD	Lead	Lead	PEX	Copper	2019-10-25	2019-10-25	No
5040108	B07_05_A	B07_05_A	3140	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-10-25		No
5061327	B05_02_A	B05_02_A	211	JASPER ST	Lead	Lead	PEX	Copper	2019-10-25	2019-10-25	No
5073441	B02_01_B	B02_01_B	137	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-25	2019-10-25	No
5061724	B05_02_A	B05_02_A	212	JASPER ST	Lead	Lead	PEX	Copper	2019-10-25	2019-10-25	No
5060798	B05_02_B	B05_02_B	437	AUGUSTA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-25	2019-10-25	No
5046859	B07_05_B	B07_05_B	652	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-25	2019-10-25	No
5046826	B07_05_B	B07_05_B	629	MONTCLAIR ST	Lead	Copper	PEX	Not Replaced	2019-10-26		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5080628	Ops	B12_01	1813	TERMON AVE	Lead	Copper	PEX	Not Replaced	2019-10-28		No
5073579	B02_01_B	B02_01_B	42	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-10-28		No
5038504	B07_05_A	B07_05_A	6320	WALDRON ST	Lead	Lead	PEX	Copper	2019-10-28	2019-10-28	No
5060763	B05_02_B	B05_02_B	522	AUGUSTA ST	Lead	Copper	PEX	Not Replaced	2019-10-28		No
5061699	B05_02_A	B05_02_A	627	BOGGS AVE	Lead	Lead	PEX	Copper	2019-10-28	2019-10-28	No
5046851	B07_05_B	B07_05_B	700	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-28	2019-10-28	No
5060797	B05_02_B	B05_02_B	435	AUGUSTA ST	Lead	Copper	PEX	Not Replaced	2019-10-28		No
5045604	B07_05_B	B07_05_B	865	DEELY ST	Lead	Lead	PEX	Copper	2019-10-28	2019-10-28	No
5039689	B07_05_A	B07_05_A	6414	LANDVIEW RD	Lead	Lead	PEX	Copper	2019-10-28	2019-10-28	No
5071866	B02_01_B	B02_01_B	2648	NORWOOD ST	Lead	Lead	PEX	Copper	2019-10-28	2019-10-28	No
5024606	CEP	CEP	5425	PENN AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-28	2019-10-28	No
5040106	B07_05_A	B07_05_A	3148	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-10-28		No
5061697	B05_02_A	B05_02_A	621	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-10-28		No
5014193	CEP_02	CEP_02	375	W PENN PL	Lead	Lead	PEX	Copper	2019-10-28	2019-10-28	No
5071310	B08_06_B	B08_06_B	2129	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-10-28	2019-10-28	No
5040109	B07_05_A	B07_05_A	3138	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-10-28		No
5073908	B02_01_B	B02_01_B	2721	NORWOOD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-28	2019-10-28	No
5060802	B05_02_B	B05_02_B	459	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-10-28	2019-10-28	No
5073403	B02_01_B	B02_01_B	3309	DELAWARE ST	Lead	Lead	PEX	Copper	2019-10-28	2019-10-28	No
5042548	CEP_02	CEP_02	6582	BEACON ST	Lead	Lead	PEX	Copper	2019-10-28	2019-10-28	No
5040114	B07_05_A	B07_05_A	4322	LUSTER ST	Lead	Copper	PEX	Not Replaced	2019-10-29		No
5039165	B07_05_A	B07_05_A	6352	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-10-29	2019-10-29	No
5045605	B07_05_B	B07_05_B	863	DEELY ST	Lead	Lead	PEX	Copper	2019-10-29	2019-10-29	No
5061702	B05_02_A	B05_02_A	645	BOGGS AVE	Lead	Lead	PEX	Copper	2019-10-29	2019-10-29	No
5060794	B05_02_B	B05_02_B	427	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-10-29	2019-10-29	No
5073931	B02_01_B	B02_01_B	329	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-29	2019-10-29	No
5060511	B05_02_B	B05_02_B	353	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-10-29	2019-10-29	No
5073408	B02_01_B	B02_01_B	3234	DELAWARE	Lead	Lead	PEX	Copper	2019-10-29	2019-10-29	No
5046415	B07_05_B	B07_05_B	900	DEELY ST	Lead	Copper	PEX	Not Replaced	2019-10-29		No
5042770	B07_05_A	B07_05_A	125	WESTLAND DR	Lead	Lead	PEX	Copper	2019-10-29	2019-10-29	No
5039164	B07_05_A	B07_05_A	6354	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-10-29	2019-10-29	No
5073430	B02_01_B	B02_01_B	105	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-29	2019-10-29	No
5039830	B07_05_A	B07_05_A	6509	LANDVIEW RD	Lead	Lead	PEX	Copper	2019-10-29	2019-10-29	No
5080931	CEP_02	CEP_02	3710	ATKINS ST	Lead	Lead	PEX	Copper	2019-10-29	2019-10-29	No
5061319	B05_02_A	B05_02_A	617	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-10-29		No
5060504	B05_02_B	B05_02_B	346	AUGUSTA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-29	2019-10-29	No
5060778	B05_02_B	B05_02_B	475	AUGUSTA ST	Lead	Copper	PEX	Not Replaced	2019-10-29		No
5064212	CEP_02	CEP_02	1320	W NORTH AVE	Lead	Lead	PEX	Copper	2019-10-29	2019-10-29	No
5042105	Ops		6615	KINSMAN RD	Lead	Copper	Copper	Not Replaced	2019-10-30		No
5043949	Ops	Urgent LSLR	7527	ROSEMARY RD	Lead	Lead	PEX	Copper	2019-10-30	2019-11-08	No
5049980	B07_05_B	B07_05_B	963	DEELY ST	Lead	Lead	PEX	Copper	2019-10-30	2019-10-30	No
5073421	B02_01_B	B02_01_B	3358	DELAWARE ST	Lead	Lead	PEX	Copper	2019-10-30	2019-10-30	No
5039275	B07_05_A	B07_05_A	2645	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-10-30	2019-10-30	No
5061308	B05_02_A	B05_02_A	534	BOGGS AVE	Lead	Lead	PEX	Copper	2019-10-30	2019-10-30	No
5073917	B02_01_B	B02_01_B	2704	DELGAR ST	Lead	Copper	PEX	Not Replaced	2019-10-30		No
5049979	B07_05_B	B07_05_B	961	DEELY ST	Lead	Copper	PEX	Not Replaced	2019-10-30		No
5040113	B07_05_A	B07_05_A	4326	LUSTER ST	Lead	Lead	PEX	Copper	2019-10-30	2019-10-30	No
5039276	B07_05_A	B07_05_A	2641	BEECHWOOD BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-30	2019-10-30	No
5061309	B05_02_A	B05_02_A	536	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-10-30		No
5046817	B07_05_B	B07_05_B	611	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-10-30	2019-10-30	No
5039696	B07_05_A	B07_05_A	6440	LANDVIEW RD	Lead	Lead	PEX	Copper	2019-10-30	2019-10-30	No
5073936	B02_01_B	B02_01_B	349	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-30	2019-10-30	No
5060512	B05_02_B	B05_02_B	349	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-10-30	2019-10-30	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5073566	B02_01_B	B02_01_B	45	WATSON BLVD	Lead	Lead	PEX	Copper	2019-10-30	2019-10-30	No
5073918	B02_01_B	B02_01_B	2710	DELGAR ST	Lead	Copper	PEX	Not Replaced	2019-10-30		No
5073399	B02_01_B	B02_01_B	3327	DELAWARE ST	Lead	Copper	PEX	Not Replaced	2019-10-30		No
5060503	B05_02_B	B05_02_B	342	AUGUSTA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-10-30	2019-10-30	No
5060803	B05_02_B	B05_02_B	465	AUGUSTA ST	Lead	Copper	PEX	Not Replaced	2019-10-31		No
5073589	B02_01_B	B02_01_B	46	TRETOW ST	Lead	Lead	PEX	Copper	2019-10-31	2019-10-31	No
5060805	B05_02_B	B05_02_B	467	AUGUSTA ST	Lead	Copper	PEX	Not Replaced	2019-10-31		No
5061307	B05_02_A	B05_02_A	528	BOGGS AVE	Lead	Lead	PEX	Copper	2019-10-31	2019-10-31	No
5073932	B02_01_B	B02_01_B	335	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-10-31	2019-10-31	No
5073392	B02_01_B	B02_01_B	3353	DELAWARE ST	Lead	Lead	PEX	Copper	2019-10-31	2019-10-31	No
5073880	B02_01_B	B02_01_B	316	MAYFIELD AVE	Lead	Lead	PEX	Copper	2019-10-31	2019-10-31	No
5061320	B05_02_A	B05_02_A	613	BOGGS	Lead	Copper	PEX	Not Replaced	2019-10-31		No
5120496	Ops		0	25TH ST AND RAILROAD ST	Lead	PEX	PEX	Not Replaced	2019-11-01		No
5039119	B07_05_A	B07_05_A	5892	BURCHFIELD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-01	2019-11-01	No
5073802	B02_01_B	B02_01_B	360	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-11-01	2019-11-01	No
5039654	B07_05_B	B07_05_B	4245	SALINE ST	Lead	Lead	PEX	Copper	2019-11-01	2019-11-01	No
5073542	B02_01_B	B02_01_B	14	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-11-01		No
5038530	B07_05_A	B07_05_A	2255	TILBURY AVE	Lead	Lead	PEX	Copper	2019-11-01	2019-11-01	No
5045603	B07_05_B	B07_05_B	869	DEELY ST	Lead	Lead	PEX	Copper	2019-11-01	2019-11-01	No
5073920	B02_01_B	B02_01_B	2716	DELGAR ST	Lead	Lead	PEX	Copper	2019-11-01	2019-11-01	No
5046820	B07_05_B	B07_05_B	621	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-11-01	2019-11-01	No
5020207	CEP_02	CEP_02	5122	STANTON AVE	Lead	Lead	PEX	Copper	2019-11-01	2019-11-01	No
5051281	CEP_02	CEP_02	12	ELEANOR ST	Lead	Copper	PEX	Not Replaced	2019-11-01		No
5039827	B07_05_A	B07_05_A	3157	SHADY AVENUE EXT	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-02	2019-11-02	No
5039274	B07_05_A	B07_05_A	2649	BEECHWOOD BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-02	2019-11-02	No
5040195	B07_05_A	B07_05_A	3240	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-11-02		No
5045606	B07_05_B	B07_05_B	861	DEELY ST	Lead	Copper	PEX	Not Replaced	2019-11-02		No
5046874	B07_05_B	B07_05_B	606	MONTCLAIR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-02	2019-11-02	No
5039837	B07_05_A	B07_05_A	6605	LANDVIEW RD	Lead	Copper	PEX	Not Replaced	2019-11-02		No
5046853	B07_05_B	B07_05_B	668	MONTCLAIR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-02	2019-11-02	No
5039653	B07_05_B	B07_05_B	4253	SALINE ST	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5039125	B07_05_A	B07_05_A	2843	SHADY AVE	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5073805	B02_01_B	B02_01_B	352	MARSHALL AVE	Lead	Copper	PEX	Not Replaced	2019-11-04		No
5073400	B02_01_B	B02_01_B	3323	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5040189	B07_05_A	B07_05_A	3329	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5071904	B02_01_B	B02_01_B	2653	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5073551	B02_01_B	B02_01_B	3201	ORLEANS ST	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5061303	B05_02_A	B05_02_A	512	BOGGS AVE	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5049955	B07_05_B	B07_05_B	946	DEELY ST	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5061449	B05_02_A	CEP_02	51	ALBERT ST	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5060513	B05_02_B	B05_02_B	347	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5060786	B05_02_B	B05_02_B	426	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5073439	B02_01_B	B02_01_B	3326	DELAWARE ST	Lead	Copper	PEX	Not Replaced	2019-11-04		No
5046871	B07_05_B	B07_05_B	614	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5039508	B07_05_A	B07_05_A	2905	SHADY AVE	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5061302	B05_02_A	B05_02_A	508	BOGGS AVE	Lead	Lead	PEX	Copper	2019-11-04	2019-11-04	No
5044145	CEP_02	CEP_02	7724	FORBES AVE	Lead	Copper	PEX	Not Replaced	2019-11-04		No
5060501	B05_02_B	B05_02_B	334	AUGUSTA ST	Lead	Copper	PEX	Not Replaced	2019-11-04		No
5060796	B05_02_B	B05_02_B	433	AUGUSTA ST	Lead	Copper	PEX	Not Replaced	2019-11-04		No
5070786	Ops		1450	LORAIN ST	Lead	Lead	PEX	Not Replaced	2019-11-05		Yes
5040197	B07_05_A	B07_05_A	3234	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No
5073550	B02_01_B	B02_01_B	3203	ORLEANS ST	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No
5039230	B07_05_A	B07_05_A	6361	ALDERSON ST	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5060553	B05_02_B	B05_02_B	347	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No
5039652	B07_05_B	B07_05_B	4257	SALINE ST	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No
5060516	B05_02_B	B05_02_B	333	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No
5061298	B05_02_A	B05_02_A	442	BOGGS AVE	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No
5039503	B07_05_A	B07_05_A	2929	SHADY AVE	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No
5073801	B02_01_B	B02_01_B	362	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No
5049981	B07_05_B	B07_05_B	965	DEELY ST	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No
5073555	B02_01_B	B02_01_B	3218	ORLEANS ST	Lead	Copper	PEX	Not Replaced	2019-11-05		No
5073881	B02_01_B	B02_01_B	314	MAYFIELD AVE	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No
5073397	B02_01_B	B02_01_B	3333	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No
5073879	B02_01_B	B02_01_B	324	MAYFIELD AVE	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No
5060520	B05_02_B	B05_02_B	323	AUGUSTA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-05	2019-11-05	No
5014146	CEP_02	CEP_02	351	S WINEBIDDLE ST	Lead	Lead	PEX	Copper	2019-11-05	2019-11-05	No
5060559	B05_02_B	B05_02_B	329	SWEETBRIAR ST	Lead	Lead	PEX	Not Replaced	2019-11-05		Yes
5034801	Ops		5260	FORBES AVE	Lead	Copper	PEX	Not Replaced	2019-11-06		No
5015232	CEP_02	CEP_02	522	OSCEOLA ST	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5060792	B05_02_B	B05_02_B	421	AUGUSTA ST	Lead	Copper	PEX	Not Replaced	2019-11-06		No
5046862	B07_05_B	B07_05_B	642	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5061382	B05_02_A	B05_02_A	515	BOGGS AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-06	2019-11-06	No
5039121	B07_05_A	B07_05_A	2908	SHADY AVE	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5073921	B02_01_B	B02_01_B	2724	DELGAR ST	Lead	Copper	PEX	Not Replaced	2019-11-06		No
5073553	B02_01_B	B02_01_B	3208	ORLEANS ST	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5050358	B07_05_B	B07_05_B	3419	BEECHWOOD BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-06	2019-11-06	No
5040017	B07_05_A	B07_05_A	4344	LUDWICK ST	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5073396	B02_01_B	B02_01_B	3337	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5045611	B07_05_B	B07_05_B	841	DEELY ST	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5073811	B02_01_B	B02_01_B	316	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5060519	B05_02_B	B05_02_B	327	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5057295	Urgent LSLR	Urgent LSLR	400	KNOX AVE	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5050357	B07_05_B	B07_05_B	3421	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5052749	CEP_02	CEP_02	431	E CARSON ST	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5060772	B05_02_B	B05_02_B	458	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5060494	B05_02_B	B05_02_B	310	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-11-06	2019-11-06	No
5050361	B07_05_B	B07_05_B	3411	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-07	2019-11-07	No
5039691	B07_05_A	B07_05_A	6418	LANDVIEW RD	Lead	Lead	PEX	Copper	2019-11-07	2019-11-07	No
5039188	B07_05_A	B07_05_A	6347	MORROWFIELD AVE	Lead	Lead	PEX	Not Replaced	2019-11-07		Yes
5039129	B07_05_A	B07_05_A	2827	SHADY AVE	Lead	Lead	PEX	Copper	2019-11-07	2019-11-07	No
5073424	B02_01_B	B02_01_B	3336	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-07	2019-11-07	No
5059475	B05_02_A	B05_02_A	406	BOGGS AVE	Lead	Lead	PEX	Copper	2019-11-07	2019-11-07	No
5050359	B07_05_B	B07_05_B	3415	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-07	2019-11-07	No
5073559	B02_01_B	B02_01_B	3228	ORLEANS ST	Lead	Lead	PEX	Copper	2019-11-07	2019-11-07	No
5060552	B05_02_B	B05_02_B	349	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-07	2019-11-07	No
5045617	B07_05_B	B07_05_B	817	DEELY ST	Lead	Lead	PEX	Copper	2019-11-07	2019-11-07	No
5060498	B05_02_B	B05_02_B	324	AUGUSTA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-07	2019-11-07	No
5046790	B07_05_B	B07_05_B	4319	TESLA ST	Lead	Copper	PEX	Not Replaced	2019-11-07		No
5073423	B02_01_B	B02_01_B	3340	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-07	2019-11-07	No
5073815	B02_01_B	B02_01_B	302	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-11-07	2019-11-07	No
5073816	B02_01_B	B02_01_B	300	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-11-07	2019-11-07	No
5069434	Ops		1812	RIALTO ST	Lead	Copper	PEX	Not Replaced	2019-11-08		No
5046800	B07_05_B	B07_05_B	4303	TESLA ST	Lead	Lead	PEX	Copper	2019-11-08	2019-11-09	No
5050107	B07_05_B	B07_05_B	3461	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-08	2019-11-08	No
5050105	B07_05_B	B07_05_B	3469	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-08	2019-11-09	No
5073560	B02_01_B	B02_01_B	3232	ORLEANS ST	Lead	Lead	PEX	Copper	2019-11-08	2019-11-08	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5039130	B07_05_A	B07_05_A	2825	SHADY AVE	Lead	Lead	PEX	Copper	2019-11-08	2019-11-08	No
5046276	B07_05_B	B07_05_B	826	DEELY ST	Lead	Lead	PEX	Copper	2019-11-08	2019-11-11	No
5073393	B02_01_B	B02_01_B	3349	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-08	2019-11-08	No
5048637	CEP_02	CEP_02	242	TROWBRIDGE ST	Lead	Copper	PEX	Not Replaced	2019-11-08		No
5073874	B02_01_B	B02_01_B	315	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-11-08	2019-11-08	No
5039989	B07_05_B	B07_05_B	4265	SALINE ST	Lead	Copper	PEX	Not Replaced	2019-11-08		No
5078001	CEP_02	CEP_02	3528	MASSACHUSETTS AVE	Lead	Copper	PEX	Not Replaced	2019-11-08		No
5050164	B07_05_B	B07_05_B	4264	SALINE ST	Lead	Lead	PEX	Copper	2019-11-08	2019-11-09	No
5060555	B05_02_B	B05_02_B	343	SWEETBRIAR ST	Lead	Copper	PEX	Not Replaced	2019-11-11		No
5050098	B07_05_B	B07_05_B	3487	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-11	2019-11-11	No
5133240	B07_05_A	B07_05_A	6339	MORROWFIELD	Lead	Lead	PEX	Not Replaced	2019-11-11		Yes
5073394	B02_01_B	B02_01_B	3347	DELAWARE ST	Lead	Copper	PEX	Not Replaced	2019-11-11		No
5060839	B05_02_B	B05_02_B	425	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-11	2019-11-11	No
5051066	Wrights Way Water Relay	Wrights Way Water Relay	2423	WRIGHTS WAY	Lead	Copper	PEX	Not Replaced	2019-11-11		No
5071886	B02_01_B	B02_01_B	2851	N CHARLES ST	Lead	Lead	PEX	Copper	2019-11-11	2019-11-11	No
5040043	B07_05_A	B07_05_A	4331	LUDWICK ST	Lead	Lead	PEX	Copper	2019-11-11	2019-11-11	No
5073415	B02_01_B	B02_01_B	3260	ORLEANS ST	Lead	Lead	PEX	Copper	2019-11-11	2019-11-11	No
5075327	B02_01_B	B02_01_B	153	WATSON BLVD	Lead	Copper	PEX	Not Replaced	2019-11-11		No
5060518	B05_02_B	B05_02_B	329	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-11-11	2019-11-11	No
5039124	B07_05_A	B07_05_A	2845	SHADY AVE	Lead	Lead	PEX	Copper	2019-11-11	2019-11-11	No
5073930	B02_01_B	B02_01_B	327	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-11-11	2019-11-11	No
5046818	B07_05_B	B07_05_B	613	MONTCLAIR ST	Lead	Lead	PEX	Copper	2019-11-11	2019-11-11	No
5073808	B02_01_B	B02_01_B	332	MARSHALL AVE	Lead	Copper	PEX	Not Replaced	2019-11-11		No
5075335	B02_01_B	B02_01_B	231	WATSON BLVD	Lead	Lead	PEX	Copper	2019-11-11	2019-11-11	No
5064550	Ops		1910	MANHATTAN ST	Lead	Copper	PEX	Not Replaced	2019-11-12		No
5050644	Wrights Way Water Relay	Wrights Way Water Relay	2421	WRIGHTS WAY	Lead	Lead	PEX	Not Replaced	2019-11-12		Yes
5073422	B02_01_B	B02_01_B	3354	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5050154	B07_05_B	B07_05_B	4232	SALINE ST	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5046273	B07_05_B	B07_05_B	814	DEELY ST	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5050155	B07_05_B	B07_05_B	4234	SALINE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-12	2019-11-12	No
5060540	B05_02_B	B05_02_B	328	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5050642	Wrights Way Water Relay	Wrights Way Water Relay	2417	WRIGHTS WAY	Lead	Copper	PEX	Not Replaced	2019-11-12		No
5046797	B07_05_B	B07_05_B	4311	TESLA ST	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5039143	B07_05_A	B07_05_A	6315	BURCHFIELD AVE	Lead	Copper	PEX	Copper	2019-11-12	2019-11-12	No
5073903	B02_01_B	B02_01_B	2711	LELAND ST	Lead	Copper	PEX	Not Replaced	2019-11-12		No
5073545	B02_01_B	B02_01_B	3233	ORLEANS ST	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5073892	B02_01_B	B02_01_B	2710	LELAND ST	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5073830	B02_01_B	B02_01_B	235	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5050366	B07_05_B	B07_05_B	3422	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5016212	CEP_02	CEP_02	265	45TH ST	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5059121	B05_02_A	B05_02_A	72	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5059135	B05_02_A	B05_02_A	346	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5076570	Urgent LSLR	Urgent LSLR	2930	SHADELAND AVE	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5075285	B02_01_B	B02_01_B	3462	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-11-12	2019-11-12	No
5050369	B07_05_B	B07_05_B	3416	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-13	2019-11-13	No
5038498	B07_05_A	B07_05_A	2267	TILBURY AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-13	2019-11-13	No
5059122	B05_02_A	B05_02_A	322	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-13	2019-11-13	No
5075312	B02_01_B	B02_01_B	3400	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-13	2019-11-13	No
5046427	B07_05_B	B07_05_B	903	DEELY ST	Lead	Lead	PEX	Copper	2019-11-13	2019-11-13	No
5073417	B02_01_B	B02_01_B	3270	ORLEANS ST	Lead	Lead	PEX	Copper	2019-11-13	2019-11-13	No
5046426	B07_05_B	B07_05_B	901	DEELY ST	Lead	Lead	PEX	Copper	2019-11-13	2019-11-13	No
5071849	B02_01_B	B02_01_B	2632	LELAND ST	Lead	Copper	PEX	Not Replaced	2019-11-13		No
5071848	B02_01_B	B02_01_B	2634	LELAND ST	Lead	Copper	PEX	Not Replaced	2019-11-13		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5039993	B07_05_B	B07_05_B	4311	SALINE ST	Lead	Lead	PEX	Copper	2019-11-13	2019-11-13	No
5059195	B05_02_A	B05_02_A	71	WYOMING ST	Lead	Copper	PEX	Not Replaced	2019-11-13		No
5060826	B05_02_B	B05_02_B	405	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-13	2019-11-13	No
5073652	B02_01_B	B02_01_B	215	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-11-13	2019-11-13	No
5059196	B05_02_A	B05_02_A	319	WYOMING ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-13	2019-11-13	No
5059133	B05_02_A	B05_02_A	350	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-13	2019-11-12	No
5060834	B05_02_B	B05_02_B	415	SWEETBRIAR ST	Lead	Copper	PEX	Not Replaced	2019-11-13		No
5046788	B07_05_B	B07_05_B	4325	TESLA ST	Lead	Lead	PEX	Copper	2019-11-13	2019-11-13	No
5051572	Ops		2605	STROMBERG ST	Lead	NonLead	PEX	Not Replaced	2019-11-14		No
5038942	B07_05_A	B07_05_A	2312	SHADY AVE	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5073414	B02_01_B	B02_01_B	3254	ORLEANS ST	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5075316	B02_01_B	B02_01_B	3418	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5039133	B07_05_A	B07_05_A	2811	SHADY AVE	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5073803	B02_01_B	B02_01_B	358	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5049960	B07_05_B	B07_05_B	927	NORFOLK ST	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5075283	B02_01_B	B02_01_B	3466	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5050374	B07_05_B	B07_05_B	3406	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5007186	CEP_02	CEP_02	347	MELWOOD AVE	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5030799	Hamilton Ave Water Relay	Hamilton Ave Water Relay	6927	HAMILTON AVE	Lead	Lead	PEX	Abandoned	2019-11-14		No
5071840	B02_01_B	B02_01_B	2647	SHELTON AVE	Lead	Copper	PEX	Not Replaced	2019-11-14		No
5081298	CEP_02	CEP_02	1022	CORNELL ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-14	2019-11-14	No
5046794	B07_05_B	B07_05_B	4315	TESLA ST	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5039996	B07_05_B	B07_05_B	4321	SALINE ST	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5059125	B05_02_A	B05_02_A	78	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5060828	B05_02_B	B05_02_B	407	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5060829	B05_02_B	B05_02_B	407.5	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5059134	B05_02_A	B05_02_A	348	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-14	2019-11-14	No
5050117	B07_05_B	B07_05_B	3470	BEECHWOOD BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-15	2019-11-15	No
5039998	B07_05_B	B07_05_B	4331	SALINE ST	Lead	Lead	PEX	Copper	2019-11-15	2019-11-15	No
5046785	B07_05_B	B07_05_B	4322	TESLA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-15	2019-11-15	No
5059183	B05_02_A	B05_02_A	95	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-15	2019-11-15	No
5075317	B02_01_B	B02_01_B	3424	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-15	2019-11-15	No
5059192	B05_02_A	B05_02_A	77	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-15	2019-11-15	No
5042725	B07_05_A	B07_05_A	2506	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-15	2019-11-15	No
5059191	B05_02_A	B05_02_A	79	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-15	2019-11-15	No
5074088	B02_01_B	B02_01_B	2657	ELLIS ST	Lead	Copper	PEX	Not Replaced	2019-11-15		No
5046412	B07_05_B	B07_05_B	905	NORFOLK ST	Lead	Lead	PEX	Copper	2019-11-15	2019-11-15	No
5059193	B05_02_A	B05_02_A	73	WYOMING ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-15	2019-11-15	No
5072061	B02_01_B	B02_01_B	2639	ELLIS ST	Lead	Copper	PEX	Not Replaced	2019-11-15		No
5059124	B05_02_A	B05_02_A	80	WYOMING ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-15	2019-11-15	No
5046027	CEP_02	CEP_02	4201	HALDANE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-15	2019-11-15	No
5022477	Ops	Urgent LSLR	5413.5	CARNEGIE ST	Lead	Lead	PEX	Copper	2019-11-16	2019-11-22	No
5039289	B07_05_A	B07_05_A	2629	TILBURY AVE	Lead	Lead	PEX	Copper	2019-11-16	2019-11-16	No
5046792	B07_05_B	B07_05_B	4323	TESLA ST	Lead	Lead	PEX	Copper	2019-11-16	2019-11-16	No
5025871	Ops	Urgent LSLR	5701	WELLESLEY AVE	Lead	Lead	PEX	Copper	2019-11-18	2019-11-19	No
5015841	Ops	Urgent LSLR	119	40TH ST	Lead	Copper	PEX	Not Replaced	2019-11-18		No
5050122	B07_05_B	B07_05_B	3484	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-11-18		No
5030802	Hamilton Ave Water Relay	Hamilton Ave Water Relay	6933	HAMILTON AVE	Lead	Copper	PEX	Not Replaced	2019-11-18		No
5045609	B07_05_B	B07_05_B	847	DEELY ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-18	2019-11-18	No
5045722	B07_05_B	B07_05_B	834	LILAC ST	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No
5030800	Hamilton Ave Water Relay	Hamilton Ave Water Relay	6927.5	HAMILTON AVE	Lead	Lead	PEX	Abandoned	2019-11-18		No
5050156	B07_05_B	B07_05_B	4238	SALINE ST	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No
5075266	B02_01_B	B02_01_B	3440	PERRYSVILLE AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-18	2019-11-18	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5030731	Hamilton Ave Water Relay	Hamilton Ave Water Relay	6921	HAMILTON AVE	Lead	Lead	PEX	Abandoned	2019-11-18		No
5073364	B02_01_B	B02_01_B	3325	PORTOLA ST	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No
5045622	B07_05_B	B07_05_B	801	DEELY ST	Lead	Copper	PEX	Not Replaced	2019-11-18		No
5046784	B07_05_B	B07_05_B	4320	TESLA ST	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No
5049523	B07_05_B	B07_05_B	916	LILAC ST	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No
5059132	B05_02_A	B05_02_A	96	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No
5059130	B05_02_A	B05_02_A	92	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No
5072056	B02_01_B	B02_01_B	2627	ELLIS ST	Lead	Copper	PEX	Not Replaced	2019-11-18		No
5048392	CEP_02	CEP_02	308	W ELIZABETH ST	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No
5060827	B05_02_B	B05_02_B	403	SWEETBRIAR	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No
5075264	B02_01_B	B02_01_B	3432	PERRYSVILLE AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-18	2019-11-18	No
5060825	B05_02_B	B05_02_B	401	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No
5073367	B02_01_B	B02_01_B	3370	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-11-18	2019-11-18	No
5050142	B07_05_B	B07_05_B	4204	SALINE ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No
5073368	B02_01_B	B02_01_B	3366	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-11-19		No
5046404	B07_05_B	B07_05_B	918	NORFOLK ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No
5073420	B02_01_B	B02_01_B	3362	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No
5059188	B05_02_A	B05_02_A	85	WYOMING ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No
5045723	B07_05_B	B07_05_B	836	LILAC ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No
5073361	B02_01_B	B02_01_B	3335	PORTOLA ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No
5073388	B02_01_B	B02_01_B	3330	PORTOLA ST	Lead	Copper	PEX	Not Replaced	2019-11-19		No
5039160	B07_05_A	B07_05_A	6368	MORROWFIELD AVE	Lead	Copper	PEX	Not Replaced	2019-11-19		No
5060554	B05_02_B	B05_02_B	345	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No
5060840	B05_02_B	B05_02_B	427	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No
5046783	B07_05_B	B07_05_B	4310	TESLA ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No
5075322	B02_01_B	B02_01_B	3444	DELAWARE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-19	2019-11-19	No
5058729	B05_02_A	B05_02_A	311	WYOMING ST	Lead	Copper	PEX	Not Replaced	2019-11-19		No
5045734	B07_05_B	B07_05_B	904	LILAC ST	Lead	Lead	PEX	Copper	2019-11-19	2019-11-19	No
5073833	B02_01_B	B02_01_B	304	KENNEDY AVE	Lead	Copper	PEX	Not Replaced	2019-11-19		No
5018500	Ops	Urgent LSLR	183	46TH ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-21	No
5060560	B05_02_B	B05_02_B	323	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-21	Yes
5058601	A02_02	CEP	219	NATCHEZ ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No
5030730	Hamilton Ave Water Relay	Hamilton Ave Water Relay	6919	HAMILTON AVE	Lead	Lead	PEX	Abandoned	2019-11-20		No
5030809	Hamilton Ave Water Relay	Hamilton Ave Water Relay	6951	HAMILTON AVE	Lead	Lead	PEX	Abandoned	2019-11-20		No
5050111	B07_05_B	B07_05_B	3452	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No
5039384	B07_05_A	B07_05_A	3039	SHADY AVE	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No
5045733	B07_05_B	B07_05_B	866	LILAC ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No
5039991	B07_05_B	B07_05_B	4305	SALINE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-20	2019-11-20	No
5073373	B02_01_B	B02_01_B	3340	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-11-20		No
5060304	B05_02_B	B05_02_B	225	EDITH ST	Lead	Copper	PEX	Not Replaced	2019-11-20		No
5050222	B07_05_B	B07_05_B	6	EXETER ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No
5046406	B07_05_B	B07_05_B	924	NORFOLK ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No
5050379	B07_05_B	B07_05_B	4332	SALINE ST	Lead	Copper	PEX	Not Replaced	2019-11-20		No
5049589	B07_05_B	B07_05_B	915	LILAC ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-20	2019-11-20	No
5050158	B07_05_B	B07_05_B	4244	SALINE ST	Lead	Copper	PEX	Not Replaced	2019-11-20		No
5073401	B02_01_B	B02_01_B	3319	PORTOLA ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No
5060289	B05_02_B	B05_02_B	228	EDITH ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No
5060568	B05_02_B	B05_02_B	207	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No
5030725	Hamilton Ave Water Relay	Hamilton Ave Water Relay	6903	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-11-20	2019-11-21	Yes
5075321	B02_01_B	B02_01_B	3440	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-20	2019-11-20	No
5030729	Hamilton Ave Water Relay	Hamilton Ave Water Relay	6917	HAMILTON AVE	Lead	Copper	PEX	Not Replaced	2019-11-21		No
5073812	B02_01_B	B02_01_B	312	MARSHALL AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-21	2019-11-21	No
5050115	B07_05_B	B07_05_B	3464	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-21	2019-11-21	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5045737	B07_05_B	B07_05_B	901	LILAC ST	Lead	Lead	PEX	Copper	2019-11-21	2019-11-21	No
5039153	B07_05_A	B07_05_A	6359	BURCHFIELD AVE	Lead	Copper	PEX	Not Replaced	2019-11-21		No
5060293	B05_02_B	B05_02_B	208	EDITH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-21	2019-11-21	No
5075245	B02_01_B	B02_01_B	3401	PORTOLA ST	Lead	Lead	PEX	Copper	2019-11-21	2019-11-21	No
5046313	B07_05_B	B07_05_B	4133	BEEHNER RD	Lead	Lead	PEX	Copper	2019-11-21	2019-11-21	No
5075244	B02_01_B	B02_01_B	3363	PORTOLA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-21	2019-11-21	No
5050225	B07_05_B	B07_05_B	12	EXETER ST	Lead	Lead	PEX	Copper	2019-11-21	2019-11-21	No
5073865	B02_01_B	B02_01_B	307	KENNEDY AVE	Lead	Copper	PEX	Not Replaced	2019-11-21		No
5075326	B02_01_B	B02_01_B	3462	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-21	2019-11-21	No
5060296	B05_02_B	B05_02_B	207	EDITH ST	Lead	Lead	PEX	Copper	2019-11-21	2019-11-21	No
5030808	Hamilton Ave Water Relay	Hamilton Ave Water Relay	6949	HAMILTON AVE	Lead	Lead	PEX	Abandoned	2019-11-21		No
5073387	B02_01_B	B02_01_B	3332	PORTOLA ST	Lead	Copper	PEX	Not Replaced	2019-11-21		No
5060556	B05_02_B	B05_02_B	339	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-21	2019-11-21	No
5066246	Ops		1311	SANDUSKY ST	Lead	Copper	PEX	Not Replaced	2019-11-22		No
5060532	B05_02_B	B05_02_B	230	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-22	2019-11-22	No
5039997	B07_05_B	B07_05_B	4325	SALINE ST	Lead	Lead	PEX	Copper	2019-11-22	2019-11-22	No
5075252	B02_01_B	B02_01_B	3425	PORTOLA ST	Lead	Copper	PEX	Not Replaced	2019-11-22		No
5075325	B02_01_B	B02_01_B	3456	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-22	2019-11-22	No
5073840	B02_01_B	B02_01_B	266	KENNEDY AVE	Lead	Copper	PEX	Not Replaced	2019-11-22		No
5073859	B02_01_B	B02_01_B	267	KENNEDY AVE	Lead	Lead	PEX	Copper	2019-11-22	2019-11-22	No
5060302	B05_02_B	B05_02_B	221	EDITH ST	Lead	Lead	PEX	Copper	2019-11-22	2019-11-22	No
5060291	B05_02_B	B05_02_B	224	EDITH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-22	2019-11-22	No
5060564	B05_02_B	B05_02_B	309	SWEETBRIAR ST	Lead	Copper	PEX	Not Replaced	2019-11-22		No
5050220	B07_05_B	B07_05_B	4	EXETER ST	Lead	Lead	PEX	Copper	2019-11-22	2019-11-22	No
5050138	B07_05_B	B07_05_B	4146	SALINE ST	Lead	Lead	PEX	Copper	2019-11-22	2019-11-22	No
5046425	B07_05_B	B07_05_B	909	DEELY ST	Lead	Lead	PEX	Not Replaced	2019-11-22		Yes
5022479	Urgent LSLR	Urgent LSLR	5415	CARNEGIE ST	Lead	Lead	PEX	Copper	2019-11-22	2019-11-22	No
5063660	CEP_02	CEP_02	308	UVILLA ST	Lead	Copper	PEX	Not Replaced	2019-11-22		No
5039135	B07_05_A	B07_05_A	6300	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-11-23	2019-11-23	No
5039347	B07_05_B	B07_05_B	4021	SALINE ST	Lead	Lead	PEX	Copper	2019-11-23	2019-11-21	No
5050226	B07_05_B	B07_05_B	14	EXETER ST	Lead	Lead	PEX	Copper	2019-11-23	2019-11-23	No
5060833	B05_02_B	B05_02_B	413	SWEETBRIAR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-25	2019-11-25	No
5045735	B07_05_B	B07_05_B	908	LILAC ST	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No
5030801	Hamilton Ave Water Relay	Hamilton Ave Water Relay	6929	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No
5060295	B05_02_B	B05_02_B	205	EDITH ST	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No
5046839	B07_05_B	B07_05_B	4302	FRANK ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-25	2019-11-25	No
5039346	B07_05_B	B07_05_B	4017	SALINE ST	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No
5061294	B05_02_A	B05_02_A	440	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-11-25		No
5061293	B05_02_A	B05_02_A	438	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-11-25		No
5045740	B07_05_B	B07_05_B	859	LILAC ST	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No
5060536	B05_02_B	B05_02_B	316	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No
5073858	B02_01_B	B02_01_B	263	KENNEDY AVE	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No
5061415	B05_02_A	B05_02_A	443	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-11-25		No
5052520	CEP_02	CEP_02	3129	JOSEPHINE ST	Lead	Copper	PEX	Not Replaced	2019-11-25		No
5050228	B07_05_B	B07_05_B	18	EXETER ST	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No
5075309	B02_01_B	B02_01_B	3421	DELAWARE ST	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No
5060297	B05_02_B	B05_02_B	209	EDITH ST	Lead	Copper	PEX	Not Replaced	2019-11-25		No
5074105	B02_01_B	B02_01_B	235	KENNEDY AVE	Lead	Copper	PEX	Not Replaced	2019-11-25		No
5073407	B02_01_B	B02_01_B	3232	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-11-25	2019-11-25	No
5049522	B07_05_B	B07_05_B	910	LILAC ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-26	2019-11-26	No
5061405	B05_02_A	B05_02_A	233	ALBERT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-26	2019-11-26	No
5046840	B07_05_B	B07_05_B	4300	FRANK ST	Lead	Lead	PEX	Copper	2019-11-26	2019-11-26	No
5073355	B02_01_B	B02_01_B	3355	PORTOLA ST	Lead	Lead	PEX	Copper	2019-11-26	2019-11-26	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5050146	B07_05_B	B07_05_B	4212	SALINE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-26	2019-11-26	No
5050126	B07_05_B	B07_05_B	3494	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-26	2019-11-26	No
5073969	B02_01_B	B02_01_B	224	KENNEDY AVE	Lead	Copper	PEX	Not Replaced	2019-11-26		No
5060294	B05_02_B	B05_02_B	201	EDITH ST	Lead	Lead	PEX	Copper	2019-11-26	2019-11-26	No
5048388	Urgent LSLR	Urgent LSLR	310	W ELIZABETH ST	Lead	Lead	PEX	Copper	2019-11-26	2019-11-26	No
5060308	B05_02_B	B05_02_B	235	EDITH ST	Lead	Lead	PEX	Copper	2019-11-26	2019-11-26	No
5045727	B07_05_B	B07_05_B	846	LILAC ST	Lead	Lead	PEX	Copper	2019-11-26	2019-11-26	No
5073519	B02_01_B	B02_01_B	3208	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-11-26		No
5073835	B02_01_B	B02_01_B	300	KENNEDY AVE	Lead	Copper	PEX	Not Replaced	2019-11-26		No
5059090	B05_02_A	B05_02_A	7	WHITWORTH ST	Lead	Copper	PEX	Not Replaced	2019-11-26		No
5060301	B05_02_B	B05_02_B	219	EDITH ST	Lead	Lead	PEX	Copper	2019-11-26	2019-11-26	No
5060300	B05_02_B	B05_02_B	215	EDITH ST	Lead	Copper	PEX	Not Replaced	2019-11-26		No
5050240	B07_05_B	B07_05_B	15	EXETER ST	Lead	Lead	PEX	Copper	2019-11-26	2019-11-26	No
5073533	B02_01_B	B02_01_B	3023	VIOLA ST	Lead	Lead	PEX	Copper	2019-11-26	2019-11-26	No
5050221	B07_05_B	B07_05_B	6	EXETER ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-27	2019-11-27	No
5049524	B07_05_B	B07_05_B	918	LILAC ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-27	2019-11-27	No
5073743	B02_01_B	B02_01_B	323	MILROY ST	Lead	Copper	PEX	Not Replaced	2019-11-27		No
5073670	B02_01_B	B02_01_B	3032	NORWOOD AVE	Lead	Copper	PEX	Not Replaced	2019-11-27		No
5073649	B02_01_B	B02_01_B	201	MARSHALL AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-27	2019-11-27	No
5050167	B07_05_B	B07_05_B	724	LORETTA ST	Lead	Copper	PEX	Not Replaced	2019-11-27		No
5039187	B07_05_A	B07_05_A	6345	MORROWFIELD AVE	Lead	Lead	PEX	Copper	2019-11-27	2019-11-27	No
5060299	B05_02_B	B05_02_B	213	EDITH ST	Lead	Lead	PEX	Copper	2019-11-27	2019-11-27	No
5059534	B05_02_A	B05_02_A	229	BOGGS AVE	Lead	Lead	PEX	Copper	2019-11-27	2019-11-27	No
5050273	B07_05_B	B07_05_B	733	HAZELWOOD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-27	2019-11-27	No
5049850	B07_05_B	B07_05_B	4112	SALINE ST	Lead	Copper	PEX	Not Replaced	2019-11-27		No
5050124	B07_05_B	B07_05_B	3490	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-27	2019-11-27	No
5073503	B02_01_B	B02_01_B	3131	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-11-27		No
5060292	B05_02_B	B05_02_B	216	EDITH ST	Lead	Copper	PEX	Not Replaced	2019-11-27		No
5060482	B05_02_B	B05_02_B	255	EDITH ST	Lead	Lead	PEX	Copper	2019-11-27	2019-11-27	No
5065877	CEP	CEP	1231	MIMOSA WAY	Lead	Lead	PEX	Copper	2019-11-27	2019-11-27	No
5039349	B07_05_B	B07_05_B	4101	SALINE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-27	2019-11-27	No
5060483	B05_02_B	B05_02_B	253	EDITH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-27	2019-11-27	No
5016584	CEP_02	CEP_02	261	42ND ST	Lead	Copper	PEX	Not Replaced	2019-11-27		No
5059454	B05_02_A	B05_02_A	306	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-11-27		No
5039453	B07_05_A	B07_05_A	6334	MONITOR ST	Lead	Lead	PEX	Copper	2019-11-29	2019-11-29	No
5050143	B07_05_B	B07_05_B	4206	SALINE ST	Lead	Copper	PEX	Not Replaced	2019-11-29		No
5045736	B07_05_B	B07_05_B	905	LILAC ST	Lead	Lead	PEX	Copper	2019-11-29	2019-11-29	No
5004970	Urgent LSLR	Urgent LSLR	3263	PARKVIEW AVE	Lead	Lead	PEX	Copper	2019-11-29	2019-12-03	No
5050125	B07_05_B	B07_05_B	3492	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-11-29	2019-11-29	No
5049880	B07_05_B	B07_05_B	774	LORETTA ST	Lead	Lead	PEX	Copper	2019-11-29	2019-11-29	No
5050148	B07_05_B	B07_05_B	4218	SALINE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-11-29	2019-11-29	No
5050227	B07_05_B	B07_05_B	16	EXETER	Lead	Lead	PEX	Copper	2019-11-29	2019-11-29	No
5049881	B07_05_B	B07_05_B	770	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-02	2019-12-02	No
5049884	B07_05_B	B07_05_B	764	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-02	2019-12-02	No
5073751	B02_01_B	B02_01_B	6	MILROY ST	Lead	Lead	PEX	Copper	2019-12-02	2019-12-02	No
5073523	B02_01_B	B02_01_B	3122	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-12-02	2019-12-02	No
5073677	B02_01_B	B02_01_B	3000	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-12-02	2019-12-02	No
5050299	B07_05_B	B07_05_B	778	HAZELWOOD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-03	2019-12-03	No
5073834	B02_01_B	B02_01_B	302	KENNEDY AVE	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No
5027450	CEP_02	CEP_02	510	BORLAND ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No
5046393	B07_05_B	B07_05_B	717	MELBOURNE ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No
5050298	B07_05_B	B07_05_B	778	HAZELWOOD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-03	2019-12-03	No
5050383	B07_05_B	B07_05_B	4316	SALINE ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5073504	B02_01_B	B02_01_B	3127	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-12-03		No
5060305	B05_02_B	B05_02_B	229	EDITH ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No
5049885	B07_05_B	B07_05_B	760	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No
5060288	B05_02_B	B05_02_B	230	EDITH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-03	2019-12-03	No
5060282	B05_02_B	B05_02_B	244	EDITH ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No
5045739	B07_05_B	B07_05_B	861	LILAC ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No
5073742	B02_01_B	B02_01_B	402	MILROY ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No
5060311	B05_02_B	B05_02_B	243	EDITH ST	Lead	Lead	PEX	Copper	2019-12-03	2019-12-03	No
5066681	Ops		1004	CEDAR AVE	Lead	Copper	PEX	Not Replaced	2019-12-04		No
5122187	Ops	B09_10	119	LIPPERT ST	Lead	Copper	PEX	Not Replaced	2019-12-04		No
5060090	Ops	B05_02_B	1836	GREENLEAF ST	Lead	Lead	PEX	Copper	2019-12-04	2020-01-07	No
1000042	B05_02_A	B05_02_A	518	BOGGS AVE	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5049826	B07_05_B	B07_05_B	3542	BEECHWOOD BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-04	2019-12-04	No
5073697	B02_01_B	B02_01_B	2931	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5045729	B07_05_B	B07_05_B	852	LILAC ST	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5073505	B02_01_B	B02_01_B	3125	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-12-04		No
5050134	B07_05_B	B07_05_B	3514	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-12-04		No
5050305	B07_05_B	B07_05_B	794	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5049912	B07_05_B	B07_05_B	777	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5060298	B05_02_B	B05_02_B	211	EDITH ST	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5039351	B07_05_B	B07_05_B	4111	SALINE ST	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5073848	B02_01_B	B02_01_B	242	KENNEDY AVE	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5046383	B07_05_B	B07_05_B	724	MELBOURNE ST	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5073381	B02_01_B	B02_01_B	3331	PERRYSVILLE AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-04	2019-12-04	No
5049554	B07_05_B	B07_05_B	966	LILAC ST	Lead	Copper	PEX	Not Replaced	2019-12-04		No
5060284	B05_02_B	B05_02_B	240	EDITH ST	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5073699	B02_01_B	B02_01_B	2921	NORWOOD AVE	Lead	Copper	PEX	Not Replaced	2019-12-04		No
5060309	B05_02_B	B05_02_B	237	EDITH ST	Lead	Copper	PEX	Not Replaced	2019-12-04		No
5017440	CEP_02	CEP_02	4037	CABINET ST	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5073506	B02_01_B	B02_01_B	3121	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-12-04		No
5073869	B02_01_B	B02_01_B	321	KENNEDY AVE	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5060279	B05_02_B	B05_02_B	202	EDITH ST	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5061305	B05_02_A	B05_02_A	516	BOGGS AVE	Lead	Lead	PEX	Copper	2019-12-04	2019-12-04	No
5060283	B05_02_B	B05_02_B	242	EDITH ST	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No
5050274	B07_05_B	B07_05_B	731	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No
5050044	B07_05_B	B07_05_B	4205	WINDSOR ST	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No
5049943	B07_05_B	B07_05_B	726	MELBOURNE ST	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No
5049847	B07_05_B	B07_05_B	4124	SALINE ST	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No
5049908	B07_05_B	B07_05_B	761	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No
5073651	B02_01_B	B02_01_B	209	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No
5060136	B05_02_B	B05_02_B	317	FINGAL ST	Lead	Lead	PEX	Not Replaced	2019-12-05		Yes
5059529	B05_02_A	B05_02_A	311	BOGGS AVE	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No
5073527	B02_01_B	B02_01_B	3110	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-12-05		No
5073698	B02_01_B	B02_01_B	2927	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No
5060138	B05_02_B	B05_02_B	315	FINGAL ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-05	2019-12-05	No
5060110	B05_02_B	B05_02_B	312	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-05	2019-12-05	No
5054446	Ops	Urgent LSLR	140	S 19TH ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-10	No
5045700	B07_05_B	B07_05_B	724	GRAPHIC ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No
5060134	B05_02_B	B05_02_B	319	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No
5050290	B07_05_B	B07_05_B	760	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No
5060310	B05_02_B	B05_02_B	241	EDITH ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No
5073522	B02_01_B	B02_01_B	3126	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No
5039995	B07_05_B	B07_05_B	4315	SALINE ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5049823	B07_05_B	B07_05_B	3530	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No
5049942	B07_05_B	B07_05_B	728	MELBOURNE ST	Lead	Lead	PEX	Not Replaced	2019-12-06		Yes
5073648	B02_01_B	B02_01_B	157	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No
5049916	B07_05_B	B07_05_B	787	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No
5049828	B07_05_B	B07_05_B	3552	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-12-06		No
5073650	B02_01_B	B02_01_B	205	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No
5050046	B07_05_B	B07_05_B	4211	WINDSOR ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No
5060133	B05_02_B	B05_02_B	323	FINGAL ST	Lead	Copper	PEX	Not Replaced	2019-12-06		No
5045724	B07_05_B	B07_05_B	838	LILAC ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No
5060285	B05_02_B	B05_02_B	236	EDITH ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No
5073729	B02_01_B	B02_01_B	3021	VIOLA ST	Lead	Lead	PEX	Copper	2019-12-06	2019-12-06	No
5049837	B07_05_B	B07_05_B	3580	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-12-07		No
5050364	B07_05_B	B07_05_B	4312	SALINE ST	Lead	Copper	PEX	Not Replaced	2019-12-07		No
5050272	B07_05_B	B07_05_B	737	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-07	2019-12-07	No
5073480	B02_01_B	B02_01_B	3066	MARSHALL RD	Lead	Lead	PEX	Copper	2019-12-09	2019-12-09	No
5073646	B02_01_B	B02_01_B	149	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-09	2019-12-09	No
5073528	B02_01_B	B02_01_B	3106	PERRYVILLE AVE	Lead	Lead	PEX	Copper	2019-12-09	2019-12-09	No
5073607	B02_01_B	B02_01_B	3108	VIOLA ST	Lead	Lead	PEX	Copper	2019-12-09	2019-12-09	No
5073694	B02_01_B	B02_01_B	3001	MOUNT ALLISTER RD	Lead	Lead	PEX	Copper	2019-12-09	2019-12-09	No
5008086	Ops		3204	DOWNING ST	Lead	Copper	Copper	Not Replaced	2019-12-10		No
5050139	B07_05_B	B07_05_B	3522	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-12-10		No
5017063	Ops	Urgent LSLR	4210	POST ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-13	No
5050291	B07_05_B	B07_05_B	762	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5060108	B05_02_B	B05_02_B	322	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5046382	B07_05_B	B07_05_B	717	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5045732	B07_05_B	B07_05_B	864	LILAC ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5073644	B02_01_B	B02_01_B	141	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5046386	B07_05_B	B07_05_B	712	MELBOURNE ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5059532	B05_02_A	B05_02_A	301	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-12-10		No
5060455	B05_02_B	B05_02_B	250	EDITH ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5073678	B02_01_B	B02_01_B	2932	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5040001	B07_05_B	B07_05_B	4349	SALINE ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5073379	B02_01_B	B02_01_B	3327	PERRYVILLE AVE	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5031831	CEP 02	CEP 02	7162	LEMINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-12-10		No
5040000	B07_05_B	B07_05_B	4345	SALINE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-10	2019-12-10	No
5073952	B02_01_B	B02_01_B	307	HAWKINS AVE	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5049760	B07_05_B	B07_05_B	4042	MURRAY AVE	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5060357	B05_02_B	B05_02_B	329	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5073531	B02_01_B	B02_01_B	3038	PERRYVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-12-10		No
5060485	B05_02_B	B05_02_B	249	EDITH ST	Lead	Lead	PEX	Copper	2019-12-10	2019-12-10	No
5073495	B02_01_B	B02_01_B	3041	PERRYVILLE AVE	Lead	Copper	PEX	Not Replaced	2019-12-10		No
5055026	Ops	B06_03_B	1907	ST PAUL ST	Lead	Copper	PEX	Not Replaced	2019-12-11		No
5049483	B07_05_B	B07_05_B	1075	FLEMINGTON ST	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No
5050258	B07_05_B	B07_05_B	779	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No
5049900	B07_05_B	B07_05_B	729	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No
5045728	B07_05_B	B07_05_B	848	LILAC ST	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No
5073679	B02_01_B	B02_01_B	2928	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No
5059092	B05_02_A	B05_02_A	216	BOGGS AVE	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No
5046388	B07_05_B	B07_05_B	706	MELBOURNE ST	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No
5050381	B07_05_B	B07_05_B	4324	SALINE ST	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No
5073657	B02_01_B	B02_01_B	156	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No
5060458	B05_02_B	B05_02_B	256	EDITH ST	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No
5073481	B02_01_B	B02_01_B	3070	MARSHALL RD	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5059537	B05_02_A	B05_02_A	217	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-12-11		No
5060112	B05_02_B	B05_02_B	306	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No
5060115	B05_02_B	B05_02_B	1719	GREENLEAF ST	Lead	Copper	PEX	Not Replaced	2019-12-11		No
5073532	B02_01_B	B02_01_B	3036	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No
5060456	B05_02_B	B05_02_B	252	EDITH ST	Lead	Lead	PEX	Copper	2019-12-11	2019-12-11	No
5033332	Ops		7323	RACE ST	Lead	Lead	PEX	Not Replaced	2019-12-12		Yes
5058747	B05_02_A	B05_02_A	123	E SYCAMORE ST	Lead	Copper	PEX	Not Replaced	2019-12-12		No
5046389	B07_05_B	B07_05_B	704	MELBOURNE ST	Lead	Lead	PEX	Copper	2019-12-12	2019-12-12	No
5050285	B07_05_B	B07_05_B	748	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-12	2019-12-12	No
5049821	B07_05_B	B07_05_B	3537	BEECHWOOD BLVD	Lead	Copper	PEX	Not Replaced	2019-12-12		No
5060307	B05_02_B	B05_02_B	233	EDITH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-12	2019-12-12	No
5073701	B02_01_B	B02_01_B	200	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-12	2019-12-13	No
5045702	B07_05_B	B07_05_B	732	GRAPHIC ST	Lead	Lead	PEX	Copper	2019-12-12	2019-12-12	No
5073693	B02_01_B	B02_01_B	3005	MOUNT ALLISTER RD	Lead	Lead	PEX	Copper	2019-12-12	2019-12-12	No
5046381	B07_05_B	B07_05_B	715	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-12	2019-12-12	No
5073747	B02_01_B	B02_01_B	303	MILROY ST	Lead	Lead	PEX	Copper	2019-12-12	2019-12-12	No
5039994	B07_05_B	B07_05_B	4313	SALINE ST	Lead	Lead	PEX	Copper	2019-12-12	2019-12-12	No
5049817	B07_05_B	B07_05_B	3549	BEECHWOOD BLVD	Lead	Copper	Copper	Not Replaced	2019-12-12		No
5029600	CEP_02	CEP_02	134	WINSLOW ST	Lead	Lead	PEX	Copper	2019-12-12	2019-12-13	No
5058736	B05_02_A	B05_02_A	142	W SYCAMORE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-12	2019-12-12	No
5037852	CEP_02	CEP_02	5886	HOBART ST	Lead	Lead	PEX	Copper	2019-12-12	2019-12-12	No
5060111	B05_02_B	B05_02_B	310	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-12	2019-12-12	No
5060141	B05_02_B	B05_02_B	309	FINGAL ST	Lead	Copper	PEX	Not Replaced	2019-12-12		No
5049719	B07_05_B	B07_05_B	4101	WINDSOR ST	Lead	Lead	PEX	Copper	2019-12-12	2019-12-12	No
5049816	B07_05_B	B07_05_B	3551	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-12-13	2019-12-13	No
5050301	B07_05_B	B07_05_B	784	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-13	2019-12-13	No
5049848	B07_05_B	B07_05_B	4120	SALINE ST	Lead	Lead	PEX	Copper	2019-12-13	2019-12-13	No
5073659	B02_01_B	B02_01_B	151	OAK PARK RD	Lead	Lead	PEX	Copper	2019-12-13	2019-12-13	No
5058313	B05_02_A	B05_02_A	239	GRANDVIEW AVE	Lead	Copper	PEX	Not Replaced	2019-12-13		No
5049925	B07_05_B	B07_05_B	776	MELBOURNE ST	Lead	Lead	PEX	Copper	2019-12-13	2019-12-13	No
5060486	B05_02_B	B05_02_B	245	EDITH ST	Lead	Lead	PEX	Copper	2019-12-13	2019-12-13	No
5049901	B07_05_B	B07_05_B	735	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-13	2019-12-13	No
5073647	B02_01_B	B02_01_B	153	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-13	2019-12-13	No
5060281	B05_02_B	B05_02_B	246	EDITH ST	Lead	Lead	PEX	Copper	2019-12-13	2019-12-13	No
5060360	B05_02_B	B05_02_B	339	FINGAL ST	Lead	Copper	PEX	Not Replaced	2019-12-16		No
5050157	B07_05_B	B07_05_B	4240	SALINE ST	Lead	Lead	PEX	Copper	2019-12-16	2019-12-16	No
5045720	B07_05_B	B07_05_B	830	LILAC ST	Lead	Lead	PEX	Copper	2019-12-16	2019-12-16	No
5050269	B07_05_B	B07_05_B	747	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-16	2019-12-16	No
5073643	B02_01_B	B02_01_B	137	MARSHALL AVE	Lead	Copper	PEX	Not Replaced	2019-12-16		No
5073748	B02_01_B	B02_01_B	301	MILROY ST	Lead	Lead	PEX	Copper	2019-12-16	2019-12-16	No
5073980	B02_01_B	B02_01_B	126	E KENNEDY AVE	Lead	Copper	PEX	Not Replaced	2019-12-16		No
5046387	B07_05_B	B07_05_B	708	MELBOURNE ST	Lead	Lead	PEX	Copper	2019-12-16	2019-12-16	No
5073681	B02_01_B	B02_01_B	3007	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-12-16	2019-12-16	No
5059539	B05_02_A	B05_02_A	209	BOGGS AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-16	2019-12-16	No
5032338	Hamilton Ave Water Relay	Hamilton Ave Water Relay	7015	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-12-16	2019-12-17	No
5045073	B07_05_B	B07_05_B	846	MONTEIRO ST	Lead	Lead	PEX	Copper	2019-12-16	2019-12-16	No
5049807	B07_05_B	B07_05_B	3583	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-12-16	2019-12-16	No
5073640	B02_01_B	B02_01_B	129	MARSHALL AVE	Lead	Copper	PEX	Not Replaced	2019-12-16		No
5045698	B07_05_B	B07_05_B	716	GRAPHIC ST	Lead	Lead	PEX	Copper	2019-12-16	2019-12-16	No
5046807	B07_05_B	B07_05_B	620	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-16	2019-12-16	No
5060353	B05_02_B	B05_02_B	346	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-16	2019-12-16	No
5059447	B05_02_A	B05_02_A	220	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-12-16		No
5016840	CEP_02	CEP_02	340	45TH ST	Lead	Lead	PEX	Copper	2019-12-16	2019-12-16	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5001638	Ops		1503	COLWELL ST	Lead	Copper	PEX	Not Replaced	2019-12-17		No
5066318	Ops		1200	BUENA VISTA ST	Lead	Copper	PEX	Not Replaced	2019-12-17		No
5073494	B02_01_B	B02_01_B	3043	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-12-17	2019-12-17	No
5049856	B07_05_B	B07_05_B	4014	SALINE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-17	2019-12-17	No
5073977	B02_01_B	B02_01_B	138	E KENNEDY AVE	Lead	Lead	PEX	Copper	2019-12-17	2019-12-17	No
5073786	B02_01_B	B02_01_B	103	MARSHALL AVE	Lead	Copper	PEX	Not Replaced	2019-12-17		No
5073894	B02_01_B	B02_01_B	2718	LELAND ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-17	2019-12-17	No
5073660	B02_01_B	B02_01_B	145	OAK PARK RD	Lead	Lead	PEX	Copper	2019-12-17	2019-12-17	No
5058732	B05_02_A	B05_02_A	440	JENNIE ST	Lead	Lead	PEX	Copper	2019-12-17	2019-12-17	No
5060787	B05_02_B	B05_02_B	422	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-12-17	2019-12-17	No
5060362	B05_02_B	B05_02_B	347	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-17	2019-12-17	No
5073500	B02_01_B	B02_01_B	3115	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-12-17	2019-12-17	No
5049808	B07_05_B	B07_05_B	3581	BEECHWOOD BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-17	2019-12-17	No
5039348	B07_05_B	B07_05_B	4025	SALINE ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-17	2019-12-17	No
5045714	B07_05_B	B07_05_B	814	LILAC ST	Lead	Copper	PEX	Not Replaced	2019-12-17		No
5049923	B07_05_B	B07_05_B	782	MELBOURNE ST	Lead	Lead	PEX	Copper	2019-12-17	2019-12-17	No
5032340	Hamilton Ave Water Relay	Hamilton Ave Water Relay	7021	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-12-17	2019-12-17	No
5073661	B02_01_B	B02_01_B	141	OAK PARK RD	Lead	Lead	PEX	Copper	2019-12-17	2019-12-17	No
5045051	B07_05_B	B07_05_B	821	FLEMINGTON ST	Lead	Lead	PEX	Copper	2019-12-17	2019-12-17	No
5073703	B02_01_B	B02_01_B	224	MARSHALL AVE	Lead	Copper	PEX	Not Replaced	2019-12-17		No
5049887	B07_05_B	B07_05_B	752	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-17	2019-12-17	No
5059140	B05_02_A	B05_02_A	126	BOGGS AVE	Lead	Copper	PEX	Not Replaced	2019-12-17		No
5060361	B05_02_B	B05_02_B	345	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-17	2019-12-17	No
5049855	B07_05_B	B07_05_B	4016	SALINE ST	Lead	Lead	PEX	Copper	2019-12-18	2019-12-18	No
5050300	B07_05_B	B07_05_B	782	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-18	2019-12-18	No
5060350	B05_02_B	B05_02_B	356	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-18	2019-12-18	No
5059096	B05_02_A	B05_02_A	206	BOGGS AVE	Lead	Lead	PEX	Copper	2019-12-18	2019-12-18	No
5073978	B02_01_B	B02_01_B	134	E KENNEDY AVE	Lead	Lead	PEX	Copper	2019-12-18	2019-12-18	No
5049799	B07_05_B	B07_05_B	3617	BEECHWOOD BLVD	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-18	2019-12-18	No
5060843	B05_02_B	B05_02_B	441	SWEETBRIAR ST	Lead	Lead	PEX	Copper	2019-12-18	2019-12-18	No
5073665	B02_01_B	B02_01_B	3001	OAK PARK RD	Lead	Lead	PEX	Copper	2019-12-18	2019-12-18	No
5049989	B07_05_B	B07_05_B	785	MELBOURNE ST	Lead	Lead	PEX	Copper	2019-12-18	2019-12-18	No
5045055	B07_05_B	B07_05_B	813	FLEMINGTON ST	Lead	Lead	PEX	Copper	2019-12-18	2019-12-18	No
5073773	B02_01_B	B02_01_B	41	E MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-18	2019-12-18	No
5049897	B07_05_B	B07_05_B	721	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-18	2019-12-18	No
5045753	B07_05_B	B07_05_B	807	LILAC ST	Lead	Lead	PEX	Copper	2019-12-18	2019-12-18	No
5073635	B02_01_B	B02_01_B	2931	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-12-18	2019-12-18	No
5060831	B05_02_B	B05_02_B	409	SWEETBRIAR ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-18	2019-12-18	No
5060371	B05_02_B	B05_02_B	389	FINGAL ST	Lead	Copper	PEX	Not Replaced	2019-12-18		No
5059149	B05_02_A	B05_02_A	151	BOGGS AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-18	2019-12-18	No
5032344	Hamilton Ave Water Relay	Hamilton Ave Water Relay	7043	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-12-19	2019-12-19	No
5049852	B07_05_B	B07_05_B	4106	SALINE ST	Lead	Lead	PEX	Copper	2019-12-19	2019-12-19	No
5049803	B07_05_B	B07_05_B	3605	BEECHWOOD BLVD	Lead	Lead	PEX	Copper	2019-12-19	2019-12-19	No
5045744	B07_05_B	B07_05_B	841	LILAC ST	Lead	Copper	PEX	Not Replaced	2019-12-19		No
5032345	Hamilton Ave Water Relay	Hamilton Ave Water Relay	7045	HAMILTON AVE	Lead	Lead	PEX	Copper	2019-12-19	2019-12-19	No
5050275	B07_05_B	B07_05_B	729	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-19	2019-12-19	No
5073979	B02_01_B	B02_01_B	130	E KENNEDY AVE	Lead	Lead	PEX	Copper	2019-12-19	2019-12-19	No
5073645	B02_01_B	B02_01_B	145	MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-19	2019-12-19	No
5073482	B02_01_B	B02_01_B	3076	MARSHALL RD	Lead	Lead	PEX	Copper	2019-12-19	2019-12-19	No
5060286	B05_02_B	B05_02_B	234	EDITH ST	Lead	Lead	PEX	Copper	2019-12-19	2019-12-19	No
5045049	B07_05_B	B07_05_B	831	FLEMINGTON ST	Lead	Lead	PEX	Copper	2019-12-19	2019-12-19	No
5073775	B02_01_B	B02_01_B	2916	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-12-19	2019-12-19	No
5060883	B05_02_B	B05_02_B	269	PLYMOUTH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-19	2019-12-19	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5060854	B05_02_B	B05_02_B	266	PLYMOUTH ST	Lead	Copper	PEX	Not Replaced	2019-12-19		No
5060856	B05_02_B	B05_02_B	264	PLYMOUTH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-19	2019-12-19	No
5046805	B07_05_B	B07_05_B	616	LORETTA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-19	2019-12-19	No
5060356	B05_02_B	B05_02_B	330	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-19	2019-12-19	No
5060355	B05_02_B	B05_02_B	334	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-19	2019-12-19	No
5074014	B02_01_B	B02_01_B	125	E KENNEDY AVE	Lead	Copper	PEX	Not Replaced	2019-12-20		No
5045053	B07_05_B	B07_05_B	817	FLEMINGTON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-20	2019-12-20	No
5045697	B07_05_B	B07_05_B	714	GRAPHIC ST	Lead	Lead	PEX	Copper	2019-12-20	2019-12-20	No
5073772	B02_01_B	B02_01_B	37	E MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-20	2019-12-20	No
5060855	B05_02_B	B05_02_B	268	PLYMOUTH ST	Lead	Lead	PEX	Copper	2019-12-20	2019-12-20	No
5050277	B07_05_B	B07_05_B	725	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-20	2019-12-20	No
5046398	B07_05_B	B07_05_B	4279	FRANK ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-20	2019-12-20	No
5073483	B02_01_B	B02_01_B	3080	MARSHALL RD	Lead	Lead	PEX	Copper	2019-12-20	2019-12-20	No
5060366	B05_02_B	B05_02_B	369	FINGAL ST	Lead	Lead	PEX	Copper	2019-12-20	2019-12-20	No
5050149	B07_05_B	B07_05_B	4220	SALINE ST	Lead	Lead	PEX	Copper	2019-12-20	2019-12-20	No
5045047	B07_05_B	B07_05_B	833	FLEMINGTON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-20	2019-12-20	No
5074015	B02_01_B	B02_01_B	127	E KENNEDY AVE	Lead	Lead	PEX	Copper	2019-12-20	2019-12-20	No
5046808	B07_05_B	B07_05_B	628	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-20	2019-12-20	No
5046813	B07_05_B	B07_05_B	650	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-21	2019-12-21	No
5019437	Ops	Urgent LSLR	5200	KINCAID ST	Lead	Lead	PEX	Copper	2019-12-22	2020-01-02	No
5022517	Ops	Urgent LSLR	5336	BUTLER ST	Lead	Lead	PEX	Copper	2019-12-23	2020-01-08	No
5071974	B02_01_B	B02_01_B	2623	MAPLE AVE	Lead	Copper	PEX	Not Replaced	2019-12-23		No
5032347	Hamilton Ave Water Relay	Hamilton Ave Water Relay	7053	HAMILTON AVE	Lead	Lead	PEX	Not Replaced	2019-12-23		Yes
5073982	B02_01_B	B02_01_B	118	E KENNEDY AVE	Lead	Lead	PEX	Copper	2019-12-23	2019-12-23	No
5050256	B07_05_B	B07_05_B	787	HAZELWOOD AVE	Lead	Copper	PEX	Not Replaced	2019-12-23		No
5073755	B02_01_B	B02_01_B	40	E MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-23	2019-12-23	No
5073664	B02_01_B	B02_01_B	2945	OAK PARK RD	Lead	Lead	PEX	Copper	2019-12-23	2019-12-23	No
5055167	B06_03_B	B06_03_B	1917	ARLINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-12-23		No
5049551	B07_05_B	B07_05_B	958	LILAC ST	Lead	Lead	PEX	Copper	2019-12-23	2019-12-23	No
5073632	B02_01_B	B02_01_B	2945	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-12-23	2019-12-23	No
5045064	B07_05_B	B07_05_B	812	MONTEIRO ST	Lead	Lead	PEX	Copper	2019-12-23	2019-12-23	No
5049783	B07_05_B	B07_05_B	4101	MURRAY AVE	Lead	Lead	PEX	Copper	2019-12-23	2019-12-23	No
5046809	B07_05_B	B07_05_B	634	LORETTA ST	Lead	Lead	PEX	Copper	2019-12-23	2019-12-23	No
5049876	B07_05_B	B07_05_B	786	LORETTA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-24	2019-12-24	No
5050260	B07_05_B	B07_05_B	773	HAZELWOOD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-24	2019-12-24	No
5055181	B06_03_B	B06_03_B	1831	ARLINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-12-24		No
5045070	B07_05_B	B07_05_B	834	MONTEIRO ST	Lead	Copper	PEX	Not Replaced	2019-12-24		No
5049557	B07_05_B	B07_05_B	974	LILAC ST	Lead	Lead	PEX	Copper	2019-12-26	2019-12-26	No
5073987	B02_01_B	B02_01_B	2812	SHERLOCK ST	Lead	Copper	PEX	Not Replaced	2019-12-26		No
5055182	B06_03_B	B06_03_B	1829	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-12-26	2019-12-26	No
5045046	B07_05_B	B07_05_B	837	FLEMINGTON ST	Lead	Lead	PEX	Copper	2019-12-26	2019-12-26	No
5073753	B02_01_B	B02_01_B	50	E MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-26	2019-12-26	No
5073508	B02_01_B	B02_01_B	2	MARSHALL RD	Lead	Lead	PEX	Copper	2019-12-26	2019-12-26	No
5074047	B02_01_B	B02_01_B	2819	VETERAN ST	Lead	Lead	PEX	Copper	2019-12-26	2019-12-26	No
5074046	B02_01_B	B02_01_B	2817	VETERAN ST	Lead	Lead	PEX	Copper	2019-12-26	2019-12-26	No
5073994	B02_01_B	B02_01_B	2702	SHERLOCK ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-26	2019-12-26	No
5055184	B06_03_B	B06_03_B	1821	ARLINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-12-26		No
5073636	B02_01_B	B02_01_B	2925	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-12-26	2019-12-26	No
5073760	B02_01_B	B02_01_B	20	E MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-27	2019-12-27	No
5055412	B06_03_B	B06_03_B	2681	S 18TH STREET EXT	Lead	Lead	PEX	Copper	2019-12-27	2019-12-27	No
5050263	B07_05_B	B07_05_B	767	HAZELWOOD AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-27	2019-12-27	No
5055538	B06_03_B	B06_03_B	1793	ARLINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-12-27		No
5073776	B02_01_B	B02_01_B	2908	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-12-27	2019-12-27	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5074000	B02_01_B	B02_01_B	2703	SHERLOCK ST	Lead	Lead	PEX	Not Replaced	2019-12-27		Yes
5073983	B02_01_B	B02_01_B	116	E KENNEDY AVE	Lead	Lead	PEX	Copper	2019-12-27	2019-12-27	No
5074021	B02_01_B	B02_01_B	2812	VETERAN ST	Lead	Copper	PEX	Not Replaced	2019-12-27		No
5055414	B06_03_B	B06_03_B	2677	S 18TH ST EXT	Lead	Copper	PEX	Not Replaced	2019-12-27		No
5045041	B07_05_B	B07_05_B	857	FLEMINGTON ST	Lead	Lead	PEX	Copper	2019-12-27	2019-12-27	No
5049556	B07_05_B	B07_05_B	976	LILAC ST	Lead	Lead	PEX	Copper	2019-12-27	2019-12-27	No
5031319	Ops	Urgent LSLR	1685	GOPHER ST	Lead	Lead	PEX	Copper	2019-12-27	2019-12-20	No
5002306	Urgent LSLR	Urgent LSLR	28	GAZZAM ST	Lead	Lead	PEX	Copper	2019-12-27	2019-12-27	No
5073658	B02_01_B	B02_01_B	2914	NORWOOD AVE	Lead	Lead	PEX	Copper	2019-12-27	2019-12-27	No
5055482	B06_03_B	B06_03_B	2611	QUARRY ST	Lead	Copper	PEX	Not Replaced	2019-12-28		No
5059666	B05_02_B	B05_02_B	323	PLYMOUTH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-30	2019-12-30	No
5055411	B06_03_B	B06_03_B	2683	S 18TH ST EXT	Lead	Lead	PEX	Copper	2019-12-30	2019-12-30	No
5050039	B07_05_B	B07_05_B	980	LILAC ST	Lead	Lead	PEX	Copper	2019-12-30	2019-12-30	No
5045027	B07_05_B	B07_05_B	868	FLEMINGTON ST	Lead	Lead	PEX	Copper	2019-12-30	2019-12-30	No
5050292	B07_05_B	B07_05_B	764	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-30	2019-12-30	No
5059144	B05_02_A	B05_02_A	136	BOGGS AVE	Lead	Lead	PEX	Copper	2019-12-30	2019-12-30	No
5055535	B06_03_B	B06_03_B	1781	ARLINGTON AVE	Lead	Lead	PEX	Copper	2019-12-30	2019-12-30	No
5071977	B02_01_B	B02_01_B	2637	MAPLE AVE	Lead	Lead	PEX	Copper	2019-12-30	2019-12-30	No
5055057	B06_03_B	B06_03_B	1911	SHAMOKIN ST	Lead	Copper	PEX	Not Replaced	2019-12-30		No
5073777	B02_01_B	B02_01_B	2904	PERRYSVILLE AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-30	2019-12-30	No
5073765	B02_01_B	B02_01_B	7	E MARSHALL AVE	Lead	Lead	PEX	Copper	2019-12-30	2019-12-30	No
5074041	B02_01_B	B02_01_B	2725	VETERAN ST	Lead	Lead	PEX	Copper	2019-12-30	2019-12-30	No
5074042	B02_01_B	B02_01_B	2727	VETERAN ST	Lead	Lead	PEX	Copper	2019-12-30	2019-12-30	No
5060867	B05_02_B	B05_02_B	236	PLYMOUTH ST	Lead	Lead	PEX	Copper	2019-12-30	2019-12-30	No
5059143	B05_02_A	B05_02_A	134	BOGGS AVE	Lead	Lead	PEX	Copper	2019-12-30	2019-12-30	No
5055418	B06_03_B	B06_03_B	2664	S 18TH ST EXT	Lead	Copper	PEX	Not Replaced	2019-12-30		No
5055467	B06_03_B	B06_03_B	2602	QUARRY ST	Lead	Copper	PEX	Not Replaced	2019-12-30		No
5055483	B06_03_B	B06_03_B	2607	QUARRY ST	Lead	Copper	PEX	Not Replaced	2019-12-30		No
5073779	B02_01_B	B02_01_B	2858	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2019-12-30	2019-12-30	No
5045025	B07_05_B	B07_05_B	862	FLEMINGTON ST	Lead	Lead	PEX	Copper	2019-12-31	2019-12-31	No
5050038	B07_05_B	B07_05_B	984	LILAC ST	Lead	Lead	PEX	Copper	2019-12-31	2019-12-31	No
5050259	B07_05_B	B07_05_B	777	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2019-12-31	2019-12-31	No
5055032	B06_03_B	B06_03_B	1906	SHAMOKIN ST	Lead	Copper	PEX	Not Replaced	2019-12-31		No
5055534	B06_03_B	B06_03_B	1777	ARLINGTON AVE	Lead	Copper	PEX	Not Replaced	2019-12-31		No
5055484	B06_03_B	B06_03_B	2605	QUARRY ST	Lead	Copper	PEX	Not Replaced	2019-12-31		No
5060788	B05_02_B	B05_02_B	420	AUGUSTA ST	Lead	Lead	PEX	Copper	2019-12-31	2019-12-31	No
5060860	B05_02_B	B05_02_B	252	PLYMOUTH ST	Lead	Lead	PEX	Copper	2019-12-31	2019-12-31	No
5055422	B06_03_B	B06_03_B	2658	S 18TH STREET EXT	Lead	Lead	PEX	Copper	2019-12-31	2020-01-02	No
5060895	B05_02_B	B05_02_B	319	PLYMOUTH ST	Lead	Lead	PEX	Copper	2019-12-31	2019-12-31	No
5060871	B05_02_B	B05_02_B	226	PLYMOUTH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-31	2019-12-31	No
5060894	B05_02_B	B05_02_B	317	PLYMOUTH ST	Lead	Lead	PEX	Copper	2019-12-31	2019-12-31	No
5060790	B05_02_B	B05_02_B	415	AUGUSTA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2019-12-31	2019-12-31	No
5055526	B06_03_B	B06_03_B	1727	ARLINGTON AVE	Lead	Lead	PEX	Copper	2020-01-02	2020-01-02	No
5050035	B07_05_B	B07_05_B	992	LILAC ST	Lead	Lead	PEX	Copper	2020-01-02	2020-01-02	No
5074019	B02_01_B	B02_01_B	2816	VETERAN ST	Lead	Lead	PEX	Copper	2020-01-02	2020-01-02	No
5060892	B05_02_B	B05_02_B	313	PLYMOUTH ST	Lead	Lead	PEX	Copper	2020-01-02	2020-01-02	No
5073759	B02_01_B	B02_01_B	24	E MARSHALL AVE	Lead	Lead	PEX	Copper	2020-01-02	2020-01-02	No
5055021	B06_03_B	B06_03_B	1927	ST PAUL ST	Lead	Lead	PEX	Copper	2020-01-02	2020-01-02	No
5055474	B06_03_B	B06_03_B	2626	QUARRY ST	Lead	Lead	PEX	Copper	2020-01-02	2020-01-02	No
5055448	B06_03_B	B06_03_B	2629	S 18TH STREET EXT	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-02	2020-01-02	No
5055445	B06_03_B	B06_03_B	2633	S 18TH STREET EXT	Lead	Copper	PEX	Not Replaced	2020-01-02		No
5060869	B05_02_B	B05_02_B	232	PLYMOUTH ST	Lead	Lead	PEX	Copper	2020-01-02	2020-01-02	No
5045030	B07_05_B	B07_05_B	874	FLEMINGTON ST	Lead	Lead	PEX	Copper	2020-01-02	2020-01-02	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5074117	B02_01_B	B02_01_B	2716	HAZELTON ST	Lead	Lead	PEX	Copper	2020-01-02	2020-01-02	No
5060870	B05_02_B	B05_02_B	230	PLYMOUTH ST	Lead	Copper	PEX	Not Replaced	2020-01-02		No
5060983	B05_02_B	B05_02_B	206	HALLOCK ST	Lead	Lead	PEX	Copper	2020-01-02	2020-01-02	No
5074052	B02_01_B	B02_01_B	2808	PERRYVILLE AVE	Lead	Copper	PEX	Not Replaced	2020-01-02		No
5074053	B02_01_B	B02_01_B	2806	PERRYVILLE AVE	Lead	Copper	PEX	Not Replaced	2020-01-02		No
5073780	B02_01_B	B02_01_B	2854	PERRYVILLE AVE	Lead	Copper	PEX	Not Replaced	2020-01-02		No
5019704	Ops		5204	DRESDEN WAY	Lead	PEX	PEX	Not Replaced	2020-01-03		No
5073767	B02_01_B	B02_01_B	15	E MARSHALL AVE	Lead	Lead	PEX	Copper	2020-01-03	2020-01-03	No
5071975	B02_01_B	B02_01_B	2625	MAPLE AVE	Lead	Lead	PEX	Copper	2020-01-03	2020-01-03	No
5055421	B06_03_B	B06_03_B	2660	S 18TH ST EXT	Lead	Copper	PEX	Not Replaced	2020-01-03		No
5074030	B02_01_B	B02_01_B	2652	VETERAN ST	Lead	Lead	PEX	Copper	2020-01-03	2020-01-03	No
5055187	B06_03_B	B06_03_B	1809	ARLINGTON AVE	Lead	Lead	PEX	Copper	2020-01-03	2020-01-03	No
5073783	B02_01_B	B02_01_B	2836	PERRYVILLE AVE	Lead	Lead	PEX	Copper	2020-01-03	2020-01-03	No
5045038	B07_05_B	B07_05_B	881	FLEMINGTON ST REAR	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-04	2020-01-04	No
5045044	B07_05_B	B07_05_B	843	FLEMINGTON ST	Lead	Lead	PEX	Copper	2020-01-04	2020-01-04	No
5067350	Ops		1018	CHESTNUT ST	Lead	PEX	PEX	Not Replaced	2020-01-05		No
5050036	B07_05_B	B07_05_B	990	LILAC ST	Lead	Lead	PEX	Copper	2020-01-06	2020-01-06	No
5055031	B06_03_B	B06_03_B	1904	SHAMOKIN ST	Lead	Lead	PEX	Copper	2020-01-06	2020-01-06	No
5061013	B05_02_B	B05_02_B	213	HALLOCK ST	Lead	Lead	PEX	Copper	2020-01-06	2020-01-06	No
5050034	B07_05_B	B07_05_B	996	LILAC ST	Lead	Lead	PEX	Copper	2020-01-06	2020-01-06	No
5073761	B02_01_B	B02_01_B	16	E MARSHALL AVE	Lead	Lead	PEX	Copper	2020-01-06	2020-01-06	No
5055423	B06_03_B	B06_03_B	2650	S 18TH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-06	2020-01-06	No
5060574	B05_02_B	B05_02_B	176	PLYMOUTH ST	Lead	Lead	PEX	Copper	2020-01-06	2020-01-06	No
5060580	B05_02_B	B05_02_B	212	PLYMOUTH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-06	2020-01-06	No
5055188	B06_03_B	B06_03_B	1801	ARLINGTON AVE	Lead	Lead	PEX	Copper	2020-01-06	2020-01-07	No
5073366	B02_01_B	B02_01_B	3372	PERRYVILLE AVE	Lead	Lead	PEX	Copper	2020-01-06	2020-01-06	No
5045033	B07_05_B	B07_05_B	886	FLEMINGTON ST	Lead	Lead	PEX	Copper	2020-01-06	2020-01-06	No
5055450	B06_03_B	B06_03_B	2625	S 18TH STREET EXT	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-06	2020-01-06	No
5046889	B07_05_B	B07_05_B	645	BIGELOW ST	Lead	Lead	PEX	Copper	2020-01-06	2020-01-06	No
5055424	B06_03_B	B06_03_B	2648	S 18TH STREET EXT	Lead	Copper	PEX	Not Replaced	2020-01-06		No
5060579	B05_02_B	B05_02_B	206	PLYMOUTH ST	Lead	Copper	PEX	Not Replaced	2020-01-06		No
5060591	B05_02_B	B05_02_B	169	PLYMOUTH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-06	2020-01-06	No
5074058	B02_01_B	B02_01_B	2720	PERRYVILLE AVE	Lead	Lead	PEX	Copper	2020-01-06	2020-01-06	No
5058032	Ops		221	AMABELL ST	Lead	Copper	PEX	Not Replaced	2020-01-07		No
5049552	B07_05_B	B07_05_B	962	LILAC ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-07	2020-01-07	No
5050271	B07_05_B	B07_05_B	739	HAZELWOOD AVE	Lead	Lead	PEX	Copper	2020-01-07	2020-01-07	No
5074028	B02_01_B	B02_01_B	2656	VETERAN ST	Lead	Lead	PEX	Copper	2020-01-07	2020-01-07	No
5045745	B07_05_B	B07_05_B	837	LILAC ST	Lead	Copper	PEX	Not Replaced	2020-01-07		No
5076297	B13_01_A	B13_01_A	1440	TUMBO ST	Lead	Lead	PEX	Copper	2020-01-07	2020-01-07	No
5055048	B06_03_B	B06_03_B	1926	HURON ST	Lead	Copper	PEX	Not Replaced	2020-01-07		No
5060980	B05_02_B	B05_02_B	218	HALLOCK ST	Lead	Lead	PEX	Copper	2020-01-07	2020-01-07	No
5055170	B06_03_B	B06_03_B	1905	ARLINGTON AVE	Lead	Lead	PEX	Copper	2020-01-07	2020-01-07	No
5060585	B05_02_B	B05_02_B	203	PLYMOUTH ST	Lead	Copper	PEX	Not Replaced	2020-01-07		No
5074079	B02_01_B	B02_01_B	2809	PERRYVILLE AVE	Lead	Lead	PEX	Copper	2020-01-07	2020-01-07	No
5055051	B06_03_B	B06_03_B	1921	SHAMOKIN ST	Lead	Copper	PEX	Not Replaced	2020-01-07		No
5045039	B07_05_B	B07_05_B	879	FLEMINGTON ST	Lead	Lead	PEX	Copper	2020-01-07	2020-01-07	No
5076828	B13_01_A	B13_01_A	2621	SHADELAND AVE	Lead	Lead	PEX	Copper	2020-01-07	2020-01-07	No
5060866	B05_02_B	B05_02_B	238	PLYMOUTH ST	Lead	Lead	PEX	Copper	2020-01-07	2020-01-07	No
5073781	B02_01_B	B02_01_B	2846	PERRYVILLE AVE	Lead	Lead	PEX	Copper	2020-01-07	2020-01-07	No
5060982	B05_02_B	B05_02_B	208	HALLOCK ST	Lead	Lead	PEX	Copper	2020-01-07	2020-01-07	No
5060205	B05_02_B	B05_02_B	250	SEWARD ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-08	2020-01-08	No
5055487	B06_03_B	B06_03_B	2500	GABLE ST	Lead	Lead	PEX	Copper	2020-01-08	2020-01-08	No
5076356	B13_01_A	B13_01_A	2701	PITLER ST	Lead	Copper	PEX	Not Replaced	2020-01-08		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5055040	B06_03_B	B06_03_B	1932	SHAMOKIN ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-08	2020-01-08	No
5076367	B13_01_A	B13_01_A	14	BOSTON ST	Lead	Copper	PEX	Not Replaced	2020-01-08		No
5060864	B05_02_B	B05_02_B	242	PLYMOUTH ST	Lead	Lead	PEX	Copper	2020-01-08	2020-01-08	No
5061015	B05_02_B	B05_02_B	219	HALLOCK ST	Lead	Lead	PEX	Copper	2020-01-08	2020-01-08	No
5060227	B05_02_B	B05_02_B	261	SEWARD ST	Lead	Lead	PEX	Copper	2020-01-08	2020-01-08	No
5074035	B02_01_B	B02_01_B	2701	VETERAN ST	Lead	Lead	PEX	Copper	2020-01-08	2020-01-08	No
5055044	B06_03_B	B06_03_B	1934	HURON ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-08	2020-01-08	No
5049921	B07_05_B	B07_05_B	1000	GREENFIELD AVE	Lead	Lead	PEX	Copper	2020-01-08	2020-01-08	No
5055148	B06_03_B	B06_03_B	2363	S 18TH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-08	2020-01-08	No
5074059	B02_01_B	B02_01_B	2714	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2020-01-08	2020-01-08	No
5076353	B13_01_A	B13_01_A	2709	PITLER ST	Lead	Lead	PEX	Copper	2020-01-08	2020-01-08	No
5045715	B07_05_B	B07_05_B	816	LILAC ST	Lead	Lead	PEX	Copper	2020-01-08	2020-01-08	No
5076352	B13_01_A	B13_01_A	2711	PITLER ST	Lead	Copper	PEX	Not Replaced	2020-01-08		No
5055345	B06_03_B	B06_03_B	153	MONASTERY PL	Lead	Copper	PEX	Not Replaced	2020-01-08		No
5055147	B06_03_B	B06_03_B	2365	S 18TH ST	Lead	Copper	PEX	Not Replaced	2020-01-08		No
5074061	B02_01_B	B02_01_B	2710	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2020-01-08		No
5049992	B07_05_B	B07_05_B	998	GREENFIELD AVE	Lead	Copper	PEX	Not Replaced	2020-01-08		No
5060583	B05_02_B	B05_02_B	211	PLYMOUTH ST	Lead	Lead	PEX	Copper	2020-01-08	2020-01-08	No
5055027	B06_03_B	B06_03_B	1905	ST PAUL ST	Lead	Copper	PEX	Not Replaced	2020-01-09		No
5061014	B05_02_B	B05_02_B	215	HALLOCK ST	Lead	Lead	PEX	Copper	2020-01-09	2020-01-09	No
5055459	B06_03_B	B06_03_B	2603	S 18TH STREET EXT	Lead	Copper	PEX	Not Replaced	2020-01-09		No
5076872	B13_01_A	B13_01_A	1307	SUPERIOR AVE	Lead	Lead	PEX	Copper	2020-01-09	2020-01-09	No
5055533	B06_03_B	B06_03_B	1773	ARLINGTON AVE	Lead	Lead	PEX	Copper	2020-01-09	2020-01-09	No
5060089	B05_02_B	B05_02_B	1814	GREENLEAF ST	Lead	Lead	PEX	Copper	2020-01-09	2020-01-09	No
5049553	B07_05_B	B07_05_B	964	LILAC ST	Lead	Lead	PEX	Copper	2020-01-09	2020-01-09	No
5028998	CEP_02	CEP_02	529	LENORA ST	Lead	Lead	PEX	Copper	2020-01-09	2020-01-09	No
5073769	B02_01_B	B02_01_B	23	E MARSHALL AVE	Lead	Lead	PEX	Copper	2020-01-09	2020-01-09	No
5055460	B06_03_B	B06_03_B	2601	S 18TH STREET EXT	Lead	Copper	PEX	Not Replaced	2020-01-09		No
5072052	B02_01_B	B02_01_B	2649	PERRYSVILLE AVE	Lead	Copper	PEX	Not Replaced	2020-01-09		No
5060880	B05_02_B	B05_02_B	245	PLYMOUTH ST	Lead	Lead	PEX	Copper	2020-01-09	2020-01-09	No
5060488	B05_02_B	B05_02_B	240	AUGUSTA ST	Lead	Lead	PEX	Copper	2020-01-09	2020-01-09	No
5060098	B05_02_B	B05_02_B	1882	GREENLEAF ST	Lead	Lead	PEX	Copper	2020-01-09	2020-01-09	No
5055316	B06_03_B	B06_03_B	25	MONASTERY ST	Lead	Lead	PEX	Copper	2020-01-10	2020-01-13	No
5055038	B06_03_B	B06_03_B	1928	SHAMOKIN ST	Lead	Copper	PEX	Not Replaced	2020-01-10		No
5045716	B07_05_B	B07_05_B	818	LILAC ST	Lead	Copper	PEX	Not Replaced	2020-01-10		No
5055464	B06_03_B	B06_03_B	2529	S 18TH STREET EXT	Lead	Copper	PEX	Not Replaced	2020-01-10		No
5050049	B07_05_B	B07_05_B	4221	WINDSOR ST	Lead	Lead	PEX	Copper	2020-01-10	2020-01-10	No
5055462	B06_03_B	B06_03_B	2533	S 18TH STREET EXT	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-10	2020-01-10	No
5055509	B06_03_B	B06_03_B	1041	MOUNT OLIVER ST	Lead	Copper	PEX	Not Replaced	2020-01-10		No
5073349	B02_01_B	B02_01_B	414	HAWKINS AVE	Lead	Lead	PEX	Copper	2020-01-10	2020-01-10	No
5055406	B06_03_B	B06_03_B	1015	MOUNT OLIVER ST	Lead	Copper	PEX	Not Replaced	2020-01-10		No
5071989	B02_01_B	B02_01_B	2620	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2020-01-10	2020-01-10	No
5045043	B07_05_B	B07_05_B	847	FLEMINGTON ST	Lead	Lead Tailpiece	Copper	Copper Tailpiece	2020-01-10	2020-01-10	No
5071988	B02_01_B	B02_01_B	2626	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2020-01-10	2020-01-10	No
5076874	B13_01_A	B13_01_A	1301	SUPERIOR AVE	Lead	Lead	PEX	Copper	2020-01-10	2020-01-10	No
5055360	B06_03_B	B06_03_B	2419	18TH ST	Lead	Copper	PEX	Not Replaced	2020-01-11		No
5133228	B06_03_B	B06_03_B	2426	S 18TH	Lead	Copper	PEX	Not Replaced	2020-01-11		No
5078712	Ops		959	STANFORD RD	Lead	Copper	PEX	Not Replaced	2020-01-13		No
5078493	B13_01_A	B13_01_A	3245	BAINTON ST	Lead	Copper	PEX	Not Replaced	2020-01-13		No
5060322	B05_02_B	B05_02_B	229	AUGUSTA ST	Lead	Copper	PEX	Not Replaced	2020-01-13		No
5050131	B07_05_B	B07_05_B	1114	LILAC ST	Lead	Lead	PEX	Copper	2020-01-13	2020-01-13	No
5055504	B06_03_B	B06_03_B	1026	MOUNT OLIVER ST	Lead	Lead	PEX	Copper	2020-01-13	2020-01-13	No
5073873	B02_01_B	B02_01_B	307	MARSHALL AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-13	2020-01-13	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5060207	B05_02_B	B05_02_B	240	SEWARD ST	Lead	Lead	PEX	Copper	2020-01-13	2020-01-13	No
5073631	B02_01_B	B02_01_B	3001	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2020-01-13	2020-01-13	No
5055354	B06_03_B	B06_03_B	2420	S 18TH ST	Lead	Lead	PEX	Copper	2020-01-13	2020-01-13	No
5077089	B13_01_A	B13_01_A	1521	SUPERIOR AVE	Lead	Copper	PEX	Not Replaced	2020-01-13		No
5060584	B05_02_B	B05_02_B	209	PLYMOUTH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-13	2020-01-13	No
5076560	B13_01_A	B13_01_A	2910	SHADELAND AVE	Lead	Lead	PEX	Copper	2020-01-13	2020-01-13	No
5059688	B05_02_B	B05_02_B	411	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-13	2020-01-13	No
5018788	CEP_02	CEP_02	4711	KINCAID ST	Lead	Lead	PEX	Copper	2020-01-13	2020-01-13	No
5060218	B05_02_B	B05_02_B	229	SEWARD ST	Lead	Copper	PEX	Not Replaced	2020-01-13		No
5060201	B05_02_B	B05_02_B	258	SEWARD ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-14	2020-01-14	No
5055512	B06_03_B	B06_03_B	1047	MOUNT OLIVER ST	Lead	Lead	PEX	Copper	2020-01-14	2020-01-14	No
5076501	B13_01_A	B13_01_A	3012	HARTMAN ST	Lead	Lead	PEX	Copper	2020-01-14	2020-01-14	No
5055075	B06_03_B	B06_03_B	1902	BALDAUF ST	Lead	Copper	PEX	Not Replaced	2020-01-14		No
5059714	B05_02_B	B05_02_B	420	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-14	2020-01-14	No
5078545	B13_01_A	B13_01_A	3270	BAINTON ST	Lead	Copper	PEX	Not Replaced	2020-01-14		No
5050045	B07_05_B	B07_05_B	4207	WINDSOR ST	Lead	Lead	PEX	Copper	2020-01-14	2020-01-14	No
5055513	B06_03_B	B06_03_B	1049	MOUNT OLIVER ST	Lead	Lead	PEX	Copper	2020-01-14	2020-01-14	No
5074066	B02_01_B	B02_01_B	2658	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2020-01-14	2020-01-14	No
5076504	B13_01_A	B13_01_A	3015	HARTMAN ST	Lead	Copper	PEX	Not Replaced	2020-01-14		No
5076566	B13_01_A	B13_01_A	2920	SHADELAND AVE	Lead	Copper	PEX	Not Replaced	2020-01-14		No
5055508	B06_03_B	B06_03_B	2730	S 18TH STREET EXT	Lead	Copper	PEX	Not Replaced	2020-01-14		No
5050141	B07_05_B	B07_05_B	4200	SALINE ST	Lead	Lead	PEX	Copper	2020-01-14	2020-01-14	No
5059697	B05_02_B	B05_02_B	455	ONEIDA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-14	2020-01-14	No
5060874	B05_02_B	B05_02_B	217	PLYMOUTH ST	Lead	Lead	PEX	Copper	2020-01-14	2020-01-14	No
5068139	Ops		1124	VOSKAMP ST	Lead	PEX	PEX	Not Replaced	2020-01-15		No
5055511	B06_03_B	B06_03_B	1043	MOUNT OLIVER ST	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No
5078531	B13_01_A	B13_01_A	3136	MOUNT HOPE RD	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No
5060204	B05_02_B	B05_02_B	252	SEWARD ST	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No
5055510	B06_03_B	B06_03_B	2734	S 18TH STREET EXT	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No
5076573	B13_01_A	B13_01_A	3006	SHADELAND AVE	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No
5076492	B13_01_A	B13_01_A	3009	SHADELAND AVE	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No
5059696	B05_02_B	B05_02_B	445	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No
5076193	B13_01_A	B13_01_A	1502	FORSYTHE ST	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No
5003737	B14_03_A	B14_03_A	337	COLTART AVE	Lead	Copper	PEX	Not Replaced	2020-01-15		No
5055024	B06_03_B	B06_03_B	1911	ST PAUL ST	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No
5051531	CEP_02	CEP_02	2322	SALISBURY ST	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No
5076195	B13_01_A	B13_01_A	1506	FORSYTHE ST	Lead	Copper	PEX	Not Replaced	2020-01-15		No
5053657	B06_03_B	B06_03_B	5	MONASTERY ST	Lead	Copper	PEX	Not Replaced	2020-01-15		No
5055023	B06_03_B	B06_03_B	1913	ST PAUL ST	Lead	Lead	PEX	Copper	2020-01-15	2020-01-17	No
5071987	B02_01_B	B02_01_B	2630	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No
5060882	B05_02_B	B05_02_B	259	PLYMOUTH ST	Lead	Lead	PEX	Copper	2020-01-15	2020-01-15	No
5059695	B05_02_B	B05_02_B	443	ONEIDA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-15	2020-01-15	No
5060206	B05_02_B	B05_02_B	244	SEWARD ST	Lead	Copper	PEX	Not Replaced	2020-01-15		No
5076534	B13_01_A	B13_01_A	2919	SHADELAND AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-16	2020-01-15	Yes
5050380	B07_05_B	B07_05_B	4328	SALINE ST	Lead	Copper	PEX	Not Replaced	2020-01-16		No
5055072	B06_03_B	B06_03_B	1911	HURON ST	Lead	Lead	PEX	Copper	2020-01-16	2020-01-16	No
5060592	B05_02_B	B05_02_B	163	PLYMOUTH ST	Lead	Lead	PEX	Copper	2020-01-16	2020-01-16	No
5055505	B06_03_B	B06_03_B	1034	MOUNT OLIVER ST	Lead	Lead	PEX	Copper	2020-01-16	2020-01-16	No
5004568	B14_03_B	B14_03_B	3401	DAWSON ST	Lead	Lead	PEX	Copper	2020-01-16	2020-01-16	No
5003733	B14_03_A	B14_03_A	336	COLTART AVE	Lead	Lead	PEX	Copper	2020-01-16	2020-01-16	No
5076932	B13_01_A	B13_01_A	2706	SHADELAND AVE	Lead	Copper	PEX	Not Replaced	2020-01-16		No
5003738	B14_03_A	B14_03_A	339	COLTART AVE	Lead	Copper	PEX	Not Replaced	2020-01-16		No
5060262	B05_02_B	B05_02_B	209	SEWARD ST	Lead	Lead	PEX	Copper	2020-01-16	2020-01-16	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5060590	B05_02_B	B05_02_B	171	PLYMOUTH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-16	2020-01-16	No
5060405	B05_02_B	B05_02_B	321	SEWARD ST	Lead	Copper	PEX	Not Replaced	2020-01-16		No
5074067	B02_01_B	B02_01_B	2652	PERRYSVILLE AVE	Lead	Lead	PEX	Copper	2020-01-16	2020-01-16	No
5059709	B05_02_B	B05_02_B	438	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-16	2020-01-16	No
5054957	B06_03_B	B06_03_B	1942	S 18TH ST	Lead	Copper	PEX	Not Replaced	2020-01-17		No
5004570	B14_03_B	B14_03_B	3409	DAWSON ST	Lead	Lead	PEX	Copper	2020-01-17	2020-01-17	No
5078591	B13_01_A	B13_01_A	3147	LECKY AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-17	2020-01-17	No
5076498	B13_01_A	B13_01_A	3004	CAKE WAY	Lead	Lead	PEX	Copper	2020-01-17	2020-01-17	No
5079432	B13_01_A	B13_01_A	3018	SHADELAND AVE	Lead	Lead	PEX	Copper	2020-01-17	2020-01-17	No
5003736	B14_03_A	B14_03_A	321	COLTART AVE	Lead	Lead	PEX	Copper	2020-01-17	2020-01-17	No
5055250	B06_03_B	B06_03_B	1116	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2020-01-17	2020-01-17	No
5007455	CEP_02	CEP_02	808	ANAHEIM ST	Lead	Copper	PEX	Not Replaced	2020-01-17		No
5055295	B06_03_B	B06_03_B	15	ST THOMAS ST	Lead	Lead	PEX	Copper	2020-01-17	2020-01-17	No
5055150	B06_03_B	B06_03_B	2359	S 18TH ST	Lead	Copper	PEX	Not Replaced	2020-01-20		No
5078595	B13_01_A	B13_01_A	1	LECKY AVE	Lead	Copper	PEX	Not Replaced	2020-01-20		No
5078573	B13_01_A	B13_01_A	3182	MCCLURE AVE	Lead	Lead	PEX	Copper	2020-01-20	2020-01-20	No
5055357	B06_03_B	B06_03_B	2410	S 18TH ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-20	2020-01-20	No
5077033	B13_01_B	B13_01_B	1112	HODGKISS ST	Lead	Lead	PEX	Copper	2020-01-20	2020-01-20	No
5078593	B13_01_A	B13_01_A	5	LECKY AVE	Lead	Lead	PEX	Copper	2020-01-20	2020-01-20	No
5003745	B14_03_A	B14_03_A	363	COLTART AVE	Lead	Lead	PEX	Copper	2020-01-20	2020-01-20	No
5055255	B06_03_B	B06_03_B	1106	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2020-01-20	2020-01-20	No
5004572	B14_03_B	B14_03_B	3415	DAWSON ST	Lead	Lead	PEX	Copper	2020-01-20	2020-01-20	No
5079438	B13_01_A	B13_01_A	3036	SHADELAND AVE	Lead	Lead	PEX	Copper	2020-01-20	2020-01-20	No
5076485	B13_01_A	B13_01_A	1317	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2020-01-20		No
5076480	B13_01_A	B13_01_A	1331	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2020-01-20		No
5055356	B06_03_B	B06_03_B	166	SAINT PAUL ST	Lead	Copper	PEX	Not Replaced	2020-01-20		No
5059698	B05_02_B	B05_02_B	457	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-20	2020-01-20	No
5060091	B05_02_B	B05_02_B	1846	GREENLEAF ST	Lead	Lead	PEX	Copper	2020-01-20	2020-01-20	No
5078464	B13_01_A	B13_01_A	3222	MCCLURE AVE	Lead	Copper	PEX	Not Replaced	2020-01-20		No
5077034	B13_01_B	B13_01_B	1114	HODGKISS ST	Lead	Copper	PEX	Not Replaced	2020-01-20		No
5055300	B06_03_B	B06_03_B	3	ST THOMAS ST	Lead	Lead	PEX	Copper	2020-01-20	2020-01-20	No
5079895	Ops		3911	BRIGHTON RD	Lead	Copper	PEX	Not Replaced	2020-01-21		No
5055358	B06_03_B	B06_03_B	2407	S 18TH ST EXT	Lead	Copper	PEX	Copper	2020-01-21	2020-01-20	No
5078601	B13_01_A	B13_01_A	3150	LECKY AVE	Lead	Lead	PEX	Copper	2020-01-21	2020-01-21	No
5077025	B13_01_B	B13_01_B	2521	BRIGHTON RD	Lead	Lead	PEX	Copper	2020-01-21	2020-01-21	No
5060577	B05_02_B	B05_02_B	186	PLYMOUTH ST	Lead	Lead	PEX	Copper	2020-01-21	2020-01-21	No
5055251	B06_03_B	B06_03_B	1114	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2020-01-21	2020-01-21	No
5055629	CEP_02	CEP_02	450	KATHLEEN ST	Lead	Lead	PEX	Copper	2020-01-21	2020-01-21	No
5079440	B13_01_A	B13_01_A	3046	SHADELAND AVE	Lead	Lead	PEX	Copper	2020-01-21	2020-01-21	No
5059708	B05_02_B	B05_02_B	440	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-21	2020-01-21	No
5076986	B13_01_B	B13_01_B	1216	SUPERIOR AVE	Lead	Lead	Copper	Copper	2020-01-21	2020-01-21	No
5078647	B13_01_A	B13_01_A	1344	OAKHILL ST	Lead	Lead	PEX	Copper	2020-01-21	2020-01-21	No
5076128	B13_01_A	B13_01_A	1343	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2020-01-21		No
5003634	B14_03_A	B14_03_A	319	COLTART AVE	Lead	Lead	PEX	Copper	2020-01-21	2020-01-21	No
5078565	B13_01_A	B13_01_A	3155	MCCLURE AVE	Lead	Lead	PEX	Copper	2020-01-21	2020-01-21	No
5055245	B06_03_B	B06_03_B	1	REGINA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-21	2020-01-21	No
5077037	B13_01_B	B13_01_B	1122	HODGKISS ST	Lead	Copper	PEX	Not Replaced	2020-01-21		No
5061856	B05_02_B	B05_02_B	467	ONEIDA ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-21	2020-01-21	No
5004571	B14_03_B	B14_03_B	3411	DAWSON ST	Lead	Lead	PEX	Copper	2020-01-21	2020-01-21	No
5060203	B05_02_B	B05_02_B	254	SEWARD ST	Lead	Copper	PEX	Not Replaced	2020-01-21		No
5060899	B05_02_B	B05_02_B	308	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-21	2020-01-21	No
5076985	B13_01_B	B13_01_B	1210	SUPERIOR AVE	Lead	Lead Tailpiece	PEX	Copper	2020-01-22	2020-01-22	No
5055340	B06_03_B	B06_03_B	4	SAINT PAUL ST	Lead	Lead	PEX	Copper	2020-01-22	2020-01-22	No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5078606	B13_01_A	B13_01_A	112	LECKY AVE	Lead	Copper	PEX	Not Replaced	2020-01-22		No
5078590	B13_01_A	B13_01_A	3136	MCCLURE AVE	Lead	Lead	PEX	Copper	2020-01-22	2020-01-22	No
5060607	B05_02_B	B05_02_B	184	ONEIDA ST	Lead	Copper	PEX	Not Replaced	2020-01-22		No
5055249	B06_03_B	B06_03_B	1118	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2020-01-22	2020-01-22	No
5078648	B13_01_A	B13_01_A	1348	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2020-01-22		No
5076129	B13_01_A	B13_01_A	1347	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2020-01-22		No
5079441	B13_01_A	B13_01_A	3048	SHADELAND AVE	Lead	Lead	PEX	Copper	2020-01-22	2020-01-22	No
5055196	B06_03_B	B06_03_B	1025	ST MARTIN ST	Lead	Lead	PEX	Copper	2020-01-22	2020-01-22	No
5055201	B06_03_B	B06_03_B	1022	ST MARTIN ST	Lead	Copper	PEX	Not Replaced	2020-01-22		No
5059460	B05_02_A	B05_02_A	320	BOGGS AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-22	2020-01-22	No
5077020	B13_01_B	B13_01_B	1113.5	HODGKISS ST	Lead	Copper	PEX	Not Replaced	2020-01-22		No
5077021	B13_01_B	B13_01_B	1113	HODGKISS ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-22	2020-01-22	No
5004583	B14_03_B	B14_03_B	3432	DAWSON ST	Lead	Lead	PEX	Copper	2020-01-22	2020-01-22	No
5003740	B14_03_A	B14_03_A	343	COLTART AVE	Lead	Lead	PEX	Copper	2020-01-22	2020-01-22	No
5055458	B06_03_B	B06_03_B	2605	S 18TH STREET EXT	Lead	Lead	PEX	Copper	2020-01-22	2020-01-22	No
5068823	CEP_02	CEP_02	1400	HIGH ST	Lead	Lead	PEX	Copper	2020-01-22	2020-01-22	No
5059804	B05_02_B	B05_02_B	454	HALLOCK ST	Lead	Lead	PEX	Copper	2020-01-22	2020-01-22	No
5060714	B05_02_B	B05_02_B	176	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-22	2020-01-22	No
5078460	B13_01_A	B13_01_A	3230	MCCLURE AVE	Lead	Copper	PEX	Not Replaced	2020-01-22		No
5060715	B05_02_B	B05_02_B	176	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-22	2020-01-22	No
5055350	B06_03_B	B06_03_B	2430	S 18TH ST EXT	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-23	2020-01-23	No
5077016	B13_01_B	B13_01_B	1123	HODGKISS ST	Lead	Lead	PEX	Copper	2020-01-23	2020-01-23	No
5059431	B05_02_A	B05_02_A	173	SOUTHERN AVE	Lead	Copper	PEX	Not Replaced	2020-01-23		No
5059802	B05_02_B	B05_02_B	458	HALLOCK ST	Lead	Lead	PEX	Copper	2020-01-23	2020-01-23	No
5003744	B14_03_A	B14_03_A	357	COLTART AVE	Lead	Lead	PEX	Copper	2020-01-23	2020-01-23	No
5055364	B06_03_B	B06_03_B	2507	S 18TH STREET EXT	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-23	2020-01-23	No
5055191	B06_03_B	B06_03_B	1009	ST MARTIN ST	Lead	Copper	PEX	Not Replaced	2020-01-23		No
5079412	B13_01_A	B13_01_A	3109	SHADELAND AVE	Lead	Lead	PEX	Copper	2020-01-23	2020-01-23	No
5076488	B13_01_A	B13_01_A	3019	SHADELAND AVE	Lead	Lead	PEX	Copper	2020-01-23	2020-01-23	No
5055197	B06_03_B	B06_03_B	1031	ST MARTIN ST	Lead	Lead	PEX	Copper	2020-01-23	2020-01-23	No
5004581	B14_03_B	B14_03_B	3436	DAWSON ST	Lead	Lead	PEX	Copper	2020-01-23	2020-01-23	No
5055200	B06_03_B	B06_03_B	1029	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2020-01-23	2020-01-23	No
5055199	B06_03_B	B06_03_B	1031	E WARRINGTON AVE	Lead	Lead	PEX	Copper	2020-01-23	2020-01-23	No
5004580	B14_03_B	B14_03_B	3438	DAWSON ST	Lead	Copper	PEX	Not Replaced	2020-01-23		No
5003734	B14_03_A	B14_03_A	335	COLTART AVE	Lead	Copper	PEX	Not Replaced	2020-01-23		No
5060606	B05_02_B	B05_02_B	182	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-23	2020-01-23	No
5060608	B05_02_B	B05_02_B	186	ONEIDA ST	Lead	Copper	PEX	Not Replaced	2020-01-23		No
5078577	B13_01_A	B13_01_A	94	LECKY AVE	Lead	Lead	PEX	Copper	2020-01-24	2020-01-24	No
5055256	B06_03_B	B06_03_B	1104	E WARRINGTON AVE	Lead	Copper	PEX	Not Replaced	2020-01-24		No
5004582	B14_03_B	B14_03_B	3434	DAWSON ST	Lead	Lead	PEX	Copper	2020-01-24	2020-01-24	No
5055192	B06_03_B	B06_03_B	1011	ST MARTIN ST	Lead	Lead	PEX	Copper	2020-01-24	2020-01-24	No
5055443	B06_03_B	B06_03_B	2641	S 18TH STREET EXT	Lead	Lead	PEX	Copper	2020-01-24	2020-01-24	No
5003656	B14_03_A	B14_03_A	310	COLTART AVE	Lead	Lead	PEX	Copper	2020-01-24	2020-01-24	No
5055193	B06_03_B	B06_03_B	1013	ST MARTIN ST	Lead	Lead	PEX	Copper	2020-01-24	2020-01-24	No
5047310	Ops	Urgent LSLR	35	PRESCOTT ST	Lead	Lead	PEX	Copper	2020-01-25	2020-01-31	Yes
5078612	B13_01_A	B13_01_A	3214	LECKY AVE	Lead	Copper	PEX	Not Replaced	2020-01-27		No
5055088	B06_03_B	B06_03_B	58	ROSCOE ST	Lead	Copper	PEX	Not Replaced	2020-01-27		No
5076981	B13_01_B	B13_01_B	2617	STAYTON ST	Lead	Copper	PEX	Not Replaced	2020-01-27		No
5060779	B05_02_B	B05_02_B	517	AUGUSTA ST	Lead	Copper	PEX	Not Replaced	2020-01-27		No
5055417	B06_03_B	B06_03_B	2666	S 18TH STREET EXT	Lead	Lead	PEX	Copper	2020-01-27	2020-01-28	Yes
5003743	B14_03_A	B14_03_A	353	COLTART AVE	Lead	Lead	PEX	Copper	2020-01-27	2020-01-27	No
5078655	B13_01_A	B13_01_A	1372	OAKHILL ST	Lead	Copper	Copper	Not Replaced	2020-01-27		No
5078654	B13_01_A	B13_01_A	1368	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2020-01-27		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5077027	B13_01_B	B13_01_B	2603	BRIGHTON RD	Lead	Lead	PEX	Copper	2020-01-27	2020-01-27	No
5078611	B13_01_A	B13_01_A	3212	LECKY AVE	Lead	Lead	PEX	Copper	2020-01-27	2020-01-27	No
5076897	B13_01_B	B13_01_B	1240	THELMA ST	Lead	Lead	PEX	Copper	2020-01-27	2020-01-27	No
5076137	B13_01_A	B13_01_A	3111	OXFIELD ST	Lead	Lead	PEX	Copper	2020-01-27	2020-01-27	No
5076898	B13_01_B	B13_01_B	1242	THELMA ST	Lead	Copper	PEX	Not Replaced	2020-01-27		No
5076712	B13_01_B	B13_01_B	2710	STAYTON ST	Lead	Copper	PEX	Not Replaced	2020-01-27		No
5003660	B14_03_A	B14_03_A	320	COLTART AVE	Lead	Lead Tailpiece	PEX	Not Replaced	2020-01-27		Yes
5060716	B05_02_B	B05_02_B	174	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-27	2020-01-27	No
5055528	B06_03_B	B06_03_B	1741	ARLINGTON AVE	Lead	Lead	PEX	Copper	2020-01-27	2020-01-27	No
5006095	CEP_02	CEP_02	639	KIRKPATRICK ST	Lead	Lead	PEX	Copper	2020-01-27	2020-01-27	No
5059838	B05_02_B	B05_02_B	460	HALLOCK ST	Lead	Lead	PEX	Copper	2020-01-27	2020-01-27	No
5060492	B05_02_B	B05_02_B	300	AUGUSTA ST	Lead	Copper	PEX	Not Replaced	2020-01-27		No
5055237	B06_03_B	B06_03_B	1103	ST MARTIN ST	Lead	Lead	PEX	Copper	2020-01-27	2020-01-27	No
5006094	Urgent LSLR	Urgent LSLR	637	KIRKPATRICK ST	Lead	Lead	PEX	Copper	2020-01-27	2020-01-27	No
5060821	B05_02_B	B05_02_B	472	SWEETBRIAR ST	Lead	Copper	PEX	Not Replaced	2020-01-28		No
5059762	B05_02_B	B05_02_B	1106	VIRGINIA AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-28	2020-01-28	No
5076980	B13_01_B	B13_01_B	2619	STAYTON ST	Lead	Lead	PEX	Copper	2020-01-28	2020-01-28	No
5076964	B13_01_B	B13_01_B	1230	THELMA ST	Lead	Lead	PEX	Copper	2020-01-28	2020-01-28	No
5078649	B13_01_A	B13_01_A	1354	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2020-01-28		No
5076992	B13_01_B	B13_01_B	1232	SUPERIOR AVE	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-28	2020-01-28	No
5078442	B13_01_A	B13_01_A	1341	WOODS RUN AVE	Lead	Copper	PEX	Not Replaced	2020-01-28		No
5003659	B14_03_A	B14_03_A	318	COLTART AVE	Lead	Lead	PEX	Copper	2020-01-28	2020-01-28	No
5077062	B13_01_B	B13_01_B	2635	BRIGHTON RD	Lead	Lead	PEX	Copper	2020-01-28	2020-01-28	No
5079430	B13_01_A	B13_01_A	1338	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2020-01-28		No
5055429	B06_03_B	B06_03_B	212	WACHTER ST	Lead	Lead	PEX	Copper	2020-01-28	2020-01-28	No
5004579	B14_03_B	B14_03_B	3440	DAWSON ST	Lead	Lead	PEX	Copper	2020-01-28	2020-01-28	No
5004033	B14_03_B	B14_03_B	3442	DAWSON ST	Lead	Lead	PEX	Copper	2020-01-28	2020-01-28	No
5055242	B06_03_B	B06_03_B	1119	ST MARTIN ST	Lead	Lead	PEX	Copper	2020-01-28	2020-01-28	No
5079138	B13_01_B	B13_01_B	10	COURTRIGHT	Lead	Lead	PEX	Copper	2020-01-28	2020-01-28	No
5079139	B13_01_B	B13_01_B	12	COURTRIGHT	Lead	PEX	PEX	Not Replaced	2020-01-28		No
5003661	B14_03_A	B14_03_A	318 1/2	COLTART AVE	Lead	Lead Tailpiece	PEX	Not Replaced	2020-01-28		Yes
5060436	B05_02_B	B05_02_B	311	CLARENCE ST	Lead	Copper	PEX	Not Replaced	2020-01-28		No
5059761	B05_02_B	B05_02_B	1108	VIRGINIA AVE	Lead	Copper	PEX	Not Replaced	2020-01-28		No
5076899	B13_01_B	B13_01_B	1244	THELMA ST	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5077045	B13_01_B	B13_01_B	2624	STAYTON ST	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5004058	B14_03_B	B14_03_B	3619	PARKVIEW AVE	Lead	Copper	PEX	Not Replaced	2020-01-29		No
5004059	B14_03_B	B14_03_B	3617	PARKVIEW AVE	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5055282	B06_03_B	B06_03_B	201	WACHTER ST	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5005149	CEP_02	CEP_02	3718	ORPWOOD ST	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5055241	B06_03_B	B06_03_B	1117	ST MARTIN ST	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5079142	B13_01_B	B13_01_B	1221	COURTRIGHT ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-29	2020-01-29	No
5004578	B14_03_B	B14_03_B	3439	DAWSON ST	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5076979	B13_01_B	B13_01_B	2621	STAYTON ST	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5076486	B13_01_A	B13_01_A	1313	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2020-01-29		No
5060435	B05_02_B	B05_02_B	313	CLARENCE ST	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5076481	B13_01_A	B13_01_A	1329	OAKHILL ST	Lead	Copper	PEX	Not Replaced	2020-01-29		No
5004490	B14_03_B	B14_03_B	3425	WARD ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-29	2020-01-29	No
5003655	B14_03_A	B14_03_A	306	COLTART AVE	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5004491	B14_03_B	B14_03_B	3427	WARD ST	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5059758	B05_02_B	B05_02_B	1114	VIRGINIA AVE	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5076990	B13_01_B	B13_01_B	1226	SUPERIOR AVE	Lead	Copper	PEX	Not Replaced	2020-01-29		No
5004489	B14_03_B	B14_03_B	3423	WARD ST	Lead	Lead Tailpiece	PEX	Copper Tailpiece	2020-01-29	2020-01-29	No
5059757	B05_02_B	B05_02_B	1116	VIRGINIA AVE	Lead	Copper	PEX	Not Replaced	2020-01-29		No

Appendix H-Lead COA

PADEP LSLR Replacements Report as of January 31, 2020											
Location Id	Work Order Public	Work Order Private	House	Street	Site Verification Public	Site Verification Private	Replaced Material Public	Replaced Material Private	Replacement Date Public	Replacement Date Private	Is Partial
5077029	B13_01_B	B13_01_B	2607	BRIGHTON RD	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5060432	B05_02_B	B05_02_B	325	CLARENCE ST	Lead	Lead	PEX	Copper	2020-01-29	2020-01-29	No
5078609	B13_01_A	B13_01_A	3208	LECKY AVE	Lead	Copper	PEX	Not Replaced	2020-01-30		No
5003391	B14_03_A	B14_03_A	319	ATWOOD ST	Lead	Lead	PEX	Copper	2020-01-30	2020-01-30	No
5004569	B14_03_B	B14_03_B	3403	DAWSON ST	Lead	Lead	PEX	Copper	2020-01-30	2020-01-30	No
5055238	B06_03_B	B06_03_B	1105	ST MARTIN ST	Lead	Lead	PEX	Copper	2020-01-30	2020-01-30	No
5060913	B05_02_B	B05_02_B	208	ONEIDA ST	Lead	Lead	PEX	Copper	2020-01-30	2020-01-30	No
5004062	B14_03_B	B14_03_B	3611	PARKVIEW AVE	Lead	Lead	PEX	Copper	2020-01-30	2020-01-30	No
5003663	B14_03_A	B14_03_A	330	COLTART AVE	Lead	Lead	PEX	Copper	2020-01-30	2020-01-30	No
5076701	B13_01_B	B13_01_B	2711	STAYTON ST	Lead	Lead	PEX	Copper	2020-01-30	2020-01-30	No
5077063	B13_01_B	B13_01_B	2637	BRIGHTON RD	Lead	Lead	PEX	Copper	2020-01-30	2020-01-30	No
5004076	B14_03_B	B14_03_B	3616	PARKVIEW AVE	Lead	Lead Tailpiece	PEX	Not Replaced	2020-01-30		Yes
5055525	B06_03_B	B06_03_B	1725	ARLINGTON AVE	Lead	Lead	PEX	Copper	2020-01-30	2020-01-31	Yes
5060429	B05_02_B	B05_02_B	343	CLARENCE ST	Lead	Copper	PEX	Not Replaced	2020-01-30		No
5004369	B14_03_B	B14_03_B	3426	WARD ST	Lead	Lead	PEX	Copper	2020-01-30	2020-01-30	No
5059818	B05_02_B	B05_02_B	1121	VIRGINIA AVE	Lead	Lead	PEX	Copper	2020-01-30	2020-01-30	No
5002307	CEP_02	CEP_02	26	GAZZAM ST	Lead	Lead	PEX	Copper	2020-01-30	2020-01-30	No
5060964	B05_02_B	B05_02_B	235	MERIDAN ST	Lead	Lead	PEX	Copper	2020-01-30	2020-01-30	No
5055078	B06_03_B	B06_03_B	1810	BALDAUF ST	Lead	Copper	PEX	Not Replaced	2020-01-30		No
5055079	B06_03_B	B06_03_B	1808	BALDAUF ST	Lead	Lead	PEX	Copper	2020-01-30	2020-01-30	No
5003390	B14_03_A	B14_03_A	317	ATWOOD ST	Lead	Copper	PEX	Not Replaced	2020-01-30		No
5026622	CEP_02	CEP_02	525	N FAIRMOUNT ST	Lead	Lead	PEX	Copper	2020-01-30	2020-01-31	Yes
5003363	B14_03_A	B14_03_A	300	ATWOOD ST	Lead	Lead	PEX	Copper	2020-01-31	2020-01-31	No
5004074	B14_03_B	B14_03_B	3610	PARKVIEW AVE	Lead	Lead	PEX	Copper	2020-01-31	2020-01-31	No
5004073	B14_03_B	B14_03_B	3612	PARKVIEW AVE	Lead	Lead	PEX	Copper	2020-01-31	2020-01-31	No
5003732	B14_03_A	B14_03_A	340	COLTART AVE	Lead	Lead	PEX	Copper	2020-01-31	2020-01-31	No
5004368	B14_03_B	B14_03_B	3428	WARD ST	Lead	Lead	PEX	Copper	2020-01-31	2020-01-31	No
5077064	B13_01_B	B13_01_B	2639	BRIGHTON RD	Lead	Lead	PEX	Copper	2020-01-31	2020-01-31	No
5004586	B14_03_B	B14_03_B	3424	DAWSON ST	Lead	Lead	PEX	Copper	2020-01-31	2020-01-31	No
5055190	B06_03_B	B06_03_B	1005	ST MARTIN ST	Lead	Lead	PEX	Copper	2020-01-31	2020-01-31	No
5003348	B14_03_A	B14_03_A	324	ATWOOD ST	Lead	Lead	Copper	Copper	2020-01-31	2020-01-31	No
5003636	B14_03_A	B14_03_A	305	COLTART AVE	Lead	Copper	PEX	Not Replaced	2020-01-31		No

Appendix I- FR- III.1

Pittsburgh Water & Sewer Authority Operating Expenses by Account

	12 Months Ended 12/31/2015	12 Months Ended 12/31/2016	HTY 12 Months Ended 12/31/2017	12 Months Ended 12/31/2018	3 Months Ended 3/31/2019	6 Months Ended 6/30/2019	9 Months Ended 9/30/2019	12 Months Ended 12/31/2019	3 Months Ended 3/31/2020
Direct Operating Expenses									
<u>Wages & Salaries</u>									
4001 Salary/Wages	\$ 11,035,889	\$ 11,352,097	\$ 11,942,744	\$ 14,013,848	4,065,188	8,014,211	12,655,908	17,415,267	4,291,058
4005 OT Premium Pay	1,210,877	1,261,335	1,504,742	1,814,309	620,791	1,028,447	1,502,591	2,001,622	400,446
4010 Shift Differential	6,170	7,311	5,988	6,887	1,824	3,131	4,998	6,905	1,603
4015 Semi Skill	6,223	5,739	6,907	7,129	1,154	2,734	5,065	6,525	700
4020 Pay Adjustments	-	-	-	-	-	-	-	-	-
4025 Bonus	-	3,500	-	5,500	-	-	-	-	-
4030 Holiday Pay	531,144	537,915	579,017	631,308	261,264	407,001	601,514	827,894	273,543
4035 Vacation Pay	984,336	974,011	952,563	1,065,930	267,309	477,779	895,687	1,207,626	293,011
4040 Other	-	262	16,230	29,800	200	100	100	100	-
4045 Sick Pay	133,341	106,802	9,602	16,316	2,866	6,441	8,504	10,748	3,892
4050 Personal Time Pay	444,143	455,301	450,532	558,981	170,848	329,357	465,704	618,417	198,557
4055 Comp Time Taken	177,275	95,045	14,634	-	-	-	-	-	-
4060 Comp Time Earned	-	-	-	-	-	-	-	-	-
4065 Jury Duty	2,029	1,215	2,051	2,725	-	2,254	5,381	6,563	819
4070 Military Leave	1,092	2,982	-	-	-	2,308	2,885	2,885	594
4075 Supper Pay	17,722	17,060	20,783	33,051	9,958	16,156	24,904	32,728	5,878
4080 Bereavement	22,974	14,515	17,987	27,723	10,423	15,336	24,663	35,046	3,902
4081 Paid Parental Leave	-	-	-	-	-	-	6,204	16,600	4,110
4085 Special	52,131	51,540	52,369	60,207	19,048	33,748	52,973	72,484	17,338
4090 Admin Leave	271,864	-	7,838	2,060	-	-	445	445	4,071
4095 Severance	102,382	669,892	487,524	152,174	-	-	-	-	-
Total Wages & Salaries	\$ 14,999,594	\$ 15,556,521	\$ 16,071,511	\$ 18,427,947	\$ 5,430,873	\$ 10,339,002	\$ 16,257,525	\$ 22,261,855	\$ 5,499,521
<u>Employee Benefits</u>									
4110 Fed Ins Contr Act Tx	925,936	945,396	990,699	1,125,583	331,689	630,113	983,008	1,343,682	334,294
4115 Medicare	217,829	224,732	232,506	265,323	77,572	147,525	232,096	319,884	78,182
4120 Fed Unemploy Tax	-	-	4	-	(1)	(1)	(1)	(1)	-
4125 State Unemploy Tax	24,886	65,430	-	34,478	742	1,079	1,591	8,846	-
4130 Workers Comp Insur	199,241	349,755	561,969	(3,305)	266,402	266,402	305,362	305,362	-
4135 Med Health Ins	2,969,278	2,928,766	3,089,588	3,527,693	889,097	1,836,285	2,831,622	3,962,528	1,028,751
4140 Med Hlth Ins Waiver	16,642	28,906	22,183	57,239	17,213	36,478	57,585	83,892	15,654
4145 Short Term Disability	170,670	171,661	161,659	154,581	41,354	84,374	129,440	177,013	48,662
4150 Long Term Disability	35,372	33,200	31,318	349,248	7,799	14,909	21,910	28,738	6,593
4155 Life Ins <50k	28,767	28,008	25,687	27,504	7,441	15,638	24,513	33,419	8,909
4160 Accident.Death.Dismember	3,020	3,175	3,274	3,742	1,008	2,117	3,318	4,519	1,207
4165 Dental Ins	139,668	133,593	132,857	135,371	35,058	70,665	108,675	146,934	38,004
4170 Vision Insur	9,707	8,853	9,512	10,141	2,876	5,887	9,250	12,688	3,400
4174 Cust Serv Week	-	-	550	457	-	-	-	1,195	-
4175 Uniforms	197,422	174,773	164,450	167,162	54,373	104,945	151,865	209,599	39,934
4180 Tuition Reimburse	28,750	22,330	35,873	68,156	35,023	55,553	71,230	104,366	5,305
4185 Retirement Benefit	-	-	-	-	-	-	1,962	10,688	12,944
4195 Misc Benefits	(19,845)	(21,274)	(22,584)	(22,029)	(5,104)	(10,868)	(16,766)	(22,632)	(5,974)
4199 Payroll Upload Except	(685)	(6,027)	(14)	(1,456)	-	-	-	(21)	-
Total Employee Benefits	\$ 4,946,658	\$ 5,091,276	\$ 5,439,531	\$ 5,899,887	\$ 1,762,543	\$ 3,261,101	\$ 4,916,661	\$ 6,730,702	\$ 1,615,865
TOTAL SALARIES & BENEFITS	\$ 19,946,252	\$ 20,647,796	\$ 21,511,042	\$ 24,327,834	\$ 7,193,416	\$ 13,600,103	\$ 21,174,186	\$ 28,992,557	\$ 7,115,387

Appendix I- FR- III.1

Pittsburgh Water & Sewer Authority Operating Expenses by Account

	12 Months Ended 12/31/2015	12 Months Ended 12/31/2016	HTY 12 Months Ended 12/31/2017	12 Months Ended 12/31/2018	3 Months Ended 3/31/2019	6 Months Ended 6/30/2019	9 Months Ended 9/30/2019	12 Months Ended 12/31/2019	3 Months Ended 3/31/2020
Direct Operating Expenses									
<u>Chemicals</u>									
5005 Alum (Orthophosphate)	-	-	-	-	19,061	91,069	148,252	211,788	67,772
5010 Boiler Chemicals	25,845	13,311	5,331	12,340	4,253	8,750	21,212	25,983	12,312
5015 Calcium Hypochlorite	-	4,831	1,320	-	-	-	-	-	-
5020 Cat Floc TL	45,946	22,996	57,540	60,505	13,524	40,943	81,808	108,736	37,879
5025 Caustic Soda	636,432	548,132	592,052	799,616	224,920	241,061	225,057	225,780	-
5030 Chlorine Cylinders	-	48,111	-	-	-	-	-	-	-
5035 Chlorine Rail Car	-	-	-	-	-	-	-	-	-
5040 Citric Acid	11,773	11,655	1,670	-	-	-	-	-	-
5045 Copper Sulphate	54,495	21,288	46,882	-	-	-	-	-	-
5050 Ferric Chloride	1,440,693	1,395,342	1,149,441	1,411,090	294,226	833,295	1,240,126	1,823,669	402,369
5055 Hydrofluorosilicic Acid	152,531	127,779	132,717	177,308	30,236	60,741	113,047	140,479	35,292
5060 Lime	209,399	59,069	213,807	70,890	7,394	169,925	332,028	462,458	126,325
5065 Potassium Permanganate	335,080	448,594	332,733	109,855	-	123,451	247,338	247,338	-
5070 Powdered Active Carbon	-	30,926	-	(0)	-	-	-	-	-
5075 Soda Ash	183,295	993,658	879,172	986,761	206,887	435,027	605,153	820,686	247,861
5080 Sodium Hypochlorite	290,664	358,197	349,780	320,130	72,718	179,099	310,828	433,004	73,778
5085 Sodium Carbonate Peroxyhy	-	12,720	12,720	16,960	-	-	-	-	-
Chemicals	\$ 3,386,154	\$ 4,096,610	\$ 3,775,165	\$ 3,965,455	\$ 873,219	\$ 2,183,360	\$ 3,324,850	\$ 4,499,921	\$ 1,003,588
<u>Equipment</u>									
5120 Computer & Peripherals	54,702	105,601	295,065	890,562	239,654	326,182	449,986	688,714	95,245
5125 Computers/Networking	66,602	82,313	336,517	378,556	12,604	16,283	16,283	20,577	-
5140 Furniture/Fixture	7,883	33,966	39,955	149,446	14,386	40,802	44,389	82,981	105,524
5145 Grounds/Maint	10,535	29,125	25,505	28,500	8,403	18,498	30,273	67,378	24,651
5147 Lab Equip	142,637	160,536	18,841	47,424	33,157	59,166	93,145	150,360	45,140
5150 Machinery	248,095	175,979	98,202	233,740	607,111	1,026,686	1,854,567	2,543,899	41,117
5160 Office Equipment	596	-	3,892	1,306	238	359	359	4,930	325
5190 Vehicles	588,272	166,806	614,171	1,570,946	1,174,183	1,939,084	1,940,310	2,341,473	-
Equipment	\$ 1,119,323	\$ 754,325	\$ 1,432,148	\$ 3,300,481	\$ 2,089,737	\$ 3,427,061	\$ 4,429,312	\$ 5,900,312	\$ 312,001
<u>Materials</u>									
5205 Asphalt Cold Patch	-	10,688	22,994	94,307	28,602	48,442	79,176	88,631	29,736
5210 Asphalt Cold-City	58,190	64,208	45,669	-	-	-	-	-	-
5215 Asphalt Hot-City	-	-	-	-	-	-	-	-	-
5220 Asphalt Hotmix	-	-	-	-	-	-	-	-	-
5225 Asphalt Patch Bit Sealer	-	4,076	-	-	-	-	-	-	-
5227 Brick	1,740	-	320	240	-	543	543	543	-
5230 Cement Bagged	3,611	4,580	5,217	1,747	60	182	310	1,243	121
5235 Gravel	12,863	17,255	8,933	1,325	-	-	-	-	-
5240 Iron Steel Brass	4,560	3,909	7,945	2,002	-	5,097	7,047	7,047	-
5245 Lumber	18,231	12,908	20,206	13,177	9,547	10,701	16,090	21,886	6,201
5250 Sand	71,012	26,221	47,087	13,072	2,811	4,981	7,572	9,971	-
5255 Slag	204,312	281,399	304,607	364,671	100,568	177,621	264,642	383,089	102,916
5260 Stone	-	-	-	-	-	-	10,222	8,142	-
5265 Top Soil	4,700	4,150	1,800	5,296	500	1,500	3,000	3,450	-
Materials	\$ 379,218	\$ 429,394	\$ 464,778	\$ 495,837	\$ 142,089	\$ 249,066	\$ 388,601	\$ 524,002	\$ 138,973

Appendix I- FR- III.1

Pittsburgh Water & Sewer Authority Operating Expenses by Account

	12 Months Ended 12/31/2015	12 Months Ended 12/31/2016	HTY 12 Months Ended 12/31/2017	12 Months Ended 12/31/2018	3 Months Ended 3/31/2019	6 Months Ended 6/30/2019	9 Months Ended 9/30/2019	12 Months Ended 12/31/2019	3 Months Ended 3/31/2020
Direct Operating Expenses									
<u>Operating Contracts</u>									
5305 Annual Sewer Contract	2,420,966	1,079,623	2,879,646	3,127,669	1,456,827	3,010,543	4,060,022	6,631,750	768,427
5310 Boiler Compressr Elevtr	3,602	544	9,504	53,336	18,653	17,963	17,963	17,963	-
5315 CB Cleaning	1,021,519	858,332	917,968	707,837	190,665	367,854	567,860	732,709	172,345
5316 CB Repairs	-	-	-	-	-	48,514	48,514	48,514	-
5328 Curb Box Repair	-	-	-	-	-	-	-	-	-
5330 Debris Removal	121,524	159,250	159,486	198,360	74,916	129,653	214,235	271,258	87,434
5335 Drag Bucket	-	-	-	-	-	-	-	-	-
5340 Dumpster	23,403	16,503	26,168	32,518	12,387	17,656	30,105	37,574	12,128
5341 Vactor Debris Remove Cont	38,863	55,132	55,796	61,556	19,771	19,771	67,922	111,326	-
5342 Emergency WaterLine Repair	1,403,171	2,533,443	2,186,565	3,864,918	532,674	1,519,261	3,495,652	5,777,901	861,230
5345 Inspection	456,267	-	(268,857)	1,313,960	295,681	469,811	576,987	1,117,628	(39,332)
5347 Inspection.Field	709,184	1,050,150	1,088,490	793,856	153,851	381,802	518,019	698,229	236,605
5350 Key.Lock Serv	11	-	524	1,363	-	-	-	11	-
5355 Landscape (Grounds)	62,192	69,883	86,046	87,840	52,970	52,970	86,588	90,869	29,300
5360 Meters	-	-	-	-	-	-	-	-	-
5370 Operating Contract.Other	1,085,437	2,445,907	2,250,760	1,996,527	502,686	759,047	1,210,706	1,816,157	1,057,893
5375 Radionuclides	-	4,511	-	-	-	-	-	-	-
5380 Intr-Gov Proj Panther Hollow	(72,174)	(114,327)	-	-	-	-	-	-	-
5383 Sewage Treatment	-	-	-	-	-	-	-	-	-
5385 Temporary Help	259,965	2,251,713	1,445,888	254,245	-	-	206	206	-
5390 Welding	4,418	139	-	-	360	360	360	360	-
5395 Water Relay.DISC	-	-	2,800	-	-	-	-	-	-
5396 Sewer Relay.DISC	-	-	-	-	-	-	-	-	-
Operating Contracts	\$ 7,538,348	\$ 10,410,802	\$ 10,840,784	\$ 12,493,984	\$ 3,311,440	\$ 6,795,205	\$ 10,895,140	\$ 17,352,454	\$ 3,186,030
<u>Repairs & Maintenance</u>									
5402 Annual Software Support	356,830	433,366	931,829	678,146	137,199	190,876	423,272	916,955	114,782
5405 Bldg.Property Repairs	146,415	121,635	390,277	224,243	102,135	151,844	174,739	188,512	31,746
5408 Computer Hardware	44,925	173,115	19,505	30,592	-	-	17,375	17,862	-
5411 Computer Software Support	-	-	-	-	-	-	-	-	-
5413 Concrete Repairs	3,010,703	2,565,787	3,973,696	6,929,924	550,686	1,029,837	3,216,757	6,318,850	291,128
5415 Cranes Repairs	1,000	14,656	8,405	-	862	6,945	17,017	18,029	7,052
5417 Electrical Repairs	49,284	80,316	58,471	143,886	20,754	71,774	139,365	269,525	53,560
5420 Fence Repairs	2,810	5,206	-	1,990	-	560	2,914	2,914	11,966
5422 Fence Installation	-	8,306	1,541	6,292	-	-	-	1,966	-
5427 GIS Hardware.Software	87,010	57,807	42,419	10,758	4,733	84,621	129,105	151,652	767
5432 Hardware Repairs	-	-	-	-	-	-	-	-	-
5437 Heavy Equip Repair	-	-	2,135	2,781	7,544	8,124	22,608	38,853	35,665
5439 HVAC.Plumbing	22,401	53,726	16,389	64,351	25,686	42,595	56,907	64,111	36,493
5444 Hydrant. A Section	7,446	-	-	-	-	-	-	-	-
5445 Hydrant Misc Parts	-	-	-	-	-	-	-	-	-
5447 Hydrant Repair Parts	539	-	-	-	-	-	-	-	-
5452 Machinery Repairs	123,918	19,243	6,365	139,483	26,591	32,239	42,099	60,591	13,069
5457 Office Equip Repairs	13,146	4,116	-	-	-	100	100	100	-
5462 Plant Repairs	-	-	-	-	11,031	18,831	34,690	136,910	31,904
5467 Power Tool Repairs	3,567	5,571	8,525	1,506	295	5,948	5,948	5,948	1,736
5472 Road Repair.Plant	-	700	-	-	-	-	-	-	-
5475 Scanner	-	-	-	-	-	-	-	-	-
5482 Tool Repairs	84,854	5,346	4,475	7,653	-	3,177	3,269	3,269	120
5484 Hand Tool Repairs	6,780	4,296	1,870	165	589	589	1,688	1,688	1,434
5486 Misc Tool Repairs	380	672	500	5,470	71	71	467	467	779
5488 CC TV Repairs	92,627	78,062	85,556	144,253	70,017	127,909	180,590	223,473	23,432
5490 Vactor Repairs	64,634	50,581	4,838	22,104	196	1,746	1,746	13,409	2,287
5491 Vehicle Repairs	151,830	378,059	79,124	6,630	2,138	2,218	5,745	22,476	25,105
5496 Repair.Maint Other	203,786	214,538	138,395	399,058	130,475	166,380	206,355	618,629	38,297
Repairs & Maintenance	\$ 4,474,883	\$ 4,275,104	\$ 5,774,315	\$ 8,819,285	\$ 1,091,002	\$ 1,946,382	\$ 4,682,755	\$ 9,076,188	\$ 721,323

Appendix I- FR- III.1

Pittsburgh Water & Sewer Authority Operating Expenses by Account

	12 Months Ended 12/31/2015	12 Months Ended 12/31/2016	HTY 12 Months Ended 12/31/2017	12 Months Ended 12/31/2018	3 Months Ended 3/31/2019	6 Months Ended 6/30/2019	9 Months Ended 9/30/2019	12 Months Ended 12/31/2019	3 Months Ended 3/31/2020
Direct Operating Expenses									
<u>Misc. Operating</u>									
5570 Testing Misc	89,803	187,347	847,210	805,853	146,273	253,195	812,047	1,025,998	177,022
Misc. Operating	\$ 89,803	\$ 187,347	\$ 847,210	\$ 805,853	\$ 146,273	\$ 253,195	\$ 812,047	\$ 1,025,998	\$ 177,022
<u>Inventory - Castings</u>									
6015 Casting Manhole.CBasin	12,812	133,256	107,127	27,186	-	167,936	137,892	151,212	6,886
6025 Casting Risers.Lids	49,798	-	-	-	-	6,716	6,716	15,707	1,153
6035 Casting Sewer Inlet	-	8,443	3,273	490	-	-	-	3,220	7,276
6060 Casting Water Valve Box	-	-	39,613	-	-	-	122	49,426	16,043
Inventory - Castings	\$ 62,610	\$ 141,699	\$ 150,013	\$ 27,675	\$ -	\$ 174,652	\$ 144,730	\$ 219,564	\$ 31,359
<u>Inventory - Clarifier</u>									
6115 Clarifier Part Floc	-	-	-	-	-	-	-	-	-
6120 Clarifier Part Screw	-	-	-	-	-	-	-	-	-
6125 Clarifier Part Sludge	-	-	19,987	-	-	-	-	-	-
Inventory - Clarifier	\$ -	\$ -	\$ 19,987	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<u>Inventory - Equipment</u>									
6200 Inventory-Equip	-	-	-	2	-	-	-	2	-
6220 Fire Extinguishers	542	-	-	-	-	-	-	-	-
6245 Materials.Handling	22,010	40	-	-	-	-	-	-	-
6260 Safety Equipment	24,628	33,800	40,994	71,687	12,212	34,741	73,267	122,056	11,579
6280 Vacuum Chlorinators	-	-	-	-	-	-	-	-	-
Inventory - Equipment	\$ 47,180	\$ 33,840	\$ 40,994	\$ 71,689	\$ 12,212	\$ 34,741	\$ 73,267	\$ 122,057	\$ 11,579
<u>Inventory - Hardware</u>									
6300 Inventory-Hardware	39,753	31,345	15,449	15,054	2,262	6,058	12,798	26,108	2,389
6315 Fittings	296,117	172,216	203,114	286,547	72,322	265,674	407,209	511,380	28,462
6320 Hardware Other	17,398	307	1,793	-	-	-	-	-	-
6325 Hose.Fitting	3,300	14,056	17,854	18,308	2,355	6,138	14,237	20,070	2,238
6330 Keys & Locks	-	-	-	-	-	-	-	-	-
6335 Lights	983	1,363	1,587	33,848	584	1,945	7,025	9,278	481
6340 Machinery Misc	-	-	490	-	-	-	-	-	3,180
6345 Meters	244,179	1,578	300,155	516,097	4,769	37,727	39,619	39,919	2,292
6350 Plumbing Inv Exp	18,897	39,288	97,393	45,848	5,008	52,520	90,289	95,194	1,836
6355 Power Tool Inv Exp	1,927	3,431	1,722	1,320	-	-	-	-	1,934
6360 Tools Inv Exp	63,247	57,914	75,078	108,192	19,792	80,903	124,855	185,629	27,972
6365 Hand Tools Inv Exp	-	-	3,461	-	-	-	-	-	-
Inventory - Hardware	\$ 685,803	\$ 321,497	\$ 718,096	\$ 1,025,215	\$ 107,092	\$ 450,964	\$ 696,033	\$ 887,578	\$ 70,784
<u>Inventory - Heavy Equipment</u>									
6420 Backhoe	1,796	1,242	1,393	1,217	(627)	218	585	3,861	-
Inventory - Heavy Equipment	\$ 1,796	\$ 1,242	\$ 1,393	\$ 1,217	\$ (627)	\$ 218	\$ 585	\$ 3,861	\$ -

Appendix I- FR- III.1

Pittsburgh Water & Sewer Authority Operating Expenses by Account

	12 Months Ended 12/31/2015	12 Months Ended 12/31/2016	HTY 12 Months Ended 12/31/2017	12 Months Ended 12/31/2018	3 Months Ended 3/31/2019	6 Months Ended 6/30/2019	9 Months Ended 9/30/2019	12 Months Ended 12/31/2019	3 Months Ended 3/31/2020
Direct Operating Expenses									
<u>Inventory - Miscellaneous</u>									
6500 Inventory-Misc	41,546	35,584	48,866	43,346	1,523	7,972	28,568	29,421	4,756
6506 Batteries	-	-	-	-	-	-	59	210	-
6515 Cleaning	50,397	39,659	42,649	45,162	6,992	34,830	41,905	59,968	1,088
6518 Concrete Accessories	-	-	80	-	-	-	-	-	-
6520 Copier Paper	366	-	-	-	-	-	-	-	-
6525 Filters	-	-	1,308	-	-	-	-	193	-
6526 Filters HVAC	-	-	939	-	-	-	-	-	-
6530 FirstAid	1,296	1,960	26	(1,101)	77	7,931	8,185	14,526	-
6540 Lamps	-	-	2,477	118	-	-	-	-	-
6544 Lubricating Oil	12,878	13,110	8,169	4,371	3,385	7,249	12,900	20,102	1,721
6548 Paint Oils Putty Glass	6,620	3,942	7,466	7,455	2,188	5,931	8,505	11,533	993
6552 Paper Products	-	-	-	-	-	-	-	-	-
6555 Pump Oil	120	-	-	-	-	-	-	-	-
6565 Sewer Mats.Supplies	3,381	3,187	249	3,208	(72)	1,025	1,572	1,594	-
6570 Testing Dyes	-	-	-	-	-	-	-	2,023	421
6580 Vehicle Oil	5,116	-	-	-	-	-	-	-	-
6585 Welding Supplies-Inventory	336	98	15,339	(117)	107	113	507	562	-
Inventory - Miscellaneous	\$ 122,055	\$ 97,540	\$ 127,568	\$ 102,443	\$ 14,200	\$ 65,051	\$ 102,201	\$ 140,133	\$ 8,979
<u>Inventory - Parts</u>									
6645 Parts Other	192,023	165,630	160,899	152,786	13,005	56,666	96,460	136,633	9,701
6680 Yard	-	-	-	-	-	-	950	33,567	18,038
Inventory - Parts	\$ 192,023	\$ 165,630	\$ 160,899	\$ 152,786	\$ 13,005	\$ 56,666	\$ 97,410	\$ 170,199	\$ 27,740
<u>Inventory - Pipe</u>									
6705 Pipe	96,194	131	1,589	(6,767)	7	1,263	1,429	1,904	1,375
6710 Pipe Ductile	13,496	55,806	56,321	26,524	5,080	60,604	103,069	237,227	109,348
6755 Pipe Plastic	1,177	-	-	-	-	-	-	21	72
6765 Pipe Service Line	-	-	-	-	1,773	4,236	5,573	8,175	3,774
Inventory - Pipe	\$ 110,866	\$ 55,938	\$ 57,910	\$ 19,758	\$ 6,860	\$ 66,103	\$ 110,071	\$ 247,327	\$ 114,570
<u>Inventory - Valves</u>									
6805 Valves <12in	-	-	-	-	-	-	-	-	-
6810 Valves >16in	-	-	-	-	-	-	-	-	-
6820 Valves GA	-	-	-	-	-	-	-	-	-
6825 Valves Misc	161,925	91,230	148,286	81,812	(420)	128,469	215,086	258,003	24,051
Inventory - Valves	\$ 161,925	\$ 91,230	\$ 148,286	\$ 81,812	\$ (420)	\$ 128,469	\$ 215,086	\$ 258,003	\$ 24,051
INVENTORY TOTAL	\$ 1,384,257	\$ 908,616	\$ 1,425,146	\$ 1,482,595	\$ 152,322	\$ 976,865	\$ 1,439,383	\$ 2,048,723	\$ 289,062
DIRECT OPERATING TOTAL	\$ 38,318,237	\$ 41,709,993	\$ 46,070,588	\$ 55,691,324	\$ 14,999,498	\$ 29,431,237	\$ 47,146,273	\$ 69,420,153	\$ 12,943,386
<u>Fees</u>									
7003 Bank Fees	172,412	252,616	289,314	278,243	60,590	134,074	197,907	263,420	50,987
7005 Certification Fees	2,999	2,600	11,423	3,319	144	144	709	2,718	70
7010 Membership Fees	34,276	31,502	40,483	35,381	44,833	49,401	52,647	68,104	42,668
7015 Permits	13,641	6,009	7,165	24,134	9,696	50,824	53,894	57,827	48,820
7020 Registration Fees	1,828	2,874	1,150	41	-	208	408	934	1,520
7030 Licenses	-	-	-	532	-	-	-	-	825
7035 Customer CC Fees	169,648	180,363	240,363	424,117	122,723	181,409	402,576	543,823	137,488
Total Fees	\$ 394,804	\$ 475,964	\$ 589,898	\$ 765,767	\$ 237,985	\$ 416,060	\$ 708,141	\$ 936,827	\$ 282,378
<u>Freight and Postage</u>									
7105 Freight.Hauling	50	79	-	-	-	-	-	-	-
7110 Freight.Shipping	15,264	19,506	29,611	50,990	23,012	33,894	48,977	63,490	16,566
7115 Postage	682,266	407,748	455,890	508,325	161,675	306,670	468,909	731,843	4,121
Total Freight and Postage	\$ 697,580	\$ 427,333	\$ 485,501	\$ 559,315	\$ 184,686	\$ 340,564	\$ 517,885	\$ 795,333	\$ 20,687

Appendix I- FR- III.1

Pittsburgh Water & Sewer Authority Operating Expenses by Account

	12 Months Ended 12/31/2015	12 Months Ended 12/31/2016	HTY 12 Months Ended 12/31/2017	12 Months Ended 12/31/2018	3 Months Ended 3/31/2019	6 Months Ended 6/30/2019	9 Months Ended 9/30/2019	12 Months Ended 12/31/2019	3 Months Ended 3/31/2020
Direct Operating Expenses									
<u>Leases & Rents</u>									
7210 Copier.Fax Machine	73,208	75,671	80,279	77,013	27,550	49,553	64,219	93,709	13,742
7215 Equip Rental	44,883	141,553	181,748	803,705	43,265	88,440	144,015	238,376	52,224
7255 Office Rent	654,635	653,311	682,316	707,415	358,786	571,301	775,921	912,335	357,749
7260 Pagers	-	-	-	-	-	-	-	-	-
7265 RadiolEase(City)	-	-	-	-	-	-	-	-	-
Total Leases & Rents	\$ 772,726	\$ 870,535	\$ 944,343	\$ 1,588,133	\$ 429,601	\$ 709,295	\$ 984,156	\$ 1,244,419	\$ 423,714
<u>Professional Services</u>									
7305 Advertising	8,709	21,137	29,088	28,962	12,136	27,768	37,389	45,975	5,134
7306 Annual Report	942	-	-	-	-	-	-	-	-
7307 Advertising - Marketing	115,910	148,516	18,465	29,427	4,684	5,068	5,068	5,068	-
7310 Annual Audit	87,390	48,670	59,170	64,308	42,000	49,683	49,683	49,683	46,000
7315 Billing Contract	291,961	511,118	486,391	832,775	119,341	218,794	362,682	470,173	118,429
7321 Coll Agency.Sewage	13,741	24,895	44,313	-	-	-	-	-	-
7323 Consultants	3,122,437	1,109,115	1,087,403	1,161,923	150,431	255,110	299,885	502,507	374,937
7325 Consumer Confidence Rpt	4,549	1,481	-	1,707	-	-	2,171	2,171	-
7328 Contingencies	433,435	24,287	22,111	11,766	-	-	148,800	148,800	109,785
7332 Consulting Engineers	-	-	238,347	147,182	-	15,472	15,472	26,831	10,366
7335 Misc.Serv.NonCapital	368,053	4,506,051	7,314,114	3,583,069	292,303	891,047	1,660,154	5,264,191	1,228,844
7345 Ins.Auto	59,763	145,925	169,393	29,307	73,057	73,057	73,057	74,044	128,253
7348 Ins.Commercial Prop	262,011	162,871	210,767	215,532	226,172	226,172	226,172	226,172	255,350
7353 Ins.Gen Liability	4,786	5,018	5,308	20,798	21,637	21,637	21,637	21,637	22,500
7359 Ins.Officers.Director	62,166	14,710	63,812	74,349	74,528	74,528	74,528	74,528	77,306
7365 Ins.WorkersComp	-	-	-	-	-	-	-	-	444,043
7366 Ins.WorkersComp.City	42,420	40,025	18,120	33,352	7,697	17,959	25,656	33,352	7,697
7368 Internet Connection.Serv	45,022	54,300	44,508	66,656	12,417	24,763	38,972	53,334	618
7370 Legal	1,176,688	1,713,491	1,838,942	2,894,513	591,346	981,694	1,851,338	2,388,647	559,812
7371 Legal Self Ins	-	-	-	-	-	-	-	-	-
7373 Minority.Women Bus Enter	-	-	-	-	-	-	-	-	-
7375 Meter Services	715,747	754,539	910,908	879,344	303,497	465,245	739,190	864,422	301,572
7382 Payroll Services	55,825	59,103	54,044	72,899	16,690	33,522	54,024	70,633	21,745
7383 Prof Service.Other	1,421,634	1,609,538	1,427,969	5,307,167	633,128	1,957,919	4,300,614	6,083,922	760,474
7389 Trust Admin	126,077	106,312	76,940	71,235	27,690	28,485	30,411	30,411	36,490
7390 Water Liens	-	-	-	-	-	-	8,000	8,000	30,000
Total Professional Services	\$ 8,419,266	\$ 11,061,100	\$ 14,120,113	\$ 15,526,273	\$ 2,608,755	\$ 5,367,923	\$ 10,024,902	\$ 16,444,502	\$ 4,539,352
<u>Supplies</u>									
7405 Computer Software Supplies	32,426	42,147	53,155	35,174	3,172	6,130	6,878	11,722	16,665
7422 Fuel-Gasses	1,665	2,079	3,457	4,845	38,190	51,444	105,303	153,209	36,498
7423 Fuel Kerosene	-	-	-	-	-	-	-	261	1,121
7424 Fuel Propane	4,144	68,705	226,871	174,824	16,695	17,001	18,496	18,670	143
7435 GIS Plotter.Xerox	2,381	756	855	-	-	-	-	-	-
7440 Grounds & Maint Supp	-	36,360	38,814	36,542	43,678	89,909	121,251	189,211	147,570
7443 ICE	-	-	-	-	-	-	-	-	-
7445 Lab Chemicals	26,500	25,371	60,981	4,219	675	5,297	8,021	9,561	546
7447 Lab Supplies	73,478	80,726	20,634	48,936	20,029	49,119	73,259	122,807	35,325
7450 Office Supplies	22,303	22,614	21,289	37,623	20,287	30,726	47,106	64,263	15,324
7490 Welding Supplies	4,611	7,282	7,646	17,885	1,254	3,211	13,934	19,397	7,420
Total Supplies	\$ 167,507	\$ 286,040	\$ 433,702	\$ 360,047	\$ 143,980	\$ 252,839	\$ 394,249	\$ 589,103	\$ 260,612

Appendix I- FR- III.1

Pittsburgh Water & Sewer Authority Operating Expenses by Account

	12 Months Ended 12/31/2015	12 Months Ended 12/31/2016	HTY 12 Months Ended 12/31/2017	12 Months Ended 12/31/2018	3 Months Ended 3/31/2019	6 Months Ended 6/30/2019	9 Months Ended 9/30/2019	12 Months Ended 12/31/2019	3 Months Ended 3/31/2020
Direct Operating Expenses									
<u>Travel & Entertainment</u>									
7505 TE.Airfare	9,465	7,629	1,084	6,706	-	1,704	11,206	11,968	10,926
7510 TE.Auto Rentals	-	-	-	197	-	-	-	-	-
7520 TE.Fuel	-	-	-	-	-	-	-	-	-
7540 TE.Lodging	12,649	17,001	11,522	11,411	188	1,771	10,309	14,151	1,571
7545 TE.Meals	8,966	9,522	3,375	4,428	327	624	1,216	4,884	506
7550 TE.Mileage	3,482	3,151	1,267	1,440	852	1,104	1,876	2,259	63
7555 TE.SeminarsConferences	17,870	16,937	12,053	12,255	6,222	7,397	17,002	18,457	4,569
7560 TE.Training	29,129	54,666	14,942	25,288	6,944	28,403	36,610	120,554	3,239
7575 TE.Travel Misc	10,439	35,237	7,986	20,799	4,086	10,141	16,519	24,324	17,361
7590 TE.Travel Purch Orders	29,149	4,964	-	-	-	-	-	-	-
Total Travel & Entertainment	\$ 121,148	\$ 149,106	\$ 52,229	\$ 82,523	\$ 18,619	\$ 51,145	\$ 94,739	\$ 196,597	\$ 38,235
<u>Utilities</u>									
7605 Electric	4,061,572	4,409,946	4,555,391	4,375,877	923,336	1,915,420	2,944,274	3,998,159	1,145,399
7650 Natural Gas.City	447,035	333,770	410,764	383,385	180,995	288,758	296,283	367,363	153,313
7675 Telemeter	71,810	51,326	56,417	54,631	14,013	22,330	34,515	53,542	27,875
7680 Cellular Phone	78,054	101,589	157,602	142,408	56,484	92,450	134,938	190,291	21,409
7681 Local Phones	336,594	224,626	172,383	150,377	26,598	81,895	105,192	156,337	37,879
7682 Long Distance	829	913	847	869	99	199	347	460	110
7683 Long Distance	-	-	-	-	-	-	-	-	10,228
Total Utilities	\$ 4,995,893	\$ 5,122,171	\$ 5,353,404	\$ 5,107,547	\$ 1,201,524	\$ 2,401,052	\$ 3,515,549	\$ 4,766,152	\$ 1,396,213
<u>Miscellaneous Admin</u>									
7705 Bad Debt	-	-	-	-	-	-	-	-	-
7710 Capital Asset Reclass	-	-	-	(3,150,810)	-	-	-	(6,568,443)	-
7711 DISC Asset Reclass	-	-	-	-	-	-	-	-	-
7712 Cash Discount Taken	(597)	(446)	(321)	(523)	(189)	(292)	(581)	(623)	(171)
7715 Claims.Deductibles	484,941	195,887	229,858	353,049	270,589	310,846	518,641	587,017	231,293
7720 Customer Refund.CSM	-	-	-	-	-	-	-	-	-
7721 Customer Refund. AP	368,354	290,602	331,386	881,565	51,422	174,483	365,309	667,728	74,298
7730 Fines.Penalties	131	359	600,603	15,372	-	20,000	20,000	20,500	9
7735 LienBuyBkExp	-	-	-	-	-	-	-	-	-
7742 Education & Outreach	21,356	119,235	270,044	50,512	5,252	20,094	26,047	41,116	8,602
7743 Employee Fund	34,028	19,356	54,722	-	-	-	-	-	-
7750 Inv.Adjustments	-	-	224,243	1,373,808	-	-	-	240,929	-
7760 Misc Gen.Admin Exp	(4,110)	682	14	0	(0)	0	0	5,847	152
7765 One Call	18,412	17,279	13,589	14,921	4,674	4,447	13,625	18,195	(7,696)
7770 Publication.Subscription	5,013	5,711	5,555	4,288	9,642	10,884	11,784	24,884	4,380
7787 3rd Pty LW Exp	-	-	-	-	-	-	-	-	-
7789 3rd Pty Sew Trt Exp	-	-	-	-	-	-	-	-	-
7799 Grants Awarded by PWSA	106,500	151,105	51,504	95,000	-	7,900	24,852	112,352	-
Total Miscellaneous Admin	\$ 1,034,029	\$ 799,770	\$ 1,781,197	\$ (362,820)	\$ 341,390	\$ 548,362	\$ 979,675	\$ (4,850,498)	\$ 310,869
GRAND TOTAL: DIRECT OPERATING EXPENSES	\$ 54,921,191	\$ 60,902,012	\$ 69,830,975	\$ 79,318,109	\$ 20,166,039	\$ 39,518,476	\$ 64,365,567	\$ 89,542,588	\$ 20,215,446

Appendix K- Capital Project Update

Project Name	Project Number	Potential Funding Source(s)	Company Name	Commitment Number	Commitment Type	Commitment Description	Commitment Status	Commitment Approved Date
Southside Green / Stormwater	2019-GI-100-0	Capital Bond	Ethos Collaborative (PayGo)	PO34108	z-Planning and Design Related	EC00-04 Southside Green / Stormwater Preliminary Design	Approved	03.31.2020
Southside Green / Stormwater	2019-GI-100-0	Capital Bond	Mott MacDonald (PayGo)	PO34102	Other Services	MM23-157 - Data QA/QC TO	Approved	03.31.2020
Southside Green / Stormwater	2019-GI-100-0	Capital Bond	AMG Environmental LTD (PayGo)	PO34024	Other Services	FLOW MONITORING EQUIPMENT	Approved	03.31.2020
Spring Garden Stream Removal	2019-GI-101-0	Capital Bond	Wade Trim, Inc. (PayGo)	PO34109	z-Planning and Design Related	WT00-06 Preliminary design	Approved	03.31.2020
Spring Garden Stream Removal	2019-GI-101-0	Capital Bond	AMG Environmental LTD (PayGo)	PO34024	Other Services	FLOW MONITORING EQUIPMENT	Approved	03.31.2020
Spring Garden Stream Removal	2019-GI-101-0	Capital Bond	Mott MacDonald (PayGo)	PO34111	z-Program Mgt/CM Related	MM23-160 - Data QA/QC	Approved	03.31.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Marion Hill Associates, Inc. (PayGo)	PO34052	Other Services	Reservoir Intake Cleaning	Approved	03.30.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Pall Corporation (PAYGO)	PO33938	Other Services	Onsite Programming Support	Approved	03.30.2020
St. Johns Stormwater Management Project	2019-424-101-0	Capital Bond	AKRF, Inc. (PayGo)	PO33959	Stormwater Systems & GI	AKRF-S&GI-03 Third Party Review	Approved	03.30.2020
Bruecken Pump Station Upgrade - Consultant	2013-323-175-0	Capital Bond	AWK Consulting Engineers, Inc. (Capital)	PO33971	Geotechnical Studies	AWK-GEO-01 Surveying and Utility Investigation Services	Approved	03.27.2020
Aspinwall Treatment Plant Pretreatment Chemical System and Clarification Improvements	2017-322-101-0	Capital Bond	MOTT MACDONALD (Capital)	PO33719	Program Management	MM-PRGM-06 - Miller embedded PM	Approved	03.27.2020
Thomas and McPherson Green Infrastructure	2018-GI-106-0	Capital Bond	AMG Environmental LTD (PayGo)	PO34024	Other Services	FLOW MONITORING EQUIPMENT	Approved	03.24.2020
Thomas and McPherson Green Infrastructure	2018-GI-106-0	Capital Bond	Mott MacDonald (PayGo)	PO34044	z-Program Mgt/CM Related	MM23-159 - Data QA/QC	Approved	03.24.2020
Thomas and McPherson Green Infrastructure	2018-GI-106-0	Capital Bond	Wade Trim, Inc. (PayGo)	PO34031	z-Planning and Design Related	WT00-02 DESIGN AWARDED TO VALUE	Approved	03.24.2020
Thomas and McPherson Green Infrastructure	2018-GI-106-0	Capital Bond	Johnson, Mirmiran, Thompson, Inc. (PayGo)	PO34045	z-Planning and Design Related	JMT00-31 - Design Services	Approved	03.24.2020
2020 Sewer Reconstruction	2020-424-102-0	Capital Bond	MOTT MACDONALD (Capital)	PO33835	Wastewater Collections Systems	MM-SWR-02 - 2020 Sewer Reconstruction	Approved	03.24.2020
2020 Small Diameter Sewer Rehabilitation (Defined Sites) Contract 2	2020-424-100-1	Capital Bond	MOTT MACDONALD (Capital)	PO33845	Wastewater Collections Systems	MM-SWR-04 - PM Services	Approved	03.24.2020
Pressure Monitor Line Installation	2017-325-114-1	PAYGO	A. Folino Construction, Inc. (PayGo)	PO34004	General Contractor	Awarded Contract for Pressure Monitor Line Installation	Approved	03.24.2020
MLK Field Green / Stormwater Infrastructure Project	2019-GI-104-0	Capital Bond	Michael Baker, Inc. (PayGo)	PO34028	z-Planning and Design Related	MB100-08 - Design Services	Approved	03.24.2020
MLK Field Green / Stormwater Infrastructure Project	2019-GI-104-0	Capital Bond	Mott MacDonald (PayGo)	PO34029	z-Program Mgt/CM Related	MM23-158 - Data QA/QC	Approved	03.24.2020
2020 Small Diameter Sewer Rehabilitation - Contract 1	2020-424-100-0	Capital Bond	MOTT MACDONALD (Capital)	PO33843	Wastewater Collections Systems	MM-SWR-03 - PM Services	Approved	03.24.2020
MLK Field Green / Stormwater Infrastructure Project	2019-GI-104-0	Capital Bond	AMG Environmental LTD (PayGo)	PO34024	Other Services	FLOW MONITORING EQUIPMENT	Approved	03.23.2020
2020 Valve Replacement	2020-325-104-0	Capital Bond	HATCH ASSOCIATES CONSULTANTS, INC. (Capital)	PO33722	CM-CI	HT-CM-06 - CM/CI	Approved	03.17.2020
2019 Small Water Meter Replacement	2019-325-113-0	Capital Bond	L/B Water Services Inc. (Paygo)	PO33881	Other Services	2019 Small Water Meter - Option 1	Approved	03.17.2020
2019 Sewer Reconstruction	2019-424-102-0	Capital Bond	Judith A. Griffiths (Capital)	PO33886	Other Services	Easement Agreement - Judith A. Griffiths	Approved	03.17.2020
St. Johns Stormwater Management Project	2019-424-101-0	Capital Bond	Ethos Collaborative (PayGo)	PO33939	z-Planning and Design Related	EC00-05 Preliminary Design	Approved	03.16.2020
2019 Fleet	2020-FLE-101-0	PAYGO	Whitmoyer Ford Inc. (Paygo)	PO33847	Other Services	Purchase of 2019 Fleet vehicles	Approved	03.16.2020
2019 Fleet	2020-FLE-101-0	PAYGO	Berman Freightliners (Paygo)	PO33848	Other Services	2019 FREIGHTLINERS	Approved	03.16.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	Wade Trim, Inc. (PayGo)	PO33894	z-Planning and Design Related	Third Party Technical Review for Maryland Avenue GI Project	Approved	03.12.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	Michael Baker, Inc. (PayGo)	PO33890	z-Planning and Design Related	MBI00-06 3RD PTY REVIEW AWARDED TO VALUE	Approved	03.12.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	Johnson, Mirmiran, Thompson, Inc. (PayGo)	PO33892	z-Program Mgt/CM Related	JMT00-20 Constructability Review for Maryland Avenue Green Infrastructure	Approved	03.12.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	Mott MacDonald (PayGo)	PO33895	z-Program Mgt/CM Related	MM23-153 - Technical Review for 60/90 Design	Approved	03.12.2020
Thomas and McPherson Green Infrastructure	2018-GI-106-0	Capital Bond	Michael Baker, Inc. (PayGo)	PO33550	Stormwater Systems & GI	MBI-CM-02 CM/CI Services	Approved	03.11.2020
31st Ward Sewer System	2017-424-100-0	Capital Bond	SAK Construction, LLC (Capital)	PO33588	General Contractor	Awarded Contract - SAK	Approved	03.11.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	MS Consultants, Inc. (PayGo)	PO33868	z-Planning and Design Related	THIRD PARTY REVIEW	Approved	03.11.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	eDesign Dynamics, LLC (PayGo)	PO33870	z-Planning and Design Related	THIRD PARTY REVIEW	Approved	03.11.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	BUCHART HORN, INC. (PayGo)	PO33866	z-Planning and Design Related	BH28-08 FINAL DESIGN SRVCS TO VALUE	Approved	03.11.2020

Appendix K- Capital Project Update

Woodland Drive Green Infrastructure	2018-GI-108-0	Capital Bond	Civil Environmental Consultants , Inc. (PayGo)	PO33860	z-Planning and Design Related	CEC00-02 DESIGN SRVCS AWARDED TO VALUE	Approved	03.11.2020
2020 Lead Service Line Identification Program Project	2020-325-100-0	Capital Bond	MICHAEL BAKER, INC. (Capital)	PO33582	General Contractor	Awarded Contract - Michael Baker	Approved	03.11.2020
Four Mile Run Green Stormwater Infrastructure	2018-GI-102-0	Capital Bond	MICHAEL BAKER, INC. (Capital)	PO33552	Stormwater Systems & GI	MB00-10 Third Party Review Services	Approved	03.11.2020
Woods Run Stream Inflow - Mairdale Avenue	2017-424-108-0	Capital Bond	Mott MacDonald (PayGo)	PO33863	z-Program Mgt/CM Related	MM23-137 PM Services -T. Batronev	Approved	03.11.2020
Woods Run Stream Inflow - Mairdale Avenue	2017-424-108-0	Capital Bond	Johnson, Mirmiran, Thompson, Inc. (PayGo)	PO33865	z-Program Mgt/CM Related	CM/CI Services for Woods Run - Riverview Green Infrastructure	Approved	03.11.2020
Woods Run Stream Inflow - Mairdale Avenue	2017-424-108-0	Capital Bond	EISLER LANDSCAPES, INC. (PayGo)	PO33864	General Contractor	Installation and Integrated green infrastructure system	Approved	03.11.2020
Woods Run Stream Inflow - Mairdale Avenue	2017-424-108-0	Capital Bond	Civil Environmental Consultants , Inc. (PayGo)	PO33862	z-Planning and Design Related	CEC00-03 FINAL DESIGN AWARDED TO VALUE	Approved	03.11.2020
Highland Park Membrane Filtration Plant UV System	2017-322-106-0	Capital Bond	CED/Mosbach Electric (Capital)	PO33733	Other Services	MFP Historian Expansion	Approved	03.10.2020
Lawn and Ophelia Green Infrastructure Project	2017-424-104-0	Capital Bond	Hatch Associates Consultants (PayGo)	PO33619	z-Program Mgt/CM Related	Constructability Review- Hatch	Approved	03.05.2020
Wightman Park GI Project	2017-424-105-0	Capital Bond	Hatch Associates Consultants (PayGo)	PO33622	z-Program Mgt/CM Related	CE27-190 - CM / CI Services for Wightman Park GI Project, Phase I	Approved	03.05.2020
Wightman Park GI Project	2017-424-105-0	Capital Bond	Ethos Collaborative (PayGo)	PO33620	z-Planning and Design Related	EC00-03 FINAL DESIGN AWARDED TO VALUE	Approved	03.05.2020
Wightman Park GI Project	2017-424-105-0	Capital Bond	EISLER LANDSCAPES, INC. (PayGo)	PO33621	General Contractor	Renovation / Construction work	Approved	03.05.2020
District Water and Pressure Meters - A. Folino	2017-325-114-0	Capital Bond	Hatch Associates Consultants (PayGo)	PO33612	z-Program Mgt/CM Related	CE27-193 - Pressure Monitor Line Installation	Approved	03.04.2020
2020 Fleet Project	2020-FLE-100-0	Capital Bond	Whitmoyer Ford Inc. (Paygo)	PO33433	Other Services	2020 Vehicle Purchase - Whitmoyer Passenger Vehicles	Approved	03.04.2020
Lawn and Ophelia Green Infrastructure Project	2017-424-104-0	Capital Bond	Sci-Tek Consultants, Inc. (PayGo)	PO33613	z-Planning and Design Related	Topographic and Utility Survey	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Yates Electric, LLC (PayGo)	PO33605	Other Services	MFP Troubleshooting Assistance	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Daman-Superior, LLC (PayGo)	PO33600	Other Services	PROMINENT METERING PUMPS	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Pall Corporation (PAYGO)	PO33598	Other Services	MFP EQUIPMENT AND PARTS	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Hatch Associates Consultants (PayGo)	PO33609	Water Systems	HT-WTR-02 - On-Site Facility Improvements Support - T. Gigliotti	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Pall Corporation (PAYGO)	PO33603	General Contractor	Membrane Rack Strainers	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Pall Corporation (PAYGO)	PO33607	Other Services	Programming Support	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Hatch Associates Consultants (PayGo)	PO33602	z-Planning and Design Related	CE27-99 MFP DESIGN AWARDED TO VALUE	Approved	03.04.2020
Aspinwall and MFP Fiberglass Reinforced Plastic Chemical Tank Inspections and Repairs/Replacement	2017-322-102-0	Capital Bond	Hatch Associates Consultants (PayGo)	PO33597	Other Services	CE27-92 PM SUPPORT (D. GRAHAM) & DESIGN APPROVED TO VALUE	Approved	03.04.2020
2019 Unmetered and Flat Rate Properties	2019-325-104-0		BUCHART HORN, INC. (PayGo)	PO33610	z-Planning and Design Related	BH28-11 - 2019 Unmetered and Flat Rate Properties - Engineering Services	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Pall Corporation (PAYGO)	PO33208	Other Services	Various Module Rack Components	Approved	03.02.2020
Bus Rapid Transit (BRT) Water Distribution Improvements	2020-325-102-0	Capital Bond	GAI CONSULTANTS INC. (Capital)	PO33579	Water Systems	GAI-WTR-01 Planning and Design Services	Approved	03.02.2020
2019 Small Diameter Sewer Rehabilitation (IDIQ)	2019-424-108-0	Capital Bond	JET JACK, INC. (Capital)	PO32783	General Contractor	Awarded Contract- Jet Jack, Inc.	Approved	02.27.2020
2019 Small Diameter Sewer Rehabilitation (IDIQ)	2019-424-108-0	Capital Bond	Whitman, Requardt & Associates, LLP (Capital)	PO33114	CM-CI	WRA-CM-01 CM/CI Services	Approved	02.27.2020
2018 Lead Service Line Replacement Program	2018-325-100-0	Capital Bond	University Of Pittsburgh (Capital)	PO33129	Other Services	Lead Service Line Statistical Analysis	Approved	02.25.2020
2020 Small Diameter Sewer Rehabilitation (Defined Sites) Contract 2	2020-424-100-1	Capital Bond	Gannett Fleming (Capital)	PO33547	Wastewater Collections Systems	GFI-SWR-01 Design Services	Approved	02.25.2020
2020 Small Diameter Sewer Rehabilitation - Contract 1	2020-424-100-0	Capital Bond	Johnson, Mirmiran, Thompson, Inc. (Capital)	PO33548	Wastewater Collections Systems	JMT-SWR-02 Design & Design Services During Construction	Approved	02.25.2020
Four Mile Run Green Stormwater Infrastructure	2018-GI-102-0	Capital Bond	MS Consultants, Inc. (Capital)	33198	Stormwater Systems & GI	MS-S&GI-01 - 8 Design Services	Approved	02.25.2020
2020 Large Water Meter Replacement	2020-325-101-0	Capital Bond	Neptune Technology Group (Paygo)	PO32945	Other Services	Neptune Technology Group	Approved	02.21.2020
2020 Large Water Meter Replacement	2020-325-101-0	Capital Bond	L/B Water Services Inc. (Paygo)	PO32946	Other Services	2020 Large Water Meters - PWSA106 Option 1	Approved	02.21.2020
2020 Fleet Project	2020-FLE-100-0	Capital Bond	Whitmoyer Ford Inc. (Paygo)	PO33325	Other Services	2020 Vehicle Purchase - Whitmoyer	Approved	02.04.2020
2020 Fleet Project	2020-FLE-100-0	Capital Bond	A & H Equipment Co. (Paygo)	PO33299	Other Services	2020 Vehicle Purchase - A&H	Approved	02.04.2020
2020 Fleet Project	2020-FLE-100-0	Capital Bond	Berman Freightliners (Paygo)	PO33322	Other Services	2020 Vehicle Purchase - Freightliner	Approved	02.04.2020
2020 Fleet Project	2020-FLE-100-0	Capital Bond	Suppes Motor Sales Company Inc. (Paygo)	PO33324	Other Services	2020 Vehicle Purchase - Suppes Ford	Approved	02.04.2020

Appendix K- Capital Project Update

2020 Fleet Project	2020-FLE-100-0	Capital Bond	Murphy Tractor (Paygo)	PO33323	Other Services	2020 Vehicle Purchase - Murphy Tractor	Approved	02.04.2020
2020 Valve Replacement	2020-325-104-0	Capital Bond	INDEPENDENT ENTERPRISES INC (Capital)	PO33307	General Contractor	2020 Contractor Contract - Option 1	Approved	02.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Lanco Electric Inc. (Paygo)	PO33209	Other Services	VFDs and Various MFP Improvements	Approved	01.30.2020
2018 Sewers Under Structures	2017-424-110-0	Capital Bond	MICHAEL BAKER, INC. (Capital)	PO33234	Wastewater Collections Systems	MBI-SWR-01- 10 final design, bid phase and design during construction	Approved	01.30.2020
2019 Large Diameter Water Main Improvements (Rising Main 3 & 4)	2019-325-103-0	Capital Bond	MOTT MACDONALD (Capital)	PO33206	Other Services	Approving the Award of Professional Services Agreement for Design Engineering Services	Approved	01.27.2020
2020 Large Water Meter Replacement	2020-325-101-0	Capital Bond	Badger Meter Inc. (Paygo)	PO32942	Other Services	Compound Fire Meters	Approved	01.24.2020
Four Mile Run Green Stormwater Infrastructure	2018-GI-102-0	Capital Bond	Johnson, Mirmiran, Thompson, Inc. (Capital)	PO33028	Stormwater Systems & GI	JMT-S&GI-01 Outfall and stormwater improvements	Approved	01.21.2020
Aspinwall Pump Station to Lanpher Reservoir Rising Main	2018-323-100-0	Capital Bond	AECOM TECHNICAL SERVICES, INC.	PO33025	CM-CI	AE-CM-01 - 4 Constructability Reviews for Design Phase Submittals	Approved	01.10.2020
2019 Sewer Reconstruction	2019-424-102-0	Capital Bond	The Homewood Cemetery (Capital)	PO32795	Other Services	Easement Agreement Homewood Cemetery	Approved	01.09.2020
2019 Small Diameter Sewer Rehabilitation (Defined Sites)	2019-424-100-0	Capital Bond	IPR Northeast LLC (Capital)	PO32782	General Contractor	Awarded Contract - IPR Northeast , LLC	Approved	01.08.2020

Appendix K- Capital Project Update

Project Name	Project Number	Potential Funding Source(s)	Company Name	Commitment Number	Commitment Type	Commitment Description	Commitment Status	Commitment Approved Date
Southside Green / Stormwater	2019-GI-100-0	Capital Bond	Ethos Collaborative (PayGo)	PO34108	z-Planning and Design Related	EC00-04 Southside Green / Stormwater Preliminary Design	Approved	03.31.2020
Southside Green / Stormwater	2019-GI-100-0	Capital Bond	Mott MacDonald (PayGo)	PO34102	Other Services	MM23-157 - Data QA/QC TO	Approved	03.31.2020
Southside Green / Stormwater	2019-GI-100-0	Capital Bond	AMG Environmental LTD (PayGo)	PO34024	Other Services	FLOW MONITORING EQUIPMENT	Approved	03.31.2020
Spring Garden Stream Removal	2019-GI-101-0	Capital Bond	Wade Trim, Inc. (PayGo)	PO34109	z-Planning and Design Related	WT00-06 Preliminary design	Approved	03.31.2020
Spring Garden Stream Removal	2019-GI-101-0	Capital Bond	AMG Environmental LTD (PayGo)	PO34024	Other Services	FLOW MONITORING EQUIPMENT	Approved	03.31.2020
Spring Garden Stream Removal	2019-GI-101-0	Capital Bond	Mott MacDonald (PayGo)	PO34111	z-Program Mgt/CM Related	MM23-160 - Data QA/QC	Approved	03.31.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Marion Hill Associates, Inc. (PayGo)	PO34052	Other Services	Reservoir Intake Cleaning	Approved	03.30.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Pall Corporation (PAYGO)	PO33938	Other Services	Onsite Programming Support	Approved	03.30.2020
St. Johns Stormwater Management Project	2019-424-101-0	Capital Bond	AKRF, Inc. (PayGo)	PO33959	Stormwater Systems & GI	AKRF-S&GI-03 Third Party Review	Approved	03.30.2020
Bruecken Pump Station Upgrade - Consultant	2013-323-175-0	Capital Bond	AWK Consulting Engineers, Inc. (Capital)	PO33971	Geotechnical Studies	AWK-GEO-01 Surveying and Utility Investigation Services	Approved	03.27.2020
Aspinwall Treatment Plant Pretreatment Chemical System and Clarification Improvements	2017-322-101-0	Capital Bond	MOTT MACDONALD (Capital)	PO33719	Program Management	MM-PRGM-06 - Miller embedded PM	Approved	03.27.2020
Thomas and McPherson Green Infrastructure	2018-GI-106-0	Capital Bond	AMG Environmental LTD (PayGo)	PO34024	Other Services	FLOW MONITORING EQUIPMENT	Approved	03.24.2020
Thomas and McPherson Green Infrastructure	2018-GI-106-0	Capital Bond	Mott MacDonald (PayGo)	PO34044	z-Program Mgt/CM Related	MM23-159 - Data QA/QC	Approved	03.24.2020
Thomas and McPherson Green Infrastructure	2018-GI-106-0	Capital Bond	Wade Trim, Inc. (PayGo)	PO34031	z-Planning and Design Related	WT00-02 DESIGN AWARDED TO VALUE	Approved	03.24.2020
Thomas and McPherson Green Infrastructure	2018-GI-106-0	Capital Bond	Johnson, Mirmiran, Thompson, Inc. (PayGo)	PO34045	z-Planning and Design Related	JMT00-31 - Design Services	Approved	03.24.2020
2020 Sewer Reconstruction	2020-424-102-0	Capital Bond	MOTT MACDONALD (Capital)	PO33835	Wastewater Collections Systems	MM-SWR-02 - 2020 Sewer Reconstruction	Approved	03.24.2020
2020 Small Diameter Sewer Rehabilitation (Defined Sites) Contract 2	2020-424-100-1	Capital Bond	MOTT MACDONALD (Capital)	PO33845	Wastewater Collections Systems	MM-SWR-04 - PM Services	Approved	03.24.2020
Pressure Monitor Line Installation	2017-325-114-1	PAYGO	A. Folino Construction, Inc. (PayGo)	PO34004	General Contractor	Awarded Contract for Pressure Monitor Line Installation	Approved	03.24.2020
MLK Field Green / Stormwater Infrastructure Project	2019-GI-104-0	Capital Bond	Michael Baker, Inc. (PayGo)	PO34028	z-Planning and Design Related	MB100-08 - Design Services	Approved	03.24.2020
MLK Field Green / Stormwater Infrastructure Project	2019-GI-104-0	Capital Bond	Mott MacDonald (PayGo)	PO34029	z-Program Mgt/CM Related	MM23-158 - Data QA/QC	Approved	03.24.2020
2020 Small Diameter Sewer Rehabilitation - Contract 1	2020-424-100-0	Capital Bond	MOTT MACDONALD (Capital)	PO33843	Wastewater Collections Systems	MM-SWR-03 - PM Services	Approved	03.24.2020
MLK Field Green / Stormwater Infrastructure Project	2019-GI-104-0	Capital Bond	AMG Environmental LTD (PayGo)	PO34024	Other Services	FLOW MONITORING EQUIPMENT	Approved	03.23.2020
2020 Valve Replacement	2020-325-104-0	Capital Bond	HATCH ASSOCIATES CONSULTANTS, INC. (Capital)	PO33722	CM-CI	HT-CM-06 - CM/CI	Approved	03.17.2020
2019 Small Water Meter Replacement	2019-325-113-0	Capital Bond	L/B Water Services Inc. (Paygo)	PO33881	Other Services	2019 Small Water Meter - Option 1	Approved	03.17.2020
2019 Sewer Reconstruction	2019-424-102-0	Capital Bond	Judith A. Griffiths (Capital)	PO33886	Other Services	Easement Agreement - Judith A. Griffiths	Approved	03.17.2020
St. Johns Stormwater Management Project	2019-424-101-0	Capital Bond	Ethos Collaborative (PayGo)	PO33939	z-Planning and Design Related	EC00-05 Preliminary Design	Approved	03.16.2020
2019 Fleet	2020-FLE-101-0	PAYGO	Whitmoyer Ford Inc. (Paygo)	PO33847	Other Services	Purchase of 2019 Fleet vehicles	Approved	03.16.2020
2019 Fleet	2020-FLE-101-0	PAYGO	Berman Freightliners (Paygo)	PO33848	Other Services	2019 FREIGHTLINERS	Approved	03.16.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	Wade Trim, Inc. (PayGo)	PO33894	z-Planning and Design Related	Third Party Technical Review for Maryland Avenue GI Project	Approved	03.12.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	Michael Baker, Inc. (PayGo)	PO33890	z-Planning and Design Related	MBI00-06 3RD PTY REVIEW AWARDED TO VALUE	Approved	03.12.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	Johnson, Mirmiran, Thompson, Inc. (PayGo)	PO33892	z-Program Mgt/CM Related	JMT00-20 Constructability Review for Maryland Avenue Green Infrastructure	Approved	03.12.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	Mott MacDonald (PayGo)	PO33895	z-Program Mgt/CM Related	MM23-153 - Technical Review for 60/90 Design	Approved	03.12.2020
Thomas and McPherson Green Infrastructure	2018-GI-106-0	Capital Bond	Michael Baker, Inc. (PayGo)	PO33550	Stormwater Systems & GI	MBI-CM-02 CM/CI Services	Approved	03.11.2020
31st Ward Sewer System	2017-424-100-0	Capital Bond	SAK Construction, LLC (Capital)	PO33588	General Contractor	Awarded Contract - SAK	Approved	03.11.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	MS Consultants, Inc. (PayGo)	PO33868	z-Planning and Design Related	THIRD PARTY REVIEW	Approved	03.11.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	eDesign Dynamics, LLC (PayGo)	PO33870	z-Planning and Design Related	THIRD PARTY REVIEW	Approved	03.11.2020
Maryland Avenue Green Infrastructure Project	2017-424-101-0	Capital Bond	BUCHART HORN, INC. (PayGo)	PO33866	z-Planning and Design Related	BH28-08 FINAL DESIGN SRVCS TO VALUE	Approved	03.11.2020

Appendix K- Capital Project Update

Woodland Drive Green Infrastructure	2018-GI-108-0	Capital Bond	Civil Environmental Consultants , Inc. (PayGo)	PO33860	z-Planning and Design Related	CEC00-02 DESIGN SRVCS AWARDED TO VALUE	Approved	03.11.2020
2020 Lead Service Line Identification Program Project	2020-325-100-0	Capital Bond	MICHAEL BAKER, INC. (Capital)	PO33582	General Contractor	Awarded Contract - Michael Baker	Approved	03.11.2020
Four Mile Run Green Stormwater Infrastructure	2018-GI-102-0	Capital Bond	MICHAEL BAKER, INC. (Capital)	PO33552	Stormwater Systems & GI	MB00-10 Third Party Review Services	Approved	03.11.2020
Woods Run Stream Inflow - Mairdale Avenue	2017-424-108-0	Capital Bond	Mott MacDonald (PayGo)	PO33863	z-Program Mgt/CM Related	MM23-137 PM Services -T. Batroney	Approved	03.11.2020
Woods Run Stream Inflow - Mairdale Avenue	2017-424-108-0	Capital Bond	Johnson, Mirmiran, Thompson, Inc. (PayGo)	PO33865	z-Program Mgt/CM Related	CM/CI Services for Woods Run - Riverview Green Infrastructure	Approved	03.11.2020
Woods Run Stream Inflow - Mairdale Avenue	2017-424-108-0	Capital Bond	EISLER LANDSCAPES, INC. (PayGo)	PO33864	General Contractor	Installation and Integrated green infrastructure system	Approved	03.11.2020
Woods Run Stream Inflow - Mairdale Avenue	2017-424-108-0	Capital Bond	Civil Environmental Consultants , Inc. (PayGo)	PO33862	z-Planning and Design Related	CEC00-03 FINAL DESIGN AWARDED TO VALUE	Approved	03.11.2020
Highland Park Membrane Filtration Plant UV System	2017-322-106-0	Capital Bond	CED/Mosbach Electric (Capital)	PO33733	Other Services	MFP Historian Expansion	Approved	03.10.2020
Lawn and Ophelia Green Infrastructure Project	2017-424-104-0	Capital Bond	Hatch Associates Consultants (PayGo)	PO33619	z-Program Mgt/CM Related	Constructability Review- Hatch	Approved	03.05.2020
Wightman Park GI Project	2017-424-105-0	Capital Bond	Hatch Associates Consultants (PayGo)	PO33622	z-Program Mgt/CM Related	CE27-190 - CM / CI Services for Wightman Park GI Project, Phase I	Approved	03.05.2020
Wightman Park GI Project	2017-424-105-0	Capital Bond	Ethos Collaborative (PayGo)	PO33620	z-Planning and Design Related	EC00-03 FINAL DESIGN AWARDED TO VALUE	Approved	03.05.2020
Wightman Park GI Project	2017-424-105-0	Capital Bond	EISLER LANDSCAPES, INC. (PayGo)	PO33621	General Contractor	Renovation / Construction work	Approved	03.05.2020
District Water and Pressure Meters - A. Folino	2017-325-114-0	Capital Bond	Hatch Associates Consultants (PayGo)	PO33612	z-Program Mgt/CM Related	CE27-193 - Pressure Monitor Line Installation	Approved	03.04.2020
2020 Fleet Project	2020-FLE-100-0	Capital Bond	Whitmoyer Ford Inc. (Paygo)	PO33433	Other Services	2020 Vehicle Purchase - Whitmoyer Passenger Vehicles	Approved	03.04.2020
Lawn and Ophelia Green Infrastructure Project	2017-424-104-0	Capital Bond	Sci-Tek Consultants, Inc. (PayGo)	PO33613	z-Planning and Design Related	Topographic and Utility Survey	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Yates Electric, LLC (PayGo)	PO33605	Other Services	MFP Troubleshooting Assistance	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Daman-Superior, LLC (PayGo)	PO33600	Other Services	PROMINENT METERING PUMPS	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Pall Corporation (PAYGO)	PO33598	Other Services	MFP EQUIPMENT AND PARTS	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Hatch Associates Consultants (PayGo)	PO33609	Water Systems	HT-WTR-02 - On-Site Facility Improvements Support - T. Gigliotti	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Pall Corporation (PAYGO)	PO33603	General Contractor	Membrane Rack Strainers	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Pall Corporation (PAYGO)	PO33607	Other Services	Programming Support	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Hatch Associates Consultants (PayGo)	PO33602	z-Planning and Design Related	CE27-99 MFP DESIGN AWARDED TO VALUE	Approved	03.04.2020
Aspinwall and MFP Fiberglass Reinforced Plastic Chemical Tank Inspections and Repairs/Replacement	2017-322-102-0	Capital Bond	Hatch Associates Consultants (PayGo)	PO33597	Other Services	CE27-92 PM SUPPORT (D. GRAHAM) & DESIGN APPROVED TO VALUE	Approved	03.04.2020
2019 Unmetered and Flat Rate Properties	2019-325-104-0		BUCHART HORN, INC. (PayGo)	PO33610	z-Planning and Design Related	BH28-11 - 2019 Unmetered and Flat Rate Properties - Engineering Services	Approved	03.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Pall Corporation (PAYGO)	PO33208	Other Services	Various Module Rack Components	Approved	03.02.2020
Bus Rapid Transit (BRT) Water Distribution Improvements	2020-325-102-0	Capital Bond	GAI CONSULTANTS INC. (Capital)	PO33579	Water Systems	GAI-WTR-01 Planning and Design Services	Approved	03.02.2020
2019 Small Diameter Sewer Rehabilitation (IDIQ)	2019-424-108-0	Capital Bond	JET JACK, INC. (Capital)	PO32783	General Contractor	Awarded Contract- Jet Jack, Inc.	Approved	02.27.2020
2019 Small Diameter Sewer Rehabilitation (IDIQ)	2019-424-108-0	Capital Bond	Whitman, Requardt & Associates, LLP (Capital)	PO33114	CM-CI	WRA-CM-01 CM/CI Services	Approved	02.27.2020
2018 Lead Service Line Replacement Program	2018-325-100-0	Capital Bond	University Of Pittsburgh (Capital)	PO33129	Other Services	Lead Service Line Statistical Analysis	Approved	02.25.2020
2020 Small Diameter Sewer Rehabilitation (Defined Sites) Contract 2	2020-424-100-1	Capital Bond	Gannett Fleming (Capital)	PO33547	Wastewater Collections Systems	GFI-SWR-01 Design Services	Approved	02.25.2020
2020 Small Diameter Sewer Rehabilitation - Contract 1	2020-424-100-0	Capital Bond	Johnson, Mirmiran, Thompson, Inc. (Capital)	PO33548	Wastewater Collections Systems	JMT-SWR-02 Design & Design Services During Construction	Approved	02.25.2020
Four Mile Run Green Stormwater Infrastructure	2018-GI-102-0	Capital Bond	MS Consultants, Inc. (Capital)	33198	Stormwater Systems & GI	MS-S&GI-01 - 8 Design Services	Approved	02.25.2020
2020 Large Water Meter Replacement	2020-325-101-0	Capital Bond	Neptune Technology Group (Paygo)	PO32945	Other Services	Neptune Technology Group	Approved	02.21.2020
2020 Large Water Meter Replacement	2020-325-101-0	Capital Bond	L/B Water Services Inc. (Paygo)	PO32946	Other Services	2020 Large Water Meters - PWSA106 Option 1	Approved	02.21.2020
2020 Fleet Project	2020-FLE-100-0	Capital Bond	Whitmoyer Ford Inc. (Paygo)	PO33325	Other Services	2020 Vehicle Purchase - Whitmoyer	Approved	02.04.2020
2020 Fleet Project	2020-FLE-100-0	Capital Bond	A & H Equipment Co. (Paygo)	PO33299	Other Services	2020 Vehicle Purchase - A&H	Approved	02.04.2020
2020 Fleet Project	2020-FLE-100-0	Capital Bond	Berman Freightliners (Paygo)	PO33322	Other Services	2020 Vehicle Purchase - Freightliner	Approved	02.04.2020
2020 Fleet Project	2020-FLE-100-0	Capital Bond	Suppes Motor Sales Company Inc. (Paygo)	PO33324	Other Services	2020 Vehicle Purchase - Suppes Ford	Approved	02.04.2020

Appendix K- Capital Project Update

2020 Fleet Project	2020-FLE-100-0	Capital Bond	Murphy Tractor (Paygo)	PO33323	Other Services	2020 Vehicle Purchase - Murphy Tractor	Approved	02.04.2020
2020 Valve Replacement	2020-325-104-0	Capital Bond	INDEPENDENT ENTERPRISES INC (Capital)	PO33307	General Contractor	2020 Contractor Contract - Option 1	Approved	02.04.2020
Highland Park Membrane Filtration Plant Assessment and Critical Process Improvements	2017-322-104-0	Capital Bond	Lanco Electric Inc. (Paygo)	PO33209	Other Services	VFDs and Various MFP Improvements	Approved	01.30.2020
2018 Sewers Under Structures	2017-424-110-0	Capital Bond	MICHAEL BAKER, INC. (Capital)	PO33234	Wastewater Collections Systems	MBI-SWR-01- 10 final design, bid phase and design during construction	Approved	01.30.2020
2019 Large Diameter Water Main Improvements (Rising Main 3 & 4)	2019-325-103-0	Capital Bond	MOTT MACDONALD (Capital)	PO33206	Other Services	Approving the Award of Professional Services Agreement for Design Engineering Services	Approved	01.27.2020
2020 Large Water Meter Replacement	2020-325-101-0	Capital Bond	Badger Meter Inc. (Paygo)	PO32942	Other Services	Compound Fire Meters	Approved	01.24.2020
Four Mile Run Green Stormwater Infrastructure	2018-GI-102-0	Capital Bond	Johnson, Mirmiran, Thompson, Inc. (Capital)	PO33028	Stormwater Systems & GI	JMT-S&GI-01 Outfall and stormwater improvements	Approved	01.21.2020
Aspinwall Pump Station to Lanpher Reservoir Rising Main	2018-323-100-0	Capital Bond	AECOM TECHNICAL SERVICES, INC.	PO33025	CM-CI	AE-CM-01 - 4 Constructability Reviews for Design Phase Submittals	Approved	01.10.2020
2019 Sewer Reconstruction	2019-424-102-0	Capital Bond	The Homewood Cemetery (Capital)	PO32795	Other Services	Easement Agreement Homewood Cemetery	Approved	01.09.2020
2019 Small Diameter Sewer Rehabilitation (Defined Sites)	2019-424-100-0	Capital Bond	IPR Northeast LLC (Capital)	PO32782	General Contractor	Awarded Contract - IPR Northeast , LLC	Approved	01.08.2020

Appendix K- Capital Project Update

Project Class	Project Name	Phase	Project Description	Project Justification	Funding Source(s)	Total Budget (Prior Years Included)
Water Treatment Plant	Aspinwall and Membrane Filtration Plant Fiberglass Reinforced Plastic Chemical Tank Inspections and Repairs/Replacement	Assessment/Construction	Inspection and rehabilitation and/or replacement of the fiberglass reinforced plastic chemical tanks	Based on the age, service, and visual observations of the tanks, rehabilitation is needed to maintain the integrity of the tanks. Known repairs include the replacement of the 300 gallon sodium hypochlorite day tank and repair/modification of the vent piping on the caustic tank.	Cash (PAYGO)	\$ 295,000.00
Water Treatment Plant	Aspinwall Water Treatment Plant Raw Water Intakes	Preliminary Design	Project will include condition assessment, renewing or replacing the existing West and East Raw Water Intake Gate House buildings and associated systems, including gates, screens, and associated mechanical equipment as well as the addition of SCADA. Influent piping through the Ross Pump Station will also be addressed.	The West Gate is 90% closed and inoperable. Both gate houses are in need of rehabilitation or replacement. The West Gatehouse is 100 years old, and the East Gate is almost 90 years old.	Debt (Revenue Bonds)	\$ 45,000,000.00
Water Treatment Plant	Aspinwall Treatment Plant Pretreatment Chemical System and Clarification Improvements	Design/Construction	Improvements to pretreatment chemical and clarification systems to provide improved water treatment capabilities. This project is the parent project for all of the clarification and pre-treatment related projects.	Chemical treatment systems are a critical component to producing safe drinking water. Components of the chemical treatment systems can no longer be operated in a safe, effective, or reliable manner to meet water quality requirements. Many bulk water treatment chemicals present safety hazards to staff. The storage and pumping systems associated with these chemicals have reached the end of their useful life. Failures resulting in dust creation and chemical spills can place operators in unsafe working conditions and can cause physical damage to equipment and structures, as well as environmental contamination.	Debt (Revenue Bonds)	\$ 28,505,990.17
Water Treatment Plant	Aspinwall Water Treatment Plant Electrical and Backup Power Improvements	Preliminary Design	Improvements to electrical systems at Water Treatment Plant, including provisions for stand-by or backup power systems, upgrades to existing electrical distribution system, replacement of motor control centers, and associated panels, conduit, wiring, and systems.	Electrical systems at the Water Treatment Plant have generally met the end of their useful lives and spare/replacement parts are unavailable. Electrical panels do not meet current safety standards, including lack of arc flash protection. Additionally, the Water Treatment Plant does not have redundant power systems or a means for stand-by power for critical pumping and treatment systems.	Debt (Revenue Bonds)	\$ 26,520,000.00
Water Treatment Plant	Clearwell Emergency Response Project	Preliminary Design	Long-term bypass of the existing 108 year old clearwell (finished water structure) including the construction of pump wetwells at the Aspinwall and Bruecken Pump Stations, modifications to the clearwell inlet and outlet gate house, and the construction of a bypass line around the clearwell to the outlet gate house.	The clearwell was constructed in 1908 and has not undergone any major modifications or upgrades since. The clearwell has two main functions: providing equalization storage that allows the filters to operate independently of potential fluctuations in system demands and providing sufficient contact time for disinfection agents to meet the requirements of the Surface Water Treatment Rule and Long-Term 2 Enhanced Surface Water Treatment Rule. In order to replace the clearwell, a long-term bypass is required in order to provide adequate suction pressure for the pump stations.	Debt (Revenue Bonds)	\$ 27,630,000.00
Water Treatment Plant	Corrosion Control Chemical Storage & Feed Systems	Construction	Installation of three phosphoric acid storage and feed systems located at Aspinwall Pump Station, Bruecken Pump Station, and the Membrane Filtration Plant to provide corrosion control in the distribution system.	Required in order to lower lead levels in water.	Debt (Revenue Bonds)	\$ 10,371,034.64
Water Treatment Plant	Aspinwall Water Treatment Plant Security Fence, Lighting, and Surveillance	Not Started	Install new fencing, lighting, and surveillance around the Water Treatment Plant.	The fencing and security infrastructure around the Water Treatment Plant is in need of upgrades.	Cash (PAYGO)	\$ 530,000.00
Water Treatment Plant	Highland Park Membrane Filtration Plant UV System	Startup/Commissioning	Installation of a UV treatment system and appurtenances at the Membrane Filtration Plant to comply with the 1 log inactivation of Giardia cysts and the PA DEP Administrative Order dated October 25, 2017.	PA DEP determined that additional disinfection was required.	Debt (Revenue Bonds)	\$ 5,118,729.00
Water Treatment Plant	Highland Reservoir #1 Parapet Wall Repairs	Construction	Repair of existing parapet wall around Highland Reservoir No. 1	PA DEP required this wall to be repaired as part of the rehabilitation of the membrane filtration plant to provide added security to the water source.	Debt (Revenue Bonds)	\$ 2,211,982.00
Water Treatment Plant	Highland Park Membrane Filtration Module Replacement Program	Construction	Replace membrane modules. The Membrane Filtration Plant includes a total of 10 racks, each with 80 modules.	Membrane modules have reached the end of their useful life and are beginning to fail at an increasing rate.	Cash (PAYGO)	\$ 2,289,711.00

Appendix K- Capital Project Update

Project Class	Project Name	Phase	Project Description	Project Justification	Funding Source(s)	Total Budget (Prior Years Included)
Water Treatment Plant	Membrane Filtration Plant Assessment and Critical Process Improvements	Construction	Complete a condition assessment of systems supporting the treatment process and perform critical improvements to maintain water treatment and allow full warranty of replacement modules. Improvements may include electrical, chemical feed, strainers, and other support systems.	Membrane module failure rate has continually increased over the last several years and are more than 5 years beyond the manufacturer's recommended replacement cycle. To allow module membrane manufacturers to extend a full warranty, a system condition assessment is needed. A detailed condition assessment is needed to address other critical worker safety and degradation of equipment that are essential to maintain the water treatment process. Improvements to the plan are required in order to restart the Membrane Filtration Plant.	Cash (PAYGO)	\$ 3,638,320.53
Water Pumping and Storage	Ross Pump Station	Preliminary Design	Replacement of aged pump and valve equipment, meters, SCADA, electrical equipment, HVAC, auxiliary systems, as well as the rehabilitation of the building architectural and energy management systems.	Pump station is in need of rehabilitation. Pumps and ancillary systems are beyond their design life.	Debt (Revenue Bonds)	\$ 43,000,000.00
Water Pumping and Storage	Clearwell Improvements	Not Started	Replacement of the existing 108 year old clearwell (finished water structure) with multi-celled clearwell to allow for maintenance.	The clearwell was constructed in 1908 and has not undergone any major modifications or upgrades since. It has two main functions: providing equalization storage that allows the filters to operate independently of potential fluctuations in system demands, and providing sufficient retention contact time for disinfection agents to meet the requirements of the Surface Water Treatment Rule and Long-Term 2 Enhanced Surface Water Treatment Rule. Considering the age and condition of the clearwell, it is the water system's weakest link as there are no practical means to deliver water by bypassing the clearwell, while maintaining the required volume, quality, and contact time.	Debt (Revenue Bonds)	\$ 57,009,491.00
Water Pumping and Storage	Bruecken Pump Station Improvements	Preliminary Design	Replacement of aged pump and valve equipment, meters, SCADA, electrical equipment, HVAC, auxiliary systems, as well as the rehabilitation of the building architectural and energy management systems.	Pump station is in need of renovations and upgrades to maintain service, restore to a 20 to 25 year useful life expectancy, and provide safer conditions for staff. Additionally, required for the bypass of the clearwell.	Debt (Revenue Bonds)	\$ 24,980,000.00
Water Pumping and Storage	Aspinwall Pump Station Improvements	Preliminary Design	Replacement of aged pump and valve equipment, meters, SCADA, electrical equipment, HVAC, auxiliary systems, as well as the rehabilitation of the building architectural and energy management systems.	Pump station is in need of renovations and upgrades to maintain service, restore to a 20 to 25 year useful life expectancy, and provide safer conditions for staff. Additionally, required for the bypass of the clearwell.	Debt (Revenue Bonds)	\$ 29,360,000.00
Water Pumping and Storage	Chlorine Booster Station Improvements	Design	Replacement of existing chlorine injection facilities at reservoirs and tanks for chlorine residual.	The Authority boosts chlorine residual at a majority of its storage facilities. Recent changes to PA DEP regulations require an increase in minimum chlorine residual levels in the distribution system. All chlorine booster facilities need to be upgraded in order to meet these requirements.	Debt (Revenue Bonds)	\$ 10,090,000.00
Water Pumping and Storage	Highland Reservoir Pump Station and Rising Main	Design	Construction of a new finished water pump station and transmission main to supply water to the Highland No.1 Service Area from Highland No. 2 Reservoir.	All compliant water supply for the Highland No. 1 Service Area currently flows through the Highland No. 1 Reservoir and the Membrane Filtration Plant. There is no other source water supply for the Highland No. 1 Service Area. In addition to providing alternate supply, this project is to temporarily provide finished water that meets the chlorine disinfection rules to the Highland No. 1 Service Area during the Clearwell Replacement Project. Additionally, this new facility could also be designed to service the Garfield pressure district, thus eliminating the rehabilitation of the Highland Pump Station.	Debt (Revenue Bonds)	\$ 37,130,000.00
Water Pumping and Storage	Inline Pump Station (Coral and Pacific) Improvements	Not Started	Replacement of aged pump and valve equipment, electrical equipment, HVAC, auxiliary systems, and rehabilitation of the building architectural and energy management systems as prioritized by the recommended Finished Water Pump Stations Condition Assessment Project.	The pump station is in need of renovations and upgrades to maintain service, restore a 20 to 25 year useful life expectancy, and to provide safer conditions for staff.	Debt (Revenue Bonds)	\$ 600,000.00
Water Pumping and Storage	Lanpher Reservoir Improvements	Design (Chlorine facilities)/ Complete (liner and cover)/ Closeout (cover pumps)	Replacement of existing reservoir liner and cover and associated reservoir rehabilitation. Replacement of existing chlorine injection system.	The existing cover failed and had to be replaced on an emergency basis as part of the PA DEP October 2017 Administrative Order. Existing chlorine feed systems are beyond their useful life and must be replaced.	Debt (Revenue Bonds)	\$ 30,890,181.89

Appendix K- Capital Project Update

Project Class	Project Name	Phase	Project Description	Project Justification	Funding Source(s)	Total Budget (Prior Years Included)
Water Pumping and Storage	Highland No. 2 Reservoir Improvements	Planning	Replacement of existing reservoir liner and cover and associated reservoir rehabilitation. Replacement of existing chlorine injection system. Upgrade of reservoir outlet structure.	The Highland No. 2 Reservoir will be used as a temporary clearwell while the new clearwell is being constructed. Existing chlorine feed facilities must be upgraded to meet PA DEP regulatory requirements for distribution chlorine residual. Existing reservoir outlet structure must be upgraded to accommodate new Highland Reservoir Pump Station.	Debt (Revenue Bonds)	\$ 27,510,000.00
Water Pumping and Storage	Herron Hill Reservoir Improvements	Design	Replacement of existing reservoir liner and cover and associated reservoir rehabilitation. Replacement of existing chlorine injection system.	The existing cover has reached the end of its useful life and must be replaced. Existing chlorine feed systems are beyond their useful life and must be replaced.	Debt (Revenue Bonds)	\$ 5,520,000.00
Water Pumping and Storage	Garfield Tank Improvements	Not Started	Rehabilitation or replacement of the existing tank. Increase of tank capacity may be necessary.	The Garfield Elevated Storage Tank was constructed in 1959 and last rehabilitated in 1992. The existing tank does not have sufficient capacity to meet PA DEP's requirements for sizing, which states that a tank must have sufficient capacity to meet average day demand plus fire flow demand. This project will provide adequate storage through system redundancy to meet the pressure district's demand and fire flow conditions.	Cash (PAYGO)	\$ 4,050,000.00
Water Pumping and Storage	Lincoln Tank Improvements	Not Started	Rehabilitation or replacement of the existing tank.	Constructed in 1939, this tank is nearing the end of its useful life. The last inspection, which was performed in 2018, noted deficiencies that need to be addressed to ensure water quality standards are met.	Cash (PAYGO)	\$ 4,195,000.00
Water Pumping and Storage	Spring Hill Tank Improvements	Not Started	Perform a comprehensive inspection of the existing storage tanks and rehabilitation or replacement of the existing tanks.	Constructed in 1929 of riveted steel, the coatings and structure of these tanks may require rehabilitation due to corrosion. The existing shell ladder, ladder cage, and rolling roof ladder do not meet current OSHA dimensional requirements.	Cash (PAYGO)	\$ 2,125,000.00
Water Pumping and Storage	Mission Pump Station Improvements	Not Started	Replacement of aged pump and valve equipment, electrical equipment, HVAC, auxiliary systems, and rehabilitation of the building architectural and energy management systems as prioritized by the recommended Finished Water Pump Stations Condition Assessment Project.	The Mission Pump Station is the only pumping station located south of the Monongahela River and was originally constructed between 1910 and 1912. The pump station is in need of renovations and upgrades to maintain service, restore a 20 to 25 year useful life expectancy, and to provide safer conditions for staff.	Cash (PAYGO)	\$ 16,865,000.00
Water Pumping and Storage	Herron Hill Tank Pump Station Improvements	Not Started	Replacement of aged pump and valve equipment, electrical equipment, HVAC, auxiliary systems, and rehabilitation of the building architectural and energy management systems as prioritized by the recommended Finished Water Pump Stations Condition Assessment Project.	The pump station is in need of renovations and upgrades to maintain service, restore a 20 to 25 year useful life expectancy, and to provide safer conditions for staff.	Cash (PAYGO)	\$ 1,110,000.00
Water Pumping and Storage	Herron Hill Pump Station Improvements	Not Started	Replacement of aged pump and valve equipment, electrical equipment, HVAC, auxiliary systems, and rehabilitation of the building architectural and energy management systems as prioritized by the recommended Finished Water Pump Stations Condition Assessment Project.	The pump station was originally constructed in the late 1890's. The pump station is in need of renovations and upgrades to maintain service, restore a 20 to 25 year useful life expectancy, and to provide safer conditions for staff.	Cash (PAYGO)	\$ 10,960,000.00
Water Pumping and Storage	Howard Pump Station Improvements	Not Started	Replacement of aged pump and valve equipment, electrical equipment, HVAC, auxiliary systems, and rehabilitation of the building architectural and energy management systems as prioritized by the recommended Finished Water Pump Stations Condition Assessment Project.	The pump station was originally constructed between 1900 and 1904. The pump station is in need of renovations and upgrades to maintain service, restore a 20 to 25 year useful life expectancy, and to provide safer conditions for the staff.	Cash (PAYGO)	\$ 18,650,000.00
Water Pumping and Storage	Lincoln Pump Station Improvements	Preliminary Design	Replacement of aged pump and valve equipment, electrical equipment, HVAC, and auxiliary systems, and rehabilitation of the building architectural and energy management systems as prioritized by the recommended Finished Water Pump Stations Condition Assessment Project.	The pump station was originally constructed in 1952. The pump station is in need of renovations and upgrades to maintain service, restore a 20 to 25 year useful life expectancy, and to provide safer conditions for staff.	Debt (Revenue Bonds)	\$ 1,374,898.00
Water Pumping and Storage	Saline Pump Station Improvements	Not Started	Replacement of aged pump and valve equipment, electrical equipment, HVAC, auxiliary systems, and rehabilitation of the building architectural and energy management systems as prioritized by the recommended Finished Water Pump Stations Condition Assessment Project.	The pump station was originally constructed in 1935. The pump station is in need of renovations and upgrades to maintain service, restore a 20 to 25 year useful life expectancy, and to provide safer conditions for staff.	Debt (Revenue Bonds)	\$ 1,491,995.00

Appendix K- Capital Project Update

Project Class	Project Name	Phase	Project Description	Project Justification	Funding Source(s)	Total Budget (Prior Years Included)
Water Pumping and Storage	Aspinwall Pump Station to Lanpher Reservoir Rising Main	Design	Construction of a new, redundant rising main from Aspinwall Pump Station to Lanpher Reservoir.	The existing 60-inch rising main that supplies the Lanpher Reservoir is a 150 year old riveted steel pipe, has several tap connections to critical and bulk customers, and has experienced recent pipe failures. The new proposed rising main would serve as a primary supply source for the Lanpher Reservoir during the Clearwell Replacement Project and a redundant supply line in case of a failure or planned cleaning and rehabilitation of the existing 60-inch supply main.	Debt (Revenue Bonds)	\$ 49,454,000.00
Water Pumping and Storage	2019 Large Diameter Water Main Improvements - Rising Mains 3 & 4	Design	Condition assessment and rehabilitation or replacement of Rising Mains 3 and 4. Replacement or rehabilitation depending upon existing condition of rising mains.	Rising Mains 3 and 4 feed the Highland 2 Pump Station. The capacity of these rising mains may need to be increased to accomodate additional flow during the bypass of the clearwell. These mains will need to accommodate demand from both Highland No.1 and Highland No. 2 reservoirs during the bypass of the clearwell as well as to supply a redundant feed to the Highland No. 1 reservoir.	Debt (Revenue Bonds)	\$ 23,550,000.00
Water Distribution System	2018 Lead Service Line Replacement	Closeout	Replacement of 7% of lead service lines per year.	Due to the exceedance of the action levels from compliance tests for lead and copper, the PA DEP required the Authority to perform additional distribution system water quality monitoring, and the optimization of corrosion control treatment, public education, and lead service line replacement.	Debt (Revenue Bonds) & PENNVEST	\$ 52,149,500.00
Water Distribution System	2019 Lead Service Line Replacement	Construction	Replacement of 7% of lead service lines per year.	Due to the exceedance of the action levels from compliance tests for lead and copper, the PA DEP required the Authority to perform additional distribution system water quality monitoring, and the optimization of corrosion control treatment, public education, and lead service line replacement.	Debt (Revenue Bonds) & PENNVEST	\$ 51,128,536.05
Water Distribution System	2018 Small Diameter Water Main Replacement	Closeout	Strategic replacement of water mains to improve system reliability as well as improve water pressure, maintain water quality, and minimize disturbance to the community. Program will initially focus on replacing existing 4-inch and 6-inch unlined cast iron mains and mains with a history of frequent breaks.	By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus saving overall replacement cost. Additionally, projects will be coordinated with other utilities to minimize disturbance to the community and street surface restoration costs. Water quality will also improve by removing tuberculated mains.	Debt (Revenue Bonds)	\$ 10,520,000.00
Water Distribution System	2019 Small Diameter Water Main Replacement	Construction	Strategic replacement of water mains to improve system reliability as well as improve water pressure, maintain water quality, and minimize disturbance to the community. Program will initially focus on replacing existing 4-inch and 6-inch unlined cast iron mains and mains with a history of frequent breaks.	By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus saving overall replacement cost. Additionally, projects will be coordinated with other utilities to minimize disturbance to the community and street surface restoration costs. Water quality will also improve by removing tuberculated mains.	Debt (Revenue Bonds)	\$ 10,880,000.00
Water Distribution System	2020 Small Diameter Water Main Replacement	Construction	Strategic replacement of water mains to improve system reliability as well as improve water pressure, maintain water quality, and minimize disturbance to the community. Program will initially focus on replacing existing 4-inch and 6-inch unlined cast iron mains and mains with a history of frequent breaks.	By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus saving overall replacement cost. Additionally, projects will be coordinated with other utilities to minimize disturbance to the community and street surface restoration costs. Water quality will also improve by removing tuberculated mains.	Debt (Revenue Bonds)	\$ 54,340,000.00
Water Distribution System	2021 Small Diameter Water Main Replacement	Preliminary Design	Strategic replacement of water mains to improve system reliability as well as improve water pressure, maintain water quality, and minimize disturbance to the community. Program will initially focus on replacing existing 4-inch and 6-inch unlined cast iron mains and mains with a history of frequent breaks.	By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus saving overall replacement cost. Additionally, projects will be coordinated with other utilities to minimize disturbance to the community and street surface restoration costs. Water quality will also improve by removing tuberculated mains.	Debt (Revenue Bonds)	\$ 38,550,000.00
Water Distribution System	2022 Small Diameter Water Main Replacement	Not Started	Strategic replacement of water mains to improve system reliability as well as improve water pressure, maintain water quality, and minimize disturbance to the community. Program will initially focus on replacing existing 4-inch and 6-inch unlined cast iron mains and mains with a history of frequent breaks.	By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus saving overall replacement cost. Additionally, projects will be coordinated with other utilities to minimize disturbance to the community and street surface restoration costs. Water quality will also improve by removing tuberculated mains.	Debt (Revenue Bonds)	\$ 98,950,000.00

Appendix K- Capital Project Update

Project Class	Project Name	Phase	Project Description	Project Justification	Funding Source(s)	Total Budget (Prior Years Included)
Water Distribution System	2023 Small Diameter Water Main Replacement	Not Started	Strategic replacement of water mains to improve system reliability as well as improve water pressure, maintain water quality, and minimize disturbance to the community. Program will initially focus on replacing existing 4-inch and 6-inch unlined cast iron mains and mains with a history of frequent breaks.	By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus saving overall replacement cost. Additionally, projects will be coordinated with other utilities to minimize disturbance to the community and street surface restoration costs. Water quality will also improve by removing tuberculated mains.	Debt (Revenue Bonds)	\$ 102,800,000.00
Water Distribution System	2024 Small Diameter Water Main Replacement	Not Started	Strategic replacement of water mains to improve system reliability as well as improve water pressure, maintain water quality, and minimize disturbance to the community. Program will initially focus on replacing existing 4-inch and 6-inch unlined cast iron mains and mains with a history of frequent breaks.	By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus saving overall replacement cost. Additionally, projects will be coordinated with other utilities to minimize disturbance to the community and street surface restoration costs. Water quality will also improve by removing tuberculated mains.	Debt (Revenue Bonds)	\$ 114,370,000.00
Water Distribution System	2020 Large Diameter Water Main Replacement	Preliminary Design	Strategic replacement or rehabilitation of large diameter water mains (16-inch and larger) and appurtenances to improve system reliability and hydraulics, including internal and external inspections.	The Authority's water system has approximately 122 miles of large diameter water mains. By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus resulting in cost savings. Typically, large diameter pipe is not readily available and has a 6 to 8 week lead time for delivery. A large percentage of the Authority's large diameter mains are riveted steel, which cannot be easily repaired without the use of field fabricated specialty fittings	Debt (Revenue Bonds)	\$ 6,005,000.00
Water Distribution System	2021 Large Diameter Water Main Replacement	Not Started	Strategic replacement or rehabilitation of large diameter water mains (16-inch and larger) and appurtenances to improve system reliability and hydraulics, including internal and external inspections.	The Authority's water system has approximately 122 miles of large diameter water mains. By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus resulting in cost savings. Typically, large diameter pipe is not readily available and has a 6 to 8 week lead time for delivery. A large percentage of the Authority's large diameter mains are riveted steel, which cannot be easily repaired without the use of field fabricated specialty fittings	Debt (Revenue Bonds)	\$ 6,586,848.00
Water Distribution System	2022 Large Diameter Water Main Replacement	Not Started	Strategic replacement or rehabilitation of large diameter water mains (16-inch and larger) and appurtenances to improve system reliability and hydraulics, including internal and external inspections.	The Authority's water system has approximately 122 miles of large diameter water mains. By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus resulting in cost savings. Typically, large diameter pipe is not readily available and has a 6 to 8 week lead time for delivery. A large percentage of the Authority's large diameter mains are riveted steel, which cannot be easily repaired without the use of field fabricated specialty fittings	Debt (Revenue Bonds)	\$ 16,640,000.00
Water Distribution System	2023 Large Diameter Water Main Replacement	Not Started	Strategic replacement or rehabilitation of large diameter water mains (16-inch and larger) and appurtenances to improve system reliability and hydraulics, including internal and external inspections.	The Authority's water system has approximately 122 miles of large diameter water mains. By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus resulting in cost savings. Typically, large diameter pipe is not readily available and has a 6 to 8 week lead time for delivery. A large percentage of the Authority's large diameter mains are riveted steel, which cannot be easily repaired without the use of field fabricated specialty fittings	Debt (Revenue Bonds)	\$ 19,560,000.00
Water Distribution System	2024 Large Diameter Water Main Replacement	Not Started	Strategic replacement or rehabilitation of large diameter water mains (16-inch and larger) and appurtenances to improve system reliability and hydraulics, including internal and external inspections.	The Authority's water system has approximately 122 miles of large diameter water mains. By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus resulting in cost savings. Typically, large diameter pipe is not readily available and has a 6 to 8 week lead time for delivery. A large percentage of the Authority's large diameter mains are riveted steel, which cannot be easily repaired without the use of field fabricated specialty fittings	Debt (Revenue Bonds)	\$ 23,580,000.00
Water Distribution System	2018 Water Relay	Closeout	Replacement of existing water mains, valves, fittings, service connections, and hydrants due to emergency situations.	The existing water distribution system is aging and updates are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 3,821,575.00

Appendix K- Capital Project Update

Project Class	Project Name	Phase	Project Description	Project Justification	Funding Source(s)	Total Budget (Prior Years Included)
Water Distribution System	2019 Water Relay	Construction	Replacement of existing water mains, valves, fittings, service connections, and hydrants due to emergency situations.	The existing water distribution system is aging and updates are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 1,550,000.00
Water Distribution System	2020 Water Relay	Not Started	Replacement of existing water mains, valves, fittings, service connections, and hydrants due to emergency situations.	The existing water distribution system is aging and updates are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 1,727,500.00
Water Distribution System	2021 Water Relay	Not Started	Replacement of existing water mains, valves, fittings, service connections, and hydrants due to emergency situations.	The existing water distribution system is aging and updates are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 1,750,000.00
Water Distribution System	2022 Water Relay	Not Started	Replacement of existing water mains, valves, fittings, service connections, and hydrants due to emergency situations.	The existing water distribution system is aging and updates are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 1,880,000.00
Water Distribution System	2023 Water Relay	Not Started	Replacement of existing water mains, valves, fittings, service connections, and hydrants due to emergency situations.	The existing water distribution system is aging and updates are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 1,880,000.00
Water Distribution System	2024 Water Relay	Not Started	Replacement of existing water mains, valves, fittings, service connections, and hydrants due to emergency situations.	The existing water distribution system is aging and updates are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 1,880,000.00
Water Distribution System	2017 Valve Replacement	Closeout	Replacement of defective or non-operational valves on transmission and distribution mains throughout the water distribution system, excluding valves replaced during waterline relays.	Increasing the number of operable valves in the system will reduce the number of number of valves that would need to be closed during emergency conditions, and therefore the number of customers that may be impacted.	Debt (Revenue Bonds)	\$ 2,384,207.76
Water Distribution System	2019 Valve Replacement	Closeout	Replacement of defective or non-operational valves on transmission and distribution mains throughout the water distribution system, excluding valves replaced during waterline relays.	Increasing the number of operable valves in the system will reduce the number of number of valves that would need to be closed during emergency conditions, and therefore the number of customers that may be impacted.	Debt (Revenue Bonds)	\$ 2,980,000.00
Water Distribution System	2020 Valve Replacement	Construction	Replacement of defective or non-operational valves on transmission and distribution mains throughout the water distribution system, excluding valves replaced during waterline relays.	Increasing the number of operable valves in the system will reduce the number of number of valves that would need to be closed during emergency conditions, and therefore the number of customers that may be impacted.	Debt (Revenue Bonds)	\$ 2,995,000.00
Water Distribution System	2021 Valve Replacement	Not Started	Replacement of defective or non-operational valves on transmission and distribution mains throughout the water distribution system, excluding valves replaced during waterline relays.	Increasing the number of operable valves in the system will reduce the number of number of valves that would need to be closed during emergency conditions, and therefore the number of customers that may be impacted.	Debt (Revenue Bonds)	\$ 2,995,000.00
Water Distribution System	2022 Valve Replacement	Not Started	Replacement of defective or non-operational valves on transmission and distribution mains throughout the water distribution system, excluding valves replaced during waterline relays.	Increasing the number of operable valves in the system will reduce the number of number of valves that would need to be closed during emergency conditions, and therefore the number of customers that may be impacted.	Debt (Revenue Bonds)	\$ 2,995,000.00
Water Distribution System	2023 Valve Replacement	Not Started	Replacement of defective or non-operational valves on transmission and distribution mains throughout the water distribution system, excluding valves replaced during waterline relays.	Increasing the number of operable valves in the system will reduce the number of number of valves that would need to be closed during emergency conditions, and therefore the number of customers that may be impacted.	Debt (Revenue Bonds)	\$ 3,350,000.00
Water Distribution System	2024 Valve Replacement	Not Started	Replacement of defective or non-operational valves on transmission and distribution mains throughout the water distribution system, excluding valves replaced during waterline relays.	Increasing the number of operable valves in the system will reduce the number of number of valves that would need to be closed during emergency conditions, and therefore the number of customers that may be impacted.	Debt (Revenue Bonds)	\$ 7,510,000.00
Water Distribution System	2017 Hydrant Replacement	Closeout	Replacement of broken hydrants throughout the water distribution system. The goal of the program is to replace a minimum of 100 hydrants per year, excluding hydrants replaced during waterline relays.	Increasing the number of operational hydrants provides better fire protection for the City of Pittsburgh.	Debt (Revenue Bonds)	\$ 1,192,574.23
Water Distribution System	2019 Hydrant Replacement	Closeout	Replacement of broken hydrants throughout the water distribution system. The goal of the program is to replace a minimum of 100 hydrants per year, excluding hydrants replaced during waterline relays.	Increasing the number of operational hydrants provides better fire protection for the City of Pittsburgh.	Debt (Revenue Bonds)	\$ 1,215,000.00
Water Distribution System	2020 Hydrant Replacement	Not Started	Replacement of broken hydrants throughout the water distribution system. The goal of the program is to replace a minimum of 100 hydrants per year, excluding hydrants replaced during waterline relays.	Increasing the number of operational hydrants provides better fire protection for the City of Pittsburgh.	Debt (Revenue Bonds)	\$ 1,430,000.00
Water Distribution System	2021 Hydrant Replacement	Not Started	Replacement of broken hydrants throughout the water distribution system. The goal of the program is to replace a minimum of 100 hydrants per year, excluding hydrants replaced during waterline relays.	Increasing the number of operational hydrants provides better fire protection for the City of Pittsburgh.	Debt (Revenue Bonds)	\$ 1,450,000.00

Appendix K- Capital Project Update

Project Class	Project Name	Phase	Project Description	Project Justification	Funding Source(s)	Total Budget (Prior Years Included)
Water Distribution System	2022 Hydrant Replacement	Not Started	Replacement of broken hydrants throughout the water distribution system. The goal of the program is to replace a minimum of 100 hydrants per year, excluding hydrants replaced during waterline relays.	Increasing the number of operational hydrants provides better fire protection for the City of Pittsburgh.	Debt (Revenue Bonds)	\$ 1,450,000.00
Water Distribution System	2023 Hydrant Replacement	Not Started	Replacement of broken hydrants throughout the water distribution system. The goal of the program is to replace a minimum of 100 hydrants per year, excluding hydrants replaced during waterline relays.	Increasing the number of operational hydrants provides better fire protection for the City of Pittsburgh.	Debt (Revenue Bonds)	\$ 1,575,000.00
Water Distribution System	2024 Hydrant Replacement	Not Started	Replacement of broken hydrants throughout the water distribution system. The goal of the program is to replace a minimum of 100 hydrants per year, excluding hydrants replaced during waterline relays.	Increasing the number of operational hydrants provides better fire protection for the City of Pittsburgh.	Debt (Revenue Bonds)	\$ 1,575,000.00
Water Distribution System	2019 Small Meter Replacement	Construction	Annual replacement of water meters one inch or less.	Ensure capture of all revenue. As meters age, they typically underestimate the amount of water consumed.	Cash (PAYGO)	\$ 785,775.00
Water Distribution System	2020 Small Meter Replacement	Construction	Annual replacement of water meters one inch or less.	Ensure capture of all revenue. As meters age, they typically underestimate the amount of water consumed.	Cash (PAYGO)	\$ 850,000.00
Water Distribution System	2021 Small Meter Replacement	Not Started	Annual replacement of water meters one inch or less.	Ensure capture of all revenue. As meters age, they typically underestimate the amount of water consumed.	Cash (PAYGO)	\$ 860,000.00
Water Distribution System	2022 Small Meter Replacement	Not Started	Annual replacement of water meters one inch or less.	Ensure capture of all revenue. As meters age, they typically underestimate the amount of water consumed.	Cash (PAYGO)	\$ 870,000.00
Water Distribution System	2023 Small Meter Replacement	Not Started	Annual replacement of water meters one inch or less.	Ensure capture of all revenue. As meters age, they typically underestimate the amount of water consumed.	Cash (PAYGO)	\$ 880,000.00
Water Distribution System	2024 Small Meter Replacement	Not Started	Annual replacement of water meters one inch or less.	Ensure capture of all revenue. As meters age, they typically underestimate the amount of water consumed.	Cash (PAYGO)	\$ 890,000.00
Water Distribution System	2019 Large Meter Replacement	Construction	Annual replacement of water meters larger than one inch.	Ensure capture of all revenue. As meters age, they typically underestimate the amount of water consumed.	Cash (PAYGO)	\$ 840,000.00
Water Distribution System	2020 Large Meter Replacement	Not Started	Annual replacement of water meters larger than one inch.	Ensure capture of all revenue. As meters age, they typically underestimate the amount of water consumed.	Cash (PAYGO)	\$ 1,117,450.00
Water Distribution System	2021 Large Meter Replacement	Not Started	Annual replacement of water meters larger than one inch.	Ensure capture of all revenue. As meters age, they typically underestimate the amount of water consumed.	Cash (PAYGO)	\$ 860,000.00
Water Distribution System	2022 Large Meter Replacement	Not Started	Annual replacement of water meters larger than one inch.	Ensure capture of all revenue. As meters age, they typically underestimate the amount of water consumed.	Cash (PAYGO)	\$ 870,000.00
Water Distribution System	2023 Large Meter Replacement	Not Started	Annual replacement of water meters larger than one inch.	Ensure capture of all revenue. As meters age, they typically underestimate the amount of water consumed.	Cash (PAYGO)	\$ 880,000.00
Water Distribution System	2024 Large Meter Replacement	Not Started	Annual replacement of water meters larger than one inch.	Ensure capture of all revenue. As meters age, they typically underestimate the amount of water consumed.	Cash (PAYGO)	\$ 890,000.00
Water Distribution System	2019 Unmetered and Flat Rate Properties	Design	Metering unmetered and flat rate properties as required by regulations.	Required per the PUC regulations. The impact of not installing meters is the loss of revenue and lack of ability to accurately estimate water loss in the system.	Cash (PAYGO)	\$ 947,350.01
Water Distribution System	2020 Unmetered and Flat Rate Properties	Not Started	Metering unmetered and flat rate properties as required by regulations.	Required per the PUC regulations. The impact of not installing meters is the loss of revenue and lack of ability to accurately estimate water loss in the system.	Cash (PAYGO)	\$ 2,500,000.00
Water Distribution System	2021 Unmetered and Flat Rate Properties	Not Started	Metering unmetered and flat rate properties as required by regulations.	Required per the PUC regulations. The impact of not installing meters is the loss of revenue and lack of ability to accurately estimate water loss in the system.	Cash (PAYGO)	\$ 1,500,000.00
Water Distribution System	Low Pressure Area Remediation	Not Started	Fix chronically low pressure areas by either extending neighboring higher pressure districts into the area, booster pump stations, or household booster pumps.	This project is in response to the low pressure monitors required by the October 2017 Administrative Order.	Debt (Revenue Bonds)	\$ 2,393,358.00

Appendix K- Capital Project Update

Project Class	Project Name	Phase	Project Description	Project Justification	Funding Source(s)	Total Budget (Prior Years Included)
Water Distribution System	Bus Rapid Transit (BRT) Water Distribution	Design	The City is making roadway improvements on Fifth Ave and Forbes Ave from downtown through Oakland, with full depth reconstruction planned on Forbes from Crosstown Blvd to Craft Ave and on Fifth between Crosstown Blvd and the Birmingham Bridge. The City's work, in partnership with the Port Authority, will include signal pole upgrades, traffic redesign, sidewalk bumpouts, and new bus shelters. The full depth reconstruction portion of the project has the potential to affect existing 15-inch, 16-inch, 20-inch, and 6-inch mains that are 80-100+ years old. The full depth replacement of the roadway along with lowering of the roadway could result in damage to these mains. These mains should be replaced as part of this project. However, first a study should be completed to ensure proper size of these mains as they could be oversized.	The full depth replacement of the roadway along with lowering of the roadway could result in damage to these mains.	Debt (Revenue Bonds)	\$ 11,730,000.00
Water Distribution System	West Ohio Street Bridge Replacement	Construction	Replacement of a water main connected to a bridge that is going to be replaced.	Replacement of a bridge necessitates the replacement of a water main connected to the bridge. Design and replacement by the City as part of the bridge replacement through a cost share.	Debt (Revenue Bonds)	\$ 289,250.00
Water Distribution System	Bates Street Waterline Relay	Construction	PennDOT is repaving this critical road in 2020. The existing 8-inch and 12-inch mains have had multiple breaks which cause significant delays to traffic. This line must be replaced prior to repaving.	This main will continue to break and must be replaced before final paving by PennDOT.	Debt (Revenue Bonds)	\$ 1,151,000.00
Water Distribution System	District Water and Pressure Meters	Construction	Installation of water meters and pressure monitors in the distribution system to determine water usage and loss, and pressure loss.	This project will help determine areas of water loss in the water system. This information can then be used to develop an action plan to mitigate water loss.	Cash (PAYGO)	\$ 2,835,000.00
Water Distribution System	Fort Duquesne Bridge Water Air Release Valve Repair	Construction	Perform transient analysis along existing 30-inch water main that is suspended from the Fort Duquesne Bridge. Design and construct new pipe supports and thrust restraint based on the results of the analysis. Includes the replacement of the existing air-release valve on the 30-inch water main, including insulation or heat tracing to reduce the potential for freezing and cracking of the valve.	A recent PENNDOT inspection of the Fort Duquesne Bridge identified priority code 1 defects in the support of the existing 30-inch diameter water main. Additionally, the existing 2-inch diameter air-release valve located on the main has a history of failure. The water main is located below the lower deck of the Fort Duquesne Bridge and serves as an emergency interconnection between pressure gradients and is a vital component to the system operation.	Debt (Revenue Bonds)	\$ 2,850,000.00
Wastewater System	2018 Small Diameter Sewer Rehabilitation	Closeout	Proactive, trenchless rehabilitation of sewer mains with less than 36-inch diameter to restore structural integrity, reduce root intrusion, and reduce infiltration and inflow; including cleaning and pre and post construction CCTV inspections.	Provides the Authority with a means to address several moderate/major structural defects in pipe segments prior to complete failure. This trenchless pipe renewal method renews the asset, eliminates disruptive excavation, and is more cost effective than replacement.	Debt (Revenue Bonds)	\$ 1,910,000.00
Wastewater System	2019 Small Diameter Sewer Rehabilitation	Construction	Proactive, trenchless rehabilitation of sewer mains with less than 36-inch diameter to restore structural integrity, reduce root intrusion, and reduce infiltration and inflow; including cleaning and pre and post construction CCTV inspections.	Provides the Authority with a means to address several moderate/major structural defects in pipe segments prior to complete failure. This trenchless pipe renewal method renews the asset, eliminates disruptive excavation, and is more cost effective than replacement.	Debt (Revenue Bonds)	\$ 9,260,000.00
Wastewater System	2020 Small Diameter Sewer Rehabilitation	Preliminary Design	Proactive, trenchless rehabilitation of sewer mains with less than 36-inch diameter to restore structural integrity, reduce root intrusion, and reduce infiltration and inflow; including cleaning and pre and post construction CCTV inspections.	Provides the Authority with a means to address several moderate/major structural defects in pipe segments prior to complete failure. This trenchless pipe renewal method renews the asset, eliminates disruptive excavation, and is more cost effective than replacement.	Debt (Revenue Bonds)	\$ 18,000,000.00
Wastewater System	2021 Small Diameter Sewer Rehabilitation	Not Started	Proactive, trenchless rehabilitation of sewer mains with less than 36-inch diameter to restore structural integrity, reduce root intrusion, and reduce infiltration and inflow; including cleaning and pre and post construction CCTV inspections.	Provides the Authority with a means to address several moderate/major structural defects in pipe segments prior to complete failure. This trenchless pipe renewal method renews the asset, eliminates disruptive excavation, and is more cost effective than replacement.	Debt (Revenue Bonds)	\$ 19,000,000.00
Wastewater System	2022 Small Diameter Sewer Rehabilitation	Not Started	Proactive, trenchless rehabilitation of sewer mains with less than 36-inch diameter to restore structural integrity, reduce root intrusion, and reduce infiltration and inflow; including cleaning and pre and post construction CCTV inspections.	Provides the Authority with a means to address several moderate/major structural defects in pipe segments prior to complete failure. This trenchless pipe renewal method renews the asset, eliminates disruptive excavation, and is more cost effective than replacement.	Debt (Revenue Bonds)	\$ 20,000,000.00

Appendix K- Capital Project Update

Project Class	Project Name	Phase	Project Description	Project Justification	Funding Source(s)	Total Budget (Prior Years Included)
Wastewater System	2023 Small Diameter Sewer Rehabilitation	Not Started	Proactive, trenchless rehabilitation of sewer mains with less than 36-inch diameter to restore structural integrity, reduce root intrusion, and reduce infiltration and inflow; including cleaning and pre and post construction CCTV inspections.	Provides the Authority with a means to address several moderate/major structural defects in pipe segments prior to complete failure. This trenchless pipe renewal method renews the asset, eliminates disruptive excavation, and is more cost effective than replacement.	Debt (Revenue Bonds)	\$ 21,000,000.00
Wastewater System	2024 Small Diameter Sewer Rehabilitation	Not Started	Proactive, trenchless rehabilitation of sewer mains with less than 36-inch diameter to restore structural integrity, reduce root intrusion, and reduce infiltration and inflow; including cleaning and pre and post construction CCTV inspections.	Provides the Authority with a means to address several moderate/major structural defects in pipe segments prior to complete failure. This trenchless pipe renewal method renews the asset, eliminates disruptive excavation, and is more cost effective than replacement.	Debt (Revenue Bonds)	\$ 22,000,000.00
Wastewater System	2018 Sewers Under Strcutres	Design	Rehabilitation, relocation, and abandonment, if applicable, of existing sewer infrastructure located under or adjacent to buildings, bridges, or railroads or located on steep slopes.	In recent years, there has been an increasing rate of failure of this asset type due to limited accessibility and pipe age. By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus saving in overall replacement cost.	Debt (Revenue Bonds)	\$ 6,680,000.00
Wastewater System	2020 Sewers Under Strcutres	Scoping	Rehabilitation, relocation, and abandonment, if applicable, of existing sewer infrastructure located under or adjacent to buildings, bridges, or railroads or located on steep slopes.	In recent years, there has been an increasing rate of failure of this asset type due to limited accessibility and pipe age. By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus saving in overall replacement cost.	Debt (Revenue Bonds)	\$ 13,275,000.00
Wastewater System	2021 Sewers Under Strcutres	Not Started	Rehabilitation, relocation, and abandonment, if applicable, of existing sewer infrastructure located under or adjacent to buildings, bridges, or railroads or located on steep slopes.	In recent years, there has been an increasing rate of failure of this asset type due to limited accessibility and pipe age. By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus saving in overall replacement cost.	Debt (Revenue Bonds)	\$ 7,415,000.00
Wastewater System	2022 Sewers Under Strcutres	Not Started	Rehabilitation, relocation, and abandonment, if applicable, of existing sewer infrastructure located under or adjacent to buildings, bridges, or railroads or located on steep slopes.	In recent years, there has been an increasing rate of failure of this asset type due to limited accessibility and pipe age. By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus saving in overall replacement cost.	Debt (Revenue Bonds)	\$ 7,795,000.00
Wastewater System	2023 Sewers Under Strcutres	Not Started	Rehabilitation, relocation, and abandonment, if applicable, of existing sewer infrastructure located under or adjacent to buildings, bridges, or railroads or located on steep slopes.	In recent years, there has been an increasing rate of failure of this asset type due to limited accessibility and pipe age. By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus saving in overall replacement cost.	Debt (Revenue Bonds)	\$ 8,055,000.00
Wastewater System	2024 Sewers Under Strcutres	Not Started	Rehabilitation, relocation, and abandonment, if applicable, of existing sewer infrastructure located under or adjacent to buildings, bridges, or railroads or located on steep slopes.	In recent years, there has been an increasing rate of failure of this asset type due to limited accessibility and pipe age. By maintaining a proactive approach to asset management, efforts can be directed towards remedying assets before their failure, thus saving in overall replacement cost.	Debt (Revenue Bonds)	\$ 8,325,000.00
Wastewater System	2018 Sewer Reconstruction	Closeout	Reconstruction of existing sewers, manholes, catch basins, and inlets due to emergency situations or pipe failures.	The existing sewer system is aging and immediate repairs are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 1,470,000.00
Wastewater System	2019 Sewer Reconstruction	Construction	Reconstruction of existing sewers, manholes, catch basins, and inlets due to emergency situations or pipe failures.	The existing sewer system is aging and immediate repairs are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 2,341,339.00
Wastewater System	2020 Sewer Reconstruction	Construction Procurement	Reconstruction of existing sewers, manholes, catch basins, and inlets due to emergency situations or pipe failures.	The existing sewer system is aging and immediate repairs are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 1,750,000.00
Wastewater System	2021 Sewer Reconstruction	Not Started	Reconstruction of existing sewers, manholes, catch basins, and inlets due to emergency situations or pipe failures.	The existing sewer system is aging and immediate repairs are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 1,750,000.00
Wastewater System	2022 Sewer Reconstruction	Not Started	Reconstruction of existing sewers, manholes, catch basins, and inlets due to emergency situations or pipe failures.	The existing sewer system is aging and immediate repairs are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 1,750,000.00
Wastewater System	2023 Sewer Reconstruction	Not Started	Reconstruction of existing sewers, manholes, catch basins, and inlets due to emergency situations or pipe failures.	The existing sewer system is aging and immediate repairs are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 1,880,000.00
Wastewater System	2024 Sewer Reconstruction	Not Started	Reconstruction of existing sewers, manholes, catch basins, and inlets due to emergency situations or pipe failures.	The existing sewer system is aging and immediate repairs are required to address failures that could be significant public safety hazards.	Debt (Revenue Bonds)	\$ 1,880,000.00

Appendix K- Capital Project Update

Project Class	Project Name	Phase	Project Description	Project Justification	Funding Source(s)	Total Budget (Prior Years Included)
Wastewater System	2020 Large Diameter Sewer Rehabilitation	Design Procurement	Proactive, trenchless rehabilitation of 36-inch diameter or greater sewer mains to restore structural integrity, reduce root intrusion, and reduce infiltration and inflow; including cleaning and pre and post construction CCTV inspections.	Provides the Authority with a means to address several moderate/major structural defects in pipe segments prior to complete failure. This trenchless pipe renewal method renews the asset, eliminates disruptive excavation, and is more cost effective than replacement.	Debt (Revenue Bonds)	\$ 3,800,000.00
Wastewater System	2021 Large Diameter Sewer Rehabilitation	Not Started	Proactive, trenchless rehabilitation of 36-inch diameter or greater sewer mains to restore structural integrity, reduce root intrusion, and reduce infiltration and inflow; including cleaning and pre and post construction CCTV inspections.	Provides the Authority with a means to address several moderate/major structural defects in pipe segments prior to complete failure. This trenchless pipe renewal method renews the asset, eliminates disruptive excavation, and is more cost effective than replacement.	Debt (Revenue Bonds)	\$ 4,200,000.00
Wastewater System	2022 Large Diameter Sewer Rehabilitation	Not Started	Proactive, trenchless rehabilitation of 36-inch diameter or greater sewer mains to restore structural integrity, reduce root intrusion, and reduce infiltration and inflow; including cleaning and pre and post construction CCTV inspections.	Provides the Authority with a means to address several moderate/major structural defects in pipe segments prior to complete failure. This trenchless pipe renewal method renews the asset, eliminates disruptive excavation, and is more cost effective than replacement.	Debt (Revenue Bonds)	\$ 4,310,000.00
Wastewater System	2023 Large Diameter Sewer Rehabilitation	Not Started	Proactive, trenchless rehabilitation of 36-inch diameter or greater sewer mains to restore structural integrity, reduce root intrusion, and reduce infiltration and inflow; including cleaning and pre and post construction CCTV inspections.	Provides the Authority with a means to address several moderate/major structural defects in pipe segments prior to complete failure. This trenchless pipe renewal method renews the asset, eliminates disruptive excavation, and is more cost effective than replacement.	Debt (Revenue Bonds)	\$ 4,440,000.00
Wastewater System	2024 Large Diameter Sewer Rehabilitation	Not Started	Proactive, trenchless rehabilitation of 36-inch diameter or greater sewer mains to restore structural integrity, reduce root intrusion, and reduce infiltration and inflow; including cleaning and pre and post construction CCTV inspections.	Provides the Authority with a means to address several moderate/major structural defects in pipe segments prior to complete failure. This trenchless pipe renewal method renews the asset, eliminates disruptive excavation, and is more cost effective than replacement.	Debt (Revenue Bonds)	\$ 4,570,000.00
Wastewater System	31st Ward Sewer System	Construction	Evaluation to identify and locate the source(s) of the infiltration and inflow (I/I), removal of public I/I sources, and rehabilitation/replacement of the Rogers Street and Mifflin Road Pump Station and force main.	Both sewage pump stations and the force main that convey flow to the Streets Run Sanitary Trunk Sewer were constructed in the late 1940's and are reaching the end of their useful life. Additionally, past studies suggest this sewershed may be significantly impacted by high levels of infiltration/inflow.	Debt (Revenue Bonds)	\$ 9,330,000.00
Wastewater System	Maytide Storm and Sanitary Sewer System Improvements	Design	Reconstruction of storm infrastructure from Merritt Avenue to the storm interceptor on Ravilla Avenue and the realignment of the 10-inch sanitary sewer on Maytide (Sanderson to Valline).	Localized property and street flooding has been well-documented for several years at this location and the undeveloped right-of-way of Sanderson has significantly deteriorated. Additionally, an inspection of the 10-inch sanitary sewer on Maytide Street revealed structural and construction defects.	Debt (Revenue Bonds)	\$ 6,520,000.00
Wastewater System	M-29 Outfall Improvements	Design	Rehabilitation of the M-29 culvert and replacement outfall structure is located on the Hazelwood Green Development property in the Hazelwood Neighborhood. It is associated with the combined sewer system that conveys the flow from Schenley Park and the Oakland, Squirrel Hill, and Greenfield Neighborhoods, and has been identified as one of PWSA's largest CSO outfall locations in Pittsburgh.	Previous inspections have identified significant structural defects. If complete failure occurs, results would be catastrophic due to the amount of flow conveyed in this structure.	Debt (Revenue Bonds)	\$ 3,629,329.00
Other	Utility Cost Shares	Design/Construction	This project will fund future cost sharing projects.	Cost sharing projects can provide a savings to the Authority.	Debt (Revenue Bonds)	\$ 4,300,000.00