

DOCKET NUMBER: M-2025-3052787

REPORT OF MAJOR CONSTRUCTION PROJECT - COMPLETION NOTIFICATION

COMPANY: COLUMBIA GAS OF PENNSYLVANIA, INC. DEPARTMENT: PA NORTH

ESTIMATED COST OF PROJECT: \$1.1 million

DESCRIPTION OF PROJECT: INSTALL OF ~1590' - 4" & 2" PMMP AND ~1646' ABANDONMENT OF BSMP, CSMP, AND PMMP; 20 CUSTOMER SERVICE REPLACEMENTS WITHIN PROJECT SCOPE

LOCATION OF PROJECT: 6TH STREET AND 2ND AVE - NEW BRIGHTON BOROUGH - BEAVER COUNTY, PA - PA NORTH

ESTIMATED STARTING DATE: JANUARY, 2025

ESTIMATED COMPLETION DATE: DECEMBER 31, 2025

PERSON TO BE CONTACTED REGARDING PROJECT: RYAN HARDEN

ADDRESS: 101 STONEY RIDGE DR. MONACA, PA 15061 TELEPHONE NUMBER: 724-683-2452

MAXIMUM ALLOWABLE OPERATING PRESSURE: MP (60 PSIG)

CONSTRUCTION TYPE: REPLACEMENT LOCATION CLASS: 3

PIPE & COATING DESCRIPTION:

- | | | | | | |
|-----------------------|------------------------------|---------------------------|--------------|---------|-------------|
| a. Nominal Diameter | <u>4"</u> | b. Nominal Wall Thickness | <u>.391"</u> | | |
| c. Pipe Specification | <u>SDR 11.5 (ASTM-D2513)</u> | d. Grade | <u>MDPE</u> | e. Type | <u>MDPE</u> |
| f. Coating Type | <u>N/A</u> | g. Method of Application | <u>N/A</u> | | |

TEST DATA:

- | | | | |
|----------------|------------|-------------|---|
| a. Test Medium | <u>AIR</u> | b. Duration | <u>PER INSTALLED SEGMENT AS PER WRITTEN TIE-IN PLAN AND CPA GAS STANDARDS GS 1500.010</u> |
|----------------|------------|-------------|---|

Submit to:

Safety Division, Bureau of Investigation & Enforcement
Pennsylvania Public Utility Commission
Post Office Box 3265
Harrisburg, Pennsylvania 17120

ACTUAL COMPLETED DATE: 04/24/2025