



COMMONWEALTH OF PENNSYLVANIA  
PENNSYLVANIA PUBLIC UTILITY COMMISSION  
P.O. BOX 3265, HARRISBURG, PA 17105-3265

IN REPLY PLEASE  
REFER TO OUR FILE

JUNE 8, 1999

TO ALL PARTIES

CSX Double Stack Clearance Project  
A-00114083 68th Street, Philadelphia (AAR 140 637 C)  
A-00114084 65th Street, Philadelphia (AAR 140 635 N)  
A-00114085 Cemetery Street, Philadelphia (AAR 140 634 G)  
A-00114086 Lindbergh Boulevard, Philadelphia (AAR 140 629 K)  
A-00114087 Pine Street, Borough of Darby (AAR 140 643 F)  
A-00114088 Clifton Avenue, Borough of Collingdale  
(AAR 140 645 U)  
A-00114089 Woodland Avenue, Philadelphia (AAR 140 632 T)  
A-00114090 61st Street, Philadelphia (AAR 140 633 A)

DOCKETED

JUN 15 1999

To Whom It May Concern:

By Secretarial letters issued in the above referenced dockets, all work at the subject crossing was to be completed by December 30, 1998.

CSX Transportation, Inc. (CSXT) by petition filed January 15, 1999, requests that the Commission grant an extension of time until December 30, 1999, to complete the projects. CSXT encountered construction difficulties which delayed its schedule for the projects. CSXT notes that during its undercutting operations of the track it has encountered unforeseen residual soil composition in the initial stages of construction that will require special equipment and additional manpower that rendered the original construction schedule unrealistic.

We have carefully reviewed the record in this proceeding, and will modify our Secretarial letters issued in these proceedings and grant an extension of time to December 30, 1999 to complete the projects; therefore, the petition filed January 15, 1999, by CSX Transportation, Inc. be and is hereby granted.

The Commission issues this Secretarial letter in accordance with Section 2702 of the Public Utility Code and finds that:

1. The Secretarial letter, dated April 13, 1998, at docket A-00114083, be modified by extending the completion date stated in Paragraph 7 to December 30, 1999.

DOCUMENT  
FOLDER

SRB

2. The Secretarial letters, dated April 21, 1998, at dockets A-00114084, A-00114085, A-00114086, A-00114089, and A-00114090, be modified by extending the completion date stated in Paragraph 7 to December 30, 1999.


3. The Secretarial letter, dated March 9, 1998, at docket A-00114087, be modified by extending the completion date stated in Paragraph 7 to December 30, 1999.

4. The Secretarial letter, dated February 25, 1999, at docket A-00114088, be modified by extending the completion date stated in Paragraph 7 to December 30, 1999.

In all respects not inconsistent herewith, our prior Secretarial letters issued in these matters remain in full force and effect.

If you are dissatisfied with the resolution of this matter, you may, as set forth in 52 Pa. Code §5.44, file a petition with the Commission within ten (10) days of the date of this letter.

Very truly yours,



James J. McNulty  
Secretary

