

PECO STATEMENT NO. 3A

*07 3-14-86
N67*

RECEIVED

MAR 17 1986

SECRETARY'S OFFICE
Public Utility Commission

PENNSYLVANIA PUBLIC UTILITY COMMISSION
v.
PHILADELPHIA ELECTRIC COMPANY

Docket No. R-850152

DOCKETED
MAR 24 1986

REBUTTAL TESTIMONY OF
JOSEPH F. PAQUETTE, JR.

**DOCUMENT
FOLDER**

FINANCIAL IMPACT OF OPPOSING
PARTY RATE PROPOSALS;
ADDITIONAL FINANCINGS
REQUIRED UNDER THE OKA
HYPOTHETICAL LIMERICK
CONSTRUCTION SCHEDULE

February 19, 1986

REBUTTAL TESTIMONY OF JOSEPH F. PAQUETTE, JR.

- 1
2
3
4
5 Q. Mr. Paquette have you previously presented Direct Testimony in this proceeding?
6
7 A. Yes. My Direct Testimony was previously admitted into evidence as PECO
8
9 Statement 3.
10
11 Q. Mr. Paquette, what is the purpose of your Rebuttal Testimony?
12
13 A. This testimony will first summarize and present an assessment of the financial
14
15 impact on the Company if the PUC were to grant a rate increase or phase-in plan
16
17 in this proceeding in accordance with the positions advocated by the various
18
19 intervenors. Secondly, I will present a summary of the hypothetical changes to
20
21 our actual historic financing program which would have been required if the
22
23 Company had attempted to complete Limerick 1 for fuel loading on July 31, 1982
24
25 with commercial operation on November 20, 1983, in accordance with the
26
27 schedule advocated by O'Brien-Kreitzberg & Associates, Inc. (OKA).
28
29 Q. Please describe the results of your analysis of the financial impact on PECO if the
30
31 PUC were to accept the positions of the various intervenors in this case.
32
33 A. Table 1 presents a summary of the details of various opposing party positions (i.e.,
34
35 Staff, OCA, City and GEC) in this case relative to the amount of the proposed
36
37 rate increase, phase-in period, rate base disallowances, etc. Based on that
38
39 information, Table 2 contains a summary of the financial results of the proposed
40
41 rate increase positions of these opposing parties for the period 1987 to 1989. For
42
43 reference, I have included the comparable numbers based on PECO's full rate
44
45 request and assuming that PECO's request is adjusted to reflect the continuation
46
47 of 50% of Limerick common plant in CWIP. My discussion of this data is divided
48
49 into two parts. The first section discusses the financial impact of the proposed
50

1 major reductions to the Company's overall revenue requirement. The second
2 section addresses the financial impact of the major alternative phase-in plans
3 proposed by opposing parties.
4
5

6
7 Q. Please discuss the financial impact of the rate proposals of the PUC Staff and
8 OCA.
9

10
11 A. PUC Staff and OCA propose to disallow completely approximately \$400 million of
12 our rate request and would reduce our revenue requirements by another \$140
13 million by keeping 50% of Limerick common plant in CWIP. It is readily apparent
14 from an examination of Table 2 that the small rate increases (i.e., \$134 - \$152
15 million) proposed by these parties would cause serious financial harm to
16 Philadelphia Electric Company and its customers. As shown below, I believe that
17 these recommendations represent a completely unreasonable position which would
18 cause irreparable harm to our customers, our investors and the economy of the
19 Delaware Valley for many years to come.
20
21
22
23
24
25
26
27
28

29 As shown on Table 2, under the Staff's \$152 million recommendation, the
30 return on common equity would be about 9%, and our earnings per share in the
31 1987-89 period would be in the range of \$1.49 to \$1.63. These levels would be
32 about 40% below our current earnings and 30% below our current dividend of \$2.20
33 and would undoubtedly require a substantial cut in the Company's dividend to
34 recognize the reduced earnings picture. AFUDC would exceed 70% of our earn-
35 ings and would reach 106% in 1989. Our mortgage coverage ratio would fall below
36 the minimum of 2.0 times, thereby preventing the issuance of any additional first
37 mortgage bonds. SEC coverage without AFUDC would be 1.3-1.6 times in 1987-
38 89, and cash flow as a percent of total capitalization would fall to 1.0%. These
39 indicators are clearly unacceptable, as they fall within the BB rating range
40
41
42
43
44
45
46
47
48
49
50

1 published by Standard & Poor's. It is my opinion that under these conditions, the
2 Company would be in serious jeopardy of having its securities downgraded to the
3 BB category, which would be below "Investment Grade." This would significantly
4 impair the Company's ability to continue to attract capital. If we are forced to
5 reduce our dividend as well, I believe we will be cut off from the capital markets
6 and prevented from raising the capital required to provide service to future
7 customers, particularly Limerick 2, which the Commission has recently
8 determined to be the most economic way to provide additional generating
9 capacity needed in 1991.
10

11 It should be emphasized that Table 2 has been prepared on the assumption
12 that the proposed amendment to FASB 71, which would require an immediate
13 write-off of prudence disallowances, would not apply to PECO in this period. If
14 this proposed change is effective beginning in 1987, as is currently proposed, the
15 Company would be required to write off the \$1.1 billion prudence disallowance
16 proposed by the Staff which would amount to about \$1.0 billion after taxes. The
17 implications of such a write-off are as follows:
18

- 19
- 20 (a) Earnings per share would be reduced by about \$5.00 per share in the
21 year of the write-off (probably 1986 or 1987).
 - 22 (b) The Company's retained earnings would be reduced to a negative
23 \$416 million.
 - 24 (c) The Company's total common stock equity account would be reduced
25 to \$2.21 billion which would represent only 29% of total capital and
26 would place the Company in default of its credit agreements.
 - 27 (d) The Company would be prevented from paying preferred and
28 common stock dividends at least until retained earnings are restored
29 to a positive value.
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 Under these conditions, the Company would be further inhibited in raising
2 capital on reasonable terms to provide service to its customers.
3

4 The rate increase proposed by the OCA produces slightly worse financial
5 results than Staff's proposal. Ignoring the implications of a cost disallowance
6 under the proposed amendment to FASB 71, earnings per share would range from
7 \$1.45 to \$1.52 per share, and our mortgage coverage ratio would decline below 2.0
8 times by 1988. It is my assessment that the same adverse repercussions outlined
9 above for the PUC Staff's proposed rate increase would also befall PECO under
10 the OCA rate plan. Moreover, my previous comments on the potential impact of
11 the proposed amendment to FASB 71 relating to cost disallowances would also
12 apply and would result in an after tax write-off of about \$600 million.
13
14

15 Q. Please describe the financial impact of the various alternative phase-in plans
16 proposed by the intervenors in this proceeding.
17

18 A. I have reviewed the phase-in proposals of City of Philadelphia Witness Palast,
19 Governor's Energy Council (GEC) Witness Wilson, Philadelphia Area Industrial
20 Energy Users Group (PAIEUG) Witness Falkenberg, Pennsylvania Business Utility
21 Users Group (PBUUG) Witness King, and Utility Users Committee/University of
22 Pennsylvania (UUC/UP) Witness Chernick and have determined that these plans
23 would have an adverse impact on the Company's financial condition and its ability
24 to raise capital at a reasonable cost. These phase-in proposals therefore should be
25 rejected.
26

27 Q. Before addressing the specifics of the proposed phase-in plans, would you describe,
28 in general terms, the potential impact of a phase-in program on the Company's
29 financial position?
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 A. Yes. Several general points should be emphasized in reviewing the financial
2
3 impact of the phase-in plans. First, the overall financial impact of a phase-in plan
4
5 will depend, in part, on whether it complies with FASB 71. Assuming that a
6
7 proposed phase-in plan complies with FASB 71, the Company will be able to
8
9 accrue the deferred revenue on its current income statements. Under this
10
11 scenario and assuming recognition of deferred revenues, the Company's earnings
12
13 per share, return on equity and coverage ratios should not be significantly
14
15 affected except that additional borrowings would be required to replace deferred
16
17 revenue, which would reduce earnings and coverage ratios as compared with no
18
19 phase-in of the rate increase. Conversely, if a phase-in plan does not comply with
20
21 FASB 71, deferred revenue could not be reported currently, and there would be a
22
23 serious adverse effect on all the Company's reported financial indicators.
24

25 Second, regardless of FASB 71 compliance, by delaying rate increases into
26
27 the future, each of the phase-in plans will have a serious impact on the Company's
28
29 quality of earnings indicators by reducing the Company's cash flow and by
30
31 requiring additional borrowings to replace the deferred revenues. For example,
32
33 under the plans proposed by intervenors, the Company would be required to borrow
34
35 up to an additional \$1.5 billion over the next five years, which could adversely
36
37 affect the Company's bond ratings and restrict the amount that the Company
38
39 would be able to finance in the capital market. This cash flow impact would occur
40
41 during a period when the Company's external capital requirements already are
42
43 expected to be in excess of \$3 billion. These potential constraints on the
44
45 Company's future cash flow position would jeopardize PECO's ability to meet
46
47 refunding requirements, maintain existing utility plant, and complete capital
48
49 additions to provide service to future customers.
50

1 The Commission has recently determined that the Company requires
2 additional generating capacity by 1991 and that the completion of Limerick 2
3 under a cost containment program to provide that capacity is in the public
4 interest. The adoption of the phase-in plans proposed by intervenors essentially
5 denies the Company the cash flow to which it is entitled under traditional
6 ratemaking principles, and which is necessary to complete Limerick 2. Such a
7 result would be particularly troublesome when it is remembered that the principal
8 impact of the phase-in plans is to defer the timing of rate increases into the
9 future, thereby denying PECO cash flow when it needs it to provide service to
10 ratepayers and imposing on future customers equal or larger rate increases than
11 those proposed by the Company.
12
13

14 Third, it should be recognized that a phase-in plan longer than the
15 Company's proposal would require recovery of the carrying charges on the
16 deferred revenue in order to offset the significant cost of the additional
17 borrowings and maintain the Company's earnings. I will discuss the specifics of
18 this impact in connection with the City's phase-in proposal. Moreover, without
19 provision for recovery of the carrying charges on deferred revenue, the proposed
20 amendment to FASB 71 would require the Company to reduce current earnings to
21 reflect the present worth of the loss of carrying charges. It should be noted that
22 the negative cash flow constraints resulting from the various phase-in proposals
23 discussed above are not alleviated by the allowance of a return on the deferred
24 revenue balance. This is because additional external funding would be required to
25 replace these deferred revenues.
26
27

28 Finally, the phase-in plans submitted by a number of intervenors assume
29 that the Company's requested rate increase is granted in full or in full except for
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 50% of Limerick 1 common plant. Thus, if the full increase is not granted and the
2 extended phase-in plans of intervenors are adopted, the financial impact would be
3 even more devastating.
4
5

6
7 Q. Please comment specifically on the phase-in plan proposed by the City of
8 Philadelphia.
9

10
11 A. City of Philadelphia Witness Palast proposes a seven-year phase-in of the
12 Company's requested rate increase and a ten-year period for recovery of deferred
13 revenue and makes no provision for the recovery of carrying charges on the
14 deferred amounts. It should be noted that, while Witness Palast testifies that his
15 17-year phase-in will have only a "negligible" effect on the Company's financial
16 condition, he has provided no analysis of his plan's impact on the future financial
17 condition of the Company after 1986. Such analyses, as presented below,
18 demonstrate that Witness Palast's plan would have a disastrous effect on the
19 Company's future financial integrity and therefore should be rejected.
20
21
22
23
24
25
26
27
28

29 First, as set forth in the Rebuttal Testimony of David J. Farling (PECO
30 Statement No. 16A), Witness Palast's plan does not comply with the proposed
31 amendment to FASB 71 requiring that all revenue or costs deferred under a
32 phase-in plan be recovered within 10 years. Therefore, if this amendment is
33 adopted and the City's plan were accepted, there would be no current recognition
34 of deferred revenue on the Company's financial statements. As shown on Table 2,
35 the results are devastating. Earnings would drop from \$2.56 per share in 1985 to
36 \$1.17 in 1987, \$1.34 in 1988, and \$1.59 in 1989, and the Company's return on
37 common equity would fall to 6.8% in 1987, 8.4% in 1988, and 10% in 1989. SEC
38 coverage ratios without AFUDC, would be only 1.6 times in 1987-88. AFUDC as a
39 percent of total earnings would range between 75-80%, and cash as a percent of
40
41
42
43
44
45
46
47
48
49
50

1 total capitalization would be 1%. Interest coverage under the mortgage which
2 was 1.98 in 1985 will decline to 1.84 times in 1989 under Palast's 17-year proposal,
3 which assumes that the Commission will grant the Company the full requested
4 increase. These 1987-1989 financial indicators under the City's plan are
5 significantly inferior in 1987 and similar in 1988 and 1989 to those under the Staff
6 and OCA proposals.
7
8
9
10
11
12

13 Even assuming that the FASB 71 Exposure Draft is not adopted and that
14 Witness Palast's phase-in plan complies with existing FASB 71, it would still have
15 a devastating impact on the Company's financial condition and construction
16 program. Under Witness Palast's plan, the Company would permanently lose \$2
17 billion as a result of the denial of all carrying charges over the 17-year period.
18 Over the first five years alone, the Company would have to borrow \$1.5 billion in
19 additional capital to replace lost cash flow and carrying charges thereon under
20 Palast's plan. As a result, the Company's cash flow indicators would fall
21 precipitously during this period. Cash flow as a percent of total capital would be
22 1.0% or less and internal sources as a percent of construction becomes negative in
23 1989, even assuming that the full rate increase is granted. These results would
24 clearly preclude the Company from continuing its construction program.
25
26
27
28
29
30
31
32
33
34
35

36
37 Q. Please discuss the phase-in proposal of GEC Witness Wilson.

38
39 A. Witness Wilson, while discussing other various phase-in alternatives, proposes a
40 ten-year phase-in deferral plan in connection with the use of sinking fund
41 depreciation. While Witness Wilson's plan should produce earnings and coverages
42 generally comparable with the Company's plan, the quality of earnings would be
43 substantially inferior to the PECO plan because of lower revenue allowances
44 associated with the longer phase-in and use of sinking fund depreciation.
45
46
47
48
49
50

1 Specifically, Witness Wilson's plan would result in a cumulative reduction in the
2 Company's cash flow of approximately \$900 million through 1991. This reduction
3 in cash flow, though not as severe as Palast's, would place the Company in a
4 weakened financial position and could significantly affect the Company's
5 construction program. In addition, it should be noted that, while his proposal will
6 impair the Company's financial condition, Witness Wilson's plan also will require
7 additional revenues during the recovery period totaling \$345 million to provide a
8 return on the deferred balances. Thus, in essence, GEC's plan deprives the
9 Company of needed cash flow during a critical construction period by imposing
10 larger than necessary rate increases on future customers. Further, as explained
11 by Mr. Farling, the GEC plan may not comply with existing and proposed generally
12 accepted accounting principles.
13
14
15
16
17
18
19
20
21
22
23

24 Q. Are there any additional phase-in plans proposed by intervenors?

25 A. Yes. UUC/UP Witness Chernick recommends a plan which would match annual
26 revenue allowances with anticipated annual benefits of operation of Limerick 1.
27 Witness Chernick's plan does not ensure recovery of deferred revenue within a
28 ten-year period and would therefore violate proposed FASB 71. Moreover, under
29 Witness Chernick's proposal the Company would receive a net rate decrease in this
30 case and would achieve financial results far worse than even the OCA, PUC Staff
31 and City proposals discussed above.
32
33
34
35
36
37
38
39
40

41 PAIEUG Witness Falkenberg proposes the use of average Limerick revenue
42 requirements, excluding 50% of common plant, over a six-year phase-in and the
43 use of sinking fund depreciation for Limerick 1. The errors in the proposed use of
44 the average annual revenue requirement for Limerick Unit 1 are addressed in the
45 Rebuttal Testimony of Mr. Hill (PECO Statement No. 18D), and the problems with
46
47
48
49
50

1 use of the proposed sinking fund method is discussed in the Rebuttal Testimony of
2 Mr. Wroblewski (PECO Statement No. 21A). Both methods are contrary to normal
3 and accepted ratemaking principles and should therefore be rejected. Witness
4 Falkenberg's proposal would result in a cumulative reduction in the Company's
5 cash flow of approximately \$1 billion through 1991 which would have a similar
6 negative impact on the Company's financial condition and construction program as
7 the GEC plan.
8

9 Finally, PBUUG Witness King's proposal to establish a levelized payment
10 schedule for Limerick 1 over its lifetime would result in a cumulative reduction of
11 the Company's cash flow in excess \$1 billion by 1991 and should be rejected for
12 the reasons stated above.
13

14
15
16
17
18
19
20
21
22
23 Q. Mr. Paquette, do you have any comments on other proposals raised by opposing
24 parties?
25

26
27 A. Yes. Several parties have proposed that the Company be required to guarantee
28 the energy savings projected for Limerick 1. Such a guarantee would only further
29 increase the financial risk faced by the Company and result in a further
30 deterioration of the Company's financial condition in any year in which projected
31 Limerick 1 energy savings were not achieved. The Company therefore cannot
32 agree to guarantee the Limerick 1 energy savings. Similarly, Trial Staff's proposal
33 to include 20% of total energy costs in base rates, subject to change only in a base
34 rate case, would make it much more difficult for the Company to recover
35 increases in energy costs on a timely basis. This would also increase financial risk
36 and subject the Company to further deterioration of its financial condition beyond
37 that which is shown on Table 2.
38
39
40
41
42
43
44
45
46
47

48 Q. Mr. Paquette, what are your conclusions regarding the major opposing party rate
49
50

1 increase recommendations which have been presented in this case?
2

3 A. It is obvious that the extreme positions proposed by the PUC Staff, the OCA and
4 the City of Philadelphia would cause irreparable harm to the Company, its
5 shareholders and its customers. The GEC's position is more reasonable, but it
6 contains fundamental timing problems which make it unfair to present and future
7 ratepayers by jeopardizing the Company's construction program while at the same
8 time imposing larger rate increases on future customers. I believe that only the
9 Company's proposed rate increase and phase-in plan achieve the desired objective
10 of balancing (1) the needs of our current customers who are being served by
11 Limerick, (2) the needs of our future customers who must depend on the Company
12 for an adequate and dependable supply of electricity for many years to come, (3)
13 the interests of our investors who have provided the \$3.8 billion of capital for
14 Limerick in anticipation that the regulatory process would provide a fair return on
15 and an orderly return of their investment, and (4) the requirements of the
16 financial markets if we are to raise the capital for our future financial needs.
17

18 Q. Mr. Paquette, why did you develop a hypothetical financing plan consistent with
19 the OKA construction schedule?
20

21 A. I am aware that Mr. Boyer's Supplemental Testimony documents his opinion that
22 the Company could not have completed Limerick No. 1 before February 1986 even
23 if there had been no cash constraints which limited the construction schedule in
24 the 1970's. Nevertheless, I have developed a hypothetical financing plan which
25 would be consistent with the OKA construction schedule. The purpose of this
26 exercise is to develop data to be utilized by Mr. Hill in his assessment of the
27 overall impact of the OKA plan on our revenue requirements over the entire
28 construction phase and operating life of Limerick considering all appropriate
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 factors. Specifically, my study will provide Mr. Hill with the change in revenue
2 requirements that would have resulted from the OKA plan during the construction
3 period and the changes that would have resulted in the Company's AFUDC rate as
4 a result of the hypothetical financing plan.
5
6
7

8
9 Q. Mr. Paquette, would you now please discuss how the Company developed its
10 hypothetical OKA financing schedule?
11

12 A. To accommodate the additional financing that would have been necessary to put
13 Limerick Unit No. 1 in commercial operation on November 20, 1983, we have
14 utilized the direct costs in the OKA proposed schedule (OCA Statement No. 1A)
15 but have included the additional PURTA taxes and overheads which would have
16 been capitalized, and we have utilized the recalculated AFUDC reflecting the
17 AFUDC rate which would have been in effect under the hypothetical OKA
18 financing program. Table 3 shows the yearly changes which the corrected OKA
19 construction schedule would have produced in our financing program.
20
21
22
23
24
25
26
27
28

29 We have employed the most conservative assumptions in order to determine
30 the specific nature and terms of the financing required each year. As will be
31 discussed below, the OKA construction plan would have required us to raise \$929
32 million of additional capital in the period 1975 to 1982. Despite the fact that the
33 Company's actual financial condition was extremely weak during this period, we
34 have assumed, for purposes of this study, that we would have raised that
35 additional amount of capital without suffering any further downgrading in our
36 security ratings.
37
38
39
40
41
42
43
44

45 In order to roughly simulate the same financial condition which actually
46 existed, we adjusted revenue, up or down, each year to maintain earnings per
47 share at exactly the same amount each year as was historically recorded. These
48
49
50

1 revenue changes are employed by Mr. Hill to compute the impact on our
2 customers' bills during the period 1975-1985. We also calculated the amount of
3 revenue increases required to maintain the same mortgage coverage ratios
4 throughout the construction period. This was necessary because simple
5 maintenance of dollar earnings per share did not in fact maintain our financial
6 position, but in fact permitted a significant deterioration.
7
8
9
10
11

12 In our hypothetical study, we attempted to add financing in a manner which
13 duplicates our actual historical capitalization ratios as closely as possible. Where
14 possible, we increased an actual financing, and, for the most part, we assumed no
15 penalty for increasing the size of an issue. We increased the size of existing
16 issues in whole dollar amounts or round share amounts to reflect the practicalities
17 of the real world and limited the size of the issues to that which we felt were
18 capable of being sold at the time. If we were required to create a new financing,
19 we assigned a rate for comparably rated securities, obtained from Moody's
20 historical data. The timing of each new issue was determined by the pattern of
21 the actual financings so as to best fit in with the existing financing program. Our
22 ability to sell mortgage bonds and preferred stock was governed by our coverage
23 ratios.
24
25
26
27
28
29
30
31
32
33
34
35

36 Q. Would you please describe the hypothetical OKA financing changes year by year?

37 A. Yes. Table 4 shows a summary of the year-by-year changes which the OKA
38 schedule would have required utilizing the assumptions listed above. Table 5
39 shows the details of each issue discussed below.
40
41
42
43

44 1975 (\$45.7 Million Required)

45 To provide the additional financing of \$45.7 million, we first assumed that the \$80
46 million August mortgage bond issue was increased to \$100 million. Next, the
47
48
49
50

1 September common stock issue of 6 million shares was increased by 1.3 million
2 shares to raise an additional \$15.9 million. The remaining \$9.8 million was
3 assumed to be raised from short-term debt.
4
5

6 1976 (\$43.9 Million Required)
7

8 We assumed that the additional required financing of \$43.9 million was raised
9 through the sale of common stock and an increase in the short-term debt balance
10 because the size of the actual mortgage bond issues and preferred stock issues
11 could not have been increased. The October common stock sale was increased
12 from 4 to 5.5 million shares, raising \$26.3 million, and the short-term debt balance
13 was increased by \$17.6 million.
14
15

16 1977 (\$58.9 Million Required)
17

18 The two actual issues of mortgage bonds in March and July were each \$75 million,
19 and we have assumed that each issue was increased to \$100 million, representing
20 the maximum size of an issue able to be sold at that time. In addition, we
21 increased the size of the October common stock issue from 4 million to 5.2 million
22 shares, raising another \$24.2 million. This amount of assumed financing was in
23 excess of the requirement and allowed us to reduce short-term debt by \$15.3
24 million.
25
26

27 1978 (\$86.4 Million Required)
28

29 We assumed that the size of the \$100 million bond issue sold in March could not be
30 increased. Therefore, in order to raise the necessary capital and to maintain
31 historical capitalization ratios, we assumed a new issue of \$75.0 million of
32 mortgage bonds in September. The additional requirement of \$11.4 million was
33 raised through short-term debt.
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 1979 (\$123.3 Million Required)

2 In 1979, the Company was still experiencing an inability to sell preferred stock
3 due to insufficient coverages. Therefore, the amount to be financed is split
4 between debt and common stock. Mortgage coverage was marginal at year-end;
5 and, if the new issue were assumed to have been mortgage bonds in the beginning
6 of the year, it might have jeopardized the actual October issue of \$100 million of
7 mortgage bonds. Therefore, it was assumed that \$50 million of debentures would
8 be issued in March. In addition, we assumed a 4 million share issue of common
9 stock in October which raised \$60 million. Short term debt was increased by \$13.3
10 million to provide the remainder of the funds.
11

12 1980 (\$178.4 Million Required)

13 At this time the Company was still experiencing coverage problems with respect
14 to the issuance of debt. Therefore, we assumed the issuance of \$100 million of
15 debentures in July.
16

17 The Company actually sold \$72 million of preferred stock, and it was
18 assumed that additional preferred stock could not be sold.
19

20 The balance of the funds would be raised through the sale of 4 million
21 shares of common stock in September in the amount of \$57.5 million which
22 followed the actual sale of 7 million shares in July. Short term debt was increased
23 \$20.9 million.
24

25 1981 (\$230.6 Million Required)

26 In actual practice, the Company sold \$424 million of debt in 1981 in the form of
27 mortgage bonds and pollution control notes in sales in April, June, July and
28 September. At this point in time, it is assumed that the Company could not have
29 raised additional mortgage bonds and would have been required to sell debt in the
30

1 form of debentures. Therefore, we assumed the sale of \$125 million of debentures
2
3 in December. There was no preferred stock actually sold in 1981, so we assumed a
4
5 \$50 million sale of preferred stock in February. The actual common stock issue in
6
7 September was increased by 4 million shares to raise an additional \$49.5 million,
8
9 and the September common issue was increased by 1.2 million shares, which
10
11 provides \$15.3 million. These financings enabled us to reduce short term debt by
12
13 \$9.2 million.
14

15 1982 (\$161.7 Million Required)
16

17 The Company sold \$320 million of debt in 1982 in the form of mortgage bonds,
18
19 pollution control notes and serial notes in March, June, September and
20
21 December. It was assumed that any additional debt financing would have to be in
22
23 the form of debentures. Therefore, we assumed a \$100 million debenture issue in
24
25 July. The Company sold \$30 million of preferred stock in February which we
26
27 assumed could be increased by \$20 million to \$50 million but at an increased cost
28
29 of 17.50% (instead of 17-1/8%). We also assumed that both of the 6 million share
30
31 common stock issues in April and October were increased by 3 million shares,
32
33 raising an additional \$90.4 million. Total financing would permit us to reduce
34
35 short-term debt by \$48.7 million.
36

37 1983 (\$197.6 Million Lower Requirement)
38

39 As a result of the earlier in-service date of Limerick Unit No. 1 as proposed by
40
41 OKA, the amount of financing required in 1983 would have been reduced by \$197.6
42
43 million. At the end of 1983, the Company borrowed \$200 million under its \$400
44
45 million domestic revolving credit/term loan agreement. We assumed that this
46
47 borrowing and also the \$800 million Limerick Credit Agreement (LCA) would not
48
49 have taken place if Limerick Unit No. 1 had been placed in commercial operation
50

1 in 1983. However, in order to maintain the appropriate capitalization ratios, we
2 have eliminated the sale of 6.0 million shares of common stock in March (\$104
3 million) and substituted a \$100 million issue of mortgage bonds. As a result,
4 short-term debt would have to be increased by \$6.4 million.
5
6

7
8
9 1984 (\$664.5 Million Lower Requirement)

10 Likewise, in 1984 the amount of financing would have been reduced significantly.
11 The required reduction is \$664.5 million. The effect of this reduction would have
12 been essentially to have eliminated all the equity financing -- both common and
13 preferred -- except for that sold through the various stock plans. As noted above,
14 we have eliminated the borrowings under the LCA as well as the pollution control
15 financing for Limerick which would not have been possible under the OKA
16 schedule. We have also assumed a new \$100 million issue of mortgage bonds to
17 maintain the appropriate capitalization ratios. As a result, short-term debt would
18 have been reduced by \$65.6 million.
19
20

21
22
23 1985 (\$473.4 Million Lower Requirement)

24 The amount of financing reduction for 1985 would have amounted to \$473.4
25 million. This would have resulted in the elimination of all equity financing,
26 including the assumed elimination of the Company's Dividend Reinvestment and
27 Stock Purchase Plan but maintaining the employee plans. Consistently with the
28 above-mentioned assumptions, we eliminated the borrowing under the LCA and
29 the Limerick pollution control financing. In addition, we reduced each of the
30 November mortgage bond issues by \$50 million. As a result, short-term debt
31 would have increased by \$44.2 million.
32
33

34
35
36
37
38
39
40
41
42
43
44
45
46
47 Q. Would you please summarize the changes that the hypothetical OKA financing
48 plan would have produced?
49
50

1 A. Table 6 presents a summary of the capital structure that results from the
2 hypothetical OKA financing plan for the period 1975 through 1985 as compared
3 with the actual PE structure. As indicated on Table 6, the hypothetical OKA
4 financing plan would have maintained the various capitalization ratios at a level
5 very close to actual for every year in the study. In addition, our short-term
6 position would have been reduced by only \$15.2 million through December 31,
7 1985.
8

9
10 Table 7 shows a comparison of the key financial ratios (earnings per share,
11 AFUDC as a % of earnings, mortgage coverage ratio and preferred stock ratio) for
12 the hypothetical and actual financing programs. As indicated above, we
13 programmed earnings per share under the hypothetical OKA plan to be identical to
14 the actual earnings per share. However, the percentage of earnings represented
15 by AFUDC increased significantly under the hypothetical plan in some years,
16 resulting in a reduction in the quality of earnings. In addition, we would have
17 experienced a lower mortgage coverage ratio during the entire period 1975 to
18 1983, inclusive, under the hypothetical OKA plan. Of particular concern is the
19 period 1977 to 1981 when the OKA plan would have shown a serious decline in
20 mortgage coverage, especially in 1979 when the ratio was only 1.88 times. I have
21 calculated that approximately \$195 million of additional revenue would have been
22 required during the period 1975-83 to prevent this serious decline in mortgage
23 coverage ratios under the OKA plan, in addition to the revenue needed to maintain
24 earnings per share.
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43

44 Q. Mr. Paquette, what are your conclusions regarding this study relating to the
45 hypothetical OKA financing?
46
47

48 A. I believe that the hypothetical financing plan outlined is extremely optimistic in
49
50

1 terms of the availability of capital and the cost of capital. In the period from
2 1973 to 1980, in particular, we were operating in a capital market environment
3 which was extremely volatile and nervous. Even if we assume that it would have
4 been possible to raise the required capital, it would probably have necessitated a
5 significant increase in the cost of the capital and undoubtedly a downgrading of
6 our security ratings, which would have further increased the costs of the OKA
7 plan and resulted in higher rates for our customers.
8
9

10
11
12
13
14
15 Q. Mr. Sanders has expressed his opinion that the Company would have experienced a
16 downgrading in its security ratings if it had attempted to pursue the OKA
17 financing plan. Can you assess the cost impact of a downgrading if one had
18 occurred in 1976?
19
20
21

22
23 A. If our mortgage bond rating had been downgraded to BBB in 1976, that would have
24 probably increased the cost of all the securities we issued until 1983, assuming we
25 were able to raise the required capital for the OKA plan. In addition, the market
26 value of all our outstanding securities would probably have been adversely
27 affected as well.
28
29
30
31

32
33 In the period 1976 through 1983, we would have been required to raise
34 about \$4.1 billion of new capital under the OKA plan. I believe that a
35 downgrading to the BBB category in 1976 would have increased our overall cost of
36 capital in this period by at least 50 basis points (0.50%). Thus, the increased cost
37 on the full \$4.1 billion of capital raised in the 1976 to 1983 period would have
38 amounted to at least \$20 million per year by 1983. Over the 1976-1983 period, the
39 cumulative higher cost of capital would have amounted to at least \$75 million.
40 These costs have not been reflected in our analysis of the OKA construction plan.
41
42
43
44
45
46
47

48 Q. Does this conclude your Rebuttal Testimony?
49

50 A. Yes, it does.

Table 1

Comparison of Recommended Rate Increases

	PUC Staff		OCA	City		GEC		As Filed		As Adjusted For 50% Common in CNIP
				7 YRS 10 YRS 17 YRS	4 YRS 5 YRS 10 YRS	3 YRS 3 YRS 5 YRS	3 YRS 3 YRS 5 YRS			
Revenue Requirement (Net) (Million \$)	\$152	\$134	\$671	\$671	\$671	\$671	\$533			
Phase In Plan	N/A	N/A								
Deferred Period										
Collection Period										
Total										
Return on Def. Revenue Common Plant	N/A	N/A	No	Yes	No	No	No			
Incl. in Rate Base	50%	50%	100%	100%	100%	100%	50%			
Rate Base Reduction (Million \$)										
1976-1978 Delays	\$1,094 (1)	\$654 (2)	-	-	-	-	-			
Mark II	-	194	-	-	-	-	-			
50% Common	452	640	-	-	-	-	\$640			
Other	56	(70)	-	-	-	-	(32)			
Total Reduction	\$1,602	\$1,418	-	-	-	-	\$608			
Recommended Rate Base (Estimated)	\$5,342	\$5,526 (2)	\$6,944 (3)	\$6,944 (3)	\$6,944 (3)	\$6,944 (3)	\$6,336 (3)			
Proposed Return on Equity on Recommended Rate Base	14%-15%	14 %	15.93% (3)	15.93% (3)	15.93% (3)	15.93% (3)	15.93% (3)			

(1) Includes effect on 100% of common
 (2) Corrected for response to IR-PECO-OCA-10-1
 (3) Based on Exhibit PM-2A

Comparison of PE Financial Results
Under Intervenor
Rate Increase Recommendations

	PUC Staff	OCA	City	GEC	PECo	
					As Filed	As Adjusted for 50% Common in CNI
Earnings Per Share						
1987	\$1.53	\$1.52	\$1.17	\$2.56	\$2.54	\$2.57
1988	1.58	1.45	1.34	2.46	2.49	2.53
1989	1.49	1.45	1.59	2.57	2.51	2.64
Return on Equity						
1987	9.3%	8.7%	5.8%	13.9%	13.8%	13.9%
1988	9.4	8.8	8.4	13.3	13.5	13.5
1989	8.9	8.8	10.0	13.2	13.4	13.5
AFUDC in % Earnings						
1987	73 %	79 %	76 %	35 %	35 %	47 %
1988	86	93	79	43	43	54
1989	106	110	81	50	49	50
Mortgage Coverage (Accrued)						
1987	2.3 X	2.2 X	2.2 X	3.5 X	3.7 X	3.4 X
1988	1.8	1.7	2.1	3.1	3.3	3.0
1989	1.5	1.5	1.8	2.8	3.2	2.9
SEC without AFUDC						
1987	1.5 X	1.5 X	1.5 X	2.5 X	2.6 X	2.4 X
1988	1.5	1.4	1.5	2.4	2.5	2.3
1989	1.3	1.2	1.5	2.2	2.4	2.2
Internal Sources in % Construction w/o AFUDC						
1987	13.6%	11.4%	9.3%	21.4%	19.9%	18.1%
1988	(2.9)	(5.6)	6.1	29.0	47.1	41.0
1989	(37.7)	(39.6)	(7.2)	35.4	75.9	69.3
Cash Flow/Total Capital						
1987	1 %	1 %	1 %	4.3 %	5.9%	5.0%
1988	1	1	1	3.5	4.6	4.0
1989	1	1	1	2.4	2.9	2.0

Annual Changes to PE Financing
 Program Required by OKA
 Construction Schedule
 (Million \$)

	Change In		Total Change
	Direct Costs	AFUDC	
1975	\$43.3	\$1.9	\$45.7
1976	39.5	4.3	43.9
1977	49.8	9.1	58.9
1978	72.0	14.4	86.4
1979	100.6	22.7	123.3
1980	140.7	37.7	178.4
1981	157.5	63.1	230.6
1982	75.2	85.5	161.7
1983	(280.1)	82.5	(197.6)
1984	(407.5)	(256.9)	(664.5)
1985	(149.7)	(323.7)	(473.4)
Total	(\$147.2)	(\$259.4)	(\$406.5)

Hypothetical Changes to Actual PE Financing Program
 As a Result of OKA
 Construction Schedule
 (Million \$)

	Debt				Preferred Stock	Common Stock	Total
	<u>Mortgage</u>	<u>Debentures</u>	<u>STD</u>	<u>Credit Agreement</u>			
1975	20.0		9.8			15.9	45.
1976			17.6			25.3	43.
1977	50.0		(15.3)			24.2	58.
1978	75.0		11.4				86.
1979		50.0	13.3			50.0	123.
1980		100.0	20.9			57.5	178.
1981		125.0	(9.2)		50.0	54.8	230.
1982		100.0	(48.7)		20.0	90.4	161.
1983	100.0		6.4	(200.0)		(104.0)	(197.
1984	(148.7)		(65.6)	(200.0)	(100.0)	(150.2)	(664.
1985	<u>(141.0)</u>		<u>44.2</u>	<u>(150.0)</u>		<u>(225.6)</u>	<u>(473.</u>
Total	(44.7)	375.0	(15.2)	(550.0)	(30.0)	(141.7)	(405.

PHILADELPHIA ELECTRIC COMPANY
 LIMERICK I and COMMON
 HYPOTHETICAL FINANCING CHANGES UNDER OKA CONSTRUCTION SCHEDULE
 1975-1985

2/15/86

			<u>Date Issued</u>	<u>Price or Rate</u>
1975				
MB	\$20.0 million	Size Increase from \$80 million to \$100 million Due 2000	Aug. 6	11%
CWN	\$15.9 million	Rights offering @ \$12.25		
STD	\$ 9.8 million	1.3 million add'l shares Balance = \$9.8 million	Sept. 17	\$12.25/share 7.9%
	Amount Needed: \$45.7 million			
<u>1976</u>				
CWN	\$26.3 million	1,500,000 add'l shares	Oct. 6	\$17.50/share
STD	\$17.6 million	Balance = \$27.4 million		6.8%
	Amount needed: \$43.9 million			

Date Issued Price or Rate

1977

MB \$25.0 million Size increase from \$75 million to \$100 million
Due 2007

March 8 8.625%

MB \$25.0 million Size increase from \$75 million to \$100 million
Due 2003

July 6 8.625%

CMN \$24.2 million 1,200,000 add'l shares.

Oct. 5 \$20.125/share

STD (\$15.3) million Balance = \$12.1 million

7.1%

Amount needed: \$58.9 million

1978

*MB \$75.0 million New - Based on Moody's baa'

Sept. 10 9.5%

STD \$11.4 million Balance = \$23.5 million

9.1%

Amount needed: \$86.4 million

1979

*DEB \$50.0 million New - based on Moody's (10.5%)
+ 150 basis points

March 1 12.0%

*CMN \$60.0 million 4 million new shares
based on 10/79 ESPP Price @ \$15.00

Oct. 15 \$15.00/share

STD \$13.3 million Balance = \$36.8 million

12.7%

Amount needed: \$123.3 million

* NEW ISSUE

Date Issued Price or Rate

1980

*DEB \$100.0 million New-based on Moody's baa (12.75%) + 150 basis points July 1 14.25%

*CMN \$ 57.5 million 4 million new shares
Based on ESPP Price of 8/80 @\$14.375 Sept 2 \$14.375/share

STD \$20.9 million Balance = \$57.7 million 15.3%

Amount needed: \$178.4 million

1981

*PFD \$ 50.0 million Based on Moody's baa (14.8%) Feb. 1 14.8%

CMN \$ 49.5 million 4 million add'l shares April 2 \$12.375/share

CMN \$ 15.3 million 1.2 million add'l shares Sept 30 \$12.75/share

*DEB \$125.0 million New - based on Moody's baa (17.0%) + 150 basis points) Dec. 1 18.5%

STD \$ (9.2) million Balance = \$ 48.5 million 18.9%

Amount needed: \$230.6 million

* NEW ISSUE

			<u>Date Issued</u>	<u>Price or Rate</u>
<u>1982</u>				
PFD	\$ 20.0 million	Size increase from \$30 to \$50 mill div. rate increase from \$17.125 to \$17.50	Feb 18	17.5%
CMN	\$ 42.4 million	3 million add'l shares	April 6	\$14.125/share
*DEB	\$100.0 million	New - based on Moody's baa (17.1%) + 150 basis points)	July 1	18.6%
CMN	\$ 48.0 million	3 million add'l shares	Oct. 6	\$16.00/share
STD	<u>(\$48.7) million</u>	Balance = (\$0.2) million		14.9%
	Amount needed: \$161.7 million			
<u>1983</u>				
CMN	(\$104.0) million	Elimination of Common Stock issue 6.0 million shares	March 29	\$17.40/share
*MB	\$100.0 million	New - based on Moody's baa	March 29	11.25%
BOR	(\$200.0) million	Eliminate borrowing under \$400 million domestic revolver	Nov. 16	11% - 12%
STD	<u>\$6.4 million</u>	Balance = \$6.2 million		10.6%
	Amount needed: (\$197.6) million			

* NEW ISSUE

			<u>Date Issued</u>	<u>Price or Rate</u>
1984				
FRD	(\$ 50.0) million	Eliminate 14.625% Preferred Stock	March 21	14.625%
CMN	(\$ 77.3) million	Elimination of Common Stock Issue 6 million shares	April 12	\$12.875/share
*MB	\$100.0 million	New - Based on Moody's baa (15.5%)	June 1	15.5%
CMN	(\$ 11.9) million	Elimination of Common Stock Issue 1 million shares-Continuous Offering	Aug. 1	\$11.9/share
PC	(\$ 8.7) million	Eliminate Floating Rate Pollution Control Notes Due 2012	Sept. 28	Floating
CMN	(\$ 52.0) million	Elimination of Common Stock Issue 4 million shares	Oct. 4	\$13.00/share
CMN	(\$ 9.0) million	Elimination of Common Stock Issue 612,900 shares-Continuous Offering	Nov 14	\$14.7/share
FRD	(\$ 50.0) million	Eliminate \$10 Depositary Preferred	Dec. 11	14.15%
BOR	(\$200.0) million	Eliminate net borrowing under Limerick Credit Agreement		
PC	(\$240.0) million	Eliminate Limerick Pollution Control Notes	Dec. 19	Variable @6.00 - 6.15%
STD	<u>(\$65.6) million</u>	Balance = (\$59.4) million		12.0%
	Amount needed: (\$664.5) million			

* NEW ISSUE

1985

			<u>Date Issued</u>	<u>Price or Rate</u>
MB	(\$ 50.0) million	Reduce 10.875% Mortgage Bonds Due 1995	Nov. 20	10.875%
MB	(\$ 50.0) million	Reduce 11.75% Mortgage Bonds Due 2014	Nov. 20	11.75%
CMN	(\$ 62.5) million	Elimination of Common Stock Issue 4 million shares	Nov. 14	\$15.625/share
BOR	(\$150.0) million	Eliminate net borrowing under LCA	-	-
PC	(\$41.0) million	Eliminate 10-1/2% Pollution Control Bonds	Nov. 11	10-1/2%
CMN	(\$53.4) million	Elimination of Common Stock Issue 3,387,000 shares of continuous offering	Jan. - Oct.	\$15.77/share
CMN	(\$110.7) million	Elimination of Dividend Reinvestment Program 7.1 million shares	Jan. - Dec.	\$15.59/share
STD	\$ 44.2 million	Balance = (\$15.2) million		9.5%
Amount needed: (\$473.4) million				

* NEW ISSUE

Financial Division
2753K

Comparison of Actual PECO Capital Structure
With Hypothetical OKA Financing Plan

Table 6

	Debt Ratio - %		Preferred Ratio - %		Common Ratio - %		Average Number Common Stock - Shares		Cumulative Change OKA STD
	<u>Actual</u>	<u>Hypothetical</u>	<u>Actual</u>	<u>Hypothetical</u>	<u>Actual</u>	<u>Hypothetical</u>	<u>Actual</u>	<u>Hypothetical</u>	
1975	51.8%	51.9%	13.7%	13.5%	34.5%	34.6%	58,135	58,154	\$9.8
1976	51.5	51.2	14.0	13.7	34.5	35.1	65,605	67,249	27.4
1977	51.7	51.6	13.1	12.7	35.2	35.7	70,844	73,919	12.1
1978	52.0	52.7	13.6	13.0	34.4	34.3	75,391	79,391	23.5
1979	52.3	52.9	12.8	11.9	34.9	35.2	80,529	85,362	35.8
1980	51.3	52.2	13.2	12.1	35.5	35.8	87,302	96,535	57.7
1981	51.7	52.5	11.9	11.3	35.5	35.2	99,557	114,857	48.5
1982	51.1	51.8	11.1	10.7	37.8	37.5	116,480	136,580	(0.2)
1983	50.0	50.8	11.9	11.7	38.0	37.5	133,852	152,552	6.2
1984	51.8	51.8	11.4	10.9	36.8	37.3	151,804	163,261	(59.4)
1985	51.8	51.6	10.5	10.7	37.7	37.8	169,784	169,628	(15.2)

2820K

Comparison of Actual PECO Financial Ratios
With Hypothetical OKA Financing Plan

	Earnings Per Share		AFUDC % Earnings		Mortgage Coverage		Preferred Coverage	
	<u>Actual</u>	<u>Hypothetical</u>	<u>Actual</u>	<u>Hypothetical</u>	<u>Actual</u>	<u>Hypothetical</u>	<u>Actual</u>	<u>Hypothetical</u>
1975	\$1.86	\$1.86	62.0%	63.2%	2.53 X	2.51 X	1.65 X	1.65 X
1975	1.91	1.91	61.8	63.8	2.48	2.47	1.65	1.67
1977	1.87	1.87	64.9	68.9	2.34	2.25	1.64	1.65
1978	1.87	1.87	64.4	71.0	2.35	2.14	1.59	1.57
1979	1.86	1.86	75.7	85.7	2.07	1.88	1.52	1.53
1980	2.00	2.00	84.3	95.9	2.25	2.06	1.58	1.57
1981	2.25	2.25	84.4	97.5	2.11	1.99	1.60	1.56
1982	2.39	2.39	76.5	91.5	2.42	2.35	1.71	1.67
1983	2.40	2.40	85.8	97.9	2.26	2.15	1.64	1.67
1984	2.70	2.70	86.5	22.2	2.55	4.46	1.75	1.77
1985	2.56	2.56	99.7	25.3	1.98	4.12	1.79	1.81

PECO STATEMENT NO. 3B

*04 3-14-86
1168*

RECEIVED

**MAR 17 1986
SECRETARY'S OFFICE
Public Utility Commission**

PENNSYLVANIA PUBLIC UTILITY COMMISSION

v.

PHILADELPHIA ELECTRIC COMPANY

Docket No. R-850152

DOCKETED
MAR 24 1986

CORRECTED

REBUTTAL TESTIMONY OF
JOSEPH F. PAQUETTE, JR.

**DOCUMENT
FOLDER**

REVISED

FINANCIAL IMPACT OF
ADDITIONAL FINANCINGS
REQUIRED UNDER THE OKA
HYPOTHETICAL LIMERICK
CONSTRUCTION SCHEDULE

February, 1986

1 CORRECTED REBUTTAL TESTIMONY OF JOSEPH F. PAQUETTE, JR.
2

3 Q. Are you the same Joseph F. Paquette, Jr., who previously
4 filed testimony in this proceeding?
5
6

7 A. Yes, I am.
8

9 Q. What is the purpose of this correction to your rebuttal
10 testimony?
11

12 A. This correction to my rebuttal testimony adjusts my previous
13 testimony to be consistent with the OKA Limerick Unit No. 1
14 construction schedule. In reviewing my prior analysis, it
15 was discovered that we had not properly reflected all
16 aspects of the OCA's proposed schedule related cost
17 disallowances. Specifically, we had failed to recognize the
18 OCA's proposed adjustments for Bechtel and PECO indirects
19 which it is alleged would not have been incurred had
20 Limerick been completed in November 1983.
21
22

23 Revised Table 3 shows the yearly changes which the corrected
24 OKA construction schedule would have produced in our
25 financing program.
26
27

28 Q. Mr. Paquette, in making the above detailed adjustments, has
29 it been necessary to change the hypothetical financings
30 detailed in Table 5 of your rebuttal testimony?
31
32

33 A. Yes. Revised Table 4 shows an overall summary of the year-
34 by-year changes to the Company's historic financing schedule
35 which would have been necessary to meet the OKA construction
36 schedule incorporating the adjustments previously
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 described. Revised Table 5 shows the detail of each
2 financing. Specific changes to Table 5 in my rebuttal
3 testimony include:
4
5

6
7 1975 to 1979 (\$332.0 Million Required vs. \$358.2 Million)
8

9 A reduction of \$26.2 million from the \$358.2 million total
10 requirement identified in my rebuttal testimony would be
11 absorbed through short-term debt.
12
13

14
15 1980 (\$143.1 Million Required vs. \$178.4 Million)
16

17 The new \$100 million debenture issue sold in July was
18 reduced to \$75 million. The additional \$10.3 million
19 reduction was absorbed through short-term debt.
20
21

22
23 1981 (\$178.2 Million Required vs. \$230.6 Million)
24

25 The new \$125 million debenture issue sold in December was
26 reduced to \$75 million. The additional \$2.4 million
27 reduction was absorbed through short-term debt.
28
29

30
31 1982 (\$98.0 Million Required vs. \$161.7 Million)
32

33 The new \$100 million debenture issue sold in July was
34 eliminated. The increase in the common stock offering in
35 October was reduced to an additional one million shares in
36 order to maintain capitalization ratios. Short-term debt
37 was then increased by \$68.3 million.
38
39
40
41
42
43
44
45
46
47
48
49
50

1 1983 (\$240.7 Million Lower Requirement vs. \$197.6 Million
2
3 Lower)

4
5 The new \$100 million mortgage bonds issue sold in March was
6
7 reduced to \$75 million. The additional \$18.1 million
8
9 reduction was absorbed through short-term debt.

10
11 1984 (\$675.6 Million Lower Requirement vs. \$664.5 Million
12
13 Lower)

14
15 The new \$100 million mortgage bond issue sold in June was
16
17 increased to \$125 million. Additionally, the Company's
18
19 Dividend Reinvestment and Stock Purchase Plan was
20
21 eliminated, reducing common issued by 6.885 million
22
23 shares. Short-term debt was increased \$58.1 million.

24
25 1985 (\$473.4 Million Lower Requirement vs. \$473.4 Million
26
27 Lower)

28
29 The November issuance of 11.75% mortgage bonds was increased
30
31 by \$50 million to \$250 million - reversing the previous \$50
32
33 million reduction. Short-term debt was decreased by \$50
34
35 million

36
37 Q. Please summarize the changes that the revised hypothetical
38
39 OKA financing plan would have produced.

40
41 A. Revised Table 6 presents a summary of the capital structure
42
43 that results from the hypothetical OKA financing plan for
44
45 the period 1975 through 1985 as compared with the actual PE
46
47 structure. As indicated on revised Table 6, the
48
49 hypothetical OKA financing plan would have maintained the
50

1 various capitalization ratios at a level very close to
2 actual for every year in the study. In addition, our short-
3 term position would have been increased by only \$4.2 million
4 through December 31, 1985. Revised Table 7 shows a
5 comparison of the key financial ratios (earnings per share,
6 AFUDC as a % of earnings, mortgage coverage ratio and
7 preferred stock ratio) for a hypothetical and actual
8 financing programs. While we programmed earnings per share
9 under the hypothetical OKA plan to be identical to the
10 actual earnings per share, the percentage of earnings
11 represented by AFUDC increased significantly under the
12 hypothetical plan in some years, resulting in a reduction in
13 the quality of earnings. In addition, we would have
14 experienced a lower mortgage coverage ratio during the
15 period 1975 to 1982, inclusive, under the revised
16 hypothetical OKA plan. Of particular concern is the period
17 1977 to 1981 when the OKA plan would have shown a serious
18 decline in mortgage coverage, especially in 1979 when the
19 ratio was only 1.89 times. I have calculated that
20 approximately \$179 million of additional revenue would have
21 been required during the period 1975-83 to prevent this
22 serious decline in mortgage coverage ratios under the OKA
23 plan, in addition to the revenue needed to maintain earnings
24 per share.

1 Q. Mr. Paquette, what are your conclusions regarding this study
2 relating to the hypothetical OKA financing?
3

4
5 A. I believe that the revised hypothetical financing plan
6 outlined is extremely optimistic in terms of the
7 availability of capital and the cost of capital. In the
8 period from 1973 to 1980, in particular, we were operating
9 in a capital market environment which was extremely volatile
10 and nervous. Even if we assume that it would have been
11 possible to raise the required capital, it would probably
12 have necessitated a significant increase in the cost of the
13 capital and undoubtedly a downgrading of our security
14 ratings, which would have further increased the costs of the
15 OKA plan and resulted in higher rates for our customers.
16

17
18 Q. Mr. Paquette, are these conclusions expressed above with
19 respect to your revised analysis, the same as the
20 conclusions you reached based upon your original analysis?
21

22
23 A. Yes, they are. These revisions to the original analysis are
24 not significant and do not change any of the conclusions
25 stated in my rebuttal testimony.
26

27 Q. Does this conclude your corrected rebuttal testimony?
28

29 A. Yes, it does.
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

Table 3

Annual Changes to PE Financing
Program Required by OKA
Construction Schedule
(Million \$)

	<u>Change In</u>		<u>Total Change</u>
	<u>Direct Costs</u>	<u>AFUDC</u>	
1975	\$38.7	\$3.8	\$42.5
1976	34.1	10.0	44.1
1977	42.7	19.8	62.5
1978	62.2	14.1	76.3
1979	85.9	20.7	106.6
1980	111.1	32.0	143.1
1981	121.7	56.5	178.2
1982	23.2	74.8	98.0
1983	(280.7)	40.0	(240.7)
1984	(408.7)	(266.9)	(675.6)
1985	(149.7)	(323.7)	(473.4)
Total	(\$319.5)	(\$318.9)*	(\$638.4)

*Includes (\$317.9) million associated with Limerick No. 1 and 100% of common plant.

Table 4

Hypothetical Changes to Actual PE Financing Program
As a Result of OKA
Construction Schedule
(Million \$)

	Debt			Credit Agreement	Preferred Stock	Common Stock	Total
	<u>Mortgage</u>	<u>Debentures</u>	<u>STD</u>				
1975	20.0		6.6			15.9	42.5
1976			17.8			26.3	44.1
1977	50.0		(11.7)			24.2	62.5
1978	75.0		1.3				76.3
1979		50.0	(3.4)			60.0	106.6
1980		75.0	10.6			57.5	143.1
1981		75.0	(11.6)		50.0	64.8	178.2
1982			19.6		20.0	58.4	98.0
1983	75.0		(11.7)	(200.0)		(104.0)	(240.7)
1984	(123.7)		(7.5)	(200.0)	(100.0)	(244.4)	(675.6)
1985	<u>(91.0)</u>		<u>(5.8)</u>	<u>(150.0)</u>		<u>(226.6)</u>	<u>(473.4)</u>
Total	5.3	200.0	4.2	(550.0)	(30.0)	(267.9)	(638.4)

PHILADELPHIA ELECTRIC COMPANY
 LIMERICK I and COMMON
 HYPOTHETICAL FINANCING CHANGES UNDER OCA CONSTRUCTION SCHEDULE
 1975-1985

Date Issued Price or Rate

1975

MB \$20.0 million Size Increase from \$80 million to \$100 million Aug. 6 11%
 Due 2000

CMN \$15.9 million Rights offering @ \$12.25 Sept. 17 \$12.25/share
 1.3 million add'l shares

STD \$ 6.6 million Balance = \$6.6 million 7.9%

Amount Needed: \$42.5 million

1976

CMN \$26.3 million 1,500,000 add'l shares Oct. 6 \$17.50/share

STD \$17.8 million Balance = \$24.4 million 6.8%

Amount needed: \$44.1 million

Date Issued Price or Rate

1977

MB \$25.0 million Size Increase from \$75 million to \$100 million Due 2007

March 8 8.625%

MB \$25.0 million Size Increase from \$75 million to \$100 million Due 2003

July 6 8.625%

CMN \$24.2 million 1,200,000 add'l shares

Oct. 5 \$20.125/share

STD (\$11.7) million Balance = \$12.7 million

7.1%

Amount needed: \$62.5 million

1978

*MB \$75.0 million New - Based on Moody's baa

Sept. 10 9.5%

STD 1.3 million Balance = \$14.0 million

9.1%

Amount needed: \$76.3 million

1979

*DEB \$50.0 million New - based on Moody's (10.5%) + 150 basis points

March 1 12.0%

*CMN \$60.0 million 4 million new shares based on 10/79 ESPP Price @\$15.00

Oct. 15 \$15.00/share

STD (3.4) million Balance = \$10.6 million

12.7%

Amount needed: \$106.6 million

* NEW ISSUE

			<u>Date Issued</u>	<u>Price or Rate</u>
<u>1980</u>				
*DEB	\$ 75.0 million	New-based on Moody's baa (12.75%) + 150 basis points	July 1	14.25%
*CMN	\$ 57.5 million	4 million new shares Based on ESPP Price of 8/80 @ \$14.375	Sept 2	\$14.375/share
STD	<u>\$10.6 million</u>	Balance = \$21.2 million		15.3%
	Amount needed: \$143.1 million			
<u>1981</u>				
*PPD	\$ 50.0 million	Based on Moody's baa (14.8%)	Feb. 1	14.8%
CMN	\$ 49.5 million	4 million add'l shares	April 2	\$12.375/share
CMN	\$ 15.3 million	1.2 million add'l shares	Sept 30	\$12.75/share
*DEB	\$ 75.0 million	New - based on Moody's baa (17.0%) + 150 basis points)	Dec. 1	18.5%
STD	<u>\$(11.6) million</u>	Balance = \$ 9.6 million		18.9%
	Amount needed: \$178.2 million			

* NEW ISSUE

			<u>Date Issued</u>	<u>Price or Rate</u>
<u>1982</u>				
FPD	\$ 20.0 million	Size increase from \$30 to \$50 mill div. rate increase from \$17.125 to \$17.50	Feb 18	17.5%
GMN	\$ 42.4 million	3 million add'l shares	April 6	\$14.125/share
GMN	\$ 16.0 million	1 million add'l shares	Oct. 6	\$16.00/share
STD	<u>\$19.6 million</u>	Balance = \$29.2 million		14.9%
	Amount needed: \$98.0 million			
<u>1983</u>				
GMN	(\$104.0) million	Elimination of Common Stock issue 6.0 million shares	March 29	\$17.40/share
*MB	\$ 75.0 million	New - based on Moody's baa	March 29	11.25%
BOR	(\$200.0) million	Eliminate borrowing under \$400 million domestic revolver	Nov. 16	11% - 12%
STD	<u>(\$11.7) million</u>	Balance = \$17.5 million		10.8%
	Amount needed: (\$240.7) million			

* NEW ISSUE

1984

		<u>Date Issued</u>	<u>Price or Rate</u>
PFD	(\$ 50.0) million	Eliminate 14.625% Preferred Stock	March 21 14.625%
CMN	(\$ 77.3) million	Elimination of Common Stock Issue 6 million shares	April 12 \$12.875/share
*MIB	\$125.0 million	New - Based on Moody's baa (15.5%)	June 1 15.5%
CMN	(\$ 11.9) million	Elimination of Common Stock Issue 1 million shares-Continuous Offering	Aug. 1 \$11.9/share
PC	(\$ 8.7) million	Eliminate Floating Rate Pollution Control Notes Due 2012	Sept. 28 Floating
CMN	(\$ 52.0) million	Elimination of Common Stock Issue 4 million shares	Oct. 4 \$13.00/share
CMN	(\$ 9.0) million	Elimination of Common Stock Issue 612,900 shares-Continuous Offering	Nov 14 \$14.7/share
PFD	(\$ 50.0) million	Eliminate \$10 Depositary Preferred	Dec. 11 14.15%
BOR	(\$200.0) million	Eliminate net borrowing under Limerick Credit Agreement	
PC	(\$240.0) million	Eliminate Limerick Pollution Control Notes	Dec. 19 Variable @6.00 - 6.15%
	(\$94.2) million	Eliminate Dividend Reinvestment Program 6,885,000 shares	\$13.68/Share
STD	(\$7.5) million	Balance = (\$10.0) million	12.0%

Amount needed: (\$675.6) million

* NEW ISSUE

1985

			<u>Date Issued</u>	<u>Price or Rate</u>
MB	(\$ 50.0) million	Reduce 10.875% Mortgage Bonds Due 1995	Nov. 20	10.875%
CMN	(\$ 62.5) million	Elimination of Common Stock Issue 4 million shares	Nov. 14	\$15.625/share
BOR	(\$150.0) million	Eliminate net borrowing under ICA	-	
PC	(\$41.0) million	Eliminate 10-1/2% Pollution Control Bonds	Nov. 11	10-1/2%
CMN	(\$53.4) million	Elimination of Common Stock Issue 3,387,000 shares of continuous offering	Jan. - Oct.	\$15.77/share
CMN	(\$110.7) million	Elimination of Dividend Reinvestment Program 7.1 million shares	Jan. - Dec.	\$15.59/share
STD	<u>\$(5.8)</u> million	Balance = <u>\$(4.2)</u> million		9.5%
	Amount needed: <u>\$(473.4)</u> million			

* NEW ISSUE

Financial Division
2753K

Comparison of Actual PECO Capital Structure
With Hypothetical OKA Financing Plan

	Debt Ratio - %		Preferred Ratio - %		Common Ratio - %		Average Number		Cumulative Change OKA SPD
	Actual	Hypothetical	Actual	Hypothetical	Actual	Hypothetical	Actual	Hypothetical	
1975	51.8%	51.9%	13.7%	13.6%	34.5%	34.6%	58,135	58,154	\$6.6
1976	51.5	51.2	14.0	13.7	34.6	35.1	65,605	67,249	24.4
1977	51.7	51.6	13.1	12.7	35.2	35.7	70,844	73,919	12.7
1978	52.0	52.7	13.6	13.0	34.4	34.3	75,391	79,391	14.0
1979	52.3	52.9	12.8	11.9	34.9	35.2	80,529	85,362	10.6
1980	51.3	52.0	13.2	12.1	35.5	35.9	87,302	96,635	21.2
1981	51.7	51.9	11.9	11.4	36.5	36.7	99,557	114,857	9.6
1982	51.1	50.7	11.1	11.0	37.8	38.3	116,480	136,109	29.2
1983	50.0	49.7	11.9	12.1	38.0	38.2	133,852	150,552	17.5
1984	51.8	51.6	11.4	11.3	36.8	37.1	151,804	157,818	10.0
1985	51.8	51.7	10.5	11.0	37.7	37.4	169,784	160,743	4.2

Table 6

Comparison of Actual PECO Financial Ratios
With Hypothetical OKA Financing Plan

Year	Earnings Per Share		AFUDC % Earnings		Mortgage Coverage		Preferred Coverage	
	Actual	Hypothetical	Actual	Hypothetical	Actual	Hypothetical	Actual	Hypothetical
1975	\$1.86	\$1.86	52.0%	64.9%	2.53 X	2.47 X	1.65 X	1.65 X
1976	1.91	1.91	61.8	68.2	2.48	2.38	1.65	1.67
1977	1.87	1.87	64.9	76.6	2.34	2.10	1.64	1.65
1978	1.87	1.87	64.4	70.8	2.35	2.14	1.59	1.57
1979	1.86	1.86	75.7	84.4	2.07	1.89	1.52	1.52
1980	2.00	2.00	84.3	92.9	2.26	2.09	1.58	1.57
1981	2.25	2.25	84.4	94.9	2.11	1.99	1.60	1.58
1982	2.39	2.39	76.5	88.6	2.42	2.33	1.71	1.73
1983	2.40	2.40	85.8	87.5	2.26	2.33	1.64	1.71
1984	2.70	2.70	86.6	20.6	2.55	4.31	1.75	1.79
1985	2.56	2.56	99.7	26.7	1.98	3.79	1.79	1.80

Table 7

PECO STATEMENT NO. 3C

81 3-14-86
1167

RECEIVED

PENNSYLVANIA PUBLIC UTILITY COMMISSION

MAR 17 1986

v.

SECRETARY'S OFFICE
Public Utility Commission

PHILADELPHIA ELECTRIC COMPANY

DOCKET NO. R-850152

DOCKETED
MAR 24 1986

SUR-SURREBUTTAL TESTIMONY

OF

JOSEPH F. PAQUETTE, JR.

**DOCUMENT
FOLDER**

MARCH 1986

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

SUR-SURREBUTTAL TESTIMONY OF JOSEPH F. PAQUETTE, JR.

Q. Mr. Paquette, have you previously presented Direct and Rebuttal Testimony in this proceeding?

A. Yes, I have previously submitted Direct Testimony and Rebuttal Testimony identified as Company Statements 3, 3A and 3B.

Q. Mr. Paquette, what is the purpose of your Sur-surrebuttal Testimony?

A. This testimony will address certain comments made by Mr. Palast in his Surrebuttal Testimony, specifically: (1) the impact of PECO's phase-in proposal on earnings per share; (2) the impact of the City's phase-in proposal on the financial indicators of the Company; and (3) the characterization of carrying charges associated with Limerick over the 17-year period of the City's plan. In addition, I will respond to Mr. Lanzalotta's Surrebuttal Testimony concerning the Company's willingness to sell or share portions of our base load capacity.

Q. Please discuss Mr. Palast's statements concerning the impact of PECO's phase-in proposal on earnings per share.

A. With regard to the 1989 earnings per share comparison I presented in Table 2 of my Rebuttal Testimony, Mr. Palast, on pages 7 & 8 of his Surrebuttal Testimony, states:

"If one were to subtract all deferred income from PECO's own plan, the results would not be much different than under the City's plan."

This statement is wrong. The Company's proposal consists of a three-year phase-in and three-year phase-out plan. Under our proposed phase-in, assuming a rate increase effective date of 6/27/86, the final step will be effective on 6/27/88, and therefore all revenues recorded from that date on will reflect the full increase. No

1 additional accruals of deferred revenue are required. Consequently, our projected
2 1989 earnings per share of \$2.61 would not be reduced due to elimination of
3 deferred revenue since there are no deferred revenues accrued in that year. This is
4 not true for the City's proposed phase-in plan.
5
6
7
8

9 Q. Please discuss Mr. Palast's statements concerning the impact of the City's phase-in
10 proposal on the financial indicators of the Company.
11
12

13 A. The financial indicators of the Company are developed in accordance with generally
14 accepted accounting principles. If the Commission were to accept the City's 17-
15 year phase-in proposal and the changes to FASB-71 were adopted as currently
16 proposed, the Company would not be permitted to include the deferred revenue in
17 any statements prepared for financial reporting purposes. Consequently, the
18 indicators I developed as a result of my analysis of the City's 17-year phase-in
19 proposal are accurate representations of the data the investment community would
20 utilize in their evaluation of the financial condition of PECO.
21
22
23
24
25
26
27
28

29 The Sur-surrebuttal Testimony of Mr. Sanders addresses the investment
30 community's reaction to these seriously deficient financial indicators resulting from
31 the City's proposed 17-year phase-in plan. Moreover, my own experience in dealing
32 with investment firms, banks, brokers, institutional investors and individual
33 investors indicates that the data contained in the Company's financial statements
34 are utilized extensively as reported and are the basis for most investment
35 decisions. The primary reason for investors' reliance on these reported statistics is
36 their awareness that the Company is in compliance with all generally accepted
37 accounting principles. These principles are developed to ensure that the statistics
38 presented by the Company are an accurate representation of its financial condition
39 and are valid measures for comparison with other companies. Thus, in response to
40
41
42
43
44
45
46
47
48
49
50

1 Mr. Palast's question on page 9 of his testimony, I firmly believe that investors
2 would react the same to the OCA and City proposals during the 1987-89 time
3 frame, as they would produce essentially the same reported financial results.
4
5

6
7 Q. Mr. Palast states that, if deferred revenues were currently reflected in his phase-in
8 plan, most major financial indicators would not be seriously affected. Is this true?
9

10
11 A. No, it is not. Even if deferred revenues were currently recorded on the income
12 statement, cash flow indicators would be exactly the same, as shown on Table 2 of
13 my rebuttal testimony, and the Company would still suffer a \$2 billion loss over the
14 course of his 17-year phase-in.
15
16

17
18 Q. Please discuss Mr. Palast's statement concerning the carrying charges associated
19 with Limerick 1 over the 17-year phase-in plan of the City.
20
21

22
23 A. On page 10 of his Surrebuttal Testimony, Mr. Palast states:
24

25 "During the 17 year period of our (the City) plan, the public
26 will pay approximately \$13 billion to PECO for Limerick 1
27 charges, most of which represent profit or interest."
28
29

30
31 To begin, the \$13 billion figure cited by Mr. Palast overstates the cost of
32 Limerick 1 to our ratepayers. The \$13 billion reflect only the cost associated with
33 Limerick plant investment, including capital additions, and projected O&M
34 expenses, but fail to reflect the approximate \$14 billion of benefits of Limerick 1
35 for fuel savings and avoided capacity charges for the 17-year period.
36
37

38
39 With regard to Mr. Palast's assertion that most of the \$13 billion represent
40 "profit or interest," the actual components of the cited \$13 billion, which were
41 developed from the data provided in response to IR-OCA-2-25, are as follows:
42
43
44
45
46
47
48
49
50

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

	<u>Cost in Billion \$</u>	<u>% of Total</u>
Operating and Maintenance Expenses	\$3.3	25.4%
Taxes	3.3	25.4
Depreciation	1.5	11.5
Interest Expense	2.3	17.7
Preferred Dividends	0.5	3.8
Return on Common Equity	<u>2.1</u>	<u>16.2</u>
	\$13.0 Billion	100.0%

As this summary indicates, only 37.7% of the \$13.0 billion represents profits or interest, and only 16.2% represents "profit," standing alone. Thus, once again Mr. Palast's statements are not supported by the facts.

Concerning Mr. Palast's criticism of my Rebuttal Statement, there is nothing misleading about my conclusion that the Company would lose \$2 billion as a result of the denial of all carrying charges over the City's 17-year plan. Under the City's plan the cumulative deferred revenue balance increases to a high of \$2.0 billion in 1991 and 1992, and is not eliminated until 2002. Over this period the average annual deferred revenue balance is approximately \$1.2 billion which represent dollars which the Company would otherwise have available to partially finance its various capital requirements as discussed in my Rebuttal Testimony. The City's proposal does not remove the Company's responsibility to provide reliable service; consequently, the Company will be forced to replace these deferred revenues via additional borrowings. If, as the City recommends, the Company is not permitted to recover the cost of these borrowed funds, the Company will be required to absorb these costs. The absorption of these costs will significantly reduce the equity

1 return on Limerick 1 for 17 years.

2
3 Q. Please respond to Witness Palast's alternative 10-year phase-in.

4
5 A. While Witness Palast's 10-year phase-in plan provides some improvement in the
6 major financial indicators when compared with his previously proposed 17-year
7 plan, as shown on Table 1, it would still have serious impact on the financial
8 condition of the Company. First, extending the phase-in to 10 years causes a
9 tremendous reduction in internal sources of funds. Under the 10-year plan, internal
10 sources as a percentage of construction expenditures (without AFUDC) ranges from
11 15% to 20%, whereas under the Company's proposal it ranges from 20% to 76%.
12
13 Second, the lower level of internal sources of funds would require the Company to
14 raise in excess of \$1 billion of additional funds during the 1986 to 1991 period. In
15 addition to the internal sources indicator, the cash flow as a percent of total
16 capitalization is significantly lower under the 10-year plan versus the Company's
17 proposal. It should also be noted that the decline in the return on equity under
18 Witness Palast's proposal will continue until 1995, which is the end of Mr. Palast's
19 stay-out period.
20
21
22
23
24
25
26
27
28
29
30
31

32
33 Finally, Witness Palast's proposal to bar PECO from seeking any additional
34 rate increases (base or fuel) for the entire ten-year period would be highly
35 deleterious. Neither the Company, the Commission, nor Witness Palast knows what
36 the future will bring in terms of inflation levels or other forces that may adversely
37 affect and thereby increase the revenue requirement which must be allowed to
38 produce just and reasonable rate levels. Consequently, I believe that this
39 alternative proposal of Mr. Palast as well as his original 17-year proposal should not
40 be considered by this Commission as viable alternatives to the Company's original
41 plan.
42
43
44
45
46
47
48
49
50

1 Q. Mr. Lanzalotta refers to PECO's "repeated attempts to sell substantial base-load
2 capacity." Please explain the reasons that PECO undertook to sell portions of its
3 base-load capacity?
4
5
6

7 A. During the mid to late 1970's and the early 1980's, Philadelphia Electric Company
8 actively engaged in several attempts to sell or share portions of the output of
9 Limerick as well as Salem Unit #2.
10
11
12

13 The resultant offers to sell or share base load capacity considered both the
14 requirements for Philadelphia Electric Company System as well as the derived
15 financial benefits that would have accrued to the Company and our customers by
16 maintaining earlier in-service dates for these facilities. Of principal importance as
17 a motivating factor for the Company was the fact that a sale would have provided
18 an additional source of capital to the Company to hopefully maintain the Limerick
19 construction activities.
20
21
22
23
24
25
26

27 All attempts to sell or share portions of Limerick were unsuccessful
28 primarily because a sale could not be arranged which would have obtained the
29 substantial early financial benefits which were our principal motivation. Also, sales
30 and sharing arrangements could not be arranged upon terms which would be
31 beneficial to ratepayers and shareholders as compared to maintaining plant
32 availability. The possible adverse effects of such arrangements upon plant NRC
33 licensing was also a consideration.
34
35
36
37
38
39
40

41 Q. Mr. Paquette, do these efforts to sell or share Limerick capacity indicate a
42 Company determination that all or portions of the Limerick 1 capacity is not
43 needed, as argued by Mr. Lanzalotta?
44
45
46

47 A. No, they do not. These efforts were directed at achieving capacity sharing
48 arrangements with surrounding utilities also building nuclear power plants (i.e.,
49
50

1 PSE&G and PP&L) or short-term energy and/or capacity sales. By achieving such
2 arrangements, it was hoped that total ratepayer costs could be reduced. This
3 proved infeasible, as described above. None of these efforts reflected a
4 Philadelphia Electric Company determination, as argued by Mr. Lanzalotta, that
5 Limerick or any other base load capacity was not needed to serve our customers.
6 As described by Mr. Rush and Dr. Hieronymus, the Company firmly believes that
7 Limerick is needed to meet customer service requirements and will produce
8 economic benefits for customers over its life-time.
9

10
11
12
13
14
15
16
17 Q. Does this conclude your Sur-surrebuttal Testimony?

18
19 A. Yes.
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

Comparison of PE Financial Results
Under Intervenor
Rate Increase Recommendations

	<u>Palast 10 Year Plan</u>	<u>PECo As Filed</u>
Earnings Per Share		
1987	\$2.50	\$2.54
1988	2.41	2.49
1989	2.45	2.61
Return on Equity		
1987	13.6%	13.8%
1988	13.1	13.5
1989	12.8	13.4
AFUDC in % Earnings		
1987	36 %	35 %
1988	44	43
1989	53	49
Mortgage Coverage (Accrued)		
1987	3.6 X	3.7 X
1988	3.0	3.3
1989	2.7	3.2
SEC without AFUDC		
1987	2.5 X	2.6 X
1988	2.1	2.5
1989	2.2	2.4
Internal Sources in % Construction w/o AFUDC		
1987	16.1%	19.9%
1988	19.5	47.1
1989	17.6	75.9
Cash Flow/Total Capital		
1987	5.4%	5.9%
1988	3.7	4.6
1989	1.7	2.9

PECO STATEMENT NO. 34

PM 3-14-86
H69

PENNSYLVANIA PUBLIC UTILITY COMMISSION
v. PHILADELPHIA ELECTRIC COMPANY,
DOCKET NO. R-850152

RECEIVED
MAR 17 1986
SECRETARY'S OFFICE
Public Utility Commission

REBUTTAL TESTIMONY
OF SALOMON LEVY

DOCKETED
MAR 24 1986

MARK II CONTAINMENT ISSUES

**DOCUMENT
FOLDER**

FEBRUARY 19, 1986

REBUTTAL TESTIMONY OF SALOMON LEVY

1
2
3
4
5 Q. Please state your name and business address for the record.
6
7

8 A. My name is Salomon Levy. I am founder and President of S. Levy, Incorporated,
9
10 3425 S. Bascom Avenue, Campbell, California 95008.
11
12

13 Q. Describe briefly your educational background.
14
15

16 A. I received a Bachelor of Science degree in Mechanical Engineering from the
17
18 University of California at Berkeley in 1949, a Masters Degree in Mechanical
19
20 Engineering from Berkeley in 1951, and a Ph.D. in Mechanical Engineering from
21
22 Berkeley in 1953.
23
24

25 Q. Please describe the business of S. Levy Incorporated?
26
27

28 A. S. Levy, Incorporated is an Engineering/Management Consulting firm. The firm
29
30 has been involved in a large number of projects to assist industry and government
31
32 clients in various areas of nuclear power regulation and operation, including
33
34 among others: (1) consulting in the preparation of reports on the resolution of the
35
36 Mark II and TMI accident issues; (2) development of computer modeling systems;
37
38 (3) assistance in nuclear licensing activities; (4) performance of nuclear safety
39
40 analyses; and (5) development of a computer system used in the Safety Parameter
41
42 Display Systems at nuclear plants.
43
44

45 Q. Please describe your professional experience since founding S. Levy Inc.
46
47

48 A. Since founding the Company in 1977, I have been involved in many activities
49
50 related to the safety regulation of nuclear power plants, including the

1 characterization and design resolution of containment hydrodynamic loads at
2 various nuclear power plants. Among many other assignments, I have been a
3 member of the Industry Advisory Board during the TMI incident, a consultant to
4 the Staff of the Kemeny Commission and the Brookhaven National Laboratory, a
5 member of two independent nuclear overview boards, a consultant to the Nuclear
6 Regulatory Commission on the Advanced Code Review Committee, and a member
7 of four Probabilistic Review Assessment (PRA) Boards. I have been the Springer
8 Professor of Engineering at the University of California, Berkeley, a consultant to
9 the World Bank/UNDP on nuclear safety in Korea, a Vice-Chairman on the
10 Management Committee of CBI Nuclear, a member of the AEC Task Force on
11 Emergency Core Cooling, and a member of the Review Committee on Reactor
12 Safety at the Argonne National Laboratory. I am presently Chairman of The
13 American Nuclear Society's Thermal Hydraulics Division and an Adjunct Professor
14 of Engineering at the University of California at Los Angeles. I am also on the
15 Board of Directors of Iowa Electric Company.
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31

32 Q. Please describe your professional experience prior to founding S. Levy Inc.
33

34
35 A. Prior to 1977, I was employed at General Electric Company where for 24 years I
36 worked on the development, safety analysis, design, manufacturing, and operation
37 of nuclear power plants. In the mid-1950's, as Supervisor of GE's Atomic Power
38 Equipment Department, I was responsible for the design, safeguard analyses, and
39 development of small atomic power plants and test reactors. At this time, I was
40 involved in aspects of the Humboldt Bay containment pressure predictions
41 described later in this testimony. In the 1959 to 1966 period, I was responsible for
42 GE's work on heat transfer and fluid flow development in BWRs. From 1966 to
43
44
45
46
47
48
49
50

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1968, as Manager of Systems Engineering in the Atomic Power Equipment Department, I was responsible for conceiving and defining nuclear power plant systems for all requisition and proposal plants and all near-term improvements in nuclear power plant systems, including analyses of containment design adequacy. In the 1968 to 1971 period, I was responsible for all nuclear systems being offered by GE and all recent and future project management functions of domestic nuclear systems, which included development of the Mark II concept. In the mid-1970's, as General Manager of the Boiling Water Reactor Systems Department, I was responsible for the design and development of nuclear systems, including containment. Finally, from 1975 to my departure from GE in October, 1977, I was General Manager of GE's Boiling Water Reactor Operations, where I supervised the engineering and manufacturing of all GE BWRS. Thus, I have had an intimate involvement with the analyses of containment adequacy and the development of the Mark II design.

Q. Have you previously been involved in regulatory proceedings?

A. I have been involved in a number of formal NRC licensing and safety review proceedings, where I have been requested to present my analyses of the adequacy of design of nuclear power plants.

Q. Are you a member of any professional organizations?

A. Yes. I am a Member of the National Academy of Engineering, a Fellow of the American Society of Mechanical Engineers (ASME), and a Member of the American Nuclear Society.

As Schedule 1 to this testimony, I have attached my curriculum vitae. Also

1 attached as Schedule 2 is a list of my publications, most of which have been on
2
3 two-phase flow and boiling heat transfer, topics relevant to the subject of this
4
5 testimony.
6

7
8 Q. Dr. Levy, what is the purpose of your testimony?
9

10 A. The purpose of my testimony is to demonstrate the error in the allegation of Dr.
11
12 Stephen Hanauer that the Mark II containment design initially employed at
13
14 Limerick contained an avoidable technical error. In addition, I will demonstrate
15
16 that Dr. Hanauer has significantly overstated the safety concerns associated with
17
18 the Mark II hydrodynamic loads which form the basis of his testimony. To
19
20 demonstrate these errors, I will provide a brief history of the development of the
21
22 pressure suppression concept for use in nuclear power plant containments, of the
23
24 evolution of the NRC seismic and other requirements directed at containment
25
26 design and of the hydrodynamic loads issue, and the ultimate NRC and industry
27
28 resolution of that issue.
29
30

31
32 Q. Dr. Levy, what are Dr. Hanauer's principal allegations to which you will be
33
34 responding?
35

36
37 A. First, Dr. Hanauer alleges that GE and PECO should have recognized and provided
38
39 for certain hydrodynamic loads which affect Mark II containments prior to
40
41 initiation of Limerick licensing and construction. Second, Dr. Hanauer
42
43 understates the AEC/NRC involvement in the development and design of the Mark
44
45 II containment and in the resolution of the hydrodynamic loads issue. Finally, Dr.
46
47 Hanauer erroneously asserts that, because of the unrecognized loads, the original
48
49 Limerick containment design posed a substantial safety concern to the public as it
50

1 could have failed under operating or accident conditions.
2
3

4 Q. What is your response to these allegations?
5
6

7 A. I believe each of these' assertions is very clearly in error. The characterization
8 and significance of the hydrodynamic loads referenced by Dr. Hanauer were not
9 known by utilities, vendors or the AEC until after Limerick licensing and
10 construction was initiated. Immediately following recognition of the significance
11 of these loads, an intensive effort was begun to characterize and design for
12 them. However, because of the complexity of the matter and the substantial lack
13 of information respecting the nature or effects of these loads, this program
14 required a full seven years to be successfully completed. Indeed, the length and
15 complexity of this program, its many iterations of testing and evaluation, clearly
16 establish the error of Dr. Hanauer's position. Certainly, if the loads had been so
17 obvious that their non-recognition prior to the 1974-1975 time period could
18 constitute "technical error", then it would not have taken seven years for the
19 combined resources of the NRC, the BWR utilities, GE and many other domestic
20 and foreign contractors to define their nature and develop design solutions.
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35

36 Also, Dr. Hanauer very clearly misstates the AEC's role both in nuclear
37 regulation generally and as respects review and approval of the Mark II
38 containment concept. The AEC had representatives present at the early tests
39 which demonstrated the feasibility of the pressure suppression containment
40 concept, extensively reviewed the test data and the early containment design
41 evaluations, and even directed retesting of certain aspects of the design.
42 Similarly, the AEC reviewed and approved the original Mark II designs, including
43 that of Limerick, without raising any concerns respecting hydrodynamic loads.
44
45
46
47
48
49
50

1 Indeed, the AEC was aware of all of the operating plant and other data presented
2 by Dr. Hanauer, was actively reviewing and increasing the stringency of
3 containment design forcing conditions in the late 1960's and early 1970s and yet
4 did not raise the hydrodynamic loads as a serious concern until their April 1975
5 letters to BWR Mark I and Mark II owners.
6
7
8
9

10 Finally, it is clear, both on technical grounds and from their treatment by
11 the AEC/NRC, that these hydrodynamic loads do not approach the safety
12 significance ascribed to them by Dr. Hanauer.
13
14
15
16
17

18 I. THE DEVELOPMENT OF THE MARK II PRESSURE SUPPRESSION CONTAINMENT

19 Q. Dr. Levy, please briefly describe BWR containment designs.
20
21

22 A. All Boiling Water Reactors (BWRs) are housed in a containment structure which
23 protects the environment from any radioactivity that may accidentally be
24 released from the nuclear fuel and the high pressure steel systems which house
25 that fuel. The first BWRs (e.g. Dresden-1, Big Rock Point) employed a dry
26 containment, which is a large volume spherical or cylindrical steel or concrete
27 structure capable of withstanding the pressure and temperature resulting from the
28 unexpected escape of the high pressure water/steam used to cool the nuclear
29 fuel. In the period 1958 to 1962, General Electric Company, working with Pacific
30 Gas and Electric Company, developed a new containment concept in which any
31 escaping water/steam mixture from the reactor coolant system was quenched in a
32 pool of water. This novel approach was referred to as pressure suppression
33 containment because the containment returned essentially to atmospheric
34 pressure shortly after the accident. This containment type was believed to have
35 safety advantages over dry containment because the leakage of radioactivity from
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 the containment to the environment would be reduced due to the small driving
2 pressure between the inside and outside of the containment walls. Also, a large
3 portion of the released radioactivity was expected to be trapped in the suppression
4 pool.
5
6
7
8
9

10 The pressure suppression containment was first utilized at the Humboldt
11 Bay Nuclear Power Plant, which was licensed for operation on August 28, 1962.
12 Since that time, three different designs of pressure suppression containment have
13 been constructed and put into operation. The Mark I, Mark II, and Mark III
14 designs, shown schematically in Schedule 3, all have a drywell in which the reactor
15 vessel and the reactor coolant system are housed, a suppression chamber (wetwell)
16 half filled with water, and vent pipes connecting the drywell to the suppression
17 chamber. In the event of a postulated leak or breach in the reactor coolant
18 system, a water/steam mixture is released into the drywell which causes the
19 drywell pressure to rise and the drywell atmosphere to flow through the vents into
20 the water of the suppression chamber. The traveling steam is condensed in the
21 suppression pool and the entrained air and other non-condensable gases bubble to
22 the surface of the suppression pool and collect above it in the suppression
23 chamber. Eventually, the steam flow through the vents stops, and the drywell and
24 suppression chamber reach equilibrium pressures.
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39

40
41 Q. Please now describe the Limerick containment.
42

43
44 A. The Limerick Generating Station utilizes the Mark II design. The vent pipes are
45 vertical and the Limerick drywell and wetwell employ reinforced concrete
46 structures. This Limerick Mark II design has several safety advantages over
47 earlier designs. Its straight vent pipe configuration reduces the peak design
48
49
50

1 pressure of the containment. Also, the reinforced concrete at Limerick is much
2 more capable of withstanding the impact of any presumed broken high pressure
3 pipe whipping within the containment than is the Mark I design.
4
5
6
7

8 Q. Dr. Levy, what is the basis for the design of the BWR Mark II containment?
9

10 A. The design basis for pressure suppression containments has always been the energy
11 released from the hypothetical assumption of an instantaneous rupture of the
12 largest pipe in the reactor coolant system (i.e., a substantial loss-of-coolant
13 accident or LOCA). This assumption has been the basis of containment design
14 because it is as the result of such an event that the maximum steam pressure is
15 developed which must be contained. The containment also is designed to
16 successfully withstand the largest earthquake ever recorded in the region where
17 the plant is located. While these basic design requirements have not changed
18 since the 1950s, there were many changes over the years in related NRC
19 requirements:
20
21
22
23
24
25
26
27
28
29
30
31

32 -in addition to the energy released from the largest and instantaneous pipe
33 LOCA, it became necessary to cope with fuel cooling, broken pipe
34 whipping, and local pressure increases produced by the postulated LOCA
35 event;
36

37 -the impact of safety relief valve actuation;
38

39 -the magnitude of the earthquake (seismic) loads kept increasing and the
40 methods by which they were specified and calculated became more and
41 more conservative;
42

43 -the LOCA, seismic, relief valve and other loads had to be combined;
44

45 -the margins to be provided in the containment design were increased.
46

47 Q. Please describe the safety relief valves used in the Mark II containment.
48

49 A. All BWRs are equipped with a number of safety relief valves (SRVs) to maintain
50

1 the pressure of the reactor vessel and its connected piping below that prescribed
2 by the Codes of the American Society of Mechanical Engineers (ASME). The SRVs
3 are mounted inside the drywell on the pipes which carry steam from the reactor
4 vessel to the turbine-generator. The exhaust from the SRVs is piped from the
5 valves through the drywell and into the suppression pool. The relief valves are
6 automatically actuated during rapid pressure increases, and also can be opened by
7 plant operators to reduce reactor vessel pressure. In addition, a pre-selected
8 number of relief valves open automatically to reduce the reactor pressure when
9 the water level is low in order to permit several low pressure emergency core
10 cooling systems to inject water into the reactor vessel.
11
12
13
14
15
16
17
18
19
20
21

22 After actuation of an SRV, the air-column within the discharge line is
23 compressed by the released high pressure steam and the water leg in the
24 suppression pool at the end of the discharge line is expelled into the pool.
25 Following water clearing, the compressed air is released into the suppression pool
26 and steam is injected and condensed, raising the suppression pool water
27 temperature.
28
29
30
31
32
33
34

35 Q. Please describe the early Atomic Energy Commission criteria and review
36 procedures for assuring containment design adequacy.
37
38
39

40 A. In the early days of nuclear power, from the late 1950's to the early 1960's,
41 containment design requirements were described only in Preliminary or Final
42 Hazard Summary Reports. Based on such reports, the containment design pressure
43 and temperature were determined by hypothesizing the release of the entire
44 reactor coolant inventory to the containment. As pointed out in the Dresden-1
45 Preliminary Hazard Summary Report, "the 'maximum credible accident' is
46
47
48
49
50

1 conceived as an instantaneous complete severance of one of the bottom inlet lines
2 to the reactor while the reactor is in a 'hot' standby condition. . . .The primary
3 significance of a 'maximum credible accident' is that it determines the design of
4 the reactor enclosure." The term "maximum credible accident" was considered by
5 the AEC and the industry at that time to be an occurrence which was on the verge
6 of incredibility. It was used only to establish an upper bound for the containment
7 design pressure. In other aspects, its occurrence was considered incredible by the
8 AEC and the industry. The reason is that the reactor coolant system pipes are
9 made of ductile material which is subjected to considerable material checks and
10 inspections. Such a material might be expected at worst to leak but not to undergo
11 an instantaneous complete severance. In fact, the instantaneous double-ended pipe
12 break was considered so "incredible" at that time that no emergency water
13 injection or core cooling system was produced to protect against such an
14 eventuality. During this early stage of nuclear power development, the
15 containment was also designed for seismic occurrence by simply applying static g-
16 force on the structure and its equipment. No provisions were made for relief
17 valve loads. In fact, in some of the earliest plants the relief valves were not piped
18 to the suppression pool.

19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38 Q. Please describe the early tests to establish the feasibility of the pressure
39 suppression containment and its design parameters.

40
41
42
43 A. Tests performed for Humboldt Bay in the late 1950's, along with additional data
44 and evaluations, established that steam/water released by a loss-of-coolant
45 accident could be condensed in a pool of cold water. Tests showed that adequate
46 condensation could be obtained under simulated LOCA conditions with pool
47
48
49
50

1 temperature reaching values of 163^o F. The primary emphasis of the Humboldt
2 Bay tests was to establish containment design pressure under a variety of
3 simulated loss-of-coolant accidents. Tests carried out in the early 1960's for
4 Bodega Bay repeated the Humboldt Bay tests, except they employed 24-inch
5 instead of 14-inch vent pipes. These tests confirmed that condensation was rapid
6 and complete and they supported the analytical model developed previously.
7
8
9
10
11
12
13

14 During these early tests, minimal vibrations, pressure oscillations and
15 water swell were noted, but these activities were either not relevant to the
16 proposed pressure suppression design or they were simply too minor to affect test
17 operations or its equipment. In fact, both the AEC and the ACRS evaluated the
18 results of these early tests and later approved the pressure suppression concept
19 based on this test data.
20
21
22
23
24
25
26

27 II. REVISIONS IN NRC CRITERIA AFFECTING CONTAINMENT DESIGN.
28
29

30 Q. Please describe the initial containment design criteria issued by the AEC.
31
32

33 A. The first regulatory seismic criteria came into being with the issuance of TID
34 7024 in 1963, and beginning in 1964 the AEC required seismic dynamic analyses of
35 equipment and containment structures. These analyses consisted of applying
36 earthquake ground accelerations to the structures and determining their
37 responses. The dynamic responses so obtained for the structures were then
38 applied to the equipment. During the 1964 to 1967 period, a little more credibility
39 was given to the instantaneous rupture of the largest pipe in a BWR, by providing
40 core spray systems which distributed water over the reactor fuel after the reactor
41 vessel had been depressurized by the large postulated break. Also, pipe whip
42
43
44
45
46
47
48
49
50

1 restraints were installed, but only on the reactor recirculation water system
2 piping. The pressure suppression containment design requirements continued to
3 deal only with assuring full condensation of the steam reaching the suppression
4 pool and calculating the resulting history of containment pressure. There were
5 still no requirements for relief valve loads because they were considered to be
6 small compared to the maximum postulated seismic and LOCA loads, and no
7 consideration was given at that time to combining relief valve, LOCA and
8 maximum earthquake loads. Documentation of this containment design criteria
9 status is confirmed by the guide for the organization and content of Safety
10 Analysis Reports to be submitted by license applicants, prepared by the AEC Staff
11 on June 30, 1966. This guide did not require Applicants to address hydrodynamic
12 loads. Similarly, the Peach Bottom FSAR dated 8/31/70 states:

13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
"In order to establish a design basis for the pressure suppression containment with regard to pressure rating and steam condensing capability, the maximum rupture size of the reactor primary system must be defined. For this design, an instantaneous, circumferential rupture of one recirculation line, or equivalent failure of other equipment in the drywell has been selected as a basis for determining the maximum gross drywell pressure and the condensing capability of the pressure suppression system. The selection of an equipment failure of this size for the design-basis is entirely arbitrary, since it is considered that circumferential failure of a recirculation pipe or reactor vessel failure of this magnitude is of such low probability as to be considered incredible. Nevertheless, for design purposes these failure conditions have been selected to establish the containment parameters, but the failure modes and the magnitude of failures are assessed as being incredible." (Emphasis added).

The AEC reviewed this FSAR and accepted the characterization of the postulated break as "incredible." The AEC and the industry did not require the containments to design for other aspects of this rupture except for using the energy release from this postulated occurrence as a basis to establish containment design

1 pressure.

2
3
4 Another example of the prevailing thinking at that time regarding the loss-
5 of-coolant accident and its impact is reflected in a report of an Advisory Task
6 Force on Power Reactor Emergency Cooling to the AEC, created in late 1966 (of
7 which this writer was a member). One of the conclusions of this task force was
8 that "We do not consider it necessary to assume that large and rapid failures will
9 occur in any component or system which is designed, manufactured, inspected,
10 protected against missiles, and operated in accordance with the requirements
11 (equivalent to Section III of the ASME Code). . . .Such extreme protection could
12 unnecessarily increase the system complexity and decrease the inherent reliability
13 of the primary system. . ."

14
15
16
17
18
19
20
21
22
23
24
25 Q. Describe how the regulatory attitude changed in the 1967-1973 period.

26
27
28 A. Beginning in 1967, many new containment design bases were developed and
29 enforced by regulators. In particular, much more conservative seismic and
30 emergency core cooling criteria were imposed. First, Appendix A to 10 CFR 50
31 issued in 1971 provided an entire set of General Design Criteria (GDC). GDC 2
32 required that "the containment design bases shall reflect (1) appropriate
33 consideration of the most severe of the natural phenomena that have been
34 historically reported for the site and surrounding area with sufficient margin for
35 the limited accuracy, quantity and period of time in which the historical data have
36 been accumulated; (2) appropriate combinations of the effects of normal and
37 accident conditions with the effects of natural phenomena; and (3) the importance
38 of the safety functions to be performed." While GDC 2 codified the need to
39 combine seismic and loss-of-coolant conditions, the specific method of combining
40
41
42
43
44
45
46
47
48
49
50

1
2 them was not defined except for stating that it should be appropriate. As pointed
3 out below, the issue of load combinations was not settled for many years.
4
5

6
7 In addition to Appendix A, substantial conservatism was added to the
8 seismic response spectra employed in Safety Analysis Reports. The response
9 spectra utilized at Limerick are shown in Schedule 4, where they are also
10 compared to those employed at the Susquehanna Plant. Also, Regulatory Guide
11 1.61 issued in 10/73 specified lower damping values and therefore higher seismic
12 loads at nuclear plants. Moreover, in 1973 the NRC for the first time decided to
13 combine three components of earthquake motion instead of two as previously
14 prescribed.
15
16
17
18
19
20
21

22
23 Further, in 1973, Appendix A to 10CFR100 reiterated the need to design
24 the containment structure for the Safe Shutdown Earthquake, or the earthquake of
25 greatest magnitude expected at the power plant site. This Appendix sets the
26 Operating Basis Earthquake (OBE) at one-half of the Safe Shutdown Earthquake
27 (SSE). Originally, nuclear plant design was established from the occurrence of an
28 earthquake of reasonable probability, i.e. the Operating Basis Earthquake (OBE),
29 and there was no direct coupling with the low probability but theoretically
30 conceivable maximum Safe Shutdown Earthquake. By specifying OBE at one-half
31 of SSE, load combinations based upon OBE became quite conservative. This is
32 important because the containment also is designed to sustain several load
33 combinations involving OBE, and the design can be limited by such combinations
34 when the OBE is increased arbitrarily.
35
36
37
38
39
40
41
42
43
44
45
46
47

48 Q. Were hydrodynamic loads related to LOCA or SRV a concern of industry or the
49 AEC at this time?
50

1 A. No, they were not. All of the above-described new regulatory requirements were
2 related to seismic concerns. Suppression pool temperature limits were written
3 into the Technical Specifications of BWRs and operator actions were required
4 when the temperatures' reached specified levels. In Revision 1 of the Standard
5 Review Plan, issued in 10/72, there is no mention of hydrodynamic loads for relief
6 valves or loss-of-coolant accidents. Indeed, these hydrodynamic loads are first
7 mentioned as a matter to be addressed in licensing in the Standard Review Plan
8 Revision 2, i.e. the basic document employed by NRC Staff in their plant licensing
9 reviews to determine the adequacy of design safety, issued in September 1975.
10 The containment design requirements as to types of loads to be considered in this
11 period of time are very similar to those prevailing up to 1967. As stated in
12 NUREG-0487, "the original design of the Mark II containment system considered
13 only the loads traditionally associated with design basis accidents. These included
14 pressure and temperature loads associated with a loss-of-coolant accident
15 (LOCA), seismic loads, dead loads, jet impingement loads, hydrostatic loads due to
16 water in the suppression chamber, overload pressure test loads, and construction
17 loads." Those loads were reviewed and approved repeatedly by the NRC as an
18 acceptable basis of containment design and they satisfied the Standard Review
19 Plan and Regulatory Guides published up to 1975.
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39

40 Correspondence and analyses of the AEC at this time make no mention of a
41 concern over hydrodynamic loads. In fact, in a September 20, 1972 memo to
42 various AEC officials, Dr. Hanauer, then a technical advisor to the AEC's
43 Executive Director for Operations, raised specific concerns about the pressure
44 suppression design which did not include any mention of hydrodynamic loads. In
45 addition, in a September 14, 1972 memo, Joseph H. Hendrie, then Deputy Director
46
47
48
49
50

1 for Technical Review of the AEC's Directorate of Licensing and subsequently
2 Chairman of the NRC, documented an evaluation of the GE Mark III Containment
3 design with no mention of any hydrodynamic loads concern. This memo is
4 attached as Schedule 5.' It is noteworthy that this memo reflects the culmination
5 of an initial AEC review of the acceptability for employment in licensed reactors
6 of the Mark III design. Clearly, if hydrodynamic loads were then perceived by the
7 AEC as a significant safety concern, they would have been noted in this
8 memorandum.
9

10
11
12
13
14
15
16
17
18 It should also be noted that numerous Mark I and II plants were licensed for
19 construction or operation at this time in the U.S. and abroad by the AEC and
20 foreign regulators after extensive safety evaluations.
21
22
23
24

25 III. DESCRIPTION OF EVENTS WHICH CAUSED CONCERN OVER PRESSURE
26 SUPPRESSION CONTAINMENT LOADS.
27

28
29 Q. What initiated the concern over hydrodynamic loads associated with pressure
30 suppression containments?
31

32
33
34 A. More and more attention focused on hydrodynamic loads as a direct result of
35 performing new pressure suppression tests for the Mark III configuration and of
36 relief valve actuation experience in operating power plants. The NRC officially
37 raised the issue of hydrodynamic loads for the first time in two 50.54f letters
38 dated April 18, 1975 and April 21, 1975. In the April 18, 1975 letter, the NRC
39 referred to "results from recent developments associated with the large-scale
40 BWR Mark III testing being conducted by General Electric Company. These tests
41 indicated that suppression pool hydrodynamic loads during a loss-of-coolant
42 (LOCA) should be considered in the detailed design" of the Mark II containment.
43
44
45
46
47
48
49
50

1 In the April 21, 1975 letter, the NRC also stated that "experience at several
2 operating BWR plants has indicated that loads due to relief valve actuation may
3 not have been fully considered in the structural design of the suppression
4 chamber."
5
6
7
8
9

10 Q. Please describe the Mark III design development and its presentation to the NRC.
11

12
13 A. The Pressure Suppression Test Facility (PSTF) was built to test the horizontal
14 vents of the Mark III containment design. During simulated loss-of-coolant tests
15 at the PSTF in 1974, the pool surface was observed to rise to accommodate the air
16 being injected into the pool through the horizontal vents. Targets of various sizes
17 and geometries had been installed above the pool and the impact loads were found
18 to be significant. These tests provided the first accurate and quantitative
19 understanding of the pool swell mechanism. Subsequent to the period of vent
20 clearing, the steam condensation in the Mark III design was observed to produce
21 oscillating steam bubbles and loads. Additional tests performed at PSTF
22 confirmed the early findings and they led to the NRC 50.54(f) letters issued in
23 April 1975 to all utilities constructing Mark II containments.
24
25
26
27
28
29
30
31
32
33
34

35
36 Q. Please describe the BWR operating experience which contributed to the
37 recognition of relief valve loads.
38
39

40
41 A. In April 1972, one of the relief valves failed to close after actuation at the
42 Wuergassen BWR in Germany. This plant had no requirements for operators to
43 take action when the suppression pool temperature reached prescribed levels. For
44 that reason, while the operator was reducing power slowly, the pool temperature
45 was allowed to exceed 160° F, at which time the condensation of steam being
46
47
48
49
50

1 discharged through the relief valve into the pool became unstable, producing large
2 condensation loads which vibrated the containment structure. The vibration was
3 severe enough to separate the suppression pool liner from its attachments and
4 water leaked into the drywell sump. The Wuergassen plant also employed
5 straight-down pipes for the discharge of relief valves into the suppression pool,
6 i.e. without ramshead diffusion devices as used in the United States. With such a
7 configuration, the pool mixing is limited and the water temperature in the
8 neighborhood of the discharge pipe reaches saturation temperature while most of
9 the pool remains highly subcooled. Under these conditions, large steam bubbles
10 form at the end of the relief valve pipe. When they leave the pipe, the bubbles
11 may come into contact with highly subcooled water and they collapse rapidly to
12 produce the severe vibrations observed at Wuergassen.
13
14
15
16
17
18
19
20
21
22
23
24

25
26 In July 1972, relief valve tests were performed at Muhleberg in
27 Switzerland. Muhleberg utilizes straight-down pipes similar to those at
28 Wuergassen. Suppression pool vibration was observed when the pool temperature
29 was in excess of 140° F, at which point the test was terminated.
30
31
32
33
34

35 In contrast to Wuergassen and Muhleberg, the domestic plants at the time
36 employed a ramshead discharge device. The ramshead consists of two elbows
37 welded back to back; its discharge area is twice the area of a straight vent pipe
38 and its water mixing capability is superior to that of the Wuergassen and
39 Muhlenberg configurations. Several domestic plants had by 1975 experienced
40 stuck-open relief valves, and at three of the plants suppression pool temperatures
41 had reached from 146 to 165° F. In all three cases, however, due most probably to
42 the ramshead and operator action, no unstable condensation or containment
43
44
45
46
47
48
49
50

1 structure vibrations were observed. In every instance, the operators took action
2
3 in accordance with the Technical Specifications which specify the following steps
4
5 in the event of elevated suppression pool temperatures:
6
7

- 8 - With the reactor at power, the operator shall scram the
9 reactor when the suppression pool temperature exceeds 110°
10 F.
11
- 12 - When the suppression pool temperature reaches 120° F
13 following an isolation/scram, the operator shall depressurize
14 the primary system to less than 200 psig at normal cooldown
15 rate.
16
17

18 It should be noted that the testing for Humboldt Bay and Bodega Bay, as
19 well as later tests, had consistently indicated that pressure suppression
20 containments would retain adequate quenching capability with suppression pool
21 temperatures up to 160°, assuming technical specifications were followed. Thus,
22 the above operating procedures provided a significant margin of safety against
23 occurrence of the difficulties experienced at Wuergassen and Muhleberg. In fact,
24 the limiting suppression pool temperature conditions combined with the improved
25 diffusion capability of the ramshead have resulted in no significant instances of
26 condensation instability or containment structure vibration at domestic plants
27 during normal operations which could be definitively attributed to the Wuergassen
28 phenomenon.
29
30
31
32
33
34
35
36
37
38
39

40 In spite of this entirely satisfactory performance, the NRC Staff
41 conservatively recommended in the mid-to-late 1970's that all BWR plants be
42 equipped with more sophisticated quencher devices to further increase their pool
43 temperature margin. Quenchers consist of two or more lengths of perforated pipe
44 sections which are attached to the discharge pipe. Plants have utilized T and X
45 types of quenchers. They each help to stabilize the condensation process as well
46
47
48
49
50

1 as to reduce the hydrodynamic loads associated with safety relief valve actuation.
2
3

4 IV. DESCRIPTION OF MARK II HYDRODYNAMIC LOAD DEFINITION AND
5 RESOLUTION PROGRAM.
6
7

8 Q. What types of LOCA hydrodynamic loads were discovered, characterized and
9 resolved by design changes in 1975 and later?
10

11 A. Three basic types of LOCA hydrodynamic loads were identified: water jets
12 associated with vent clearing, pool swell, and condensation loads. Shortly after a
13 loss-of-coolant accident, water in the vents is forced out into the suppression pool
14 and it produces jet loads. Following this water clearing phase, drywell gases are
15 injected into the suppression pool. Gas bubbles are formed and they cause the
16 pool of water to oscillate and swell, which produces another set of loads.
17 Following this phase, condensation of the steam produces a loading on the
18 containment structures and attached piping. The NRC letters of April 1975 led to
19 a substantial development program which required thousands of engineers, several
20 large-scale new test facilities, tests in several power plants, and over seven years
21 to complete.
22
23
24
25
26
27
28
29
30
31
32

33
34
35 Q. What new tests and test facilities were required to understand and define the
36 effects and design solutions for these LOCA loads?
37

38 A. The primary data needed to permit definition and resolution of Mark II
39 hydrodynamic loads was obtained at the Temporary Tall Tank Test (4T) Facility
40 located in San Jose, California, which was put into operation late in 1975
41 specifically for use in the investigation program initiated as the result of the NRC
42 letters. The original design of this facility utilized a drywell not located above
43 the wetwell and a downcomer not prototypical in terms of length. The original
44
45
46
47
48
49
50

1 configuration was intended principally to obtain pool swell data, this being the
2 hydrodynamic load perceived as the principal safety concern at this time. In 1975,
3 the forces and effects associated with the loads ultimately determined to be more
4 significant, i.e. condensation oscillations and chugging, were not appreciated. A
5 large number of pool swell tests were performed and an analytical model was
6 developed which gave conservative predictions of the experimental results. In the
7 course of performing these experiments, the effect and forces of the additional
8 loads described above were first observed in a Mark II containment. Condensation
9 oscillation loads occur early in the LOCA while drywell air is still mixed with the
10 steam. Later in the LOCA, the condensation is characterized by the growth and
11 rapid collapse of steam bubbles at the downcomer vent exit. After the bubbles
12 collapse, water enters the vent, and after a short period of time to build pressure
13 within the vent and push the water out, a new bubble is formed, and it collapses to
14 allow water to reenter the vent. This periodic off-on mode of condensation has
15 been labeled chugging. The 4T tests were the first to demonstrate significant
16 forces associated with chugging. These initial tests performed at the 4T facility
17 were used to develop the first set of bounding loads for the Mark II containments.

18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36 Q. Was any additional test data employed to define these loads and develop
37 appropriate design resolutions?
38

39
40
41 A. Yes. Testing was conducted by domestic and foreign industry and regulators to
42 resolve this phenomenon and their results were employed in the U.S. program. For
43 example, tests were performed in Germany at the GKM facility with a single
44 downcomer located within a cylindrical tank to measure lateral loads for vent
45 configurations employed in that country. The tests revealed that the maximum
46
47
48
49
50

1 lateral loads occur at the later stages of a loss-of-coolant accident. These
2 measured loads were employed in 1975 in the U.S. by the AEC to prescribe for the
3 first time lateral loads for Mark II vents.
4
5
6
7

8 Additional tests were conducted at Creare in New Hampshire. These tests
9 were subscale tests whose purpose was to compare single and multivent loads.
10 The tests were carried out from 1976 to 1980. While the Creare tests exhibited
11 the same characteristics as the 4T tests, a good extrapolation of the condensation
12 loads from small-scale to full-scale tests could not be developed.
13
14
15
16
17
18

19 Also, additional tests were conducted at the 4T facility in the U.S. In these
20 new tests, completed in 1979-1980, the drywell was located above the wetwell and
21 the vent pipe length was reduced to be prototypical of the Mark II design. The
22 new series of experiments was used to generate a new set of bounding loads for
23 Mark II containments.
24
25
26
27
28
29

30 In 1977, a program was initiated in Japan to measure hydrodynamic loads in
31 Mark II containments. A facility was built at JAERI using 7 downcomer vents in a
32 20° annular section of the suppression pool. The JAERI tests were full scale and
33 their results started to become available during 1979. The JAERI findings were
34 employed to further refine the condensation loads and they were heavily relied
35 upon by the NRC to issue their final acceptance criteria in August 1981.
36
37
38
39
40
41
42

43 Q. Please describe the design solutions developed to resolve the relief valve
44 hydrodynamic load concerns.
45
46
47

48 A. Shortly after the Wuergassen incident, small-scale tests of quenchers were
49 performed at the Manheim Power Station (GKM) in Germany. The experience
50

1 revealed that the quencher benefits depend upon the hole pattern employed in the
2 perforated pipe attached to the discharge pipe. After the hole pattern was
3 optimized at reduced scale, practically full-scale models of X-quenchers were
4 tested and they showed that smooth steam condensation could be obtained up to
5 the highest attempted pool temperatures of 203° F to 214° F. In 1977, similar
6 tests at increased pool temperatures were performed on full-scale T-quenchers at
7 the Karlstein test facility in Germany and stable condensation was obtained up to
8 the highest tested temperature of 196° F. Extensive measurements were carried
9 out on full-scale models at this facility, and a comprehensive set of data was
10 developed for variation with reactor pressure, discharge line length, and pool
11 temperature. Subsequent startup tests performed at Mark II plants demonstrated
12 the adequacy of the load data and of the acceptance criteria derived from this
13 data.
14
15
16
17
18
19
20
21
22
23
24
25
26
27

28 A variety of safety relief valve quenchers have also been tested at nuclear
29 power plants. In 1976, the X-quenchers performed well at the Brunsbuttel Nuclear
30 Power Plant (KKB) in Germany where the suppression pool was allowed to go up to
31 150-170° F. In late 1977 and early 1978, two series of tests were performed at
32 the Monticello Plant, with the first test using the original ramshead discharge
33 configuration and the second test using the quencher attached to the ramshead.
34 These experiments showed that by operating the containment pool cooling system,
35 the pool temperature maldistribution could be reduced significantly. Similar tests
36 were conducted at the Peach Bottom Generating Station, and they produced
37 comparable results.
38
39
40
41
42
43
44
45
46
47
48
49
50

Finally, full-scale load quencher tests were performed at several power

1 plants, including Tokai-2 in Japan in 1978, Caorso in Italy in 1978-1979, and
2
3 Kuosheng in Taiwan in 1981. Of particular interest is the finding that the
4
5 measured impact on equipment at Caorso was considerably less than predicted.
6
7 Similarly, the air clearing loads recorded at Kuosheng were about one half the
8
9 anticipated values.

10
11
12 Q. Please describe the NRC's role in this Mark II program.

13
14
15 A. The NRC went through an iterative process to determine final Mark II load
16
17 definitions. The following are the major NRC requirements as they were issued:

- 18
19
20 - NUREG-0487, issued in October 1978, provides a methodology acceptable
21 to the NRC for evaluating and assuring design resolution of both loss-of-
22 coolant and relief valve loads. It was aimed at the lead Mark II facilities.
23 NUREG-0487 states that it "includes bounding load specifications for
24 certain loads. These loads were derived from tests and analyses completed
25 in the Lead Plant Program. This assures that conservative loads are used in
26 the assessments of the lead plants."
27
28 - In Supplement 1 to NUREG-0487, published in September 1980, the NRC
29 reviewed alternate pool dynamic loads, accepted some as submitted and
30 approved others only after modification.
31
32 - Supplement 2 to NUREG-0487, was issued in February 1981 because large
33 scale tests conducted in 1979 revealed that the original methods of
34 NUREG-0487 did not bound all the load amplitudes at frequencies observed
35 in the new steam condensation tests.
36
37 - NUREG-0808, published in August 1981, provides a final set of LOCA-
38 related suppression pool hydrodynamic loads for Mark II containments. The
39 NRC required all Mark II designs to be reviewed against this last set of
40 loads.
41
42 - NUREG-0783, released in November 1981, specifies suppression pool
43 temperature limits for BWR containments to avoid excessive condensation
44 loads from relief valve actuations.
45
46 - NUREG-0802, issued in October 1982, provides NRC evaluation of safety
47 relief valve loads when the valves are equipped with quenchers.
48
49

50 Q. Please further define the actions taken by the NRC which led to the above

1 requirements.

2
3
4 A. As one can surmise from the preceding description, the NRC required a
5
6 substantial amount of testing, evaluation, retesting and reevaluation before all of
7
8 its concerns were satisfied. Early testing and evaluations simply served to
9
10 sharpen and particularize NRC concerns, which were then resolved by more
11
12 focused tests and analysis. The NRC insistence upon bounding test results led to
13
14 continued escalation in design requirements throughout the program, and to the
15
16 need to iteratively perform additional tests and to develop additional load data.
17
18 New dynamic analysis methods had to be generated to take into account the
19
20 measured hydrodynamic loads.
21

22
23 Also, the specific process of defining and resolving Mark II hydrodynamic
24
25 loads was rendered substantially more difficult and time consuming because the
26
27 NRC at this time was increasing the severity of seismic and other load
28
29 combinations required to be employed in containment design analysis. As
30
31 described above, combining of such loads as a basis for evaluating the safety of
32
33 containment design was first required by General Design Criteria 2. However, no
34
35 specific combination was mandated, it merely being required that the combination
36
37 used be "appropriate". During the mid and late-1970s, the combination that was
38
39 viewed as "appropriate" was constantly increased. For example, a letter to the
40
41 NRC dated November 25, 1975 lists the loads being considered at the Shoreham
42
43 Plant and how they are to be combined. A simultaneous combination of loads
44
45 from the Safe Shutdown Earthquake (SSE), the largest loss-of-coolant accident
46
47 (LOCA), and the relief valve actuation is not included. However, subsequently the
48
49 NRC insisted that such a combination be reflected in containment design.
50

1 During this period of emphasis upon hydrodynamic loads, there were also
2
3 other escalations in containment loads. For example, Regulatory Guide (1.122)
4 issued in July 1976 and revised in February 1978 stipulated that the spectra used
5 for piping design should be broadened by plus or minus 15 percent. Also, in 1975,
6 it became necessary to consider asymmetrical transient pressures resulting from
7 loss-of-coolant accidents. These asymmetrical requirements particularly
8 impacted the reactor vessel, its internals, supports, and immediately connected
9 piping.
10

11
12
13
14
15
16
17
18 Q. Dr. Levy, please summarize the significance of the data you have provided on this
19 testing and evaluation program.
20

21
22
23 A. The preceding discussion gives a good picture of the multitude of programs which
24 were carried out to understand and to develop design resolutions for the
25 hydrodynamic loads for Mark II pressure suppression containments. The number of
26 facilities, nuclear power plants, and engineering efforts involved were enormous.
27 Some of the measurements were extremely difficult and some of the tests had to
28 be repeated as new insight was acquired (e.g. the 4T tests). The decision to bound
29 data and the need to present it in the form of load versus frequency increased the
30 complexity and magnitude of the program. A total of about seven years was
31 required from recognition of the new loading concerns to their solutions. Clearly,
32 the understanding and the required knowledge were not available in the 1960's and
33 early 1970s. They had to be developed painstakingly in an extensive iterative
34 process between the industry and the AEC/NRC.
35
36
37
38
39
40
41
42
43
44
45
46
47

48 Q. What were the final results of the NRC's "ratcheting" of containment design load
49 requirements?
50

1 A. A quantitative picture of the escalation of loads in BWRs with time has been
2 developed by J. D. Stevenson, in a Report to the University of California
3 Radiation Laboratory at Livermore (October, 1980), and his results are reproduced
4 in Schedule 6. As there shown, between 1968 and 1984, total containment design
5 loads have increased by a factor of over 2.5, and the seismic load increase
6 accounted for slightly less than half of the increase. This increase in containment
7 design loads can be traced to three principal factors: (1) the NRC decision in the
8 late 1960's to give credibility to the instantaneous double-ended rupture of the
9 largest pipe connected to the reactor vessel; (2) the NRC bounding approach to
10 the hydrodynamic loads observed in tests described above; and (3) the conservative
11 combining of loads.
12
13
14
15
16
17
18
19
20
21
22
23

24 Q. Dr. Levy, what is the significance of this data to the resolution of containment
25 design concerns at Limerick?
26
27

28
29 A. This data indicates that these concerns were not solely related to Mark II
30 hydrodynamic loads, and further that the resolution of the Mark II loads problem
31 was rendered substantially more difficult by revisions in NRC seismic load and
32 other criteria or safety evaluation methods. These latter factors are entirely
33 unrelated to any alleged "technical error" in the original Mark II design. Thus, the
34 time and cost required to resolve Mark II containment design concerns cannot be
35 assessed as being solely attributable to the hydrodynamic loads concern.
36
37
38
39
40
41
42
43

44 Q. Have there been any recent and significant developments in NRC views respecting
45 appropriate BWR containment design loads?
46
47
48

49 A. Yes, there have. Most recently, the NRC has indicated concern that its current
50

1 design load requirements are unduly severe and thus greater than needed to assure
2 safe plant operation. An NRC Piping Review Committee has been formed to
3 carry out a comprehensive review of these requirements (including regulations,
4 regulatory guides, standard review plan acceptance criteria, and Staff positions
5 delineated in various NUREG reports) in the area of nuclear power plant piping.
6
7 The Committee's recommendations issued in April 1985, include the following
8 points:
9
10
11
12
13
14

15 "The first priority item would relax the loss-of-coolant criteria and apply
16 leak-before-break criteria instead." (In other words, the instantaneous
17 rupture of pipes is incredible.)
18

19 "Changes in seismic damping values, the second priority item, have been
20 accepted on a case-by-case basis. Broader implementation of these
21 changes could substantially reduce the excessive number of piping supports,
22 particularly snubbers."
23

24 "The third priority item, a change in operating basis earthquake (OBE)
25 accelerations, would have a major impact on the design of new plants and
26 extend well beyond piping consideration."
27

28 "We believe it is appropriate to decouple the loss-of-coolant (LOCA) from
29 seismic events; the evidence confirms such a position."
30

31
32 The NRC is obviously questioning whether current load requirements are too
33 conservative. If all of the above recommendations are adopted, the containment
34 loads would decrease sharply toward the level originally prescribed in the early
35 1960's.
36
37
38
39
40

41
42 Q. Dr. Levy, has OCA witness Hanauer accurately described the Browns Ferry tests?
43

44
45 A. No, his description is substantially inaccurate. It is true that on November 8,
46 1973, significant noise was heard from the Mark I torus at Browns Ferry-1 after
47 the relief valves were opened. It was discovered, however, that the discharge pipe
48
49
50

1 of one relief valve had vibrated against the floor grating and its clearance was
2 increased to eliminate this problem. Instruments were also installed on the torus
3 and excessive movement of the torus header as well as high deflections on the
4 torus were measured in subsequent tests. Thereafter, several torus support
5 saddles were found not to be in full contact with their support pads. Temporary
6 shims were employed while the plant was running and jacks were obtained to
7 preload the support cradles during the next plant scheduled outage. Several relief
8 valves were actuated with the installed shims and the measured movement and
9 deflections were found to be relatively the same. Next, the torus ring header was
10 modified to prevent the vertical movement of the header relative to the support
11 and the torus support saddles were jacked. The movement and deflections
12 decreased sharply from the earlier tests especially after "shakedown" or
13 "settlement" of the torus.
14
15
16
17
18
19
20
21
22
23
24
25

26 It is important to note that the vibrations at Browns Ferry-1 were produced
27 by air clearing loads and not by unstable condensation or high temperature as
28 implied by Dr. Hanauer. Further, a total of 33 single and multiple relief valve
29 actuations were carried out without impacting the integrity of the torus. Also,
30 the noises and vibration experienced were in large measure the result of problems
31 unrelated to the adequacy of containment design, i.e. the improper seating of the
32 support saddles. The tests were at no time stopped due to safety concerns.
33
34
35
36
37
38
39
40

41 Q. Please respond to Dr. Hanauer's statement that the original Mark II design posed
42 significant safety risks.
43
44

45 A. Several times during his testimony, Dr. Hanauer implies that the safety of the
46 involved plants was in serious jeopardy. In fact, although the containment design
47
48
49
50

1 margins were reduced, the plants were always safe for several reasons.
2

3 Dr. Hanauer cited the Wuergassen relief valve incident of April 1972 and
4 the Browns Ferry startup relief valve tests of late 1973 to assert that "large
5 forces which were potentially destructive to the suppression chamber" were
6 produced. In the case of the Wuergassen incident, he fails to point out that U.S.
7 plants were equipped with a different pipe exit configuration (ramshead versus the
8 straight pipe configuration used at Wuergassen). As pointed out in NUREG-0783,
9 "experimental results show that the ramshead device provides a much better
10 steam condensation process than the straight pipe." Furthermore, Dr. Hanauer
11 fails to mention the limiting conditions for operating a BWR plant with a pressure-
12 suppression containment structure, as described above. The Wuergassen events
13 would not have happened if such operating procedure temperature limits had been
14 enforced and if a different discharge configuration had been utilized.
15
16
17
18
19
20
21
22
23
24
25
26
27

28 In the case of the Browns Ferry plant, the relief valve tests were initiated
29 after it was noted that one relief valve discharge pipe had vibrated against the
30 floor grating. In contrast to witness Hanauer's recounting and as explained above,
31 these forces were not produced due to condensation at increased pool
32 temperatures but rather due to air clearing loads. Finally, Dr. Hanauer's
33 contention about the safety implications of relief valve loads contradicts NUREG-
34 0474 which states that:
35
36
37
38
39
40
41
42

43 "For the operating Mark I plants we have determined that there is
44 sufficient fatigue margin to permit continued plant operation while a
45 new discharge device is developed, or until the plant's capability to
46 withstand the loadings from the existing discharge device for the
47 anticipated (40 year) life of the facility can be demonstrated."
48
49
50

1 With respect to the containment hydrodynamic loads, it is important to
2 point out that the design margins were reduced only for extremely rare accidents,
3 i.e. the simultaneous occurrence of a Safe Shutdown Earthquake and of a double-
4 ended instantaneous large pipe break. It is especially illuminating to note that in
5 NUREG-0408, Mark I Containment Short Range Program, the NRC staff
6 concluded that "licensed Mark I BWR facilities can continue to operate safely,
7 without undue risk to the health and safety of the public, during an interim period
8 of approximately two years while a methodical comprehensive long range program
9 is conducted." As described by PECO witness Vollmer, the structural integrity of
10 the BWR Mark II containment is far stronger than that of the BWR Mark I.
11
12
13
14
15
16
17
18
19
20

21 Q. Does this conclude your rebuttal testimony?
22

23
24 A. Yes, it does.
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

INDIVIDUAL EXPERIENCE RECORD

NAME: SALOMON LEVY

BUSINESS ADDRESS: S. LEVY INCORPORATED
3425 S. Bascom Avenue
Campbell, California 95008
Telephone: (408) 377-4870

EDUCATION: B.S. (1949), Mech. Eng.,
University of California at Berkeley
M.S. (1951), Mech. Eng.,
University of California at Berkeley
Ph.D. (1953), Mech. Eng.,
University of California at Berkeley

HONORS AND AWARDS: Member, National Academy of Engineering (1974)
Fellow, ASME (1974); Member, ANS (1977)
ASME Heat Transfer Memorial Award (1966)
ASME/AICHE Heat Transfer Conference Award (1963)

PUBLICATIONS: See attachment labeled "PUBLICATIONS"

SPECIAL ASSIGNMENTS: (Present) Member, Editorial Board, Nuclear Science and
Engineering, Heat Transfer in Russia, Heat
Transfer in Japan
Chairman, ANS Thermal Hydraulics Division

(Past) Vice-Chairman, Management Committee, CBI
Nuclear, Memphis, Tenn.
Member, Editorial Board, International Journal
of Heat and Mass Transfer.
Member, AEC Task Force on Emergency Core
Cooling
Delegate, 1964 International Conference on
Peaceful Uses of Atom
Chairman, ASME Heat Transfer Division
Consultant, Associated Midwestern
Universities,
Review Committee, Argonne National Laboratory,
Reactor Safety.

WORK EXPERIENCE:

- 1950 - 1953 Research Engineer, University of California, Berkeley, Calif. Conducted boundary layer studies of heat transfer in high speed flight.
- 1953 - 1954 Engineer Analyst, Knolls Atomic Power Laboratory, Schenectady, New York. Worked with steam boilers and superheaters.
- 1954 - 1956 Supervisor, Atomic Power Equipment Department, General Electric Company, San Jose, California. Responsible for the design, safeguard analysis, and development of small atomic power plants and test reactors. 15 employees.
- 1956 - 1959 Advance Nuclear Specialist, Atomic Power Equipment Department, General Electric Company, San Jose, California. Worked on advanced reactor concepts such as fast oxide breeders.
- 1959 - 1966 Manager, Heat Transfer and Reactor Projects, Atomic Power Equipment Department, General Electric Company, San Jose, Calif. Responsible for heat transfer and fluid flow development in boiling water reactors. 30 employees.
- 1966 - 1968 Manager, Systems Engineering, Atomic Power Equipment Department, General Electric Company, San Jose, California. Responsible for conceiving and defining nuclear power plant systems for all requisition and proposal plants and all near-term improvements in nuclear power plant systems. 150 employees.
- 1968 - 1971 Manager, Design Engineer, Atomic Power Equipment Department, General Electric Company, San Jose, California. Responsible for design engineering of all nuclear systems being offered by the General Electric Company and for all recent and future project management functions associated with domestic nuclear systems. 630 employees.
- 1971 - 1973 General Manager, Nuclear Fuel Department, General Electric Company, San Jose, California. Responsible for the design, development, and manufacture of nuclear fuels for light water reactor systems and for reprocessing of irradiated fuel. Approximately 1600 employees.

- 1973 - 1975 General Manager, Boiling Water Reactor Systems Department, General Electric Company, San Jose, California. Responsible for the design and development of nuclear systems including fuel. Also responsible for the manufacturing of control and instrumentation. Approximately 2300 employees.
- 1975 - Oct.1977 General Manager, Boiling Water Reactor Operations, General Electric Company, San Jose, California. Responsible for the engineering and manufacturing of all boiling water reactors. Approximately 5,000 employees. Resigned to form own independent consulting firm.
- 1977 - Present President, S. LEVY, INCORPORATED, Engineering/Management Consulting Firm. Involved in the following types of work:
- Member of the Industry Advisory Board during the TMI-2 accident
 - Consultant to the Kemeny Commission Staff
 - Consultant to Brookhaven National Laboratory
 - Consultant to Electric Power Research Institute
 - Consultant to many United States utilities, including being a member of two independent safety review boards (GPU and Detroit Edison)
 - Member of Nuclear Oversight Committee for Public Service Electric and Gas
 - Consultant to the NRC on their Advanced Code Review Committee
 - Consultant to World Bank/UNDP on nuclear safety in Korea
 - Member of four PRA Review Boards
 - Springer Professor, University of California, Berkeley
 - Adjunct Professor of Engineering, University of California at Los Angeles
 - Director, Iowa Electric

PUBLICATIONS

BY

SALOMON LEVY

1. S. Levy, "Heat Transfer to Constant-Property Laminar Boundary-Layer Flows with Power-Function Free-Stream Velocity and Wall-Temperature Free-Station Velocity and Wall-Temperature Variation," Journal of Aeronautical Sciences, 19, No. 5, 341-348 (May 1952).
2. S. Levy and R. A. Seban, "Skin Friction and Heat Transfer for Laminar Boundary-Layer Flow with Variable Properties and Variable Free-Stream Velocity," Journal of Applied Mechanics, 20, No. 3, 415-421 (September 1953).
3. R. M. Drake, Jr., R. A. Seban, D. L. Doughty and S. Levy, "Local Heat-Transfer Coefficients on Surface of an Elliptical Cylinder, Axis Ratio 1:3, in a High-Speed Air Stream" Transactions of the ASME, 75, No. 7, 1291-1302 (October 1953).
4. R. A. Seban, R. M. Drake, Jr., D. L. Doughty, and S. Levy, "The Effect of Single-Roughness Elements in the Heat Transfer from a 1:3 Elliptical Cylinder," ASME Paper No. 53--A-86, ASME Annual Meeting, November 29 - December 4, 1953.
5. S. Scesa and S. Levy, "Heat Transfer to Constant-Property Laminar Boundary-Layer Wedge Flows with Stepwise and Arbitrary Wall-Temperature Variation," Transactions of the ASME, 76, No. 2, 279-286 (February 1954).
6. S. Levy, "Effect of Large Temperature Changes (including Viscous Heating) Upon Laminar Boundary Layers with Variable Free-Stream Velocity," Journal of the Aeronautical Sciences, 21, No. 7, 459-474 (July 1954).
7. S. Levy, "Heat Conducting Bodies in Boundary-Layer Flow," Journal of Aeronautical Sciences, 22, No. 6, 440 (June 1955).
8. S. Levy, "Integral Methods in Natural-Convection Flow," Journal of Applied Mechanics, 22, No. 4, 515-522 (December 1955).
9. S. Levy, "Heat-Conduction Methods in Forced-Conversion Flow," Transactions of the ASME, 78, No. 8, 1672-1636 (November 1956).
10. R. H. Dempsey, J. J. Jacobson, S. Levy and B. Wolfe, "Core and Facilities," Nucleonics, 15, No. 3, 44-47 (March 1957).
11. S. Levy, "Generalized Correlation of Boiling Heat Transfer," Journal of Heat Transfer, "81, Series C., No. 1, 37-42 (February 1959).
12. S. Levy, R. A. Fuller and R. O. Niemi, "Heat Transfer to Water in Thin Rectangular Channels," Journal of Heat Transfer, 81, Series C., No. 2, 129-143 (May 1959).

13. S. Levy and E. S. Beckjord, "Hydraulic Instability in a Natural Circulation Loop with Net Steam Generation at 1000 Psia," GEAP-3215, July 15, 1959; and ASME Paper No. 60-HT-27.
14. S. Levy, "Steam Slip--Theoretical Prediction from Momentum Model," Journal of Heat Transfer, 82, Series C, No. 2, 113-124 (May 1960).
15. S. Levy, E. E. Polomik, C. L. Swan and A. W. McKinney, "Eccentric Rod Burnout at 1000 lbf/in² with Net Steam Generation," International Journal of Heat Mass Transfer, 5, 595-614 (1962).
16. D. H. Imhoff and S. Levy, "Importance of High Power Density Boiling Water Reactor Development to Widespread Economic Nuclear Power," American Power Conference, 1962.
17. S. Levy and A. P. Bray, "Reliability of Burnout Calculations in Nuclear Reactors," Nuclear News, ANS, February 1963.
18. S. Levy, "Thermal and Hydraulic Performance of Boiling Water Reactors," Paper No. 89, 1962 Nuclear Congress, June 4-7, 1962, New York.
19. S. Levy, "Prediction of Two-Phase Pressure Drop and Density Distribution from Mixing Length Theory," Journal of Heat Transfer, 85, Series C., No. 2, 137-152 (May 1963).
20. E. Janssen, S. Levy and J. A. Kervinen, "Investigations of Burnout in an Internally Heated Annulus Cooled by Water at 600 to 1450 Psia," ASME Paper No. 63-WA-149.
21. S. Levy, "Thermal and Hydraulic Performance of Boiling Water Reactors," Nuclear Engineering, 60, Part XI, No. 51, 110-118 (1964).
22. E. E. Polomik, S. Levy and S. G. Sawochka, "Film Boiling of Steam-Water Mixtures in Annular Flow at 800, 1100, and 1400 Psi," Journal of Heat Transfer, 86, Series C, No. 1, 81-88 (February 1964).
23. S. Levy, J. Batch and J. Casterline, "Critical Heat Flux Considerations in the Thermal and Hydraulic Design of Water-cooled Nuclear Reactors," Third International Heat Transfer Conference, Geneva, Switzerland, May 1964.
24. S. Levy, "Prediction of Two-Phase Critical Flow Rate," Journal of Heat Transfer, 87, Series C, No. 1, 53-58 (February 1965).
25. S. Levy, "Critical Heat Flux in Forced Convection Flow," University of California Lecture Series on Boiling and Two-Phase Flow, at Berkeley, April 1965.
26. T. Sorlie, S. Levy, M. F. Lyons and J. E. Boyden, "Experience with BWR Fuel Rods Operating Above Critical Heat Flux," Nucleonics, 23, No. 4, 62-65 and 88 (April 1965).

27. S. Levy, "Theoretical Predictions of Fully Developed Adiabatic Two-phase Flow," University of Exeter, England, Symposium on Two-phase Flow, June 1965.
28. S. Levy, "Prediction of Two-Phase Annular Flow with Liquid Entrainment," International Journal of Heat Mass Transfer, 9, 171-188 (1966).
29. R. L. Crowther, E. A. Evans, S. Levy and W. V. Macnabb, "Plutonium Utilization in Boiling Water Reactor Power Plants," Commercial Plutonium Fuels Meeting, Washington, D.C., March 1-2, 1966.
30. S. Levy, "Turbulent Flow in an Annulus," Journal of Heat Transfer, 89, Series C, No. 1, 25-31 (February 1967).
31. S. Levy, "Systems Approach to Containment Design in Nuclear Power Plants," IAEA Symposium on the Containment and Siting of Nuclear Power Plants, SM-89/51, Vienna, Austria, April 3-7, 1967.
32. S. Levy, "Forced Convection Subcooled Boiling--Prediction of Vapor Volumetric Fraction," International Journal of Heat Mass Transfer, 10, 951-965 (1967).
33. R. B. Richards and S. Levy, "Reactor and Fuel: An Integral System," Electrical World, 27-28 (April 20, 1970).
34. C. K. Beck, Paul Tomkins, David McElroy, Wayne Carbiener and Salomon Levy, "Nuclear Safety: Responding to the Critics (Round Table Panel)," Power Engineering, Part I, 26-35 (May 1970), Part II, 25-49, (June 1970).
35. C. E. Kent, S. Levy and J. M. Smith, "Effluent Control for Boiling Water Reactors," Symposium on Environmental Aspects of Nuclear Power Stations, International Atomic Energy Agency, New York, August 11, 1970.
36. D. H. Imhoff, S. Levy and F. A. Schraub, "Thermodynamic Developments in Boiling Water Reactors," XVI Nuclear Congress of Rome (Italy), Developments of Thermodynamics in the Nuclear Field and Their Contribution to Other Uses, March 25-26, 1971.
37. S. Levy, A. P. Bray, J. F. Cage and J. E. Kjemtrup, "Large Boiling Water Reactors--Operations Confirm Design," American Power Conference, Chicago, Illinois, April 21-23, 1971.
38. S. Levy, "Utility Involvement: How Much?," Nuclear Industry, Vol. 19, No. 2, (February 1972).
39. A. B. Carson, B. F. Judson, S. Levy and J. E. VanHoomissen, "Fuel Reprocessing--A General Electric View," 6th Annual Conference of Japan Atomic Industrial Forum, Tokyo, Japan, March 7-9, 1973.
40. S. Levy, "Standardization and Safety Research and Development," AIF Workshop on Reactor Licensing and Safety, New Orleans, Louisiana, January 25-28, 1976.

PUBLICATIONS

41. S. Levy, "Three Mile Island: A Call for Fundamentals and Real Time Analysis," Heat Transfer Engineering, Vol. 1, No. 4, April-June 1980.
42. S. Levy and J. M. Healzer, "Analysis of Annular Liquid-Gas Flow with Entrainment - Cocurrent Vertical Flow in an Annulus," EPRI NP-1563, October 1980.
43. S. Levy, T. L. Gerber, G. Roy, and A. Wanner, "Review of Proposed Improvements, including Filter/Vent of BWR Pressure Suppression and PWR Ice Containment," EPRI NP-1747, April 1981.
44. S. Levy, J. M. Healzer and D. Abdollahian, "Prediction of Critical Heat Flux in Vertical Pipe Flow," Nuclear Engineering and Design, Vol. 65, No. 1, May 1981.
45. S. Levy and J. M. Healzer, "Application of Mixing Length Theory to Wavy Turbulent Liquid-Gas Interface, Journal of Heat Transfer, Vol. 103, No. 3, August 1981.
46. S. Levy and D. Abdollahian, "Homogeneous Non-Equilibrium Critical Flow Model," International Journal of Heat and Mass Transfer, Vol. 25, No. 6, June 1982.

CONTRIBUTION TO BOOKS

1. Natural Convection Chapter, Liquid Metals Handbook, U.S.A.E.C., 1955.
2. Fluid Flow Chapter, Vol. 2, The Technology of Nuclear Reactor Safety, edited by J. J. Thompson and J. C. Beckerley, MIT Press.
3. Report of Advisory Task Force on Power Reactor Emergency Cooling, U.S.A.E.C., 1967.
4. Proceedings of the 1964 Heat Transfer and Fluid Mechanics Institute, edited by Warren H. Giedt and S. Levy, Stanford Press.





Figure 1



SPECTRAL ACCELERATION, SA-C

Figure 2. Comparison of Susquehanna (SSES) & Limerick (LGS) Design Spectra (SSE) at 0.5% Damping

SEP 14 1972

Roger S. Eoyd, Assistant Director for BWR's, I

GE MARK III CONTAINMENT AND BWR/6 REACTOR

We have completed our review of the GE topical reports relating to the proposed Mark III containment concept. The pertinent memoranda from Tedesco, Knuth, and Denton are enclosed. We have had several meetings with the GE people to clarify various points we have raised.

The Mark III containment appears to be a feasible schema, subject to the comments made in the enclosures. It is proposed by GE as an answer to the criticisms of previous BWR containments by architect-engineers that construction was difficult and expensive. We have no objection to new designs proposed for economic reasons, asking only that applicable criteria and standards be used and that previously established safety margins not be compromised.

The conceptual nature of the material presented to us thus far on the Mark III containment leaves many details unsettled and raises many questions. A number of these are outlined in Tedesco's memorandum of July 15, 1972. Our opinion is that questions regarding most of these details can be resolved in our review of the first application incorporating the Mark III containment. Several more serious issues remain, however, and these are noted below, in order of increasing importance.

First, possible by-pass leakage paths from the drywell to the outer containment are not considered in the present reports. The control of such by-pass paths will be important to assure that the design pressure of the containment is not exceeded for postulated design basis accidents. The control of by-pass leakage in Mark III would be complicated (as it is in the PWR ice-condenser containments) if it is necessary to include provisions for controlled recirculation of the containment atmosphere at substantial flow rates after the initial primary blowdown in order to dilute hydrogen produced by metal-water reactions and radiolytic decomposition. The recirculation flow rates required are a function primarily of the metal-water reaction assumptions (see point three, below), but even the radiolytic hydrogen component by itself requires an appreciable vent area between inner and outer containment volumes. Design features provided for recirculation might result in a significant potential for by-pass leakage if they are not handled carefully.

R-39

Second, the tests of the Mark III pressure suppression design carried out to date have been at a very small scale (about 1/2000) and have lacked geometrical similitude to the Mark III configuration. No further tests are proposed by GE until they have received the results of our current review. The Mark III concept is similar to the previous BWR pressure suppression concept in that steam is passed through cool water to condense it. There the similarity stops. A few years ago, in connection with our review of the proposed "over-unders" geometry for pressure suppression containment, GE and the applicants involved made the point that the downcomer minimum spacing, submergence, size, and flow rate for the "over-unders" design were all within the range of test data previously obtained in the Humboldt Bay tests, so that no extrapolations of pressure suppression performance were required. This careful approach in justifying a new geometry seems to be missing in the Mark III proposal. We will require further model tests of the pressure suppression capability of the Mark III concept, with appropriate geometrical similitude and at substantially larger scale than 1/2000.

Third, GE requests relief from the provisions of Safety Guides 3 and 7, and is adamant on these points thus far. Their argument is based on the claimed superiority of the BWR/6 core with the Zircaloy-class ECCS in holding calculated cladding temperatures and metal-water reaction in postulated LOCA events to lower values than any other LWR design. The detailed thermal-hydraulic performance of the BWR/6 core has not been presented or reviewed as yet, but we are willing to concede that with the lower linear power densities proposed for the BWR/6 fuel the LOCA temperatures and amount of metal-water reaction should indeed be lower than for previous designs. These are certainly desirable features in the BWR/6 design, but these features are not necessarily compelling reasons to abandon the present philosophy for the design basis of containments.

We have always separated the design bases for ECCS and containment and have required the containment, as the last-ditch protection against accidents, to be designed to withstand a more degraded condition of the reactor than the ECCS design basis permits. We have in the past felt that this "overlap" in protection provides an appropriate and prudent safety margin against unpredicted events in the course of accidents. Both Safety Guides 3 and 7 are drawn to preserve this safety margin. Both guides were the outcome of careful, detailed, and at times painful consideration of all the issues involved.

The question before us, with Mark III, is whether our present state of knowledge of ECCS performance in design basis accidents has sufficiently improved in the last two years to change our previous conclusion that

there is a need to maintain a substantial margin between the ECCS and containment design bases, and in effect to decouple the containment design basis from any detailed consideration of ECCS performance. And further, should the answer be affirmative, whether the SWR/5 ECCS performance is sufficiently improved to justify designing the Mark III containment to be consistent with that performance.

We conclude, on balance, that we need to maintain the safety margin inherent in the present separation of ECCS and containment design bases, and that the provisions of Safety Guides 3 and 7 as they now stand should apply to the Mark III containment. Accordingly, we will require that the Mark III design include provisions for containment atmosphere recirculation and hydrogen recombiner systems and that the fission product release assumptions of Safety Guide 3 be used as a design basis for leakage rate and containment atmosphere clean-up systems. We believe these provisions can be made in the Mark III containment, just as they are being made in the similarly-arranged and sized ice-condenser containments. The recirculation system connections between inner and outer volumes will require careful attention to control of by-pass paths, as noted in point one, above, but we believe this can be accomplished satisfactorily. The design pressure margin over maximum calculated accident condition pressure should be the same as for previous pressure suppression schemes.

This review of our basis for Safety Guides 3 and 7 has been a useful exercise for us and we believe that we should reopen the questions raised by GE at an appropriate time in the not-too-distant future. My own guess would be that one to two years would be enough time for us to have digested the results of the current ECCS performance reviews and to have gained further useful operating experience from the plants now coming on line. Past experience suggests that we will gain many interesting and unexpected insights into the behavior of plant equipment, including ECCS, from the startup of the new plants. I do not think that Safety Guides 3 and 7 should, or will, stand in their present form for the indefinite future but I am convinced that a change at the present time is not justified.

Original Signed by

J. H. Hendrie

Joseph M. Hendrie, Deputy Director
For Technical Review
Directorate of Licensing

Enclosures:

1. Memo Kauth to Boyd, 9/5/72
2. Memo Tedesco to Boyd, 7/16/72
3. Memo Denton to Boyd, 8/23/72

L:TR

X JH:ndrie:raj

cc: See attached

9/14/72

HISTORICAL SUMMARY OF TYPICAL LOSS-OF-COOLANT ACCIDENT (LOCA) AND SAFE SHUTDOWN EARTHQUAKE (SSE) (0.2-g) EQUIVALENT STATIC LOADS ON REACTOR COOLANT SYSTEM COMPONENTS

Table 1

Item	Nominal Component Weight	Load/period (Thousand Pounds)					
		LOCA 1965-1968	SSE 1965-1968	LOCA 1968-1975	SSE 1968-1973	LOCA 1975-pres.	SSE 1973-pres.
Reactor vessel	4000	800	1600	1600	3200	7000	6000
Reactor internals	2700	400	1600	800	3200	3500	4000
Recirculation pump*	180	---	100	---	300	540	540

* LOCA pipe reaction loads on pump in broken loop not considered.

PECO STATEMENT NO. 34A

*PJ 3-14-86 HOG
R-85015*

RECEIVED
MAR 17 1986
SECRETARY'S OFFICE
Public Utility Commission

PENNSYLVANIA PUBLIC UTILITY COMMISSION

v.

PHILADELPHIA ELECTRIC COMPANY
DOCKET NO. R-850152

SUR-SURREBUTTAL TESTIMONY

OF

SALOMON LEVY

DOCKETED
MAR 24 1986

MARK II CONTAINMENT ISSUES

DOCUMENT
FOLDER

March 13, 1986

SUR-SURREBUTTAL TESTIMONY OF SALOMON LEVY

1
2
3
4 Q. Please state your name and business address for the record.

5
6 A. My name is Salomon Levy. My business address is 3425 S. Bascom Avenue,
7
8 Campbell, California, 95008.
9

10 Q. Are you the same Salomon Levy who gave rebuttal testimony in this docket?
11

12 A. Yes, I am. My rebuttal testimony on the Mark II Containment Issues is identified
13
14 as PECO Statement No. 34.
15

16 Q. What is the purpose of your sur-surrebuttal testimony?
17

18 A. In my sur-surrebuttal testimony I respond to the latest allegations made by OCA
19
20 Witness Hanauer in his surrebuttal testimony regarding the alleged Mark II design
21
22 error. Prior to beginning that response, however, I believe it important to point
23
24 out two significant concessions made by Dr. Hanauer from his prior testimony:
25

26 - Dr. Hanauer admits that he originally overstated the safety significance of
27
28 the Mark II hydrodynamic loads and that his position is now only that "the
29
30 design margins were reduced by the additional forces" and that "in the end,
31
32 major design modifications were not required in the Mark II containment
33
34 structures" (page 35).

35
36 - Dr. Hanauer admits that he failed to recognize changes in the NRC
37
38 requirements related to Mark II containments including "additional
39
40 requirements relative to safety/relief valve operation, including postulation
41
42 of multiple simultaneous valve openings and more severe design basis
43
44 combinations of loads... a general tightening up of NRC requirements for
45
46 more detailed analysis, greater reliance on experimental verification, and
47
48 more conservative acceptance criteria" (pages 35 and 36).
49
50

1 Q. Dr. Levy, what are Dr. Hanauer's allegations to which you will be responding?

2 A. First, Dr. Hanauer employs material contained in the Humboldt Bay, Final
3 Hazards Summary Report issued in September 1961 to assert that two of the
4 phenomena which were investigated many years later were observed in pre-1961
5 tests. Second, he utilizes a complaint filed by the owners of the Zimmer plant to
6 support his contentions.
7
8
9

10 Q. Dr. Levy, what is your response to Dr. Hanauer's allegation respecting information
11 provided in the Humboldt Bay Final Hazards Summary Report?
12

13 A. It is essential to recognize that the information contained in the Humboldt Bay
14 Final Hazards Summary Report was available to the public, numerous architect
15 engineers, AEC/ACRS and foreign regulators and that none of them identified
16 hydrodynamic phenomena deserving further investigation at that time. Moreover,
17 the material provided in the Humboldt Bay Final Hazards Summary Report was
18 given very wide distribution by being published in ASME Papers 59-A-215
19 (provided in IR-OCA-28-11) and 61-WA-222 (provided in IR-OCA-28-18) printed in
20 1959 and 1961, respectively.
21
22
23
24
25
26
27
28
29
30
31

32 Q. Why are the hydrodynamic effects which Dr. Hanauer asserts were apparent from
33 the tests reported to the AEC in the Humboldt Bay Hazards Report not
34 significant?
35
36
37

38 A. These alleged effects arise from observations made in two Pacific Gas & Electric
39 test facilities called the Condensing Tank Facility and the Humboldt Bay
40 Facility. As I will explain in greater detail below, these tests did not identify any
41 hydrodynamic loads perceived to be relevant to containment design for the
42 following reasons:
43
44
45
46
47

48 - The Condensing Tank Facility tests were performed with a steady flow of
49
50

1 steam and did not simulate the transient steam flow conditions of a LOCA.
2 Also, the test facility did not reproduce the configuration of pressure
3 suppression designs or provide such specific design features as vacuum
4 breakers. This important difference between the Condensing Tank Facility
5 and the Humboldt Bay prototype facility is supported by the lack of
6 observation of vibrations in the prototype facilities up to 163°F, in contrast
7 to their occurrence at 120-130°F in the Condensing Tank Facility.
8

9
10
11
12
13
14 - The tests were performed in order to find the limits of effective suppression
15 pool steam condensation and were carried out under conditions not permitted
16 to occur at nuclear power plants. Dr. Hanauer fails to quote other sections
17 of the Humboldt Bay Hazards Report which explain that pressure suppression
18 containments are restricted to operation with suppression pool temperature
19 conditions well below that capable of producing the observed vibrations.
20

21
22
23
24
25
26 - The hydrodynamic effects observed in the Condensing Tank Facility are
27 different from the LOCA condensation oscillation observed in the 4T facility
28 about 15 years later. The Condensing Tank Facility vibrations are produced
29 by an unstable mode of condensation produced by high water temperatures
30 near the vent exit, while the 4T condensation oscillations are produced at
31 low water temperatures and are set mostly by the vent length and its
32 response to sound waves traveling through it.
33

34
35
36
37
38
39
40 - The observed upward water movement in the Humboldt Bay tests looked
41 more like a "froth" (mixture of water and air) rather than an unbroken large
42 water ligament being uplifted over the entire pool, which was the pool swell
43 phenomenon of later concern in the Mark II design in the mid-1970s.
44

45
46
47
48 - The hydrodynamic loads associated with an unbroken water ligament were
49
50

1 measured only in 1974 and 1975. Furthermore, these loads are several times
2 those associated with a froth mixture. Mark III pool swell tests performed in
3 the late 1970s have shown that froth dynamic loads are six to seven times
4 less in magnitude than those measured for solid water.
5
6
7

8 Thus, the Humboldt Bay hydrodynamic effects alleged by Dr. Hanauer in his
9 surrebuttal testimony are different and less significant than those which
10 generated the extensive Mark II load evaluation program in 1975.
11

12
13
14 Q. Dr. Levy, have you provided additional information to the Office of Consumer
15 Advocate respecting what, if any, hydrodynamic effects were observed in GE
16 testing of the pressure suppression concept in the 1950s and 1960s?
17

18
19
20 A. Yes, I have. Employing the Zimmer Complaint allegations, the Consumer
21 Advocate asked me a number of questions respecting the presence of
22 hydrodynamic phenomena during these tests. I have compiled those of my answers
23 which are relevant to this subject in PECO Exhibit SL-1 which accompanies my
24 testimony.
25
26
27

28
29
30 Q. Employing your PECO Exhibit SL-1 as a reference, would you please describe the
31 testing program which Pacific Gas & Electric and GE engaged in to evaluate the
32 pressure-suppression concept, pointing out the significance or insignificance of
33 any hydrodynamic phenomenon observed during those tests?
34
35
36
37

38
39 A. A systematic and extensive test and analysis program was employed to confirm
40 the original Humboldt Bay pressure suppression containment design. It consisted
41 of several steps:
42

- 43
44
45 1. Preliminary small scale tests at Vallecitos to verify that condensation of
46 steam will occur under a variety of conditions. These tests were performed
47 at steady steam flow rate conditions and the quenching tank was not
48
49
50

1 configured to match any pressure suppression containment design; they
2 therefore were not capable of providing meaningful hydrodynamic load data
3 for containment designs. The Vallecitos tests covered a wide range of pool
4 temperatures and utilized vents of very small diameter, two inches or
5 below. Steam bubble formation at the end of the vent as well as
6 intermittent vent condensation were observed during the tests, but the
7 corresponding measured pressure transients during such observations were
8 small. The Vallecitos tests showed that the pressure suppression concept
9 was feasible and they led to the recommendation that additional tests at
10 increased scale be performed.
11
12
13
14
15
16
17
18
19

- 20
21 2. Tests at the Condensing Facility located at the Moss Landing Power Plant of
22 Pacific Gas and Electric Company. This facility was built and operated by
23 Pacific Gas and Electric Company. The condensing tank was 20 feet in
24 diameter and 24 feet high. It utilized single vertical and horizontal vents
25 varying from 4 to 14 inches in diameter. A series of tests also was carried
26 out to study the interaction of three vertical vents discharging into a
27 simulated containment compartment. Once again, these were steady flow
28 rate tests and were not configured to match the geometrics of pressure
29 suppression containment designs. Steam flows of 10 to 93 thousand pounds
30 per hour were used and the tank water temperature varied from 50° to 150°
31 F. Complete steam condensation was obtained in every case as long as the
32 pipes were submerged a few inches into the water. Tank vibrations were
33 observed at high pool temperatures. They started at 120 to 130° F and
34 became severe at increased pool temperatures. The Condensing Tank
35 Facility tests showed that steam condensation was assured as long as the
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 pool temperature was kept below 120-130° F. and restrictions were imposed
2 on pressure suppressions designs to avoid such temperatures.
3

- 4 3. Tests at the GE Transient Facility in San Jose. The purpose of these tests
5 was to obtain pressure transient data during a simulated LOCA in a pressure
6 suppression facility. The volumetric scale of the Transient Facility was one
7 thousandth that of the Transient Humboldt Bay design. It was not identical
8 to the Humboldt Bay configuration. A variety of LOCA break sizes and vent
9 depth submergences were evaluated. The tests showed that condensation
10 was complete and that the measured pressures agreed well with predictions.
11
12 4. Full scale, 1/48th segment Humboldt Bay tests. This facility was built and
13 operated by Pacific Gas and Electric Company at their Moss Landing Power
14 Plant. A variety of LOCA break sizes and water pool temperatures were
15 tested. Twenty-eight separate tests were carried out and the results were
16 presented to the AEC in the Final Hazards Summary Report Appendices IV
17 and V (PECO Exhibit SL-3). No tank vibrations comparable to those seen in
18 the Condensing Facility occurred in the Humboldt Bay full scale facility,
19 even though pool temperatures in excess of 160° F. were attained. The
20 upwards thrust of a water-air mixture or "froth" was reported in the
21 Humboldt Bay tests, but no significant hydrodynamic load was associated
22 with it. No other hydrodynamic effects were reported.
23
24 5. The development of an analytical model to predict the transient pressures in
25 the containment. This model was compared to the Transient Test Facility
26 and the Humboldt Bay Facility results and it was shown to be conservative.
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 When it was decided to proceed with the Bodega Bay Nuclear Plant, an
2 additional program was carried out which involved a new series of tests at the
3 Moss Landing Power Plant. The original Humboldt Bay facility was restructured
4 to simulate a full scale 1/112th segment of the Bodega Bay suppression chamber.
5 The facility was built and operated by Pacific Gas and Electric. In the Bodega
6 Bay tests, the vent size was changed from 14 to 24 inches and the energy being
7 quenched per unit volume of pool water was increased. A total number of 34 tests
8 were carried out, and the results were presented to the AEC in the Preliminary
9 Hazards Summary Report, Appendix I (PECO Exhibit SL-4). Both one downcomer
10 and a set of fourteen downcomers were tested. No tank vibrations comparable to
11 those in the Condensing Tank Facility were observed with pool temperatures up to
12 163° F. No other significant hydrodynamic effects were reported. The measured
13 pressure transients were compared again to analytical models and they were found
14 to fall below the predictions.
15
16
17
18
19
20
21
22
23
24
25
26
27
28

29 The next series of pressure suppression tests occurred in the late 1960s when
30 the Mark III design was being developed. The Mark III design employs horizontal
31 instead of vertical vents. Early tests performed in a small scale facility exhibited
32 pool swell (the lifting of a solid sheet of water by contrast to the froth observed in
33 the Humboldt Bay tests). Condensation oscillations also occurred at the
34 horizontal vents. Because of the small scale of these tests and the horizontal vent
35 configuration, it was not expected that the phenomena would have any application
36 to the Mark II containment. After a preliminary and positive review of the Mark
37 III concept by the AEC, increased scale testing was undertaken to support that
38 design in 1974. Three one-third scale vents and one full scale vent were tested.
39 Condensation oscillations continued to occur. Also, impact loads were measured
40
41
42
43
44
45
46
47
48
49
50

1 above the pool in this last series of tests and they were found to be significant due
2 to the presence of a solid water ligament. These findings led to the NRC letter of
3 April 1975 regarding LOCA hydrodynamic loads and the need to examine their
4 potential occurrence in Mark II designs. The 4T Mark II facility was put into
5 operation shortly thereafter. Its initial objective was to evaluate pool swell in
6 Mark II designs and to verify the analytical model which had been developed to
7 predict it. During the course of performing the Mark II pool swell tests, two types
8 of condensation hydrodynamic loads were observed. During the initial phases of
9 the LOCA, a periodic off-on mode of condensation oscillations was noted when the
10 steam flow rates through the vents were still large. These condensation
11 oscillations are peculiar to the Mark II design. Much later during the LOCA, a
12 periodic off-on mode of condensation or chugging was observed at low steam flow
13 rates. Some of the chugs produced noticeable hydrodynamic loads and substantial
14 additional test programs were initiated from 1977 to 1980 to specify and bound
15 their magnitude.

16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31 At about the same time as the Mark III tests were performed, the NRC was
32 evaluating some of the vibration and noise reported during actuation of relief
33 valves or their failure to reclose. The NRC concluded that additional margins
34 should be provided because of a noted variation in the operating plant designs or
35 their adherence to methods for limiting pool temperatures. This led to the NRC
36 letter on safety relief valve loads in 1975 and to the subsequent request that
37 quenchers be provided.

38
39
40
41
42
43
44
45 In summary, the Mark II hydrodynamic load program which was initiated
46 after the 1975 NRC letters had no connection to the 1950's and 1960's tests or
47 effects observed during such tests.
48
49
50

1 Q. Dr. Levy, in your above discussion, have you demonstrated the fallacy of many
2 assertions made in the Zimmer Complaint?
3

4
5 A. Yes, I have.
6

7 Q. Please summarize your position as respects the Zimmer Complaint allegations.
8

9 A. My position can be summarized as follows:
10

11 - Most of the Zimmer allegations deal with the Vallecitos and the Condensing
12 Tank Facility tests. These tests did not reproduce LOCA conditions or
13 containment design conditions. They were carried out with the primary
14 objective of showing that condensation of steam could be complete and they
15 proved that this would indeed occur as long as the vents were submerged and
16 the pool temperatures were kept below values which were prohibited by
17 design and operation of the plant. To establish such limits, it was necessary
18 to carry these early tests to conditions where hydrodynamic effects were
19 present and quite severe; however, these effects were precluded from
20 occurring in operating nuclear power plants by operating temperature
21 restrictions which I have previously discussed.
22

23 - Many of the allegations such as upward throwing of water-air mixture in the
24 Humboldt Bay and Bodega Bay tests have been reported in submittals to the
25 AEC and the technical community. No significance was attached to such
26 observations until the Mark III full scale tests were performed in 1974 and
27 1975.
28

29 - Implications are made in the Complaint based on the fact that several
30 General Electric reports were kept proprietary. The reports were classified
31 proprietary for commercial reasons, i.e., to avoid disseminating development
32 information acquired with company funds to commercial competitors.
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 Summary and typical non-proprietary versions of the most relevant results
2 were included in Safety Analysis Reports. Proprietary versions of the full
3 reports were always available to the AEC and many were transmitted under
4 a proprietary arrangement.
5
6
7

8
9 Q. Are there any additional allegations of that Complaint which you wish to address?

10
11 A. Yes, there are. There is an implication in the Zimmer complaint that the Mark II
12 design was developed in violation of General Electric Nuclear Safety Criteria or
13 available full scale test information. In fact, as pointed out in the paper by D.R.
14 Miller, Exhibit SL-2, "a very conservative approach is taken in the selection of
15 design criteria which relate to the condensation process. Specifically, these
16 design parameters are established in strict adherence to the configurations tested
17 at Moss Landing". No deviation from the Moss Landing tests was permitted in the
18 three most important parameters: vent diameter, the maximum vent flow rate,
19 and the maximum energy quenched per unit volume of suppression pool associated
20 with each vent. The only design flexibility permitted was in overall containment
21 volume, number of vents, vent resistance (i.e. vent length), and containment
22 design pressure. Any such allowed flexibility was always checked against the
23 Humboldt and Bodega Bay test results as illustrated in the Miller paper and was
24 fully supported by analytical evaluation.
25
26
27
28
29
30
31
32
33
34
35
36
37

38
39 Finally, the Zimmer complaint contains many allegations of fraud based upon
40 the proprietary nature of GE reports. Yet, the facts show that the significant
41 results of the Humboldt Bay and Bodega Bay tests were included in their Safety
42 Reports, as evidenced in PECO Exhibits SL-3 and SL-4. Many of the same results
43 have been published in the open literature. Furthermore, the AEC/NRC witnessed
44 some of the tests and had access to other test data if they so desired. Finally,
45
46
47
48
49
50

1 they were given copies of proprietary reports when they wished to have them.
2
3 GEAP-3143 is typical of reports in that category.

4
5 Q. Dr. Levy, what is your position respecting Dr. Hanauer's view that the size and
6
7 complexity of the Mark II program in the mid-1970's is irrelevant to whether those
8
9 loads should have been discovered prior to that time?

10
11 A. I strongly disagree with his position. The size and duration of the Mark II program
12
13 shows how difficult it was to identify and characterize the hydrodynamic loads
14
15 associated with the Mark II configuration. As already noted, the vibrations
16
17 observed in the Condensing Test Facility had nothing to do with the condensation
18
19 oscillations of importance to Mark II. Similarly, the Mark II condensation
20
21 oscillations are different from those of the Mark III. Again, a froth type of water
22
23 upsurge produces negligible hydrodynamic effects when compared to those
24
25 produced by a solid sheet of water. Finally, intermittent condensation within
26
27 vents has been observed and reported in early tests, but they did not produce
28
29 noticeable loads. Dr. Hanauer has not offered any concrete evidence to show that
30
31 the relevant Mark II phenomena could and should have been identified earlier. A
32
33 multitude of engineers, designers, and regulators saw the information he refers to
34
35 and also failed to identify the loads.

36
37 Q. Does this conclude your sur-rebuttal testimony?

38
39 A. Yes, it does.
40
41
42
43
44
45
46
47
48
49
50

PECO STATEMENT NO. 9A

87 3-14-86
1169

PENNSYLVANIA PUBLIC UTILITY COMMISSION
V. PHILADELPHIA ELECTRIC COMPANY,
DOCKET NO. R-850152

RECEIVED

MAR 17 1986
SECRETARY'S OFFICE
Public Utility Commission

REBUTTAL TESTIMONY OF
ROGER J. MATTSON

DOCKETED

MAR 24 1986

ENGINEERING RESTRAINTS TO SCHEDULE ACCELERATION DUE
TO LATE REGULATORY CHANGES
MARK II CONTAINMENT ISSUES
LICENSING CONSTRAINTS TO SCHEDULE ACCELERATION
REBUTTAL OF WILLIAM B. HALL
LGS/SSES/LASALLE COMPARISONS

**DOCUMENT
FOLDER**

FEBRUARY 19, 1986

REBUTTAL TESTIMONY OF ROGER MATTSON

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

- Q. Please state your name and business address for the record.
- A. I am Roger Mattson, and my business address is: 2600 Virginia Avenue, N.W., Washington, D.C., 20037.
- Q. Are you the same Roger Mattson who has previously presented testimony in this proceeding?
- A. Yes, I am. My professional experience and other qualifications are stated in my prepared direct testimony, PECO Statement No. 9.
- Q. What is the purpose of your rebuttal testimony?
- A. I have reviewed all or portions of the testimony of Stephen H. Hanauer and James J. O'Brien filed upon behalf of the Office of Consumer Advocate, and of Dennis P. Dougherty, Robert A. Rosenthal and William B. Hall filed upon behalf of Trial Staff in this proceeding. The purpose of my testimony is to provide for consideration by the Commission and the Administrative Law Judge the opinions which I have formed as a result of my evaluation of the positions of these witnesses.
- Q. Would you please summarize the OCA opinions.
- A. Mr. O'Brien has testified that, absent certain decisions made by Philadelphia Electric Company respecting the completion date of Limerick 1 and Common, that plant could have been completed in July 1982. In advancing this position, Mr. O'Brien relies upon the opinion of Dr. Hanauer that Limerick 1 could have complied with all Nuclear Regulatory Commission (NRC) requirements (including specific requirements concerning the installation of safety systems to reduce the risk of occurrence of Anticipated Transients Without Scram, the installation of equipment and systems to enhance fire protection, the qualification of mechanical

1 and electrical equipment, and the changes in plant design to comply with NRC
2 requirements adopted in response to the TMI accident) and could, in fact, have
3 received a license permitting fuel load by July 1982. Based on the absence of
4 support provided by Dr. Hanauer for this opinion, my knowledge of actual
5 Limerick licensing events derived from my position as a senior NRC Staff
6 manager of the Limerick licensing effort, and my knowledge of Commissioners'
7 positions and views on these subjects during this period, I have concluded and will
8 demonstrate that Dr. Hanauer's opinions are in error.
9

10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

Dr. Hanauer has also stated a position respecting the significance and meaning to be attached in this proceeding to the discovery and investigation in the mid-1970s of certain hydrodynamic loads not previously recognized in the design of the BWR Mark II containment. In this testimony, I present my conclusion and supportive reasons as to why Dr. Hanauer's position is in error.

I have also reviewed the position of Trial Staff witnesses Dougherty and Rosenthal that Limerick 1 and Common Plant could have been completed in April 1981. For reasons similar to my conclusions respecting errors in the OCA testimony, I conclude that the opinions of these witnesses are in error.

Finally, my review of the testimony of Trial Staff witness Hall indicates that this witness has misunderstood or taken out of context certain statements from NRC and other documents. I will correct these and other mistakes by this witness.

1. REBUTTAL OF OCA WITNESS HANAUER REGARDING MARK II CONTAINMENT

Q. Please begin by explaining the errors made by OCA witness Hanauer in discussing the mid-1970s discovery of hydrodynamic loads affecting the Mark II

1 containment. What was the first plant to receive Atomic Energy Commission
2 (AEC) approval to construct a pressure-suppression containment?
3
4

5 A. The first plant to receive AEC approval of a pressure-suppression containment
6 was the Humboldt Bay plant which was constructed by Pacific Gas and Electric
7 Company (PG&E).
8
9

10
11 Q. What was the basis for the AEC accepting the Humboldt Bay design?
12

13 A. The AEC accepted the Humboldt Bay containment on two bases. The first was a
14 series of tests that was performed by General Electric (GE) and PG&E which
15 demonstrated that a pressure-suppression containment was feasible. The second
16 was the design analysis which showed that the containment could withstand the
17 maximum pressure resulting from a loss-of-coolant accident (LOCA).
18
19

20 Q. Please describe the various tests which were performed by GE and PG&E early in
21 the development of the pressure suppression concept.
22

23 A. Initially, in the late 1950's, GE performed tests at the Valicetos power plant to
24 determine if the concept of a pressure suppression containment was feasible.
25 Later, PG&E determined that pressure suppression could have advantages for the
26 containment at its Humboldt Bay plant and decided to perform and support
27 additional tests at the PG&E Moss Landing power plant and at the GE facility in
28 San Jose. From these tests came information about suppression pool size and
29 downcomer geometry and data needed to develop models of containment
30 performance.
31
32

33 Q. Were these initial test results accepted by the AEC as the basis for approving the
34 Humboldt Bay design?
35
36

37 A. No. After the AEC and the Advisory Committee on Reactor Safeguards (ACRS)
38 reviewed the early test results, both recommended that PG&E perform additional
39
40
41
42
43
44
45
46
47
48
49
50

1 tests in a full scale configuration that better matched the Humboldt Bay design.
2

3 The ACRS views were expressed in a letter dated March 19, 1960, and in
4 discussions between John A. McCone, Chairman of the AEC and Dr. Leslie
5 Silverman, Chairman of the ACRS. The results of these exchanges were conveyed
6 to Mr. Sutherland, President of PG&E via a telephone conversation, documented in
7 a March 31, 1960 memorandum from Mr. McCone to the AEC General Manager.
8
9
10
11
12

13 In this memorandum, Mr. McCone stated:

14
15 "After talking with Dr. Silverman, I talked with Mr. Sutherland,
16 President of PG&E and advised him that it was the personal opinion
17 of Dr. Silverman, several members of the AEC (names not
18 mentioned) and of me, personally, that if the tests were conducted
19 with 1200 pound pressure steam (the pressure expected under the
20 maximum probable incident) and with the 14 inch pipe downcomer
21 and testing 1/48th of the suppression system, satisfactory results
22 from such tests would remove concern over the adequacy of the
23 proposed containment system.
24

25 Dr. Silverman injected the question of vibration and proper placing
26 of pipes which I assume will be taken care of by structural design."
27

28 As a result, PG&E and GE built a new test facility at Moss Landing which
29 represented 1/48 of the full Humboldt Bay reactor, drywell, and suppression
30 chamber. Using this new test facility, PG&E and GE ran additional tests to verify
31 the Humboldt Bay design. The ACRS visited the facility during the tests and AEC
32 Staff members were also present.
33
34
35
36

37
38 Q. Were these tests accepted by the AEC?
39

40 A. Yes, the tests were accepted as sufficient for the licensing of Humboldt Bay by
41 both the AEC Staff in its June 21, 1960 report evaluating the Humboldt Bay
42 containment and the ACRS in its June 27, 1960 letter.
43
44

45
46 Q. You have told us how the AEC Staff and ACRS were involved in the design of the
47 test program for the Humboldt Bay plant. Was this the limit of their
48 involvement?
49
50

1 A. No. Following its review of the Humboldt Bay "Preliminary Hazard Summary
2 Report," which described the tests and the results, the ACRS recommended that
3 the Humboldt Bay suppression pool incorporate baffles. This was stated in its
4 June 27, 1960 letter after being raised in the June 21, 1960 AEC Staff report to
5 the ACRS. The ACRS and AEC Staff believed the baffles would conform the
6 Humboldt Bay design more closely to the test facility configuration. The AEC
7 Staff continued to ask other utilities using the pressure-suppression containment
8 to discuss their plans to incorporate baffles or justify the omission of baffles.
9

10 Another example of AEC involvement in the design of the pressure
11 suppression chamber is the addition of a common header for the downcomers.
12 This vent header was installed largely because of ACRS and AEC staff concerns
13 with the possibility of asymmetric discharges uncovering one or more of the
14 downcomers. The addition of baffles in the drywell to avoid direct impingement
15 on vent openings was also a response to these concerns. These two design changes
16 are described in the June 21, 1960 AEC Staff report to the ACRS.
17

18 These examples of design changes and additional testing show there was
19 direct involvement by both the AEC Staff and the ACRS in the development
20 program and initial design of the pressure-suppression containment.
21

22 Q. Were additional tests then required to support the Bodega Bay Mark I
23 containment?
24

25 A. Yes. In 1961, PG&E filed an application with the AEC to construct the Bodega
26 Bay nuclear power plant. Because the containment design of Bodega Bay would be
27 different from Humboldt Bay, it was decided to perform additional tests to assure
28 the acceptability of the new containment. Examples of differences between the
29 Bodega Bay and Humboldt Bay design are (1) larger diameter downcomers for
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 Bodega (24 inch vs. 14 inch), (2) a larger suppression pool for Bodega, (3) a greater
2 energy absorption rate for the Bodega suppression pool, and (4) the use of the
3 torus-type suppression pool for Bodega Bay.
4
5

6 Tests of the Bodega Bay design were performed after modifying the facility
7 at Moss Landing to represent 1/112 of the Bodega Bay suppression pool. The tests
8 were run and the results were found acceptable by the AEC as a basis for
9 designing the Bodega Bay containment. This is another example of AEC
10 involvement in the development of the pressure-suppression containment concept.
11
12

13 Q. Have you any further comment on either the Humboldt Bay or Bodega Bay tests?
14

15 A. The principal objective of the tests of the Humboldt Bay and Bodega Bay designs
16 was to confirm their ability to absorb the energy necessary to ensure condensation
17 of the steam discharged during a loss-of-coolant-accident, and to maintain the
18 integrity of the primary containment under the peak pressure loads following a
19 LOCA. Some dynamic phenomena were observed in these early tests, but these
20 were considered to be insignificant or due to specific characteristics of the test
21 facility. AEC and ACRS accepted that these phenomena were insignificant or
22 would not be experienced in plant operation. Subsequent Mark I and Mark II
23 containments were referenced to the Humboldt Bay and Bodega Bay tests for
24 design and licensing purposes. When applicants were asked to justify the
25 applicability of the earlier tests to their containment design, both the questions
26 and the answers were in terms of design parameters that related to pool
27 temperature and drywell and wetwell pressure.
28
29

30 Q. Were dynamic loads ever taken into account in other aspects of the early licensing
31 process?
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

1 A. They were. For example, the hydrodynamic forces occurring in the primary
2 coolant system, such as water hammer, were of safety and engineering interest, as
3 were jet loads in the drywell following a primary system break. Reaction and
4 impingement forces were taken into account in the design of relief valve
5 discharges into the suppression pool. However, the significance of hydrodynamic
6 forces in the suppression pool was not recognized by either the industry or the
7 AEC prior to the mid 1970s.
8

9
10
11
12
13
14
15 Q. Are you familiar with Dr. Hanauer's September 20, 1972 memorandum identifying
16 concerns with pressure-suppression containments?
17

18
19 A. Yes.

20
21 Q. In this 1972 memorandum, did Dr. Hanauer describe any concerns with
22 hydrodynamic loads on the pressure suppression system?
23

24
25 A. No, he did not.

26
27 Q. What are the technical issues contained in Dr. Hanauer's memorandum?
28

29 A. In his 1972 memorandum, Dr. Hanauer lists a number of technical concerns,
30 including the following:
31

- 32
33 (1) The judgment that design applications of data from
34 earlier experiments used to determine the rate of
35 steam condensation may not be conservative even
36 though the data on the rate of condensation were
37 conservative;
38
39 (2) The hydrogen generation associated with a LOCA is a
40 more serious problem in the smaller pressure
41 suppression containment;
42
43 (3) There is no leakage test to assure that the dividers
44 between the two volumes which make up a pressure-
45 suppression containment will prohibit steam from
46 bypassing the condensation process;
47
48 (4) The vacuum relief valves used in the GE containments,
49 except Mark III, may stick open and result in a path for
50 steam bypass of the condensation process;

1
2 (5) The smaller size of the pressure-suppression
3 containment makes it overcrowded which in turn limits
4 access to components for maintenance; and
5

6 (6) Although the subcompartments in a pressure-
7 suppression containment were designed to withstand
8 the pressure from a pipe break, the capability had not
9 yet been tested.
10

11 These concerns relate primarily to steam bypass of the condensation capability of
12 the pressure-suppression system and do not indicate any concerns with
13 hydrodynamic loads.
14

15
16
17 Q. Thus far, your discussion has centered on the containment design consideration
18 following a LOCA. What type of design considerations were associated with the
19 discharge of safety relief valves (SRVs)?
20
21

22
23 A. Originally, the discharges of SRVs were not specifically considered in the design
24 of pressure-suppression containments, apparently because it was believed that if
25 the design was sufficient to withstand a LOCA, it could easily accommodate SRV
26 discharges. Indeed, at least as late as an October 25, 1973 meeting of the ACRS
27 Grand Gulf subcommittee, the AEC Assistant Project Manager for the Grand Gulf
28 plant could say to members of the ACRS, the AEC staff, Bechtel and General
29 Electric, without generating controversy, "...whatever effects there are in bubble
30 formation from relief valve lifting has got to be a lot less than what is going to
31 happen during the blowdown, a LOCA blowdown."
32
33
34
35
36
37
38
39

40
41 Q. Was there any early Mark I operating experience with SRV discharges?
42

43 A. Yes, data on SRV discharges began to accumulate soon after the Mark I plants
44 started to operate. In 1971, the Monticello plant discovered torus baffle damage
45 that was associated with relief valve discharge. After the AEC requested
46 inspections of baffles and other torus structures, Oyster Creek, Nine Mile Point-1
47
48
49
50

1 and Humboldt Bay also discovered baffle damage. At Quad Cities, an
2 investigation into the cause of broken hangers on the suction header concluded
3 that inadequate installation plus the additional loads from relief valve vent
4 clearing caused the damage.
5
6
7

8
9 In addition to these U.S. experiences, the Wuergassen plant in Germany
10 experienced an extended steam discharge from a stuck relief valve which elevated
11 the pool temperature and produced pressure oscillations.
12
13

14
15 Q. How did the AEC, the licensee, and GE respond to these incidents involving SRV
16 discharges?
17

18
19 A. The experience at Wuergassen was considered to be not applicable to U.S. plants
20 since they are not operated in the pool temperature range at which the pressure
21 oscillations occurred.
22
23

24
25 With respect to the baffle damage that occurred in U.S. plants, an analysis
26 was done to determine the force at the downcomer discharge and then at various
27 distances away from the discharge. The licensees decided that removal of the
28 baffles would eliminate the problem and proposed this to the AEC. Justification
29 for removing the baffles was supported by reference to the Bodega Bay, multiple-
30 event tests performed in 1963. The AEC accepted baffle removal as a
31 satisfactory corrective measure.
32
33
34
35
36
37

38
39 GE performed a series of tests at Quad Cities to measure the forces
40 associated with the SRV vent clearing phenomena. Following the tests, GE
41 prepared NEDO-10859 which described SRV opening, vent clearing, pressure
42 oscillations in the wetwell, and structural response of the torus. After reviewing
43 the report and other information submitted by GE, the AEC concluded that the
44 data were not adequate to confirm the GE model of vent clearing.
45
46
47
48
49
50

1 Q. Did the SRV and LOCA loads subsequently become a serious licensing concern?

2
3 A. Yes. These loads became a concern during 1974 and caused the NRC to issue a
4 series of letters in early 1975 to BWR licensees and applicants regarding these
5 phenomena.
6
7

8
9 Q. What specifically initiated the NRC concerns expressed in the letters sent out in
10 early 1975?
11

12
13 A. There were two phenomena addressed in the NRC letters to BWR Mark I and Mark
14 II owners in early 1975.
15

16
17 The letters sent to Mark I owners on or about February 15, 1975 and to
18 Mark II owners on or about April 23, 1975 addressed the steam vent clearing
19 phenomena and steam quenching phenomena associated with safety and relief
20 valve discharge into the suppression pool. An April 17, 1975 letter sent to both
21 Mark I and Mark II owners addressed the suppression pool hydrodynamic loads
22 during a loss-of-coolant accident. Different events led to the AEC concerns with
23 respect to safety relief valve discharge phenomena and LOCA pool load
24 phenomena.
25
26
27
28
29
30
31
32

33 Q. Will you describe the events leading to the NRC concerns with the safety relief
34 valve discharge?
35

36
37 A. At the beginning of 1973, the AEC staff, the BWR plant owners, and the
38 associated technical community felt that the dynamic loads arising from
39 safety/relief valve discharges had been adequately resolved for operating plants
40 by removing the baffles, adding rams heads or other fittings to the discharge
41 pipes, maintaining the pool temperature within operating limits, and making
42 structural improvements in the ring header supports and pipelines. Remaining as
43 an open issue, however, was the AEC view that the vent clearing model had not
44
45
46
47
48
49
50

1 yet been confirmed by adequate test data.

2
3 During November 1973, the startup tests at Brown's Ferry produced
4 significant vibration and noise. These effects were associated with the air
5 clearing transient and were described in the "Second Interim Report on Vibrations
6 in Torus and Torus-Ring Header" submitted by TVA in May 7, 1979. They were
7 reduced to levels that were deemed acceptable in subsequent testing, through
8 modifications to the ring header supports and the relief valve tailpipes.
9
10
11
12
13
14

15 In May of 1974, a relief valve at Brown's Ferry failed to close and blew
16 steam into the suppression pool for nine minutes. While a later inspection
17 disclosed that 15 of 16 torus spray header hangers were disconnected, no causal
18 relationship with the SRV blowdown was established. A similar extended
19 discharge at Peach Bottom caused the AEC to issue Reactor Operations Bulletin
20 74-14 (November, 1974). In this Bulletin, the AEC stated that occurrences at
21 Brown's Ferry 1 and Peach Bottom indicated that a situation may have been
22 approached in which steam quenching was or could have been erratic. The actions
23 requested were related to procedural approaches for ensuring that the pool
24 temperatures remained within acceptable levels.
25
26
27
28
29
30
31
32
33
34

35 Following the NRC Staff evaluation of the responses to the Bulletin, which
36 varied widely both in their details and in the degree of adherence to the interim
37 operating procedures recommended by GE, the NRC issued a letter in February
38 1975 to owners of operating BWR Mark I reactors requesting that programs be
39 established to evaluate the potential effects of SRV vent clearing phenomena and
40 of steam quenching vibration. In late April, a similar letter about SRV discharge
41 was sent to the remaining BWR owners.
42
43
44
45
46
47
48

49 Q. Will you now describe the events associated with the Mark III tests that led to the
50

1 letter from NRC to the BWR owners on April 17, 1975?
2
3

- 4 A. These events began with the ACRS subcommittee meeting in October 1973, on the
5 Grand Gulf plant. Grand Gulf was the first Mark III containment to be brought
6 before the AEC and the ACRS for licensing. Because the vents between the
7 drywell and the suppression pool were horizontal and therefore different from any
8 previous designs, a series of tests was planned to confirm the vent clearing model
9 and then to characterize any suppression pool hydrodynamic loads.
10

11 By mid-1974, data from the tests had shown that pool swell loads would
12 require relocating some of the Grand Gulf pool structures. More definitive 1/3
13 scale tests were initiated in the summer of 1974 and continued into 1975.
14 Although the basis for applying these test data to specific Mark I and Mark II
15 containment designs had not yet been established, the NRC considered that an
16 evaluation by BWR owners of the potential magnitude and effect of hydrodynamic
17 loads associated with a LOCA should be performed. This evaluation was requested
18 by the NRC letter issued April 17, 1975.
19
20
21
22
23
24
25
26
27
28
29
30
31

32 The later Mark III test results, together with operating experience in the
33 U.S. and elsewhere, also caused concern with the hydrodynamic loads resulting
34 from relief valve discharges.
35

- 36
37 Q. What was the immediate consequence of the NRC letters to BWR owners
38 concerning the LOCA and relief valve hydrodynamic phenomena?
39

- 40
41 A. It became evident that the effort and time necessary to adequately characterize
42 the phenomena and to assess the loads for specific designs would be significant.
43 The Mark II owners formed an owners' group as did the Mark I owners. They
44 established plans for tests and analyses that would provide a basis for design
45 changes, if necessary. A Lead Plant Program (LPP) was aimed at short-term
46
47
48
49
50

1 conservative conclusions which could be applied to plants designated as lead
2 plants. A Long Term Program (LTP) was intended to provide the basic
3 understanding necessary for more realistic and less costly design loads for plants
4 that were less advanced in construction and had longer lead times.
5
6

7
8
9 Q. What were the specific objectives of the Mark II Lead Plant and Long Term
10 Programs?
11

12
13 A. The designation of the lead plants to be supported by the LPP was based on the
14 stage of containment construction. The objective of the Lead Plant Program was
15 to establish conservative design basis loads appropriate for the anticipated life of
16 the Mark II facilities in the program. Bounding load specifications for certain
17 loads were used for the lead plants (Zimmer, Shoreham and LaSalle). It was
18 intended that this additional conservatism would avoid unnecessary delay in
19 completion of the lead plants.
20
21
22
23
24
25

26
27 The objectives of the Long Term Program were to: (1) provide justification
28 through test and analysis for a reduction in some of the bounding loads selected in
29 the Lead Plant Program; and (2) provide additional confirmation of other loads
30 used for the lead plants, thus providing a basis for more realistic loads to be used
31 for the remaining Mark II plants.
32
33
34
35

36
37 Q. Did the results of the Mark II Long Term Program have any impact on the lead
38 plant loads?
39

40
41 A. Yes, they did. Some of the bounding loads used by the NRC Staff for the lead
42 plants were shown by LTP test data to not be conservative. This prompted a
43 review of the lead plant loads. For example, in early 1980, foreign test data
44 indicated that the so-called 4T measurements (Temporary Tall Tank Tests) did not
45 represent an upper bound on chugging loads. At about the same time, 4T tests on
46
47
48
49
50

1 condensation oscillation indicated that the NUREG-0487 (the NRC report that set
2 the load criteria for the LPP) loads did not bound all frequencies and amplitudes.
3 It was then concluded that modifications should be made to the generic lead plant
4 condensation oscillation and chugging loads that had been specified by the NRC in
5 NUREG-0487.
6
7
8
9

10 This introduced costs for the LPP plants that were prudently avoided by
11 PECO's decision to be a long term plant.
12
13

14 Q. What conclusions can you draw from the delays and reassessments required during
15 the extended Lead Plant Program?
16
17

18 A. One conclusion that seems inescapable is that the problem of characterizing the
19 new hydrodynamic loads was extremely complex. While it is true, as Dr. Hanauer
20 states, that no new laws of nature were discovered that showed the need for new
21 design loads, it is abundantly clear that the ways in which the laws of nature
22 would be manifest in the hydrodynamic behavior of pressure suppression
23 containment was unsuspected and unknown until they were illuminated by
24 operating experience and advancing knowledge. The Mark II program can be seen
25 as a classic example of an improved understanding first clarifying the questions
26 before supplying the answers. It confirms for me that these phenomena and their
27 potential effects were not known in the 1950s and 1960s so as to justify Dr.
28 Hanauer's view that neglecting to include them in the design basis was a technical
29 error.
30
31
32
33
34
35
36
37
38
39
40
41
42

43 A second conclusion is that the Mark II plants that were not impelled by
44 circumstance to move quickly ahead in adopting design modifications acted
45 prudently by waiting and thereby decreased their efforts and costs.
46
47

48 Q. Can you provide a general description of the Mark II licensing program?
49
50

1 A. Yes, during the performance of the Mark II program, the NRC, the owners, the
2 architect-engineers, the experimenters and the analysts were all faced with the
3 same questions:
4
5

- 6
7 - Have all phenomena relevant to the design basis been
8 identified?
9
10 - Have these phenomena been characterized (modeled)
11 adequately to allow calculation of design loads?
12
13 - Does enough data exist to confirm the models across
14 the full range of their application?
15
16 - Will the resulting design have an adequate margin of
17 safety?
18

19 It was necessary for all of the parties to answer these questions
20 affirmatively before a plant could be built and licensed. They would also have to
21 keep in mind that these questions had previously been answered affirmatively,
22 before new information in the early 1970s required a re-examination. It was to be
23 expected that great caution would be exercised in arriving at the respective new
24 positions.
25
26
27
28
29
30

31 The program was, in my view, notable for the frequency and content of the
32 communication among the parties mentioned above. The ACRS and the NRC
33 Staff were briefed regularly and thoroughly on the conduct of the BWR Owners'
34 Group program and the data being collected. The NRC, of course, made publicly
35 available the results of its own research on hydrodynamic phenomena in pressure
36 suppression containment. Based on my experience as a senior manager of the
37 NRC review at various times from 1977 until 1982, I believe the NRC Staff and
38 ACRS influenced the extent and content of the Mark II program. It is quite
39 obvious that the applicants and their supporting contractors were unlikely to
40 consider that the questions listed above were adequately answered unless they
41
42
43
44
45
46
47
48
49
50

1 perceived that the NRC also was or would be satisfied. Applicants, like Limerick,
2 were faced with the need to balance the direct and indirect (delay) costs of
3 further tests and analysis and the potential costs of excessive or inadequate design
4 conservatism. It seems to me that, under the circumstances, PECO made prudent
5 and timely use of results from the Mark II Long Term Program in determining its
6 plant unique requirements.
7

8
9
10
11
12
13 Q. Did the NRC establish new requirements during the course of the Mark II program
14 (i.e., 1975-1982)?

15
16
17 A. Clearly, it did. The NRC licensing requirements are generically stated in its
18 published regulations. But the requirements are more clearly and specifically seen
19 in the Safety Evaluation Report which states the technical basis for issuing a
20 license to a specific plant. In the case of Mark II plants, the licensing
21 requirements were, until early 1975, comparable to those used for Mark I pressure
22 suppression containments. Following that time, there were new requirements that
23 several new loads be included in the design basis and that new load combinations
24 be taken into account. The nature and evolution of these new requirements are
25 more fully described by PECO witness Salomon Levy. I am in general agreement
26 with his description, and I too have elaborated on these matters, below.
27

28
29
30
31
32
33
34
35
36
37 Q. Dr. Hanauer has given several reasons why the resolution of the Mark II
38 hydrodynamic load issues took so long. Do you wish to comment on these?

39
40
41 A. Yes, I do. First, let me point out that although Dr. Hanauer listed several items
42 which he referred to as planned steps in the Mark II program, he did not explain
43 how this list of activities affected the duration of the program, nor why it proved
44 to be longer and more expensive than it was expected to be.
45
46
47
48

49 In my view, part of the explanation lies in the facts I have already raised.
50

1 That is, there was but limited understanding, even in 1975, of the nature and
2 potential effects of the phenomena to be studied. The full range of the tests that
3 would be needed to characterize the phenomena - and to meet the evolving NRC
4 requirements for analysis - was simply not clear in 1975. The chronology of events
5 from 1975 to 1978, which the NRC staff included in NUREG-0487, Appendix A,
6 shows the iterative, interactive nature of this program. For example, there were
7 22 NRC meetings with Mark II owners. It was the technical complexity of the
8 issues to be resolved, and not the planned steps toward their resolution, that was
9 responsible for the duration of the Mark II program.
10
11
12
13
14
15
16
17
18

19 Q. Do you have comments on the chronology of the Mark II program that was
20 submitted by Dr. Hanauer as SHH-4?
21
22

23 A. Yes, I believe that certain points in the chronology should be clarified.
24

25 First, the period during which the Mark III tests produced information
26 relevant to the Mark II design is not 1972-75 as shown. The first relevant data
27 were produced in the spring of 1974, largely as a result of the need to respond to
28 ACRS interests. The Mark III test data resulted first in some changes to the pool
29 structure of the Grand Gulf plant. There was then an interval during which the
30 relevance of these results to Mark I and Mark II plants was assessed.
31
32
33
34
35
36

37 Second, the period from September to December 1974 was marked by
38 correspondence and meetings between GE and the AEC on the relevance of Mark
39 III design analyses to Mark I and Mark II containments. Because each design was
40 developed independently by the Mark II owners and their architect-engineers, NRC
41 staff concluded that a generic resolution would not be possible so that letters to
42 each plant requesting an evaluation would be required, and these were sent in
43 early 1975.
44
45
46
47
48
49
50

1 Q. Did the Nuclear Regulatory Commission make changes in the licensing
2 requirements that were related to the new loads applied to Limerick after a
3 construction permit was issued for the plant?
4
5

6
7 A. Yes, and these changes led to expenses for the construction of Limerick that were
8 in excess of those that were strictly necessary to accommodate the additional
9 hydrodynamic loads.
10
11

12
13 Q. What were these changes made by the NRC?
14

15 A. The changes made by NRC that bore a direct relationship to the new loads for the
16 Mark II were the following:
17

- 18 1. Addition of SRV air clearing loads within the design basis for the
19 plant;
20
- 21 2. Addition of loads associated with the accidental opening of one SRV
22 during the course of a design basis loss-of-coolant-accident, in
23 combination with the design basis seismic loads; and
24
- 25 3. Consideration of multiple, simultaneous SRV openings.
26
27
28
29
30

31 NRC changes that indirectly affected costs associated with the new loads
32 in the Mark II design were the following:
33

- 34 1. More detailed assessment of the nature and effects of dynamic load
35 propagation in the containment and other portions of the plant in the
36 structural design reanalysis occasioned by the definition of new
37 hydrodynamic loads and by new NRC Staff requirements on seismic
38 modeling and soil-structure interaction (e.g. Regulatory Guide 1.60);
39
- 40 2. More detailed analysis of the reactor and the containment response
41 to a range of small, intermediate, and large break loss-of-coolant-
42 accidents, exceeding that required for the construction permit (the
43
44
45
46
47
48
49
50

1 Appendix K analysis for Limerick was first approved by NRC in
2 August 1983 in the SER for the operating license);

- 3
4
5 3. Greater reliance upon experimental verification of analytical models
6 of the thermal and hydraulic response of the plant to accidents;
7
8
9 4. A more mechanistic treatment of the details of accident sequences,
10 including imposition of the single failure criterion, than previously
11 was associated with design basis accident specifications;
12
13
14 5. Less willingness on the part of the NRC Staff to rely on the margins
15 to failure provided by conservative design practices and
16 conservative postulations of design basis accidents;
17
18
19 6. More stringent demonstration of the quality of construction of
20 safety-related structures systems and components;
21
22
23 7. Greater reliance upon tests to demonstrate the dynamic and
24 environmental qualifications of safety-related equipment; and
25
26
27 8. The ever increasing use of conservatism by specialists in the NRC
28 technical staff in the course of their reviews of license applications.
29
30
31

32
33 Q. Were these changes in NRC requirements foreseen by the NRC Staff in the early
34 1970s?
35

36
37 A. No, these changes occurred slowly, over a period of years. The major sources of
38 change, in my judgment as one who was there most of the time from 1967 to 1984,
39 were the increased occurrence of intervention in the licensing process, the nature
40 of the public hearings wherein greater precision was required of witnesses on the
41 hearing stand than engineers could reasonably provide, public reaction to the
42 accident at Three Mile Island, poor construction and operations performance by a
43 few utilities, and significant, yet gradual change in the NRC's perception and
44
45
46
47
48
49
50

1 communication of how safe was safe enough. These matters were treated in some
2 detail in my direct testimony.
3

4
5 Q. Could Philadelphia Electric Company have foreseen these changes in NRC
6 requirements that either directly or indirectly affected the costs of dealing with
7 the new Mark II loads?
8

9
10
11 A. No, if the NRC Staff was unable to see these changes in advance, then it is not
12 reasonable to expect that PECO could have foreseen them either.
13

14
15 Q. After considering the history of the hydrodynamic loads discovered to be a
16 problem in 1974 and 1975 for Mark II containments, do you have any comments on
17 Dr. Hanauer's conclusion that General Electric committed an avoidable technical
18 error by failing to specify these loads at some earlier time and therefore that
19 utility expenditures made for Mark II redesign and modification were imprudent?
20

21
22
23
24
25 A. In considering this question for Pennsylvania Power and Light (PP&L) in the rate
26 proceedings for Susquehanna 1, the Pennsylvania Public Utility Commission made
27 its opinion clear on this prudence question in an opinion and order rendered on
28 August 19, 1983. The OCA had asked for a disallowance of \$38.6 million in PP&L's
29 rate request for its expenditures on Mark II design changes and modifications. The
30 Administrative Law Judge ruled in PP&L's favor by concluding that:
31
32
33
34
35
36

37 "There is no support for the \$38.6 million adjustment because
38 (1) it is undisputed that PP&L expenditures to solve the
39 containment problem were necessary to build a safe and
40 licensable plant; (2) PP&L's efforts to evaluate and
41 incorporate the new loads in the design of Susquehanna were
42 prudent and essential to commercial operation of the plant;
43 (3) the record does not demonstrate that the containment
44 problem was reasonably discoverable at an earlier point in
45 time; (4) the problem was not in identifying the loads, but
46 determining the impact of the loads on the plant and how to
47 design for the impact; and (5) there is no showing that
48 General Electric was imprudent in the design of the
49 containment."
50

1 I have reviewed a number of NRC and AEC documents describing the
2 discovery, nature, and process of resolution of the hydrodynamic loads, and I have
3 experience in the NRC staff during most of the period of interest. This
4 background persuades me that the PPUC conclusion is clearly correct and no
5 penalty should be assessed against PECO in this proceeding due to this matter.
6
7
8
9
10

11 2. REBUTTAL OF TESTIMONY OF WILLIAM B. HALL
12

13 Q. What is the purpose of this portion of your testimony?
14

15 A. This portion of my testimony rebuts the direct testimony of William B. Hall of the
16 PPUC Staff.
17

18 Q. Please address that portion of Mr. Hall's testimony about which you have
19 comments?
20
21

22 A. On pages 2 and 3 of Mr. Hall's testimony, the argument is made that the NRC
23 "issued new and more stringent safety standards only when there was some
24 showing of industry failure to meet the original safety requirements." Mr. Hall
25 goes on to state that the shift in responsibilities for assuring safety moved from
26 the utilities to NRC because "some utilities failed to meet minimum
27 requirements." While it is true that some utilities did fail to meet NRC's
28 requirements, and as a result, prompted more stringent NRC regulations, this
29 argument does not apply to PECO. Instead, PECO demonstrated its ability to
30 successfully construct and operate nuclear power plants. Also, PECO instituted
31 such a successful quality assurance program that the NRC found that it did not
32 have to conduct extensive reinspections or reconfirmation of PECO-supplied
33 activities or data. The NRC Staff has consistently given high marks to PECO in
34 its Systematic Assessment of Licensee Performance (SALP) reports.
35
36
37
38
39
40
41
42
43
44
45
46
47
48

49 Q. Were there other reasons that explain why NRC was issuing new and more
50

1 stringent safety requirements other than the lack of compliance by selected
2 licensees?
3

4
5 A. Yes, there are several other factors that had significant influence:
6

- 7
8 1. The lessons learned from the accident at Three Mile Island Unit 2 (TMI-2)
9 stressed the negative impact of the traditional concentration on design
10 basis events and brought attention to the need to design new regulations
11 that addressed higher probability events. Operator training, operating
12 experience, emergency planning, control room design, improved
13 instrumentation, and technical support were areas in which NRC had not
14 placed sufficient emphasis before the accident at TMI-2.
15
16 2. Even before the TMI-2 accident, NRC regulations had started to become
17 more prescriptive. The state of knowledge regarding reactor safety was
18 undergoing rapid changes in an industry that was still relatively young.
19 Analytical tools, which were developed as a result of large-scale
20 computerization, raised technical concerns that had never been considered
21 before because they were beyond the state of the art.
22
23 3. The fire at the Brown's Ferry plant in 1975, which disabled much of the
24 plant's safety equipment, and other plant operating experiences also
25 provided new technical information about safety systems that prompted
26 new and more stringent NRC regulations.
27
28
29
30
31
32
33
34
35
36
37
38
39
40

41 In sum, new and more stringent regulations were in part due to changing
42 technology, new knowledge gained from operating experience (including the
43 accidents at Brown's Ferry and TMI-2), and the availability of more advanced
44 analytical techniques. The NRC's response to these dynamic events was to treat
45 these uncertainties very conservatively.
46
47
48
49
50

1 Q. Did the technical problems discovered in the earlier nuclear plants cause the NRC
2 to acquire a larger staff to conduct more plant reviews as Mr. Hall contends?
3

4
5 A. Not exactly. It is my opinion that while the technical problems, which arose from
6 operating experience, may have contributed to the NRC's increases in staff, they
7 were not the catalyst or major contributor. One has to examine the timing of
8 these events to gain perspective on why this is true. The NRC significantly
9 increased its staffing levels between about 1970 and 1974, largely in response to
10 increased public attention and a much larger degree of intervention in licensing
11 hearings. Up until this time, the operating experiences with nuclear power plants
12 had been generally positive; few generic safety problems had been discovered.
13 The increased public scrutiny arose in several ways, including the following: (1)
14 the Calvert Cliffs decision in the early 1970s that resulted in the requirement for
15 licensees to submit environmental reports, (2) the controversies that grew out of
16 the Emergency Core Cooling System (ECCS) proceedings in the early 1970s, (3)
17 emergence in the early 1970s of the As Low As Reasonably Achievable (ALARA)
18 requirements for reactor effluents that eventually led to Appendix I to 10 CFR 50,
19 and (4) increased attention and controversy over seismic requirements. The
20 effects of large increases in NRC staffing between 1940 and 1974 were not fully
21 realized until the NRC issued its Standard Review Plan in 1975, at which time
22 many new detailed criteria were suddenly being considered for backfit. It was
23 only after 1975, especially after the Brown's Ferry fire, that operating experience
24 began to reveal a growing number of safety concerns that prompted further
25 increases in NRC staffing and adjustment of priorities.
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45

46 Q. In your opinion, did PECO effectively manage the NRC imposed changes and
47 respond prudently to avoid additional unnecessary costs?
48
49
50

1 A. Yes, and to show why, I refer to page 125 of one of the reports cited by Mr. Hall,
2 "Nuclear Power in an Age of Uncertainty." Therein the Office of Technology
3 Assessment (OTA) provides some examples of factors that contribute to a well-run
4 utility. These include (1) upper management commitment to attaining and
5 maintaining high standards of safety and consistent quality assurance, (2)
6 concentration of authority in upper management to assure that complex
7 operations are centrally monitored and controlled, (3) proper management and
8 control to assure that the wide diversity of activities is well controlled and that
9 scheduling problems are avoided, (4) ensuring sufficient management and staff
10 resources and maintaining adequate training and retraining programs, and (5)
11 obtaining managers and engineers with sufficient experience in constructing
12 nuclear power plants. As evidenced by the actions described by PECO witness
13 Kemper, PECO incorporated these concepts in the construction of Limerick 1.
14 Also, PECO management took full responsibility for Limerick's licensing as
15 evidenced by the following actions that were undertaken:
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30

- 31 1. An organization was established to monitor and control licensing;
- 32 2. PECO developed an automated, computerized status summary tracking
33 program for licensing activities;
- 34 3. Information received by PECO from the Peach Bottom plant was, if
35 appropriate, applied to Limerick;
- 36 4. PECO used interdisciplinary teams of in-house and contractor experts to
37 prepare thorough responses to NRC questions; and
38 5. Letters were used to respond to staff questions, thus eliminating the delay
39 of NRC waiting for formal amendments of Safety Analysis Reports.
40
41
42
43
44
45
46
47
48
49

50 These management actions illustrate PECO's prompt and responsible reaction to

1 the changes in the regulatory process.

2
3 Q. Did the NRC ever officially document its views on PECO's management
4 performance?
5

6
7 A. Yes, this took place in the NRC's Systematic Assessment of Licensee Performance
8 (SALP) reviews.
9

10
11 Q. How frequently was PECO evaluated in SALP reviews and what were the NRC's
12 conclusions?
13

14
15 A. The NRC performed four SALP reviews of PECO between July 1980 and October
16 1984, and PECO was generally rated quite well. High marks were given to PECO's
17 commitment to quality assurance and effective and responsive management. For
18 example, in its January 16, 1984 SALP report, the NRC provided the following
19 overview statement of the Limerick nuclear station.
20
21
22
23

24
25 "The licensee has continued to manage the construction
26 program for Units 1 and 2 well. By providing knowledgeable
27 staffs, and by effectively controlling the Constructor and
28 Architect-Engineer, the licensee has achieved a requisite
29 level of quality. Additionally, the technical knowledge and
30 expertise of the licensee's construction Quality Assurance
31 organization has contributed substantially to the overall
32 effort."
33

34 The NRC reached similar conclusions about PECO's licensing activities in one of
35 its SALP reviews that supports the description of sound management given in the
36 OTA report cited by Mr. Hall. The April 26, 1985 SALP report says, in part:
37
38

39
40 "The licensee's management consistently exercised
41 firm control over the licensing activities performed by its
42 contractors and maintained effective communications
43 between its contractors, its own staff, the NRR-staff and the
44 NRR staff's contractors.
45

46 "The success of the licensee's effort to assure quality
47 is evident in that the many submittals made during this period
48 have been virtually always submitted in a timely manner,
49 have been complete and thorough (requiring very few
50 revisions for correction of errors) and are reflective of a

1 power plant design that is well controlled and verified by
2 licensee personnel prior to submittal to NRC.
3

4 "The licensee's management and staff have
5 consistently demonstrated a thorough understanding of
6 technical issues. Participation in a variety of industry
7 working groups contributes to this understanding as does the
8 extensive experience of much of the licensee's staff in
9 operating the Peach Bottom Atomic Power Station for more
10 than a decade. The licensee's strengths in this area were
11 particularly evident in the resolution of power systems,
12 electrical and instrumentation systems, and containment
13 systems issues during the rating period.
14

15 "On occasions, when the licensee deviated from staff
16 guidance, the licensee has consistently provided good
17 technical justification for such deviations. Examples included
18 several fire protection program issues, seismic/dynamic
19 equipment qualification, lifting of leads for surveillance
20 testing and separation criteria for electrical cable trays,
21 panel meters and terminal blocks. The licensee's response to
22 these and other similar issues was virtually always set forth
23 in a technically sound and thorough manner.
24

25 "A noteworthy aspect of the licensee's performance in
26 this area has been the lack of hesitation to develop and
27 submit additional information and to support meetings
28 whenever required to resolve issues. The licensee has also
29 cooperated with the staff in response to several inquiries
30 related to generic issues (e.g., USI-A-45, Decay Heat
31 Removal)."
32

33 Q. As Mr. Hall notes, delays in plant completion have been attributed to a number of
34 causes other than regulatory-induced delays, such as lower load growth, financial
35 problems, poor utility management practices, and other utility-induced delays.
36
37 Can you comment on the relative contributions to delays that were caused by the
38 regulators versus those that were self-initiated by the utilities?
39
40

41 A. The EPRI report cited by Mr. Hall, "An Analysis of Power Plant Construction Lead
42 Times," provides such an analysis. By aggregating the results of a series of case
43 studies, the EPRI report found two broad types of delay, which were categorized
44 according to their sources. These were:
45
46
47
48
49
50

1 "Out-of-scope work (involuntary delays caused by the actions
2 of an agency other than the constructing utility) and
3 deliberate delays (caused by the voluntary actions of the
4 constructing utility)...Out-of-scope delays occur when the
5 scope of the project is changed, usually as the result of
6 regulatory actions, but occasionally because of more
7 conventional reasons such as late deliveries of materials or
8 strikes. Out-of-scope work stretches the schedule; however
9 active construction usually continues. Deliberate delays can
10 be caused by problems both within the utility's control, such
11 as the need to reallocate labor due to changes in priorities;
12 however, deliberate delays are most often caused by external
13 events, such as load growth shortfalls and financial
14 difficulties. Deliberate delays are also called construction
15 slowdowns because they stretch the schedule through
16 deliberate slowing or stopping of construction activity. Thus,
17 out-of-scope work and deliberate delays can be distinguished
18 in two ways: by the cause of the delay or by the level of
19 construction activity observed."
20

21 Using these definitions, the report found that:

22 "The average nuclear unit from the case studies has
23 experienced 43 months of construction related delay -- of
24 which 78 percent were related to out-of-scope work and 22
25 percent were deliberate delays."
26

27
28 In sum, the EPRI report found that most of the delays were caused by non-utility
29 related reasons and were in fact caused by regulatory changes and related
30 redesign work.
31

32
33
34 Q. In the case of Limerick, did its schedule expose the project to additional NRC
35 requirements as Mr. Hall suggests as a possibility?
36

37
38 A. No, at least not significantly. As I will discuss below and as other PECO witnesses
39 describe, because of Limerick's high surrounding population density and highly
40 contested hearings, the NRC, in my opinion, would have imposed upon Limerick
41 virtually all of the regulatory requirements which it did impose regardless of the
42 timing of Limerick's construction completion.
43
44
45

46
47
48 3. REBUTTAL OF OCA PLANT COMPARISONS
49

50 Q. Dr. Mattson, the OCA witnesses make comparisons among the fuel load dates of

1 Limerick, Susquehanna and LaSalle. Have you any comment about the propriety
2 of these comparisons?
3

4
5 A. As a rule, caution must be exercised in comparing the licensing experiences of
6 plants. Direct comparisons can be illusory because they may not account for a
7 number of factors that can reasonably explain why licensing dates differ.
8 Examples of such factors include:
9

- 10 1. Design Differences - Plants that are of the same reactor type can
11 differ significantly. Even standardized reactors, once built, can
12 differ greatly, especially in the balance of plant.
13
- 14 2. Site Differences - Every site has its own peculiarities that may
15 make licensing more or less difficult. In Limerick's case, high
16 population density led to more stringent application of NRC
17 licensing criteria.
18
- 19 3. Regulatory Performance - Applicants that provide timely and
20 complete information and establish good communications with the
21 NRC's licensing staff can affect the length of licensing review.
22
- 23 4. Licensing Environment - If a licensing case is highly contested, it is
24 likely that the NRC will be less flexible in permitting deviations
25 from requirements. The NRC's inflexibility may not be related to
26 the quality of the plant or its performance, but rather to a desire to
27 avoid troublesome litigation.
28

29
30
31
32
33
34
35
36
37
38
39
40
41
42
43 Q. Dr. Mattson, can you identify any specific items respecting licensing which were
44 ignored by the OCA witnesses in their comparison?
45

46
47 A. Yes, I can. For example, the number of outstanding and confirmatory issues that
48 were identified by the NRC in its Safety Evaluation Report (SER) and
49
50

1 supplemental SERs (SSERs) provides some idea of the number of safety issues that
2 were raised in the Operating License (OL) review. A direct comparison of the
3 numbers of these issues among plants does not provide very useful information
4 because each plant has different reviewers who often place different emphasis on
5 particular issues. It is more useful to discuss the percent of those outstanding and
6 confirmatory issues that NRC management allows to be resolved after the OL is
7 granted, as license conditions, because it gives an indication of the flexibility of
8 the licensing review. As I show in Schedule 1, Limerick had 97 outstanding and
9 confirmatory items that accumulated through the SER and the three SSER's.
10 However, only 5 of these issues were not required to be resolved before granting
11 of an OL; the ratio of issues not allowed to be delayed to the number of
12 outstanding and confirmatory items is about five percent. The Susquehanna plant
13 had more outstanding and confirmatory items (109), and PP&L was allowed to
14 carry 22 of these into the OL as operating conditions. This ratio was
15 approximately 20 percent. The LaSalle plant had the fewest number of
16 outstanding and confirmatory issues (29) but was allowed to take 12 of these as
17 operating conditions. This ratio was approximately 41 percent.

18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35 Q. Please explain the significance of this data?

36
37 A. The Limerick plant was highly contested during ASLB hearings and had a far
38 greater number of days in hearings than either LaSalle or Susquehanna. Because
39 the plant was so highly contested, the NRC was more inclined to require that the
40 controversial technical issues be resolved before an OL was granted. For
41 example, the fire protection and environmental qualification programs were
42 required to be essentially complete at Limerick, but not at the other plants,
43 before the OL was granted.
44
45
46
47
48
49
50

1 Q. Does the number of conditions that each plant was allowed to carry into its
2 license confirm the above observation?
3

4
5 A. Yes, as shown in Schedule 2. In the case of the three plants compared by the
6 OCA, Limerick had far fewer total licensing conditions (34 in all) compared to 66
7 for La Salle and 49 for Susquehanna. Also, the number of formal exemptions from
8 NRC regulations in 10 CFR is another indicator of how strict the NRC was in
9 requiring adherence to its licensing requirements. According to the OL, SER, and
10 SSERs of each plant, Limerick was granted six formal exemptions from NRC
11 regulations lasting beyond the first refueling compared to 10 for Susquehanna and
12 15 for LaSalle, as shown in Schedule 3.
13
14

15
16
17 Q. Since Limerick was so highly contested, is it also true that the NRC spent more
18 time reviewing Limerick than other plants? If so, what is the significance of this
19 added attention?
20

21 A. Yes, one can compare the number of licensing review hours expended on Limerick
22 Unit 1 with the number of hours spent on other similar plants built in the same
23 time frame. The number of hours spent by various organizations in the NRC
24 (NRR, IE, the Regions, NMSS, and ACRS) from the CP stage through the granting
25 of an OL is as follows:
26

27
28
29
30
31
32
33
34
35
36
37 FIRST UNITS WITH FULL POWER LICENSES

<u>Plant</u>	<u># NRC Review Hours</u>
Grand Gulf 1	17,836
WNP 2	68,939
Susquehanna 1	52,489
LaSalle 1	70,632

38
39
40
41
42
43
44
45
46 In contrast, as of December 22, 1984, when Limerick still was awaiting an OL, the
47 application had already consumed 82,949 NRC review hours. The excess review
48 hours reflect the special treatment and extra stringent review given to the plant
49
50

1 due to the high population density, the contested nature of the licensing process,
2 and the resulting reluctance of the NRC to be flexible in its requirements. These
3 extra hours were expended despite the fact that Limerick had the third shortest
4 NRC licensing review and was the shortest of the contested cases of the 30 plants
5 that received their Operating Licenses after the accident at Three Mile Island.
6 The number of months between docket date and the low power license date was 39
7 months for Limerick, compared to 48 months for Susquehanna 1, and 59 months
8 for LaSalle 1.
9

10
11
12
13
14
15
16
17 Q. Why was the license application for Limerick so highly contested?
18

19 A. The primary factor was the large population living near the plant. The NRC
20 singled out three reactors during the early 1980's to conduct Probabilistic Risk
21 Assessments (PRA) to determine the risk associated with operating so close to
22 major population centers. The other two plants were Indian Point and Zion. The
23 population density within 50 miles of Limerick is approximately 6.9 million people,
24 compared to 1.1 million for LaSalle and 1.5 million for Susquehanna. This issue
25 became very visible, especially in the case of Indian Point, which had protracted
26 hearings on the subject. It was because of the NRC's concern for controlling the
27 potential risk for these areas of high population that it required a PRA and
28 licensed Limerick strictly by the book. The hearing process also was more highly
29 contested because of the high population density of Limerick, and this further
30 increases the stringency of the NRC review.
31

32
33
34
35
36
37
38
39
40
41
42
43 Q. Are there any statistics that you could provide to help show that the hearings for
44 Limerick were highly contested in comparison to LaSalle and Susquehanna?
45

46
47 A. The number of days spent in hearings is an excellent indicator of the degree of
48 contention. Limerick spent 89 days in hearings compared to seven for
49
50

Susquehanna and none for LaSalle.

1
2
3 Q. Please explain the relationship between a contested hearing and the NRC's degree
4 of prescriptiveness in the licensing process?
5

6
7 A. As I explained in earlier testimony before this Commission:
8

9 I have observed that an OL case like Limerick with many intervening
10 parties and many contentions, each alleging that Limerick fails to comply
11 with NRC requirements, combined with the likelihood of many weeks of
12 hearings extending over several years will cause the licensing process to
13 become quite prescriptive. The NRC staff technical reviewers are less
14 willing to accept departures from the Standard Review Plan, and the NRC
15 regional inspectors are more likely to be narrow in their interpretations of
16 inspection modules. Also the NRC staff management is less likely to defer
17 open or confirmatory items in the review to later resolution; i.e., there will
18 be fewer conditions allowed to be placed in the license. These effects are
19 attributable to the hearing process. It is a natural tendency of the NRC
20 staff and regional personnel, in preparing for contested hearings, to
21 assemble the most defensible case they can present to the Atomic Safety
22 and Licensing Board. The fewer departures from standard procedures and
23 conditions that are allowed by the staff, the easier will be the defense
24 against attack by intervenors in the proceeding. This in turn forces a
25 utility to accept and implement prescriptive SRP criteria or other NRC
26 requirements as a pre-requisite to issuance of an operating license. The
27 end result is a cleaner license with fewer exceptions but higher costs to the
28 utility. It has been my observation that this general situation prevailed in
29 the case of Limerick, and this is borne out by the low power license which
30 is relatively free of conditions in areas that have been troublesome to other
31 recent license applicants.
32

33 Q. Mr. Mattson, are you aware that O'Brien-Kreitzberg & Associates (OKA) and Dr.
34 Hanauer have recognized the close interrelationship between public intervention
35 and heightened NRC scrutiny, and the significant impact of these factors on
36 nuclear project cost and schedule?
37
38

39
40 A. Yes. A report prepared by OKA on the San Onofre Nuclear Generation Stations
41 Units 2 and 3, states:
42

43
44
45 "The profound changes in technical requirements and licensing procedure
46 that occurred during the 1970's interacted. Imposition of procedural delays
47 and public intervention caused solving of technical problems to take longer,
48 and increased the uncertainty in requirements in the meantime.
49 Conversely, changing technical requirements increased the difficulty of
50 finalizing the contested licensing decisions".

1 Preliminary Review of Construction and Management, prepared for the California
2 Public Utilities Commission, p. 7-4 (May, 1983).

3
4 Similarly, a review of the Wm. H. Zimmer Nuclear Power Station, performed
5 jointly by OKA and Dr. Hanauer, concluded:

6
7
8 "Intervention in AEC and NRC quasi-judicial proceedings changed the
9 character of the statutory public hearings from perfunctory review to hotly
10 contested trials that required drastically increased time, resources, and
11 management attention".

12
13 Analysis of Possible Mismanagement and Correlated Cost, Executive Summary,
14 prepared for the Public Utilities Commission of Ohio (June, 1984).

15
16
17 Q. Mr. Mattson, has Dr. Hanauer acknowledged the necessity of considering plant
18 unique factors in comparing nuclear plants?

19
20
21 A. Yes. In his cross-examination in Union Electric Company's Callaway proceeding,
22 Dr. Hanauer stated:

23
24
25 "...If you're comparing plant costs, then some site related aspects of plants
26 might turn out to be very important...A very high seismic design...has a
27 substantial cost impact on some of the systems in the plant and is a factor
28 when comparing costs. Other possibilities are, at least one plant...in an
29 area of relatively high population...was required to have special provisions
30 limiting the containment leak rate in the event of an accident, and that
31 was quite expensive."
32

33 Re Union Electric Company, Docket No. ER-84-168, Tr. 3508-3509 (1984).

34
35 Q. Do you have any data which might indicate a correlation between population
36 density and plant costs?

37
38
39 A. Yes. While the factors affecting plant cost are complex, the data presented in
40 Schedule 5 indicate that high population density around a nuclear plant, by
41 eliciting greater regulatory prescriptiveness, increases the final total cost of a
42 plant relative to plants in less populous locations. Schedule 5 provides a listing of
43 the population density within 10 miles and the total cost per KW for 31 plants
44 licensed or under construction since 1980, approximately the end of the licensing
45
46
47
48
49
50

1 moratorium which resulted from the accident at Three Mile Island. These data
2 show that the six plants, including Limerick, which are situated in high population
3 density areas, have experienced plant costs significantly greater -- by over
4 \$1,000/KW -- than the average of plants located in less populous areas. This data
5 confirms my personal judgment, made during many years in a nuclear regulatory
6 capacity, that the licensing process experienced by nuclear plants is often
7 reflected in their final total costs and is influenced by the population density
8 around those plants.
9

10
11
12
13
14
15
16
17 Q. Dr. Mattson, can you provide any specific examples of the effect of population
18 density and contested proceedings in causing significant differences in regulatory
19 treatment of Limerick as compared to Susquehanna and LaSalle?
20
21

22
23 A. Yes, a number of specific examples can be provided as follows:
24

- 25 1. In Oversight Hearings before the Congressional Subcommittee on
26 Energy and the Environment on May 27, 1980, Harold Denton,
27 Director of the Office of Nuclear Regulation for the NRC described
28 some significant regulatory changes that had taken place since the
29 time PECO received its CP for Limerick in 1974. He stated that,
30 after the mid-1970s, the NRC began to be more restrictive about
31 allowable population densities around plant sites. Mr. Denton said
32 that at the time Limerick received its CP, its population density fell
33 within an "acceptable population envelope." However,
34 circumstances after that changed dramatically and Harold Denton
35 noted that: "[t]oday if any plant comes in with a population density
36 in excess of 500 people per square mile, we conduct a very extensive
37 search for alternatives." He went on to indicate that for plants with
38 highly populated sites like Limerick, Zion, and Indian Point that had
39 already received their CPs, additional design features were required
40 to be considered that would not apply to plants located in more
41 isolated areas.
42
- 43 2. An Advisory Committee on Reactor Safeguards (ACRS) memo of
44 April 16, 1980, states another special requirement imposed on
45 Limerick, as follows: "The ACRS believes that for those reactors at
46 sites with higher population densities, additional considerations are
47 appropriate. . . Limerick (accordingly) should be provided with a
48 boron injection system having the reliability and reactivity reduction
49 capability of [an alternative exceeding that required of other
50 plants]."

- 1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
3. In a letter dated August 10, 1971, the ACRS confirmed modifications that would be made to Limerick during its construction that were influenced by the high population density around the plant. These included a requirement to meet more stringent Class I seismic standards and other changes to the biological shield, emergency core cooling system, radioactive waste disposal system, recirculation pump trip, and hydrogen control. A detailed listing of special modifications required by the ACRS appears in its letter.
 4. In a letter of May 6, 1980 from D. Eisenhut of the NRC to Mr. Bauer of PECO, the NRC requested that PECO perform a probabilistic risk assessment (PRA) study of the Limerick facility. At that time, the NRC had not decided how the Limerick PRA would be utilized in the licensing process, how it would be reviewed by the NRC, or what criteria would be applied to judge the adequacy of conclusions and recommendations that might be reached on the basis of the study. The only other reactors that were required to have PRAs were Zion and Indian Point. The fact that PECO was required to submit a PRA for its Limerick plant was significant in several respects. It was the first PRA performed for a BWR with a Mark II containment, the first required to be performed by a BWR owner, and the first to be relied upon in the operating license review. In addition, at the time Limerick's PRA was undertaken, there was no guidance from the NRC or others as to the acceptable scope, methods or data to be relied upon.
 5. The number of contentions in the Limerick hearing owed in part to the high population density of the site. Contentions led to closure of some licensing issues on Limerick before full power licensing that were deferred on the other plants. These issues included environmental qualifications, TMI backfits, control room design review and radiological and meteorological monitoring system.

36 Q. What were the effects on construction of these special circumstances at
37 Limerick?
38

39
40 A. There were a number of impacts on the design and the amount of material used in
41 the construction process. For example, because of the higher population density,
42 Limerick was required to provide an additional system for post-accident
43 filtration. In addition, due to its higher population density and closer proximity to
44 airports and railroads, more structural steel, concrete and rebar were required in
45 safety-related structures at Limerick. Moreover, the AEC required that
46
47
48
49
50

1 Limerick's refueling area be designed to withstand these loads, thereby
2 necessitating a thicker, reinforced concrete structure than was required at
3 Susquehanna. Because of stricter seismic standards, a greater number of large
4 pipe hangers was required at Limerick as well as substantially more ductwork and
5 duct hangers. These effects of stricter regulatory requirements are addressed in
6 detail and their effects are contrasted with circumstances existing at Susquehanna
7 and LaSalle in the testimony of PECO witness David Helwig.
8
9

10
11
12
13
14
15 Q. Were there specific regulatory impediments to the completion of construction of
16 Limerick 1 and the granting of an OL in July 1982?
17

18
19 A. Yes, there were. They are the engineering and licensing constraints described in
20 the rebuttal testimony of PECO witnesses David Helwig and Edward Sproat. Also,
21 the PRA and the licensing process were critical path items to OL receipt, not the
22 Mark II containment as alleged by Dr. Hanauer.
23
24
25

26
27 Q. Dr. Mattson, please describe the NRC requirement changes to which you refer?
28

29 A. The primary engineering/licensing constraints encountered by PECO were
30 associated with the following areas of change in NRC requirements:
31
32

- 33 1. Anticipated Transients Without Scram
- 34 2. Safety Parameter Display System
- 35 3. Environmental Qualifications
- 36 4. Control room human factors designs
- 37 5. Radiological and Meteorological Monitoring System
- 38 6. Fire protection
- 39 7. Various TMI Electrical Items

40
41
42
43
44
45
46
47 Because these items were all contested in the licensing hearings, the NRC
48 required that they be completed before Limerick could receive its OL. In
49
50

1 addition, the safety significance of these issues when taken as a group was
2 sufficiently high that the NRC would likely have required that they be resolved
3 before granting an OL, even if there had not been a contested hearing.
4
5

6
7 The ATWS issue was recommended to be completed prior to licensing as
8 stated in the ACRS letter dated April 16, 1980, which I referenced earlier. In
9 addition, PECO's Severe Accident Risk Assessment (SARA) showed that the risks
10 of operating Limerick would only be acceptable if an ATWS solution were
11 implemented, and the NRC required that the conclusions of SARA be implemented
12 before licensing. PECO could not have speeded up its resolution of the ATWS issue
13 because of the time taken by the NRC for reconsideration of what was required
14 for ATWS after the TMI accident. In fact, the ATWS rulemaking for other plants
15 did not come to its full generic conclusion until after the ATWS backfit had been
16 fully implemented at Limerick.
17
18
19
20
21
22
23
24
25
26

27 Regarding equipment qualification, after the accident at TMI, reactors had
28 to consider severe accident conditions as a part of the licensing basis. The ability
29 of equipment to withstand severe accident environments was given special
30 attention for reactors with small containments (such as Limerick, McGuire, and
31 Sequoyah) and had an effect on the extent of completion required of the normal
32 EQ programs, including mechanical equipment. Increased requirements for
33 environmental qualification of electrical equipment had been the norm for plants
34 licensed since about the time of TMI, but the degree of detail that the NRC Staff
35 has required applicants to meet has grown steadily since that time depending upon
36 the degree of intervention and the Commissioners expressed interests in
37 minimizing exceptions. Moreover, the final definition of the staff's requirements
38 has often been unclear until a detailed review has been performed. Evidence of
39
40
41
42
43
44
45
46
47
48
49
50

1 this is provided in TVA's Sequoyah plant, which had to be shut down after only a
2 few years of operation, in part because a detailed examination of electrical
3 equipment qualification was not performed in the OL review. This was in marked
4 contrast to the Limerick OL review where the high population density of the site
5 and the high intervention in the hearing led to greater stringency and attention to
6 detail by the NRC staff in the EQ and other areas, as I have described earlier.
7
8
9

10 As for the fire protection issue, NRC requirements changed frequently, and
11 the Commissioners applied steadily increasing pressure in the early 1980s to force
12 compliance with more prescriptive criteria before power operations.
13
14
15

16 The SPDS installation, the modifications to control room panels for human
17 factors design, various TMI electrical items and the RMMS installation were all
18 issues critically affected by the NRC's issuance of NUREG-0737 Supplement 1,
19 which contained significant revisions of TMI-related requirements in these areas.
20 This report was not issued by the NRC until January 1983. Similarly, the NRC
21 guidance for mechanical equipment qualification was not provided to PECO until
22 June 1982. The high population density of the site and the contentions of the
23 hearing led to the need to complete these high priority TMI and EQ matters before
24 licensing.
25
26
27
28
29
30
31
32
33
34
35
36

37 For all the above reasons, PECO could not have resolved these safety
38 issues, which were prerequisite to licensing, any earlier.
39

40
41 Q. You mentioned that the Limerick Probabilistic Risk Assessment (PRA) and
42 licensing generally were critical path items for operation of Limerick Unit 1. Can
43 you elaborate?
44
45

46
47 A. An exhibit has been prepared to explain the effect of the development and
48 licensing review of the PRA on the schedule for the NRC's issuance of a low
49
50

1 power operating license for Limerick 1. It was developed jointly by the Company
2 and myself, but subject to my supervision. The Exhibit (i.e., Exhibit RJM-1)
3 provides a description of the various components comprising the NRC's licensing
4 process and their interdependencies, expanding on the brief description contained
5 in my direct testimony. The interaction between the NRC and the applicant
6 during the application review process is described. The exhibit also describes in
7 summary fashion the licensing process for Limerick 1. The NRC requirement for
8 PECO to perform a PRA as a prerequisite to receipt of an OL is shown to be
9 unique to Limerick.
10

11 The exhibit also describes the unique role the PRA played in the Limerick
12 licensing process and provides background data as to events leading to NRC's
13 request to perform a PRA. Factors influencing preparation of the PRA and the
14 NRC review of the PRA are discussed, as well as litigation of the PRA before the
15 Atomic Safety and Licensing Board.
16

17 In Exhibit RJM-1, there is developed an earliest possible schedule for low
18 power licensing based on actual Limerick 1 experience. In conclusion, this Exhibit
19 shows that preparation, review and litigation of the PRA were additional limiting
20 activities on any accelerated path to low power licensing, and the licensing
21 activities associated with the PRA could not have been accomplished sooner than
22 mid-May, 1984.
23

24 Q. Does this conclude your rebuttal testimony?
25

26 A. Yes, it does.
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

SCHEDULE 1

PERCENTAGE OF TOTAL ISSUES RESOLVED THROUGH LICENSE CONDITIONS

	<u>Total Issues</u>	<u>Corresponding License Conditions</u>	<u>Percentage</u>
Limerick #1	97	5	5
Susquehanna #1	109	22	20
LaSalle #1	29	12	41

Sources: NUREG-0991 and supplements for Limerick.
NUREG-0776 and supplements for Susquehanna.
NUREG-0519 and supplements for La Salle.

SCHEDULE 2
LICENSE CONDITIONS

	Limerick			LaSalle			Susquehanna		
	A	B	C	A	B	C	A	B	C
1. TMI	5	4	2	22	22	5	12	12	3
2. Fire Prot.	7	4	1	6	6	9	2	2	0
3. EQ	1	1	0	5	5	2	3	3	1
4. ATWS	0	0	0	0	0	0	0	0	0
5. Mark II	0	0	0	1	1	0	0	0	0
6. HELB	0	0	0	1	1	1	1	1	1
7. IE 79-14	0	0	0	0	0	0	0	0	0
8. Security	0	0	0	1	1	0	0	0	0
9. IEB 80-11	0	0	0	2	1	1	0	0	0
10. Seismic	0	0	0	2	2	1	4	4	1
11. Other	21	14	10	26	22	12	27	20	7
Total	34	23	13	66	61	26	49	42	13

COLUMNS REPRESENT THE FOLLOWING ITEMS:

Column A represents the total number of license conditions.

Column B represents the number of license conditions that remained to be completed before full power operation.

Column C represents the number of license conditions deferred beyond full power operation.

SOURCES: Operating License No. NPF-27 for the operation of Limerick #1, October 26, 1984.

Operating License No. NPF-11 for the operation of LaSalle #1, April 17, 1982.

Operating License No. NPF-14 for the operation of Susquehanna #1, July 17, 1982.

SCHEDULE 3

EXEMPTIONS FROM NRC REGULATIONS

Exemptions described in:	Limerick #1			Susquehanna #1			LaSalle #1		
	D	E	F	D	E	F	D	E	F
SER	4	4	3	9	4	4	12	12	12
SSER1	0	0	0	6	6	6	2	2	2
SSER2	1	1	0	0	0	0	2	2	2
SSER3	5	4	3	0	0	0	0	0	0
Oper. License	0	0	0	1	1	0	2	2	0
Total In License	10	9	6	11	11	10	18	18	15

D = Total exemptions

E = Total exemptions granted beyond 5% power

F = Total exemptions granted beyond first refueling

Sources: NUREG-0991 (with Supplements), Safety Evaluation Report Related to the Operation of the Limerick Generating Station, Units 1 and 2, August, 1983.

License No. NPF-27 for the operation of Limerick Unit #1, October 26, 1984.

NUREG-0519 with Supplements, Safety Evaluation Report Related to the Operation of LaSalle County Station, Units 1 and 2, June 1981.

License No. NPF-11 for the operation of LaSalle Unit #1, April 17, 1982.

NUREG-0776 with Supplements, Safety Evaluation Report Related to the Operation of Susquehanna Steam Electric Station, Units 1 and 2, April 1981.

License No. NPF-19 for the operation of Susquehanna Unit #1, July 17, 1982.

SCHEDULE 4
 POPULATION DENSITIES
 AROUND LIMERICK, LA SALLE, AND SUSQUEHANNA
 IN MILLIONS OF PEOPLE

Distance in miles	<u>Limerick 1980</u>	<u>LaSalle 1980</u>	<u>Susquehanna 1980</u>
0-10	0.16	0.02	0.06
0-20	0.83	0.10	0.37
0-30	3.56	0.23	0.65
0-40	5.63	0.56	1.09
0-50	6.86	1.11	1.52

Sources: NUREG-0974 (for Limerick), Page 4-53, 4-54.

NUREG-0486 (for LaSalle), Page 2-2.

Pennsylvania Power and Light Company, Environmental
 Report for Susquehanna Steam Electric Plant, April, 1978.

SCHEDULE 5

COMPARISON OF POPULATION DENSITY
AND COST FOR PLANTS LICENSED OR UNDER
CONSTRUCTION SINCE TMI¹

Plant	Population Within 10 Miles ²	Plant Cost (\$/KW) ³
Limerick 1	152,644	3,014
Fermi 2	134,206	3,139
Millstone 3	105,619	3,326*
Beaver Valley 2	105,000	4,753*
Seabrook 1	79,478	3,965*
Perry 1	73,600	3,320*
Average for Plants with Populations greater than 70,000 within 10 miles	108,425	3,586
Average for Plants ⁴ with Populations less than 70,000 within 10 miles	23,168	2,238

Notes:

- Plants entering commercial operation 1980 through 1989. Plants indicated with an asterisk are still under construction and their costs are subject to increase.
- Source: Demographic Statistics Pertaining to Nuclear Power Reactor Sites, NUREG-0348, Office of Nuclear Reactor Regulation, U.S. Nuclear Regulatory Commission, October 1979, Table 6. Statistics represent 1979 revision to data based on the year 1970.
- Source: U.S. Nuclear Plants Cost per KW Report, Office of Engineering, Tennessee Valley Authority, September 1985. Costs include AFUDC.
- Includes 25 plants with populations under 70,000 within 10 miles.