

November 27, 2023

*Via Electronic Mail*

The Secretary of the Commission  
Pennsylvania Public Utility Commission  
400 North Street  
Harrisburg , PA 17120

Re: Thompson Residential Development  
Docket# A-2022-3036113  
Petition for Extension of Time

To Whom It May Concern:

We are requesting a 12-month extension from the completion deadline of November 30, 2023 as stated within the Secretarial letter dated November 30, 2022 for the above referenced docket number. Since obtaining this approval, the project ran into some complications with its NPDES permitting due to some soil contamination found as part of a Phase 1 conducted on the site. This resulted in having to obtain an Act 2 permit through Department of Environmental Protection (DEP) and amending our approved General NPDES permit with the Chester County Conservation District (CCCD). Act 2 approval was granted on September 29, 2023 and an amended submission to CCCD was made on October 2, 2023.

If you have any questions or need additional information, please feel free to contact me by phone at (610) 274-8613 or by email at Tom@HillcrestAssoc.com.

Sincerely,



Thomas Schreier, RLA  
Vice President

C. Short Brothers, LLC  
HC# 2488