

Youngsville Television Corp, dba Blue Fiber Corp
3 W. Main St.
Youngsville, Pa 13671
(814) 563-3336 / info@youngsvilletv.com

January 15, 2026

Via ECFS

M-2026-3059559

Joseph Calascione
Chief, Wireline Competition Bureau
Federal Communications Commission
45 L Street, N.E.
Washington, DC 20554

Re: Interim Build-Out Milestone Notification Letter, WC Docket No. 19-126

Dear Mr. Calascione:

Pursuant to sections 54.806(c)(2) and 54.320(d) of the rules of the Federal Communication Commission¹ and the Wireline Competition Bureau's December 9, 2025 Public Notice,² Youngsville Television Corporation (YTV) hereby provides notice that due to unforeseen circumstances, it did not meet the first interim deployment milestone of 40% by December 31, 2025 for its Rural Digital Opportunity Fund (ROOF) study area in Pennsylvania (SAC 179041).

YTV is financing portions of its RDOF construction project through a ReConnect loan obtained from U.S. Department of Agriculture (USDA). We received no payments from USDA for the duration of the U.S. government shutdown in October-November 2025, which deprived us of the capital needed to pay for construction during the fall. We also faced permitting delays and other challenges.

Please let us know if you have any questions.

Troy Clawson – President



Youngsville Television Corporation

cc: USAC
Pennsylvania Public Utility Commission

DATE OF DEPOSIT
JAN 28 2026
PA Public Utility Commission
Secretary's Bureau

¹ 47 C.F.R. § 54.806(c)(2) and § 54.320(d).

² *Wireline Competition Bureau Reminds Rural Digital Opportunity Fund Support Recipients of Upcoming Milestones and Notification Requirement*, AU Docket No. 20-34, et al., Public Notice, DA 25-1039 (rel. Dec. 9, 2025).