

# YORK COUNTY BOARD OF COMMISSIONERS

COMMISSIONERS  
JULIE WHEELER, PRESIDENT  
J. SCOTT BURFORD, VICE PRESIDENT  
DOUG HOKE, COMMISSIONER



CHIEF CLERK  
CLAIR DOLL  
CHIEF FINANCIAL OFFICER  
TYLER CHRONISTER  
SOLICITOR  
JONELLE HARTER ESHBACH

YORK COUNTY ADMINISTRATIVE CENTER  
28 E. Market Street, York, PA 17401  
P: 717-771-9964 F: 717-771-9804

May 6, 2026

Matthew Homsher, Secretary  
Pennsylvania Public Utility Commission  
PO Box 3265  
Harrisburg, PA 17105-3265

**RE: Application of the York County Board of Commissioners for approval of the alteration of the crossing (DOT 978 948 W) located where York County Bridge No. 81 (West College Avenue) crosses, above grade, the tracks of York Railway Company, located in the City of York, York County.**

**Docket No.: A-2023-3038202**

Dear Secretary Homsher,

Enclosed for filing please find the original and three (3) copies of York County Board of Commissioners *Petition for Extension of Time* in the above-captioned matter.

I hereby certify that a copy of the County's Petition has been sent to all parties of record, as indicated on the Certificate of Service.

Sincerely,

James D. Runshaw  
Executive Director of Facilities

cc: Parties of Record

**VISION:** INSPIRING OPPORTUNITY FOR A UNIFIED COMMUNITY  
**MISSION:** BUILDING A BETTER YORK COUNTY **PURPOSE:** STRENGTHENING QUALITY OF LIFE  
**CORE VALUES:** INCLUSIVE, TRANSPARENT, DEDICATED

**BEFORE THE  
PENNSYLVANIA PUBLIC UTILITY COMMISSION**

**In re:**

**Application of York County Board of Commissioners for approval of the alteration of the crossing 978 948 W located where (West College Avenue) crosses, above grade, the tracks of York Railway Company located in the City of York, York County** :  
: **Docket No. A-2023-3038202**  
:  
:  
:  
:  
:

---

**PETITION FOR EXTENSION OF TIME**

AND NOW, comes the York County Board of Commissioners and submits the following in support of its Petition for Extension of Time to complete certain items of work as required by the Commission's Secretarial Letter dated May 23, 2023:

1. The name and the address of your Petitioner is:  
York County Board of Commissioners  
York County Administrative Center  
28 East Market Street, York, PA 17401
2. The name and address of Petitioner's Assistant Solicitor is:  
Jeffrey C. Marshall, Esquire  
York County Administrative Center  
28 E Market Street  
York, PA 17401
3. This is a case wherein the Commission granted the York County Board of Commissioners (hereinafter "County") approval to perform a full replacement of a bridge located within the public right of way of the public crossing (DOT 978 948 W) where West College Ave, crosses, above grade, a single track of York Railway Company (YRC) in City of York, York County.
4. By Secretarial Letter dated May 23, 2023 the Public Utility Commission approved the application and directed that all work necessary to complete the alteration of the subject crossing be done in a manner satisfactory to this Commission on or before December 31, 2026.
5. The County has experienced delays due to difficulty in obtaining all necessary rights of way and property for the project.
6. The County only obtained final right-of-way clearance, necessary for compliance with

applicable Federal and State law and regulations, on April 8, 2026.

7. Due to the unforeseen delays encountered by the County, it is just and reasonable for the Commission to grant an extension of time within which to complete the project.

WHEREFORE, the County respectfully requests that the Commission grant the County's Petition for Extension of Time and modify the Commission's Secretarial Letter of May 23, 2023 to read as follows:

FROM - 11. All work necessary to complete the alteration of the subject crossing be done in a manner satisfactory to this Commission on or before ~~December 31, 2026~~, and that on or before said date, the York County Board of Commissioners report to this Commission in writing the date of actual completion of the work.

TO - 11. All work necessary to complete the alteration of the subject crossing be done in a manner satisfactory to this Commission on or before **December 31, 2027**, and that on or before said date, the York County Board of Commissioners report to this Commission in writing the date of actual completion of the work.

Respectfully submitted,



James D. Runshaw  
Executive Director of Facilities  
County of York

Dated: 5/6/2026

By: James D Runshaw



**Riverside Lofts LLC**  
Attn: Yohn Property Management  
96 S George St  
York, PA 17401

**Amos S Smucker**  
229 W College Ave  
York, PA 17401

Respectfully submitted,

Dated: 5/6/2026

By: *Matthew A. Sena*