



An Exelon Company

Richard G. Webster, Jr.
Director
Rates and Regulatory Affairs

Telephone 215.841.4000 ext 5777
Fax 215.847.6208
www.exeloncorp.com
dick.webster@exeloncorp.com

PECO Energy Company
2301 Market Street, S15
Philadelphia, PA 19103

Mail To: 8699
Philadelphia, PA 19101-8699

October 28, 2011

RECEIVED

OCT 28 2011

**PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU**

Via Federal Express

Rosemary Chiavetta, Secretary
Pennsylvania Public Utility Commission
Commonwealth Keystone Building
400 North Street
Second Floor
Harrisburg, Pennsylvania 17120

**Re: PUC Docket No. L-00030161
Rulemaking Re Amending Electric Service Reliability Regulations at
52 Pa. Code Chapter 57**

Dear Secretary Chiavetta:

In accordance with Electric Service Reliability Regulations at 52 Pa. Code Chapter 57, enclosed are an original and six copies of PECO's 2011 Quarterly Reliability Report for the period ending September 30, 2011.

Because portions of the report contain sensitive and proprietary information, PECO is filing two versions of the report, one public and one proprietary. PECO requests that the proprietary report, which has been separated and clearly marked with a "Confidential and Proprietary" header on each page, be kept confidential, pursuant to Commission Order of March 20, 2006.

If you have any further questions regarding this matter, please call me at 215-841-5777.


Sincerely,

A handwritten signature in black ink that reads "Richard G. Webster, Jr." followed by a stylized flourish or initials.

cc: Office of Consumer Advocate
Office of Small Business Advocate

enclosures

**PECO Energy Company
Quarterly Reliability Report
For Period Ending September 30, 2011**



RECEIVED

OCT 28 2011

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

November 1, 2011

PECO Energy ("PECO")

Quarterly Reliability Report for the Period Ending September 30, 2011 filed with the Pennsylvania Public Utility Commission.

Submitted per Rulemaking Re: Amending Electric Service, Docket No. L-00030161 Reliability Regulations at 52 Pa.Code Chapter 57

Section 57.195(e)(1) "A description of each major event that occurred during the preceding quarter, including the time and duration of the event, the number of customers affected, the cause of the event and any modified procedures adopted in order to avoid or minimize the impact of similar events in the future."

On August 27, 2011, Hurricane Irene hit the PECO service territory. The storm caused interruptions to over 511,000 customers. All counties were impacted; however, Delaware and Bucks Counties had the most sustained interruptions. Along with PECO employees, an additional 1,500 personnel aided in restoration efforts. Lessons Learned were conducted and it was noted areas for improvement included customer communications regarding restorations and securing truck permits for foreign crews. The data contained in this report exclude the service interruptions associated with this major event, as approved by the Commission on October 12, 2011.

Section 57.195(e)(2) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) for the EDC's service territory for the preceding quarter. The report shall include the data used in calculating the indices, namely the average number of customers served, the number of sustained customer interruptions, the number of customers affected, and the customer minutes of interruption. If MAIFI values are provided, the report shall also include the number of customer momentary interruptions."

PECO Customers	Sustained Customer Interruptions	Sustained Customer Hours	Momentary Customer Interruptions	Sustained Customer Minutes	SAIFI	CAIDI	SAIDI	MAIFI
1,686,096	2,020,730	4,575,936	1,055,037	274,556,159	1.20	136	163	0.63

*Data reflects 12 months ending 09/30/2011

PECO Benchmarks and Rolling 12-Month Standards				
	SAIFI	CAIDI	SAIDI	MAIFI
Benchmark	1.23	112	138	N/A
Rolling 12-Month Standard	1.48	134	198	N/A

SAIFI is currently below the benchmark and standard. SAIDI is currently above the benchmark but below the standard. CAIDI is currently above the benchmark and standard established on May 7, 2004. No benchmark or standard was established for MAIFI.

CAIDI was driven above the Standard by storms, especially the February 2nd ice storm, which affected 9.7% of PECO customers, and was therefore not allowed to be excluded as a major event. CAIDI was also driven by excessive rain during August and September, which caused trees to uproot and streams to flood, impeding service restoration efforts.

Section 57.195(e)(3) “Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) and other pertinent information such as customers served, number of interruptions, customer minutes interrupted, number of lockouts, and so forth, for the worst performing 5% of the circuits in the system. An explanation of how the EDC defines its worst performing circuits shall be included.”

PECO’s worst performing 5% circuits for 2011 were selected based on a weighted score combining customer interruptions, customer hours, SAIFI and SAIDI, due to outages on each circuit in a 12 month period. This measure is oriented toward contributions to system SAIFI, SAIDI and CAIDI, and local areas with high outage frequency or duration. In addition, circuits with a history of repeat appearance on worst performing lists were selectively included in the 5% list.

Worst circuits and the rolling 12-month reliability index values requested are shown in Appendix A.

Section 57.195(e)(4) “Specific remedial efforts taken and planned for the worst performing 5% of the circuits as identified in paragraph (3).”

Remedial efforts taken or planned to date for PECO’s worst performing 5% of circuits are shown in Appendix B.

Section 57.195(e)(5) “A Rolling 12-month breakdown and analysis of outage causes during the preceding quarter, including the number and percentage of service outages, the number of customers interrupted, and customer interruption minutes categorized by outage cause such as equipment failure, animal contact, tree related, and so forth. Proposed solutions to identified service problems shall be included.”

12 Months Ending September 30, 2011					
Cause	Service Outages	% of Service Outages	Customer Interruptions	% of Customer Interruptions	Customer Minutes
Animal	795	5.5%	32,494	1.6%	2,831,041
Contact/Dig-In	108	0.8%	18,878	0.9%	1,680,943
Equipment Failure	5,060	35.2%	654,834	32.4%	76,431,919
Lightning	850	5.9%	130,811	6.5%	17,061,135
Other	2,603	18.1%	276,431	13.7%	29,484,015
T&S	34	0.2%	77,126	3.8%	8,539,181
Unknown	661	4.6%	112,924	5.6%	14,576,071
Vegetation-Broken/Uprooted	2,414	16.8%	444,467	22.0%	80,964,221
Vegetation-Ingrowth	1,493	10.4%	180,350	8.9%	36,204,821
Vehicles	372	2.6%	95,743	4.7%	7,964,706

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. A customer interrupted by three separate trouble cases represents three customer interruptions, but only one customer interrupted.

The largest contributors to customer interruptions were equipment failure and tree-related interruptions. The leading groups within the equipment failure category were aerial equipment and

underground equipment. Most customer interruptions caused by trees came from broken branches and tree trunks or uprooted trees (71% of vegetation outages), as opposed to ingrowth (29% of vegetation outages). PECO has continued with the significant supplemental vegetation management program it began in 2006 to prune or remove trees between cycles of it's regularly scheduled vegetation management program.

Section 57.195(e)(6). “Quarterly and year to date information on progress toward meeting transmission and distribution inspection and maintenance goals/objectives” (For First, Second and Third Quarter reports only).”

Predictive and Preventive Maintenance Program – status as of 9/30/2011					
	3 rd Quarter Tasks		YTD Tasks		2011 Total Planned
	Planned	Complete	Planned	Complete	
Manhole Inspections (Number of manholes inspected)	1,200	724	1,664	1,073	2,197
Circuit Patrol & Thermography (Number of circuits inspected)	0	0	1,504	1,885	1,504
Recloser Inspections (Number of reclosers inspected)	72	57	216	282	288
Center City Network Inspections (Number of maintenance tasks performed (e.g. visual inspection, functional testing))	0	0	314	392	314
T&S Maintenance (Number of maintenance tasks performed (e.g. visual inspection, predictive/diagnostic maintenance, preventive maintenance) for a variety of substation components)	1,031	1,034	3,004	3,360	4,015
T&S Testing (Number of maintenance tasks performed (e.g. calibration, trip test))	360	110	1,240	1,194	1,622
Totals	2,663	1,925	7,942	8,186	9,940

Vegetation Management Preventive Maintenance Program – status as of 9/30/11					
	3 rd Quarter Miles		YTD Miles		2011 Total Planned
	Planned	Complete	Planned	Complete	
Distribution Lift and Manual Trimming	685	533	1,722	1,571	2,640
Transmission Trimming and Removals	57	54	144	144	200
Totals	742	587	1,866	1,715	2,840

Section 57.195(e)(7). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution operation and maintenance expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 3 rd Quarter	Actual 3 rd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$0.5	\$0.4	\$1.7	\$1.0
Capacity Expansion	\$0.2	\$1.1	\$1.3	\$3.5
System Performance	\$11.1	\$12.9	\$33.3	\$33.8
Facility Relocation	\$0.7	\$0.5	\$1.8	\$1.4
Maintenance	\$36.8	\$39.9	\$114.4	\$123.2
Total	\$49.3	\$54.8	\$152.5	\$162.9

Section 57.195(e)(8). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution capital expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 3 rd Quarter	Actual 3 rd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$9.4	\$9.1	\$31.6	\$26.0
Capacity Expansion	\$15.9	\$17.1	\$74.8	\$69.8
System Performance	\$22.4	\$16.5	\$68.7	\$57.2
Facility Relocation	\$2.9	\$0.9	\$9.6	\$5.0
Maintenance	\$20.4	\$20.7	\$57.9	\$64.5
Total	\$71.0	\$64.3	\$242.6	\$222.5

Section 57.195(e)(9). *“Dedicated staffing levels for transmission and distribution operation and maintenance at the end of the quarter, in total and by specific category (e.g., lineman, technician and electrician).”*

PECO’s full-time trade staff as of September 30th 2011 was as follows:

*Aerial Lineman	392
Underground Lineman (Include UTS)	53
Transmission / Substation Mechanics, Operators	99
Energy Technicians	98
Aerial Foreman	64
Underground Foreman (Includes UTS)	18
Transmission / Substation Foreman	30
Total	754

*Total includes candidates in an aerial line school that was started in the 3rd quarter.

Contact Persons:

J. Coffman
 Director, Engineering
 (215) 841-4201
jearl.coffman@peco-energy.com

Dick Webster
 Director, Rates and Regulatory
 (215) 841-5777
dick.webster@peco-energy.com

Appendix A
Rolling 12- month reliability index values for 5% worst performing circuits

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling; Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
ABINGTON 004	177	4.41	186	820	2.00	780	2,418	354
BELLEVUE 002	765	3.31	164	542	1.00	2,532	6,913	765
BRADFORD 341	1,592	1.57	135	212	5.29	2,497	5,627	8428
BRADFORD 342	2,272	1.83	88	161	0.84	4,154	6,101	1912
BRADFORD 346	2,314	2.07	170	352	1.20	4,786	13,567	2780
BRADFORD 352	993	2.59	121	312	0.95	2,567	5,167	941
BRADFORD 353	1,140	3.58	143	513	1.99	4,086	9,755	2273
BRYAN 002	396	0.25	419	106	0.04	100	699	17
BRYN MAWR 132	1,105	3.49	119	416	0.00	3,853	7,654	0
BUCKINGHAM 346	2,529	0.96	178	172	1.14	2,437	7,238	2889
BUCKINGHAM 351	1,833	4.71	188	883	0.55	8,628	26,989	1006
BUCKINGHAM 352	2,179	1.66	202	335	0.66	3,610	12,156	1428
BUCKINGHAM 353	1,388	3.82	123	471	0.70	5,308	10,891	967
BURHOLME 014	160	4.01	199	795	0.00	641	2,121	0
BURHOLME 132	853	1.41	72	102	0.00	1,206	1,447	0
BYBERRY 148	1,888	1.46	127	185	1.06	2,757	5,813	1998
BYBERRY 160	1,472	1.76	147	259	0.00	2,595	6,363	0
BYBERRY 173	1,649	0.89	150	134	0.05	1,473	3,686	80
CARMEL 004	579	0.97	381	369	0.00	561	3,558	0
CARVER 000	368	3.33	494	1648	0.00	1,227	10,106	0
CEDARBROOK 131	1,015	0.64	387	248	0.00	649	4,190	0
CHICHESTER 137	2,054	2.35	49	116	0.03	4,836	3,971	63
CHURCH 004	455	0.54	95	51	3.49	244	388	1586
CIVIC 010	246	1.72	185	318	0.00	422	1,302	0
CLAY 342	2,383	3.83	307	1177	2.05	9,120	46,735	4891
CURLY 000	564	6.46	161	1040	1.00	3,641	9,775	563
DOWNINGTOWN 003	982	5.04	39	199	2.00	4,946	3,254	1964
DOYLESTOWN 003	694	3.84	159	610	0.00	2,668	7,059	0
DURHAM 002	588	4.30	117	502	1.00	2,526	4,920	589
EAGLE 352	1,589	4.21	107	449	1.30	6,685	11,904	2070
FALLS 011	323	0.55	133	73	0.00	177	394	0
FALLS 341	986	2.89	197	571	0.29	2,851	9,379	285
FIN 002	451	2.29	134	308	0.00	1,034	2,316	0
FLINT 131	451	3.14	148	467	0.00	1,417	3,507	0
FLINT 147	162	2.57	210	540	0.52	416	1,457	84
FOULK 131	1,742	4.91	114	559	1.14	8,561	16,228	1983
FOULK 133	1,475	2.99	95	285	0.00	4,411	6,995	0
FOX CHASE 131	1,709	2.08	132	275	0.00	3,561	7,832	0
FOX CHASE 134	948	1.55	79	123	0.66	1,473	1,937	623
FURNACE 000	571	1.20	364	436	0.00	684	4,149	0
GLADWYNE 138	478	4.71	96	453	3.01	2,252	3,613	1437
GOLF 001	695	3.06	194	595	4.07	2,129	6,887	2829
GOLF 002	537	4.20	174	730	1.84	2,253	6,531	990
GRAVEL 002	459	1.12	151	169	1.00	513	1,290	459
GROVE 000	640	1.68	154	259	1.00	1,075	2,761	640
HANOVER 003	630	6.43	183	1179	1.16	4,049	12,382	733
HEARTWOOD 001	586	2.45	338	828	1.00	1,436	8,088	586
HOWELL_002	391	8.92	153	1366	3.03	3,486	8,905	1185

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
HUNTING PARK 048	907	2.38	104	248	0.00	2,163	3,747	0
JARRETT 132	950	2.10	188	395	0.94	1,995	6,255	892
JARRETT 144	1,160	6.77	121	821	1.40	7,858	15,880	1629
JORDAN 002	434	0.69	81	56	1.00	301	408	435
LENAPE 000	476	2.12	270	572	0.06	1,009	4,534	28
LINE 131 00WO	545	2.16	284	613	0.00	1,178	5,568	0
LINE 149 00	983	0.87	77	67	2.48	854	1,101	2434
LINE 161 00CO	1,225	3.35	176	590	1.01	4,104	12,052	1239
LINE 175 00CO	339	3.00	128	384	1.02	1,018	2,171	345
LINE 183 00	721	0.31	167	53	1.02	227	632	734
LINE 2206	4	0.00	0	0	0.75	-	-	3
LINE 2252	278	1.37	402	549	0.00	380	2,544	0
LINE 2672	70	2.03	75	152	0.01	142	178	1
LINE 2682	1,846	0.41	121	50	0.00	753	1,523	0
LINE 3307NT	1,782	0.45	280	127	0.50	810	3,784	899
LINE 6000	16	5.06	189	959	0.00	81	256	0
LINE 9600	454	3.00	122	368	0.01	1,364	2,782	4
LOMBARD 032	205	3.08	119	366	0.00	632	1,250	0
LOMBARD 043	330	4.59	129	590	0.24	1,514	3,245	79
MACDADE 136	2,467	0.41	116	47	0.00	1,009	1,948	0
MAIN 000	131	3.55	274	974	0.00	465	2,126	0
MARPLE 003	436	5.20	325	1690	1.00	2,266	12,282	436
MIDDLETOWN 352	2,322	2.80	167	468	2.96	6,512	18,101	6862
MORGAN 001	246	3.08	153	473	1.00	758	1,938	246
MORGAN 002	370	4.81	256	1229	1.00	1,779	7,576	370
MORRISVILLE 012	832	1.44	119	172	0.00	1,200	2,379	0
MORTON 133	782	4.59	261	1199	0.00	3,588	15,631	0
MORTON 142	1,308	4.46	151	673	0.06	5,838	14,679	82
MORWOOD 000	705	2.18	100	218	0.00	1,539	2,565	0
NEW HOPE 001	515	2.69	137	369	6.00	1,383	3,165	3091
NEW HOPE 002	704	2.26	132	299	6.00	1,590	3,510	4221
NEWLINVILLE 343	2,551	2.94	55	162	1.61	7,509	6,881	4101
NEWTOWN SQUAR 131	1,310	5.31	108	571	2.71	6,950	12,462	3544
NEWTOWN SQUAR 133	683	5.15	168	865	2.94	3,519	9,843	2006
NEWTOWN SQUAR 134	658	5.26	134	703	0.38	3,461	7,706	250
NEWTOWN SQUAR 146	1,151	2.41	117	281	0.16	2,773	5,386	187
NICE 001	157	2.92	69	202	0.00	458	527	0
NORCO 001	425	1.39	82	115	1.00	592	813	425
NORTH WALES 347	853	1.25	111	139	1.17	1,067	1,971	1002
PENCOYD 134	221	3.09	101	311	0.00	682	1,146	0
PIKE 041	1,179	0.85	62	53	0.00	997	1,037	0
PLANEBROOK 351	1,237	3.84	180	692	0.76	4,749	14,261	939
PLUMSTEAD 001	331	3.06	173	529	0.00	1,013	2,920	0
PULASKI 014	966	1.77	86	151	0.23	1,706	2,435	226
ROXBOROUGH 136	1,153	1.81	66	120	0.00	2,086	2,300	0
SCOTT 002	291	0.52	108	55	0.00	150	269	0
SHEEDER 000	438	6.17	188	1161	2.00	2,702	8,474	874
SOLEBURY 002	319	4.95	207	1024	1.98	1,579	5,442	633
SPROUL 002	652	4.95	85	419	2.00	3,230	4,552	1304

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
STONY 001	403	2.45	149	365	1.00	986	2,453	402
STOTTSVILLE 000	490	5.17	80	411	0.00	2,533	3,357	0
SUNNYBURN 001	459	0.31	397	125	0.02	144	953	9
TREDYFFRIN 341	641	0.76	194	148	0.00	490	1,583	0
TUNA 141	457	0.94	81	76	0.00	429	577	1
UNIVERSITY 011	368	3.76	103	386	0.51	1,382	2,367	186
UPPER DARBY 132	1,648	0.93	25	24	0.00	1,538	649	0
UPPER MERION 351	2,695	2.65	133	354	0.00	7,154	15,880	0
WAYNE 134	677	3.10	120	373	3.92	2,096	4,205	2651
WAYNE 136	869	3.57	114	408	4.64	3,098	5,910	4029
WEST BUCK 001	244	1.13	185	208	0.00	275	846	0
WHITEMARSH 141	1,045	3.10	116	359	0.71	3,242	6,257	745
WICKER 002	154	3.34	174	580	0.99	515	1,490	153
WOODBOURNE 352	649	2.09	299	624	0.34	1,356	6,754	218
WRIGHT 000	404	1.45	162	234	0.01	584	1,578	4
WYNCOTE 003	210	5.07	142	719	0.00	1,065	2,516	0
YEADON 134	1,821	1.25	305	380	0.55	2,268	11,527	1010

The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. If a customer is interrupted by three separate trouble cases, they represent three customer interruptions, but only one customer interrupted.

Appendix B

Remedial efforts taken and planned for 5% worst performing circuits as of 09/30/11

ABINGTON_004

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Completed regularly schedule tree trimming

Planned:

Remedial efforts completed

BELLEVUE_002

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

BRADFORD_341

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed 3-three phase reclosers

Planned:

Remedial efforts completed

BRADFORD_342

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed 2-three phase reclosers

Planned:

Install additional fusing

BRADFORD_346

Chester County

Completed

Completed reliability corrective work orders
Installed animal protection
Tested/Inspected recloser operation
Installed three phase recloser
Upgraded transformer
Installed additional lightning protection
Performed regularly schedule tree clearance
Inspected selected areas of circuit for vegetation issues and corrected as needed
Inspected circuit visually and with thermographic camera

Upgraded fuses

Planned

Remedial efforts completed

BRADFORD_352

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Inspected/ Tested switch operation

Planned

Remedial efforts completed

BRADFORD_353

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed three phase recloser
Completed reliability corrective work orders

Planned

Remedial efforts completed

BRYAN_002

York County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional fuses
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed lightning protection

Planned:

Remedial efforts completed.

BRYN_MAWR_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders

Planned

Remedial efforts completed

BUCKINGHAM_346

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded transformers
Upgraded primary wires
Upgraded underground wires
Installed additional lightning protection
Installed additional fuses

Planned

Remedial efforts completed

BUCKINGHAM_351

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgraded transformer
Repaired / tested switch operation
Installed additional lightning protection
Installed 3-phase recloser
Performed regularly schedule tree clearance

Planned:

Remedial efforts completed

BUCKINGHAM_352

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded transformer
Inspected/Tested recloser operation

Planned

Complete reliability corrective work orders

BUCKINGHAM_353

Bucks County

Completed:

Complete reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed additional lightning protection
Upgraded secondary wires

Planned

Remedial efforts completed

BURHOLME_014

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Tested/ Inspected switch operation
Reconfigured station leg cable
Completed reliability corrective work orders
Replaced cable

Planned

Install switch
Install wildlife protection
Complete reliability corrective work orders

BURHOLME_132

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Installed additional fuses
Upgraded lightning protection
Installed 3-3 phase reclosers

Planned

Remedial efforts completed

BYBERRY_148

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded secondary wires
Upgraded transformer
Install 1 phase recloser

Planned

Remedial efforts completed.

BYBERRY_160

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded transformer

Planned

Upgrade fuses
Complete reliability corrective work orders
Upgrade cable insulation

BYBERRY_173

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed three phase recloser
Checked/ tested recloser operation
Installed additional animal protection
Installed compact single phase recloser

Planned:

Remedial efforts completed.

CARMEL_004

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Installed tree wire
Upgraded transformer
Installed additional fuses
Tested recloser operation

Planned

Remedial efforts completed

CARVER_000

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded transformer

Planned

Complete reliability corrective work orders
Install animal protection
Inspect select areas of circuit for vegetation issues and correct as needed

CEDARBROOK_131

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded secondary wires

Planned

Remedial efforts completed

CHICHESTER_137

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded cable insulation
Upgraded lightning protection
Upgraded secondary wires
Installed 3 phase recloser

Planned

Remedial efforts completed

CHURCH_004

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

CIVIC_010

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Replaced underground cable
Upgraded fuse coordination
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

CLAY_342

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional lightning protection
Installed additional fusing
Replaced cable
Installed animal protection
Upgraded wire

Planned:

Check/ test recloser operation

CURLY_000

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

DOWNINGTOWN_003

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

DOYLESTOWN_003

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed 3-phase recloser
Upgraded service wire
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

DURHAM_002

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned

Remedial efforts completed

EAGLE_352

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed 2- 3 phase reclosers
Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

FALLS_011

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

FALLS_341

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

FIN_002

York County

Completed

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Upgraded fuses

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned

Remedial efforts completed

FLINT_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Performed regularly scheduled tree clearance

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

FLINT_147

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed animal protection

Installed additional fuses

Install single phase recloser

Planned:

Remedial efforts completed

FOULK_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed additional lightning protection

Installed additional fuses

Planned:

Install (3) three phase reclosers

FOULK_133

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed additional fuses

Planned:

Remedial efforts completed

FOX CHASE_131

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgraded lightning protection
Installed additional fuses

Planned:

Remedial efforts completed

FOX CHASE_134.

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional fuses
Completed reliability corrective workorders
Replaced aerial cable

Planned:

Remedial efforts completed

FURNACE_000

York County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Installed 3 phase recloser
Installed additional fusing
Upgraded fuse coordination

Planned:

Remedial efforts completed

GLADWYNE-138

Delaware County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Installed 3 phase recloser

Planned:

Remedial efforts completed

GOLF_001

Chester County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Installed additional fuses

Planned:

Remedial efforts completed

GOLF_002

Chester County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Installed faulted circuit indicators
Installed additional fuses

Planned:

Remedial efforts completed

GRAVEL_002

Bucks County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera

Planned:

Remedial efforts completed

GROVE_000

Chester County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Installed 2-3phase reclosers on supply circuit
Installed additional fuses

Planned:

Remedial efforts completed

HANOVER_003

Bucks County

Completed:

Completed reliability corrective work orders
Upgraded aerial wire
Upgraded transformer
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

HEARTWOOD_001

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Installed additional fuses

Planned:

Remedial efforts completed

HOWELL_002

Chester County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Completed regularly schedule tree trimming

Planned:

Remedial efforts completed

HUNTING_PARK_048

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera

Planned:

Complete reliability corrective work orders
Install additional lightning protection
Upgrade fusing
Inspect selected areas of circuit for vegetation issues and correct as needed

JARRETT_132

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera

Planned:

Remedial efforts completed

JARRETT_144

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed regularly schedule tree trimming
Installed 2-3 phase reclosers
Upgraded wire

Planned:

Remedial efforts completed

JORDAN_002

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgraded wires
Upgraded transformers

Planned:

Remedial efforts completed

LENAPE_000

Chester County

Completed:

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Installed additional fusing

Planned:

Remedial efforts completed

LINE_131-00W0

Bucks County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

LINE_149_00

Chester County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional lightning protection

Upgraded fuse coordination

Tested/ Inspected switch operation

Installed 3-phase recloser

Planned:

Remedial efforts completed

LINE_161_00CO

Chester County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional lightning protection

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

LINE_175_00CO

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded secondary wires

Installed lightning protection

Installed 3 phase reclosers

Tested/Inspected switch operation

Performed regularly schedule tree clearance

Planned:

Remedial efforts completed

LINE_183_00

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

LINE_2206

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Upgraded transformer
Installed additional fuses
Upgraded lightning protection

Planned:

Remedial efforts completed

LINE_2252

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Replaced underground cable

Planned:

Remedial efforts completed

LINE_2672

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera

Planned:

Replace underground cable

LINE_2682

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Upgraded lightning protection
Installed additional fuses
Performed regularly scheduled tree trimming

Planned:

Remedial efforts completed

LINE_3307NT

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Performed regularly scheduled tree clearance

Installed additional fuses

Installed additional lightning protection

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts complete

LINE_6000

Bucks County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Installed capacitor

Planned:

Remedial efforts completed

LINE_9600

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

LOMBARD_032

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Planned:

Install recording /testing devices

LOMBARD_043

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Replaced transformer

Upgraded underground cable

Planned:

Remedial efforts completed

MACDADE_136

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed animal protection
Completed regularly scheduled tree trimming

Planned

Remedial efforts completed

MAIN_000

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional fuses
Reconfigured circuit
Completed regularly scheduled tree trimming

Planned

Remedial efforts completed

MARPLE_003

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed

MIDDLETOWN_352

Delaware County

Completed:

Performed regularly scheduled tree clearance
Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Upgraded cable insulation
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed additional lightning protection
Installed 3 phase recloser
Performed regularly schedule tree clearance

Planned:

Remedial efforts completed

MORGAN_001

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed

MORGAN_002

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional fuses
Upgraded wires.

Planned

Remedial efforts completed

MORRISVILLE_012

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional lightning protection

Planned

Remedial efforts completed.

MORTON_133

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Performed regularly scheduled tree clearance
Installed wildlife protection
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed regularly scheduled tree trimming

Planned

Remedial efforts completed

MORTON_142

Delaware County

Completed

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Performed regularly scheduled tree clearance

Planned:

Remedial efforts completed

MORWOOD_000

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional fuses
Upgraded transformer

Planned

Remedial efforts completed

NEW_HOPE_001

Bucks County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Installed additional fuses

Upgraded transformer

Planned:

Remedial efforts completed

NEW_HOPE_002

Bucks County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Upgraded wires

Planned:

Remedial efforts completed

NEWLINVILLE_343

Chester County

Completed:

Completed reliability corrective work orders

Tested/Inspected recloser operation

Inspected circuit visually and with thermographic camera

Upgraded fusing

Installed additional lightning protection

Installed 3 phase recloser

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

NEWTOWN_SQUARE_131

Delaware County

Completed:

Completed reliability corrective work orders

Tested/Inspected recloser operation

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Upgraded fuse coordination

Installed compact 1 phase recloser

Installed 2 - 3 phase reclosers

Installed tree resistant spacer cable

Installed additional animal protection

Planned:

Remedial efforts completed

NEWTOWN_SQUARE_133

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed additional transformer

Planned:

Remedial efforts completed

NEWTOWN_SQUARE_134

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed 3 phase recloser

Planned:

Complete reliability corrective work orders

Install additional fuses

NEWTOWN_SQUARE_146

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Replaced underground cable

Updated recloser communication settings.

Planned

Remedial efforts completed

NICE_001

Philadelphia County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional fuses

Planned:

Remedial efforts completed

NORCO_001

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed additional fuses

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed

NORTH_WALES_347

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed switch

Planned:

Remedial efforts completed

PENCOYD_134

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Upgraded transformer

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

PIKE_041

Philadelphia County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Upgraded lightning protection

Installed additional fuses

Planned:

Remedial efforts completed

PLANEBROOK_351

Chester County

Completed

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed additional animal protection

Tested/Inspected recloser operation

Repaired switch

Planned

Remedial efforts completed

PLUMSTEAD_001

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

PULASKI_014

Philadelphia County

Completed

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional fuses

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

ROXBOROUGH_136

Philadelphia County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Tested/Inspected recloser operation

Installed additional fuses

Installed 3 phase recloser

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

SCOTT_002

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected/Tested recloser operation

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

SHEEDER_000

Chester County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed 3 phase recloser

Installed additional fuses

Installed additional transformer

Installed faulted circuit indicators

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

SOLEBURY_002

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

SPROUL_002

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Tested Inspected recloser operation
Replaced switch
Installed additional fuses
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

STONY_001

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Installed additional fuses

Planned:

Remedial efforts completed.

STOTTSVILLE_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Installed additional fuses
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

SUNNYBURN_001

York County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional lightning protection
Installed additional fuses
Installed 3 phase recloser on supply circuit

Planned:

Remedial efforts completed

TREDDYFRIN_341

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgrade fuse coordination
Installed 3 phase recloser
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

TUNA_141

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional fuses
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

UNIVERSITY_011

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

UPPER_DARBY_132

Delaware County

Completed:

Completed reliability corrective work orders
Performed regularly schedule tree clearance
Inspected circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed
Installed 3 phase recloser
Installed additional fuses

Planned:

Remedial efforts completed

UPPER_MERION_351

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Tested/Inspected recloser operation
Tested/Inspected switch operation
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

WAYNE_134

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Tested / Inspected recloser operation
Installed heavy duty tree wire
Installed 3-1 phase reclosers

Planned:

Remedial efforts completed

WAYNE_136

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed three phase reclosers
Installed tree resistant spacer cable

Planned:

Remedial efforts completed.

WEST_BUCK_001

Bucks County

Completed

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Installed 3 phase recloser on supply circuit
Upgraded secondary wires

Planned:

Remedial efforts completed

WHITEMARSH_141

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Replaced underground cable
Installed compact 1 phase recloser
Installed three phase reclosers
Tested recloser operation
Installed animal protection
Upgrades fusing

Planned:

Remedial efforts completed

WICKER_002

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

WOODBOURNE_352

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera

Planned:

Remedial efforts completed

WRIGHT_000

Bucks County

Completed

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Upgraded transformer

Planned:

Remedial efforts completed

WYNCOTE_003

Montgomery County

Completed

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Installed tree wire

Planned:

Remedial efforts completed

YEADON_134

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Performed regularly schedule tree clearance

Tested/Inspected recloser operation

Upgraded transformer

Installed additional animal protection

Upgraded lightning protection

Planned:

Remedial efforts completed

Appendix C

New Business Connections

This work category includes all the facility work required to add a new customer or to increase the load to an existing customer. The facility work will include the facilities required to directly connect the customer to the system and the upgrade/replacement of any existing facility to serve the requested additional load.

Capacity Expansion

This work category includes only capacity work generated by the system design engineer to prevent system failure and to assure the delivery of voltage as specified in the tariff. The addition of new substations and substation enlargements for future load growth will also be included in this project.

System Performance

This work category includes projects designed to upgrade, modify or improve the performance of the distribution system. Also included in this category are indirect costs in support of all categories and one-time accounting adjustment items.

Facility Relocation

This work category includes all requests for relocation of PECO facilities including municipal as well as customer related relocation requests.

Maintenance

This work category includes work performed to repair and restore equipment to its normal state of operation, along with planned preventive maintenance work such as visual and thermographic inspections and tree trimming around transmission and distribution lines.

Storm Funds

Incremental costs (primarily; overtime, contractors, mutual assistance, and meals) incurred while responding to major storms (storms that meet customer outage and duration criteria).

From: (215) 841-5776
 Anna Migliaccio
 Exelon
 2301 Market Street S15-2
 Philadelphia, PA 19103

Origin ID: REDA



J11201108050225

Ship Date: 28OCT11
 ActWgt: 1.0 LB
 CAD: 9876187/NET3210

Delivery Address Bar Code



Ref #
 Invoice #
 PO #
 Dept #

SHIP TO: (717) 772-7777

BILL SENDER

Rosemary Chiavetta, Secretary
 Pa Public Utility Commission
 400 NORTH ST FL 2
 COMMONWEALTH KEYSTONE BLDG
 HARRISBURG, PA 17120

MON - 31 OCT A1
 STANDARD OVERNIGHT

TRK# 7976 8012 7656



0201

17120

PA-US

MDT

SH MDTA



50FG1/A013/F5F4

After printing this label:

1. Use the 'Print' button on this page to print your label to your laser or inkjet printer.
2. Fold the printed page along the horizontal line.
3. Place label in shipping pouch and affix it to your shipment so that the barcode portion of the label can be read and scanned.

Warning: Use only the printed original label for shipping. Using a photocopy of this label for shipping purposes is fraudulent and could result in additional billing charges, along with the cancellation of your FedEx account number.

Use of this system constitutes your agreement to the service conditions in the current FedEx Service Guide, available on fedex.com. FedEx will not be responsible for any claim in excess of \$100 per package, whether the result of loss, damage, delay, non-delivery, misdelivery, or misinformation, unless you declare a higher value, pay an additional charge, document your actual loss and file a timely claim. Limitations found in the current FedEx Service Guide apply. Your right to recover from FedEx for any loss, including intrinsic value of the package, loss of sales, income interest, profit, attorney's fees, costs, and other forms of damage whether direct, incidental, consequential, or special is limited to the greater of \$100 or the authorized declared value. Recovery cannot exceed actual documented loss. Maximum for items of extraordinary value is \$500, e.g. jewelry, precious metals, negotiable instruments and other items listed in our Service Guide. Written claims must be filed within strict time limits, see current FedEx Service Guide.