



An Exelon Company

Richard G. Webster, Jr.
Vice President
Regulatory Policy and Strategy

Telephone 215.841.4000 ext 5777
Fax 215.841.6208
www.peco.com
dick.webster@peco-energy.com

PECO
2301 Market Street, 515
Philadelphia, PA 19103

October 31, 2013

RECEIVED

OCT 31 2013

Via Federal Express

Rosemary Chiavetta, Secretary
Pennsylvania Public Utility Commission
Commonwealth Keystone Building
400 North Street
P. O. Box 3265
Harrisburg, Pennsylvania 17120

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

**Re: PUC Docket No. L-00030161
Rulemaking Re Amending Electric Service Reliability Regulations at
52 Pa. Code Chapter 57**

Dear Secretary Chiavetta:

In accordance with Electric Service Reliability Regulations at 52 Pa. Code Chapter 57, enclosed is PECO's 2013 Quarterly Reliability Report for the period ending September 30, 2013.

Because portions of the report contain sensitive and proprietary information, PECO is filing two versions of the report, one public and one proprietary. PECO requests that the proprietary report, which has been separated and clearly marked with a "Confidential and Proprietary" header on each page, be kept confidential, pursuant to Commission Order of March 20, 2006.

If you have any further questions regarding this matter, please call me at 215-841-5777.


Sincerely,

Richard G. Webster, Jr. /RAS

cc: Office of Consumer Advocate
Office of Small Business Advocate

enclosures

**PECO Energy Company
Quarterly Reliability Report
For Period Ending September 30, 2013**



October 31, 2013

RECEIVED

OCT 31 2013

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

PECO Energy ("PECO")

Quarterly Reliability Report for the Period Ending September 30, 2013 filed with the Pennsylvania Public Utility Commission.

Submitted per Rulemaking Re: Amending Electric Service, Docket No. L-00030161 Reliability Regulations at 52 Pa.Code Chapter 57

Section 57.195(e)(1) "A description of each major event that occurred during the preceding quarter, including the time and duration of the event, the number of customers affected, the cause of the event and any modified procedures adopted in order to avoid or minimize the impact of similar events in the future."

No Major events occurred during the 3rd quarter 2013

Section 57.195(e)(2) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) for the EDC's service territory for the preceding quarter. The report shall include the data used in calculating the indices, namely the average number of customers served, the number of sustained customer interruptions, the number of customers affected, and the customer minutes of interruption. If MAIFI values are provided, the report shall also include the number of customer momentary interruptions."

PECO Customers	Sustained Customer Interruptions	Sustained Customer Hours	Momentary Customer Interruptions	Sustained Customer Minutes	SAIFI	CAIDI	SAIDI	MAIFI
1,702,364	1,140,197	1,768,957	683,731	106,137,415	0.67	93	62	0.40

Data reflects 12 months ending 09/30/2013. SAIFI, CAIDI and SAIDI are at the best performance levels reported to the Commission since quarterly reports began in December 2003.

PECO Benchmarks and Rolling 12-Month Standards				
	SAIFI	CAIDI	SAIDI	MAIFI
Benchmark	1.23	112	138	N/A
Rolling 12-Month Standard	1.48	134	198	N/A

SAIFI, CAIDI and SAIDI are below their respective benchmarks and standards established on May 7, 2004. No benchmark or standard was established for MAIFI.

Section 57.195(e)(3) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) and other pertinent information such as customers served, number of interruptions, customer minutes interrupted, number of lockouts, and so forth, for the worst performing 5% of the circuits in the system. An explanation of how the EDC defines its worst performing circuits shall be included."

PECO's worst performing 5% circuits for 2013 were selected based on a weighted score combining customer interruptions, customer hours, SAIFI and SAIDI, due to outages on each circuit in a 12 month period. This measure is oriented toward contributions to system SAIFI, SAIDI and CAIDI, and local areas with high outage frequency or duration. In addition, circuits with a history of repeat appearance on worst performing lists were selectively included in the 5% list.

Worst circuits and the rolling 12-month reliability index values requested are shown in Appendix A.

Section 57.195(e)(4) "Specific remedial efforts taken and planned for the worst performing 5% of the circuits as identified in paragraph (3)."

Remedial efforts taken or planned to date for PECO's worst performing 5% of circuits are shown in Appendix B.

Section 57.195(e)(5) *"A Rolling 12-month breakdown and analysis of outage causes during the preceding quarter, including the number and percentage of service outages, the number of customers interrupted, and customer interruption minutes categorized by outage cause such as equipment failure, animal contact, tree related, and so forth. Proposed solutions to identified service problems shall be included."*

12 Months Ending September 30, 2013					
Cause	Service Outages	% of Service Outages	Customer Interruptions	% of Customer Interruptions	Customer Minutes
Animal	751	8.2%	25,455	2.2%	1,953,568
Contact/Dig-In	126	1.4%	15,384	1.3%	1,236,465
Equipment Failure	3,794	41.3%	483,324	42.4%	45,784,150
Lightning	429	4.7%	49,516	4.3%	6,429,785
Other	930	10.1%	122,509	10.7%	7,552,497
T&S	15	0.2%	60,419	5.3%	2,436,621
Unknown	394	4.3%	45,217	4.0%	3,042,937
Vegetation-Broken/Uprooted	1,632	17.8%	216,804	19.0%	24,966,242
Vegetation-Ingrowth	722	7.9%	45,396	4.0%	5,706,032
Vehicles	396	4.3%	76,173	6.7%	7,029,118

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. A customer interrupted by three separate trouble cases represents three customer interruptions, but only one customer interrupted.

The largest contributors to customer interruptions were equipment failure and tree-related interruptions. The leading groups within the equipment failure category were aerial equipment and underground equipment. Most customer interruptions caused by trees came from broken branches and tree trunks or uprooted trees (19% of all outages), as opposed to ingrowth (4%) of all outages. PECO has continued to supplement its regularly scheduled vegetation management cycle with mid-cycle and 34 kV pruning programs and a hazard tree removal program.

Section 57.195(e)(6). *“Quarterly and year to date information on progress toward meeting transmission and distribution inspection and maintenance goals/objectives” (For First, Second and Third Quarter reports only).”*

Predictive and Preventive Maintenance Program – status as of 9/30/2013					
	3 rd Quarter Tasks		YTD Tasks		2013 Total Planned
	Planned	Complete	Planned	Complete	
Recloser Inspections (Number of reclosers inspected)	42	98	126	368	168
Circuit Patrol & Thermography (Number of circuits patrolled)	0	34	941	1,885	941
Pole Inspections (Number of poles visually inspected)	0	0	32,340	40,854	32,340
Padmount Transformers (Number of transformers visually inspected)	2,250	3,493	6,000	7,598	8,264
Below Ground Transformers (Number of transformers visually inspected)	495	397	1,320	2,833	1,807
Substations (Number of substations inspections performed.(e.g. visual inspection, reading of currents, voltages, temperature etc) for a variety of substation components)	333	350	998	1,037	1,330
Unit Substations (Number of unit substations inspections performed .(e.g. visual inspection, reading of currents, voltages, temperature etc) for a variety of substation components)	773	837	2,318	2,423	3,080

Vegetation Management Preventive Maintenance Program – status as of 9/30/13					
	3 rd Quarter Miles		YTD Miles		2013 Total Planned
	Planned	Complete	Planned	Complete	
Distribution Lift and Manual Trimming	643	620	1,844	2,009	2,521
Transmission Trimming and Removals	50	52	149	151	197

Section 57.195(e)(7). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution operation and maintenance expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 3 rd Quarter	Actual 3 rd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$0.6	\$0.2	\$1.8	\$1.0
Capacity Expansion	\$0.2	\$0.1	\$0.6	\$0.5
System Performance	\$11.0	\$10.4	\$32.5	\$29.4
Facility Relocation	\$0.5	\$0.7	\$1.0	\$0.7
Maintenance	\$39.7	\$40.0	\$123.9	\$124.7
Total	\$52.0	\$51.4	\$159.8	\$156.3

Section 57.195(e)(8). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution capital expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 3 rd Quarter	Actual 3 rd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$10.1	\$10.2	\$30.5	\$29.0
Capacity Expansion	\$24.1	\$19.2	\$58.5	\$46.7
System Performance	\$12.4	\$8.2	\$41.2	\$35.1
Facility Relocation	\$3.4	\$2.5	\$8.0	\$6.3
Maintenance	\$17.1	\$26.2	\$51.9	\$71.8
Total	\$67.1	\$66.3	\$190.1	\$188.9

Section 57.195(e)(9). *“Dedicated staffing levels for transmission and distribution operation and maintenance at the end of the quarter, in total and by specific category (e.g., lineman, technician and electrician).”*

PECO’s full-time trade staff as of September 30th 2013 was as follows:

Aerial Lineman	368
Underground Lineman (Include UFS)	52
Transmission / Substation Mechanics, Operators	103
Energy Technicians	102
Aerial Foreman	62
Underground Foreman	17
Transmission / Substation Foreman	29
ET Foreman	5
Total	738

Contact Persons:

J. Coffman
 Director, Engineering
 (215) 841-4201
jearl.coffman@peco-energy.com

Dick Webster
 Vice President Regulatory Policy & Strategy
 (215) 841-5777
dick.webster@peco-energy.com

Appendix A

Rolling 12-month reliability index values for 5% worst performing circuits

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
ABINGTON_006	242	0.36	11	4	1.00	88	16	242
AUDUBON_006	148	3.92	154	605	0.00	580	1,492	0
BELLEVUE_133	1,411	0.73	65	48	0.47	1,030	1,122	670
BETHAYRES_002	501	1.65	46	77	1.00	829	642	501
BOOTH_003	1,217	1.91	84	161	0.00	2,328	3,256	0
BRADFORD_343	549	3.36	52	176	0.08	1,845	1,606	44
BRYN_MAWR_132	1,116	0.06	130	8	0.00	70	152	0
BRYN_MAWR_134	452	0.94	89	84	0.00	425	630	0
BRYN_MAWR_143	225	2.01	76	152	0.22	452	571	49
BUCKINGHAM_343	1,924	0.25	102	26	0.81	487	827	1554
BUCKINGHAM_346	2,594	0.51	45	23	0.52	1,327	987	1345
BUCKINGHAM_371	1,930	0.30	136	41	0.86	583	1,318	1658
BYBERRY_133	1,628	0.73	348	255	0.65	1,195	6,932	1063
BYBERRY_162	1,567	2.67	38	101	1.01	4,181	2,629	1583
CALN_000	538	0.06	201	12	0.00	32	107	0
CASTLE_000	508	3.38	58	195	2.00	1,715	1,649	1016
CHARLTON_000	423	0.22	166	37	0.00	93	258	0
COCHRANVILLE_341	1,542	1.29	173	223	0.97	1,992	5,738	1491
CONCORD_351	1,980	2.16	99	215	4.52	4,277	7,088	8946
CORNOG_001	480	0.66	87	58	2.09	317	462	1001
CREAMERY_000	618	1.12	65	73	0.99	692	751	614
CRESCENTVILLE_135	1,993	1.04	46	48	0.00	2,074	1,589	0
DAVISVILLE_007	666	2.99	117	350	2.10	1,992	3,890	1401
DURHAM_002	594	1.11	93	104	1.00	662	1,028	594
DUTTON_002	324	0.50	83	41	0.00	161	222	0
EDDINGTON_138	779	0.83	71	59	0.00	649	772	0
EDDYSTONE_131	393	1.21	64	78	0.00	476	509	0
EDDYSTONE_132	1,654	0.69	48	33	0.00	1,139	913	0
ELKINS_PARK_004	536	1.43	303	433	0.36	767	3,870	193
FAIRLESS_006	494	0.03	231	7	0.00	16	62	0
FIN_002	457	1.09	451	492	0.00	499	3,749	0
FLINT_144	900	2.74	72	199	0.00	2,468	2,981	0
FOULK_131	1,704	0.45	44	20	0.58	773	572	980
FOX_CHASE_133	844	2.76	51	142	0.27	2,332	1,996	229
FURNACE_000	577	4.72	223	1052	0.12	2,724	10,113	70
GARRETT_003	756	0.34	60	21	1.00	259	261	755
GLADWYNE_001	203	1.75	51	89	2.35	356	301	478
GLADWYNE_132	537	2.18	57	123	2.41	1,172	1,104	1296
GLADWYNE_133	638	1.63	55	90	4.00	1,041	960	2554
GLADWYNE_138	587	1.61	146	234	0.77	944	2,293	451
GOLF_002	545	3.32	101	334	0.41	1,809	3,038	223
GROVE_000	641	2.85	96	274	1.00	1,829	2,922	640
HAGYS_004	317	1.14	175	200	0.00	362	1,056	0
HARMONY_003	472	4.01	52	209	2.00	1,893	1,643	944
HARMONY_007	1,288	3.54	41	144	1.00	4,555	3,081	1285
HARTMAN_351	3,529	0.66	134	88	1.53	2,312	5,175	5400
HEATON_133	1,879	1.35	65	87	0.31	2,528	2,727	575

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
HEATON_147	1,159	0.06	173	10	0.00	69	199	0
HOLMESBURG_143	768	3.03	51	155	0.00	2,325	1,980	0
HOWELL_002	393	2.05	180	369	0.99	807	2,417	390
JARRETT_144	1,156	1.85	99	184	0.41	2,142	3,541	475
JENKINTOWN_137	1,624	0.16	156	25	0.00	264	686	0
JENKINTOWN_141	726	0.64	97	62	0.00	468	754	0
KEMBLE_002	402	5.18	95	490	0.04	2,083	3,282	17
KENNETT_SQUAR_005	327	3.25	75	245	1.26	1,064	1,335	413
LANDENBERG_000	556	2.59	176	454	2.98	1,438	4,206	1659
LANGHORNE_002	645	0.96	59	57	1.00	621	608	644
LANTERN_000	573	1.39	70	97	0.00	795	929	0
LINE_104_00BY	4	0.50	76	38	0.00	2	3	0
LINE_116_00BM	516	1.53	65	100	0.50	791	856	259
LINE_119_00UP	43	1.14	135	153	0.00	49	110	0
LINE_2394	1,821	0.87	74	64	0.00	1,576	1,953	0
LINE_2630	5	0	0	0	0	0	0	0
LINE_2753	79	2.81	105	296	0.00	222	390	0
LINE_3344	622	3.03	103	313	0.00	1,884	3,245	0
LINE_7200WH	218	3.49	95	332	1.38	760	1,207	301
LINTON_341	2,283	0.51	109	55	0.06	1,158	2,104	131
LINTON_351	2,457	0.80	162	130	1.62	1,968	5,330	3970
LLANERCH_145	827	2.13	62	132	0.00	1,763	1,815	0
LOMBARD_043	329	0	0	0	0	0	0	0
MACDADE_132	1,632	0.20	96	20	0.00	334	533	0
MACDADE_135	2,196	0.15	190	28	0.00	320	1,015	0
MACDADE_140	1,580	0.07	107	8	0.00	116	207	0
MALL_037	507	0.00	817	0	0.00	15	204	0
MODENA_000	219	1.06	98	104	0.99	232	380	217
NESHAMINY_164	1,403	0.50	105	52	0.62	699	1,218	870
NEWLINVILLE_011	557	1.16	73	84	2.96	644	783	1648
NEWLINVILLE_343	2,770	0.14	211	30	0.00	400	1,404	0
NEWLINVILLE_362	2,498	0.16	156	25	0.03	393	1,025	72
NEWTOWN_SQUAR_131	1,311	2.24	85	191	0.90	2,937	4,181	1178
NORCO_002	752	0.01	221	3	0.00	11	41	0
NORTH_PHILADE_132	2,789	1.99	99	197	0.86	5,562	9,177	2386
NORTH_WALES_011	696	1.98	110	217	0.00	1,375	2,514	0
NORTH_WALES_344	1,002	0.30	134	40	0.00	296	663	0
OAKMONT_001	522	0.20	158	31	1.00	104	274	522
OAKMONT_004	671	2.90	78	226	1.03	1,947	2,523	692
PARRISH_138	1,901	0.00	573	0	0.00	1	10	0
PARRISH_143	1,105	0.00	379	2	0.00	5	32	0
PENCOYD_133	1,267	3.00	58	175	0.00	3,798	3,700	0
PENROSE_162	538	4.75	81	385	1.00	2,556	3,457	538
PENTRIDGE_013	1,396	4.71	132	620	0.00	6,577	14,421	0
PERKIOMEN_362	1,545	1.06	71	75	0.00	1,636	1,943	0
PHOENIXVILLE_008	952	1.00	5	5	0.00	952	79	0
PICKERING_001	400	1.04	6	6	1.00	417	42	401
PLYMOUTH_181	965	1.05	98	102	0.39	1,011	1,645	375
PULASKI_014	1,006	0.96	147	141	0.00	966	2,359	0
RODGERS_132	147	1.11	48	53	0.01	163	129	1

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
SADSBURY_000	639	0.10	144	15	0.00	66	158	0
SCHWENKSVILLE_001	492	0.27	62	17	1.00	134	139	490
SCHWENKSVILLE_002	731	2.05	72	147	1.00	1,500	1,792	729
SECANE_007	811	2.05	97	198	0.00	1,660	2,675	0
SLATE_000	141	0.17	253	43	0.00	24	101	0
SOLEBURY_001	502	2.07	142	294	1.00	1,041	2,458	502
TREVOSE_138	1,211	2.08	46	96	0.00	2,518	1,934	0
TUNA_131	1,330	0.97	8	8	0.00	1,293	180	0
WALLACE_000	237	2.13	97	206	1.00	504	813	237
WARRINGTON_343	2,211	0.26	74	20	1.81	581	721	4002
WAVERLY_134	87	1.29	131	168	0.00	112	244	0
WAYNE_137	1,215	2.21	78	172	1.88	2,682	3,486	2279
WAYNE_143	846	1.65	81	134	2.37	1,396	1,892	2005
WEST_BUCK_001	245	1.00	163	163	1.00	245	664	245
WESTTOWN_000	254	2.31	95	220	6.71	587	933	1705
WHITEMARSH_161	1,296	0.79	80	64	0.48	1,027	1,374	628
WILLOWDALE_001	366	3.01	128	385	2.00	1,102	2,347	731

The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. If a customer is interrupted by three separate trouble cases, they represent three customer interruptions, but only one customer interrupted.

Appendix B

Remedial efforts taken and planned for 5% worst performing circuits as of 09/30/13

ABINGTON_006

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Upgraded fuses

Completed reliability corrective workorders

Installed wildlife protection

Planned:

Remedial efforts completed

AUDOBON_006

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

BELLEVUE_133

Bucks County

Completed:

Repaired Station Leg Cable

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Install 3 phase recloser

Completed reliability corrective work orders

BETHAYRES_002

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Complete regularly scheduled tree trimming

Planned:

Install 2 three phase reclosers on supply line

BOOTH_003

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Upgrade secondary wire

Install (2) Three phase reclosers

BRADFORD_343

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Inspect selected areas of circuit for vegetation issues and corrected as needed
Installed three phase reclosers
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

BRYN_MAWR_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Complete reliability corrective workorders
Installed (2) three phase reclosers

Planned:

Remedial efforts completed

BRYN_MAWR_134

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded animal protection
Upgraded fuses

Planned:

Remedial efforts completed

BRYN_MAWR_143

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

BUCKINGHAM_343

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Upgraded fuses
Installed three phase recloser
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

BUCKINGHAM_346

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Completed regularly scheduled tree trimming

Planned:

Install (2) three phase reclosers

BUCKINGHAM_371

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed three phase recloser
Installed three phase recloser
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

BYBERRY_133

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded lightning protection
Upgraded cable insulation
Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

BYBERRY_162

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Completed regularly scheduled tree trimming

Planned:

Complete reliability corrective workorders

CALN_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

CASTLE_000

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses
Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

CHARLTON_000

Chester s County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Balanced load on circuit
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

COCHRANVILLE_341

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded lightning protection

Planned:

Remedial efforts completed

CONCORD_351

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Tested / Inspected recloser operation

Planned:

Install 3 phase recloser

CORNOG-001

Chester County

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformer
Completed regularly scheduled tree trimming
Installed additional fuses

Planned:

Remedial efforts completed

CREAMERY_000

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

CRESCENTVILLE_135

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed additional fuses
Repaired cable
Installed three phase recloser
Installed additional fuses

Planned:

Remedial efforts completed

DAVISVILLE_007

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformer and secondary wires

Planned:

Remedial efforts completed

DURHAM_002

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Complete reliability corrective workorders

DUTTON_002

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

EDDINGTON_138

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Fuse coordination

Planned:

Remedial efforts completed

EDDYSTONE_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Install three phase recloser

EDDYSTONE_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection
Balance phases on circuit

Planned:

Remedial efforts completed

ELKINS_PARK_004

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Complete regularly scheduled tree trimming

Planned:

Complete reliability corrective workorders

FAIRLESS_006

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Upgraded fuses

Planned:

Remedial efforts completed

FIN_002

York County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

FLINT_144

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Completed regularly scheduled tree trimming

Planned:

Install 3 phase recloser

FOULK_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Test/Inspect recloser settings
Upgraded lightning protection
Upgraded fuses

Planned:

Remedial efforts completed

FOX_CHASE_133

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Coordinated fuses
Completed regularly scheduled tree trimming

Planned:

Install three phase recloser

Upgrade fuses

FURNACE_000

York County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fusing
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

GARRETT_003

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed faulted circuit indicators

Planned:

Remedial efforts completed

GLADWYNE_001

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuse
Installed faulted circuit indicators

Planned:

Remedial efforts completed

GLADWYNE_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

GLADWYNE_133

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded wildlife protection
Upgraded fuses

Planned:

Remedial efforts completed

GLADWYNE_138

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses

Planned:

Remedial efforts completed

GOLF_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fusing
Upgraded fusing
Replaced switch

Planned:

Remedial efforts complete

GROVE_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses

Planned:

Remedial efforts completed

HAGYS_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed additional fuses

Planned:

Remedial efforts complete

HARMONY_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Coordinated fusing

Planned:

Install recloser on supply circuit

HARMONY_007

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

HARTMAN_351

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts complete

HEATON_133

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Upgraded fuses

Upgraded wire

Replaced cable

Upgraded transformer

Planned:

Remedial efforts completed

HEATON_147

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Upgraded lightning protection

Planned:

Remedial efforts completed

HOLMESBURG_143

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Upgraded cable insulation

Planned:

Remedial efforts completed

HOWELL_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Installed additional fuses

Installed three phase recloser

Planned:

Remedial efforts completed

JARRETT_144

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses

Planned:

Inspect selected areas of circuit for vegetation issues and corrected as needed

JENKINTOWN_137

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Coordinated fusing
Upgraded service wires
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

JENKINTOWN_141

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Completed regularly scheduled tree trimming
Installed compact single phase recloser

Planned:

Install three phase recloser
Install single phase recloser

KEMBLE_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Installed faulted circuit indicators

Planned:

Remedial efforts completed

KENNETT SQUARE_005

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

LANDENBERG_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses
Installed additional fuses

Planned:

Remedial efforts complete

LANGHORNE_002

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts complete

LANTERN_000

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformer

Planned:

Remedial efforts complete

LINE_104_00BY

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed additional fuse
Repaired switch
Completed regularly scheduled tree trimming
Balanced circuit

Planned:

Remedial efforts completed

LINE_116_00BM

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed 3 phase recloser

Planned:

Remedial efforts completed

LINE_119_00UP

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed faulted circuit indicators
Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

LINE_2394

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Install additional fuse
Upgraded transformer
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

LINE_2630

Delaware County

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed switch

Planned:

Remedial efforts completed

LINE_2753

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Replaced cable section

Planned:

Remedial efforts completed

LINE_3344

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed switch

Planned:

Remedial efforts completed

LINE_7200WH

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

LINTON_341

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Replace cable
Upgraded secondary mains
Repaired cable
Repaired switch
Installed (3) three phase reclosers

Planned:

Remedial efforts completed

LINTON_351

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

LLANERCH_145

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Install (2) three phase reclosers

LOMBARD_043

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Repaired switch

Planned:

Replace cable section

MACDADE_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded wildlife protection

Completed reliability corrective work orders

Planned:

Remedial efforts completed

MACDADE_135

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Install trip saver

Completed reliability corrective work orders

Planned:

Remedial efforts completed

MACDADE_140

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Upgraded wildlife protection

Planned:

Remedial efforts completed

MALL_037

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Planned:

Complete reliability corrective work orders

MODENA_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Installed additional fuses

Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

NESHAMINY_164

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Install wildlife protection

Install trip savers

Upgraded transformer

Planned:

Remedial efforts completed

NEWLINVILLE_011

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Installed faulted circuit indicators

Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

NEWLINVILLE_343

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Installed three phase recloser

Upgraded lightning protection

Planned:

Install three phase recloser

Complete regularly scheduled tree trimming

NEWLINVILLE_362

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Upgraded wildlife protection

Upgraded lightning protection

Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

NEWTOWN_SQUARE_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Upgraded wildlife protection
Upgraded lightning protection
Installed additional wildlife protection
Replaced single phase recloser
Completed reliability corrective work orders
Installed tree wire
Installed (2) three phase reclosers
Installed additional fuses

Planned:

Remedial efforts completed

NORCO_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded wildlife protection

Planned:

Remedial efforts completed

NORTH_PHILADELPHIA_132

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Installed additional fuses
Upgraded lightning protection

Planned:

Install three phase recloser

NORTH_WALES_011

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Installed single phase reclosers
Upgraded secondary wires

Planned:

Remedial efforts completed

NORTH_WALES_344

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Installed wildlife protection

Planned:

Remedial efforts completed

OAKMONT_001

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders

Planned:

Install relay
Install lightning protection

OAKMONT_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Installed switch

Planned:

Remedial efforts completed

PARRISH_138

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Install additional fuses
Upgraded transformer

Planned:

Remedial efforts completed

PARRISH_143

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Installed additional fuses
Upgraded lightning protection

Planned:

Remedial efforts completed

PENCOYD_133

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Planned:

Remedial efforts completed

PENROSE_162

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Upgraded lightning protection

Installed additional fuses

Replaced switch

Planned:

Remedial efforts completed

PENTRDIGE_013

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Installed additional fuses

Upgraded lightning protection

Planned:

Remedial efforts completed

PERKIOMEN_362

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Planned:

Install three phase recloser

PHOENIXVILLE_008

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Planned:

Remedial efforts completed

PICKERING_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Planned:

Remedial efforts completed

PLYMOUTH_181

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Upgraded transformer

Replaced cable

Installed additional fuses

Upgraded transformer

Planned:

Remedial efforts completed

PULASKI_014

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Installed additional fuses

Planned:

Remedial efforts completed

RODGERS_132

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Replaced cable section

Planned:

Modify recloser

SADSBURY_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Complete reliability corrective work orders

Planned:

Remedial efforts completed

SCHWENKSVILLE_001

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Coordinated fusing

Planned:

Remedial efforts completed

SCHWENKSVILLE_002

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Planned:

Remedial efforts completed

SECANE_007

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Planned:

Remedial efforts completed

SLATE_000

York County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

SOLEBURY_001

Buck County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Upgraded secondary wires

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

TREVOSE_138

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders

Planned:

Install (2) three phase reclosers
Install three phase recloser on supply line
Complete reliability corrective work orders
Upgrade secondary wires
Complete regularly scheduled tree trimming

TUNA_131

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded lightning protection
Installed additional fuses

Planned:

Remedial efforts completed

WALLACE_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

WARRINGTON_343

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders

Planned:

Remedial efforts completed

WAVERLY_134

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Replaced switch
Replace cable section

Planned:

Remedial efforts completed

WAYNE_137

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Planned:

Complete regularly scheduled tree trimming

Complete reliability corrective work orders

WAYNE_143

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Coordinate fusing

Upgrade wildlife protection

Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

WEST_BUCK_001

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

WESTTOWN_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

WHITEMARSH_161

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced cable section

Planned:

Remedial efforts completed

WILLOWDALE_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuses

Installed faulted circuit indicators

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

Appendix C

New Business Connections

This work category includes all the facility work required to add a new customer or to increase the load to an existing customer. The facility work will include the facilities required to directly connect the customer to the system and the upgrade/replacement of any existing facility to serve the requested additional load.

Capacity Expansion

This work category includes only capacity work generated by the system design engineer to prevent system failure and to assure the delivery of voltage as specified in the tariff. The addition of new substations and substation enlargements for future load growth will also be included in this project.

System Performance

This work category includes projects designed to upgrade, modify or improve the performance of the distribution system. Also included in this category are indirect costs in support of all categories and one-time accounting adjustment items.

Facility Relocation

This work category includes all requests for relocation of PECO facilities including municipal as well as customer related relocation requests.

Maintenance

This work category includes work performed to repair and restore equipment to its normal state of operation, along with planned preventive maintenance work such as visual and thermographic inspections and tree trimming around transmission and distribution lines.

Storm Funds

Incremental costs (primarily; overtime, contractors, mutual assistance, and meals) incurred while responding to major storms (storms that meet customer outage and duration criteria).

From: (215) 841-5776
Anna Migliaccio
Exelon
2301 Market Street S15-2
Philadelphia, PA 19103

Origin ID: REDA



Ship Date: 31OCT13
ActWgt: 1.0 LB
CAD: 9876187/INET3430

Delivery Address Bar Code




SHIP TO: (717) 772-7777 **BILL SENDER**
Rosemary Chiavetta, Secretary
Pa Public Utility Commission
400 NORTH ST FL 2
COMMONWEALTH KEYSTONE BLDG
HARRISBURG, PA 17120

Ref #
Invoice #
PO #
Dept #


FRI - 01 NOV AA
STANDARD OVERNIGHT

TRK# 7970 5257 3720
0201



EN MDTA

17120
PA-US
MDT



51AG1AB1B1A9E

After printing this label:

1. Use the 'Print' button on this page to print your label to your laser or inkjet printer.
2. Fold the printed page along the horizontal line.
3. Place label in shipping pouch and affix it to your shipment so that the barcode portion of the label can be read and scanned.

Warning: Use only the printed original label for shipping. Using a photocopy of this label for shipping purposes is fraudulent and could result in additional billing charges, along with the cancellation of your FedEx account number. Use of this system constitutes your agreement to the service conditions in the current FedEx Service Guide, available on fedex.com. FedEx will not be responsible for any claim in excess of \$100 per package, whether the result of loss, damage, delay, non-delivery, misdelivery, or misinformation, unless you declare a higher value, pay an additional charge, document your actual loss and file a timely claim. Limitations found in the current FedEx Service Guide apply. Your right to recover from FedEx for any loss, including intrinsic value of the package, loss of sales, income interest, profit, attorney's fees, costs, and other forms of damage whether direct, incidental, consequential, or special is limited to the greater of \$100 or the authorized declared value. Recovery cannot exceed actual documented loss. Maximum for items of extraordinary value is \$1,000, e.g. jewelry, precious metals, negotiable instruments and other items listed in our Service Guide. Written claims must be filed within strict time limits, see current FedEx Service Guide.