



Richard G. Webster, Jr.
Director
Rates and Regulatory Affairs

Telephone 215.841.4000 ext 5777
Fax 215.841.6208
www.exeloncorp.com
dick.webster@exeloncorp.com

PECO Energy Company
2301 Market Street, S15
Philadelphia, PA 19103

Mail To: 8699
Philadelphia, PA 19101-8699

July 30, 2010

RECEIVED

JUL 30 2010

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

FedEx

Rosemary Chiavetta, Secretary
Pennsylvania Public Utility Commission
Commonwealth Keystone Building
400 North Street
Second Floor
Harrisburg, Pennsylvania 17120

**Re: PUC Docket No. L-00030161
Rulemaking Re Amending Electric Service Reliability Regulations at
52 Pa. Code Chapter 57**

Dear Secretary Chiavetta:

In accordance with Electric Service Reliability Regulations at 52 Pa. Code Chapter 57, enclosed are an original and six copies of PECO's 2010 Quarterly Reliability Report for the period ending June 30, 2010.

Because portions of the report contain sensitive and proprietary information, PECO is filing two versions of the report, one public and one proprietary. PECO requests that the proprietary report, which has been separated and clearly marked with a "Confidential and Proprietary" header on each page, be kept confidential, pursuant to Commission Order of March 20, 2006.

If you have questions regarding this matter, please call me at 215-841-5777.


Sincerely,

cc: Office of Consumer Advocate
Office of Small Business Advocate

enclosures

SAN/amm

**PECO Energy Company
Quarterly Reliability Report
For Period Ending June 30, 2010**



RECEIVED

JUL 30 2010

August 1, 2010

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

PECO Energy ("PECO")

Quarterly Reliability Report for the Period Ending June 30, 2010 filed with the Pennsylvania Public Utility Commission.

Submitted per Rulemaking Re: Amending Electric Service, Docket No. L-00030161 Reliability Regulations at 52 Pa.Code Chapter 57

Section 57.195(e)(1) "A description of each major event that occurred during the preceding quarter, including the time and duration of the event, the number of customers affected, the cause of the event and any modified procedures adopted in order to avoid or minimize the impact of similar events in the future."

On June 24th PECO experienced a storm that affected 337,351 customers. The interruptions occurred as a result of a storm that brought high winds, rain and lightning. All counties were impacted however Delaware and Chester Counties had the most sustained interruptions. Mutual assistance was received from Allegheny Energy. Local contract crews working along with contract crews from BGE, PPL and First Energy also assisted in restoration efforts. Lessons Learned were conducted and it was noted that the communication plan template continues to be refined in delivering integrated communications, which encompasses all external and internal stakeholders. PECO submitted to the Commission a request to exclude this major event per Commission regulations on July 8, 2010 and has voluntarily extended the consideration period for this exclusion until August 31, 2010. The reliability data in this report reflects exclusion of this major event.

Section 57.195(e)(2) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) for the EDC's service territory for the preceding quarter. The report shall include the data used in calculating the indices, namely the average number of customers served, the number of sustained customer interruptions, the number of customers affected, and the customer minutes of interruption. If MAIFI values are provided, the report shall also include the number of customer momentary interruptions."

PECO Customers	Sustained Customer Interruptions	Sustained Customer Hours	Momentary Customer Interruptions	Sustained Customer Minutes	SAIFI	CAIDI	SAIDI	MAIFI
1,674,884	1,810,418	3,968,199	1,199,029	238,091,943	1.08	132	142	0.72

Data reflects 12 months ending 06/30/2010 with major event excluded.

PECO Benchmarks and Rolling 12-Month Standards				
	SAIFI	CAIDI	SAIDI	MAIFI
Benchmark	1.23	112	138	N/A
Rolling 12-Month Standard	1.48	134	198	N/A

SAIFI is currently below the standard and benchmark, CAIDI and SAIDI are above their respective benchmark but below the standard established on May 7, 2004. No benchmark or standard was established for MAIFI.

Section 57.195(e)(3) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) and other pertinent information such as customers served, number of interruptions, customer minutes interrupted, number of lockouts, and so forth, for the worst performing 5% of the circuits in the system. An explanation of how the EDC defines its worst performing circuits shall be included."

PECO's worst performing 5% circuits for 2010 were selected based on a weighted score combining customer interruptions, customer hours, SAIFI and SAIDI, due to outages on each circuit in a 12 month period. This measure is oriented toward contributions to system SAIFI, SAIDI and CAIDI, and local areas with high outage frequency or duration. In addition, circuits with a history of repeat appearance on worst performing lists were selectively included in the 5% list.

Worst circuits and the rolling 12-month reliability index values requested are shown in Appendix A.

Section 57.195(e)(4) "Specific remedial efforts taken and planned for the worst performing 5% of the circuits as identified in paragraph (3)."

RECEIVED
JUL 30 2010
PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

Remedial efforts taken or planned to date for PECO's worst performing 5% of circuits are shown in Appendix B.

Section 57.195(e)(5) "A Rolling 12-month breakdown and analysis of outage causes during the preceding quarter, including the number and percentage of service outages, the number of customers interrupted, and customer interruption minutes categorized by outage cause such as equipment failure, animal contact, tree related, and so forth. Proposed solutions to identified service problems shall be included."

12 Months Ending June 30 th , 2010					
Cause	Service Outages	% of Service Outages	Customer Interruptions	% of Customer Interruptions	Customer Minutes
Animal	1,029	7.8%	32,952	1.8%	2,509,354
Contact/Dig-In	133	1.0%	18,298	1.0%	1,027,190
Equipment Failure	4,455	33.8%	605,735	33.5%	68,097,666
Lightning	874	6.6%	122,886	6.8%	19,610,366
Other	2,147	16.3%	182,778	10.1%	18,134,869
T&S	25	0.2%	141,395	7.8%	10,724,707
Unknown	482	3.7%	64,562	3.6%	5,968,540
Vegetation-Broken/Uprooted	2,264	17.2%	419,508	23.2%	75,599,298
Vegetation-Ingrowth	1,472	11.2%	144,068	8.0%	29,498,965
Vehicles	319	2.4%	78,236	4.3%	6,920,988

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. A customer interrupted by three separate trouble cases represents three customer interruptions, but only one customer interrupted.

The largest contributors to customer interruptions were equipment failure and tree-related interruptions. The leading groups within the equipment failure category were aerial equipment and underground equipment. Most customer interruptions caused by trees came from broken branches and tree trunks or uprooted trees (74% of vegetation outages), as opposed to ingrowth (26% of vegetation outages). PECO has continued with the significant supplemental vegetation management program it began in 2006 to prune or remove trees between cycles of its regularly scheduled vegetation management program.

Section 57.195(e)(6) "Quarterly and year to date information on progress toward meeting transmission and distribution inspection and maintenance goals/objectives" (For First, Second and Third Quarter reports only)."

Predictive and Preventive Maintenance Program – status as of 6/30/2010					
	2 nd Quarter Tasks		YTD Tasks		2010 Total Planned
	Planned	Complete	Planned	Complete	
Manhole Inspections (Number of manholes inspected)	656	663	704	711	1,453
Circuit Patrol & Thermography (Number of circuits inspected)	720	1,127	1,312	1,882	1,514
Recloser Inspections (Number of reclosers inspected)	72	90	124	148	246
Center City Network Inspections (Number of maintenance tasks performed (e.g. visual inspection, functional testing))	160	8	318	398	318
T&S Maintenance (Number of maintenance tasks performed (e.g. visual inspection, predictive/diagnostic maintenance, preventive maintenance) for a variety of substation components)	1,074	1,264	2,140	2,368	4,043
T&S Testing (Number of maintenance tasks performed (e.g. calibration, trip test))	387	622	779	1,246	1,542
Totals	3,069	3,774	5,377	6,753	9,116

Vegetation Management Preventive Maintenance Program – status as of 6/30/10

	2 nd Quarter Miles		YTD Miles		2010 Total Planned
	Planned	Complete	Planned	Complete	
Distribution Lift and Manual Trimming	683	782	1,173	1,176	2,465
Transmission Trimming and Removals	61	61	106	106	198
Totals	744	843	1,279	1,282	2,663

Section 57.195(e)(7). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution operation and maintenance expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 2nd Quarter	Actual 2nd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$0.7	\$0.5	\$1.4	\$1.1
Capacity Expansion	\$0.4	\$0.1	\$0.9	\$0.2
System Performance	\$11.0	\$10.5	\$21.5	\$17.9
Facility Relocation	\$1.3	\$0.3	\$2.4	\$0.5
Maintenance	\$37.1	\$37.3	\$76.6	\$77.0
Total	\$50.5	\$48.7	\$102.8	\$96.7

Section 57.195(e)(8). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution capital expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 2nd Quarter	Actual 2nd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$9.7	\$8.3	\$20.2	\$17.0
Capacity Expansion	\$29.4	\$32.5	\$57.6	\$52.5
System Performance	\$14.3	\$22.4	\$27.2	\$35.8
Facility Relocation	\$6.2	\$1.5	\$12.0	\$3.6
Maintenance	\$19.3	\$22.8	\$37.2	\$42.3
Total	\$78.9	\$87.5	\$154.2	\$151.2

Section 57.195(e)(9). *“Dedicated staffing levels for transmission and distribution operation and maintenance at the end of the quarter, in total and by specific category (e.g., lineman, technician and electrician).”*

PECO’s full-time trade staff as of June 30, 2010 was as follows:

Aerial Lineman	372
Underground Lineman (Include UTS)	54
Transmission / Substation Mechanics, Operators	109
Energy Technicians	101
Aerial Foreman	59
Underground Foreman (Includes UTS)	18
Transmission / Substation Foreman	31
Total	744

Contact Persons:

J. Coffman
 Director, Engineering
 (215) 841-4201
jearl.coffman@peco-energy.com

Dick Webster
 Director, Rates and Regulatory
 (215) 841-5777
dick.webster@peco-energy.com

Appendix A
Rolling 12- month reliability index values for 5% worst performing circuits

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
AVONDALE_001	385	5.05	128	644	3.51	1945	4133	1350
BALA_045	604	1.99	157	312	0.00	1199	3138	0
BELLEVUE_133	1411	2.14	129	276	2.46	3026	6489	3477
BELLEVUE_134	792	2.68	226	607	2.37	2125	8015	1876
BETHAYRES_002	498	3.22	104	333	2.02	1602	2764	1007
BLUE GRASS_144	1461	3.75	110	412	0.49	5483	10030	714
BRISTOL_012	881	1.10	183	202	0.00	971	2965	0
BRYAN_001	477	5.79	229	1328	0.00	2764	10556	0
BYBERRY_162	1552	3.47	42	147	2.67	5381	3801	4151
CHALFONT_001	526	3.87	165	640	1.10	2036	5610	579
CHANDLER_000	487	9.21	123	1137	0.00	4485	9227	2
CHARLTON_000	475	4.11	121	497	0.00	1954	3938	0
CHESTNUT HILL_031	316	4.50	126	569	0.00	1422	2998	0
CHICHESTER_134	2060	1.16	48	55	1.18	2383	1890	2431
CLAY_342	2371	5.00	210	1048	4.25	11858	41421	10083
COLWYN_133	3360	1.97	90	177	2.70	6608	9918	9077
CONCORD_351	1965	2.75	128	353	1.40	5413	11551	2746
CRESCENTVILLE_136	2421	0.81	46	37	1.44	1973	1500	3484
CROSS_000	299	5.82	524	3048	4.53	1741	15190	1355
CROYDON_132	1481	0.77	77	59	0.36	1133	1461	540
CRUM LYNNE_138	1610	1.62	72	117	2.37	2603	3128	3821
DALEVILLE_342	611	4.91	200	984	1.95	3002	10022	1190
DAVISVILLE_003	947	3.10	116	361	3.00	2935	5694	2844
DUTTON_001	885	3.31	46	152	0.19	2929	2237	170
ELKINS PARK_011	444	2.49	147	367	0.00	1104	2712	0
EMILIE_132	1373	1.27	464	592	0.00	1750	13539	0
EMILIE_133	1740	1.17	102	120	0.02	2043	3474	38
FIN_001	241	6.84	163	1115	0.00	1649	4480	0
FLINT_144	898	1.45	267	386	1.19	1301	5783	1066
FOX CHASE_133	844	3.47	189	655	0.00	2927	9209	0
HAGYS_004	311	3.96	222	881	0.00	1233	4565	0
HEATON_139	1530	2.43	125	304	0.09	3716	7750	140
HEATON_164	1158	1.58	155	245	1.00	1824	4726	1154
HEATON_169	1460	3.07	98	301	1.11	4483	7319	1618
ISLAND ROAD_136	1599	1.64	121	198	0.00	2618	5272	0
JENKINTOWN_139	1011	3.63	109	397	2.93	3673	6686	2960
JENKINTOWN_140	387	3.95	420	1659	0.00	1527	10701	0
JENNERSVILLE_341	2620	4.48	199	890	3.41	11740	38854	8937
KAOLIN_001	218	6.10	130	790	4.18	1330	2872	912
KAOLIN_003	232	6.10	109	667	4.41	1415	2580	1023
KEMBLE_002	394	3.57	269	960	1.01	1406	6304	398
KENNETT SQUAR_001	398	7.20	122	881	13.75	2866	5845	5474
KENNETT SQUAR_003	657	6.26	101	633	12.54	4115	6934	8238
KENNETT SQUAR_005	306	8.70	96	834	12.65	2661	4254	3872

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
KERBAUGH 005	1436	0.23	114	26	0.00	334	634	0
KERBAUGH 009	984	0.07	412	30	0.00	72	494	0
LANDENBERG 000	551	7.93	177	1406	1.39	4368	12910	768
LENAPE 341	980	2.66	144	383	0.13	2605	6249	128
LENAPE 344	1822	3.52	53	186	3.45	6416	5654	6285
LENAPE 351	1608	8.60	130	1114	10.08	13825	29847	16211
LINE 1099	2240	0.18	289	51	0.00	399	1919	0
LINE 1100CL	1401	6.13	95	582	1.42	8582	13590	1985
LINE 2200CR	763	2.86	136	387	0.56	2181	4928	424
LINE 2241	1456	0.80	120	96	0.00	1172	2337	0
LINE 2445	489	3.15	84	265	0.00	1541	2160	0
LINE 300CR	2304	1.22	162	198	0.68	2813	7603	1565
LINE 4600PB	350	2.04	92	187	0.00	713	1093	0
LINE 518	6	3.33	391	1302	0.00	20	130	0
LINE 7200WH	216	1.44	146	210	0.44	311	758	96
LINE 734	99	1.56	531	825	0.00	154	1362	0
LINFIELD 000	857	3.53	220	777	4.00	3023	11096	3425
LINTON 342	2776	3.40	118	402	0.00	9438	18612	0
LYNDELL 000	201	4.41	228	1008	2.37	887	3377	476
MACDADE 137	2070	1.82	120	218	1.46	3776	7535	3020
MALVERN 001	728	1.87	137	256	1.49	1359	3104	1082
MARKLEY 133	1246	3.06	315	963	0.72	3812	19994	893
MARPLE 138	726	3.28	111	362	2.00	2379	4386	1453
MARSHALLTON 002	525	5.63	150	847	1.00	2958	7413	526
MEDIA 011	578	2.07	137	283	0.99	1194	2725	573
MONROE 004	415	4.70	76	360	4.05	1951	2487	1680
MONROE 005	552	3.11	192	597	3.00	1717	5492	1656
NEWLINVILLE 343	2432	4.01	55	219	5.42	9756	8877	13174
NEWLINVILLE 344	2640	2.11	137	289	3.55	5570	12716	9378
NEWLINVILLE 351	1314	2.36	92	217	2.07	3106	4754	2726
NEWLINVILLE 353	2334	2.78	67	187	3.93	6484	7279	9182
NORTH WALES 344	1699	0.94	183	172	0.40	1602	4873	673
OLIVE 001	972	1.64	357	584	1.00	1591	9460	971
OLIVE 004	463	2.29	181	415	2.00	1061	3199	926
PARKESBURG 001	509	2.01	38	76	2.00	1025	648	1018
PEACH BOTTOM 361	256	4.68	374	1752	0.00	1199	7477	0
PERKIOMEN 354	2936	3.32	77	255	1.74	9747	12472	5105
PLYMOUTH 148	1750	2.78	83	232	0.45	4869	6764	790
PULASKI 136	2300	1.91	32	62	0.61	4385	2364	1397
RADNOR 131	33	5.73	143	821	3.91	189	451	129
RICHMOND 132	1846	4.40	75	332	1.78	8131	10222	3285
RICHMOND 137	2291	1.07	75	80	1.00	2445	3049	2282
RODGERS 131	293	2.20	148	327	0.00	645	1596	0
RUSHLAND 000	460	5.84	279	1627	1.00	2686	12477	459

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
SADSBURY_000	627	3.95	121	477	4.98	2474	4981	3125
SAVILLE_134	2886	0.34	101	35	0.14	989	1663	394
SOLEBURY_001	500	2.75	386	1060	2.84	1373	8836	1422
SPROUL_001	496	3.43	89	305	0.00	1699	2521	0
STREET_000	335	4.23	154	652	4.97	1416	3643	1665
SUNNYBURN_002	346	2.40	119	286	1.00	831	1650	345
SUSQUEHANNA_341	0	0	0	0	0	0	0	0
TABOR_136	3486	0.64	90	58	0.46	2234	3357	1615
TOKENA_002	249	7.90	144	1137	3.48	1968	4720	867
TREVOSE_138	1210	3.24	154	500	0.77	3924	10078	936
TROOPER_001	554	2.00	622	1246	0.00	1110	11506	1
TURK_000	602	2.09	263	549	0.00	1256	5511	0
WAGONTOWN_000	597	6.58	163	1073	6.02	3930	10678	3594
WALLACE_000	231	1.57	233	366	3.39	363	1410	784
WARMINSTER_142	1849	3.47	68	237	0.79	6421	7307	1453
WAWA_000	400	3.28	206	676	0.00	1313	4505	0
WAYNE_134	676	6.92	81	560	5.30	4680	6314	3580
WHITEMARSH_133	1285	3.73	148	554	1.59	4792	11858	2043
WICKER_001	380	9.43	171	1612	5.00	3582	10208	1900
WILLOWDALE_002	469	3.36	205	689	0.03	1575	5384	15
WORTH_000	343	0.13	219	29	0.99	45	164	339

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. If a customer is interrupted by three separate trouble cases, they represent three customer interruptions, but only one customer interrupted.

Note: All customers in Pennsylvania formerly supplied by the Susquehanna 341 circuit have been transferred to a new PECO circuit. Susquehanna 341 continues to supply customers in Maryland.

Appendix B

Remedial efforts taken and planned for 5% worst performing circuits as of 06/30/10

AVONDALE_001

Chester County

Completed:

Inspected selected areas of circuit for vegetation issues and corrected as needed

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspect/ Test recloser operation

Upgraded fuses

Planned:

Remedial efforts completed

BALA_045

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Installed additional fusing

Replaced lightning protection

Completed reliability corrective work orders

Planned:

Complete reliability corrective work orders

Inspect selected areas of circuit for vegetation issues and corrected as needed

BELLEVUE_133

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed aerial cable

Installed (2) 3 phase reclosers

Upgraded secondary wire

Installed compact single phase recloser

Installed additional lightning protection

Planned:

Remedial efforts completed

BELLEVUE_134

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Planned

Replace URD cable

BETHAYRES_002

Montgomery County

Completed

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Upgrade secondary wires

Complete reliability corrective work orders

BLUE_GRASS_144

Philadelphia County

Completed

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed additional fusing
Upgraded cable insulation
Completed regularly schedule tree clearance
Completed reliability corrective work orders

Planned

Remedial efforts completed

BRISTOL_012

Bucks County

Completed

Inspected selected areas of circuit for vegetation issues and corrected as needed
Inspected circuit visually and with thermographic camera
Upgraded secondary wires
Completed reliability corrective work orders
Installed (2) 3 phase reclosers

Planned

Remedial efforts completed

BRYAN_001

York County

Completed

Inspected selected areas of circuit for vegetation issues and corrected as needed
Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Completed regularly schedule tree clearance
Installed additional fuse
Installed 1 phase recloser

Planned

Install 3 phase recloser

BYBERRY_162

Bucks County

Completed

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed addition fuses
Installed animal protection
Installed additional lightning protection
Upgraded fuses

Planned

Remedial efforts completed

CHALFONT_001

Bucks County

Completed

Upgraded transformer

Installed additional lightning protection

Inspected selected areas of circuit for vegetation issues and corrected as needed

Replaced underground cable

Completed reliability corrective work orders

Planned

Remedial efforts completed

CHANDLER_000

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Inspected recloser operation

Upgraded lightning protection

Planned:

Remedial efforts completed

CHARLTON_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Installed lightning protection

Planned:

Inspect selected areas of circuit for vegetation issues and corrected as needed

CHESTNUT_HILL_031

Philadelphia County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed additional fusing

Planned:

Remedial efforts completed

CHICHESTER_134

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed additional fusing

Installed additional lightning protection

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

CLAY_342

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional fuses
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed lightning protection
Planned:
Remedial efforts completed.

COLWYN_133

Delaware County

Completed:
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded lightning protection
Upgraded wildlife protection
Inspect /Test recloser operation
Planned:
Remedial efforts completed.

CONCORD_351

Delaware County

Completed:
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Install 3 phase recloser
Inspect/Test recloser operation
Install faulted circuit Indicators
Planned:
Remedial efforts completed.

CRESCENTVILLE_136

Philadelphia County

Completed
Installed additional fusing
Upgraded lightning protection
Inspected circuit visually and with thermographic camera
Completed regularly scheduled tree clearance
Completed reliability corrective work orders
Planned
Install 2- 3 phase reclosers
Install additional fusing
Complete reliability corrective work orders

CROSS_000

Bucks County

Completed:
Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed (2) 3 phase reclosers

Planned:

Remedial efforts completed

CROYDON_132

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

CRUM_LYNNE_138

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Upgraded animal protection

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Complete reliability corrective work orders

Install additional fuses

DALEVILLE_342

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Install 2- three phase reclosers

DAVISVILLE_003

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Replaced switch

Planned:

Complete reliability corrective work orders

DUTTON_001

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed
Upgraded transformer
Installed additional lightning protection
Installed additional fuses
Planned
Remedial efforts completed

ELKINS_PARK_011

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Tested/ Inspected recloser operation
Upgraded secondary wire
Completed regularly schedule tree clearance
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed 2-three phase reclosers

Planned:

Remedial efforts completed

EMILIE_132

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Installed wildlife protection
Installed additional fusing
Installed compact single phase recloser
Installed 3 phase recloser

Planned:

Remedial efforts completed

EMILIE_133

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Upgraded secondary wire
Installed lightning protection
Installed 3 phase recloser and tie

Planned:

Remedial efforts completed

FIN_001

York County

Completed

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Upgraded lightning protection
Performed regularly schedule tree clearance

Reliability Report for period ending June 30, 2010

Install 3 phase recloser on supply line
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned

Remedial efforts completed.

FLINT_144

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Performed regularly scheduled tree clearance
Upgraded fuse coordination
Installed additional fuses
Upgraded transformer
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders

Planned:

Remedial efforts completed

FOX_CHASE_133

Philadelphia County

Completed:

Completed regularly scheduled tree clearance.
Performed regularly scheduled tree clearance
Installed additional fuses
Inspected selected areas of circuit for vegetation issues and corrected as needed
Upgraded lightning protection

Planned:

Remedial efforts completed

HAGYS_004

Delaware County

Completed:

Performed regularly scheduled tree clearance
Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders

Planned:

Installed additional lightning protection
Complete reliability corrective work orders
Inspect selected areas of circuit for vegetation issues and corrected as needed

HEATON_139

Montgomery County

Completed:

Installed additional fuses
Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Upgraded transformer

HEATON_164

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

HEATON_169

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Upgraded transformer

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed three phase recloser

Planned:

Remedial efforts completed

ISLAND_ROAD_136

Philadelphia County

Completed

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Upgraded lightning protection

Planned:

Install additional fuses

Complete reliability corrective work orders

JENKINTOWN_139

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Installed additional fusing

Installed faulted circuit indicators

Installed 3-single phase reclosers

Replaced underground cable

Installed faulted circuit indicators

Planned:

Install additional animal protection

Upgrade secondary wire

Upgrade aerial cable

JENKINTOWN_140

Montgomery County

Completed:

Completed reliability corrective work orders

Installed sectionalizing devices

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Performed regularly schedule tree clearance

Test/Inspect recloser operation

Reliability Report for period ending June 30, 2010

Installed additional fuses
Planned:
Remedial efforts completed

JENNERSVILLE_341

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Replaced switch
Installed additional lightning protection

Planned:

Remedial efforts completed

KAOLIN_001

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Added lightning protection to supply circuit
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed.

KAOLIN_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Upgraded fuses coordination
Inspect/Test recloser operation

Planned:

Remedial efforts completed.

KEMBLE_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Installed wildlife protection
Installed additional fuses

Planned:

Remedial efforts completed

KENNETT_SQUARE_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Upgraded transformer

Planned:

Remedial efforts completed

KENNETT_SQUARE_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders

Planned:

Complete reliability corrective work orders

KENNETT_SQUARE_005

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

KERBAUGH_005

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Inspected circuit visually and with thermographic camera
Upgraded transformers
Installed additional fuses
Upgraded lightning protection

Planned:

Remedial efforts completed

KERBAUGH_009

Philadelphia County

Completed:

Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Installed additional fusing
Upgraded lightning protection
Completed reliability corrective work orders
Performed regularly scheduled tree clearance

Planned:

Remedial efforts completed

LANDENBERG_000

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed 1 phase recloser

Planned:

Remedial efforts completed.

LENAPE_341

Chester County

Completed:

Completed reliability corrective work orders

Performed regularly schedule tree clearance

Test/Inspect recloser operation

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Install-3 phase recloser

LENAPE_344

Chester County

Completed:

Completed reliability corrective work orders

Performed regularly schedule tree clearance

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed 3 phase recloser

Complete reliability corrective work orders

Planned:

Remedial efforts completed.

LENAPE_351

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed single-phase recloser

Performed regularly schedule tree clearance

Installed additional fuses

Installed additional lightning protection

Installed three-phase recloser

Planned:

Remedial efforts completed

LINE_1099

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Installed wildlife protection

Installed 3 phase recloser

Installed lightning protection

Installed additional fusing

Planned:

Remedial efforts completed

LINE_1100CL

Chester County

Completed:

Installed additional lightning protection

Installed wildlife protection

Test/ Repair switch

Checked/Repaired switch operation

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed 2-3-phase reclosers

Planned:

Remedial efforts completed

LINE_2200CR

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Installed additional fuses

Planned

Remedial efforts completed.

LINE_2241

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed.

LINE_2445

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Replaced underground cable

Installed switch

Planned:

Remedial efforts completed.

LINE_300CR

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Test/Repair switch

Installed 3 phase recloser and tie recloser

Planned

Remedial efforts completed.

LINE_4600PB

Chester County

Reliability Report for period ending June 30, 2010

Completed:

Completed reliability corrective work orders
Checked / Repaired recloser operation
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed.

LINE_518

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed.

LINE_7200WH

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Performed regularly scheduled tree clearance

Planned

Remedial efforts completed

LINE_734

Philadelphia County

Completed:

Completed reliability corrective work orders
Performed regularly schedule tree clearance
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional lightning protection

Planned

Remedial efforts completed

LINFIELD_000

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional fuses
Upgraded lightning protection

Planned

Remedial efforts completed.

LINTON_342

Bucks County

Completed:

Reliability Report for period ending June 30, 2010

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Installed additional lightning protection
Planned:
Remedial efforts completed.

LYNDELL-000

Chester County

Completed:
Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional fuses
Planned
Remedial efforts completed

MACDADE_137

Delaware County

Completed:
Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Replaced aerial wire
Planned:
Remedial efforts completed.

MALVERN_001

Chester County

Completed:
Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed 3 phase recloser
Upgraded transformer
Installed additional fuses
Planned:
Remedial efforts completed

MARKLEY_133

Montgomery County

Completed:
Inspected circuit visually and with thermographic camera
Installed wildlife protection
Install 3 phase recloser and tie
Installed single phase recloser
Test/Inspect recloser operation
Planned:
Remedial efforts completed

MARPLE_138

Delaware County

Completed:
Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders
Installed additional lightning protection
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

MARSHALLTON-002

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgrade fuse coordination
Installed 2-three-phase recloser

Planned:

Remedial efforts completed

MEDIA_011

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Performed regularly schedule tree clearance
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed 3 phase recloser

Planned:

Remedial efforts completed

MONROE_004

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional lightning protection
Installed wildlife protection
Upgraded primary wire
Installed additional fuses

Planned:

Remedial efforts completed.

MONROE_005

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Installed compact single phase recloser
Upgraded transformer

Planned:

Remedial efforts completed

NEWLINVILLE_343

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera

Installed compact single phase recloser

Installed single-phase recloser

Planned:

Remedial efforts completed.

NEWLINVILLE_344

Chester County

Completed

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Upgrade lightning protection

Upgrade fuses

Install single phase recloser

Planned:

Remedial efforts completed

NEWLINVILLE_351

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional lightning protection

Planned:

Remedial efforts completed.

NEWLINVILLE_353

Chester County

Completed

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

NORTH_WALES_344

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Installed (2) three -phase recloser

Planned:

Remedial efforts completed

OLIVE_001

Chester County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed 3 phase recloser

Planned:

Reliability Report for period ending June 30, 2010

Remedial efforts completed

OLIVE_004

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Installed additional fuse

Installed additional lightning protection

Planned:

Remedial efforts completed

PARKESBURG_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Installed 3-phase recloser

Planned:

Remedial efforts completed

PEACH_BOTTOM_361

York County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Performed regularly schedule tree clearance

Test/Inspect recloser operation

Planned:

Remedial efforts completed.

PERKIOMEN_354

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Installed (3) single phase recloser

Replaced 3 phase recloser

Installed additional lightning protection

Planned:

Remedial efforts completed

PLYMOUTH_148

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Install 3 phase recloser

Upgraded wildlife protection
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial work completed

PULASKIE_136

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional fusing
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial work completed

RADNOR_131

Delaware County

Completed:

Completed reliability corrective work orders
Performed regularly schedule tree clearance
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial work completed

RICHMOND_132

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Replaced cable
Performed regularly schedule tree clearance
Installed additional fuses

Planned:

Remedial work completed

RICHMOND_137

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Install additional fuses
Performed regularly schedule tree clearance
Installed (2) three phase reclosers
Upgraded transformers

Planned

Remedial efforts completed.

RODGERS_131

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

RUSHLAND_000

Bucks County

Completed

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Upgraded transformers

Inspected selected areas of circuit for vegetation issues and correct as needed

Tested/Inspected recloser operation

Planned:

Remedial efforts completed.

SADSBURY_000

Chester County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Installed additional lightning protection

Planned:

Install 3 phase recloser

SAVILLE_134

Delaware County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional fusing

Install single phase recloser

Planned:

Remedial efforts completed

SOLEBURY_001

Bucks County

Completed:

Install additional fuse

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Planned

Complete reliability corrective work orders

Upgrade primary wire

Upgrade fuse coordination

SPROUL_001

Delaware County

Completed

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Planned:

Reliability Report for period ending June 30, 2010

Remedial efforts completed

STREET_000

Chester County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Upgrade transformer
Performed regularly schedule tree clearance

Planned:

Install 2- three phase reclosers
Install compact single phase recloser
Install additional fuses

SUNNYBURN_002

York County

Completed

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgraded aerial cable
Performed regularly schedule tree clearance
Upgraded transformer

Planned:

Install additional lightning protection

SUSQUEHANNA_341

York County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgraded secondary wire
Performed regularly schedule tree clearance
Replaced switch

Planned:

Transferred customers to new circuit

TABOR_136

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional fuses

Planned:

Remedial efforts completed

TOKENA_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Upgraded lightning protection

Planned

Remedial efforts completed.

TREVOSE_138

Bucks County

Completed:

Completed reliability corrective work orders

Install compact single phase recloser

Upgraded secondary wire

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Upgrade transformers

Installed additional animal protection

Planned:

Remedial efforts completed.

TROOPER_001

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

TURK_000

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional fusing

Upgraded fusing

Planned:

Remedial efforts completed.

WAGONTOWN_000

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Upgraded transformer

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

WALLACE_000

Reliability Report for period ending June 30, 2010

Chester County

Completed:

Completed reliability corrective workorders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional fuses

Planned:

Remedial efforts completed

WARMINSTER_142

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Installed 3- single phase reclosers
Upgraded fuses
Installed wildlife protection
Upgraded aerial wire

Planned

Remedial efforts completed.

WAWA_000

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional lightning protection
Upgraded lightning protection
Performed regularly schedule tree clearance
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed.

WAYNE_134

Delaware County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed 6 single phase reclosers
Performed regularly schedule tree clearance

Planned:

Remedial efforts completed.

WHITEMARSH_133

Montgomery County

Completed:

Completed reliability corrective work orders
Installed wildlife protection
Installed 3- single phase reclosers
Upgraded aerial wire
Performed regularly schedule tree clearance
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Install 2-three-phase reclosers

WICKER_001

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed

WILLOWDALE_002

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed

WORTH_000

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Install additional fuses

Installed 3 phase recloser

Planned:

Remedial efforts completed

Appendix C

New Business Connections

This work category includes all the facility work required to add a new customer or to increase the load to an existing customer. The facility work will include the facilities required to directly connect the customer to the system and the upgrade/replacement of any existing facility to serve the requested additional load.

Capacity Expansion

This work category includes only capacity work generated by the system design engineer to prevent system failure and to assure the delivery of voltage as specified in the tariff. The addition of new substations and substation enlargements for future load growth will also be included in this project.

System Performance

This work category includes projects designed to upgrade, modify or improve the performance of the distribution system. Also included in this category are indirect costs in support of all categories and one-time accounting adjustment items.

Facility Relocation

This work category includes all requests for relocation of PECO facilities including municipal as well as customer related relocation requests.

Maintenance

This work category includes work performed to repair and restore equipment to its normal state of operation, along with planned preventive maintenance work such as visual and thermographic inspections and tree trimming around transmission and distribution lines.

Storm Funds

Incremental costs (primarily; overtime, contractors, mutual assistance, and meals) incurred while responding to major storms (*storms that meet customer outage and duration criteria*).

From: Origin ID: REDA (215) 841-5776
 Anna Migliaccio
 Exelon
 2301 Market Street S15-2
 Philadelphia, PA 19103




Ship Date: 30JUL10
 ActWgt: 3.0 LB
 CAD: 9876187/INET3060

Delivery Address Bar Code



SHIP TO: (717) 772-7777 BILL SENDER
Rosemary Chiavetta, Secretary
Pa Public Utility Commission
400 NORTH ST FL 2
COMMONWEALTH KEYSTONE BLDG
HARRISBURG, PA 17120

Ref #
 Invoice #
 PO #
 Dept #



TRK# 7988 9795 4957
 0201

MON - 02 AUG A1
 STANDARD OVERNIGHT
 RES

17120

SH MDTA

PA-US
 MDT



589C1887/8A24

After printing this label:

1. Use the 'Print' button on this page to print your label to your laser or inkjet printer.
2. Fold the printed page along the horizontal line.
3. Place label in shipping pouch and affix it to your shipment so that the barcode portion of the label can be read and scanned.

Warning: Use only the printed original label for shipping. Using a photocopy of this label for shipping purposes is fraudulent and could result in additional billing charges, along with the cancellation of your FedEx account number.

Use of this system constitutes your agreement to the service conditions in the current FedEx Service Guide, available on fedex.com. FedEx will not be responsible for any claim in excess of \$100 per package, whether the result of loss, damage, delay, non-delivery, misdelivery, or misinformation, unless you declare a higher value, pay an additional charge, document your actual loss and file a timely claim. Limitations found in the current FedEx Service Guide apply. Your right to recover from FedEx for any loss, including intrinsic value of the package, loss of sales, income interest, profit, attorney's fees, costs, and other forms of damage whether direct, incidental, consequential, or special is limited to the greater of \$100 or the authorized declared value. Recovery cannot exceed actual documented loss. Maximum for items of extraordinary value is \$500, e.g. jewelry, precious metals, negotiable instruments and other items listed in our Service Guide. Written claims must be filed within strict time limits, see current FedEx Service Guide.