



An Exelon Company

Richard G. Webster, Jr.
Vice President

PECO
Regulatory Policy and Strategy
2301 Market Street
515
Philadelphia, PA 19103

Telephone 215.841.4000
Fax 215.841.6208
www.peco.com
dick.webster@peco-energy.com

October 29, 2015

Rosemary Chiavetta, Secretary
Pennsylvania Public Utility Commission
Commonwealth Keystone Building
400 North Street
P. O. Box 3265
Harrisburg, Pennsylvania 17120

Re: PECO 2015 Third Quarter Reliability Report PUC Docket No. L-00030161

Dear Secretary Chiavetta:

Enclosed is PECO's 2015 Quarterly Reliability Report for the period ending September 30, 2015 submitted pursuant to the Electric Service Reliability Regulations at 52 Pa. Code Chapter 57.

Because portions of the report contain sensitive and proprietary, PECO is filing two versions of the report, one public and one proprietary. PECO requests that the proprietary report, which has been separated and clearly marked with a "Confidential" header on each page, be kept confidential, pursuant to the Commission Order of March 20, 2006.

If you have any questions regarding this matter, please call me at 215-841-5777.


Sincerely,

A handwritten signature in black ink, appearing to read "R.G.W.", with a long horizontal flourish extending to the right.

Enclosure

SAN/mec

**PECO Energy Company
Quarterly Reliability Report
For Period Ending September 30, 2015**



November 1, 2015

PECO Energy ("PECO")

Quarterly Reliability Report for the Period Ending September 30, 2015 filed with the Pennsylvania Public Utility Commission.

Submitted per Rulemaking Re: Amending Electric Service, Docket No. L-00030161 Reliability Regulations at 52 Pa.Code Chapter 57

Section 57.195(e)(1) "A description of each major event that occurred during the preceding quarter, including the time and duration of the event, the number of customers affected, the cause of the event and any modified procedures adopted in order to avoid or minimize the impact of similar events in the future."

PECO experienced no Major Events in the third quarter of 2015.

Section 57.195(e)(2) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) for the EDC's service territory for the preceding quarter. The report shall include the data used in calculating the indices, namely the average number of customers served, the number of sustained customer interruptions, the number of customers affected, and the customer minutes of interruption. If MAIFI values are provided, the report shall also include the number of customer momentary interruptions."

PECO Customers	Sustained Customer Interruptions	Sustained Customer Hours	Momentary Customer Interruptions	Sustained Customer Minutes	SAIFI	CAIDI	SAIDI	MAIFI
1,723,754	1,255,757	1,808,300	733,439	108,497,990	0.73	86	63	0.43

*Data reflects 12 months ending 09/30/2015

PECO Benchmarks and Rolling 12-Month Standards				
	SAIFI	CAIDI	SAIDI	MAIFI
Benchmark	1.23	112	138	N/A
Rolling 12-Month Standard	1.48	134	198	N/A

SAIFI, CAIDI and SAIDI are below their respective benchmarks and standards established on May 7, 2004. In addition, 12-month CAIDI is at its lowest level since quarterly reliability reports to the Commission began in 2003. No benchmark or standard was established for MAIFI.

Section 57.195(e)(3) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) and other pertinent information such as customers served, number of interruptions, customer minutes interrupted, number of lockouts, and so forth, for the worst performing 5% of the circuits in the system. An explanation of how the EDC defines its worst performing circuits shall be included."

PECO's worst performing 5% circuits were selected based on a weighted score combining customer interruptions, customer hours, SAIFI, SAIDI, and CEMI (Customers Experiencing Multiple Interruptions), due to outages on each circuit in a 12 month period. This measure is oriented toward contributions to system SAIFI, SAIDI and CAIDI, and local areas with high outage frequency or duration. In addition, circuits with a history of repeat appearance on worst performing lists were selectively included in the 5% list. Worst circuits and the rolling 12-month reliability index values requested are shown in Appendix A.

Section 57.195(e)(4) "Specific remedial efforts taken and planned for the worst performing 5% of the circuits as identified in paragraph (3)."

Remedial efforts taken or planned to date for PECO's worst performing 5% of circuits are shown in Appendix B.

Section 57.195(e)(5) *"A Rolling 12-month breakdown and analysis of outage causes during the preceding quarter, including the number and percentage of service outages, the number of customers interrupted, and customer interruption minutes categorized by outage cause such as equipment failure, animal contact, tree related, and so forth. Proposed solutions to identified service problems shall be included."*

12 Months Ending September 30, 2015					
Cause	Service Outages	% of Service Outages	Customer Interruptions	% of Customer Interruptions	Customer Minutes
Animal	862	8.60%	29,238	2.30%	1,848,095
Contact/Dig-In	109	1.10%	21,699	1.70%	1,450,154
Equipment Failure	4,658	46.30%	596,417	47.50%	51,872,209
Lightning	326	3.20%	47,771	3.80%	6,927,926
Other	1,091	10.90%	140,546	11.20%	7,850,423
T&S	6	0.10%	22,330	1.80%	1,047,535
Unknown	378	3.80%	44,170	3.50%	3,077,104
Vegetation-Broken/Uprooted	1,530	15.20%	221,905	17.70%	20,945,495
Vegetation-Ingrowth	694	6.90%	51,366	4.10%	6,632,828
Vehicles	400	4.00%	80,607	6.40%	6,862,091

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. A customer interrupted by three separate trouble cases represents three customer interruptions, but only one customer interrupted.

The largest contributors to customer interruptions were equipment failure and tree-related interruptions. The leading groups within the equipment failure category were aerial equipment and underground equipment. Most customer interruptions caused by trees came from broken branches and tree trunks or uprooted trees (17.7% of all customer interruptions), as opposed to ingrowth (4.1% of all outage customer interruptions). PECO has continued to supplement its regularly scheduled vegetation management cycle with mid-cycle and 34 kV pruning programs and a hazard tree removal program.

Section 57.195(e)(6). *“Quarterly and year to date information on progress toward meeting transmission and distribution inspection and maintenance goals /objectives” (For First, Second and Third Quarter reports only).”*

Predictive and Preventive Maintenance Program – status as of 9/30/2015					
	3 rd Quarter Tasks		YTD Tasks		2015 Total Planned
	Planned	Complete	Planned	Complete	
Recloser Inspections (Number of reclosers inspected)	39	54	117	284	152
Circuit Patrol & Thermography (Number of circuits patrolled)	0	0	943	1,932	943
Pole Inspections (Number of poles visually inspected)	0	0	32,099	39,344	32,099
Padmount Transformers (Number of transformers visually inspected)	2,550	2,728	6,850	7,383	8,667
Below Ground Transformers (Number of transformers visually inspected)	350	213	1,400	2,682	1,601
Substations (Number of substations inspections performed.(e.g. visual inspection, reading of currents, voltages, temperature etc) for a variety of substation components)	330	349	990	1,035	1,320
Unit Substations (Number of unit substations inspections performed .(e.g. visual inspection, reading of currents, voltages, temperature etc) for a variety of substation components)	770	789	2,309	2,359	3,090

Vegetation Management Preventive Maintenance Program – status as of 9/30/15					
	3 rd Quarter Miles		YTD Miles		2015 Total Planned
	Planned	Complete	Planned	Complete	
Distribution Lift and Manual Trimming	732	587	2,040	2,139	2,297
Transmission Trimming and Removals	52	50	149	170	197

Section 57.195(e)(7). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution operation and maintenance expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 3 rd Quarter	Actual 3 rd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$0.3	\$0.4	\$0.8	\$1.6
Capacity Expansion	\$0.3	\$1.1	\$3.0	\$3.4
System Performance	\$11.8	\$11.4	\$35.6	\$29.0
Facility Relocation	\$0.5	\$0.4	\$0.8	\$0.7
Maintenance	\$42.5	\$42.6	\$130.9	\$141.4
Total	\$55.4	\$55.9	\$171.1	\$176.1

Section 57.195(e)(8). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution capital expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 3 rd Quarter	Actual 3 rd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$9.6	\$13.3	\$29.5	\$34.5
Capacity Expansion	\$24.8	\$14.8	\$66.3	\$51.2
System Performance	\$26.1	\$22.4	\$72.0	\$62.4
Facility Relocation	\$2.7	\$2.0	\$9.6	\$7.1
Maintenance	\$22.5	\$28.1	\$66.4	\$79.1
Total	\$85.7	\$80.6	\$243.8	\$234.3

Section 57.195(e)(9). *“Dedicated staffing levels for transmission and distribution operation and maintenance at the end of the quarter, in total and by specific category (e.g., lineman, technician and electrician).”*

PECO’s full-time trade staff as of September 30, 2015 was as follows:

Aerial Lineman	385
Underground Lineman (Include UTS)	53
Transmission / Substation Mechanics, Operators	104
Energy Technicians	102
Aerial Foreman	63
Underground Foreman	18
Transmission / Substation Foreman	28
ET Foreman	5
	758

Contact Persons:

J. Coffman
 Director, Engineering
 (215) 841-4201
jearl.coffman@peco-energy.com

Dick Webster
 Vice President Regulatory Policy & Strategy
 (215) 841-5777
dick.webster@peco-energy.com

Appendix A
Rolling 12- month reliability index values for 5% worst performing circuits

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
ARDMORE_016	638	0	0	0	0	0	0	0
ARDMORE_018	530	0	0	0	0	0	0	0
BALA_136	368	0.11	10	1	0	42	7	0
BEIDLER_131	326	2	8	17	0	651	92	0
BERWYN_001	368	1.66	94	156	5.24	611	959	1928
BOOTH_001	859	2.98	60	178	1	2562	2551	860
BRADFORD_342	2231	0.6	94	57	0	1349	2124	2
BRADFORD_343	613	1.2	51	62	0	734	629	0
BRYN MAWR_147	1586	2.44	69	167	0.51	3870	4424	812
BUCKINGHAM_343	1959	1.87	103	193	0.99	3672	6291	1949
BUCKINGHAM_344	1545	1.25	72	90	2.1	1928	2324	3250
BUCKINGHAM_352	2519	0.03	136	3	0.68	63	143	1722
BUCKINGHAM_362	3424	1.88	30	57	0.72	6428	3251	2464
BYBERRY_134	1951	1.54	89	137	0.93	2998	4451	1805
BYBERRY_148	1891	1.33	92	122	0	2510	3839	4
BYBERRY_162	1404	0.07	236	15	0.56	92	362	781
CALN_000	532	0.42	45	19	1	221	164	534
CEDARBROOK_133	1357	4.15	60	248	0	5633	5602	0
CHICHESTER_132	1208	2.49	53	132	0	3011	2663	0
COATESVILLE_001	876	1.82	44	80	0	1594	1165	0
CONCORD_347	1516	0.57	114	65	0.02	864	1635	35
CRESCENTVILLE_134	1835	0.13	88	12	0	242	354	0
DOE RUN_000	435	0.22	432	94	0	95	684	0
EAGLE_342	2210	2.08	76	158	1.42	4602	5803	3134
EDDINGTON_142	1182	1.77	87	154	0	2092	3036	0
EDGMONT_002	803	3.31	59	194	3	2660	2598	2408
EDGMONT_133	1937	2.88	385	1111	3	5586	35874	5810
ELLIS_001	744	3.21	82	263	2	2385	3267	1487
FALLS_341	986	0.52	162	85	0	517	1393	0
FOX CHASE_140	1444	0.04	67	2	0	53	59	0
GERMANTOWN_013	1265	0.43	100	43	0	542	902	0
GERMANTOWN_014	566	0.36	122	44	0	206	418	0
GLADWYNE_138	593	4.6	56	259	1	2728	2561	591
GOSHEN_343	1521	2.07	139	287	2.05	3146	7281	3113
GOSHEN_351	1937	1.83	138	252	1.61	3542	8127	3112
HAGYS_002	171	0.02	128	2	1	3	6	171
HOLMESBURG_143	768	0.89	96	86	0.44	687	1097	341
JENKINTOWN_139	989	0.46	103	47	0	450	774	0
JENKINTOWN_142	1929	1.97	45	88	0.99	3798	2825	1907
JENKINTOWN_143	1555	1.59	49	77	1.3	2479	2005	2019
JENKINTOWN_144	1923	0.12	341	42	1	238	1352	1923
JENKINTOWN_146	1369	1.57	53	84	0.56	2154	1918	764
KLEYONA_003	473	2.19	72	157	0.01	1035	1241	6
LANGHORNE_002	645	1.13	81	92	3	727	984	1935
LARCHMONT_001	158	1	151	151	4	158	398	632
LARCHMONT_007	531	4.57	91	417	1.18	2425	3694	627

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
LINE 1099	2256	2.42	77	186	0.27	5462	7001	610
LINE 116 00BM	519	3.04	108	328	1.5	1576	2836	781
LINE 1300CR	2241	0.55	55	30	0.01	1227	1129	33
LINE 132 00WO	898	6.16	108	664	0.81	5530	9937	725
LINE 161 00CO	1262	0.79	176	140	0	1002	2942	0
LINE 188 00EM	153	0.75	273	205	0.31	115	523	47
LINE 189 00EM	912	3.23	83	269	0	2948	4089	0
LINE 2252	331	3.23	67	218	0.02	1070	1200	8
LINE 2263	12	2.08	184	384	0.92	25	77	11
LINE 2475	2648	0.13	55	7	0.89	338	310	2359
LINE 2476	588	1.98	42	83	0	1165	816	0
LINE 2507	1966	3.61	44	158	2.62	7099	5166	5148
LINE 2682	2013	0.11	158	17	0	212	558	3
LINE 3331	1	1	169	169	0	1	3	0
LINE 4100PB	1658	0.07	70	5	0.97	123	144	1609
LINFIELD 000	799	1.15	68	78	1.01	917	1034	806
LINTON 341	2441	0.9	94	84	1	2202	3436	2438
LINTON 342	2989	1.1	61	67	0.16	3282	3327	469
LINTON 343	4293	2.95	60	176	0.11	12668	12611	461
LINTON 351	2472	2.45	68	168	2.65	6060	6915	6540
LLANERCH 131	1939	0.57	111	63	0	1098	2026	0
LLANERCH 142	640	1.37	115	157	0	878	1679	0
LLANERCH 147	2342	1.71	67	115	0.02	4003	4486	36
LLANERCH 164	1695	0.08	164	13	0	130	354	0
MACDADE 148	1597	0.91	53	48	0.55	1461	1283	879
MARPLE 004	298	0.1	108	11	0	31	56	0
MARSHALTON 002	534	3.08	94	289	1	1645	2575	533
MIDDLETOWN 131	689	3.64	103	376	0	2505	4316	0
MIDDLETOWN 142	1394	2.48	72	180	0	3464	4173	0
MIDDLETOWN 352	1956	2.24	149	335	1.5	4387	10906	2930
MOON 003	608	1.68	112	189	1	1023	1914	609
MORRISVILLE 012	833	6	39	233	3	4998	3238	2501
MORTON 142	1313	2.14	46	97	0.58	2804	2130	768
MOSER 013	1004	1.33	62	83	0	1339	1382	1
NESHAMINY 132	1423	0.8	143	115	0.03	1137	2719	46
NESHAMINY 143	2141	0.04	116	5	0	86	167	0
NESHAMINY 162	923	1.68	178	300	0.68	1555	4616	626
NEWTOWN SQUAR 131	671	2.51	122	305	1.58	1684	3414	1063
NEWTOWN SQUAR 133	795	1.19	99	118	1.54	949	1560	1224
NOLAN 001	922	5.94	70	418	1.41	5479	6417	1296
NORTH PHILADE 133	1025	0.04	61	2	0	38	39	0
NORTH WALES 342	3841	0.88	313	274	0	3370	17560	12
NORTH WALES 344	1106	1.75	94	165	0.55	1932	3039	612
NORTH WALES 361	1861	1.94	73	143	0.09	3617	4424	168
NORTH WALES 363	3385	1.65	47	77	1.49	5591	4364	5041
NOTTINGHAM 011	263	0.74	86	63	1	194	277	262
OAKMONT 008	519	0.29	68	20	1	149	169	519
PEACH_BOTTOM 361	330	0.72	135	97	0.29	236	532	97
PENTRIDGE 013	1398	0.03	92	3	0	45	69	0
PERKIOMEN 354	2831	1.65	47	78	1.31	4675	3693	3709

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
PLANE BROOK_344	1877	1.65	63	105	1.21	3103	3282	2273
PLYMOUTH_134	1516	1.69	79	132	1.17	2557	3346	1780
PLYMOUTH_172	2398	0.71	102	73	0	1713	2902	0
RICHMOND_138	1389	1.01	16	16	0	1397	378	0
SCOTT_001	247	0.05	624	30	0	12	125	0
SCOTT_002	295	1.08	87	95	0	320	465	0
SHIP_002	735	2.09	51	107	0.01	1537	1317	10
SLATE_000	142	0.03	168	5	0	4	11	0
SOLEBURY_001	504	3.11	137	426	0	1568	3576	0
SUNNYBURN_001	453	1.15	61	71	0	523	533	0
THOMSON_004	123	1	180	180	1.01	123	369	124
UNIVERSITY_131	2602	0.36	57	21	0.69	946	892	1802
WALLACE_000	239	2.26	87	196	1	540	782	238
WAYNE_141	1873	2.55	102	261	1.22	4783	8138	2283
WAYNE_143	847	2.38	86	205	1.26	2014	2900	1068
WEST_BUCK_002	482	0.06	84	5	0	30	42	0
WEST_OAK_LANE_013	677	4.73	55	262	0	3201	2959	0
WOODBOURNE_352	658	0.97	244	236	1.03	635	2584	676

The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. If a customer is interrupted by three separate trouble cases, they represent three customer interruptions, but only one customer interrupted.

Appendix B

Remedial efforts taken and planned for 5% worst performing circuits as of 09/30/15

ARDMORE_016

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Upgraded fuses

Planned:

Remedial efforts completed

ARDMORE_018

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded fuses

Planned:

Remedial efforts completed

BALA_136

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

BEIDLER_131

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned

Remedial efforts completed

BERWYN_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

BOOTH_001

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Inspect selected areas of circuit for vegetation issues and corrected as needed

Upgraded transformer

Check tie operation

Planned:

Remedial efforts completed

BRADFORD_342

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed regularly scheduled tree trimming

Completed reliability corrective workorders

Upgraded lightning protection

Planned:

Remedial efforts completed

BRADFORD_343

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed 3 phase recloser

Inspected / Tested recloser operation

Completed regularly scheduled tree trimming

Installed 3 phase recloser

Planned:

Remedial efforts completed

BRYN MAWR_147

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Reconfigure circuit for better automatic transfer

Upgraded animal protection

Installed compact single phase sectionalizer

Replaced cable section

Planned:

Install 3 phase recloser

BUCKINGHAM_343

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Completed regularly scheduled tree trimming

Reconfigure recloser operation

Planned:

Remedial efforts completed

BUCKINGHAM_344

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuses

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

BUCKINGHAM_352

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded secondary wires

Planned:

Remedial efforts completed

BUCKINGHAM_362

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Upgraded transformer

Installed 3 phase recloser

Installed tree wire

Upgraded main

Planned:

Remedial efforts completed

BYBERRY_134

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Inspect selected areas of circuit for vegetation issues and corrected as needed

Install additional fuses

Upgraded cable

Complete reliability corrective workorders

Planned:

Remedial efforts completed

BYBERRY_148

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed additional fuses

Planned:

Remedial efforts completed

BYBERRY_162

Bucks County

Completed:

Inspected circuit and with thermographic camera

Completed reliability corrective workorders

Upgraded transformer

Inspected circuit breaker operation

Planned:

Remedial efforts completed

CALN_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded fuse

Planned:

Remedial efforts completed

CEDARBROOK_133

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformer

Coordinate fuses

Planned:

Remedial efforts completed

CHICHESTER_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Planned:

Remedial efforts completed

COATSVILLE_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional transformer

Planned:

Remedial efforts completed

CONCORD_347

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed 3 phase recloser

Planned:

Remedial efforts completed

CRESCENTVILLE_134

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Coordinate fuses

Upgraded lightning protection

Upgraded cable insulation

Planned:

Remedial efforts completed

DOE_RUN_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed faulted circuit indicators

Planned:

Remedial efforts completed

EAGLE_342

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Inspect recloser operation

Installed 3 phase recloser

Planned:

Remedial efforts completed

EDDINGTON_142

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced cable

Planned:

Remedial efforts completed

EDGMONT_002

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Complete reliability corrective workorders

Installed sectionalizing devices

Installed recloser on circuit supply

Planned:

Remedial efforts completed

EDGMONT_133

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed animal protection

Install additional fuses

Planned:

Remedial efforts completed

ELLIS_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Install additional fuses

Installed 3 phase recloser

Planned:

Remedial efforts completed

FALLS_341

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed tie and 3 phase recloser

Planned:

Remedial efforts completed

FOX CHASE_140

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed animal protection

Upgraded lightning protection

Planned:

Remedial efforts completed

GERMANTOWN_013

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformer

Installed additional fuses

Planned:

Remedial efforts completed

GERMANTOWN_014

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced cable sections

Planned:

Remedial efforts completed

GLADWYNE_138

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Complete reliability corrective workorders

Installed tree wire

Replaced cable

Planned:

Remedial efforts completed

GOSHEN_343

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed 3 phase recloser

Planned:

Remedial efforts completed

GOSHEN_351

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

HAGYS_002

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Install additional fuse

Planned:

Remedial efforts completed

HOLMESBURG_143

Philadelphia County

Completed:

Completed reliability corrective workorders

Upgraded cable insulation

Replaced Underground Cable

Planned:

Remedial efforts completed

JENKINTOWN_139

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed tree wire

Upgraded switch

Upgraded secondary wire

Planned:

Remedial efforts completed

JENKINTOWN_142

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuses

Planned

Remedial efforts completed

JENKINTOWN_143

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded secondary wires

Upgraded transformer

Upgraded fuses

Planned:

Remedial efforts completed

JENKINTOWN_144

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded fuses

Planned:

Remedial efforts completed

JENKINTOWN_146

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded fuse

Planned:

Remedial efforts completed

KLEYONA_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformers

Planned:

Remedial efforts completed

LANGHORNE_002

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Completed regularly scheduled tree trimming

Installed tree wire

Reconfigured circuit

Planned:

Remedial efforts completed

LARCHMONT_001

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Inspect selected areas of circuit for vegetation issues and corrected as needed

Install additional fuse

Inspected/tested recloser operation

Planned:

Remedial efforts completed

LARCHMONT_007

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded fuses

Upgraded secondary wires

Planned:

Remedial efforts completed

LINE_1099

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Replaced cable section

Installed additional fusing

Completed reliability corrective workorders

Planned:

Remedial efforts completed

LINE_116_00BM

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Added additional fusing

Installed 3 phase recloser

Planned:

Remedial efforts completed

LINE_1300CR

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed 3 phase recloser

Replaced cable

Coordinate recloser operation

Planned:

Remedial efforts completed

LINE_132_00WO

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Reconfigured underground cables

Planned:

Remedial efforts completed

LINE_161_00CO

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Install single phase recloser

Upgraded fuses

Installed 3 phase recloser

Planned:

Remedial efforts completed

LINE_188_00EM

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformer

Planned:

Remedial efforts completed

LINE_189_00EM

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced switch

Planned:

Remedial efforts complete

LINE_2252

Philadelphia County

Completed:

Completed reliability corrective workorders

Replaced cable

Planned:

Remedial efforts completed

LINE_2263

Philadelphia County

Completed:

Completed reliability corrective workorders

Replaced cable

Test/Inspect switch setting

Planned:

Remedial efforts complete

LINE_2475

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded services

Installed additional fuses

Installed faulted circuit indicators

Planned:

Remedial efforts completed

LINE_2476

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced cable

Planned:

Remedial efforts completed

LINE_2507

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replace secondary wires

Upgrade fuses

Planned:

Remedial efforts completed

LINE_2682

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced cable

Installed additional fuse

Planned:

Remedial efforts completed

LINE_3331

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Replaced switch

Test breaker operation

Completed reliability corrective workorders

Planned:

Remedial efforts completed

LINE_4100PB

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Tested / Inspected recloser operation

Replaced cable

Upgraded fuse

Installed 3 phase recloser

Planned:

Remedial efforts completed

LINFIELD_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

LINTON_341

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

LINTON_342

Bucks County

Completed

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded fuse

Upgraded transformer

Planned:

Remedial efforts completed

LINTON_343

Bucks County

Completed

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced cable section

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

LINTON_351

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuses

Planned:

Remedial efforts completed

LLANERCH_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuse

Upgraded animal protection

Planned:

Remedial efforts completed

LLANERCH_142

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded cable

Upgraded wildlife protection

Install additional fuse

Installed modified recloser and tie

Planned:

Remedial efforts completed

LLANERCH_147

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformer

Upgraded secondary wires

Installed 3 phase recloser

Planned:

Remedial efforts completed

LLANERCH_164

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed wildlife protection

Installed fuses

Planned:

Remedial efforts completed

MACDADE_148

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded wildlife protection

Upgraded secondary wires

Planned:

Remedial efforts completed

MARPLE_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuse

Planned:

Remedial efforts completed

MARSHALLTON_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuses

Trimmed select areas of circuit

Planned:

Remedial efforts completed

MIDDLETOWN_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

MIDDLETOWN_142

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Tested /Inspected switch operation

Upgraded transformer

Installed tree wire

Planned:

Remedial efforts completed

MIDDLETOWN_352

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Test/Inspect recloser operation

Reconfigure recloser operation

Planned:

Remedial efforts completed

MOON_003

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Completed regularly scheduled tree trimming

Installed additional lightning protection

Planned:

Remedial efforts completed

MORRISVILLE_012

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed additional lightning protection

Upgraded secondary wires

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

MORTON_142

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Inspected recloser operation

Planned:

Remedial efforts completed

MOSER_013

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded fuses

Planned:

Remedial efforts completed

NESHAMINY_132

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced cable

Planned:

Remedial efforts completed

NESHAMINY_143

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded secondary

Upgraded fuses

Planned:

Remedial efforts completed

NESHAMINY_162

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced underground cable

Install single phase recloser

Reconfigure URD configuration

Planned:

Remedial efforts completed

NEWTOWN_SQUARE_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced cable

Installed 3 phase recloser

Planned:

Remedial efforts completed

NEWTOWN_SQUARE_133

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspect selected areas of circuit for vegetation issues and corrected as needed

Replaced cable section

Planned:

Remedial efforts completed

NOLAN_001

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Reconfigured circuit

Planned:

Remedial efforts completed

NORTH PHILADELPHIA_133

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Upgraded lightning protection

Install additional fuse

Planned:

Remedial efforts completed

NORTH WALES_342

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspect selected areas of circuit for vegetation issues and corrected as needed

Replaced cable

Upgraded transformers

Reconfigured underground cables

Planned:

Remedial efforts completed

NORTH WALES_344

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Inspected / tested recloser operation.

Planned:

Remedial efforts completed

NORTH WALES_361

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuse

Replaced cable

Planned:

Remedial efforts completed

NORTH WALES_363

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Reconfigure recloser scheme

Completed reliability corrective work orders

Tested / Inspected recloser scheme

Planned:

Remedial efforts completed

NOTTINGHAM_011

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Installed additional fuses

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

OAKMONT_008

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded fuses

Inspected circuit for correct configuration

Planned:

Remedial efforts completed

PEACH_BOTTOM_361

York County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Installed 3 phase recloser

Planned:

Remedial efforts completed

PENTRIDGE_013

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuse

Upgraded lightning protection

Planned:

Remedial efforts completed

PERKIOMEN_354

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

PLANEBROOK_344

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgrade cable insulation

Upgrade lightning protection

Planned:

Remedial efforts completed

PLYMOUTH_134

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Test / inspect recloser operation

Upgrade cable insulation

Replaced cable

Upgraded lightning protection

Planned:

Remedial efforts completed

PLYMOUTH_172

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Installed switch

Upgraded secondary wires

Planned:

Remedial efforts completed

RICHMOND_138

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

SCOTT_001

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Install additional fuses

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

SCOTT_002

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Tested/Inspected recloser operation

Planned:

Remedial efforts completed

SHIP_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Installed additional fuse

Planned:

Remedial efforts completed

SLATE_000

York County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Install additional fuses

Planned:

Remedial efforts completed

SOLEBURY_001

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed fuse coordination

Completed reliability corrective workorders

Install tree wire

Planned:

Remedial efforts completed

SUNNYBURN_001

York County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed faulted circuit indicators

Planned:

Remedial efforts completed

THOMSON_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Replaced switch

Planned:

Remedial efforts completed

UNIVERSITY_131

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Installed animal protection

Installed additional fuses

Replaced cable

Upgraded transformer

Planned:

Remedial efforts completed

WALLACE_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Completed fuse coordination

Planned:

Remedial efforts completed

WAYNE_141

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Inspected recloser operation

Replaced cable

Upgraded lightning protection

Planned:

Remedial efforts completed

WAYNE_143

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded cable insulation

Planned:

Remedial efforts completed

WEST_BUCK_002

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuse

Planned:

Remedial efforts complete

WEST_OAK_LANE_013

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded fuse

Planned:

Remedial efforts completed

WOODBOURNE_352

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced cable

Planned:

Remedial efforts completed

Appendix C

New Business Connections

This work category includes all the facility work required to add a new customer or to increase the load to an existing customer. The facility work will include the facilities required to directly connect the customer to the system and the upgrade/replacement of any existing facility to serve the requested additional load.

Capacity Expansion

This work category includes only capacity work generated by the system design engineer to prevent system failure and to assure the delivery of voltage as specified in the tariff. The addition of new substations and substation enlargements for future load growth will also be included in this project.

System Performance

This work category includes projects designed to upgrade, modify or improve the performance of the distribution system. Also included in this category are indirect costs in support of all categories and one-time accounting adjustment items.

Facility Relocation

This work category includes all requests for relocation of PECO facilities including municipal as well as customer related relocation requests.

Maintenance

This work category includes work performed to repair and restore equipment to its normal state of operation, along with planned preventive maintenance work such as visual and thermographic inspections and tree trimming around transmission and distribution lines.

Storm Funds

Incremental costs (primarily; overtime, contractors, mutual assistance, and meals) incurred while responding to major storms (storms that meet customer outage and duration criteria).