

Richard G. Webster, Jr.
Vice President
Regulatory Policy & Strategy

Telephone 215.841.5777
Fax 215.841.6208
www.peco.com
dick.webster@peco-energy.com

PECO
2301 Market Street
S15
Philadelphia, PA 19103

July 31, 2020

VIA E-FILING ONLY

Rosemary Chiavetta, Secretary
Pennsylvania Public Utility Commission
Commonwealth Keystone Building
400 North Street
Harrisburg, Pennsylvania 17120

Re: PECO 2020 Second Quarter Reliability Report PUC Docket No. M-2016-2522508

Dear Secretary Chiavetta:

Enclosed is PECO's 2020 Quarterly Reliability Report for the period ending June 30, 2020 submitted pursuant to the Electric Service Reliability Regulations at 52 Pa. Code Chapter 57.

Because portions of the report contain sensitive and proprietary, PECO is filing two versions of the report, one public and one proprietary. PECO requests that the proprietary report, which has been separated and clearly marked with a "Confidential" header on each page, be kept confidential, pursuant to the Commission Order of March 20, 2006.

As per the stay-at-home orders issued by the Governor and Philadelphia's Mayor, all PECO attorneys and key support staff are working remotely until these restrictions are lifted. Accordingly, PECO will not have its usual access to photocopying and U.S. mail, among other services. PECO is filing this report by e-filing and requests that all communications with PECO, likewise, be transmitted by email.

Thank you for your assistance in this matter and please direct any questions regarding the above to Richard Schlesinger, Manager, Retail Rates at (215) 841-5771 or via email: rich.schlesinger@peco-energy.com.


Sincerely,



Enclosure

Cc: David Washko (via email only)

PECO Energy Company Quarterly Reliability Report For Period Ending June 30, 2020



August 1, 2020

PECO Energy (“PECO”)

Quarterly Reliability Report for the Period Ending June 30, 2020 filed with the Pennsylvania Public Utility Commission.

Submitted per Rulemaking Re: Amending Electric Service, Docket No. M-2016-2522508 Reliability Regulations at 52 Pa.Code Chapter 57

Section 57.195(e)(1) “A description of each major event that occurred during the preceding quarter, including the time and duration of the event, the number of customers affected, the cause of the event and any modified procedures adopted in order to avoid or minimize the impact of similar events in the future.”

PECO experienced one major event in the second quarter of 2020. A severe storm (derecho) caused downed trees and limbs on power lines and interrupted service to 456,480 customers. All PECO employees supported emergency response efforts in conjunction with crews from PECO’s Exelon sister utilities BGE, ComEd, and Pepco. Over 3,750 contractors from 25 states and Canada assisted in PECO’s restoration efforts. The Commission approved exclusion of this major event for reliability reporting purposes on July 17, 2020.

Section 57.195(e)(2) “Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) for the EDC’s service territory for the preceding quarter. The report shall include the data used in calculating the indices, namely the average number of customers served, the number of sustained customer interruptions, the number of customers affected, and the customer minutes of interruption. If MAIFI values are provided, the report shall also include the number of customer momentary interruptions.”

PECO Customers	Sustained Customer Interruptions	Sustained Customer Hours	Momentary Customer Interruptions	Sustained Customer Minutes	SAIFI	CAIDI	SAIDI	MAIFI
1,668,225	1,658,781	5,034,643	1,413,303	302,078,560	0.99	182	181	0.85

Data reflects 12 months ending 06/30/2020.

PECO Benchmarks and Rolling 12-Month Standards				
	SAIFI	CAIDI	SAIDI	MAIFI
Benchmark	1.23	112	138	N/A
Rolling 12-Month Standard	1.48	134	198	N/A

SAIFI is below its Benchmark and Standard, CAIDI is above its Benchmark and Standard, and SAIDI is between its Benchmark and Standard. Benchmarks and Standards were established on May 7, 2004. No Benchmark or Standard was established for MAIFI. Extended service restoration times caused by several significant storms during the last twelve months drove the duration indices of rolling 12-month SAIDI and CAIDI higher.

Section 57.195(e)(3) “Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) and other pertinent information such as customers served, number of interruptions, customer minutes interrupted, number of lockouts, and so forth, for the worst performing 5% of the circuits in the system. An explanation of how the EDC defines its worst performing circuits shall be included.”

PECO’s worst performing 5% circuits were selected based on a weighted score combining customer interruptions, customer hours, SAIFI, SAIDI, and CEMI (Customers Experiencing Multiple Interruptions), due to outages on each circuit in a 12- month period. This measure is oriented toward contributions to system SAIFI, SAIDI and CAIDI, and local areas with high outage frequency or duration. In addition, circuits with a history of repeat appearance on worst performing lists were selectively included in the 5% list. Worst circuits and the rolling 12-month reliability index values requested are shown in Appendix A.

Section 57.195(e)(4) “Specific remedial efforts taken and planned for the worst performing 5% of the circuits as identified in paragraph (3).”

Remedial efforts taken or planned to date for PECO’s worst performing 5% of circuits are shown in Appendix B.

Section 57.195(e)(5) “A Rolling 12-month breakdown and analysis of outage causes during the preceding quarter, including the number and percentage of service outages, the number of customers interrupted, and customer interruption minutes categorized by outage cause such as equipment failure, animal contact, tree related, and so forth. Proposed solutions to identified service problems shall be included.”

12 Months Ending June 30, 2020					
Cause	Service Outages	% of Service Outages	Customer Interruptions	% of Customer Interruptions	Customer Minutes
Animal	1,561	10.6%	52,417	3.2%	3,085,328
Contact/Dig-In	146	1.0%	19,658	1.2%	1,426,811
Equipment Failure	5,675	38.4%	602,102	36.3%	71,287,245
Lightning	341	2.3%	44,243	2.7%	11,687,050
Other	677	4.6%	74,403	4.5%	8,303,402
T&S	12	0.1%	35,879	2.2%	1,093,306
Unknown	311	2.1%	14,482	0.9%	3,923,534
Vegetation-Broken/Uprooted	4,580	31.0%	663,102	40.0%	175,841,410
Vegetation-Ingrowth	1,108	7.5%	75,524	4.6%	18,712,047
Vehicles	377	2.5%	76,971	4.6%	6,718,427

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. A customer interrupted by three separate trouble cases represents three customer interruptions, but only one customer interrupted.

The largest contributors to customer interruptions were equipment failure and tree-related interruptions. The leading groups within the equipment failure category were aerial equipment and underground equipment. Equipment is replaced based on observed trends under reliability programs and the System 2020 Long-term Infrastructure Investment Plan. Most customer interruptions caused by trees came from broken branches and tree trunks or uprooted trees (40.0% of all customer interruptions), as opposed to ingrowth (4.6% of all outage customer interruptions). PECO has observed an increase in dead and declining ash trees near its electrical facilities. Emerald ash borers (invasive insects that cause ash tree deaths) are known to be concentrated in the eastern United States and have infested areas across the PECO territory. Limb and tree failures caused by emerald ash borers are expected to increase during this decade. PECO is addressing this issue with a vegetation management program to mitigate the threat to its facilities and customer reliability. Through accelerated vegetation maintenance, PECO has completed additional miles of vegetation distribution preventive maintenance in 2020.

Section 57.195(e)(6). *“Quarterly and year to date information on progress toward meeting transmission and distribution inspection and maintenance goals /objectives” (For First, Second and Third Quarter reports only).”*

Predictive and Preventive Maintenance Program – status as of 6/30/2020					
	2 nd Quarter Tasks		YTD Tasks		2020 Total Planned
	Planned	Complete	Planned	Complete	
Recloser Inspections (Number of reclosers inspected)	143	154	222	351	246
Circuit Patrol & Thermography (Number of circuits patrolled)	500	660	900	1,176	975
Pole Inspections (Number of poles visually inspected)	13,649	10,107	21,698	27,608	34,695
Padmount Transformers (Number of transformers visually inspected)	2,334	751	3,582	4,983	6,718
Below Ground Transformers (Number of transformers visually inspected)	421	518	817	1,613	1,563
Substations (Number of substations inspections performed (e.g. visual inspection, reading of currents, voltages, temperature etc.) for a variety of substation components)	333	352	666	700	1,370
Unit Substations (Number of unit substations inspections performed (e.g. visual inspection, reading of currents, voltages, temperature etc.) for a variety of substation components)	744	791	1,488	1,553	2,970

Vegetation Management Preventive Maintenance Program – status as of 6/30/2020					
	2 nd Quarter Miles		YTD Miles		2020 Total Planned
	Planned	Complete	Planned	Complete	
Distribution Lift and Manual Trimming	545	669	1,028	1,556	2,119
Transmission Trimming and Removals	50	48	98	98	198

PECO’s additional completed miles YTD under its vegetation distribution preventive maintenance are due to accelerated maintenance.

Section 57.195(e)(7). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution operation and maintenance expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 2 nd Quarter	Actual 2 nd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$0.7	\$0.8	\$1.4	\$1.5
Capacity Expansion	\$0.4	\$0.2	\$0.6	\$0.5
System Performance	\$16.2	\$15.6	\$31.1	\$29.8
Facility Relocation	\$0.4	\$0.3	\$0.6	\$0.5
Maintenance	\$54.7	\$56.4	\$106.0	\$109.6
Total	\$72.4	\$73.3	\$139.7	\$141.9

Section 57.195(e)(8). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution capital expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 2 nd Quarter	Actual 2 nd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$20.8	\$18.8	\$37.8	\$36.6
Capacity Expansion	\$19.6	\$18.9	\$41.3	\$35.4
System Performance	\$101.7	\$88.5	\$186.5	\$184.2
Facility Relocation	\$7.6	\$4.8	\$12.4	\$8.0
Maintenance	\$39.7	\$37.9	\$76.2	\$72.6
Total	\$189.4	\$168.9	\$354.2	\$336.8

Section 57.195(e)(9). *“Dedicated staffing levels for transmission and distribution operation and maintenance at the end of the quarter, in total and by specific category (e.g., lineman, technician and electrician).”*

PECO’s full-time trade staff as of June 30, 2020 was as follows:

Aerial Lineman	411
Underground Lineman (Include UTS)	66
Transmission / Substation Mechanics, Operators	107
Energy Technicians	77
Aerial Foreman	72
Underground Foreman	18
Transmission / Substation Foreman	36
ET Foreman	9
Distribution Mech Apprentice	0
Total	796

Contact Persons:

Steven Singh
Vice President Technical Services
(215) 841-4772
steven.singh@exeloncorp.com

Dick Webster
Vice President Regulatory Policy & Strategy
(215) 841-5777
dick.webster@peco-energy.com

Appendix A

Rolling 12-month reliability index values for 5% worst performing circuits

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
BALA_131	2,194.	1.17	25	29	0.00	2,572.	1,054	0.
BELLEVUE_133	1,391.	2.84	131	373	3.14	3,948.	8,641	4,372.
BELLEVUE_134	866.	3.54	106	375	1.71	3,069.	5,413	1,477.
BETHAYRES_135	734.	1.37	247	340	4.16	1,009.	4,156	3,057.
BLUE_GRASS_134	1,360.	1.16	295	343	0.33	1,579.	7,776	443.
BLUE_GRASS_140	1,665.	1.16	63	72	0.00	1,926.	2,007	0.
BRYN_MAWR_131	893.	0.77	516	397	0.10	687.	5,908	90.
BUCK_000	494.	2.12	50	107	3.01	1,049.	882	1,486.
BUCKINGHAM_342	3,109.	1.83	193	352	2.01	5,684.	18,265	6,249.
BUCKINGHAM_344	1,592.	0.13	416	54	0.57	208.	1,441	911.
BUCKINGHAM_354	1,780.	1.58	451	713	0.80	2,813.	21,156	1,427.
BUCKINGHAM_371	2,059.	2.71	113	306	1.43	5,575.	10,492	2,950.
CALLOWHILL_132	3,184.	0.04	44	2	0.00	142.	104	3.
CALLOWHILL_133	1,975.	1.52	29	45	1.91	3,004.	1,474	3,770.
CARMEL_001	456.	2.08	162	336	0.59	948.	2,554	270.
CARVER_000	375.	7.16	114	813	2.07	2,684.	5,082	776.
CEDARBROOK_131	1,012.	2.25	657	1,477	0.80	2,275.	24,916	814.
CEDARBROOK_136	591.	2.41	217	522	0.00	1,424.	5,140	0.
CHALFONT_002	507.	1.04	49	51	4.00	526.	431	2,030.
CHANDLER_000	404.	8.15	98	795	4.22	3,293.	5,356	1,705.
CHESTNUT_HILL_032	600.	0.14	27	4	0.00	86.	39	0.
CONCORD_347	1,495.	1.73	349	604	1.73	2,586.	15,047	2,580.
CONCORD_351	2,131.	5.73	261	1,492	13.54	12,205.	52,995	28,855.
DOYLESTOWN_002	713.	2.01	730	1,466	1.00	1,432.	17,425	712.
DOYLESTOWN_004	812.	2.22	237	527	1.34	1,804.	7,130	1,089.
DURHAM_005	515.	1.13	1,034	1,165	0.00	580.	9,999	0.
DUTTON_004	313.	4.14	303	1,252	0.00	1,295.	6,533	0.
EAGLE_342	2,804.	3.94	102	403	3.58	11,044.	18,832	10,041.
EDDINGTON_134	636.	3.38	287	970	1.03	2,151.	10,278	655.
EDDINGTON_142	1,155.	3.16	205	646	4.13	3,645.	12,443	4,774.
EMILIE_132	1,285.	1.39	282	393	0.23	1,790.	8,422	297.
FALLS_351	2,078.	1.90	196	372	3.21	3,945.	12,877	6,669.
FLINT_132	1,271.	2.13	469	999	1.78	2,710.	21,167	2,264.
FLINT_144	836.	2.75	103	284	1.99	2,303.	3,957	1,662.
FOULK_131	1,424.	1.76	360	633	2.25	2,501.	15,022	3,210.
GERMANTOWN_014	581.	2.27	90	204	0.07	1,320.	1,971	39.
GLADWYNE_133	604.	2.56	131	336	5.65	1,545.	3,384	3,411.
GLADWYNE_138	931.	2.51	109	273	2.52	2,337.	4,234	2,346.
GOSHEN_352	3,128.	1.69	374	633	1.71	5,300.	33,019	5,339.
HUNTING_PARK_030	739.	2.26	70	159	0.00	1,668.	1,954	0.

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
JARRETT_132	1,403.	2.61	405	1,057	2.67	3,664.	24,712	3,749.
KENNETT_SQUAR_005	302.	6.22	195	1,212	6.12	1,878.	6,099	1,849.
KING_135	394.	4.23	212	897	0.78	1,668.	5,891	308.
LANDENBERG_000	545.	8.30	133	1,100	2.00	4,522.	9,989	1,091.
LANE_002	744.	2.72	178	484	1.02	2,025.	5,998	761.
LENAPE_342	1,828.	1.21	310	376	0.82	2,214.	11,449	1,506.
LENAPE_351	1,709.	4.02	360	1,448	5.81	6,873.	41,247	9,936.
LEOPARD_001	449.	4.06	296	1,200	2.22	1,823.	8,983	995.
LINE_1300CR	2,495.	3.71	118	438	2.47	9,247.	18,224	6,166.
LINE_132_00WO	594.	4.98	120	598	2.28	2,957.	5,919	1,353.
LINE_2394	1,742.	2.26	76	171	0.19	3,931.	4,975	324.
LINE_300CR	1,246.	0.61	399	242	0.32	755.	5,019	393.
LINE_3329	230.	1.04	685	715	1.98	240.	2,740	455.
LINE_3340	930.	3.05	150	456	0.00	2,835.	7,075	0.
LINE_6000	14.	6.86	564	3,868	0.07	96.	903	1.
LINE_708	1,321.	3.11	37	115	0.00	4,106.	2,525	1.
LINE_744	335.	2.16	35	75	0.00	722.	421	0.
LINE_800CR	1,814.	1.96	218	428	0.10	3,562.	12,932	186.
LINTON_343	2,892.	4.00	157	626	2.56	11,558.	30,181	7,408.
LINTON_351	3,079.	0.97	279	271	5.59	2,992.	13,917	17,200.
MIDDLETOWN_131	892.	3.41	176	601	0.29	3,046.	8,940	262.
MIDDLETOWN_142	1,369.	2.25	166	375	1.57	3,084.	8,550	2,146.
MIDDLETOWN_143	1,567.	1.49	191	284	1.64	2,332.	7,411	2,573.
MIDDLETOWN_349	1,972.	5.45	322	1,754	3.96	10,741.	57,633	7,806.
MONROE_004	401.	3.09	160	495	3.42	1,240.	3,307	1,372.
MOON_006	278.	3.95	593	2,341	3.99	1,098.	10,846	1,110.
MORTON_140	1,337.	2.83	218	618	2.44	3,785.	13,772	3,264.
MORTON_142	1,875.	4.54	200	905	3.35	8,505.	28,293	6,273.
NEW_HOPE_001	485.	6.24	108	675	5.77	3,025.	5,458	2,797.
NEW_HOPE_002	610.	1.90	82	157	4.02	1,158.	1,592	2,454.
NEWLINVILLE_351	1,392.	1.79	237	422	1.44	2,486.	9,799	2,004.
NEWLINVILLE_352	2,352.	4.68	67	312	2.31	11,005.	12,218	5,439.
NEWLINVILLE_361	1,012.	2.69	246	662	2.06	2,724.	11,169	2,087.
NEWTOWN_SQUAR_133	782.	3.47	369	1,281	1.76	2,716.	16,700	1,379.
NEWTOWN_SQUAR_134	786.	4.47	361	1,612	2.22	3,515.	21,120	1,746.
NOLAN_002	696.	0.22	378	82	3.07	150.	946	2,134.
NORTH_WALES_366	2,622.	0.72	185	133	2.09	1,880.	5,810	5,471.
PARRISH_139	1,006.	1.52	31	47	0.42	1,532.	791	425.
PLYMOUTH_181	978.	2.39	609	1,454	0.58	2,334.	23,700	568.
POOLS_001	640.	1.23	77	95	0.00	788.	1,014	0.
PULASKI_133	3,035.	1.11	96	107	0.23	3,361.	5,388	696.
PULASKI_137	620.	3.25	55	178	0.00	2,016.	1,839	0.
RICHBORO_004	461.	2.41	587	1,412	2.86	1,109.	10,851	1,320.
RICHMOND_143	2,185.	0.41	51	21	0.00	885.	756	0.

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
ROXBOROUGH_131	2,021.	2.28	89	204	1.31	4,610.	6,864	2,640.
ROXBOROUGH_135	1,321.	2.77	53	147	2.83	3,659.	3,246	3,735.
SAVILLE_136	2,045.	1.27	239	304	0.00	2,607.	10,376	0.
SCOTT_002	268.	1.56	854	1,335	0.63	419.	5,965	169.
SILES_135	1,341.	2.15	140	300	1.51	2,884.	6,714	2,021.
STONY_001	397.	8.08	156	1,258	1.04	3,209.	8,322	412.
TACONY_131	1,040.	2.02	39	78	0.00	2,102.	1,352	0.
TANGUY_000	303.	4.61	544	2,510	3.84	1,398.	12,674	1,165.
TREDFFRIN_132	619.	2.09	397	830	0.83	1,295.	8,560	512.
TREVOSE_138	1,183.	1.61	295	476	2.16	1,910.	9,386	2,553.
TULIP_000	481.	0.91	66	60	0.00	437.	482	0.
UPPER_MERION_132	1,138.	2.48	467	1,157	0.71	2,820.	21,950	805.
UPPER_MERION_141	739.	2.74	433	1,186	2.51	2,023.	14,613	1,852.
UPPER_MERION_351	3,000.	5.35	160	855	2.90	16,061.	42,740	8,686.
WAGONTOWN_000	563.	3.05	150	458	0.99	1,718.	4,299	559.
WANEETA_137	1,192.	1.17	39	46	1.96	1,398.	909	2,342.
WARMINSTER_141	1,846.	1.75	152	265	0.30	3,224.	8,168	552.
WARRINGTON_364	1,674.	0.88	122	107	0.73	1,465.	2,990	1,223.
WAYNE_131	973.	3.09	247	761	2.44	3,004.	12,347	2,374.
WAYNE_136	937.	1.97	395	777	1.95	1,845.	12,140	1,826.
WAYNE_146	580.	4.43	265	1,174	2.49	2,571.	11,351	1,442.
WEST_BUCK_002	442.	2.30	168	386	2.03	1,015.	2,842	896.
WEST_CHESTER_011	604.	1.20	323	387	0.28	724.	3,895	170.
WESTTOWN_000	241.	7.37	251	1,849	17.16	1,777.	7,427	4,136.
WHITEMARSH_132	1,755.	5.35	307	1,644	4.62	9,383.	48,076	8,109.
WHITEMARSH_141	1,139.	1.67	346	578	0.65	1,903.	10,976	738.
WHITEMARSH_142	1,035.	6.52	231	1,508	1.91	6,752.	26,011	1,977.
WHITEMARSH_164	1,146.	2.13	601	1,280	0.82	2,441.	24,456	941.
WOODBOURNE_351	2,825.	1.69	397	670	4.56	4,773.	31,558	12,877.
WOODBOURNE_353	2,052.	0.68	264	180	2.54	1,395.	6,142	5,210.

The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. If a customer is interrupted by three separate trouble cases, they represent three customer interruptions, but only one customer interrupted.

Appendix B

Remedial efforts taken and planned for 5% worst performing circuits as of 06/30/2020

BALA_131

Philadelphia County

Completed:

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Upgrade Transformer

Planned:

- Perform regularly scheduled tree clearance

BELLEVUE_133

Bucks County

Completed:

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Install animal protection
- Remedial efforts completed

BELLEVUE_134

Bucks County

Completed:

- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Install animal protection

Planned:

- Complete corrective reliability work orders
- Install tree-resistant wire

BETHAYRES_135

Montgomery County

Completed:

- Inspect selected areas of circuit for vegetation issues and correct as needed
- Install animal protection
- Replace underground cable

Planned:

- Inspect selected areas of circuit for vegetation issues and correct as needed

BLUE_GRASS_134

Philadelphia County

Completed:

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Install animal protection
- Perform regularly scheduled tree clearance
- Remedial efforts completed

BLUE_GRASS_140

Philadelphia County

Completed:

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Perform regularly scheduled tree clearance
- Remedial efforts completed

BRYN_MAWR_131*Delaware County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Remedial efforts completed

BUCKINGHAM_342*Bucks County***Completed:**

- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

- Inspect selected areas of circuit for vegetation issues and correct as needed

BUCKINGHAM_344*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Install Recloser
- Upgrade fusing
- Remedial efforts completed

BUCKINGHAM_354*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

BUCKINGHAM_371*Bucks County***Completed:**

- Inspect circuit visually and with thermographic camera
- Remedial efforts completed

BUCK_000*Chester County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

- Perform regularly scheduled tree clearance

CALLOWHILL_132*Philadelphia County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

- Complete corrective reliability work orders
- Perform regularly scheduled tree clearance

CALLOWHILL_133*Philadelphia County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Upgrade Transformer

Planned:

- Perform regularly scheduled tree clearance

CARMEL_001*Montgomery County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Install cutouts

Planned:

- Perform regularly scheduled tree clearance

CARVER_000*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Remedial efforts completed

CEDARBROOK_131*Montgomery County***Completed:**

- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Perform regularly scheduled tree clearance
- Remedial efforts completed

CEDARBROOK_136*Montgomery County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Perform regularly scheduled tree clearance
- Remedial efforts completed

CHALFONT_002*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Remedial efforts completed

CHANDLER_000*Chester County***Completed:**

- Inspect circuit visually and with thermographic camera

Planned:

- Install cutout-mounted recloser
- Perform regularly scheduled tree clearance

CHESTNUT_HILL_032*Philadelphia County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

- Perform regularly scheduled tree clearance

CONCORD_347*Delaware County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera

Planned:

- Perform regularly scheduled tree clearance
- Replace underground cable

CONCORD_351*Delaware County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Remedial efforts completed

DOYLESTOWN_002*Bucks County***Completed:**

- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

DOYLESTOWN_004*Bucks County***Completed:**

- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

DURHAM_005*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Perform regularly scheduled tree clearance

Planned:

- Complete corrective reliability work orders

DUTTON_004*Delaware County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Remedial efforts completed

EAGLE_342*Chester County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

EDDINGTON_134*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

EDDINGTON_142*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

EMILIE_132*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Perform regularly scheduled tree clearance
- Remedial efforts completed

FALLS_351*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

- Complete corrective reliability work orders

FLINT_132*Montgomery County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Install animal protection
- Perform regularly scheduled tree clearance
- Upgrade secondary wire
- Remedial efforts completed

FLINT_144*Delaware County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Perform regularly scheduled tree clearance
- Remedial efforts completed

FOULK_131*Delaware County***Completed:**

- Inspect circuit visually and with thermographic camera
- Remedial efforts completed

GERMANTOWN_014*Philadelphia County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

- Perform regularly scheduled tree clearance

GLADWYNE_133*Delaware County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

GLADWYNE_138*Delaware County***Completed:**

- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Install animal protection

Planned:

- Inspect selected areas of circuit for vegetation issues and correct as needed

GOSHEN_352*Chester County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Perform regularly scheduled tree clearance

Planned:

- Reconfigure circuit

HUNTING_PARK_030*Philadelphia County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera

Planned:

- Reconfigure circuit

JARRETT_132*Montgomery County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera

Planned:

- Complete corrective reliability work orders
- Perform regularly scheduled tree clearance

KENNETT_SQUAR_005*Chester County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Install animal protection
- Install tree-resistant wire

Planned:

- Install tree-resistant wire
- Perform regularly scheduled tree clearance

KING_135*Montgomery County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

LANDENBERG_000*Chester County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

LANE_002*Montgomery County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Install tree-resistant wire
- Perform regularly scheduled tree clearance
- Remedial efforts completed

LENAPE_342*Chester County***Completed:**

- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Install cutout-mounted recloser
- Perform regularly scheduled tree clearance
- Upgrade primary wire
- Remedial efforts completed

LENAPE_351*Chester County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Perform regularly scheduled tree clearance
- Remedial efforts completed

LEOPARD_001*Chester County***Completed:**

- Inspect circuit visually and with thermographic camera
- Remedial efforts completed

LINE_1300CR*Chester County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

- Install tree-resistant wire

LINE_132_00WO*Bucks County***Completed:**

Inspect circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

Inspect selected areas of circuit for vegetation issues and correct as needed

LINE_2394*Philadelphia County***Completed:**

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Install animal protection
Perform regularly scheduled tree clearance
Reconfigure circuit
Upgrade Transformer
Remedial efforts completed

LINE_300CR*Chester County***Completed:**

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Install cutout-mounted recloser
Upgrade primary wire

Planned:

Complete corrective reliability work orders
Inspect selected areas of circuit for vegetation issues and correct as needed

LINE_3329*Delaware County***Completed:**

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Perform regularly scheduled tree clearance
Remedial efforts completed

LINE_3340*Delaware County***Completed:**

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed
Remedial efforts completed

LINE_6000*Bucks County***Completed:**

Inspect circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

Complete corrective reliability work orders

LINE_708*Philadelphia County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Install animal protection
- Perform regularly scheduled tree clearance
- Reconfigure circuit
- Remedial efforts completed

LINE_744*Philadelphia County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Install animal protection
- Perform regularly scheduled tree clearance

Planned:

- Complete corrective reliability work orders
- Install animal protection

LINE_800CR*Chester County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Install cutout-mounted recloser
- Remedial efforts completed

LINTON_343*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Replace underground cable
- Remedial efforts completed

LINTON_351*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

MIDDLETOWN_131*Delaware County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Install Tripsaver
- Install cutouts
- Perform regularly scheduled tree clearance

Planned:

- Install cutouts

MIDDLETOWN_142*Delaware County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Perform regularly scheduled tree clearance
- Remedial efforts completed

MIDDLETOWN_143*Delaware County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Perform regularly scheduled tree clearance

Planned:

- Install recloser

MIDDLETOWN_349*Delaware County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Perform regularly scheduled tree clearance
- Remedial efforts completed

MONROE_004*Delaware County***Completed:**

- Inspect circuit visually and with thermographic camera
- Perform regularly scheduled tree clearance
- Upgrade fusing
- Remedial efforts completed

MOON_006*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

MORTON_140*Delaware County***Completed:**

- Inspect circuit visually and with thermographic camera
- Perform regularly scheduled tree clearance
- Remedial efforts completed

MORTON_142*Delaware County***Completed:**

- Inspect circuit visually and with thermographic camera
- Perform regularly scheduled tree clearance

Planned:

- Install tree-resistant wire

NEWLINVILLE_351*Chester County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Upgrade Transformer

Planned:

- Install tree-resistant wire

NEWLINVILLE_352*Chester County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

NEWLINVILLE_361*Chester County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

- Inspect selected areas of circuit for vegetation issues and correct as needed

NEWTOWN_SQUAR_133*Chester County***Completed:**

- Inspect circuit visually and with thermographic camera
- Complete corrective reliability work orders
- Install recloser

Planned:

- Inspect selected areas of circuit for vegetation issues and correct as needed

NEWTOWN_SQUAR_134*Delaware County***Completed:**

- Inspect circuit visually and with thermographic camera

Planned:

- Inspect selected areas of circuit for vegetation issues and correct as needed

NEW_HOPE_001*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed

Install fuses and switches

Planned:

Inspect selected areas of circuit for vegetation issues and correct as needed

NEW_HOPE_002

Bucks County

Completed:

Inspect circuit visually and with thermographic camera

Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

Inspect selected areas of circuit for vegetation issues and correct as needed

NOLAN_002

Bucks County

Completed:

Inspect circuit visually and with thermographic camera

Inspect selected areas of circuit for vegetation issues and correct as needed

Upgrade fusing

Planned:

Inspect selected areas of circuit for vegetation issues and correct as needed

NORTH_WALES_366

Bucks County

Completed:

Complete corrective reliability work orders

Inspect circuit visually and with thermographic camera

Perform regularly scheduled tree clearance

Remedial efforts completed

PARRISH_139

Philadelphia County

Completed:

Complete corrective reliability work orders

Inspect circuit visually and with thermographic camera

Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

Install animal protection

Perform regularly scheduled tree clearance

PLYMOUTH_181

Montgomery County

Completed:

Inspect circuit visually and with thermographic camera

Inspect selected areas of circuit for vegetation issues and correct as needed

Install animal protection

Planned:

Perform regularly scheduled tree clearance

POOLS_001

Bucks County

Completed:

Extend circuit

Inspect circuit visually and with thermographic camera

Inspect selected areas of circuit for vegetation issues and correct as needed

Remedial efforts completed

PULASKI_133

Philadelphia County

Completed:

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

- Perform regularly scheduled tree clearance

PULASKI_137

Philadelphia County

Completed:

- Inspect circuit visually and with thermographic camera

Planned:

- Complete corrective reliability work orders
- Install animal protection
- Perform regularly scheduled tree clearance

RICHBORO_004

Bucks County

Completed:

- Inspect circuit visually and with thermographic camera
- Complete corrective reliability work orders

Planned:

- Complete corrective reliability work orders

RICHMOND_143

Philadelphia County

Completed:

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Install animal protection
- Perform regularly scheduled tree clearance
- Upgrade fusing
- Remedial efforts completed

ROXBOROUGH_131

Philadelphia County

Completed:

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Install animal protection

Planned:

- Complete corrective reliability work orders
- Perform regularly scheduled tree clearance

ROXBOROUGH_135

Philadelphia County

Completed:

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Install animal protection

Planned:

- Perform regularly scheduled tree clearance

SAVILLE_136

Delaware County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed
Remedial efforts completed

SCOTT_002

Delaware County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

Install recloser

SILES_135

Bucks County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed
Install animal protection

Planned:

Replace underground cable

STONY_001

Bucks County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

Inspect selected areas of circuit for vegetation issues and correct as needed

TACONY_131

Philadelphia County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Install animal protection
Perform regularly scheduled tree clearance

Planned:

Complete corrective reliability work orders
Upgrade Transformer

TANGUY_000

Delaware County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Install cutout-mounted recloser
Perform regularly scheduled tree clearance
Remedial efforts completed

TREDYFFRIN_132

Chester County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

Complete corrective reliability work orders
Perform regularly scheduled tree clearance

TREVOSE_138

Bucks County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed
Remedial efforts completed

TULIP_000

Philadelphia County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Perform regularly scheduled tree clearance
Remedial efforts completed

UPPER_MERION_132

Chester County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera

Planned:

Perform regularly scheduled tree clearance
Upgrade primary wire

UPPER_MERION_141

Chester County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed
Install cutout-mounted recloser

Planned:

Complete corrective reliability work orders
Install cutout-mounted recloser
Perform regularly scheduled tree clearance

UPPER_MERION_351

Chester County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Replace underground cable

Planned:

Perform regularly scheduled tree clearance

WAGONTOWN_000

Chester County

Completed:

Complete corrective reliability work orders

Inspect circuit visually and with thermographic camera
Remedial efforts completed

WANEETA_137

Philadelphia County

Completed:

Complete corrective reliability work orders
Install animal protection
Perform regularly scheduled tree clearance

Planned:

Inspect circuit visually and with thermographic camera

WARMINSTER_141

Bucks County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed
Install animal protection

Planned:

Inspect selected areas of circuit for vegetation issues and correct as needed

WARRINGTON_364

Bucks County

Completed:

Inspect circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed
Remedial efforts completed

WAYNE_131

Delaware County

Completed:

Complete corrective reliability work orders
Inspect circuit visually and with thermographic camera
Install cutout-mounted recloser
Perform regularly scheduled tree clearance
Remedial efforts completed

WAYNE_136

Delaware County

Completed:

Inspect circuit visually and with thermographic camera
Perform regularly scheduled tree clearance

Planned:

Complete corrective reliability work orders

WAYNE_146*Delaware County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Install animal protection
- Perform regularly scheduled tree clearance
- Remedial efforts completed

WESTTOWN_000*Chester County***Completed:**

- Inspect circuit visually and with thermographic camera
- Perform regularly scheduled tree clearance
- Remedial efforts completed

WEST_BUCK_002*Bucks County***Completed:**

- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

WEST_CHESTER_011*Chester County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Perform regularly scheduled tree clearance
- Remedial efforts completed

WHITEMARSH_132*Montgomery County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Install Cutout
- Install animal protection
- Perform regularly scheduled tree clearance

Planned:

- Complete corrective reliability work orders

WHITEMARSH_141*Montgomery County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera

Planned:

- Complete corrective reliability work orders
- Perform regularly scheduled tree clearance

WHITEMARSH_142*Montgomery County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Install animal protection
- Install fuse
- Perform regularly scheduled tree clearance
- Upgrade fusing
- Remedial efforts completed

WHITEMARSH_164*Montgomery County***Completed:**

- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

- Perform regularly scheduled tree clearance

WOODBOURNE_351*Bucks County***Completed:**

- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

WOODBOURNE_353*Bucks County***Completed:**

- Complete corrective reliability work orders
- Inspect circuit visually and with thermographic camera
- Inspect selected areas of circuit for vegetation issues and correct as needed
- Remedial efforts completed

Appendix C

New Business Connections

This work category includes all the facility work required to add a new customer or to increase the load to an existing customer. The facility work will include the facilities required to directly connect the customer to the system and the upgrade/replacement of any existing facility to serve the requested additional load.

Capacity Expansion

This work category includes only capacity work generated by the system design engineer to prevent system failure and to assure the delivery of voltage as specified in the tariff. The addition of new substations and substation enlargements for future load growth will also be included in this project.

System Performance

This work category includes projects designed to upgrade, modify or improve the performance of the distribution system. Also included in this category are indirect costs in support of all categories and one-time accounting adjustment items.

Facility Relocation

This work category includes all requests for relocation of PECO facilities including municipal as well as customer related relocation requests.

Maintenance

This work category includes work performed to repair and restore equipment to its normal state of operation, along with planned preventive maintenance work such as visual and thermographic inspections and tree trimming around transmission and distribution lines.

Storm Funds

Incremental costs (primarily; overtime, contractors, mutual assistance, and meals) incurred while responding to major storms (storms that meet customer outage and duration criteria).