



Notification of Proposed Major Construction Project

To: The Pennsylvania Public Utility Commission

The following information is submitted in compliance with 52 Pa. Code 59.38. The Company (listed below) hereby gives notice of the proposed major construction hereinafter described.

Routing Instructions: Copies are to be sent at least 30 days prior to the commencement of work to the Pennsylvania Public Utility Commission and the Company Pipeline Safety Representative. After the major construction is completed, the Completion Notice is to be signed, dated and copies sent to the Pennsylvania Public Utility Commission and the Company Pipeline Safety Representative.

A copy of each construction notice should also be retained in the facility line pocket.

(See SOP 340-05 for addresses and additional instructions)

Company Peoples Natural Gas Co LLC	Shop GINGER HILL/ WAYNESBURG	Facility Gas Main	Estimated Cost \$305,128.92
Estimated Start Date 4/13/2026		Estimated Completion Date 5/8/2026	
Project City, Township, Borough MORRIS TOWNSHIP		County GREENE COUNTY/ WASHINGTON COUNTY	
Type of Facility <input type="checkbox"/> Distribution <input type="checkbox"/> Transmission <input type="checkbox"/> Compressor Station <input checked="" type="checkbox"/> Other GATHERING			
Design Pressure 60 _____ P.S.I.G.		System MAOP 60 _____ P.S.I.G.	
Description of Project			
CONSOL will be undermining ~9,600' of Bare Steel Peoples Natural Gas Pipelines along Linn Wall Rd.			
Peoples must put protective measures in place to ensure their pipelines are protected while subsidence due to undermining occurs.			
Peoples has made the operational decision to replace these bare steel segments of pipe with new MDPE pipe, temporarily installed above ground to ensure the pipe is protected, then buried when subsidence has completed.			
Company Contact Information			
Name Daniel Kuehn, Justin Haupt, TJ Petrosky			Telephone Number
Address 375 N Shore Dr.			
City Pittsburgh		State PA	Zip Code 15212
Date Submitted	Signature		Date Signed

Completion Notice		
Date Completed	Signature	Date Signed