

Michael J. Shafer
Senior Counsel

PPL
Two North Ninth Street
Allentown, PA 18101-1179
Tel. 610.774.2599 Fax 610.774.4102
MJShafer@pplweb.com



February 14, 2022

Rosemary Chiavetta, Esquire
Pennsylvania Public Utility Commission
Commonwealth Keystone Building
400 North Street
Harrisburg, PA 17120

**Re: Letter of Notification of PPL Electric Utilities Corporation
for Approval to Rebuild the Face Rock – Five Forks 115 kV
Transmission Line in Lancaster and York Counties,
Pennsylvania
Docket No. A-2019-3008816**

Dear Ms. Chiavetta,

Enclosed for filing on behalf of PPL Electric Utilities Corporation is the response to the data request issued by the Bureau of Technical Utility Services in the above referenced matter.

Pursuant to 52 Pa. Code § 1.11, the enclosed document is to be deemed filed on February 14, 2022, which is the date it was filed electronically using the Commission's E-filing system.

If you have any questions, please do not hesitate to contact me.

Respectfully submitted,

A handwritten signature in blue ink, appearing to read "Michael J. Shafer", is written over a light blue horizontal line.

Michael J. Shafer

Enclosure

cc via email: Jordan Van Order

**PPL Electric Utilities Corporation
Response to Data Request of the
Bureau of Technical Utility Services
Dated January 26, 2022
Docket No. A-2019-3008816**

Q.1 Please provide the current status of the subject PPL Electric transmission project and submit a breakdown of the project costs to date.

A.1 PPL Electric has completed the majority of construction and installation of the 115kV Face Rock – Five Forks Transmission Line with the exception of an approximately 1-mile section crossing the Susquehanna River. Notice of termination for the permit for all sections except the river crossing were submitted to York County Conservation District for review.

The outage and construction associated with the final 1-mile river crossing was delayed until fall of 2022 due to unplanned system limitations during the previously scheduled outage in fall 2021.

PPL Electric has spent \$13,579,568 to date for all associated work with the 115kV Face-Rock - Five Forks Transmission Line rebuild.

VERIFICATION

I, JOSEPH B. LOOKUP, being the Director of Asset Management at PPL Services Corporation, hereby state that the facts above set forth are true and correct to the best of my knowledge, information and belief and that I expect PPL Electric Utilities Corporation to be able to prove the same at a hearing held in this matter. I understand that the statements herein are made subject to the penalties of 18 Pa.C.S. § 4904 relating to unsworn falsification to authorities.

Date: 02/14/2022


Joseph B. Lookup (Feb 14, 2022 13:02 EST)
Joseph B. Lookup