

Docket No. M-2025-3052787

REPORT OF MAJOR CONSTRUCTION PROJECT

COMPANY: COLUMBIA GAS OF PENNSYLVANIA, INC. DEPARTMENT: Pa North

ESTIMATED COST OF PROJECT: \$1,500,000

DESCRIPTION OF PROJECT: Install 4,000' of 4" PMIP (23-0221273-00)

LOCATION OF PROJECT: 37th St. Ext Beaver Falls, Pa

ESTIMATED STARTING DATE: 3/1/24

ESTIMATED COMPLETION DATE: 7/1/24

PERSON TO BE CONTACTED REGARDING PROJECT: Dillon Eggers

ADDRESS: 101 Stoney Ridge Dr. Monaca Pa 15061

TELEPHONE NUMBER: 724-714-8263

MAXIMUM ALLOWABLE OPERATING PRESSURE: 10 PSIG

CONSTRUCTION TYPE: Replacement LOCATION CLASS: 3

PIPE & COATING DESCRIPTION:

- | | | | | | |
|-----------------------|---------|---------------------------|----------|---------|------|
| a. Nominal Diameter | 4" | b. Nominal Wall Thickness | 0.391" | | |
| c. Pipe Specification | PE 2406 | d. Grade | SDR 11.5 | e. Type | MDPE |
| f. Coating Type | N/A | g. Method of Application | N/A | | |

TEST DATA:

- | | | | |
|----------------|-----|-------------|----------------------------------|
| a. Test Medium | Air | b. Duration | Per CPA Gas Standard GS 1500.010 |
|----------------|-----|-------------|----------------------------------|

Submit to:

Safety Division, Bureau of Investigation & Enforcement
Pennsylvania Public Utility Commission
Post Office Box 3265
Harrisburg, Pennsylvania 17120

COMPLETED : 02/07/2025