

REPORT OF MAJOR CONSTRUCTION PROJECT

22 - 85624 PROJECT NAME: BROWN STREET - BROWNSVILLE

COMPANY: COLUMBIA GAS OF PENNSYLVANIA, INC. DEPARTMENT: PA South

ESTIMATED COST OF PROJECT: \$3,100,000

DESCRIPTION OF PROJECT: Replace approximately 6,682 feet of low pressure and medium pressure pipe with approximately 7,755 feet of 2", 4", 6" and 8" MD plastic main. Intstall through Dunlap Creek and new reg station to be installed.

LOCATION OF PROJECT: Brown Street, Brownsville, Fayette County, PA

ESTIMATED STARTING DATE: April 1st, 2024

ESTIMATED COMPLETION DATE: March 27, 2025 **ACTUAL COMPLETION DATE: 03/27/25**

PERSON TO BE CONTACTED REGARDING PROJECT: Nick Lancaster

ADDRESS: 12 Sandstone Way, Dunbar PA 15431 TELEPHONE NUMBER: 724-880-9632

MAXIMUM ALLOWABLE OPERATING PRESSURE: 60 PSIG

CONSTRUCTION TYPE: Replacement LOCATION CLASS: NA

PIPE & COATING DESCRIPTION:

a. Nominal Diameter	8", 6", 4", 2" MD	b Nominal Wall Thickness	0.639, 0.576, 0.391, 0.216		
c. Pipe Specification	PE 2406	d Grade	NA	e. Type	PL SDR 13.5, 11.5, 11
f. Coating Type	NA	g Method of Application	Direct Burial		

TEST DATA:

a. Test Medium Air	b Duration	16 hours
--------------------	------------	----------

Submit to:

Safety Division, Bureau of Investigation & Enforcement
Pennsylvania Public Utility Commission
Post Office Box 3265
Harrisburg, Pennsylvania 17120

