

PROJECT ID: 19-60972

COMPLETION DATE: 5/15/2025

DOCKET NO.: M-2025-3052787

REPORT OF MAJOR CONSTRUCTION PROJECT

COMPANY: COLUMBIA GAS OF PENNSYLVANIA, INC. DEPARTMENT: Distribution

ESTIMATED COST OF PROJECT: \$1,235,472

DESCRIPTION OF PROJECT: Install 1,560' – 8", 12" PHHP. Job Order: 19-0224810-00 & 19-0224824-00.

LOCATION OF PROJECT: Route 885, Jefferson Hills, Allegheny County, PA

ESTIMATED STARTING DATE: 2/27/2023

ESTIMATED COMPLETION DATE: 6/1/2023

PERSON TO BE CONTACTED REGARDING PROJECT: Fred Huebner

ADDRESS: 4000 Energy Drive, Bridgeville, PA 15017 TELEPHONE NUMBER: 412-874-1876

MAXIMUM ALLOWABLE OPERATING PRESSURE: 80 PSIG

CONSTRUCTION TYPE: Natural Gas Main Replacement (Distribution) LOCATION CLASS: N/A

PIPE & COATING DESCRIPTION:

- | | | | |
|-----------------------|---------------------|---------------------------|------------------------------|
| a. Nominal Diameter | <u>8" & 12"</u> | b. Nominal Wall Thickness | <u>0.784" & 1.159"</u> |
| c. Pipe Specification | <u>PE 4710</u> | d. Grade | <u>SDR 11</u> Type <u>PE</u> |
| f. Coating Type | <u>N/A</u> | g. Method of Application | <u>N/A</u> |

TEST DATA:

- | | | | |
|----------------|-----|-------------|------------------|
| a. Test Medium | Air | b. Duration | Per Gas Standard |
|----------------|-----|-------------|------------------|

Submit to:

Safety Division, Bureau of Investigation & Enforcement
Pennsylvania Public Utility Commission
Post Office Box 3265
Harrisburg, Pennsylvania 17120