

M-2025-3052787

PUC Notification – Major Construction Report

PECO Gas Projects Exceeding \$300,000

Notification Date:10/13/2025

PA §59.38	Information Requested by PUC	Data Provided by PECO
1	Description of Proposed Work (e.g., replace 700' of 4" cast iron, new regulator station, etc.)	<i>Install 2069 ft of 6" PY, 2076 ft of 4" PY, 372 ft of 2" PY, 4450 ft of 8" PY, 952 ft of 6" PL, Renew 147 and transfer 9 services, Retire 1425 ft of CI4.00, 1960 ft of CI6.00, 2030 ft of ST8.00, 2260 ft of BS12.00, 35 ft of BS6.00, 490 ft of BS4.00, 50 ft of PL4.00, 570 ft of PL6.00, 70 ft of CS12.00, 75 ft of ST4.00, 80 ft of PL2.00</i>
	City/Borough/Township and County	Cheltenham Twp/ Montgomery County
	Extents of Project (e.g., Main St. from 4th to 7th)	FOREST AVE FROM MANOR RD TO TOWNSHIP LINE RD, FISHER RD FROM FORREST AVE TO GLEN RD
2	Type of Facility (if other, please describe)	<input checked="" type="checkbox"/> Distribution Main/Services <input type="checkbox"/> Transmission Main <input type="checkbox"/> Regulator/Gate Station <input type="checkbox"/> Other: Click or tap here to enter text.
3	Estimated Starting Date	1/5/2026
4	Estimated Completion Date	10/1/2026
5	Design Pressure	High Pressure
6	Estimated Cost	\$709,526.00
7	Reporting Company (name and address)	PECO, an Exelon Company 2301 Market St Philadelphia, PA 19103
8	Project Contact (name, address and phone number)	Nick Carter 300 Front Street, Building 2 Conshohocken, PA 19428 (267) 533-2028
9	Actual Completion Date (to be sent after project complete)	Click or tap to enter a date.