



Benjamin C. Dunlap Jr.  
Partner

240 North Third Street  
7th Floor  
Harrisburg, PA 17101  
T: 717.234.5530 | D: (717) 480-5303  
bdunlap@cohenseglias.com  
[www.cohenseglias.com](http://www.cohenseglias.com)

September 9, 2024

**VIA ELECTRONIC FILING**

Rosemary Chiavetta, Secretary  
Pennsylvania Public Utility Commission  
P.O. Box 3265  
Harrisburg, PA 17105-3265

***Re: Application of CSX Transportation, Inc. ("CSXT") for approval of the alteration of its 25th Street Viaduct where the tracks of CSX Transportation, Inc. crosses above seven public streets in the City of Philadelphia, Philadelphia County (DOT# 530 139 V, DOT# 530 124 F, DOT# 530 125 M, DOT# 530 126 U, DOT# 530 129 P, DOT# 530 130 J, and DOT# 530 131 R) Docket No. A-2023-3038516***

Dear Secretary Chiavetta:

Enclosed for filing in the above-captioned matter, please find the Petition for Further Extension of Time, of CSX Transportation, Inc. Copies have been served upon all interested parties as indicated on the Certificate of Service.

Sincerely yours,

Benjamin C. Dunlap, Jr.

BCDjr:klg  
Enclosure

cc: All parties of record

**BEFORE THE  
PENNSYLVANIA PUBLIC UTILITY COMMISSION**

<b>Application of CSX Transportation, Inc.</b>	<b>:</b>	<b>Docket No. A-2023 - 3038516</b>
<b>(“CSXT”) for approval of the alteration of its</b>	<b>:</b>	<b>Amended</b>
<b>25th Street Viaduct where the tracks of CSX</b>	<b>:</b>	
<b>Transportation, Inc crosses above seven</b>	<b>:</b>	
<b>public streets in the City of Philadelphia,</b>	<b>:</b>	
<b>Philadelphia County (DOT# 530 139 V, DOT#</b>	<b>:</b>	
<b>530 124 F, DOT# 530 125 M, DOT# 530 126</b>	<b>:</b>	
<b>U, DOT# 530 129 P, DOT# 530 130 J, and</b>	<b>:</b>	<b>Filed Electronically</b>
<b>DOT# 530 131 R)</b>	<b>:</b>	

**To the Pennsylvania Public Utility Commission:**

**PETITION FOR FURTHER EXTENSION OF TIME**

CSX Transportation, Inc. (“CSXT”), by and through its attorneys, Cohen Seglias Pallas Greenhall & Furman PC, files this Petition for Further Extension of Time to perform the work ordered in the above-referenced proceeding, pursuant to 52 Pa. Code §1.15(a)(1), based upon the following:

1. At Ordering Paragraph 3 of the April 19, 2023, Secretarial Letter issued in the above-referenced docket, CSXT was ordered to perform all work necessary to alter the above-mentioned crossings by removing the siding spans, also known as spur spans.
2. Ordering Paragraph 10 of the aforementioned Secretarial Letter directed that on or before, December 31, 2023, all work to alter the subject crossings shall be completed and certification that all work has been satisfactorily completed shall be reported to the Pennsylvania Public Utility Commission (“Commission”).
3. By a Petition for Extension of Time filed with the Commission on October 24, 2023, CSXT requested the Commission grant an extension of time until August 1, 2024, in which to complete all demolition to remove the siding spans. The extension of time was granted

in the Secretarial Letter issued November 30, 2023.

4. Since the last extension, CSXT has experienced additional delays in obtaining approval from the City of Philadelphia regarding maximum depths for demolition. That has since been resolved.

5. CSXT has also experienced delays in PECO removing its lines off of spur structures at 2498 Oakford Street, 2500 Morris Street and 2429 Reed Street, which also impeded project work. Two of the three lines have since been removed, and PECO has provided assurances that the last line will be removed by September 13, 2024.

6. CSXT has also ascertained that additional deck repairs and waterproofing will be necessary at the Washington Street crossing. With the upcoming winter season, some of the work involving concrete repairs likely will be pushed into Spring of next year.

7. CSXT therefore requests a further extension of time until June 30, 2025, for it to complete the project work outlined in its Application.

8. The work to be performed as part of the crossing alteration project is not safety related. Thus, an additional extension of time will have no adverse effect on the public interest or safety.

9. CSXT therefore requests that Ordering Paragraph 10 of the Secretarial Letter dated November 30, 2023, be modified as follows:

The crossing alteration project be completed on or before June 30, 2025, and that on or before said date, CSX Transportation, Inc., report the date of actual completion of the work and certify to this Commission that the work has been completed satisfactorily in accordance with the approved plans and this Secretarial Letter.

WHEREFORE, CSX Transportation, Inc., respectfully requests that it be granted an extension of time until June 30, 2025, to complete the alteration of the subject crossings.

Respectfully submitted,

**COHEN SEGLIAS PALLAS  
GREENHALL & FURMAN PC**

By: 

**Benjamin C. Dunlap, Jr., Esquire**

Supreme Court I.D. No. 66283

240 N. 3<sup>rd</sup> Street, 7<sup>th</sup> Floor

Harrisburg, PA 17101

Telephone: (717) 480-5303

Facsimile: (717) 213-0731

*Counsel for CSX Transportation, Inc.*

Date: September 9, 2024

**VERIFICATION**

I, Michael Sliper, Project Manager II, CSX Transportation, Inc., in the foregoing proceeding, make the following statement subject to the penalties of 18 Pa. C.S. §4904, relating to unsworn falsifications to authority, and do state that as Project Manager II for CSX Transportation, Inc., I am authorized to make this statement on behalf of CSX Transportation, Inc. and that the facts set forth in the foregoing **“Petition for Further Extension of Time”** are true and correct to the best of my knowledge information and belief.

Date: September 5, 2024

  
\_\_\_\_\_  
Michael Sliper, Project Manager II  
CSX Transportation, Inc.

**BEFORE THE  
PENNSYLVANIA PUBLIC UTILITY COMMISSION**

<b>Application of CSX Transportation, Inc.</b>	<b>:</b>	<b>Docket No. A-2023 - 3038516</b>
<b>(“CSXT”) for approval of the alteration of its</b>	<b>:</b>	<b>Amended</b>
<b>25th Street Viaduct where the tracks of CSX</b>	<b>:</b>	
<b>Transportation, Inc crosses above seven</b>	<b>:</b>	
<b>public streets in the City of Philadelphia,</b>	<b>:</b>	
<b>Philadelphia County (DOT# 530 139 V, DOT#</b>	<b>:</b>	
<b>530 124 F, DOT# 530 125 M, DOT# 530 126</b>	<b>:</b>	
<b>U, DOT# 530 129 P, DOT# 530 130 J, and</b>	<b>:</b>	<b>Filed Electronically</b>
<b>DOT# 530 131 R)</b>	<b>:</b>	

**CERTIFICATE OF SERVICE**

I hereby certify that I served one (1) copy of the Petition for Further Extension of Time of CSX Transportation, Inc., in the above action, this day via electronic mail addressed to:

Mark Chappell, P.E., Chief  
Bureau of Design Row & Utility Division  
PennDOT  
PO Box 3362  
Harrisburg, PA 17105-3362  
[marchappel@pa.gov](mailto:marchappel@pa.gov)

Karen Cummings, Esquire  
Senior Counsel  
Pennsylvania Department of Transportation  
Office of Chief Counsel  
P.O. Box 8212  
Harrisburg, PA 17105-8212  
[kcummings@pa.gov](mailto:kcummings@pa.gov)

Gregory J. Vaughn, Grade Crossing Engineer  
PennDOT  
2140 Herr Street  
Harrisburg, PA 17103  
[grvaughn@pa.gov](mailto:grvaughn@pa.gov)

William Sinick, Esquire  
PA Public Utility Commission  
Bureau of Investigation & Enforcement  
400 North Street, 3rd Floor  
Harrisburg, PA 17120  
[wilsinick@pa.gov](mailto:wilsinick@pa.gov)

District 6-0  
Attn: Jonathan A. Eboli, P.E.  
7000 Geerdes Blvd.  
King of Prussia, PA 19406-1525  
[jeboli@pa.gov](mailto:jeboli@pa.gov)

James Kellett  
Divisional Deputy City Solicitor  
City of Philadelphia Law Department  
1515 Arch Street, 16th Floor  
Philadelphia, PA 19102  
[James.Kellett@phila.gov](mailto:James.Kellett@phila.gov)

Comcast  
Attn: Robert Harvey  
4400 Wayne Avenue  
Philadelphia, PA 19140  
[bob\\_harvey@cable.comcast.com](mailto:bob_harvey@cable.comcast.com)

Philadelphia City Water Department  
Attn: Eric Ponert  
1101 Market Street  
2<sup>nd</sup> Floor Jefferson Tower  
Philadelphia, PA 19107  
[eric.ponert@phila.gov](mailto:eric.ponert@phila.gov)

Philadelphia Gas Works  
Attn: James Cummings  
800 W Montgomery Avenue  
Philadelphia, PA 19122  
[james.cummings@pgworks.com](mailto:james.cummings@pgworks.com)

Vicinity Energy  
Attn: Eric Elzey  
2600 Christian Street  
Philadelphia, PA 19146  
[eric.elzey@vicinityenergy.us](mailto:eric.elzey@vicinityenergy.us)

PECO an Exelon Company c/o USIC  
Attn: Nikkia Simpkins  
450 S Henderson Road, Suite B  
King of Prussia, PA 19406  
[nikkiasimpkins@usicllc.com](mailto:nikkiasimpkins@usicllc.com)

Philadelphia City Department of Streets  
Attn: Nicholas Kulp  
4501 G Street  
Philadelphia, PA 19120  
[NICHOLAS.KULP@PHILA.GOV](mailto:NICHOLAS.KULP@PHILA.GOV)

Verizon Business formerly MCI  
Attn: Victor Wood  
7000 Weston Pkwy.  
Cary, NC 27513  
[victor.s.wood@verizon.com](mailto:victor.s.wood@verizon.com)

AT&T  
Attn: Pat Sutton  
1100 3<sup>rd</sup> Ave.  
Altoona, PA 16602  
[PS4364@ATT.COM](mailto:PS4364@ATT.COM)

Date: September 9, 2024

*/s/ Karen L. Gagne*  
\_\_\_\_\_  
Karen L. Gagne, Administrative Assistant to  
Benjamin C. Dunlap, Jr., Esquire